



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on June 11, 2020

Pay Estimate Created Date: June 1, 2020

Progress Estimate Number 4	Contract ID 191115-H04	Pay Period Start April 16, 2020	Original Contract Amount \$3,982,995.38
Prime Contractor Apex Paving Co.	Pay Period End June 1, 2020	Net Change Order Amount \$1,409.00	Current Contract Amount \$3,984,404.38

Approval Date				By User
June 2, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by			camdel1
June 2, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			wilkem1
June 3, 2020	Reviewed and Approved at the Central Office Controllers Office Level by			greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete	
November 1, 2020	November 1, 2020		6.48%	

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 4			
	This Estimate	Previous	To Date
191115-H04			
Total Posted Items Pay	\$187,614.26	\$70,721.86	\$258,336.12
Gross Item Adjustments	(\$5,071.21)	\$13,739.00	\$8,667.79
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$84,460.86	\$267,003.91
Contract Total Payable This Estimate:	\$182,543.05		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9S3362	0400	2022010	REMOVAL OF IMPROVEMENTS	LS	\$1,169.400	1	\$1,169.40
	0430	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$55.670	2,473.76	\$137,714.22
	0440	4071005	TACK COAT	GAL	\$2.170	3,098	\$6,722.66
	0470	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	425	\$2,550.00
	0500	6181000	MOBILIZATION	LS	\$9,884.660	1	\$9,884.66
	0530	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$7.150	359.29	\$2,568.92
	0540	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$15.890	156	\$2,478.84
Project J9S3362 - Total							\$163,088.70
J9S3420	0780	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	203	\$1,218.00
	0890	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$8.500	662	\$5,627.00
	0900	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$12.680	444	\$5,629.92
Project J9S3420 - Total							\$12,474.92
J9S3421	1020	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	279	\$1,674.00
	1080	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$6.540	793	\$5,186.22
	1090	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$16.530	314	\$5,190.42
Project J9S3421 - Total							\$12,050.64
Overall - Total							\$187,614.26

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3362	0430	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 4 on the current Payment	26.76	\$55.67	\$1,489.73



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 11, 2020

Pay Estimate Created Date: June 1, 2020

Progress Estimate Number 4		Contract ID 191115-H04	Prime Contractor Apex Paving Co.	Pay Period Start April 16, 2020	Pay Period End June 1, 2020	Original Contract Amount \$3,982,995.38	Net Change Order Amount \$1,409.00	Current Contract Amount \$3,984,404.38
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3362					Estimate.			
	0430	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun			-26.76	\$55.67	(\$1,489.73)
	0430	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material			-2,473.76	\$55.67	(\$137,714.22)
	0430	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user camdel1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	2,473.76	\$55.67	\$137,714.22
	0430	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	This deduction was from the Asphalt Price Adjustment from J9S3362			(\$5,071.21)
	0440	TACK COAT	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 5 on the current Payment Estimate.	47	\$2.17	\$101.99
	0440	TACK COAT	Overrun			-47	\$2.17	(\$101.99)
	0440	TACK COAT	Material			-3,098	\$2.17	(\$6,722.66)
	0440	TACK COAT	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user camdel1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	3,098	\$2.17	\$6,722.66
Total								(\$5,071.21)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on June 11, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3346	FAS S702(75)	Resurface	F	STODDARD	from Route J to Route 60
J9S3360	FAS S702(72)	Resurface	CC	BUTLER	from Route 51 to Route 53
J9S3362	FAS S702(73)	Resurface	JJ	BUTLER	from end of maintenance to Route 67
J9S3398	FAS S702(77)	Resurface	WW	STODDARD	from Route J to Route 60
J9S3420	FAS S702(80)	Resurface	A	RIPLEY	from Route 21 to Arkansas State line
J9S3421	FAS S702(81)	Resurface	E	RIPLEY	from Route 142 to end of state maintenance
J9S3437	FAS S703(35)	Resurface	H	STODDARD	from Route 25 to Route J

Totals by Job Numbers				
J9S3346		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3360		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$13,739.00	\$13,739.00
	Gross Item Pay	\$0.00	\$13,739.00	\$13,739.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3362		This Estimate	Previous	To Date
	Posted Item Pay	\$163,088.70	\$0.00	\$163,088.70
	Gross Item Adjustments	(\$5,071.21)	\$0.00	(\$5,071.21)
	Gross Item Pay	\$158,017.49	\$0.00	\$158,017.49
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3398		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3420		This Estimate	Previous	To Date
	Posted Item Pay	\$12,474.92	\$70,721.86	\$83,196.78
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$12,474.92	\$70,721.86	\$83,196.78
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3421		This Estimate	Previous	To Date
	Posted Item Pay	\$12,050.64	\$0.00	\$12,050.64
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$12,050.64	\$0.00	\$12,050.64
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on June 11, 2020

Totals by Job Numbers

J9S3437		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 11, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9S3362, Item 4020520, Project Item Line Number 0430, Material Set 402052096, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	Modot Technician does not have required testing in.	camdel1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3362, Item 4071005, Project Item Line Number 0440, Material Set 407100596, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	Modot Technician does not have required testing in.	camdel1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3362, Item 4071005, Project Item Line Number 0440, Material Set 407100596, Material 1015EA.....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	Modot Technician does not have required testing in.	camdel1	Overridden
Estimate Exception Type: Item Overrun: Contract 191115-H04, Contract Project J9S3362, Project Item Line Number 0430, Contract Line Item Number 0430, Item 4020520, Minor Item.	Override for this exception was system generated due to greater item withholding on other pay estimate exceptions.	camdel1	Overridden
Estimate Exception Type: Item Overrun: Contract 191115-H04, Contract Project J9S3362, Project Item Line Number 0440, Contract Line Item Number 0440, Item 4071005, Minor Item.	Override for this exception was system generated due to greater item withholding on other pay estimate exceptions.	camdel1	Overridden



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on June 11, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
191115-H04	J9S3346	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$584.70	\$0.00	
		0001	0020	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,190.00	0.00	1,190.00	TONS	0.00	\$33.04	\$0.00	
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	14.00	0.00	14.00	TONS	0.00	\$17.50	\$0.00	
		0001	0040	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	5,517.60	0.00	5,517.60	TONS	0.00	\$56.01	\$0.00	
		0001	0050	4071005	TACK COAT	6,360.00	0.00	6,360.00	GAL	0.00	\$2.17	\$0.00	
		0001	0060	4134000	BITUMINOUS FOG SEAL	3,879.00	0.00	3,879.00	GAL	0.00	\$3.33	\$0.00	
		0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00	
		0001	0080	6161005	CONSTRUCTION SIGNS	1,355.00	0.00	1,355.00	SQFT	156.00	\$6.00	\$936.00	
		0001	0090	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$20.00	\$0.00	
		0001	0100	6161025	CHANNELIZER (TRIM LINE)	60.00	0.00	60.00	EA	0.00	\$10.00	\$0.00	
		0001	0110	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$25,187.70	\$0.00	
		0001	0120	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	69,622.00	0.00	69,622.00	LF	0.00	\$0.11	\$0.00	
		0001	0130	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	27,392.00	0.00	27,392.00	LF	0.00	\$0.10	\$0.00	
		0001	0140	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	581.00	0.00	581.00	SQYD	0.00	\$4.84	\$0.00	
		0001	0150	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,009.00	0.00	1,009.00	SQYD	0.00	\$8.37	\$0.00	
		0040	0160	9031270A	2 IN. PSST POST - 12 GA.	48.00	0.00	48.00	LF	0.00	\$7.00	\$0.00	
		0040	0170	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	36.00	0.00	36.00	LF	0.00	\$12.00	\$0.00	
		0040	0180	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	0.00	\$18.00	\$0.00	
		Project J9S3346 - Total Value Posted to Date as of Report Generated Date											
	J9S3360	J9S3360	0001	0190	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$2,650.00	\$0.00
0001			0200	3049910	MISC.Permanent Aggregate Edge Treatment	1,918.80	0.00	1,918.80	TONS	0.00	\$32.02	\$0.00	
0001			0210	3105002	GRAVEL (A) OR CRUSHED STONE (B)	58.00	0.00	58.00	TONS	0.00	\$16.60	\$0.00	
0001			0225	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	9,302.90	0.00	9,302.90	TONS	0.00	\$60.19	\$0.00	
0001			0230	4071005	TACK COAT	10,644.00	0.00	10,644.00	GAL	0.00	\$2.17	\$0.00	
0001			0240	4134000	BITUMINOUS FOG SEAL	6,254.00	0.00	6,254.00	GAL	0.00	\$3.40	\$0.00	
0001			0250	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00	
0001			0260	6161005	CONSTRUCTION SIGNS	1,115.00	0.00	1,115.00	SQFT	268.00	\$6.00	\$1,608.00	
0001			0270	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$20.00	\$0.00	
0001			0280	6161025	CHANNELIZER (TRIM LINE)	57.00	0.00	57.00	EA	0.00	\$10.00	\$0.00	
0001			0290	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$20,346.36	\$0.00	
0001			0300	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	112,992.00	0.00	112,992.00	LF	0.00	\$0.11	\$0.00	
0001			0310	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	46,856.00	0.00	46,856.00	LF	0.00	\$0.09	\$0.00	
0001			0320	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	569.00	0.00	569.00	SQYD	0.00	\$4.56	\$0.00	
0001			0330	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	787.00	0.00	787.00	SQYD	0.00	\$9.89	\$0.00	
0010			0340	6061060	MGS GUARDRAIL	150.00	0.00	150.00	LF	0.00	\$24.00	\$0.00	
0010			0350	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	0.00	4.00	EA	0.00	\$2,990.00	\$0.00	
0010			0360	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$2,900.00	\$0.00	
0040			0370	9031270A	2 IN. PSST POST - 12 GA.	76.00	0.00	76.00	LF	0.00	\$7.00	\$0.00	
0040		0380	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	36.00	0.00	36.00	LF	0.00	\$12.00	\$0.00		
0040	0390	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	0.00	\$18.00	\$0.00			
Project J9S3360 - Total Value Posted to Date as of Report Generated Date												\$1,608.00	
J9S3362	J9S3362	0001	0400	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$1,169.40	\$1,169.40	
		0001	0410	3049910	MISC.Permanent Aggregate Edge Treatment	569.20	0.00	569.20	TONS	0.00	\$24.90	\$0.00	
		0001	0420	3105002	GRAVEL (A) OR CRUSHED STONE (B)	8.00	0.00	8.00	TONS	0.00	\$11.90	\$0.00	
		0001	0430	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE	2,447.00	0.00	2,447.00	TONS	2,473.76	\$55.67	\$137,714.22	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on June 11, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-H04	J9S3362				LEVELING)							
		0001	0440	4071005	TACK COAT	3,051.00	0.00	3,051.00	GAL	3,098.00	\$2.17	\$6,722.66
		0001	0450	4134000	BITUMINOUS FOG SEAL	1,855.00	0.00	1,855.00	GAL	0.00	\$3.38	\$0.00
		0001	0460	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00
		0001	0470	6161005	CONSTRUCTION SIGNS	605.00	0.00	605.00	SQFT	425.00	\$6.00	\$2,550.00
		0001	0480	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$20.00	\$80.00
		0001	0490	6161025	CHANNELIZER (TRIM LINE)	51.00	0.00	51.00	EA	0.00	\$10.00	\$0.00
		0001	0500	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$9,884.66	\$9,884.66
		0001	0510	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	33,391.00	0.00	33,391.00	LF	0.00	\$0.10	\$0.00
		0001	0520	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	33,391.00	0.00	33,391.00	LF	0.00	\$0.10	\$0.00
		0001	0530	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	630.00	0.00	630.00	SQYD	359.29	\$7.15	\$2,568.92
		0001	0540	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	156.00	0.00	156.00	SQYD	156.00	\$15.89	\$2,478.84
		0040	0550	9031270A	2 IN. PSST POST - 12 GA.	344.00	0.00	344.00	LF	0.00	\$7.00	\$0.00
		0040	0560	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	108.00	0.00	108.00	LF	0.00	\$12.00	\$0.00
		0040	0570	9035069A	SHF-FLAT SHEET FLUORESCENT	108.00	0.00	108.00	SQFT	0.00	\$18.00	\$0.00
Project J9S3362 - Total Value Posted to Date as of Report Generated Date												\$163,168.70
J9S3398	0001	0580	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,550.00	0.00	1,550.00	TONS	0.00	\$31.34	\$0.00	
	0001	0590	3105002	GRAVEL (A) OR CRUSHED STONE (B)	12.00	0.00	12.00	TONS	0.00	\$17.02	\$0.00	
	0001	0600	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	7,207.90	0.00	7,207.90	TONS	0.00	\$56.15	\$0.00	
	0001	0610	4071005	TACK COAT	8,299.00	0.00	8,299.00	GAL	0.00	\$2.17	\$0.00	
	0001	0620	4134000	BITUMINOUS FOG SEAL	5,052.00	0.00	5,052.00	GAL	0.00	\$3.51	\$0.00	
	0001	0630	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00	
	0001	0640	6161005	CONSTRUCTION SIGNS	1,422.00	0.00	1,422.00	SQFT	204.00	\$6.00	\$1,224.00	
	0001	0650	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$20.00	\$0.00	
	0001	0660	6161025	CHANNELIZER (TRIM LINE)	78.00	0.00	78.00	EA	0.00	\$10.00	\$0.00	
	0001	0670	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$26,882.73	\$0.00	
	0001	0680	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	90,584.00	0.00	90,584.00	LF	0.00	\$0.10	\$0.00	
	0001	0690	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	39,942.00	0.00	39,942.00	LF	0.00	\$0.09	\$0.00	
	0001	0700	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	325.00	0.00	325.00	SQYD	0.00	\$9.58	\$0.00	
	0001	0710	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,201.00	0.00	1,201.00	SQYD	0.00	\$6.05	\$0.00	
Project J9S3398 - Total Value Posted to Date as of Report Generated Date												\$1,224.00
J9S3420	0001	0720	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$1,200.00	\$1,200.00	
	0001	0730	2129900	MISC.Modified Shaping Slopes Class III	5.00	0.00	5.00	100F	5.00	\$1,200.00	\$6,000.00	
	0001	0740	3105002	GRAVEL (A) OR CRUSHED STONE (B)	62.00	0.00	62.00	TONS	0.00	\$57.18	\$0.00	
	0001	0750	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	5,991.70	0.00	5,991.70	TONS	2,734.86	\$63.15	\$172,706.41	
	0001	0760	4071005	TACK COAT	7,528.00	0.00	7,528.00	GAL	4,479.00	\$2.17	\$9,719.43	
	0001	0770	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	1.00	\$250.00	\$250.00	
	0001	0780	6161005	CONSTRUCTION SIGNS	1,906.00	0.00	1,906.00	SQFT	839.00	\$6.00	\$5,034.00	
	0001	0790	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	6.00	\$65.00	\$390.00	
	0001	0800	6161009	FLAG ASSEMBLY	6.00	0.00	6.00	EA	6.00	\$20.00	\$120.00	
	0001	0810	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	21.00	\$10.00	\$210.00	
	0001	0820	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	1.00	\$5,250.00	\$5,250.00	
	0001	0830	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$23,840.57	\$23,840.57	
	0001	0840	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	1,538.00	-770.00	768.00	LF	768.00	\$1.50	\$1,152.00	
	0001	0850	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	20.00	-4.00	16.00	LF	16.00	\$5.00	\$80.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on June 11, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-H04	J9S3420	0001	0860	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	83,340.00	0.00	83,340.00	LF	0.00	\$0.11	\$0.00
		0001	0870	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	72,552.00	0.00	72,552.00	LF	0.00	\$0.10	\$0.00
		0001	0880	6207001	PAVEMENT MARKING REMOVAL	1,500.00	-208.00	1,292.00	LF	1,292.00	\$2.00	\$2,584.00
		0001	0890	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	662.00	0.00	662.00	SQYD	662.00	\$8.50	\$5,627.00
		0001	0900	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	444.00	0.00	444.00	SQYD	444.00	\$12.68	\$5,629.92
		0001	0910	6269903	MISC.Transverse Rumble Strip	375.00	0.00	375.00	LF	0.00	\$12.51	\$0.00
		0010	0920	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,100.00	\$12,400.00
		0010	0930	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$2,900.00	\$11,600.00
		0040	0940	9031270A	2 IN. PSST POST - 12 GA.	160.00	0.00	160.00	LF	0.00	\$7.00	\$0.00
		0040	0950	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	48.00	0.00	48.00	LF	0.00	\$12.00	\$0.00
		0040	0960	9035069A	SHF-FLAT SHEET FLUORESCENT	48.00	0.00	48.00	SQFT	0.00	\$18.00	\$0.00
		0070	0970	7039902	MISC.END POST MODIFICATION	4.00	0.00	4.00	EA	4.00	\$4,761.43	\$19,045.72
		0001	5001	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	0.00	2,000.00	2,000.00	LF	2,000.00	\$1.50	\$3,000.00
Project J9S3420 - Total Value Posted to Date as of Report Generated Date												\$285,839.05
J9S3421	0001	0980	3105002	GRAVEL (A) OR CRUSHED STONE (B)	90.00	0.00	90.00	TONS	0.00	\$44.57	\$0.00	
		0990	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	5,090.20	0.00	5,090.20	TONS	0.00	\$61.39	\$0.00	
		1000	4071005	TACK COAT	6,432.00	0.00	6,432.00	GAL	0.00	\$2.17	\$0.00	
		1010	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00	
		1020	6161005	CONSTRUCTION SIGNS	922.00	0.00	922.00	SQFT	279.00	\$6.00	\$1,674.00	
		1030	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$20.00	\$0.00	
		1040	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	0.00	\$10.00	\$0.00	
		1050	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$12,928.86	\$0.00	
		1060	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	70,108.00	0.00	70,108.00	LF	0.00	\$0.11	\$0.00	
		1070	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	61,716.00	0.00	61,716.00	LF	0.00	\$0.10	\$0.00	
		1080	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	793.00	0.00	793.00	SQYD	793.00	\$6.54	\$5,186.22	
		1090	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	314.00	0.00	314.00	SQYD	314.00	\$16.53	\$5,190.42	
		Project J9S3421 - Total Value Posted to Date as of Report Generated Date										
J9S3437	0001	1100	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$584.70	\$0.00	
		1110	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,180.10	0.00	3,180.10	TONS	0.00	\$36.92	\$0.00	
		1120	3105002	GRAVEL (A) OR CRUSHED STONE (B)	37.00	0.00	37.00	TONS	0.00	\$20.64	\$0.00	
		1130	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	14,664.60	0.00	14,664.60	TONS	0.00	\$56.83	\$0.00	
		1140	4071005	TACK COAT	16,860.00	0.00	16,860.00	GAL	0.00	\$2.17	\$0.00	
		1150	4134000	BITUMINOUS FOG SEAL	10,365.00	0.00	10,365.00	GAL	0.00	\$3.26	\$0.00	
		1160	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00	
		1170	6161005	CONSTRUCTION SIGNS	2,198.00	0.00	2,198.00	SQFT	0.00	\$6.00	\$0.00	
		1180	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$20.00	\$0.00	
		1190	6161025	CHANNELIZER (TRIM LINE)	30.00	0.00	30.00	EA	0.00	\$10.00	\$0.00	
		1200	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$59,519.06	\$0.00	
		1210	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	188,306.00	0.00	188,306.00	LF	0.00	\$0.10	\$0.00	
		1220	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	65,263.00	0.00	65,263.00	LF	0.00	\$0.10	\$0.00	
		1230	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	858.00	0.00	858.00	SQYD	0.00	\$6.56	\$0.00	
		1240	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,223.00	0.00	1,223.00	SQYD	0.00	\$9.67	\$0.00	
		0040	1250	9031270A	2 IN. PSST POST - 12 GA.	150.00	0.00	150.00	LF	0.00	\$7.00	\$0.00
		0040	1260	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	78.00	0.00	78.00	LF	0.00	\$12.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on June 11, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-H04	J9S3437	0040	1270	9035069A	SHF-FLAT SHEET FLUORESCENT	90.00	0.00	90.00	SQFT	0.00	\$18.00	\$0.00
Project J9S3437 - Total Value Posted to Date as of Report Generated Date												\$0.00
191115-H04 Overall - Total Value Posted to Date as of Report Generated Date												\$464,826.39



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9S3362

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0400	2022010	REMOVAL OF IMPROVEMENTS	6/1/20	6/1/20	1.00	LS	Route JJ Butler County	0.00		3.162		
0430	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	5/30/20	6/1/20	1,267.55	TONS	East Bound Lane of Route JJ in Butler County	0.00		3.162		
			6/1/20	6/1/20	1,206.21	TONS	WBL of Route JJ in Butler County	3.162		0.00		
0440	4071005	TACK COAT	5/30/20	6/1/20	1,549.00	GAL	EBL Route JJ in Butler County	0.00		3.162		
			6/1/20	6/1/20	1,549.00	GAL	WBL of Route JJ in Butler County	3.162		0.00		
0470	6161005	CONSTRUCTION SIGNS	5/28/20	5/28/20	404.00	SQFT	Right and Left side of JJ Highway in Butler County.	0.00		3.162		
			5/29/20	5/29/20	1.00	SQFT	Intersection of JJ/67	0.00		3.162		
			6/1/20	6/1/20	20.00	SQFT	Route JJ in Butler County Qty is listed on 5-29-20	0.00		3.162		
0500	6181000	MOBILIZATION	5/30/20	6/1/20	1.00	LS	Route JJ in Butler County	0.00		3.162		
0530	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	5/29/20	5/29/20	359.29	SQYD	LT/Rt of CL RTE JJ	3.145		3.162		
0540	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5/29/20	5/29/20	4.90	SQYD	Lt of CL RTE JJ	1.041				
				5/29/20	6.70	SQYD	Lt of CL RTE JJ	1.001				
				5/29/20	12.70	SQYD	Rt of CL RTE JJ	.781				
				5/29/20	20.70	SQYD	Lt of CL RTE JJ	3.136		3.145		
				5/29/20	111.00	SQYD	CL RTE JJ	3.145		3.162		

Project: J9S3398

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0640	6161005	CONSTRUCTION SIGNS	5/28/20	5/28/20		SQFT	Left and Right side of pavement on JJ highway in Butler County.					

Project: J9S3420

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0780	6161005	CONSTRUCTION SIGNS	5/28/20	5/28/20	0.00	SQFT	Route A in Ripley County	0.00		7.893		
			5/29/20	5/29/20	1.00	SQFT		0.00		7.893		
			5/30/20	6/1/20	202.00	SQFT	Route A in Ripley County. I have all the info on the signs on 5/28/20 DWR for this lump sum qty.	0.00		7.893		
0890	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	5/29/20	5/29/20	208.00	SQYD	Route 21/A Intersection Ripley County	0.00		0.011		
				5/29/20	454.00	SQYD	Bridge B0479 on Route A Ripley County	4.932		4.964		
0900	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5/29/20	5/29/20	111.00	SQYD	BRIDGE B0479 NORTH APPROACH ON RTE. A	4.923		4.932		
				5/29/20	111.00	SQYD	BRIDGE B0479 SOUTH APPROACH ON RTE. A	4.964		4.973		
				5/29/20	111.00	SQYD	Begin Project Route A Ripley County	0.011		0.020		
				5/29/20	111.00	SQYD	END PROJECT ON RTE A RIPLEY COUNTY	7.884		7.893		

Project: J9S3421

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1020	6161005	CONSTRUCTION SIGNS	5/28/20	5/28/20	0.00	SQFT	Rte. E in Ripley County	0.00		6.639		
			5/29/20	5/29/20	1.00	SQFT		0.00		6.639		
			5/30/20	6/1/20	278.00	SQFT	Rout E in Ripley County. I have all the info on the signs on 5/28/20 DWR for this lump sum qty.	0.00		6.639		
1080	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	5/29/20	5/29/20	793.00	SQYD	Route 142	.002		0.020		
1090	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5/29/20	5/29/20	36.00	SQYD	Various Locations Paved Enterances	0.00		6.639		
				5/29/20	56.00	SQYD	Route N	4.898				
				5/29/20	111.00	SQYD	End of Project	6.632		6.641		
				5/29/20	111.00	SQYD	Route E / Route 142 Intersection	0.020		0.029		

The information below this line are details from Line Item agency views.

Contract ID: 191115-H04

DWR Date: May 28, 2020

Line Number: 0080

Description: CONSTRUCTION SIGNS

Quantity Posted: 0

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
SBL Rte A Ripley County	7.8		W08-1 48x48 16.00 BUMP		1.00		16	16
NBL Rte A Ripley County	7.8		W08-1 48x48 16.00 BUMP		1.00		16	16
SBL Rte A Ripley County	7.8		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
NBL ARK State Line	7.8		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
SBL Rte A Ripley County	7.8		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
NBL ARK. State Line	7.8		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 11, 2020

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.**

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
SBL Rte A Ripley County	0.2		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte A Ripley County	2.2		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte A Ripley County	4.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte A Ripley County	6.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	7.593		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	6.33		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	4.39		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	2.393		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	0.25		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
SBL Rte E in Ripley County	0.125		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
SBL Rte E in Ripley County	0.215		No Data Available	CONST-8 WORK ZONE NO PHONE ZONE 48 X 36	1.00	12.00		12
SBL Rte E in Ripley County	0.316		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	2.333		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	4.359		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	5.0		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	6.6		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
SBL Rte E in Ripley County	6.7		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
SBL Rte E in Ripley County	6.7		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
SBL Rte E in Ripley County	ARK. STATE LINE		W08-1 48x48 16.00 BUMP		1.00		16	16
NBL Rte E in Ripley County	ARK. STATE LINE		W08-1 48x48 16.00 BUMP		1.00		16	16
NBL Rte E in Ripley County	ARK. STATE LINE		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
NBL Rte E in Ripley County	ARK. STATE LINE		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
NBL Rte E in Ripley County	.2		No Data Available	CONST-8 WORK ZONE NO PHONE ZONE 48 X 36	1.00	12.00		12
NBL Rte E in Ripley County	.1		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
NBL Rte E in Ripley County	0.0		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
NBL Rte E in Ripley County	.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	1.8		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	2.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	4.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	6.619		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8

Description: CONSTRUCTION SIGNS

Quantity Posted: 0

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
SBL Rte A Ripley County	7.8		W08-1 48x48 16.00 BUMP		1.00		16	16
NBL Rte A Ripley County	7.8		W08-1 48x48 16.00 BUMP		1.00		16	16
SBL Rte A Ripley County	7.8		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
NBL ARK State Line	7.8		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
SBL Rte A Ripley County	7.8		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
NBL ARK State Line	7.8		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
SBL Rte A Ripley County	0.2		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte A Ripley County	2.2		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte A Ripley County	4.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte A Ripley County	6.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	7.593		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	6.33		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	4.39		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	2.393		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	0.25		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
SBL Rte E in Ripley County	0.125		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
SBL Rte E in Ripley County	0.215		No Data Available	CONST-8 WORK ZONE NO PHONE ZONE 48 X 36	1.00	12.00		12
SBL Rte E in Ripley County	0.316		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	2.333		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	4.359		W08-12 48x48 16.00 NO		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
County			CENTER LINE					
SBL Rte E in Ripley County	5.0		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	6.6		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
SBL Rte E in Ripley County	6.7		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
SBL Rte E in Ripley County	6.7		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
SBL Rte E in Ripley County	ARK. STATE LINE		W08-1 48x48 16.00 BUMP		1.00		16	16
NBL Rte E in Ripley County	ARK. STATE LINE		W08-1 48x48 16.00 BUMP		1.00		16	16
NBL Rte E in Ripley County	ARK. STATE LINE		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
NBL Rte E in Ripley County	ARK. STATE LINE		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
NBL Rte E in Ripley County	.2		No Data Available	CONST-8 WORK ZONE NO PHONE ZONE 48 X 36	1.00	12.00		12
NBL Rte E in Ripley County	.1		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
NBL Rte E in Ripley County	0.0		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
NBL Rte E in Ripley County	.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	1.8		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	2.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	4.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	6.619		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8

Description: CONSTRUCTION SIGNS

Quantity Posted: 0

SBL Rte A Ripley County	7.8		W08-1 48x48 16.00 BUMP		1.00		16	16
NBL Rte A Ripley County	7.8		W08-1 48x48 16.00 BUMP		1.00		16	16
SBL Rte A Ripley County	7.8		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
NBL ARK State Line	7.8		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
SBL Rte A Ripley County	7.8		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
NBL ARK. State Line	7.8		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
SBL Rte A Ripley County	0.2		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte A Ripley County	2.2		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
SBL Rte A Ripley County	4.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte A Ripley County	6.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	7.593		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	6.33		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	4.39		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	2.393		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	0.25		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
SBL Rte E in Ripley County	0.125		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
SBL Rte E in Ripley County	0.215		No Data Available	CONST-8 WORK ZONE NO PHONE ZONE 48 X 36	1.00	12.00		12
SBL Rte E in Ripley County	0.316		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	2.333		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	4.359		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	5.0		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	6.6		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
SBL Rte E in Ripley County	6.7		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
SBL Rte E in Ripley County	6.7		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
SBL Rte E in Ripley County	ARK. STATE LINE		W08-1 48x48 16.00 BUMP		1.00		16	16
NBL Rte E in Ripley County	ARK. STATE LINE		W08-1 48x48 16.00 BUMP		1.00		16	16
NBL Rte E in Ripley County	ARK. STATE LINE		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
NBL Rte E in Ripley County	ARK. STATE LINE		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
NBL Rte E in Ripley County	.2		No Data Available	CONST-8 WORK ZONE NO PHONE ZONE 48 X 36	1.00	12.00		12
NBL Rte E in Ripley County	.1		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
NBL Rte E in Ripley County	0.0		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
NBL Rte E in Ripley County	.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	1.8		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
NBL Rte E in Ripley County	2.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	4.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	6.619		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8

Description: CONSTRUCTION SIGNS

Quantity Posted: 0

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
SBL Rte A Ripley County	7.8		W08-1 48x48 16.00 BUMP		1.00		16	16
NBL Rte A Ripley County	7.8		W08-1 48x48 16.00 BUMP		1.00		16	16
SBL Rte A Ripley County	7.8		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
NBL ARK State Line	7.8		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
SBL Rte A Ripley County	7.8		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
NBL ARK. State Line	7.8		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
SBL Rte A Ripley County	0.2		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte A Ripley County	2.2		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte A Ripley County	4.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte A Ripley County	6.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	7.593		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	6.33		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	4.39		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	2.393		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	0.25		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
SBL Rte E in Ripley County	0.125		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
SBL Rte E in Ripley County	0.215		No Data Available	CONST-8 WORK ZONE NO PHONE ZONE 48 X 36	1.00	12.00		12
SBL Rte E in Ripley County	0.316		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	2.333		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	4.359		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	5.0		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	6.6		GO20-2 48x24 8.00 END		1.00		8	8



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
County			ROAD WORK					
SBL Rte E in Ripley County	6.7		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
SBL Rte E in Ripley County	6.7		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
SBL Rte E in Ripley County	ARK. STATE LINE		W08-1 48x48 16.00 BUMP		1.00		16	16
NBL Rte E in Ripley County	ARK. STATE LINE		W08-1 48x48 16.00 BUMP		1.00		16	16
NBL Rte E in Ripley County	ARK. STATE LINE		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
NBL Rte E in Ripley County	ARK. STATE LINE		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
NBL Rte E in Ripley County	.2		No Data Available	CONST-8 WORK ZONE NO PHONE ZONE 48 X 36	1.00	12.00		12
NBL Rte E in Ripley County	.1		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
NBL Rte E in Ripley County	0.0		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
NBL Rte E in Ripley County	.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	1.8		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	2.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	4.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	6.619		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8

Description: CONSTRUCTION SIGNS

Quantity Posted: 0

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
SBL Rte A Ripley County	7.8		W08-1 48x48 16.00 BUMP		1.00		16	16
NBL Rte A Ripley County	7.8		W08-1 48x48 16.00 BUMP		1.00		16	16
SBL Rte A Ripley County	7.8		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
NBL ARK State Line	7.8		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
SBL Rte A Ripley County	7.8		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
NBL ARK. State Line	7.8		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
SBL Rte A Ripley County	0.2		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte A Ripley County	2.2		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte A Ripley County	4.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte A Ripley County	6.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
NBL Rte A Ripley County	7.593		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	6.33		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	4.39		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	2.393		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	0.25		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
SBL Rte E in Ripley County	0.125		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
SBL Rte E in Ripley County	0.215		No Data Available	CONST-8 WORK ZONE NO PHONE ZONE 48 X 36	1.00	12.00		12
SBL Rte E in Ripley County	0.316		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	2.333		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	4.359		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	5.0		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	6.6		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
SBL Rte E in Ripley County	6.7		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
SBL Rte E in Ripley County	6.7		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
SBL Rte E in Ripley County	ARK. STATE LINE		W08-1 48x48 16.00 BUMP		1.00		16	16
NBL Rte E in Ripley County	ARK. STATE LINE		W08-1 48x48 16.00 BUMP		1.00		16	16
NBL Rte E in Ripley County	ARK. STATE LINE		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
NBL Rte E in Ripley County	ARK. STATE LINE		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
NBL Rte E in Ripley County	.2		No Data Available	CONST-8 WORK ZONE NO PHONE ZONE 48 X 36	1.00	12.00		12
NBL Rte E in Ripley County	.1		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
NBL Rte E in Ripley County	0.0		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
NBL Rte E in Ripley County	.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	1.8		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	2.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	4.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
NBL Rte E in Ripley County	6.619		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8

Description: CONSTRUCTION SIGNS

Quantity Posted: 0

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
SBL Rte A Ripley County	7.8		W08-1 48x48 16.00 BUMP		1.00		16	16
NBL Rte A Ripley County	7.8		W08-1 48x48 16.00 BUMP		1.00		16	16
SBL Rte A Ripley County	7.8		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
NBL ARK State Line	7.8		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
SBL Rte A Ripley County	7.8		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
NBL ARK. State Line	7.8		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
SBL Rte A Ripley County	0.2		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte A Ripley County	2.2		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte A Ripley County	4.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte A Ripley County	6.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	7.593		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	6.33		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	4.39		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	2.393		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	0.25		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
SBL Rte E in Ripley County	0.125		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
SBL Rte E in Ripley County	0.215		No Data Available	CONST-8 WORK ZONE NO PHONE ZONE 48 X 36	1.00	12.00		12
SBL Rte E in Ripley County	0.316		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	2.333		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	4.359		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	5.0		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	6.6		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
SBL Rte E in Ripley County	6.7		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
SBL Rte E in Ripley	6.7		W08-15p 30x24 5.00		1.00		5	5



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
County			MOTORCYCLE (PLAQUE)					
SBL Rte E in Ripley County	ARK. STATE LINE		W08-1 48x48 16.00 BUMP		1.00		16	16
NBL Rte E in Ripley County	ARK. STATE LINE		W08-1 48x48 16.00 BUMP		1.00		16	16
NBL Rte E in Ripley County	ARK. STATE LINE		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
NBL Rte E in Ripley County	ARK. STATE LINE		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
NBL Rte E in Ripley County	.2		No Data Available	CONST-8 WORK ZONE NO PHONE ZONE 48 X 36	1.00	12.00		12
NBL Rte E in Ripley County	.1		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
NBL Rte E in Ripley County	0.0		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
NBL Rte E in Ripley County	.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	1.8		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	2.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	4.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	6.619		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8

Description: CONSTRUCTION SIGNS

Quantity Posted: 0

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
SBL Rte A Ripley County	7.8		W08-1 48x48 16.00 BUMP		1.00		16	16
NBL Rte A Ripley County	7.8		W08-1 48x48 16.00 BUMP		1.00		16	16
SBL Rte A Ripley County	7.8		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
NBL ARK State Line	7.8		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
SBL Rte A Ripley County	7.8		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
NBL ARK. State Line	7.8		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
SBL Rte A Ripley County	0.2		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte A Ripley County	2.2		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte A Ripley County	4.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte A Ripley County	6.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	7.593		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	6.33		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
NBL Rte A Ripley County	4.39		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte A Ripley County	2.393		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	0.25		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
SBL Rte E in Ripley County	0.125		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
SBL Rte E in Ripley County	0.215		No Data Available	CONST-8 WORK ZONE NO PHONE ZONE 48 X 36	1.00	12.00		12
SBL Rte E in Ripley County	0.316		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	2.333		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	4.359		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	5.0		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
SBL Rte E in Ripley County	6.6		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
SBL Rte E in Ripley County	6.7		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
SBL Rte E in Ripley County	6.7		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
SBL Rte E in Ripley County	ARK. STATE LINE		W08-1 48x48 16.00 BUMP		1.00		16	16
NBL Rte E in Ripley County	ARK. STATE LINE		W08-1 48x48 16.00 BUMP		1.00		16	16
NBL Rte E in Ripley County	ARK. STATE LINE		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
NBL Rte E in Ripley County	ARK. STATE LINE		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
NBL Rte E in Ripley County	.2		No Data Available	CONST-8 WORK ZONE NO PHONE ZONE 48 X 36	1.00	12.00		12
NBL Rte E in Ripley County	.1		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
NBL Rte E in Ripley County	0.0		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
NBL Rte E in Ripley County	.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	1.8		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	2.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	4.3		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
NBL Rte E in Ripley County	6.619		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8

Contract ID: 191115-H04

DWR Date: May 29, 2020

Line Number: 0080



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Description: CONSTRUCTION SIGNS

Quantity Posted: 1

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
SBL Rte A	7.693		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
NBL RTE A	7.893		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
SBL RTE A	7.683		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
NBL RTE A	7.896		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
RTE 142	0.020		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
RTE 142	0.025		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
RTE E	0.00		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
RTE E	0.02		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1		5	5
RBL Rte JJ	3.136		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
RBL RTE JJ	3.139		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5

Description: CONSTRUCTION SIGNS

Quantity Posted: 1

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
SBL Rte A	7.693		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
NBL RTE A	7.893		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
SBL RTE A	7.683		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
NBL RTE A	7.896		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
RTE 142	0.020		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
RTE 142	0.025		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
RTE E	0.00		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
RTE E	0.02		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1		5	5
RBL Rte JJ	3.136		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
RBL RTE JJ	3.139		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5

Description: CONSTRUCTION SIGNS

Quantity Posted: 1

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
SBL Rte A	7.693		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
NBL RTE A	7.893		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
SBL RTE A	7.683		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
NBL RTE A	7.896		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
RTE 142	0.020		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
RTE 142	0.025		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
RTE E	0.00		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
RTE E	0.02		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1		5	5
RBL Rte JJ	3.136		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
RBL RTE JJ	3.139		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5

Description: CONSTRUCTION SIGNS

Quantity Posted: 1

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
SBL Rte A	7.693		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
NBL RTE A	7.893		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
SBL RTE A	7.683		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
NBL RTE A	7.896		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
RTE 142	0.020		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
RTE 142	0.025		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
RTE E	0.00		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
RTE E	0.02		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1		5	5
RBL Rte JJ	3.136		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
RBL RTE JJ	3.139		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5

Description: CONSTRUCTION SIGNS

Quantity Posted: 1

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
SBL Rte A	7.693		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
NBL RTE A	7.893		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
SBL RTE A	7.683		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
NBL RTE A	7.896		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
RTE 142	0.020		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
RTE 142	0.025		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
RTE E	0.00		W08-15 48x48 16.00		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			GROOVED PAVEMENT					
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RTE E	0.02		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1		5	5
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RBL Rte JJ	3.136		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RBL RTE JJ	3.139		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5

Description: CONSTRUCTION SIGNS

Quantity Posted: 1

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
SBL Rte A	7.693		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
NBL RTE A	7.893		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
SBL RTE A	7.683		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
NBL RTE A	7.896		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RTE 142	0.020		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RTE 142	0.025		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RTE E	0.00		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RTE E	0.02		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1		5	5
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RBL Rte JJ	3.136		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RBL RTE JJ	3.139		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5

Description: CONSTRUCTION SIGNS

Quantity Posted: 1

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
SBL Rte A	7.693		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
NBL RTE A	7.893		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
SBL RTE A	7.683		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
NBL RTE A	7.896		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RTE 142	0.020		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RTE 142	0.025		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RTE E	0.00		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RTE E	0.02		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1		5	5
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RBL Rte JJ	3.136		W08-15 48x48 16.00 GROOVED PAVEMENT		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
RBL RTE JJ	3.139		W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		1.00		5	5



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Contract ID: 191115-H04

DWR Date: May 28, 2020

Line Number: 0080

Description: CONSTRUCTION SIGNS

Quantity Posted: 404

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rte JJ East	0.00		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Rte JJ East	0.286		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ East	2.214		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ East	3.144		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
Rte JJ East	0.355		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Rte JJ East	0.185		No Data Available	Const-8 Work Zone No Phone Zone 48 x 36	1.00	12.00		12
Rte JJ WBL	3.184		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
Rte JJ WBL	2.321		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ WBL	0.309		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ WBL	0.315		No Data Available	Const-8 Work Zone No Phone Zone 48 x 36	1.00	12.00		12
Rte JJ WBL	0.225		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Rte JJ WBL	0.04		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Rte JJ Various Locations	0.1		W020-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		5.00		16	80
Rte JJ Various Locations	3.162		W020-4 48x48 16.00 ONE LANE ROAD AHEAD		4.00		16	64
Rte JJ Various Locations	3.162		W020-7a 48x48 16.00 FLAGGER (SYMBOL)		5.00		16	80
Rte JJ Various Locations	0.1		GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5
Rte JJ Various Locations	3.162		GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		4.00		8.75	35

Description: CONSTRUCTION SIGNS

Quantity Posted: 404

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rte JJ East	0.00		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Rte JJ East	0.286		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ East	2.214		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ East	3.144		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
Rte JJ East	0.355		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rte JJ East	0.185		No Data Available	Const-8 Work Zone No Phone Zone 48 x 36	1.00	12.00		12
Rte JJ WBL	3.184		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
Rte JJ WBL	2.321		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ WBL	0.309		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ WBL	0.315		No Data Available	Const-8 Work Zone No Phone Zone 48 x 36	1.00	12.00		12
Rte JJ WBL	0.225		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Rte JJ WBL	0.04		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Rte JJ Various Locations	0.1		W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		5.00		16	80
Rte JJ Various Locations	3.162		W020-4 48x48 16.00 ONE LANE ROAD AHEAD		4.00		16	64
Rte JJ Various Locations	3.162		W020-7a 48x48 16.00 FLAGGER (SYMBOL)		5.00		16	80
Rte JJ Various Locations	0.1		GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5
Rte JJ Various Locations	3.162		GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		4.00		8.75	35

Description: CONSTRUCTION SIGNS

Quantity Posted: 404

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rte JJ East	0.00		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Rte JJ East	0.286		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ East	2.214		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ East	3.144		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
Rte JJ East	0.355		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Rte JJ East	0.185		No Data Available	Const-8 Work Zone No Phone Zone 48 x 36	1.00	12.00		12
Rte JJ WBL	3.184		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
Rte JJ WBL	2.321		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ WBL	0.309		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ WBL	0.315		No Data Available	Const-8 Work Zone No Phone Zone 48 x 36	1.00	12.00		12
Rte JJ WBL	0.225		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Rte JJ WBL	0.04		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rte JJ Various Locations	0.1		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		5.00		16	80
Rte JJ Various Locations	3.162		WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		4.00		16	64
Rte JJ Various Locations	3.162		WO20-7a 48x48 16.00 FLAGGER (SYMBOL)		5.00		16	80
Rte JJ Various Locations	0.1		GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5
Rte JJ Various Locations	3.162		GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		4.00		8.75	35

Description: CONSTRUCTION SIGNS

Quantity Posted: 404

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rte JJ East	0.00		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Rte JJ East	0.286		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ East	2.214		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ East	3.144		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
Rte JJ East	0.355		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Rte JJ East	0.185		No Data Available	Const-8 Work Zone No Phone Zone 48 x 36	1.00	12.00		12
Rte JJ WBL	3.184		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
Rte JJ WBL	2.321		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ WBL	0.309		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ WBL	0.315		No Data Available	Const-8 Work Zone No Phone Zone 48 x 36	1.00	12.00		12
Rte JJ WBL	0.225		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Rte JJ WBL	0.04		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Rte JJ Various Locations	0.1		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		5.00		16	80
Rte JJ Various Locations	3.162		WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		4.00		16	64
Rte JJ Various Locations	3.162		WO20-7a 48x48 16.00 FLAGGER (SYMBOL)		5.00		16	80
Rte JJ Various Locations	0.1		GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5
Rte JJ Various Locations	3.162		GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		4.00		8.75	35

Description: CONSTRUCTION SIGNS

Quantity Posted: 404

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rte JJ East	0.00		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rte JJ East	0.286		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ East	2.214		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ East	3.144		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
Rte JJ East	0.355		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Rte JJ East	0.185		No Data Available	Const-8 Work Zone No Phone Zone 48 x 36	1.00	12.00		12
Rte JJ WBL	3.184		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
Rte JJ WBL	2.321		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ WBL	0.309		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ WBL	0.315		No Data Available	Const-8 Work Zone No Phone Zone 48 x 36	1.00	12.00		12
Rte JJ WBL	0.225		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Rte JJ WBL	0.04		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Rte JJ Various Locations	0.1		W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		5.00		16	80
Rte JJ Various Locations	3.162		W020-4 48x48 16.00 ONE LANE ROAD AHEAD		4.00		16	64
Rte JJ Various Locations	3.162		W020-7a 48x48 16.00 FLAGGER (SYMBOL)		5.00		16	80
Rte JJ Various Locations	0.1		GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5
Rte JJ Various Locations	3.162		GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		4.00		8.75	35

Description: CONSTRUCTION SIGNS

Quantity Posted: 404

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rte JJ East	0.00		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Rte JJ East	0.286		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ East	2.214		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ East	3.144		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
Rte JJ East	0.355		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Rte JJ East	0.185		No Data Available	Const-8 Work Zone No Phone Zone 48 x 36	1.00	12.00		12
Rte JJ WBL	3.184		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
Rte JJ WBL	2.321		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rte JJ WBL	0.309		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ WBL	0.315		No Data Available	Const-8 Work Zone No Phone Zone 48 x 36	1.00	12.00	12	12
Rte JJ WBL	0.225		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Rte JJ WBL	0.04		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Rte JJ Various Locations	0.1		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		5.00		16	80
Rte JJ Various Locations	3.162		WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		4.00		16	64
Rte JJ Various Locations	3.162		WO20-7a 48x48 16.00 FLAGGER (SYMBOL)		5.00		16	80
Rte JJ Various Locations	0.1		GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5
Rte JJ Various Locations	3.162		GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		4.00		8.75	35

Description: CONSTRUCTION SIGNS

Quantity Posted: 404

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rte JJ East	0.00		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Rte JJ East	0.286		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ East	2.214		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ East	3.144		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
Rte JJ East	0.355		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Rte JJ East	0.185		No Data Available	Const-8 Work Zone No Phone Zone 48 x 36	1.00	12.00	12	12
Rte JJ WBL	3.184		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
Rte JJ WBL	2.321		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ WBL	0.309		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Rte JJ WBL	0.315		No Data Available	Const-8 Work Zone No Phone Zone 48 x 36	1.00	12.00	12	12
Rte JJ WBL	0.225		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Rte JJ WBL	0.04		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Rte JJ Various Locations	0.1		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		5.00		16	80
Rte JJ Various Locations	3.162		WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		4.00		16	64
Rte JJ Various Locations	3.162		WO20-7a 48x48 16.00 FLAGGER (SYMBOL)		5.00		16	80



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rte JJ Various Locations	0.1		GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Rte JJ Various Locations	3.162		GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		4.00		8.75	35



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on June 11, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0340	MGS GUARDRAIL	Construction Stockpile		1	Jan 16, 2020	SYSTEM	\$1,563.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$1,563.00	
			Construction Stockpile - Total				\$1,563.00	
			0340 - Total				\$1,563.00	
0350	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		1	Jan 16, 2020	SYSTEM	\$6,136.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$6,136.00	
			Construction Stockpile - Total				\$6,136.00	
			0350 - Total				\$6,136.00	
0360	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	Jan 16, 2020	SYSTEM	\$6,040.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$6,040.00	
			Construction Stockpile - Total				\$6,040.00	
			0360 - Total				\$6,040.00	
0430	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		4	Jun 1, 2020	SYSTEM	(\$137,714.22)	
				4	Jun 1, 2020	SYSTEM	\$137,714.22	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user camdel1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00	
			Material - Total				\$0.00	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	ACAD	4	Jun 1, 2020	camdel1	(\$5,071.21)	This deduction was from the Asphalt Price Adjustment from J9S3362
			ACAD - Total				(\$5,071.21)	
			Other Item Adjustment - Total				(\$5,071.21)	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun	Overrun	4	Jun 1, 2020	SYSTEM	\$1,489.73	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 4 on the current Payment Estimate.
				4	Jun 1, 2020	SYSTEM	(\$1,489.73)	
				Overrun - Total			\$0.00	
			Overrun - Total				\$0.00	
			0430 - Total				(\$5,071.21)	
0440	TACK COAT	Material		4	Jun 1, 2020	SYSTEM	(\$6,722.66)	
				4	Jun 1, 2020	SYSTEM	\$6,722.66	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user camdel1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
			- Total				\$0.00	
			Material - Total				\$0.00	
	TACK COAT	Overrun	Overrun	4	Jun 1, 2020	SYSTEM	\$101.99	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 5 on the current Payment Estimate.
				4	Jun 1, 2020	SYSTEM	(\$101.99)	
				Overrun - Total			\$0.00	
			Overrun - Total				\$0.00	
			0440 - Total				\$0.00	
0920	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		1	Jan 16, 2020	SYSTEM	\$6,136.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				2	Apr 2, 2020	SYSTEM	(\$6,136.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
			Construction Stockpile - Total				\$0.00	
			0920 - Total				\$0.00	
0930	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	Jan 16, 2020	SYSTEM	\$6,040.00	Payment Estimate Item Adjustment generated Stockpile Transaction



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on June 11, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0930	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		2	Apr 2, 2020	SYSTEM	(\$6,040.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$0.00	
			Construction Stockpile - Total					\$0.00	
			0930 - Total					\$0.00	
0970	MISC. END POST MODIFICATION	Material		3	Apr 15, 2020	SYSTEM	(\$19,045.72)		
				3	Apr 15, 2020	SYSTEM	\$19,045.72	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user camdel1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
			- Total					\$0.00	
			Material - Total					\$0.00	
0970 - Total							\$0.00		
Overall - Total							\$8,667.79		