



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on June 17, 2020

Pay Estimate Created Date: June 16, 2020

Progress Estimate Number 5	Contract ID 191115-H04 Prime Contractor Apex Paving Co.	Pay Period Start June 2, 2020 Pay Period End June 15, 2020	Original Contract Amount \$3,982,995.38 Net Change Order Amount \$1,409.00 Current Contract Amount \$3,984,404.38
Approval Date	By User		
June 16, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by		knighn1
June 16, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		wilkem1
June 17, 2020	Reviewed and Approved at the Central Office Controllers Office Level by		greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2020	November 1, 2020		21.15%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
191115-H04			
Total Posted Items Pay	\$584,489.14	\$258,336.12	\$842,825.26
Gross Item Adjustments	(\$30,562.35)	\$8,667.79	(\$21,894.56)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$267,003.91	\$820,930.70
Contract Total Payable This Estimate:	\$553,926.79		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9S3346	0080	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	156	\$936.00
Project J9S3346 - Total							\$936.00
J9S3360	0260	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	268	\$1,608.00
	0320	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$4.560	569	\$2,594.64
	0330	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$9.890	1,640.1	\$16,220.59
Project J9S3360 - Total							\$20,423.23
J9S3362	0450	4134000	BITUMINOUS FOG SEAL	GAL	\$3.380	1,855	\$6,269.90
	0480	6161009	FLAG ASSEMBLY	EA	\$20.000	4	\$80.00
Project J9S3362 - Total							\$6,349.90
J9S3398	0640	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	204	\$1,224.00
Project J9S3398 - Total							\$1,224.00
J9S3420	0750	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$63.150	6,022.27	\$380,306.35
	0760	4071005	TACK COAT	GAL	\$2.170	7,867	\$17,071.39
	0780	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	376	\$2,256.00
	0800	6161009	FLAG ASSEMBLY	EA	\$20.000	4	\$80.00
	0830	6181000	MOBILIZATION	LS	\$23,840.570	0.75	\$17,880.43
Project J9S3420 - Total							\$417,594.17
J9S3421	0990	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$61.390	1,971.26	\$121,015.65
	1000	4071005	TACK COAT	GAL	\$2.170	1,549	\$3,361.33
	1020	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	96	\$576.00
	1030	6161009	FLAG ASSEMBLY	EA	\$20.000	4	\$80.00
	1050	6181000	MOBILIZATION	LS	\$12,928.860	1	\$12,928.86
Project J9S3421 - Total							\$137,961.84
Overall - Total							\$584,489.14

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract
Revision 4/1/2020



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on June 17, 2020

Pay Estimate Created Date: June 16, 2020

Progress Estimate Number 5	Contract ID 191115-H04 Prime Contractor Apex Paving Co.	Pay Period Start June 2, 2020 Pay Period End June 15, 2020	Original Contract Amount \$3,982,995.38 Net Change Order Amount \$1,409.00 Current Contract Amount \$3,984,404.38
--------------------------------------	--	---	---

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3360	0330	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun			-853.1	\$9.89	(\$8,437.16)
J9S3362	0430	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-26.76	\$55.67	(\$1,489.73)
	0430	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user knighn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	26.76	\$55.67	\$1,489.73
	0440	TACK COAT	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-47	\$2.17	(\$101.99)
	0440	TACK COAT	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user knighn1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	47	\$2.17	\$101.99
J9S3420	0750	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 5 on the current Payment Estimate.	30.57	\$63.15	\$1,930.50
	0750	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun			-30.57	\$63.15	(\$1,930.50)
	0750	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material			-6,022.27	\$63.15	(\$380,306.35)
	0750	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user knighn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	6,022.27	\$63.15	\$380,306.35
	0750	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Adjustment Tabulations on file in eProjects.			(\$16,975.27)
	0760	TACK COAT	Overrun			-339	\$2.17	(\$735.63)
	0760	TACK COAT	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user knighn1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	339	\$2.17	\$735.63
J9S3421	0990	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material			-1,971.26	\$61.39	(\$121,015.65)
	0990	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	1,971.26	\$61.39	\$121,015.65
	0990	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Adjustment Tabulations on file in eProjects			(\$5,149.92)
Total								(\$30,562.35)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on June 17, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3346	FAS S702(75)	Resurface	F	STODDARD	from Route J to Route 60
J9S3360	FAS S702(72)	Resurface	CC	BUTLER	from Route 51 to Route 53
J9S3362	FAS S702(73)	Resurface	JJ	BUTLER	from end of maintenance to Route 67
J9S3398	FAS S702(77)	Resurface	WW	STODDARD	from Route J to Route 60
J9S3420	FAS S702(80)	Resurface	A	RIPLEY	from Route 21 to Arkansas State line
J9S3421	FAS S702(81)	Resurface	E	RIPLEY	from Route 142 to end of state maintenance
J9S3437	FAS S703(35)	Resurface	H	STODDARD	from Route 25 to Route J

Totals by Job Numbers				
J9S3346		This Estimate	Previous	To Date
	Posted Item Pay	\$936.00	\$0.00	\$936.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$936.00	\$0.00	\$936.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3360		This Estimate	Previous	To Date
	Posted Item Pay	\$20,423.23	\$0.00	\$20,423.23
	Gross Item Adjustments	(\$8,437.16)	\$13,739.00	\$5,301.84
	Gross Item Pay	\$11,986.07	\$13,739.00	\$25,725.07
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3362		This Estimate	Previous	To Date
	Posted Item Pay	\$6,349.90	\$163,088.70	\$169,438.60
	Gross Item Adjustments	\$0.00	(\$5,071.21)	(\$5,071.21)
	Gross Item Pay	\$6,349.90	\$158,017.49	\$164,367.39
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3398		This Estimate	Previous	To Date
	Posted Item Pay	\$1,224.00	\$0.00	\$1,224.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$1,224.00	\$0.00	\$1,224.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3420		This Estimate	Previous	To Date
	Posted Item Pay	\$417,594.17	\$83,196.78	\$500,790.95
	Gross Item Adjustments	(\$16,975.27)	\$0.00	(\$16,975.27)
	Gross Item Pay	\$400,618.90	\$83,196.78	\$483,815.68
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3421		This Estimate	Previous	To Date
	Posted Item Pay	\$137,961.84	\$12,050.64	\$150,012.48
	Gross Item Adjustments	(\$5,149.92)	\$0.00	(\$5,149.92)
	Gross Item Pay	\$132,811.92	\$12,050.64	\$144,862.56
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on June 17, 2020

Totals by Job Numbers			
J9S3437			
	This Estimate	Previous	To Date
Posted Item Pay	\$0.00	\$0.00	\$0.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Gross Item Pay	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 17, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9S3421, Item 4020520, Project Item Line Number 0990, Material Set 402052096, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	QA and QC Test have not yet been entered.	knighn1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3420, Item 4020520, Project Item Line Number 0750, Material Set 402052096, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	QC tests have not been approved.	knighn1	Overridden
Estimate Exception Type: Item Overrun: Contract 191115-H04, Contract Project J9S3362, Project Item Line Number 0430, Contract Line Item Number 0430, Item 4020520, Minor Item.	Change Order is not complete	knighn1	Overridden
Estimate Exception Type: Item Overrun: Contract 191115-H04, Contract Project J9S3362, Project Item Line Number 0440, Contract Line Item Number 0440, Item 4071005, Minor Item.	Change Order is not complete	knighn1	Overridden
Estimate Exception Type: Item Overrun: Contract 191115-H04, Contract Project J9S3420, Project Item Line Number 0750, Contract Line Item Number 0750, Item 4020520, Minor Item.	Change Order is not complete	knighn1	Overridden
Estimate Exception Type: Item Overrun: Contract 191115-H04, Contract Project J9S3420, Project Item Line Number 0760, Contract Line Item Number 0760, Item 4071005, Minor Item.	Change Order is not complete	knighn1	Overridden
Estimate Exception Type: Item Overrun: Contract 191115-H04, Contract Project J9S3360, Project Item Line Number 0330, Contract Line Item Number 0330, Item 6224010, Minor Item.	Waiting verification of quantities	knighn1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
191115-H04	J9S3346	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$584.70	\$0.00	
		0001	0020	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,190.00	0.00	1,190.00	TONS	0.00	\$33.04	\$0.00	
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	14.00	0.00	14.00	TONS	0.00	\$17.50	\$0.00	
		0001	0040	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	5,517.60	0.00	5,517.60	TONS	0.00	\$56.01	\$0.00	
		0001	0050	4071005	TACK COAT	6,360.00	0.00	6,360.00	GAL	0.00	\$2.17	\$0.00	
		0001	0060	4134000	BITUMINOUS FOG SEAL	3,879.00	0.00	3,879.00	GAL	0.00	\$3.33	\$0.00	
		0001	0070	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00	
		0001	0080	6161005	CONSTRUCTION SIGNS	1,355.00	0.00	1,355.00	SQFT	156.00	\$6.00	\$936.00	
		0001	0090	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$20.00	\$0.00	
		0001	0100	6161025	CHANNELIZER (TRIM LINE)	60.00	0.00	60.00	EA	0.00	\$10.00	\$0.00	
		0001	0110	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$25,187.70	\$0.00	
		0001	0120	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	69,622.00	0.00	69,622.00	LF	0.00	\$0.11	\$0.00	
		0001	0130	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	27,392.00	0.00	27,392.00	LF	0.00	\$0.10	\$0.00	
		0001	0140	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	581.00	0.00	581.00	SQYD	0.00	\$4.84	\$0.00	
		0001	0150	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,009.00	0.00	1,009.00	SQYD	0.00	\$8.37	\$0.00	
		0040	0160	9031270A	2 IN. PSST POST - 12 GA.	48.00	0.00	48.00	LF	0.00	\$7.00	\$0.00	
		0040	0170	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	36.00	0.00	36.00	LF	0.00	\$12.00	\$0.00	
		0040	0180	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	0.00	\$18.00	\$0.00	
		Project J9S3346 - Total Value Posted to Date as of Report Generated Date											
	J9S3360	J9S3360	0001	0190	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$2,650.00	\$0.00
0001			0200	3049910	MISC.Permanent Aggregate Edge Treatment	1,918.80	0.00	1,918.80	TONS	0.00	\$32.02	\$0.00	
0001			0210	3105002	GRAVEL (A) OR CRUSHED STONE (B)	58.00	0.00	58.00	TONS	0.00	\$16.60	\$0.00	
0001			0225	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	9,302.90	0.00	9,302.90	TONS	0.00	\$60.19	\$0.00	
0001			0230	4071005	TACK COAT	10,644.00	0.00	10,644.00	GAL	0.00	\$2.17	\$0.00	
0001			0240	4134000	BITUMINOUS FOG SEAL	6,254.00	0.00	6,254.00	GAL	0.00	\$3.40	\$0.00	
0001			0250	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00	
0001			0260	6161005	CONSTRUCTION SIGNS	1,115.00	0.00	1,115.00	SQFT	268.00	\$6.00	\$1,608.00	
0001			0270	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$20.00	\$0.00	
0001			0280	6161025	CHANNELIZER (TRIM LINE)	57.00	0.00	57.00	EA	0.00	\$10.00	\$0.00	
0001			0290	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$20,346.36	\$0.00	
0001			0300	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	112,992.00	0.00	112,992.00	LF	0.00	\$0.11	\$0.00	
0001			0310	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	46,856.00	0.00	46,856.00	LF	0.00	\$0.09	\$0.00	
0001			0320	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	569.00	0.00	569.00	SQYD	569.00	\$4.56	\$2,594.64	
0001			0330	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	787.00	0.00	787.00	SQYD	1,640.10	\$9.89	\$16,220.59	
0010			0340	6061060	MGS GUARDRAIL	150.00	0.00	150.00	LF	0.00	\$24.00	\$0.00	
0010			0350	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	0.00	4.00	EA	0.00	\$2,990.00	\$0.00	
0010			0360	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$2,900.00	\$0.00	
0040			0370	9031270A	2 IN. PSST POST - 12 GA.	76.00	0.00	76.00	LF	0.00	\$7.00	\$0.00	
0040			0380	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	36.00	0.00	36.00	LF	0.00	\$12.00	\$0.00	
0040	0390	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	0.00	\$18.00	\$0.00			
Project J9S3360 - Total Value Posted to Date as of Report Generated Date												\$20,423.23	
J9S3362	J9S3362	0001	0400	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$1,169.40	\$1,169.40	
		0001	0410	3049910	MISC.Permanent Aggregate Edge Treatment	569.20	0.00	569.20	TONS	0.00	\$24.90	\$0.00	
		0001	0420	3105002	GRAVEL (A) OR CRUSHED STONE (B)	8.00	0.00	8.00	TONS	0.00	\$11.90	\$0.00	
		0001	0430	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE	2,447.00	0.00	2,447.00	TONS	2,473.76	\$55.67	\$137,714.22	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on June 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-H04	J9S3362				LEVELING)							
		0001	0440	4071005	TACK COAT	3,051.00	0.00	3,051.00	GAL	3,098.00	\$2.17	\$6,722.66
		0001	0450	4134000	BITUMINOUS FOG SEAL	1,855.00	0.00	1,855.00	GAL	1,855.00	\$3.38	\$6,269.90
		0001	0460	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00
		0001	0470	6161005	CONSTRUCTION SIGNS	605.00	0.00	605.00	SQFT	425.00	\$6.00	\$2,550.00
		0001	0480	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$20.00	\$80.00
		0001	0490	6161025	CHANNELIZER (TRIM LINE)	51.00	0.00	51.00	EA	0.00	\$10.00	\$0.00
		0001	0500	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$9,884.66	\$9,884.66
		0001	0510	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	33,391.00	0.00	33,391.00	LF	0.00	\$0.10	\$0.00
		0001	0520	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	33,391.00	0.00	33,391.00	LF	0.00	\$0.10	\$0.00
		0001	0530	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	630.00	0.00	630.00	SQYD	359.29	\$7.15	\$2,568.92
		0001	0540	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	156.00	0.00	156.00	SQYD	156.00	\$15.89	\$2,478.84
		0040	0550	9031270A	2 IN. PSST POST - 12 GA.	344.00	0.00	344.00	LF	0.00	\$7.00	\$0.00
		0040	0560	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	108.00	0.00	108.00	LF	0.00	\$12.00	\$0.00
		0040	0570	9035069A	SHF-FLAT SHEET FLUORESCENT	108.00	0.00	108.00	SQFT	0.00	\$18.00	\$0.00
Project J9S3362 - Total Value Posted to Date as of Report Generated Date												\$169,438.60
J9S3398	0001	0580	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,550.00	0.00	1,550.00	TONS	0.00	\$31.34	\$0.00	
		0590	3105002	GRAVEL (A) OR CRUSHED STONE (B)	12.00	0.00	12.00	TONS	0.00	\$17.02	\$0.00	
		0600	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	7,207.90	0.00	7,207.90	TONS	0.00	\$56.15	\$0.00	
		0610	4071005	TACK COAT	8,299.00	0.00	8,299.00	GAL	0.00	\$2.17	\$0.00	
		0620	4134000	BITUMINOUS FOG SEAL	5,052.00	0.00	5,052.00	GAL	0.00	\$3.51	\$0.00	
		0630	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00	
		0640	6161005	CONSTRUCTION SIGNS	1,422.00	0.00	1,422.00	SQFT	204.00	\$6.00	\$1,224.00	
		0650	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$20.00	\$0.00	
		0660	6161025	CHANNELIZER (TRIM LINE)	78.00	0.00	78.00	EA	0.00	\$10.00	\$0.00	
		0670	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$26,882.73	\$0.00	
		0680	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	90,584.00	0.00	90,584.00	LF	0.00	\$0.10	\$0.00	
		0690	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	39,942.00	0.00	39,942.00	LF	0.00	\$0.09	\$0.00	
		0700	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	325.00	0.00	325.00	SQYD	0.00	\$9.58	\$0.00	
		0710	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,201.00	0.00	1,201.00	SQYD	0.00	\$6.05	\$0.00	
Project J9S3398 - Total Value Posted to Date as of Report Generated Date												\$1,224.00
J9S3420	0001	0720	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$1,200.00	\$1,200.00	
		0730	2129900	MISC.Modified Shaping Slopes Class III	5.00	0.00	5.00	100F	5.00	\$1,200.00	\$6,000.00	
		0740	3105002	GRAVEL (A) OR CRUSHED STONE (B)	62.00	0.00	62.00	TONS	0.00	\$57.18	\$0.00	
		0750	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	5,991.70	0.00	5,991.70	TONS	6,022.27	\$63.15	\$380,306.35	
		0760	4071005	TACK COAT	7,528.00	0.00	7,528.00	GAL	7,867.00	\$2.17	\$17,071.39	
		0770	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	1.00	\$250.00	\$250.00	
		0780	6161005	CONSTRUCTION SIGNS	1,906.00	0.00	1,906.00	SQFT	839.00	\$6.00	\$5,034.00	
		0790	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	6.00	\$65.00	\$390.00	
		0800	6161009	FLAG ASSEMBLY	6.00	0.00	6.00	EA	6.00	\$20.00	\$120.00	
		0810	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	21.00	\$10.00	\$210.00	
		0820	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	1.00	\$5,250.00	\$5,250.00	
		0830	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$23,840.57	\$23,840.57	
		0840	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	1,538.00	-770.00	768.00	LF	768.00	\$1.50	\$1,152.00	
		0850	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	20.00	-4.00	16.00	LF	16.00	\$5.00	\$80.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on June 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-H04	J9S3420	0001	0860	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	83,340.00	0.00	83,340.00	LF	0.00	\$0.11	\$0.00
		0001	0870	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	72,552.00	0.00	72,552.00	LF	0.00	\$0.10	\$0.00
		0001	0880	6207001	PAVEMENT MARKING REMOVAL	1,500.00	-208.00	1,292.00	LF	1,292.00	\$2.00	\$2,584.00
		0001	0890	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	662.00	0.00	662.00	SQYD	662.00	\$8.50	\$5,627.00
		0001	0900	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	444.00	0.00	444.00	SQYD	444.00	\$12.68	\$5,629.92
		0001	0910	6269903	MISC.Transverse Rumble Strip	375.00	0.00	375.00	LF	0.00	\$12.51	\$0.00
		0010	0920	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,100.00	\$12,400.00
		0010	0930	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$2,900.00	\$11,600.00
		0040	0940	9031270A	2 IN. PSST POST - 12 GA.	160.00	0.00	160.00	LF	0.00	\$7.00	\$0.00
		0040	0950	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	48.00	0.00	48.00	LF	0.00	\$12.00	\$0.00
		0040	0960	9035069A	SHF-FLAT SHEET FLUORESCENT	48.00	0.00	48.00	SQFT	0.00	\$18.00	\$0.00
		0070	0970	7039902	MISC.END POST MODIFICATION	4.00	0.00	4.00	EA	4.00	\$4,761.43	\$19,045.72
		0001	5001	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	0.00	2,000.00	2,000.00	LF	2,000.00	\$1.50	\$3,000.00
Project J9S3420 - Total Value Posted to Date as of Report Generated Date												\$500,790.95
J9S3421	0001	0001	0980	3105002	GRAVEL (A) OR CRUSHED STONE (B)	90.00	0.00	90.00	TONS	0.00	\$44.57	\$0.00
		0001	0990	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	5,090.20	0.00	5,090.20	TONS	1,971.26	\$61.39	\$121,015.65
		0001	1000	4071005	TACK COAT	6,432.00	0.00	6,432.00	GAL	1,549.00	\$2.17	\$3,361.33
		0001	1010	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00
		0001	1020	6161005	CONSTRUCTION SIGNS	922.00	0.00	922.00	SQFT	375.00	\$6.00	\$2,250.00
		0001	1030	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$20.00	\$80.00
		0001	1040	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	0.00	\$10.00	\$0.00
		0001	1050	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$12,928.86	\$12,928.86
		0001	1060	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	70,108.00	0.00	70,108.00	LF	0.00	\$0.11	\$0.00
		0001	1070	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	61,716.00	0.00	61,716.00	LF	0.00	\$0.10	\$0.00
		0001	1080	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	793.00	0.00	793.00	SQYD	793.00	\$6.54	\$5,186.22
		0001	1090	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	314.00	0.00	314.00	SQYD	314.00	\$16.53	\$5,190.42
		Project J9S3421 - Total Value Posted to Date as of Report Generated Date										
J9S3437	0001	0001	1100	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$584.70	\$0.00
		0001	1110	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,180.10	0.00	3,180.10	TONS	0.00	\$36.92	\$0.00
		0001	1120	3105002	GRAVEL (A) OR CRUSHED STONE (B)	37.00	0.00	37.00	TONS	0.00	\$20.64	\$0.00
		0001	1130	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	14,664.60	0.00	14,664.60	TONS	0.00	\$56.83	\$0.00
		0001	1140	4071005	TACK COAT	16,860.00	0.00	16,860.00	GAL	0.00	\$2.17	\$0.00
		0001	1150	4134000	BITUMINOUS FOG SEAL	10,365.00	0.00	10,365.00	GAL	0.00	\$3.26	\$0.00
		0001	1160	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00
		0001	1170	6161005	CONSTRUCTION SIGNS	2,198.00	0.00	2,198.00	SQFT	0.00	\$6.00	\$0.00
		0001	1180	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$20.00	\$0.00
		0001	1190	6161025	CHANNELIZER (TRIM LINE)	30.00	0.00	30.00	EA	0.00	\$10.00	\$0.00
		0001	1200	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$59,519.06	\$0.00
		0001	1210	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	188,306.00	0.00	188,306.00	LF	0.00	\$0.10	\$0.00
		0001	1220	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	65,263.00	0.00	65,263.00	LF	0.00	\$0.10	\$0.00
		0001	1230	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	858.00	0.00	858.00	SQYD	0.00	\$6.56	\$0.00
		0001	1240	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,223.00	0.00	1,223.00	SQYD	0.00	\$9.67	\$0.00
		0040	1250	9031270A	2 IN. PSST POST - 12 GA.	150.00	0.00	150.00	LF	0.00	\$7.00	\$0.00
		0040	1260	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	78.00	0.00	78.00	LF	0.00	\$12.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on June 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191115-H04	J9S3437	0040	1270	9035069A	SHF-FLAT SHEET FLUORESCENT	90.00	0.00	90.00	SQFT	0.00	\$18.00	\$0.00
Project J9S3437 - Total Value Posted to Date as of Report Generated Date												\$0.00
191115-H04 Overall - Total Value Posted to Date as of Report Generated Date												\$842,825.26



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 17, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9S3346

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0080	6161005	CONSTRUCTION SIGNS	6/10/20	6/11/20	16.00	SQFT	F 0.034 N and 6.619 S	0.002		6.658		End Road Work
				6/11/20	16.00	SQFT	F 6.613 N and 0.033 S	0.002		6.658		Rate Work Zone
				6/11/20	20.00	SQFT	F 6.515 N and 0.129 S	0.002		6.658		Road Work Next 7 Miles
				6/11/20	24.00	SQFT	F 6.492 N and 0.227 S	0.002		6.658		Work Zone / No Phone Zone
				6/11/20	80.00	SQFT	F 4.321 N, 2.367 N, 0.342 S, 2.376 S, 4.326 S	0.002		6.658		No Center Line

Project: J9S3360

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0280	6161005	CONSTRUCTION SIGNS	6/9/20	6/9/20	268.00	SQFT	Signs	0.00		10.664		
0320	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	6/11/20	6/12/20	228.50	SQYD	Beginning of Project	0.002		0.011		
				6/12/20	340.50	SQYD	End Project	10.679		10.695		
0330	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	6/11/20	6/12/20	55.60	SQYD	Rte FF	1.787		1.815		
				6/12/20	55.60	SQYD	Rte U	4.717		4.739		
				6/12/20	68.30	SQYD	CR 631	0.786		0.805		
				6/12/20	96.30	SQYD	CR 661	1.565		1.587		
				6/12/20	111.10	SQYD	Beginning of Project	0.011		0.020		
				6/12/20	111.10	SQYD	End Project	10.67		10.679		
				6/12/20	144.40	SQYD	Exception End	9.953		9.962		
				6/12/20	144.40	SQYD	Exception Start	9.921		9.930		
				6/12/20	853.30	SQYD	CR 686 48x10=53.3 CR 677 77X10=85.6 CR 681 65X10=72.2 CR 681 45X10=50.0 CR 670 44X10=48.9 CR 670 43X10=47.8 CR 674 70X10=77.8 CR 674 45X10=50.0 CR 672 27X10=30.0 CR 668 62X10=68.9 CR 668 33X10=36.7 CR 667 31X10=34.4 CR 654 50X10=55.6 CR 638 51X10=56.7 STONEHURST LANE 77X10=85.6	0.011		10.679		

Project: J9S3362

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0450	4134000	BITUMINOUS FOG SEAL	6/13/20	6/16/20	927.50	GAL	Rte JJ Lt.	0		3.162		
				6/16/20	927.50	GAL	Rte JJ Rt	0		3.162		
0480	6161009	FLAG ASSEMBLY	6/9/20	6/9/20	4.00	EA	Route JJ in Ripley County various locations	0.00		3.162		

Project: J9S3398

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0640	6161005	CONSTRUCTION SIGNS	6/10/20	6/11/20	16.00	SQFT	WW 0.04 S and 0.269 N	0.002		8.639		Rate Work Zone
				6/11/20	16.00	SQFT	WW 8.644 S and 8.873 N	0.002		8.639		End Road Work
				6/11/20	20.00	SQFT	WW 0.125 S and 0.368 N	0.002		8.639		Road Work Next 9 Miles
				6/11/20	24.00	SQFT	WW 0.129 S and 0.498 N	0.002		8.639		Work Zone / No Phone Zone
				6/11/20	128.00	SQFT	WW 0.284 S, 2.316 S, 4.329 S, 6.334S, 0.571 N, 2.579 N, 4.584 N, 6.597N	0.002		8.639		No Center Line

Project: J9S3420

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0750	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	6/3/20	6/8/20	1,452.16	TONS	Rte A Ripley County Northbound Lane beginning at Arkansas State Line	7.893		4.0		
				6/5/20	6/8/20	344.75	TONS	Southbound Lane	7.893		7.016	
				6/6/20	6/8/20	166.85	TONS	Southbound Lane	7.016		6.55	
				6/10/20	6/10/20	771.10	TONS	Route A in Ripley County SBL	4.557		6.550	
				6/11/20	6/12/20	1,528.52	TONS	NBL of Route A in Ripley County	4.064		0.00	
				6/12/20	6/16/20	1,758.89	TONS	Southbound Lane	4.565 S		0	
0760	4071005	TACK COAT	6/3/20	6/8/20	1,742.00	GAL	Rte A Ripley County Northbound Lane beginning at Arkansas State Line	7.893		4.0		
				6/5/20	6/8/20	396.00	GAL	Southbound Lane	7.893		7.016	
				6/6/20	6/8/20	211.00	GAL	Southbound Lane	7.016		6.55	
				6/10/20	6/10/20	2,130.00	GAL	Route A in Ripley County.	4.557		6.550	
				6/11/20	6/12/20	1,742.00	GAL	NBL of Route A in Ripley County	4.064		0.00	
				6/12/20	6/16/20	1,646.00	GAL	Southbound Lane	4.565		0	
0780	6161005	CONSTRUCTION SIGNS	6/10/20	6/9/20	196.00	SQFT	Route A in Ripley County	0.00		7.893		
				6/10/20	180.00	SQFT	Route A in Ripley County SBL	0.00		7.893		
0800	6161009	FLAG ASSEMBLY	6/9/20	6/9/20	4.00	EA	Various Locations on Route A in Ripley County	0.00		7.893		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 17, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0830	6181000	MOBILIZATION	6/9/20	6/9/20	0.75	LS		0.00		7.893		

Project: J9S3421

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0990	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	6/15/20	6/16/20	1,971.26	TONS	Rte E Northbound starting at Arkansas State Line	6.641		1.525		
1000	4071005	TACK COAT	6/15/20	6/16/20	1,549.00	GAL	Rte E Northbound Lane	6.641		1.525		
1020	6161005	CONSTRUCTION SIGNS	6/15/20	6/16/20	32.00	SQFT	Rte E RT/LT	0.002		6.641		(2) Road Work Ahead
				6/16/20	32.00	SQFT	Rte E Rt/Lt	0.002		6.641		(2) Flagger
				6/16/20	32.00	SQFT	Rte E Rt/Lt	0.002		6.641		(2) One Lane Road Ahead
1030	6161009	FLAG ASSEMBLY	6/15/20	6/16/20	1.00	EA	Rte E Rt/Lt	0.002		6.641		
				6/16/20	3.00	EA	Rte E Rt/Lt	0.002		6.641		
1050	6181000	MOBILIZATION	6/15/20	6/16/20	1.00	LS	Rte E	0.002		6.641		

The information below this line are details from Line Item agency views.

Contract ID: 191115-H04

DWR Date: June 10, 2020

Line Number: 0080

Description: CONSTRUCTION SIGNS

Quantity Posted: 180

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Various Locations Rte A in Ripley County	0.00 to 7.893		WO8-1 48x48 16.00 BUMP		2.00		16	32
Various Locations Rte A in Ripley County	0.00 to 7.893		WO8-11 48x48 16.00 UNEVEN LANES		6.00		16	96
Various Locations Rte A in Ripley County	0.00 to 7.893		GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		6.00		8.75	52.5

Description: CONSTRUCTION SIGNS

Quantity Posted: 180

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Various Locations Rte A in Ripley County	0.00 to 7.893		WO8-1 48x48 16.00 BUMP		2.00		16	32
Various Locations Rte A in Ripley County	0.00 to 7.893		WO8-11 48x48 16.00 UNEVEN LANES		6.00		16	96
Various Locations Rte A in Ripley County	0.00 to 7.893		GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		6.00		8.75	52.5

Description: CONSTRUCTION SIGNS

Quantity Posted: 180

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Various Locations Rte A in Ripley County	0.00 to 7.893		WO8-1 48x48 16.00 BUMP		2.00		16	32
Various Locations Rte A in Ripley County	0.00 to 7.893		WO8-11 48x48 16.00 UNEVEN LANES		6.00		16	96
Various Locations Rte A in Ripley County	0.00 to 7.893		GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		6.00		8.75	52.5

Description: CONSTRUCTION SIGNS

Quantity Posted: 180

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Various Locations Rte A in Ripley County	0.00 to 7.893		WO8-1 48x48 16.00 BUMP		2.00		16	32
Various Locations Rte A in Ripley County	0.00 to 7.893		WO8-11 48x48 16.00 UNEVEN LANES		6.00		16	96
Various Locations Rte A in Ripley County	0.00 to 7.893		GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		6.00		8.75	52.5

Description: CONSTRUCTION SIGNS

Quantity Posted: 180

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Various Locations Rte A in Ripley County	0.00 to 7.893		WO8-1 48x48 16.00 BUMP		2.00		16	32
Various Locations Rte A in Ripley County	0.00 to 7.893		WO8-11 48x48 16.00		6.00		16	96



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 17, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
A in Ripley County			UNEVEN LANES					
Various Locations Rte A in Ripley County	0.00 to 7.893		GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		6.00		8.75	52.5

Description: CONSTRUCTION SIGNS

Quantity Posted: 180

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Various Locations Rte A in Ripley County	0.00 to 7.893		WO8-1 48x48 16.00 BUMP		2.00		16	32
Various Locations Rte A in Ripley County	0.00 to 7.893		WO8-11 48x48 16.00 UNEVEN LANES		6.00		16	96
Various Locations Rte A in Ripley County	0.00 to 7.893		GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		6.00		8.75	52.5

Description: CONSTRUCTION SIGNS

Quantity Posted: 180

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Various Locations Rte A in Ripley County	0.00 to 7.893		WO8-1 48x48 16.00 BUMP		2.00		16	32
Various Locations Rte A in Ripley County	0.00 to 7.893		WO8-11 48x48 16.00 UNEVEN LANES		6.00		16	96
Various Locations Rte A in Ripley County	0.00 to 7.893		GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		6.00		8.75	52.5

Contract ID: 191115-H04

DWR Date: June 9, 2020

Line Number: 0080

Description: CONSTRUCTION SIGNS

Quantity Posted: 196

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Route A in Ripley County	0.00 to 7.893		W3-4(48) 48x48 16.00 BE PREPARED TO STOP		4.00		16	64
Route A in Ripley County	0.00 to 7.893		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		2.00		16	32
Route A in Ripley County	0.00 to 7.893		WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		2.00		16	32
Route A in Ripley County	0.00 to 7.893		WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		4.00		16	64
Route A in Ripley County	0.00 to 7.893		GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5

Description: CONSTRUCTION SIGNS

Quantity Posted: 196

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Route A in Ripley County	0.00 to 7.893		W3-4(48) 48x48 16.00 BE PREPARED TO STOP		4.00		16	64
Route A in Ripley County	0.00 to 7.893		WO20-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		2.00		16	32
Route A in Ripley County	0.00 to 7.893		WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		2.00		16	32
Route A in Ripley County	0.00 to 7.893		WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		4.00		16	64
Route A in Ripley County	0.00 to 7.893		GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5

Description: CONSTRUCTION SIGNS

Quantity Posted: 196

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Route A in Ripley	0.00 to 7.893		W3-4(48) 48x48 16.00 BE		4.00		16	64



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 17, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
County			PREPARED TO STOP					
Route A in Ripley County	0.00 to 7.893		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.00		16	32
Route A in Ripley County	0.00 to 7.893		WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		2.00		16	32
Route A in Ripley County	0.00 to 7.893		WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		4.00		16	64
Route A in Ripley County	0.00 to 7.893		GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5

Description: CONSTRUCTION SIGNS

Quantity Posted: 196

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Route A in Ripley County	0.00 to 7.893		W3-4(48) 48x48 16.00 BE PREPARED TO STOP		4.00		16	64
Route A in Ripley County	0.00 to 7.893		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.00		16	32
Route A in Ripley County	0.00 to 7.893		WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		2.00		16	32
Route A in Ripley County	0.00 to 7.893		WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		4.00		16	64
Route A in Ripley County	0.00 to 7.893		GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5

Description: CONSTRUCTION SIGNS

Quantity Posted: 196

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Route A in Ripley County	0.00 to 7.893		W3-4(48) 48x48 16.00 BE PREPARED TO STOP		4.00		16	64
Route A in Ripley County	0.00 to 7.893		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.00		16	32
Route A in Ripley County	0.00 to 7.893		WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		2.00		16	32
Route A in Ripley County	0.00 to 7.893		WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		4.00		16	64
Route A in Ripley County	0.00 to 7.893		GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5

Description: CONSTRUCTION SIGNS

Quantity Posted: 196

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Route A in Ripley County	0.00 to 7.893		W3-4(48) 48x48 16.00 BE PREPARED TO STOP		4.00		16	64
Route A in Ripley County	0.00 to 7.893		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.00		16	32
Route A in Ripley County	0.00 to 7.893		WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		2.00		16	32
Route A in Ripley County	0.00 to 7.893		WO20-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		4.00		16	64
Route A in Ripley County	0.00 to 7.893		GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5

Description: CONSTRUCTION SIGNS

Quantity Posted: 196

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Route A in Ripley County	0.00 to 7.893		W3-4(48) 48x48 16.00 BE		4.00		16	64



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 17, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
County			PREPARED TO STOP					
Route A in Ripley County	0.00 to 7.893		W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.00		16	32
Route A in Ripley County	0.00 to 7.893		W020-4 48x48 16.00 ONE LANE ROAD AHEAD		2.00		16	32
Route A in Ripley County	0.00 to 7.893		W020-7 48x48 16.00 FLAGGER (SYMBOL) WITH FLAGS		4.00		16	64
Route A in Ripley County	0.00 to 7.893		GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5

Contract ID: 191115-H04

DWR Date: June 9, 2020

Line Number: 0080

Description: CONSTRUCTION SIGNS

Quantity Posted: 268

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Route CC South Butler County	0.43		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Route CC South Butler County	0.133		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Route CC South Butler County	0.225		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		1.00		12	12
Route CC South Butler County	0.252		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	1.829		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	3.802		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	4.781		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	6.738		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	8.762		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	10.655		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
Route CC North Butler County	0.029		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Route CC North Butler County	0.127		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Route CC North Butler County	0.225		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		1.00		12	12
Route CC North Butler County	0.266		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	1.946		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	3.961		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	6.869		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	6.007		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 17, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Butler County			CENTER LINE					
Route CC North Butler County	8.96		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	10.671		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8

Description: CONSTRUCTION SIGNS

Quantity Posted: 268

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Route CC South Butler County	0.43		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Route CC South Butler County	0.133		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Route CC South Butler County	0.225		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		1.00		12	12
Route CC South Butler County	0.252		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	1.829		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	3.802		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	4.781		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	6.738		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	8.762		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	10.655		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
Route CC North Butler County	0.029		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Route CC North Butler County	0.127		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Route CC North Butler County	0.225		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		1.00		12	12
Route CC North Butler County	0.266		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	1.946		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	3.961		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	6.869		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	6.007		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	8.96		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	10.671		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8

Description: CONSTRUCTION SIGNS

Quantity Posted: 268



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 17, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Route CC South Butler County	0.43		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Route CC South Butler County	0.133		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Route CC South Butler County	0.225		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		1.00		12	12
Route CC South Butler County	0.252		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	1.829		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	3.802		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	4.781		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	6.738		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	8.762		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	10.655		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
Route CC North Butler County	0.029		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Route CC North Butler County	0.127		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Route CC North Butler County	0.225		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		1.00		12	12
Route CC North Butler County	0.266		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	1.946		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	3.961		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	6.869		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	6.007		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	8.96		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	10.671		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8

Description: CONSTRUCTION SIGNS

Quantity Posted: 268

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Route CC South Butler County	0.43		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Route CC South Butler County	0.133		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Route CC South Butler County	0.225		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		1.00		12	12
Route CC South Butler County	0.252		WO8-12 48x48 16.00 NO CENTER LINE		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 17, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Route CC South Butler County	1.829		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	3.802		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	4.781		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	6.738		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	8.762		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	10.655		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
Route CC North Butler County	0.029		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Route CC North Butler County	0.127		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Route CC North Butler County	0.225		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		1.00		12	12
Route CC North Butler County	0.266		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	1.946		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	3.961		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	6.869		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	6.007		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	8.96		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	10.671		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8

Description: CONSTRUCTION SIGNS

Quantity Posted: 268

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Route CC South Butler County	0.43		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Route CC South Butler County	0.133		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Route CC South Butler County	0.225		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		1.00		12	12
Route CC South Butler County	0.252		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	1.829		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	3.802		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	4.781		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	6.738		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 17, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Route CC South Butler County	8.762		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	10.655		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
Route CC North Butler County	0.029		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Route CC North Butler County	0.127		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Route CC North Butler County	0.225		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		1.00		12	12
Route CC North Butler County	0.266		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	1.946		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	3.961		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	6.869		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	6.007		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	8.96		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	10.671		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8

Description: CONSTRUCTION SIGNS

Quantity Posted: 268

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Route CC South Butler County	0.43		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Route CC South Butler County	0.133		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Route CC South Butler County	0.225		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		1.00		12	12
Route CC South Butler County	0.252		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	1.829		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	3.802		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	4.781		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	6.738		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	8.762		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	10.655		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
Route CC North Butler County	0.029		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Route CC North Butler County	0.127		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 17, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Route CC North Butler County	0.225		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		1.00		12	12
Route CC North Butler County	0.266		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	1.946		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	3.961		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	6.869		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	6.007		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	8.96		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	10.671		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8

Description: CONSTRUCTION SIGNS

Quantity Posted: 268

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Route CC South Butler County	0.43		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Route CC South Butler County	0.133		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Route CC South Butler County	0.225		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		1.00		12	12
Route CC South Butler County	0.252		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	1.829		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	3.802		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	4.781		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	6.738		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	8.762		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC South Butler County	10.655		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8
Route CC North Butler County	0.029		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
Route CC North Butler County	0.127		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		1.00		10	10
Route CC North Butler County	0.225		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		1.00		12	12
Route CC North Butler County	0.266		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	1.946		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Route CC North Butler County	3.961		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 17, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Route CC North Butler County	6.869		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Route CC North Butler County	6.007		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Route CC North Butler County	8.96		W08-12 48x48 16.00 NO CENTER LINE		1.00		16	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
Route CC North Butler County	10.671		GO20-2 48x24 8.00 END ROAD WORK		1.00		8	8



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on June 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0330	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	5	Jun 16, 2020	SYSTEM	(\$8,437.16)	
			Overrun - Total				(\$8,437.16)	
			Overrun - Total				(\$8,437.16)	
			0330 - Total				(\$8,437.16)	
0340	MGS GUARDRAIL	Construction Stockpile		1	Jan 16, 2020	SYSTEM	\$1,563.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$1,563.00	
			Construction Stockpile - Total				\$1,563.00	
			0340 - Total				\$1,563.00	
0350	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		1	Jan 16, 2020	SYSTEM	\$6,136.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$6,136.00	
			Construction Stockpile - Total				\$6,136.00	
			0350 - Total				\$6,136.00	
0360	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	Jan 16, 2020	SYSTEM	\$6,040.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$6,040.00	
			Construction Stockpile - Total				\$6,040.00	
			0360 - Total				\$6,040.00	
0430	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		4	Jun 1, 2020	SYSTEM	(\$137,714.22)	
				4	Jun 1, 2020	SYSTEM	\$137,714.22	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user camdel1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00	
			Material - Total				\$0.00	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	ACAD	4	Jun 1, 2020	camdel1	(\$5,071.21)	This deduction was from the Asphalt Price Adjustment from J9S3362
			ACAD - Total				(\$5,071.21)	
			Other Item Adjustment - Total				(\$5,071.21)	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun	Overrun	4	Jun 1, 2020	SYSTEM	\$1,489.73	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 4 on the current Payment Estimate.
				4	Jun 1, 2020	SYSTEM	(\$1,489.73)	
				5	Jun 16, 2020	SYSTEM	(\$1,489.73)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				5	Jun 16, 2020	SYSTEM	\$1,489.73	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user knighn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				Overrun - Total				\$0.00
				Overrun - Total				\$0.00
				0430 - Total				(\$5,071.21)
0440	TACK COAT	Material		4	Jun 1, 2020	SYSTEM	(\$6,722.66)	
				4	Jun 1, 2020	SYSTEM	\$6,722.66	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user camdel1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
			- Total				\$0.00	
			Material - Total				\$0.00	
	TACK COAT	Overrun	Overrun	4	Jun 1, 2020	SYSTEM	\$101.99	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 5 on the current Payment Estimate.
				4	Jun 1, 2020	SYSTEM	(\$101.99)	
				5	Jun 16, 2020	SYSTEM	(\$101.99)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				5	Jun 16, 2020	SYSTEM	\$101.99	This adjustment offsets the original system-generated Overrun Payment



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on June 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0440	TACK COAT	Overrun	Overrun		2020			Estimate Item Adjustment (0005) due to user knighn1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
	Overrun - Total				\$0.00			
	Overrun - Total				\$0.00			
	0440 - Total						\$0.00	
0750	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		5	Jun 16, 2020	SYSTEM	(\$380,306.35)	
				5	Jun 16, 2020	SYSTEM	\$380,306.35	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user knighn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
			- Total				\$0.00	
			Material - Total				\$0.00	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	ACAD	5	Jun 16, 2020	knighn1	(\$16,975.27)	AC Adjustment Tabulations on file in eProjects.
							ACAD - Total	
	Other Item Adjustment - Total						(\$16,975.27)	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun	Overrun	5	Jun 16, 2020	SYSTEM	\$1,930.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 5 on the current Payment Estimate.
				5	Jun 16, 2020	SYSTEM	(\$1,930.50)	
	Overrun - Total				\$0.00			
	Overrun - Total				\$0.00			
0750 - Total						(\$16,975.27)		
0760	TACK COAT	Overrun	Overrun	5	Jun 16, 2020	SYSTEM	(\$735.63)	
				5	Jun 16, 2020	SYSTEM	\$735.63	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user knighn1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				Overrun - Total				\$0.00
	Overrun - Total				\$0.00			
0760 - Total						\$0.00		
0920	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		1	Jan 16, 2020	SYSTEM	\$6,136.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				2	Apr 2, 2020	SYSTEM	(\$6,136.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
0920 - Total						\$0.00		
0930	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	Jan 16, 2020	SYSTEM	\$6,040.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				2	Apr 2, 2020	SYSTEM	(\$6,040.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
0930 - Total						\$0.00		
0970	MISC. END POST MODIFICATION	Material		3	Apr 15, 2020	SYSTEM	(\$19,045.72)	
				3	Apr 15, 2020	SYSTEM	\$19,045.72	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user camdel1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0970 - Total						\$0.00		
0990	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		5	Jun 16, 2020	SYSTEM	(\$121,015.65)	
				5	Jun 16, 2020	SYSTEM	\$121,015.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on June 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0990	Material - Total						\$0.00	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	ACAD	5	Jun 16, 2020	knighn1	(\$5,149.92)	AC Adjustment Tabulations on file in eProjects
			ACAD - Total				(\$5,149.92)	
	Other Item Adjustment - Total						(\$5,149.92)	
0990 - Total							(\$5,149.92)	
Overall - Total							(\$21,894.56)	