



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on August 4, 2020

Pay Estimate Created Date: August 2, 2020

<b>Progress Estimate Number</b> 9	<b>Contract ID</b> 191213-A04 <b>Prime Contractor</b> Herzog Contracting Corp.	<b>Pay Period Start</b> July 16, 2020 <b>Pay Period End</b> August 1, 2020	<b>Original Contract Amount</b> \$1,608,112.83 <b>Net Change Order Amount</b> (\$4,676.16) <b>Current Contract Amount</b> \$1,603,436.67
<b>Approval Date</b>			<b>By User</b>
August 2, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by		becerj
August 3, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		orozcg
August 4, 2020	Reviewed and Approved at the Central Office Controllers Office Level by		greggd1
<b>Original Completion Date</b>	<b>Current Completion Date</b>	<b>Actual Completion Date</b>	<b>% of Current Contract Amount Complete</b>
November 1, 2020	November 1, 2020		31.47%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 9

		This Estimate	Previous	To Date
191213-A04	Total Posted Items Pay	\$0.00	\$504,593.64	\$504,593.64
	Gross Item Adjustments	\$0.00	\$564.81	\$564.81
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$505,158.45	\$505,158.45
<b>Contract Total Payable This Estimate:</b>		<b>\$0.00</b>		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on August 4, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1S3171	FAS S101(57)	Resurface	DD	ANDREW	from Route T in Savannah to Route 59 in Country Club Village
J1S3196	FAS S101(59)	Resurface	E	BUCHANAN	Route 169 to Route 116 near Gower
J1S3197	FAS S101(74)	Resurface	H	BUCHANAN	from Route 371 near Faucett to Route 169 in Gower
Totals by Job Numbers					
J1S3171			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$504,593.64	\$504,593.64
	Gross Item Adjustments		\$0.00	\$564.81	\$564.81
	Gross Item Pay		\$0.00	\$505,158.45	\$505,158.45
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J1S3196			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$0.00	\$0.00
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$0.00	\$0.00	\$0.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J1S3197			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$0.00	\$0.00
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$0.00	\$0.00	\$0.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on August 4, 2020

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 4, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
191213-A04	J1S3171	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$2,000.00	\$2,000.00	
		0001	0020	2153000	SHAPING SLOPES, CLASS III	11.00	0.00	11.00	100F	11.00	\$860.00	\$9,460.00	
		0001	0030	3049910	MISC.Permanent Aggregate Edge Treatment	1,041.00	20.78	1,061.78	TONS	1,061.78	\$28.98	\$30,770.38	
		0001	0040	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	5,771.30	-13.72	5,757.58	TONS	5,757.58	\$64.58	\$371,824.52	
		0001	0050	4071005	TACK COAT	7,186.00	-1,277.00	5,909.00	GAL	5,909.00	\$2.20	\$12,999.80	
		0001	0060	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$100.00	\$200.00	
		0001	0070	6161005	CONSTRUCTION SIGNS	903.88	-175.88	728.00	SQFT	728.00	\$9.00	\$6,552.00	
		0001	0080	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$15.00	\$60.00	
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	16.00	0.00	16.00	EA	16.00	\$30.00	\$480.00	
		0001	0100	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00	
		0001	0110	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	80,286.00	0.00	80,286.00	LF	80,286.00	\$0.08	\$6,422.88	
		0001	0120	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	65,207.00	0.00	65,207.00	LF	65,207.00	\$0.08	\$5,216.56	
		0001	0130	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	260.00	0.00	260.00	SQYD	260.00	\$45.75	\$11,895.00	
		0010	0140	6061060	MGS GUARDRAIL	887.50	0.00	887.50	LF	887.50	\$19.00	\$16,862.50	
		0010	0150	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00	\$2,425.00	\$4,850.00	
Project J1S3171 - Total Value Posted to Date as of Report Generated Date												\$504,593.64	
J1S3196	0001	0160	3049910	MISC.Permanent Aggregate Edge Treatment	1,172.00	0.00	1,172.00	TONS	0.00	\$28.68	\$0.00		
		0170	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	5,071.10	0.00	5,071.10	TONS	0.00	\$62.72	\$0.00		
		0180	4071005	TACK COAT	8,212.00	0.00	8,212.00	GAL	0.00	\$2.20	\$0.00		
		0190	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$100.00	\$0.00		
		0200	6161005	CONSTRUCTION SIGNS	969.51	0.00	969.51	SQFT	0.00	\$9.00	\$0.00		
		0210	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$15.00	\$0.00		
		0220	6161025	CHANNELIZER (TRIM LINE)	16.00	0.00	16.00	EA	0.00	\$30.00	\$0.00		
		0230	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$25,000.00	\$0.00		
		0240	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	48.00	0.00	48.00	LF	0.00	\$21.00	\$0.00		
		0250	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	90,404.00	0.00	90,404.00	LF	0.00	\$0.08	\$0.00		
		0260	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	87,918.00	0.00	87,918.00	LF	0.00	\$0.08	\$0.00		
		0270	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	545.00	0.00	545.00	SQYD	0.00	\$27.27	\$0.00		
Project J1S3196 - Total Value Posted to Date as of Report Generated Date												\$0.00	
J1S3197	0001	0280	3049910	MISC.Permanent Aggregate Edge Treatment	1,888.00	0.00	1,888.00	TONS	0.00	\$31.41	\$0.00		
		0290	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	8,239.00	0.00	8,239.00	TONS	0.00	\$60.21	\$0.00		
		0300	4071005	TACK COAT	13,387.00	0.00	13,387.00	GAL	0.00	\$2.20	\$0.00		
		0310	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$100.00	\$0.00		
		0320	6161005	CONSTRUCTION SIGNS	1,610.00	0.00	1,610.00	SQFT	0.00	\$9.00	\$0.00		
		0330	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$15.00	\$0.00		
		0340	6161025	CHANNELIZER (TRIM LINE)	16.00	0.00	16.00	EA	0.00	\$30.00	\$0.00		
		0350	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$25,000.00	\$0.00		
		0360	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	70.00	0.00	70.00	LF	0.00	\$21.00	\$0.00		
		0370	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	13,573.00	0.00	13,573.00	LF	0.00	\$0.08	\$0.00		
		0380	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	122,934.00	0.00	122,934.00	LF	0.00	\$0.08	\$0.00		
		0390	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,847.00	0.00	1,847.00	SQYD	0.00	\$14.65	\$0.00		
Project J1S3197 - Total Value Posted to Date as of Report Generated Date												\$0.00	
191213-A04 Overall - Total Value Posted to Date as of Report Generated Date												\$504,593.64	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 4, 2020

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details from Line Item agency views.**

No Agency View Details Exist



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on August 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0030	MISC. Permanent Aggregate Edge Treatment	Overrun	Overrun	4	May 18, 2020	SYSTEM	(\$602.20)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',28.98000 - 28.98000, 'is applied (if non-zero).
				7	Jul 1, 2020	SYSTEM	\$602.20	
			Overrun - Total			\$0.00		
	Overrun - Total					\$0.00		
	0030 - Total							\$0.00
0060	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		4	May 18, 2020	SYSTEM	(\$200.00)	
			- Total			(\$200.00)		
	Material - Total				(\$200.00)			
	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	MaterialCredit		5	Jun 1, 2020	SYSTEM	\$200.00	
			- Total			\$200.00		
	MaterialCredit - Total				\$200.00			
0060 - Total							\$0.00	
0110	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		4	May 18, 2020	SYSTEM	(\$5,138.32)	
				5	Jun 1, 2020	SYSTEM	(\$5,138.32)	
			- Total			(\$10,276.64)		
	Material - Total				(\$10,276.64)			
	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit		5	Jun 1, 2020	SYSTEM	\$5,138.32	
				6	Jun 16, 2020	SYSTEM	\$5,138.32	
			- Total			\$10,276.64		
	MaterialCredit - Total				\$10,276.64			
	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	8	Jul 16, 2020	becerj	\$321.14	Pavement Marking Payment Adjustments for reflectivity
			REFL - Total			\$321.14		
Other Item Adjustment - Total				\$321.14				
0110 - Total							\$321.14	
0120	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		4	May 18, 2020	SYSTEM	(\$4,173.28)	
				5	Jun 1, 2020	SYSTEM	(\$4,173.28)	
			- Total			(\$8,346.56)		
	Material - Total				(\$8,346.56)			
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit		5	Jun 1, 2020	SYSTEM	\$4,173.28	
				6	Jun 16, 2020	SYSTEM	\$4,173.28	
			- Total			\$8,346.56		
	MaterialCredit - Total				\$8,346.56			
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	8	Jul 16, 2020	becerj	\$243.67	Pavement marking payment adjustments for reflectivity
			REFL - Total			\$243.67		
Other Item Adjustment - Total				\$243.67				
0120 - Total							\$243.67	
Overall - Total							\$564.81	