



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on September 18, 2020

Pay Estimate Created Date: September 16, 2020

<b>Progress Estimate Number</b> 7	<b>Contract ID</b> 191213-B07 <b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period Start</b> September 2, 2020 <b>Pay Period End</b> September 15, 2020	<b>Original Contract Amount</b> \$997,460.99 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$997,460.99
--------------------------------------	--	---	--

Approval Date		By User
September 16, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	shrmt1
September 17, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lincom
September 18, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2020	November 1, 2020		92.60%

No Milestones Exist for Contract

## Contract Total Pay For Estimate No. 7

	This Estimate	Previous	To Date
191213-B07			
Total Posted Items Pay	\$0.00	\$923,695.82	\$923,695.82
Gross Item Adjustments	\$0.00	(\$26,695.15)	(\$26,695.15)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$897,000.67	\$897,000.67
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>		

## Items Paid This Estimate Period

No Data Available

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

## Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S3293	0175	MGS GUARDRAIL	Material			-300	\$38.50	(\$11,550.00)
	0175	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user shrmt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	300	\$38.50	\$11,550.00
	0180	MGS LONG SPAN GUARDRAIL SECTION	Material			-1	\$3,100.00	(\$3,100.00)
	0180	MGS LONG SPAN GUARDRAIL SECTION	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user shrmt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	1	\$3,100.00	\$3,100.00
	0190	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			-1	\$3,300.00	(\$3,300.00)
	0190	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user shrmt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	1	\$3,300.00	\$3,300.00
<b>Total</b>								<b>\$0.00</b>



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on September 18, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2S3293	FAS S201(60)	Resurface	O	RALLS	from the beginning of state maintenance in Hannibal to Route 61 near New London
J2S3294	FAS S201(61)	Resurface	168	MARION	from 0.2 mile east of Route JJ to Route 61 at Hannibal
Totals by Job Numbers					
J2S3293			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$436,074.80	\$436,074.80
	Gross Item Adjustments		\$0.00	(\$12,344.83)	(\$12,344.83)
	Gross Item Pay		\$0.00	\$423,729.97	\$423,729.97
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J2S3294			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$487,621.02	\$487,621.02
	Gross Item Adjustments		\$0.00	(\$14,350.32)	(\$14,350.32)
	Gross Item Pay		\$0.00	\$473,270.70	\$473,270.70
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on September 18, 2020

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J2S3293, Item 6061060, Project Item Line Number 0175, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	waiting on materials	shrmt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3293, Item 6061075, Project Item Line Number 0180, Material Set 606107596, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	waiting on materials	shrmt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3293, Item 6061075, Project Item Line Number 0180, Material Set 606107596, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	waiting on materials	shrmt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3293, Item 6063014, Project Item Line Number 0190, Material Set 606301496, Material 1040GRCW..A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW..A is insufficient.	waiting on materials	shrmt1	Overridden



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on September 18, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191213-B07	J2S3293	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$2,400.00	\$2,400.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	3.00	0.00	3.00	100F	3.00	\$1,300.00	\$3,900.00
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	186.00	0.00	186.00	TONS	186.00	\$68.20	\$12,685.20
		0001	0040	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	6,261.10	0.00	6,261.10	TONS	5,414.40	\$61.60	\$333,527.04
		0001	0050	4071005	TACK COAT	6,570.00	0.00	6,570.00	GAL	4,347.00	\$2.35	\$10,215.45
		0001	0060	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	1.00	\$500.00	\$500.00
		0001	0070	6161005	CONSTRUCTION SIGNS	1,179.00	0.00	1,179.00	SQFT	873.00	\$6.40	\$5,587.20
		0001	0080	6161009	FLAG ASSEMBLY	15.00	0.00	15.00	EA	6.00	\$21.40	\$128.40
		0001	0090	6161025	CHANNELIZER (TRIM LINE)	127.00	0.00	127.00	EA	127.00	\$19.25	\$2,444.75
		0001	0100	6161033	DIRECTIONAL INDICATOR BARRICADE	18.00	0.00	18.00	EA	18.00	\$53.50	\$963.00
		0001	0110	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	1.00	\$535.00	\$535.00
		0001	0120	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$24,000.00	\$0.00
		0001	0121	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$18,012.00	\$18,012.00
		0001	0130	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	69,983.00	0.00	69,983.00	LF	69,983.00	\$0.11	\$7,698.13
		0001	0140	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	60,783.00	0.00	60,783.00	LF	60,783.00	\$0.11	\$6,686.13
		0001	0150	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,130.00	0.00	1,130.00	SQYD	1,130.00	\$3.25	\$3,672.50
		0001	0160	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	752.00	0.00	752.00	SQYD	370.00	\$8.60	\$3,182.00
		0010	0175	6061060	MGS GUARDRAIL	300.00	0.00	300.00	LF	300.00	\$38.50	\$11,550.00
		0010	0180	6061075	MGS LONG SPAN GUARDRAIL SECTION	1.00	0.00	1.00	EA	1.00	\$3,100.00	\$3,100.00
		0010	0190	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	1.00	\$3,300.00	\$3,300.00
		0001	5001	6189901	MISC.Contract Bond	0.00	1.00	1.00	LS	1.00	\$5,988.00	\$5,988.00
Project J2S3293 - Total Value Posted to Date as of Report Generated Date												\$436,074.80
J2S3294	0001	0200	3105002	GRAVEL (A) OR CRUSHED STONE (B)	36.00	0.00	36.00	TONS	36.00	\$154.00	\$5,544.00	
	0001	0210	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	6,674.20	0.00	6,674.20	TONS	6,674.20	\$62.90	\$419,807.18	
	0001	0220	4071005	TACK COAT	7,217.00	0.00	7,217.00	GAL	3,365.00	\$2.35	\$7,907.75	
	0001	0230	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	1.00	\$500.00	\$500.00	
	0001	0240	6161005	CONSTRUCTION SIGNS	840.00	0.00	840.00	SQFT	700.00	\$6.40	\$4,480.00	
	0001	0250	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$21.40	\$85.60	
	0001	0260	6161025	CHANNELIZER (TRIM LINE)	50.00	0.00	50.00	EA	50.00	\$19.25	\$962.50	
	0001	0270	6161030	TYPE III MOVEABLE BARRICADE	5.00	0.00	5.00	EA	5.00	\$105.00	\$525.00	
	0001	0280	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$1,925.00	\$3,850.00	
	0001	0290	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$14,000.00	\$14,000.00	
	0001	0300	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	1.00	0.00	1.00	EA	1.00	\$320.00	\$320.00	
	0001	0310	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	1.00	\$535.00	\$535.00	
	0001	0320	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	70,451.00	0.00	70,451.00	LF	70,451.00	\$0.11	\$7,749.61	
	0001	0330	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	53,754.00	0.00	53,754.00	LF	53,754.00	\$0.12	\$6,450.48	
	0001	0340	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	27.00	0.00	27.00	LF	27.00	\$10.70	\$288.90	
	0001	0350	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,414.00	0.00	1,414.00	SQYD	1,414.00	\$3.50	\$4,949.00	
	0001	0360	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,790.00	0.00	1,790.00	SQYD	1,790.00	\$5.40	\$9,666.00	
Project J2S3294 - Total Value Posted to Date as of Report Generated Date												\$487,621.02
191213-B07 Overall - Total Value Posted to Date as of Report Generated Date												\$923,695.82



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 18, 2020

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details from Line Item agency views.**

No Agency View Details Exist



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on September 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0040	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	ACAD	3	Jul 16, 2020	shrunt1	(\$9,365.10)	
				4	Aug 3, 2020	shrunt1	(\$2,979.73)	
				ACAD - Total			(\$12,344.83)	
		Other Item Adjustment - Total					(\$12,344.83)	
0040 - Total							(\$12,344.83)	
0175	MGS GUARDRAIL	Material		4	Aug 3, 2020	SYSTEM	(\$11,550.00)	
				4	Aug 3, 2020	SYSTEM	\$11,550.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user shrunt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				5	Aug 17, 2020	SYSTEM	(\$11,550.00)	
				5	Aug 17, 2020	SYSTEM	\$11,550.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user shrunt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				6	Sep 2, 2020	SYSTEM	(\$11,550.00)	
				6	Sep 2, 2020	SYSTEM	\$11,550.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user shrunt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				7	Sep 16, 2020	SYSTEM	(\$11,550.00)	
				7	Sep 16, 2020	SYSTEM	\$11,550.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user shrunt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
		- Total					\$0.00	
	Material - Total							\$0.00
0175 - Total							\$0.00	
0180	MGS LONG SPAN GUARDRAIL SECTION	Material		4	Aug 3, 2020	SYSTEM	(\$3,100.00)	
				4	Aug 3, 2020	SYSTEM	\$3,100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user shrunt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				5	Aug 17, 2020	SYSTEM	(\$3,100.00)	
				5	Aug 17, 2020	SYSTEM	\$3,100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user shrunt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				6	Sep 2, 2020	SYSTEM	(\$3,100.00)	
				6	Sep 2, 2020	SYSTEM	\$3,100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user shrunt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				7	Sep 16, 2020	SYSTEM	(\$3,100.00)	
				7	Sep 16, 2020	SYSTEM	\$3,100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user shrunt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
		- Total					\$0.00	
Material - Total							\$0.00	
0180 - Total							\$0.00	
0190	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		4	Aug 3, 2020	SYSTEM	(\$3,300.00)	
				4	Aug 3, 2020	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user shrunt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				5	Aug 17, 2020	SYSTEM	(\$3,300.00)	
				5	Aug 17, 2020	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user shrunt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				6	Sep 2, 2020	SYSTEM	(\$3,300.00)	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on September 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0190	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		6	Sep 2, 2020	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user shrunt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				7	Sep 16, 2020	SYSTEM	(\$3,300.00)		
				7	Sep 16, 2020	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user shrunt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
	- Total				\$0.00				
	Material - Total				\$0.00				
0190 - Total							\$0.00		
0210	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		2	Jul 1, 2020	SYSTEM	(\$231,107.18)		
				2	Jul 1, 2020	SYSTEM	\$231,107.18	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user shrunt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				- Total				\$0.00	
	Material - Total				\$0.00				
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	ACAD	2	Jul 1, 2020	shrunt1	(\$14,350.32)	Asphalt index for J2S3294 6-23 - 6-29	
				ACAD - Total				(\$14,350.32)	
Other Item Adjustment - Total				(\$14,350.32)					
0210 - Total							(\$14,350.32)		
Overall - Total							(\$26,695.15)		