



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 19, 2020

Pay Estimate Created Date: October 15, 2020

Progress Estimate Number 15	Contract ID 191213-C01 Prime Contractor Capital Paving & Construction, LLC	Pay Period Start October 1, 2020 Pay Period End October 15, 2020	Original Contract Amount \$8,376,667.83 Net Change Order Amount \$89,673.10 Current Contract Amount \$8,466,340.93
---------------------------------------	---	---	---

Approval Date				By User
October 15, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by			jamesc2
October 15, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			rileyr1
October 19, 2020	Reviewed and Approved at the Central Office Controllers Office Level by			greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete	
November 1, 2020	November 1, 2020		93.60%	

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 15			
	This Estimate	Previous	To Date
191213-C01			
Total Posted Items Pay	\$171,890.70	\$7,752,396.23	\$7,924,286.93
Gross Item Adjustments	\$10,424.71	(\$346,888.70)	(\$336,463.99)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$280,832.64	\$280,832.64
		\$7,686,340.17	\$7,868,655.58
Contract Total Payable This Estimate:	\$182,315.41		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J313046	0040	2153000	SHAPING SLOPES, CLASS III	100F	\$850.020	13.5	\$11,475.27
	0060	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$20.430	177.7	\$3,630.41
	0460	6061060	MGS GUARDRAIL	LF	\$17.300	275	\$4,757.50
	0470	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$21.000	5,887	\$123,627.00
	0480	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	EA	\$2,450.050	2	\$4,900.10
	0490	6061074	MGS HEIGHT AND BLOCK TRANSITION	EA	\$450.010	2	\$900.02
	0500	6061080	MGS END ANCHOR	EA	\$850.020	4	\$3,400.08
	0510	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$2,400.040	8	\$19,200.32
Project J313046 - Total							\$171,890.70
Overall - Total							\$171,890.70

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J313046	0030	SUBGRADE COMPACTION (6-INCH DEPTH)	Material			-4.5	\$67.20	(\$302.40)
	0030	SUBGRADE COMPACTION (6-INCH DEPTH)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	4.5	\$67.20	\$302.40
	0050	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			-2,984.7	\$8.27	(\$24,683.47)
	0050	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	2,984.7	\$8.27	\$24,683.47
	0060	MISC.	Material			-11,577.23	\$20.43	(\$236,522.81)
	0060	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item	11,577.23	\$20.43	\$236,522.81



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 19, 2020

Pay Estimate Created Date: October 15, 2020

Progress Estimate Number 15		Contract ID Prime Contractor		191213-C01 Capital Paving & Construction, LLC		Pay Period Start October 1, 2020 Pay Period End October 15, 2020		Original Contract Amount Net Change Order Amount Current Contract Amount		\$8,376,667.83 \$89,673.10 \$8,466,340.93
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount		
J313046					Adjustment (0005) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
	0060	MISC.	Other Item Adjustment	Fuel Price	-0.74 x 177.70 x 0.67 = 88.10			(\$88.10)		
	0090	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material			-8,906.2	\$49.46	(\$440,500.65)		
	0090	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user jamesc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	8,906.2	\$49.46	\$440,500.65		
	0130	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Material			-42,429.3	\$84.58	(\$3,588,670.19)		
	0130	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user jamesc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	42,429.3	\$84.58	\$3,588,670.19		
	0130	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Other Item Adjustment	Smoothness Adjustment Asphalt Bonus	EB Passing Lane - LM 62.636 to LM 77.082 5%- 17,180.84 3%- 16,110.82			\$33,291.66		
	0130	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Other Item Adjustment	Smoothness Adjustment Asphalt Bonus	EB Driving Lane- LM 62.636 - LM 77.082 5% - 26,581.68 3% - 11,535.00			\$38,116.68		
	0130	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Other Item Adjustment	Smoothness Adjustment Asphalt Bonus	WB Passing Lane - LM 172.925 - LM 187.503 5% - 5,835.00 3% - 13,218.82			\$19,053.82		
	0130	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Other Item Adjustment	Smoothness Adjustment Asphalt Bonus	WB Driving Lane - LM 172.925 - LM 187.503 5% - 15,560.01 3% - 13,927.07			\$29,487.08		
	0330	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material			-144	\$23.00	(\$3,312.00)		
	0330	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user jamesc2 overriding Payment Estimate Exception 12 on the current Payment Estimate.	144	\$23.00	\$3,312.00		
	0340	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-145,880	\$0.19	(\$27,717.20)		
	0340	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user jamesc2 overriding Payment Estimate Exception 13 on the current Payment Estimate.	145,880	\$0.19	\$27,717.20		
	0350	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-131,376	\$0.19	(\$24,961.44)		
	0350	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user jamesc2 overriding Payment Estimate Exception 15	131,376	\$0.19	\$24,961.44		



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 19, 2020

Pay Estimate Created Date: October 15, 2020

Progress Estimate Number 15		Contract ID 191213-C01 Prime Contractor Capital Paving & Construction, LLC			Pay Period Start October 1, 2020 Pay Period End October 15, 2020		Original Contract Amount \$8,376,667.83 Net Change Order Amount \$89,673.10 Current Contract Amount \$8,466,340.93	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J313046					on the current Payment Estimate.			
	0360	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-3,928	\$0.50	(\$1,964.00)
	0360	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user jamesc2 overriding Payment Estimate Exception 17 on the current Payment Estimate.	3,928	\$0.50	\$1,964.00
	0410	SEEDING - COOL SEASON MIXTURES	Material			-0.1	\$10,000.19	(\$1,000.02)
	0410	SEEDING - COOL SEASON MIXTURES	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user jamesc2 overriding Payment Estimate Exception 19 on the current Payment Estimate.	0.1	\$10,000.19	\$1,000.02
	0460	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$4,992.33)
	0460	MGS GUARDRAIL	Material			-1,462.5	\$17.30	(\$25,301.25)
	0460	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	1,462.5	\$17.30	\$25,301.25
	0470	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material			-37,485	\$21.00	(\$787,185.00)
	0470	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user jamesc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.	37,485	\$21.00	\$787,185.00
	0470	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Other Item Adjustment	Stockpiled Materials Adjustment	Stockpile Closure			(\$69,932.34)
	0480	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$4,341.45)
	0490	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,227.14)
	0500	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,928.16)
	0510	TYPE A CRASHWORTHY END TERMINAL (MASH)	Other Item Adjustment	Stockpiled Materials Adjustment	Stockpile Closure			(\$25,407.01)
	0550	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material			-2	\$250.00	(\$500.00)
	0550	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user jamesc2 overriding Payment Estimate Exception 24 on the current Payment Estimate.	2	\$250.00	\$500.00
	0560	2 IN. PSST POST - 12 GA.	Material			-58	\$13.00	(\$754.00)
	0560	2 IN. PSST POST - 12 GA.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user jamesc2 overriding Payment Estimate Exception 25 on the current Payment Estimate.	58	\$13.00	\$754.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 19, 2020

Pay Estimate Created Date: October 15, 2020

Progress Estimate Number 15			Contract ID 191213-C01 Prime Contractor Capital Paving & Construction, LLC		Pay Period Start October 1, 2020 Pay Period End October 15, 2020		Original Contract Amount \$8,376,667.83 Net Change Order Amount \$89,673.10 Current Contract Amount \$8,466,340.93	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3I3046	0570	2.25 IN. PSST POST - 12 GA.	Material			-22	\$13.75	(\$302.50)
	0570	2.25 IN. PSST POST - 12 GA.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user jamesc2 overriding Payment Estimate Exception 26 on the current Payment Estimate.	22	\$13.75	\$302.50
	0580	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Material			-15	\$35.00	(\$525.00)
	0580	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user jamesc2 overriding Payment Estimate Exception 27 on the current Payment Estimate.	15	\$35.00	\$525.00
	0590	2.5 IN. PSST POST - 12 GA.	Material			-22	\$14.00	(\$308.00)
	0600	OMNIDIRECTIONAL POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material			-6	\$50.00	(\$300.00)
	5001	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material			-12	\$16.80	(\$201.60)
	5001	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user jamesc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	12	\$16.80	\$201.60
	5002	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material			-11	\$8.40	(\$92.40)
	5002	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user jamesc2 overriding Payment Estimate Exception 10 on the current Payment Estimate.	11	\$8.40	\$92.40
Total								\$10,424.71



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 19, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3I3046	I 70-2(116)	Coldmill, resurface, pavement repair, guardrail and ramp improvements	I-70	SALINE	from Route Y to the Blackwater River Bridge

Totals by Job Numbers					
J3I3046			This Estimate	Previous	To Date
	Posted Item Pay		\$171,890.70	\$7,752,396.23	\$7,924,286.93
	Gross Item Adjustments		\$10,424.71	(\$346,888.70)	(\$336,463.99)
	Gross Item Pay		\$182,315.41	\$7,405,507.53	\$7,587,822.94
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$280,832.64	\$280,832.64



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 19, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 2101006A, Project Item Line Number 0030, Material Set 2101006A96, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Test have been ran. Results need entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 3040506, Project Item Line Number 0050, Material Set 304050696, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	This material was replaced by asphalt and will need to have changed by district materials	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 3049910, Project Item Line Number 0060, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Compaction test need removed from this line	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 3049910, Project Item Line Number 0060, Material Set 304991096, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Materials results need to be entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 4011209, Project Item Line Number 0090, Material Set 401120996, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic Asplow is insufficient.	Sp125 was used and being paid for as BP-1. Test from SP125 will cover the requirements for this item.	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 4030132, Project Item Line Number 0130, Material Set 403013296, Material 0403SP125BSM - Superpave 12.5 mm, Des B SM, Acceptance Action Generic Asphigh is insufficient.	Materials results need entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 6061060, Project Item Line Number 0460, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Materials needs entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 6061061, Project Item Line Number 0470, Material Set 606106196, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Materials needs entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 6131017, Project Item Line Number 5001, Material Set 613101796, Material 1057JMTBEC6.11 - Dowel Bar Epoxy Ctd Gr60 1 1/4 @, Acceptance Action Generic ReinforcingMisc is insufficient.	Materials needs to update AWP	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 6131018, Project Item Line Number 5002, Material Set 613101896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Materials needs update AWP	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 6131018, Project Item Line Number 5002, Material Set 613101896, Material 1057JMTBE42019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 6200015, Project Item Line Number 0330, Material Set 620001596, Material 1048PMPFWH - Performed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Information needs added	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 6205902A, Project Item Line Number 0340, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Waiting on results	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 6205902A, Project Item Line Number 0340, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Waiting on results	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 6205903A, Project Item Line Number 0350, Material Set 6205903A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Waiting on results	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 6205903A, Project Item Line Number 0350, Material Set 6205903A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	No Remark was entered by Engineer	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 6205906A, Project Item Line Number 0360, Material Set 6205906A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Waiting on results	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 6205906A, Project Item Line Number 0360, Material Set 6205906A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Waiting on results	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 8051000A, Project Item Line Number 0410, Material Set 8051000A96, Material 0801AG - Agricultural Lime -Effective Nuetralizer, Acceptance Action Generic 0801AG is insufficient.	Materials need entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 8051000A, Project Item Line Number 0410, Material Set 8051000A96, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	Materials need entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 8051000A, Project Item Line Number 0410, Material Set 8051000A96, Material 0802MLSP - Overspray Slick Paper, Acceptance Action Generic 0802MLSP is insufficient.	No Remark was entered by Engineer	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 8051000A, Project Item Line Number 0410, Material Set 8051000A96, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.	No Remark was entered by Engineer	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 8051000A, Project Item Line Number 0410, Material Set 8051000A96, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.	No Remark was entered by Engineer	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 9031241, Project Item Line Number 0550, Material Set 903124196, Material 0903HSBA - Breakaway Assembly for Highway Signing,	Materials need entered	jamesc2	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 19, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Acceptance Action Generic 0903HSBA is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 9031270A, Project Item Line Number 0560, Material Set 9031270A96, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	Materials need entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 9031272, Project Item Line Number 0570, Material Set 903127296, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	Materials need entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 9031273, Project Item Line Number 0580, Material Set 903127396, Material 0903HSXX - Highway Signing Material, Acceptance Action Generic 0903HSXX is insufficient.	Materials need entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 9031280, Project Item Line Number 0590, Material Set 903128096, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	Materials need entered	jamesc2	Unresolved
Estimate Exception Type: Insufficient Materials: Project J3I3046, Item 9031282, Project Item Line Number 0600, Material Set 903128296, Material 0903HSXX - Highway Signing Material, Acceptance Action Generic 0903HSXX is insufficient.	Materials need entered	jamesc2	Unresolved



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 19, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191213-C01	J313046	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$48,655.28	\$48,655.28
		0001	0020	2079909	MISC.MODIFIED LINEAR GRADING, CLASS 2	14.70	0.00	14.70	STA	6.00	\$1,511.05	\$9,066.30
		0001	0030	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	36.10	0.00	36.10	100F	4.50	\$67.20	\$302.40
		0001	0040	2153000	SHAPING SLOPES, CLASS III	57.20	0.00	57.20	100F	55.00	\$850.02	\$46,751.10
		0001	0050	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	3,657.90	0.00	3,657.90	SQYD	2,984.70	\$8.27	\$24,683.47
		0001	0060	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	28,101.80	0.00	28,101.80	TONS	11,577.23	\$20.43	\$236,522.81
		0001	0070	3105002	GRAVEL (A) OR CRUSHED STONE (B)	55.00	0.00	55.00	TONS	0.00	\$12.91	\$0.00
		0001	0080	4010150	TYPE A2 SHOULDER	137.00	0.00	137.00	SQYD	137.00	\$17.96	\$2,460.52
		0001	0090	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	16,906.20	0.00	16,906.20	TONS	16,906.20	\$49.46	\$836,180.65
		0001	0100	4019901	MISC.INFRARED SCANNING	1.00	0.00	1.00	LS	1.00	\$35,500.67	\$35,500.67
		0001	0110	4019901	MISC.INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	1.00	\$41,600.78	\$41,600.78
		0001	0120	4019905	MISC.OPTIONAL PAVEMENT	663.60	0.00	663.60	SQYD	663.60	\$44.13	\$29,284.67
		0001	0130	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	57,789.70	0.00	57,789.70	TONS	57,429.30	\$84.58	\$4,857,370.19
		0001	0140	4079912	MISC.TACK COAT - LOW-TRACKING OR NON-TRACKING	66,460.00	0.00	66,460.00	GAL	55,180.00	\$3.34	\$184,301.20
		0001	0150	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	3.00	\$500.01	\$1,500.03
		0001	0160	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	149.30	188.00	337.30	SQYD	286.80	\$408.04	\$117,025.87
		0001	0170	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	14.90	18.80	33.70	SQYD	29.00	\$6.62	\$191.98
		0001	0180	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	14.90	18.80	33.70	SQYD	0.00	\$5.10	\$0.00
		0001	0190	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	608.00	855.00	1,463.00	LF	1,008.00	\$13.00	\$13,104.00
		0001	0200	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	260.00	146.00	406.00	EA	280.00	\$5.04	\$1,411.20
		0001	0210	6161005	CONSTRUCTION SIGNS	1,617.00	0.00	1,617.00	SQFT	1,617.00	\$6.50	\$10,510.50
		0001	0220	6161008	ADVANCED WARNING RAIL SYSTEM	10.00	0.00	10.00	EA	10.00	\$75.00	\$750.00
		0001	0230	6161009	FLAG ASSEMBLY	15.00	0.00	15.00	EA	11.00	\$20.00	\$220.00
		0001	0240	6161025	CHANNELIZER (TRIM LINE)	315.00	0.00	315.00	EA	262.00	\$16.00	\$4,192.00
		0001	0250	6161030	TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	0.00	\$165.00	\$0.00
		0001	0260	6161033	DIRECTIONAL INDICATOR BARRICADE	44.00	0.00	44.00	EA	44.00	\$50.00	\$2,200.00
		0001	0270	6161040	FLASHING ARROW PANEL	3.00	0.00	3.00	EA	3.00	\$1,500.03	\$4,500.09
		0001	0280	6161055	SEQUENTIAL FLASHING WARNING LIGHT	30.00	0.00	30.00	EA	30.00	\$92.00	\$2,760.00
		0001	0290	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	3.00	\$6,000.11	\$18,000.33
		0001	0300	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$206,519.31	\$206,519.31
		0001	0310	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0320	6191000	PAVEMENT EDGE TREATMENT	1,335.00	0.00	1,335.00	LF	0.00	\$3.17	\$0.00
		0001	0330	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	144.00	0.00	144.00	LF	144.00	\$23.00	\$3,312.00
		0001	0340	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	201,159.00	0.00	201,159.00	LF	145,880.00	\$0.19	\$27,717.20
		0001	0350	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	163,665.00	0.00	163,665.00	LF	131,376.00	\$0.19	\$24,961.44
		0001	0360	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	5,258.00	0.00	5,258.00	LF	3,928.00	\$0.50	\$1,964.00
		0001	0370	6209901	MISC.OPTIONAL TEMPORARY PAVEMENT MARKING	1.00	0.00	1.00	LS	0.00	\$0.00	\$0.00
		0001	0380	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	660,819.00	0.00	660,819.00	SQYD	660,819.00	\$0.14	\$92,514.66
		0001	0390	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	2,911.00	0.00	2,911.00	STA	2,911.00	\$9.50	\$27,654.50
		0001	0400	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.75	\$1,500.03	\$1,125.02
		0001	0410	8051000A	SEEDING - COOL SEASON MIXTURES	0.20	0.00	0.20	ACRE	0.10	\$10,000.19	\$1,000.02
		0001	0420	8061006	ALTERNATE DITCH CHECK	42.00	0.00	42.00	LF	42.00	\$10.00	\$420.00
		0001	0430	8061016	SEDIMENT REMOVAL	10.00	0.00	10.00	CUYD	0.00	\$35.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 19, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
191213-C01	J3I3046	0001	0440	8061019	SILT FENCE	700.00	0.00	700.00	LF	642.00	\$3.00	\$1,926.00	
		0001	0450	8064133	TYPE 1C EROSION CONTROL BLANKET	1,118.00	0.00	1,118.00	SQYD	460.00	\$1.85	\$851.00	
		0010	0460	6061060	MGS GUARDRAIL	1,713.00	0.00	1,713.00	LF	1,462.50	\$17.30	\$25,301.25	
		0010	0470	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	37,748.00	0.00	37,748.00	LF	37,485.00	\$21.00	\$787,185.00	
		0010	0480	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	6.00	0.00	6.00	EA	5.00	\$2,450.05	\$12,250.25	
		0010	0490	6061074	MGS HEIGHT AND BLOCK TRANSITION	19.00	0.00	19.00	EA	12.00	\$450.01	\$5,400.12	
		0010	0500	6061080	MGS END ANCHOR	42.00	0.00	42.00	EA	42.00	\$850.02	\$35,700.84	
		0010	0510	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	65.00	0.00	65.00	EA	56.00	\$2,400.04	\$134,402.24	
		0010	0520	6066641A	GUARDRAIL DELINEATOR, YELLOW	16.00	0.00	16.00	EA	0.00	\$25.00	\$0.00	
		0040	0530	9031010	CONCRETE FOOTINGS, EMBEDDED	0.20	0.00	0.20	CUYD	0.00	\$2,500.05	\$0.00	
		0040	0540	9031220	PIPE POSTS	20.00	0.00	20.00	LB	20.00	\$8.25	\$165.00	
		0040	0550	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	2.00	0.00	2.00	EA	2.00	\$250.00	\$500.00	
		0040	0560	9031270A	2 IN. PSST POST - 12 GA.	58.00	0.00	58.00	LF	58.00	\$13.00	\$754.00	
		0040	0570	9031272	2.25 IN. PSST POST - 12 GA.	22.00	0.00	22.00	LF	22.00	\$13.75	\$302.50	
		0040	0580	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	15.00	0.00	15.00	LF	15.00	\$35.00	\$525.00	
		0040	0590	9031280	2.5 IN. PSST POST - 12 GA.	22.00	0.00	22.00	LF	22.00	\$14.00	\$308.00	
		0040	0600	9031282	OMNIDIRECTIONAL POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	6.00	0.00	6.00	LF	6.00	\$50.00	\$300.00	
		0040	0610	9035004A	SH-FLAT SHEET	42.00	0.00	42.00	SQFT	42.00	\$18.75	\$787.50	
		0040	0620	9035069A	SHF-FLAT SHEET FLUORESCENT	28.00	0.00	28.00	SQFT	28.00	\$25.00	\$700.00	
		0040	0630	9039902	MISC.SIGN RELOCATION	1.00	0.00	1.00	EA	1.00	\$400.01	\$400.01	
		0001	5001	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR		0.00	36.00	36.00	EA	12.00	\$16.80	\$201.60
		0001	5002	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)		0.00	34.00	34.00	EA	11.00	\$8.40	\$92.40
Project J3I3046 - Total Value Posted to Date as of Report Generated Date												\$7,924,286.91	
191213-C01 Overall - Total Value Posted to Date as of Report Generated Date												\$7,924,286.91	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 19, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J3I3046

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0040	2153000	SHAPING SLOPES, CLASS III	10/2/20	10/15/20	13.50	100F		75.175		77.076		
0060	3049910	MISC. AGGREGATE FOR BASE	10/1/20	10/9/20	177.70	TONS		75.175		77.076		
0460	6061060	MGS GUARDRAIL	10/2/20	10/15/20	275.00	LF		183.038		183.106		
0470	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	10/2/20	10/15/20	6,887.00	LF		75.175		77.076		
0480	6061068	MGS BRIDGE APP. TRANS SEC (EXT CURB)	10/2/20	10/15/20	2.00	EA		76.229		77.076		
0490	6061074	MGS HEIGHT AND BLOCK TRANSITION	10/2/20	10/15/20	2.00	EA		62.636		77.082		
0500	6061080	MGS END ANCHOR	10/2/20	10/15/20	4.00	EA		75.175		75.896		
0510	6063014	TYPE A CRSHWTHY END TERMINAL (MASH)	10/2/20	10/15/20	8.00	EA		75.175		75.856		

The information below this line are details from Line Item agency views.
No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0030	SUBGRADE COMPACTION (6-INCH DEPTH)	Material		12	Sep 2, 2020	SYSTEM	(\$302.40)		
				12	Sep 2, 2020	SYSTEM	\$302.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user hargrr overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				13	Sep 16, 2020	SYSTEM	(\$302.40)		
				13	Sep 16, 2020	SYSTEM	\$302.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				14	Sep 30, 2020	SYSTEM	(\$302.40)		
				14	Sep 30, 2020	SYSTEM	\$302.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				15	Oct 15, 2020	SYSTEM	(\$302.40)		
				15	Oct 15, 2020	SYSTEM	\$302.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				- Total				\$0.00	
				Material - Total				\$0.00	
0030 - Total						\$0.00			
0050	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		8	Jul 1, 2020	SYSTEM	(\$13,701.74)		
				8	Jul 1, 2020	SYSTEM	\$13,701.74	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user hargrr overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				9	Jul 16, 2020	SYSTEM	(\$13,701.74)		
				9	Jul 16, 2020	SYSTEM	\$13,701.74	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user hargrr overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				10	Aug 4, 2020	SYSTEM	(\$13,701.74)		
				10	Aug 4, 2020	SYSTEM	\$13,701.74	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user hargrr overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				11	Aug 17, 2020	SYSTEM	(\$13,701.74)		
				11	Aug 17, 2020	SYSTEM	\$13,701.74	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user hargrr overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				12	Sep 2, 2020	SYSTEM	(\$24,683.47)		
				12	Sep 2, 2020	SYSTEM	\$24,683.47	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user hargrr overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				13	Sep 16, 2020	SYSTEM	(\$24,683.47)		
				13	Sep 16, 2020	SYSTEM	\$24,683.47	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				14	Sep 30, 2020	SYSTEM	(\$24,683.47)		
				14	Sep 30, 2020	SYSTEM	\$24,683.47	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				15	Oct 15, 2020	SYSTEM	(\$24,683.47)		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0050	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			2020			
			15	Oct 15, 2020	SYSTEM	\$24,683.47	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
			- Total				\$0.00	
	Material - Total				\$0.00			
	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Other Item Adjustment	FUEL	8	Jul 1, 2020	hargrr	(\$388.69)	1656.8 SY x 0.23 x -1.02 = -\$388.69
			FUEL - Total				(\$388.69)	
	Other Item Adjustment - Total				(\$388.69)			
	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		12	Sep 2, 2020	SYSTEM	(\$235.17)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total				(\$235.17)	
	Price - Total				(\$235.17)			
0050 - Total							(\$623.86)	
0060	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Material		10	Aug 4, 2020	SYSTEM	(\$76,113.80)	
			10	Aug 4, 2020	SYSTEM	\$76,113.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user hargrr overriding Payment Estimate Exception 2 on the current Payment Estimate.	
			11	Aug 17, 2020	SYSTEM	(\$140,652.38)		
			11	Aug 17, 2020	SYSTEM	\$140,652.38	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user hargrr overriding Payment Estimate Exception 2 on the current Payment Estimate.	
			12	Sep 2, 2020	SYSTEM	(\$140,652.38)		
			12	Sep 2, 2020	SYSTEM	\$140,652.38	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user hargrr overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			13	Sep 16, 2020	SYSTEM	(\$216,202.52)		
			13	Sep 16, 2020	SYSTEM	\$216,202.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			14	Sep 30, 2020	SYSTEM	(\$232,892.40)		
			14	Sep 30, 2020	SYSTEM	\$232,892.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			15	Oct 15, 2020	SYSTEM	(\$236,522.81)		
			15	Oct 15, 2020	SYSTEM	\$236,522.81	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
	- Total				\$0.00			
	Material - Total				\$0.00			
	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Other Item Adjustment	FUEL	10	Aug 3, 2020	hargrr	(\$1,897.07)	3725.59 Tons x 0.67 Usage Fact. x -0.76 Index Diff. = -\$1897.07
				11	Aug 17, 2020	hargrr	(\$1,629.73)	3159.01 Ton x 0.67 x -0.77 = -\$1629.73
				13	Sep 16, 2020	jamesc2	(\$1,502.25)	-0.74 x 3,029.95 tons x 0.670= - \$1,502.25
				13	Sep 16, 2020	jamesc2	(\$344.65)	-0.77 x 668.05 Tons x 0.670 = = - \$344.65
				14	Sep 30, 2020	jamesc2	(\$405.03)	-0.74 x 816.93 x 0.670 = -405.03



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0060	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Other Item Adjustment	FUEL	15	Oct 15, 2020	jamesc2	(\$88.10)	-0.74 x 177.70 x 0.67 = 88.10
			FUEL - Total				(\$5,866.83)	
	Other Item Adjustment - Total						(\$5,866.83)	
	0060 - Total						(\$5,866.83)	
0080	TYPE A2 SHOULDER	Other Item Adjustment	ACAD	12	Sep 2, 2020	hargrr	(\$167.89)	137.0 SY x 5.75" = 21.88 CY x 1.98 = 43.33 x 6.2% x -62.5 = - \$167.89
	ACAD - Total				(\$167.89)			
	TYPE A2 SHOULDER	FUEL	12	Sep 2, 2020	hargrr	(\$110.76)	137.0 SY x 1.04995 x -0.77 = -\$110.76	
	FUEL - Total				(\$110.76)			
	Other Item Adjustment - Total						(\$278.65)	
	0080 - Total						(\$278.65)	
0090	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material		10	Aug 4, 2020	SYSTEM	(\$412,148.20)	
				10	Aug 4, 2020	SYSTEM	\$412,148.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user hargrr overriding Payment Estimate Exception 3 on the current Payment Estimate.
				11	Aug 17, 2020	SYSTEM	(\$412,148.20)	
				11	Aug 17, 2020	SYSTEM	\$412,148.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user hargrr overriding Payment Estimate Exception 3 on the current Payment Estimate.
				12	Sep 2, 2020	SYSTEM	(\$440,500.65)	
				12	Sep 2, 2020	SYSTEM	\$440,500.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user hargrr overriding Payment Estimate Exception 4 on the current Payment Estimate.
				13	Sep 16, 2020	SYSTEM	(\$440,500.65)	
				13	Sep 16, 2020	SYSTEM	\$440,500.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user jamesc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				14	Sep 30, 2020	SYSTEM	(\$440,500.65)	
				14	Sep 30, 2020	SYSTEM	\$440,500.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user jamesc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				15	Oct 15, 2020	SYSTEM	(\$440,500.65)	
				15	Oct 15, 2020	SYSTEM	\$440,500.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user jamesc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total						\$0.00	
	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	ACAD	8	Jul 1, 2020	hargrr	(\$1,181.18)	552.6 Tons x 3.8% Virgin x -56.25 = -\$1181.18
				10	Aug 3, 2020	hargrr	(\$16,338.76)	7780.36 Tons x 3.5% AC x -60 Index Diff. = -\$16,338.76
				12	Sep 2, 2020	hargrr	(\$18,753.96)	8573.24 Tons x 3.5% x -62.5 = -\$18,753.96
ACAD - Total					(\$36,273.90)			
Other Item Adjustment - Total						(\$36,273.90)		
BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		8	Jul 1, 2020	SYSTEM	(\$1,871.33)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			10	Aug 3, 2020	SYSTEM	(\$19,631.40)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			12	Sep 2, 2020	SYSTEM	(\$21,916.63)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0090		Price	- Total				(\$43,419.36)	
	Price - Total						(\$43,419.36)	
0090 - Total							(\$79,693.26)	
0120	MISC. OPTIONAL PAVEMENT	Other Item Adjustment	ACAD	12	Sep 2, 2020	hargrr	(\$1,414.30)	663.60 SY x 10" = 184.33 CY x 1.98 = 364.98 x 6.2% x -62.5 = - \$1414.30
			ACAD - Total				(\$1,414.30)	
	MISC. OPTIONAL PAVEMENT		FUEL	12	Sep 2, 2020	hargrr	(\$923.63)	361.30 Tons x 3.32 x -0.77 = -\$923.63
			FUEL - Total				(\$923.63)	
	Other Item Adjustment - Total						(\$2,337.93)	
0120 - Total							(\$2,337.93)	
0130	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Material		9	Jul 16, 2020	SYSTEM	(\$2,156,574.32)	
				9	Jul 16, 2020	SYSTEM	\$2,156,574.32	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user hargrr overriding Payment Estimate Exception 2 on the current Payment Estimate.
				10	Aug 4, 2020	SYSTEM	(\$2,620,447.41)	
				10	Aug 4, 2020	SYSTEM	\$2,620,447.41	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user hargrr overriding Payment Estimate Exception 4 on the current Payment Estimate.
				11	Aug 17, 2020	SYSTEM	(\$4,766,905.12)	
				11	Aug 17, 2020	SYSTEM	\$4,766,905.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user hargrr overriding Payment Estimate Exception 4 on the current Payment Estimate.
				12	Sep 2, 2020	SYSTEM	(\$4,857,370.19)	
				12	Sep 2, 2020	SYSTEM	\$4,857,370.19	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user hargrr overriding Payment Estimate Exception 5 on the current Payment Estimate.
				13	Sep 16, 2020	SYSTEM	(\$3,588,670.19)	
				13	Sep 16, 2020	SYSTEM	\$3,588,670.19	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user jamesc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				14	Sep 30, 2020	SYSTEM	(\$3,588,670.19)	
				14	Sep 30, 2020	SYSTEM	\$3,588,670.19	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user jamesc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				15	Oct 15, 2020	SYSTEM	(\$3,588,670.19)	
				15	Oct 15, 2020	SYSTEM	\$3,588,670.19	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user jamesc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Other Item Adjustment	ACAD	8	Jul 1, 2020	hargrr	(\$19,268.89)	5525.13 Tons x 6.2% Virgin x -56.25 = -\$19268.89
				9	Jul 16, 2020	hargrr	(\$74,297.03)	-60 Index Diff. x 19972.32 Tons For Period x 6.2% AC = -\$74297.03
				10	Aug 3, 2020	hargrr	(\$20,402.08)	5484.43 Tons x 6.2% AC x -60 Index Diff. = -\$20402.08
				11	Aug 17, 2020	hargrr	(\$98,339.13)	25377.84 Ton x 6.2% AC x -62.5 Index Diff. = -\$98339.13
				12	Sep 2, 2020	hargrr	(\$4,144.62)	1069.58 Tons x 6.2% x -62.5 = -\$4144.62
			ACAD - Total				(\$216,451.75)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0130	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Other Item Adjustment	SMAB	15	Oct 15, 2020	jamesc2	\$33,291.66	EB Passing Lane - LM 62.636 to LM 77.082 5%- 17,180.84 3%- 16,110.82
				15	Oct 15, 2020	jamesc2	\$38,116.68	EB Driving Lane- LM 62.636 - LM 77.082 5% - 26,581.68 3% - 11,535.00
				15	Oct 15, 2020	jamesc2	\$19,053.82	WB Passing Lane - LM 172.925 - LM 187.503 5% - 5,835.00 3% - 13,218.82
				15	Oct 15, 2020	jamesc2	\$29,487.08	WB Driving Lane - LM 172.925 - LM 187.503 5% - 15,560.01 3% - 13,927.07
				SMAB - Total			\$119,949.24	
	Other Item Adjustment - Total						(\$96,502.51)	
	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Price		8	Jul 1, 2020	SYSTEM	(\$18,710.30)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				9	Jul 16, 2020	SYSTEM	(\$50,394.16)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				10	Aug 3, 2020	SYSTEM	(\$13,838.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				11	Aug 17, 2020	SYSTEM	(\$64,875.90)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				12	Sep 2, 2020	SYSTEM	(\$2,734.27)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total			(\$150,552.95)	
	Price - Total						(\$150,552.95)	
0130 - Total						(\$247,055.46)		
0140	MISC. TACK COAT - LOW-TRACKING OR NON-TRACKING	Material		8	Jul 1, 2020	SYSTEM	(\$13,961.20)	
				8	Jul 1, 2020	SYSTEM	\$13,961.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user hargrr overriding Payment Estimate Exception 2 on the current Payment Estimate.
				9	Jul 16, 2020	SYSTEM	(\$60,687.80)	
				9	Jul 16, 2020	SYSTEM	\$60,687.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user hargrr overriding Payment Estimate Exception 3 on the current Payment Estimate.
				10	Aug 4, 2020	SYSTEM	(\$91,048.40)	
				10	Aug 4, 2020	SYSTEM	\$91,048.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) due to user hargrr overriding Payment Estimate Exception 5 on the current Payment Estimate.
				11	Aug 17, 2020	SYSTEM	(\$156,345.40)	
				11	Aug 17, 2020	SYSTEM	\$156,345.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user hargrr overriding Payment Estimate Exception 5 on the current Payment Estimate.
				12	Sep 2, 2020	SYSTEM	(\$184,301.20)	
				12	Sep 2, 2020	SYSTEM	\$184,301.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user hargrr overriding Payment Estimate Exception 7 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	0140 - Total						\$0.00	
0150	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		2	Apr 2, 2020	SYSTEM	(\$500.01)	
				2	Apr 2, 2020	SYSTEM	\$500.01	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 1 on the current Payment



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0150	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material						Estimate.
				3	Apr 16, 2020	SYSTEM	(\$500.01)	
				3	Apr 16, 2020	SYSTEM	\$500.01	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
0150 - Total							\$0.00	
0160	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		2	Apr 2, 2020	SYSTEM	(\$117,025.87)	
				2	Apr 2, 2020	SYSTEM	\$117,025.87	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.
				5	May 18, 2020	SYSTEM	(\$117,025.87)	
				5	May 18, 2020	SYSTEM	\$117,025.87	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
				6	Jun 2, 2020	SYSTEM	(\$117,025.87)	
				6	Jun 2, 2020	SYSTEM	\$117,025.87	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
				7	Jun 16, 2020	SYSTEM	(\$117,025.87)	
				7	Jun 16, 2020	SYSTEM	\$117,025.87	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
				8	Jul 1, 2020	SYSTEM	(\$117,025.87)	
				8	Jul 1, 2020	SYSTEM	\$117,025.87	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user hargrr overriding Payment Estimate Exception 3 on the current Payment Estimate.
				9	Jul 16, 2020	SYSTEM	(\$117,025.87)	
				9	Jul 16, 2020	SYSTEM	\$117,025.87	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user hargrr overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
0160 - Total							\$0.00	
0170	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	Material		2	Apr 2, 2020	SYSTEM	(\$191.98)	
				2	Apr 2, 2020	SYSTEM	\$191.98	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 5 on the current Payment Estimate.
				3	Apr 16, 2020	SYSTEM	(\$191.98)	
				3	Apr 16, 2020	SYSTEM	\$191.98	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.
				4	May 4, 2020	SYSTEM	(\$191.98)	
				4	May 4, 2020	SYSTEM	\$191.98	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user taylot3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				5	May 18, 2020	SYSTEM	(\$191.98)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0170	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	Material		5	May 18, 2020	SYSTEM	\$191.98	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				6	Jun 2, 2020	SYSTEM	(\$191.98)			
				6	Jun 2, 2020	SYSTEM	\$191.98	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				7	Jun 16, 2020	SYSTEM	(\$191.98)			
				7	Jun 16, 2020	SYSTEM	\$191.98	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				8	Jul 1, 2020	SYSTEM	(\$191.98)			
				8	Jul 1, 2020	SYSTEM	\$191.98	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user hargrr overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				9	Jul 16, 2020	SYSTEM	(\$191.98)			
				9	Jul 16, 2020	SYSTEM	\$191.98	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user hargrr overriding Payment Estimate Exception 5 on the current Payment Estimate.		
							- Total			\$0.00
Material - Total					\$0.00					
0170 - Total						\$0.00				
0200	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		2	Apr 2, 2020	SYSTEM	(\$1,411.20)			
				2	Apr 2, 2020	SYSTEM	\$1,411.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 6 on the current Payment Estimate.		
							- Total		\$0.00	
				Material - Total				\$0.00		
0200 - Total						\$0.00				
0330	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		14	Sep 30, 2020	SYSTEM	(\$3,312.00)			
				14	Sep 30, 2020	SYSTEM	\$3,312.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user jamesc2 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
				15	Oct 15, 2020	SYSTEM	(\$3,312.00)			
				15	Oct 15, 2020	SYSTEM	\$3,312.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user jamesc2 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
							- Total		\$0.00	
				Material - Total				\$0.00		
0330 - Total						\$0.00				
0340	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		10	Aug 4, 2020	SYSTEM	(\$3,656.36)			
				10	Aug 4, 2020	SYSTEM	\$3,656.36	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user hargrr overriding Payment Estimate Exception 10 on the current Payment Estimate.		
				11	Aug 17, 2020	SYSTEM	(\$3,656.36)			
				11	Aug 17, 2020	SYSTEM	\$3,656.36	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user hargrr overriding Payment Estimate Exception 10 on the current Payment Estimate.		
				12	Sep 2, 2020	SYSTEM	(\$3,656.36)			



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0340	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			2020			
				12	Sep 2, 2020	SYSTEM	\$3,656.36	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user hargr overriding Payment Estimate Exception 13 on the current Payment Estimate.
				13	Sep 16, 2020	SYSTEM	(\$3,656.36)	
				13	Sep 16, 2020	SYSTEM	\$3,656.36	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user jamesc2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				14	Sep 30, 2020	SYSTEM	(\$27,717.20)	
				14	Sep 30, 2020	SYSTEM	\$27,717.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user jamesc2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				15	Oct 15, 2020	SYSTEM	(\$27,717.20)	
				15	Oct 15, 2020	SYSTEM	\$27,717.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user jamesc2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total							\$0.00
0340 - Total							\$0.00	
0350	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		14	Sep 30, 2020	SYSTEM	(\$24,961.44)	
				14	Sep 30, 2020	SYSTEM	\$24,961.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user jamesc2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				15	Oct 15, 2020	SYSTEM	(\$24,961.44)	
				15	Oct 15, 2020	SYSTEM	\$24,961.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user jamesc2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total							\$0.00
0350 - Total							\$0.00	
0360	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		14	Sep 30, 2020	SYSTEM	(\$1,964.00)	
				14	Sep 30, 2020	SYSTEM	\$1,964.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user jamesc2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				15	Oct 15, 2020	SYSTEM	(\$1,964.00)	
				15	Oct 15, 2020	SYSTEM	\$1,964.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user jamesc2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total							\$0.00
0360 - Total							\$0.00	
0410	SEEDING - COOL SEASON MIXTURES	Material		14	Sep 30, 2020	SYSTEM	(\$1,000.02)	
				14	Sep 30, 2020	SYSTEM	\$1,000.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user jamesc2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				15	Oct 15, 2020	SYSTEM	(\$1,000.02)	
				15	Oct 15, 2020	SYSTEM	\$1,000.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user jamesc2 overriding Payment Estimate Exception 19 on the current Payment Estimate.



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0410		Material	- Total				\$0.00	
	Material - Total						\$0.00	
	0410 - Total						\$0.00	
0420	ALTERNATE DITCH CHECK	Material		7	Jun 16, 2020	SYSTEM	(\$420.00)	
				7	Jun 16, 2020	SYSTEM	\$420.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 6 on the current Payment Estimate.
				8	Jul 1, 2020	SYSTEM	(\$420.00)	
				8	Jul 1, 2020	SYSTEM	\$420.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user hargrr overriding Payment Estimate Exception 8 on the current Payment Estimate.
				9	Jul 16, 2020	SYSTEM	(\$420.00)	
				9	Jul 16, 2020	SYSTEM	\$420.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user hargrr overriding Payment Estimate Exception 9 on the current Payment Estimate.
				10	Aug 4, 2020	SYSTEM	(\$420.00)	
				10	Aug 4, 2020	SYSTEM	\$420.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) due to user hargrr overriding Payment Estimate Exception 12 on the current Payment Estimate.
				11	Aug 17, 2020	SYSTEM	(\$420.00)	
				11	Aug 17, 2020	SYSTEM	\$420.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user hargrr overriding Payment Estimate Exception 12 on the current Payment Estimate.
				12	Sep 2, 2020	SYSTEM	(\$420.00)	
				12	Sep 2, 2020	SYSTEM	\$420.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user hargrr overriding Payment Estimate Exception 15 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	0420 - Total						\$0.00	
0440	SILT FENCE	Material		7	Jun 16, 2020	SYSTEM	(\$1,926.00)	
				7	Jun 16, 2020	SYSTEM	\$1,926.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 7 on the current Payment Estimate.
				8	Jul 1, 2020	SYSTEM	(\$1,926.00)	
				8	Jul 1, 2020	SYSTEM	\$1,926.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user hargrr overriding Payment Estimate Exception 9 on the current Payment Estimate.
				9	Jul 16, 2020	SYSTEM	(\$1,926.00)	
				9	Jul 16, 2020	SYSTEM	\$1,926.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user hargrr overriding Payment Estimate Exception 10 on the current Payment Estimate.
				10	Aug 4, 2020	SYSTEM	(\$1,926.00)	
				10	Aug 4, 2020	SYSTEM	\$1,926.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) due to user hargrr overriding Payment Estimate Exception 13 on the current Payment Estimate.
				11	Aug 17, 2020	SYSTEM	(\$1,926.00)	
				11	Aug 17, 2020	SYSTEM	\$1,926.00	This adjustment offsets the original system-generated Overrun



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0440	SILT FENCE	Material			2020			Payment Estimate Item Adjustment (0017) due to user hargrr overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				12	Sep 2, 2020	SYSTEM	(\$1,926.00)		
				12	Sep 2, 2020	SYSTEM	\$1,926.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user hargrr overriding Payment Estimate Exception 16 on the current Payment Estimate.	
	- Total					\$0.00			
Material - Total							\$0.00		
0440 - Total							\$0.00		
0460	MGS GUARDRAIL	Construction Stockpile		2	Apr 2, 2020	SYSTEM	\$16,273.75	Payment Estimate Item Adjustment generated Stockpile Transaction	
				12	Sep 2, 2020	SYSTEM	(\$9,381.39)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				13	Sep 16, 2020	SYSTEM	(\$1,900.03)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				15	Oct 15, 2020	SYSTEM	(\$4,992.33)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total					\$0.00			
	Construction Stockpile - Total							\$0.00	
	MGS GUARDRAIL	Material		12	Sep 2, 2020	SYSTEM	(\$17,083.75)		
				12	Sep 2, 2020	SYSTEM	\$17,083.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user hargrr overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				13	Sep 16, 2020	SYSTEM	(\$20,543.75)		
				13	Sep 16, 2020	SYSTEM	\$20,543.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user jamesc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				14	Sep 30, 2020	SYSTEM	(\$20,543.75)		
				14	Sep 30, 2020	SYSTEM	\$20,543.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user jamesc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
15				Oct 15, 2020	SYSTEM	(\$25,301.25)			
15				Oct 15, 2020	SYSTEM	\$25,301.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
- Total					\$0.00				
Material - Total							\$0.00		
0460 - Total							\$0.00		
0470	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		2	Apr 2, 2020	SYSTEM	\$427,621.70	Payment Estimate Item Adjustment generated Stockpile Transaction	
				10	Aug 3, 2020	SYSTEM	(\$427,621.70)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total					\$0.00			
	Construction Stockpile - Total							\$0.00	
	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		10	Aug 4, 2020	SYSTEM	(\$28,350.00)		
10				Aug 4, 2020	SYSTEM	\$28,350.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) due to user hargrr overriding Payment Estimate Exception 6 on the current Payment Estimate.		
11				Aug 17, 2020	SYSTEM	(\$183,225.00)			
11				Aug 17, 2020	SYSTEM	\$183,225.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user hargrr overriding Payment Estimate Exception 6 on the current Payment		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0470	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material						Estimate.
				12	Sep 2, 2020	SYSTEM	(\$379,312.50)	
				12	Sep 2, 2020	SYSTEM	\$379,312.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user hargr overriding Payment Estimate Exception 9 on the current Payment Estimate.
				13	Sep 16, 2020	SYSTEM	(\$484,795.50)	
				13	Sep 16, 2020	SYSTEM	\$484,795.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user jamesc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				14	Sep 30, 2020	SYSTEM	(\$663,558.00)	
				14	Sep 30, 2020	SYSTEM	\$663,558.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user jamesc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				15	Oct 15, 2020	SYSTEM	(\$787,185.00)	
				15	Oct 15, 2020	SYSTEM	\$787,185.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user jamesc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Other Item Adjustment	STMA	10	Aug 4, 2020	riley1	\$412,339.70	Manual Construction Stockpile Adjustment to offset System Adjustment
				11	Aug 17, 2020	riley1	(\$83,485.00)	Installed 7,375 LF at (-\$11.32) per LF.
				12	Sep 2, 2020	riley1	(\$105,700.50)	Installed 9,337.50 LF a (-11.32) per LF.
				13	Sep 16, 2020	jamesc2	(\$56,860.36)	Installed 5,023 LF at (-\$11.32) per LF. = (-\$56,860.36)
				14	Oct 1, 2020	riley1	(\$96,361.50)	Installed 8,512.5 LF at (-\$11.32) per LF.
				15	Oct 15, 2020	jamesc2	(\$69,932.34)	Stockpile Closure
				STMA - Total			\$0.00	
	Other Item Adjustment - Total						\$0.00	
0470 - Total						\$0.00		
0480	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		2	Apr 2, 2020	SYSTEM	\$8,682.90	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Aug 3, 2020	SYSTEM	(\$1,447.15)	Payment Estimate Item Adjustment generated Stockpile Transaction
				12	Sep 2, 2020	SYSTEM	(\$2,894.30)	Payment Estimate Item Adjustment generated Stockpile Transaction
				15	Oct 15, 2020	SYSTEM	(\$4,341.45)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$0.00	
	Construction Stockpile - Total						\$0.00	
	0480 - Total						\$0.00	
0490	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		2	Apr 2, 2020	SYSTEM	\$4,701.74	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Aug 17, 2020	SYSTEM	(\$989.84)	Payment Estimate Item Adjustment generated Stockpile Transaction
				12	Sep 2, 2020	SYSTEM	(\$989.84)	Payment Estimate Item Adjustment generated Stockpile Transaction
				13	Sep 16, 2020	SYSTEM	(\$247.46)	Payment Estimate Item Adjustment generated Stockpile Transaction
				14	Sep 30, 2020	SYSTEM	(\$247.46)	Payment Estimate Item Adjustment generated Stockpile Transaction
				15	Oct 15, 2020	SYSTEM	(\$2,227.14)	Payment Estimate Item Adjustment generated Stockpile Transaction



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0490	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile			2020			
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
	0490 - Total						\$0.00	
0500	MGS END ANCHOR	Construction Stockpile		2	Apr 2, 2020	SYSTEM	\$20,245.68	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Aug 17, 2020	SYSTEM	(\$4,820.40)	Payment Estimate Item Adjustment generated Stockpile Transaction
				12	Sep 2, 2020	SYSTEM	(\$6,266.52)	Payment Estimate Item Adjustment generated Stockpile Transaction
				13	Sep 16, 2020	SYSTEM	(\$3,856.32)	Payment Estimate Item Adjustment generated Stockpile Transaction
				14	Sep 30, 2020	SYSTEM	(\$3,374.28)	Payment Estimate Item Adjustment generated Stockpile Transaction
				15	Oct 15, 2020	SYSTEM	(\$1,928.16)	Payment Estimate Item Adjustment generated Stockpile Transaction
		- Total				\$0.00		
	Construction Stockpile - Total						\$0.00	
	0500 - Total						\$0.00	
0510	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		2	Apr 2, 2020	SYSTEM	\$97,144.45	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Aug 17, 2020	SYSTEM	(\$97,144.45)	Payment Estimate Item Adjustment generated Stockpile Transaction
		- Total				\$0.00		
	Construction Stockpile - Total						\$0.00	
	TYPE A CRASHWORTHY END TERMINAL (MASH)	Other Item Adjustment	STMA	11	Aug 17, 2020	rileyr1	\$77,715.56	Offset system generated adjustment.
				12	Sep 2, 2020	rileyr1	(\$26,901.54)	Installed 18 EA at (-\$1,494.53) per EA.
				13	Sep 16, 2020	jamesc2	(\$13,450.77)	Installed 9 EA at (-\$1,494.53) per EA. = (\$-13,450.77).
				14	Oct 1, 2020	rileyr1	(\$11,956.24)	Installed 8 EA at (-\$1,494.53) per EA.
				15	Oct 15, 2020	jamesc2	(\$25,407.01)	Stockpile Closure
		STMA - Total				\$0.00		
Other Item Adjustment - Total						\$0.00		
0510 - Total						\$0.00		
0550	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material		14	Sep 30, 2020	SYSTEM	(\$500.00)	
				14	Sep 30, 2020	SYSTEM	\$500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user jamesc2 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				15	Oct 15, 2020	SYSTEM	(\$500.00)	
				15	Oct 15, 2020	SYSTEM	\$500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user jamesc2 overriding Payment Estimate Exception 24 on the current Payment Estimate.
		- Total				\$0.00		
	Material - Total						\$0.00	
0550 - Total						\$0.00		
0560	2 IN. PSST POST - 12 GA.	Material		14	Sep 30, 2020	SYSTEM	(\$754.00)	
				14	Sep 30, 2020	SYSTEM	\$754.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user jamesc2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				15	Oct 15, 2020	SYSTEM	(\$754.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0560	2 IN. PSST POST - 12 GA.	Material		15	Oct 15, 2020	SYSTEM	\$754.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user jamesc2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0560 - Total							\$0.00	
0570	2.25 IN. PSST POST - 12 GA.	Material		14	Sep 30, 2020	SYSTEM	(\$302.50)	
				14	Sep 30, 2020	SYSTEM	\$302.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user jamesc2 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				15	Oct 15, 2020	SYSTEM	(\$302.50)	
				15	Oct 15, 2020	SYSTEM	\$302.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user jamesc2 overriding Payment Estimate Exception 26 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
0570 - Total							\$0.00	
0580	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Material		14	Sep 30, 2020	SYSTEM	(\$525.00)	
				14	Sep 30, 2020	SYSTEM	\$525.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user jamesc2 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				15	Oct 15, 2020	SYSTEM	(\$525.00)	
				15	Oct 15, 2020	SYSTEM	\$525.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user jamesc2 overriding Payment Estimate Exception 27 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
0580 - Total							\$0.00	
0590	2.5 IN. PSST POST - 12 GA.	Material		14	Sep 30, 2020	SYSTEM	(\$308.00)	
				14	Sep 30, 2020	SYSTEM	\$308.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user jamesc2 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				15	Oct 15, 2020	SYSTEM	(\$308.00)	
	- Total				(\$308.00)			
	Material - Total						(\$308.00)	
0590 - Total							(\$308.00)	
0600	OMNIDIRECTIONAL POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material		14	Sep 30, 2020	SYSTEM	(\$300.00)	
				14	Sep 30, 2020	SYSTEM	\$300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user jamesc2 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				15	Oct 15, 2020	SYSTEM	(\$300.00)	
	- Total				(\$300.00)			
	Material - Total						(\$300.00)	
0600 - Total							(\$300.00)	
5001	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material		3	Apr 16, 2020	SYSTEM	(\$201.60)	
				3	Apr 16, 2020	SYSTEM	\$201.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
5001	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material		4	May 4, 2020	SYSTEM	(\$201.60)	
				4	May 4, 2020	SYSTEM	\$201.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user taylot3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				5	May 18, 2020	SYSTEM	(\$201.60)	
				5	May 18, 2020	SYSTEM	\$201.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.
				6	Jun 2, 2020	SYSTEM	(\$201.60)	
				6	Jun 2, 2020	SYSTEM	\$201.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.
				7	Jun 16, 2020	SYSTEM	(\$201.60)	
				7	Jun 16, 2020	SYSTEM	\$201.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.
				8	Jul 1, 2020	SYSTEM	(\$201.60)	
				8	Jul 1, 2020	SYSTEM	\$201.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user hargrr overriding Payment Estimate Exception 5 on the current Payment Estimate.
				9	Jul 16, 2020	SYSTEM	(\$201.60)	
				9	Jul 16, 2020	SYSTEM	\$201.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user hargrr overriding Payment Estimate Exception 6 on the current Payment Estimate.
				10	Aug 4, 2020	SYSTEM	(\$201.60)	
				10	Aug 4, 2020	SYSTEM	\$201.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0045) due to user hargrr overriding Payment Estimate Exception 7 on the current Payment Estimate.
				11	Aug 17, 2020	SYSTEM	(\$201.60)	
				11	Aug 17, 2020	SYSTEM	\$201.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user hargrr overriding Payment Estimate Exception 7 on the current Payment Estimate.
				12	Sep 2, 2020	SYSTEM	(\$201.60)	
				12	Sep 2, 2020	SYSTEM	\$201.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user hargrr overriding Payment Estimate Exception 10 on the current Payment Estimate.
				13	Sep 16, 2020	SYSTEM	(\$201.60)	
				13	Sep 16, 2020	SYSTEM	\$201.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user jamesc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				14	Sep 30, 2020	SYSTEM	(\$201.60)	
				14	Sep 30, 2020	SYSTEM	\$201.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user jamesc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				15	Oct 15, 2020	SYSTEM	(\$201.60)	
				15	Oct 15, 2020	SYSTEM	\$201.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user jamesc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
5001		Material	- Total				\$0.00	
	Material - Total						\$0.00	
5001 - Total							\$0.00	
5002	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material		3	Apr 16, 2020	SYSTEM	(\$92.40)	
				3	Apr 16, 2020	SYSTEM	\$92.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.
				4	May 4, 2020	SYSTEM	(\$92.40)	
				4	May 4, 2020	SYSTEM	\$92.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user taylot3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				5	May 18, 2020	SYSTEM	(\$92.40)	
				5	May 18, 2020	SYSTEM	\$92.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.
				6	Jun 2, 2020	SYSTEM	(\$92.40)	
				6	Jun 2, 2020	SYSTEM	\$92.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.
				7	Jun 16, 2020	SYSTEM	(\$92.40)	
				7	Jun 16, 2020	SYSTEM	\$92.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.
				8	Jul 1, 2020	SYSTEM	(\$92.40)	
				8	Jul 1, 2020	SYSTEM	\$92.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user hargrr overriding Payment Estimate Exception 6 on the current Payment Estimate.
				9	Jul 16, 2020	SYSTEM	(\$92.40)	
				9	Jul 16, 2020	SYSTEM	\$92.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user hargrr overriding Payment Estimate Exception 7 on the current Payment Estimate.
				10	Aug 4, 2020	SYSTEM	(\$92.40)	
				10	Aug 4, 2020	SYSTEM	\$92.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) due to user hargrr overriding Payment Estimate Exception 8 on the current Payment Estimate.
				11	Aug 17, 2020	SYSTEM	(\$92.40)	
				11	Aug 17, 2020	SYSTEM	\$92.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user hargrr overriding Payment Estimate Exception 8 on the current Payment Estimate.
				12	Sep 2, 2020	SYSTEM	(\$92.40)	
				12	Sep 2, 2020	SYSTEM	\$92.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user hargrr overriding Payment Estimate Exception 11 on the current Payment Estimate.
				13	Sep 16, 2020	SYSTEM	(\$92.40)	
				13	Sep 16, 2020	SYSTEM	\$92.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user jamesc2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				14	Sep 30, 2020	SYSTEM	(\$92.40)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
5002	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material			2020			
				14	Sep 30, 2020	SYSTEM	\$92.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user jamesc2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				15	Oct 15, 2020	SYSTEM	(\$92.40)	
				15	Oct 15, 2020	SYSTEM	\$92.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user jamesc2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
			- Total			\$0.00		
		Material - Total				\$0.00		
5002 - Total							\$0.00	
Overall - Total							(\$336,463.99)	