



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 4, 2020

Pay Estimate Created Date: August 3, 2020

Progress Estimate Number 9	Contract ID 191213-C02	Pay Period Start July 16, 2020	Original Contract Amount \$1,764,374.95
	Prime Contractor Don Schnieders Excavating Company, Inc.	Pay Period End August 1, 2020	Net Change Order Amount \$0.00
			Current Contract Amount \$1,764,374.95
Approval Date August 3, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by		By User SIMST
August 3, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		riley1
August 4, 2020	Reviewed and Approved at the Central Office Controllers Office Level by		greggd1
Original Completion Date December 1, 2020	Current Completion Date December 1, 2020	Actual Completion Date	% of Current Contract Amount Complete 48.61%
Contract Informational Dates			
Date Description	Original Completion Date	Current Completion Date	Milestones
Acceptance Date			Date Description Original Completion Date Current Completion Date Days Remaining on Milestone Diary Charge Days
Awarded Date	January 9, 2020	January 9, 2020	J3P3092, JSP B 3.0 Liquidated Damages for Contract Administration Costs, June 26, 2020 June 26, 2020 Milestone Complete
Letting Date	December 13, 2019	December 13, 2019	JSP B 2.1, Calendar Days June 26, 2020 June 26, 2020 Milestone Complete
Notice to Proceed Date	February 10, 2020	February 10, 2020	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 9			
	This Estimate	Previous	To Date
191213-C02	Total Posted Items Pay	\$28,189.00	\$829,432.75
	Gross Item Adjustments	\$0.00	\$160,607.34
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
		\$990,040.09	\$1,018,229.09
Contract Total Payable This Estimate:		\$28,189.00	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J3S3091	0810	2061000	CLASS 1 EXCAVATION	CUYD	\$49.000	60	\$2,940.00
	0820	2160500	REMOVAL OF BRIDGES	LS	\$37,700.000	0.3	\$11,310.00
	0840	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	LF	\$61.450	220	\$13,519.00
	0860	7027000	PILE POINT REINFORCEMENT	EA	\$105.000	4	\$420.00
Project J3S3091 - Total							\$28,189.00
Overall - Total							\$28,189.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3P3092	0040	COMPACTING	Material			-331	\$6.00	(\$1,986.00)



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 4, 2020

Pay Estimate Created Date: August 3, 2020

Progress Estimate Number 9			Contract ID 191213-C02		Pay Period Start July 16, 2020		Original Contract Amount \$1,764,374.95	
			Prime Contractor Don Schnieders Excavating Company, Inc.		Pay Period End August 1, 2020		Net Change Order Amount \$0.00	
							Current Contract Amount\$1,764,374.95	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3P3092		EMBANKMENT						
	0040	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.	331	\$6.00	\$1,986.00
	0050	SUBGRADE COMPACTION (6-INCH DEPTH)	Material			-4	\$340.00	(\$1,360.00)
	0050	SUBGRADE COMPACTION (6-INCH DEPTH)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.	4	\$340.00	\$1,360.00
	0060	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			-1,036	\$8.80	(\$9,116.80)
	0060	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.	1,036	\$8.80	\$9,116.80
	0080	FURNISHING TYPE 2 ROCK BLANKET	Material			-178	\$48.20	(\$8,579.60)
	0080	FURNISHING TYPE 2 ROCK BLANKET	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 13 on the current Payment Estimate.	178	\$48.20	\$8,579.60
	0220	SEEDING - COOL SEASON MIXTURES	Material			-0.32	\$8,000.00	(\$2,560.00)
	0220	SEEDING - COOL SEASON MIXTURES	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 32 on the current Payment Estimate.	0.32	\$8,000.00	\$2,560.00
	0280	MGS GUARDRAIL	Material			-75	\$19.50	(\$1,462.50)
	0280	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 12 on the current Payment Estimate.	75	\$19.50	\$1,462.50
	0340	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-127	\$90.00	(\$11,430.00)
	0340	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.	127	\$90.00	\$11,430.00
	0370	CLASS B CONCRETE (SUBSTRUCTURE)	Material			-53.4	\$698.00	(\$37,273.20)
	0370	CLASS B CONCRETE (SUBSTRUCTURE)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user simst overriding Payment Estimate Exception 16 on the current Payment Estimate.	53.4	\$698.00	\$37,273.20
	0380	TYPE D BARRIER	Material			-270	\$98.00	(\$26,460.00)
	0380	TYPE D BARRIER	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item	270	\$98.00	\$26,460.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 4, 2020

Pay Estimate Created Date: August 3, 2020

Progress Estimate Number		Contract ID	191213-C02		Pay Period Start	July 16, 2020	Original Contract Amount	\$1,764,374.95	
9		Prime Contractor	Don Schnieders Excavating Company, Inc.		Pay Period End	August 1, 2020	Net Change Order Amount	\$0.00	
							Current Contract Amount	\$1,764,374.95	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J3P3092					Adjustment (0008) due to user simst overriding Payment Estimate Exception 18 on the current Payment Estimate.				
	0390	SLAB ON CONCRETE BEAM	Material			-409	\$314.00	(\$128,426.00)	
	0390	SLAB ON CONCRETE BEAM	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 22 on the current Payment Estimate.	409	\$314.00	\$128,426.00	
	0410	REINFORCING STEEL (BRIDGES)	Material			-4,620	\$1.70	(\$7,854.00)	
	0410	REINFORCING STEEL (BRIDGES)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user simst overriding Payment Estimate Exception 27 on the current Payment Estimate.	4,620	\$1.70	\$7,854.00	
	0430	MISC.	Material			-1,400	\$4.60	(\$6,440.00)	
	0430	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user simst overriding Payment Estimate Exception 31 on the current Payment Estimate.	1,400	\$4.60	\$6,440.00	
J3S3091	0690	ROCK DITCH CHECK	Material			-20	\$20.00	(\$400.00)	
	0690	ROCK DITCH CHECK	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user simst overriding Payment Estimate Exception 35 on the current Payment Estimate.	20	\$20.00	\$400.00	
	0730	TYPE C BERM	Material			-123	\$15.00	(\$1,845.00)	
	0730	TYPE C BERM	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user simst overriding Payment Estimate Exception 36 on the current Payment Estimate.	123	\$15.00	\$1,845.00	
	0840	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Material			-220	\$61.45	(\$13,519.00)	
	0840	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user simst overriding Payment Estimate Exception 14 on the current Payment Estimate.	220	\$61.45	\$13,519.00	
	0860	PILE POINT REINFORCEMENT	Material			-4	\$105.00	(\$420.00)	
	0860	PILE POINT REINFORCEMENT	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user simst overriding Payment Estimate Exception 15 on the current Payment Estimate.	4	\$105.00	\$420.00	
Total									\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on August 4, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3P3092	FAF 41-1(8)	Bridge replacement	41	SALINE	at Muddy Creek, 0.3 miles south of 330th Road
J3S3091	FAS S301(87)	Bridge replacement	122	SALINE	at Muddy Creek, 0.5 miles east of 305th Road

Totals by Job Numbers				
J3P3092		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$770,664.50	\$770,664.50
	Gross Item Adjustments	\$0.00	(\$2,989.51)	(\$2,989.51)
	Gross Item Pay	\$0.00	\$767,674.99	\$767,674.99
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J3S3091		This Estimate	Previous	To Date
	Posted Item Pay	\$28,189.00	\$58,768.25	\$86,957.25
	Gross Item Adjustments	\$0.00	\$163,596.85	\$163,596.85
	Gross Item Pay	\$28,189.00	\$222,365.10	\$250,554.10
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 4, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 2036000, Project Item Line Number 0040, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 2101006A, Project Item Line Number 0050, Material Set 2101006A96, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 3040143, Project Item Line Number 0060, Material Set 304014396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 5031011A, Project Item Line Number 0340, Material Set 5031011A96, Material 1057JMFRRP - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRRP is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 5031011A, Project Item Line Number 0340, Material Set 5031011A96, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 5031011A, Project Item Line Number 0340, Material Set 5031011A96, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 5031011A, Project Item Line Number 0340, Material Set 5031011A96, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 5031011A, Project Item Line Number 0340, Material Set 5031011A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 5031011A, Project Item Line Number 0340, Material Set 5031011A96, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 5031011A, Project Item Line Number 0340, Material Set 5031011A96, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 5031011A, Project Item Line Number 0340, Material Set 5031011A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 6061060, Project Item Line Number 0280, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 6113020, Project Item Line Number 0080, Material Set 611302096, Material 0611EPM - Embankment Protection Material, Acceptance Action Generic 0611EPM is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3091, Item 7021212, Project Item Line Number 0840, Material Set 702121296, Material 0702PLSS...MAZC - Bearing Piles Struct Steel Galvd, Acceptance Action Generic 0702PLSS...MAZC is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3091, Item 7027000, Project Item Line Number 0860, Material Set 702700096, Material 0702PLPT - Pile Point Reinforcement, Acceptance Action Generic 0702PLPT is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 7032003, Project Item Line Number 0370, Material Set 703200396, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 7032003, Project Item Line Number 0370, Material Set 703200396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 7034219A, Project Item Line Number 0380, Material Set 7034219A96, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 7034219A, Project Item Line Number 0380, Material Set 7034219A96, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 7034219A, Project Item Line Number 0380, Material Set 7034219A96, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 7034219A, Project Item Line Number 0380, Material Set 7034219A96, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 7034222, Project Item Line Number 0390, Material Set 703422296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 7034222, Project Item Line Number 0390, Material Set 703422296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 7034222, Project Item Line Number 0390, Material Set 703422296, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action	Reports need updated in AWP.	SIMST	Overridden



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions

Report Generated on August 4, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Generic 1005GDCMLD is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 7034222, Project Item Line Number 0390, Material Set 703422296, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 7034222, Project Item Line Number 0390, Material Set 703422296, Material 1036RSDFL42M25 - Reinforcing Steel No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 7061060, Project Item Line Number 0410, Material Set 706106096, Material 1036RSDFL42M22 - Reinforcing Steel No. 7/M22 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 7061060, Project Item Line Number 0410, Material Set 706106096, Material 1036RSDFL42M25 - Reinforcing Steel No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 7061060, Project Item Line Number 0410, Material Set 706106096, Material 1036RSDFL42M32 - Reinforcing Steel No. 10/M32 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 7061060, Project Item Line Number 0410, Material Set 706106096, Material 1036RSDFL42M36 - Reinforcing Steel No. 11/M36 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 7129911, Project Item Line Number 0430, Material Set 712991196, Material 1080BRM - Bridge Material, Acceptance Action Generic 1080BRM is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 8051000A, Project Item Line Number 0220, Material Set 8051000A96, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 8051000A, Project Item Line Number 0220, Material Set 8051000A96, Material 0802MLSP - Overspray Slick Paper, Acceptance Action Generic 0802MLSP is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3092, Item 8051000A, Project Item Line Number 0220, Material Set 8051000A96, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3091, Item 8061005, Project Item Line Number 0690, Material Set 806100596, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Reports need updated in AWP.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3091, Item 8061050, Project Item Line Number 0730, Material Set 806105096, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Reports need updated in AWP.	SIMST	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 4, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191213-C02	J3P3092	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$1,160.00	\$1,160.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$13,225.00	\$13,225.00
		0001	0030	2031000	CLASS A EXCAVATION	749.00	0.00	749.00	CUYD	749.00	\$9.15	\$6,853.35
		0001	0040	2036000	COMPACTING EMBANKMENT	331.00	0.00	331.00	CUYD	331.00	\$6.00	\$1,986.00
		0001	0050	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	4.00	0.00	4.00	100F	4.00	\$340.00	\$1,360.00
		0001	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,036.00	0.00	1,036.00	SQYD	1,036.00	\$8.80	\$9,116.80
		0001	0070	4019905	MISC.OPTIONAL PAVEMENT	1,036.30	0.00	1,036.30	SQYD	1,036.30	\$72.00	\$74,613.60
		0001	0080	6113020	FURNISHING TYPE 2 ROCK BLANKET	178.00	0.00	178.00	CUYD	178.00	\$48.20	\$8,579.60
		0001	0090	6113040	PLACING TYPE 2 ROCK BLANKET	178.00	0.00	178.00	CUYD	178.00	\$16.50	\$2,937.00
		0001	0100	6119907	MISC.FURNISHING TYPE 4 ROCK SLOPE PROTECTION	391.00	0.00	391.00	CUYD	304.00	\$48.70	\$14,804.80
		0001	0110	6119907	MISC.PLACING TYPE 4 ROCK SLOPE PROTECTION	391.00	0.00	391.00	CUYD	304.00	\$15.15	\$4,605.60
		0001	0120	6161005	CONSTRUCTION SIGNS	903.00	0.00	903.00	SQFT	900.00	\$8.00	\$7,200.00
		0001	0130	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$45.00	\$90.00
		0001	0140	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$15.00	\$30.00
		0001	0150	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	10.00	0.00	10.00	EA	10.00	\$155.00	\$1,550.00
		0001	0160	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,800.00	\$7,600.00
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$55,750.00	\$55,750.00
		0001	0180	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,000.00	0.00	1,000.00	LF	1,000.00	\$0.08	\$80.00
		0001	0190	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	625.00	0.00	625.00	LF	625.00	\$0.08	\$50.00
		0001	0200	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	716.00	0.00	716.00	SQYD	274.00	\$3.10	\$849.40
		0001	0210	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.90	\$6,200.00	\$5,580.00
		0001	0220	8051000A	SEEDING - COOL SEASON MIXTURES	0.40	0.00	0.40	ACRE	0.32	\$8,000.00	\$2,560.00
		0001	0230	8061005	ROCK DITCH CHECK	60.00	0.00	60.00	LF	60.00	\$20.00	\$1,200.00
		0001	0240	8061016	SEDIMENT REMOVAL	16.00	0.00	16.00	CUYD	0.00	\$20.00	\$0.00
		0001	0250	8061017	TEMPORARY SEEDING AND MULCHING	0.30	0.00	0.30	ACRE	0.00	\$5,000.00	\$0.00
		0001	0260	8061019	SILT FENCE	824.00	0.00	824.00	LF	824.00	\$2.25	\$1,854.00
		0001	0270	8061050	TYPE C BERM	158.00	0.00	158.00	LF	0.00	\$15.00	\$0.00
		0010	0280	6061060	MGS GUARDRAIL	75.00	0.00	75.00	LF	75.00	\$19.50	\$1,462.50
		0010	0290	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$2,750.00	\$11,000.00
		0010	0300	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$2,750.00	\$11,000.00
		0040	0310	9039902	MISC.REMOVING AND REPLACING OF EXISTING SIGN ASSEMBLIES	2.00	0.00	2.00	EA	2.00	\$550.00	\$1,100.00
		0070	0320	2061000	CLASS 1 EXCAVATION	70.00	0.00	70.00	CUYD	70.00	\$42.00	\$2,940.00
		0070	0330	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$49,440.00	\$49,440.00
		0070	0340	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	127.00	0.00	127.00	SQYD	127.00	\$90.00	\$11,430.00
		0070	0350	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	1,657.00	0.00	1,657.00	LF	1,537.00	\$60.45	\$92,911.65
		0070	0360	7027000	PILE POINT REINFORCEMENT	22.00	0.00	22.00	EA	22.00	\$105.00	\$2,310.00
		0070	0370	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	53.40	0.00	53.40	CUYD	53.40	\$698.00	\$37,273.20
		0070	0380	7034219A	TYPE D BARRIER	270.00	0.00	270.00	LF	270.00	\$98.00	\$26,460.00
		0070	0390	7034222	SLAB ON CONCRETE BEAM	409.00	0.00	409.00	SQYD	409.00	\$314.00	\$128,426.00
		0070	0400	7056065	17 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	466.00	0.00	466.00	LF	466.00	\$307.00	\$143,062.00
		0070	0410	7061060	REINFORCING STEEL (BRIDGES)	4,620.00	0.00	4,620.00	LB	4,620.00	\$1.70	\$7,854.00
		0070	0420	7123610	SLAB DRAIN	20.00	0.00	20.00	EA	20.00	\$390.00	\$7,800.00
		0070	0430	7129911	MISC.GALVANIZED FABRICATED STRUCTURAL CARBON STEEL (MISC)	1,400.00	0.00	1,400.00	LB	1,400.00	\$4.60	\$6,440.00
		0070	0440	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 4, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191213-C02	J3P3092	0070	0450	7161000	PLAIN NEOPRENE BEARING PAD	24.00	0.00	24.00	EA	24.00	\$130.00	\$3,120.00
Project J3P3092 - Total Value Posted to Date as of Report Generated Date												\$770,664.50
J3S3091	0001	0460	2013000	CLEARING AND GRUBBING		1.00	0.00	1.00	ACRE	1.00	\$1,480.00	\$1,480.00
	0001	0470	2022010	REMOVAL OF IMPROVEMENTS		1.00	0.00	1.00	LS	0.40	\$11,800.00	\$4,720.00
	0001	0480	2031000	CLASS A EXCAVATION		769.00	0.00	769.00	CUYD	0.00	\$9.15	\$0.00
	0001	0490	2035500	EMBANKMENT IN PLACE		72.00	0.00	72.00	CUYD	0.00	\$30.00	\$0.00
	0001	0500	2036000	COMPACTING EMBANKMENT		332.00	0.00	332.00	CUYD	0.00	\$6.00	\$0.00
	0001	0510	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)		6.00	0.00	6.00	100F	0.00	\$340.00	\$0.00
	0001	0520	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)		1,531.00	0.00	1,531.00	SQYD	0.00	\$7.75	\$0.00
	0001	0530	4019905	MISC.OPTIONAL PAVEMENT		1,531.00	0.00	1,531.00	SQYD	0.00	\$72.00	\$0.00
	0001	0540	6113020	FURNISHING TYPE 2 ROCK BLANKET		234.00	0.00	234.00	CUYD	0.00	\$44.90	\$0.00
	0001	0550	6113040	PLACING TYPE 2 ROCK BLANKET		234.00	0.00	234.00	CUYD	0.00	\$12.65	\$0.00
	0001	0560	6119907	MISC.FURNISHING TYPE 4 ROCK SLOPE PROTECTION		278.00	0.00	278.00	CUYD	0.00	\$49.55	\$0.00
	0001	0570	6119907	MISC.PLACING TYPE 4 ROCK SLOPE PROTECTION		278.00	0.00	278.00	CUYD	0.00	\$16.00	\$0.00
	0001	0580	6161005	CONSTRUCTION SIGNS		173.00	0.00	173.00	SQFT	173.00	\$8.00	\$1,384.00
	0001	0590	6161008	ADVANCED WARNING RAIL SYSTEM		2.00	0.00	2.00	EA	2.00	\$45.00	\$90.00
	0001	0600	6161009	FLAG ASSEMBLY		2.00	0.00	2.00	EA	2.00	\$15.00	\$30.00
	0001	0610	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS		10.00	0.00	10.00	EA	10.00	\$155.00	\$1,550.00
	0001	0620	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED		2.00	0.00	2.00	EA	2.00	\$3,800.00	\$7,600.00
	0001	0630	6181000	MOBILIZATION		1.00	0.00	1.00	LS	0.25	\$55,750.00	\$13,937.50
	0001	0640	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		1,700.00	0.00	1,700.00	LF	0.00	\$0.08	\$0.00
	0001	0650	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		1,700.00	0.00	1,700.00	LF	0.00	\$0.08	\$0.00
	0001	0660	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE		705.00	0.00	705.00	SQYD	0.00	\$3.10	\$0.00
	0001	0670	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING		1.00	0.00	1.00	LS	0.00	\$7,400.00	\$0.00
	0001	0680	8051000A	SEEDING - COOL SEASON MIXTURES		0.50	0.00	0.50	ACRE	0.00	\$8,000.00	\$0.00
	0001	0690	8061005	ROCK DITCH CHECK		20.00	0.00	20.00	LF	20.00	\$20.00	\$400.00
	0001	0700	8061016	SEDIMENT REMOVAL		18.00	0.00	18.00	CUYD	0.00	\$20.00	\$0.00
	0001	0710	8061017	TEMPORARY SEEDING AND MULCHING		0.30	0.00	0.30	ACRE	0.00	\$5,000.00	\$0.00
	0001	0720	8061019	SILT FENCE		1,383.00	0.00	1,383.00	LF	1,383.00	\$2.25	\$3,111.75
	0001	0730	8061050	TYPE C BERM		123.00	0.00	123.00	LF	123.00	\$15.00	\$1,845.00
	0010	0740	6061010	GUARDRAIL TYPE A		31.00	0.00	31.00	LF	0.00	\$19.50	\$0.00
	0010	0750	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING		125.00	0.00	125.00	LF	0.00	\$22.50	\$0.00
	0010	0760	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)		3.00	0.00	3.00	EA	0.00	\$2,750.00	\$0.00
	0010	0770	6062100	BRIDGE ANCHOR SECTION (CURB TYPE)		1.00	0.00	1.00	EA	0.00	\$2,750.00	\$0.00
	0010	0780	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS		1.00	0.00	1.00	EA	0.00	\$550.00	\$0.00
	0010	0790	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)		3.00	0.00	3.00	EA	0.00	\$2,750.00	\$0.00
	0010	0800	6066610	END ANCHOR		1.00	0.00	1.00	EA	0.00	\$1,050.00	\$0.00
	0070	0810	2061000	CLASS 1 EXCAVATION		60.00	0.00	60.00	CUYD	60.00	\$49.00	\$2,940.00
	0070	0820	2160500	REMOVAL OF BRIDGES		1.00	0.00	1.00	LS	0.90	\$37,700.00	\$33,930.00
	0070	0830	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)		109.00	0.00	109.00	SQYD	0.00	\$92.45	\$0.00
	0070	0840	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)		2,116.00	0.00	2,116.00	LF	220.00	\$61.45	\$13,519.00
	0070	0850	7025001	DYNAMIC PILE TESTING		4.00	0.00	4.00	EA	0.00	\$700.00	\$0.00
	0070	0860	7027000	PILE POINT REINFORCEMENT		20.00	0.00	20.00	EA	4.00	\$105.00	\$420.00
	0070	0870	7032003	CLASS B CONCRETE (SUBSTRUCTURE)		38.20	0.00	38.20	CUYD	0.00	\$918.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on August 4, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191213-C02	J3S3091	0070	0880	7034219A	TYPE D BARRIER	469.00	0.00	469.00	LF	0.00	\$87.00	\$0.00
		0070	0890	7034222	SLAB ON CONCRETE BEAM	644.00	0.00	644.00	SQYD	0.00	\$290.00	\$0.00
		0070	0900	7056050A	27 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	643.00	0.00	643.00	LF	0.00	\$320.00	\$0.00
		0070	0910	7061060	REINFORCING STEEL (BRIDGES)	3,090.00	0.00	3,090.00	LB	0.00	\$1.90	\$0.00
		0070	0920	7123610	SLAB DRAIN	42.00	0.00	42.00	EA	0.00	\$395.00	\$0.00
		0070	0930	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00
		0070	0940	7161000	PLAIN NEOPRENE BEARING PAD	18.00	0.00	18.00	EA	0.00	\$140.00	\$0.00
Project J3S3091 - Total Value Posted to Date as of Report Generated Date												\$86,957.25
191213-C02 Overall - Total Value Posted to Date as of Report Generated Date												\$857,621.75



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 4, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J3S3091

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0810	2061000	CLASS 1 EXCAVATION	7/30/20	8/3/20	30.00	CUYD	Rte 122. Bent 1 of BR NOA8803	142+02				
				8/3/20	30.00	CUYD	Rte 122. Bent 4 of BR NOA8803	144+21				
0820	2160500	REMOVAL OF BRIDGES	7/30/20	8/3/20	0.30	LS	Rte 122. Br No A8803 substructure	142+02		144+21		
0840	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN	7/30/20	8/3/20	220.00	LF	Rte 122. Bent 4 of BR NOA8803	144+21				
0860	7027000	PILE POINT REINFORCEMENT	7/30/20	8/3/20	4.00	EA	Rte 122. bent 4 of bridge A8803.	144+21				

The information below this line are details from Line Item agency views.
No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0040	COMPACTING EMBANKMENT	Material		7	Jul 1, 2020	SYSTEM	(\$1,986.00)	
				7	Jul 1, 2020	SYSTEM	\$1,986.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
				8	Jul 16, 2020	SYSTEM	(\$1,986.00)	
				8	Jul 16, 2020	SYSTEM	\$1,986.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
				9	Aug 3, 2020	SYSTEM	(\$1,986.00)	
				9	Aug 3, 2020	SYSTEM	\$1,986.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total		\$0.00		
	Material - Total				\$0.00			
	0040 - Total				\$0.00			
	0050	SUBGRADE COMPACTION (6-INCH DEPTH)	Material		7	Jul 1, 2020	SYSTEM	(\$1,360.00)
7					Jul 1, 2020	SYSTEM	\$1,360.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.
8					Jul 16, 2020	SYSTEM	(\$1,360.00)	
8					Jul 16, 2020	SYSTEM	\$1,360.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.
9					Aug 3, 2020	SYSTEM	(\$1,360.00)	
9					Aug 3, 2020	SYSTEM	\$1,360.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.
			- Total		\$0.00			
Material - Total				\$0.00				
0050 - Total				\$0.00				
0060		TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		7	Jul 1, 2020	SYSTEM	(\$9,116.80)
	7				Jul 1, 2020	SYSTEM	\$9,116.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.
	8				Jul 16, 2020	SYSTEM	(\$9,116.80)	
	8				Jul 16, 2020	SYSTEM	\$9,116.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.
	9				Aug 3, 2020	SYSTEM	(\$9,116.80)	
	9				Aug 3, 2020	SYSTEM	\$9,116.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total		\$0.00		
	Material - Total				\$0.00			
	0060 - Total				\$0.00			
	0070	MISC. OPTIONAL PAVEMENT	Other Item Adjustment	ACAD	7	Jul 1, 2020	SIMST	(\$1,059.60)
ACAD - Total						(\$1,059.60)		
MISC. OPTIONAL PAVEMENT		FUEL		7	Jul 1, 2020	SIMST	(\$1,929.91)	3.32x-1.02x569.9=\$-1929.91
FUEL - Total					(\$1,929.91)			
Other Item Adjustment - Total					(\$2,989.51)			
0070 - Total					(\$2,989.51)			
0080	FURNISHING TYPE 2 ROCK BLANKET	Material		7	Jul 1, 2020	SYSTEM	(\$8,579.60)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0080	FURNISHING TYPE 2 ROCK BLANKET	Material		7	Jul 1, 2020	SYSTEM	\$8,579.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 13 on the current Payment Estimate.
				8	Jul 16, 2020	SYSTEM	(\$8,579.60)	
				8	Jul 16, 2020	SYSTEM	\$8,579.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 13 on the current Payment Estimate.
				9	Aug 3, 2020	SYSTEM	(\$8,579.60)	
				9	Aug 3, 2020	SYSTEM	\$8,579.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 13 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total					\$0.00		
0080 - Total						\$0.00		
0180	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		7	Jul 1, 2020	SYSTEM	(\$80.00)	
				7	Jul 1, 2020	SYSTEM	\$80.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 14 on the current Payment Estimate.
				8	Jul 16, 2020	SYSTEM	(\$80.00)	
				8	Jul 16, 2020	SYSTEM	\$80.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 14 on the current Payment Estimate.
				- Total				
	Material - Total					\$0.00		
	0180 - Total						\$0.00	
0190	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		7	Jul 1, 2020	SYSTEM	(\$50.00)	
				7	Jul 1, 2020	SYSTEM	\$50.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 16 on the current Payment Estimate.
				8	Jul 16, 2020	SYSTEM	(\$50.00)	
				8	Jul 16, 2020	SYSTEM	\$50.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 16 on the current Payment Estimate.
				- Total				
	Material - Total					\$0.00		
	0190 - Total						\$0.00	
0200	PERMANENT EROSION CONTROL GEOTEXTILE	Material		4	May 19, 2020	SYSTEM	(\$849.40)	
				4	May 19, 2020	SYSTEM	\$849.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				
	Material - Total					\$0.00		
0200 - Total						\$0.00		
0220	SEEDING - COOL SEASON MIXTURES	Material		7	Jul 1, 2020	SYSTEM	(\$2,560.00)	
				7	Jul 1, 2020	SYSTEM	\$2,560.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 35 on the current Payment Estimate.
				8	Jul 16, 2020	SYSTEM	(\$2,560.00)	
				8	Jul 16, 2020	SYSTEM	\$2,560.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 34 on the current Payment Estimate.
				9	Aug 3, 2020	SYSTEM	(\$2,560.00)	
				9	Aug 3, 2020	SYSTEM	\$2,560.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 32 on the current Payment Estimate.



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on August 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0220		Material	- Total				\$0.00	
	Material - Total						\$0.00	
0220	- Total						\$0.00	
0230	ROCK DITCH CHECK	Material		1	Apr 1, 2020	SYSTEM	(\$1,200.00)	
				1	Apr 1, 2020	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
				2	Apr 16, 2020	SYSTEM	(\$1,200.00)	
				2	Apr 16, 2020	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.
				3	May 4, 2020	SYSTEM	(\$1,200.00)	
				3	May 4, 2020	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.
				4	May 19, 2020	SYSTEM	(\$1,200.00)	
				4	May 19, 2020	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 10 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0230	- Total						\$0.00	
0260	SILT FENCE	Material		1	Apr 1, 2020	SYSTEM	(\$1,854.00)	
				1	Apr 1, 2020	SYSTEM	\$1,854.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.
				2	Apr 16, 2020	SYSTEM	(\$1,854.00)	
				2	Apr 16, 2020	SYSTEM	\$1,854.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.
				3	May 4, 2020	SYSTEM	(\$1,854.00)	
				3	May 4, 2020	SYSTEM	\$1,854.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 3 on the current Payment Estimate.
				4	May 19, 2020	SYSTEM	(\$1,854.00)	
				4	May 19, 2020	SYSTEM	\$1,854.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 11 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0260	- Total						\$0.00	
0280	MGS GUARDRAIL	Construction Stockpile		4	May 19, 2020	SYSTEM	\$833.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Jul 1, 2020	SYSTEM	(\$833.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
	MGS GUARDRAIL	Material		7	Jul 1, 2020	SYSTEM	(\$1,462.50)	
				7	Jul 1, 2020	SYSTEM	\$1,462.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 12 on the current Payment Estimate.
				8	Jul 16, 2020	SYSTEM	(\$1,462.50)	
				8	Jul 16, 2020	SYSTEM	\$1,462.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 12 on the current Payment Estimate.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on August 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0280	MGS GUARDRAIL	Material		9	Aug 3, 2020	SYSTEM	(\$1,462.50)	
				9	Aug 3, 2020	SYSTEM	\$1,462.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 12 on the current Payment Estimate.
		- Total					\$0.00	
	Material - Total					\$0.00		
0280 - Total							\$0.00	
0290	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		4	May 19, 2020	SYSTEM	\$6,148.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Jul 1, 2020	SYSTEM	(\$6,148.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
		- Total					\$0.00	
	Construction Stockpile - Total					\$0.00		
0290 - Total							\$0.00	
0300	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		4	May 19, 2020	SYSTEM	\$6,124.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Jul 1, 2020	SYSTEM	(\$6,124.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
		- Total					\$0.00	
	Construction Stockpile - Total					\$0.00		
0300 - Total							\$0.00	
0340	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		7	Jul 1, 2020	SYSTEM	(\$11,430.00)	
				7	Jul 1, 2020	SYSTEM	\$11,430.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.
				8	Jul 16, 2020	SYSTEM	(\$11,430.00)	
				8	Jul 16, 2020	SYSTEM	\$11,430.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.
				9	Aug 3, 2020	SYSTEM	(\$11,430.00)	
				9	Aug 3, 2020	SYSTEM	\$11,430.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.
		- Total					\$0.00	
	Material - Total					\$0.00		
0340 - Total							\$0.00	
0350	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Material		2	Apr 16, 2020	SYSTEM	(\$34,843.98)	
				2	Apr 16, 2020	SYSTEM	\$34,843.98	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
		- Total					\$0.00	
	Material - Total					\$0.00		
0350 - Total							\$0.00	
0360	PILE POINT REINFORCEMENT	Material		2	Apr 16, 2020	SYSTEM	(\$945.00)	
				2	Apr 16, 2020	SYSTEM	\$945.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.
		- Total					\$0.00	
	Material - Total					\$0.00		
0360 - Total							\$0.00	
0370	CLASS B CONCRETE (SUBSTRUCTURE)	Material		4	May 19, 2020	SYSTEM	(\$37,273.20)	
				4	May 19, 2020	SYSTEM	\$37,273.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 2 on the current Payment Estimate.
				5	Jun 2,	SYSTEM	(\$37,273.20)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on August 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0370	CLASS B CONCRETE (SUBSTRUCTURE)	Material			2020				
				5	Jun 2, 2020	SYSTEM	\$37,273.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				6	Jun 16, 2020	SYSTEM	(\$37,273.20)		
				6	Jun 16, 2020	SYSTEM	\$37,273.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				7	Jul 1, 2020	SYSTEM	(\$37,273.20)		
				7	Jul 1, 2020	SYSTEM	\$37,273.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user simst overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				8	Jul 16, 2020	SYSTEM	(\$37,273.20)		
				8	Jul 16, 2020	SYSTEM	\$37,273.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user simst overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				9	Aug 3, 2020	SYSTEM	(\$37,273.20)		
				9	Aug 3, 2020	SYSTEM	\$37,273.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user simst overriding Payment Estimate Exception 16 on the current Payment Estimate.	
	- Total				\$0.00				
	Material - Total				\$0.00				
	0370 - Total				\$0.00				
0380	TYPE D BARRIER	Material		6	Jun 16, 2020	SYSTEM	(\$26,460.00)		
				6	Jun 16, 2020	SYSTEM	\$26,460.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				7	Jul 1, 2020	SYSTEM	(\$26,460.00)		
				7	Jul 1, 2020	SYSTEM	\$26,460.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user simst overriding Payment Estimate Exception 21 on the current Payment Estimate.	
				8	Jul 16, 2020	SYSTEM	(\$26,460.00)		
				8	Jul 16, 2020	SYSTEM	\$26,460.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user simst overriding Payment Estimate Exception 20 on the current Payment Estimate.	
				9	Aug 3, 2020	SYSTEM	(\$26,460.00)		
				9	Aug 3, 2020	SYSTEM	\$26,460.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				- Total				\$0.00	
				Material - Total				\$0.00	
	0380 - Total				\$0.00				
	0390	SLAB ON CONCRETE BEAM	Construction Stockpile		2	Apr 16, 2020	SYSTEM	\$19,054.75	Payment Estimate Item Adjustment generated Stockpile Transaction
					5	Jun 2, 2020	SYSTEM	(\$19,054.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
- Total						\$0.00			
Construction Stockpile - Total				\$0.00					
SLAB ON CONCRETE BEAM		Material		5	Jun 2, 2020	SYSTEM	(\$57,776.00)		
				5	Jun 2, 2020	SYSTEM	\$57,776.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 4 on the current Payment Estimate.	
	6			Jun 16, 2020	SYSTEM	(\$128,426.00)			
	6			Jun 16, 2020	SYSTEM	\$128,426.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 8 on the current Payment Estimate.		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on August 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0390	SLAB ON CONCRETE BEAM	Material		7	Jul 1, 2020	SYSTEM	(\$128,426.00)	
				7	Jul 1, 2020	SYSTEM	\$128,426.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user simst overriding Payment Estimate Exception 25 on the current Payment Estimate.
				8	Jul 16, 2020	SYSTEM	(\$128,426.00)	
				8	Jul 16, 2020	SYSTEM	\$128,426.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user simst overriding Payment Estimate Exception 24 on the current Payment Estimate.
				9	Aug 3, 2020	SYSTEM	(\$128,426.00)	
				9	Aug 3, 2020	SYSTEM	\$128,426.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 22 on the current Payment Estimate.
	- Total				\$0.00			
Material - Total							\$0.00	
0390 - Total							\$0.00	
0400	17 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	Construction Stockpile		2	Apr 16, 2020	SYSTEM	\$103,505.20	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	Jun 2, 2020	SYSTEM	(\$103,505.20)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$0.00
	Construction Stockpile - Total							\$0.00
0400 - Total							\$0.00	
0410	REINFORCING STEEL (BRIDGES)	Material		4	May 19, 2020	SYSTEM	(\$7,854.00)	
				4	May 19, 2020	SYSTEM	\$7,854.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 5 on the current Payment Estimate.
				5	Jun 2, 2020	SYSTEM	(\$7,854.00)	
				5	Jun 2, 2020	SYSTEM	\$7,854.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.
				6	Jun 16, 2020	SYSTEM	(\$7,854.00)	
				6	Jun 16, 2020	SYSTEM	\$7,854.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 13 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$7,854.00)	
				7	Jul 1, 2020	SYSTEM	\$7,854.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user simst overriding Payment Estimate Exception 30 on the current Payment Estimate.
				8	Jul 16, 2020	SYSTEM	(\$7,854.00)	
				8	Jul 16, 2020	SYSTEM	\$7,854.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user simst overriding Payment Estimate Exception 29 on the current Payment Estimate.
				9	Aug 3, 2020	SYSTEM	(\$7,854.00)	
				9	Aug 3, 2020	SYSTEM	\$7,854.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user simst overriding Payment Estimate Exception 27 on the current Payment Estimate.
	- Total				\$0.00			
Material - Total							\$0.00	
0410 - Total							\$0.00	
0430	MISC. GALVANIZED FABRICATED STRUCTURAL CARBON STEEL (MISC)	Material		3	May 4, 2020	SYSTEM	(\$6,440.00)	
				3	May 4, 2020	SYSTEM	\$6,440.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
				4	May 19, 2020	SYSTEM	(\$6,440.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on August 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0430	MISC. GALVANIZED FABRICATED STRUCTURAL CARBON STEEL (MISC)	Material		4	May 19, 2020	SYSTEM	\$6,440.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.
				5	Jun 2, 2020	SYSTEM	(\$6,440.00)	
				5	Jun 2, 2020	SYSTEM	\$6,440.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 13 on the current Payment Estimate.
				6	Jun 16, 2020	SYSTEM	(\$6,440.00)	
				6	Jun 16, 2020	SYSTEM	\$6,440.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 17 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$6,440.00)	
				7	Jul 1, 2020	SYSTEM	\$6,440.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user simst overriding Payment Estimate Exception 34 on the current Payment Estimate.
				8	Jul 16, 2020	SYSTEM	(\$6,440.00)	
				8	Jul 16, 2020	SYSTEM	\$6,440.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user simst overriding Payment Estimate Exception 33 on the current Payment Estimate.
				9	Aug 3, 2020	SYSTEM	(\$6,440.00)	
				9	Aug 3, 2020	SYSTEM	\$6,440.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user simst overriding Payment Estimate Exception 31 on the current Payment Estimate.
							- Total	
	Material - Total						\$0.00	
0430 - Total						\$0.00		
0690	ROCK DITCH CHECK	Material		8	Jul 16, 2020	SYSTEM	(\$400.00)	
				8	Jul 16, 2020	SYSTEM	\$400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user simst overriding Payment Estimate Exception 39 on the current Payment Estimate.
				9	Aug 3, 2020	SYSTEM	(\$400.00)	
				9	Aug 3, 2020	SYSTEM	\$400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user simst overriding Payment Estimate Exception 35 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total						\$0.00		
0690 - Total						\$0.00		
0730	TYPE C BERM	Material		8	Jul 16, 2020	SYSTEM	(\$1,845.00)	
				8	Jul 16, 2020	SYSTEM	\$1,845.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user simst overriding Payment Estimate Exception 40 on the current Payment Estimate.
				9	Aug 3, 2020	SYSTEM	(\$1,845.00)	
				9	Aug 3, 2020	SYSTEM	\$1,845.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user simst overriding Payment Estimate Exception 36 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total						\$0.00		
0730 - Total						\$0.00		
0740	GUARDRAIL TYPE A	Construction Stockpile		4	May 19, 2020	SYSTEM	\$426.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$426.00	
	Construction Stockpile - Total						\$426.00	
0740 - Total						\$426.00		
0750	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		4	May 19, 2020	SYSTEM	\$1,622.00	Payment Estimate Item Adjustment generated Stockpile Transaction



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on August 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0750		Construction Stockpile	- Total				\$1,622.00	
	Construction Stockpile - Total						\$1,622.00	
	0750 - Total						\$1,622.00	
0760	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		4	May 19, 2020	SYSTEM	\$4,611.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$4,611.00	
	Construction Stockpile - Total						\$4,611.00	
0760 - Total						\$4,611.00		
0770	BRIDGE ANCHOR SECTION (CURB TYPE)	Construction Stockpile		4	May 19, 2020	SYSTEM	\$1,045.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$1,045.00	
	Construction Stockpile - Total						\$1,045.00	
0770 - Total						\$1,045.00		
0780	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	Construction Stockpile		4	May 19, 2020	SYSTEM	\$147.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$147.00	
	Construction Stockpile - Total						\$147.00	
0780 - Total						\$147.00		
0790	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		4	May 19, 2020	SYSTEM	\$4,593.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$4,593.00	
	Construction Stockpile - Total						\$4,593.00	
0790 - Total						\$4,593.00		
0800	END ANCHOR	Construction Stockpile		4	May 19, 2020	SYSTEM	\$494.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$494.00	
	Construction Stockpile - Total						\$494.00	
0800 - Total						\$494.00		
0840	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Material		9	Aug 3, 2020	SYSTEM	(\$13,519.00)	
				9	Aug 3, 2020	SYSTEM	\$13,519.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user simst overriding Payment Estimate Exception 14 on the current Payment Estimate.
		- Total				\$0.00		
	Material - Total						\$0.00	
0840 - Total						\$0.00		
0860	PILE POINT REINFORCEMENT	Material		9	Aug 3, 2020	SYSTEM	(\$420.00)	
				9	Aug 3, 2020	SYSTEM	\$420.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user simst overriding Payment Estimate Exception 15 on the current Payment Estimate.
		- Total				\$0.00		
	Material - Total						\$0.00	
0860 - Total						\$0.00		
0900	27 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	Construction Stockpile		4	May 19, 2020	SYSTEM	\$150,658.85	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$150,658.85	
	Construction Stockpile - Total						\$150,658.85	
0900 - Total						\$150,658.85		
Overall - Total						\$160,607.34		