



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 2, 2020

Pay Estimate Created Date: July 1, 2020

Progress Estimate Number 7	Contract ID 191213-C05 Prime Contractor Ideker, Inc.	Pay Period Start June 16, 2020 Pay Period End June 30, 2020	Original Contract Amount \$4,256,129.82 Net Change Order Amount \$28,758.15 Current Contract Amount \$4,284,887.97
Approval Date			By User
July 1, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by		karlic1
July 1, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		karlic1
July 2, 2020	Reviewed and Approved at the Central Office Controllers Office Level by		greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2020	November 1, 2020		84.47%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 7			
	This Estimate	Previous	To Date
191213-C05			
Total Posted Items Pay	\$581,422.33	\$3,037,815.45	\$3,619,237.78
Gross Item Adjustments	(\$22,967.20)	(\$14,963.76)	(\$37,930.96)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$3,022,851.69	\$3,581,306.82
Contract Total Payable This Estimate:	\$558,455.13		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4P3215	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$32,855.000	0.45	\$14,784.75
	0040	2153000	SHAPING SLOPES, CLASS III	100F	\$850.000	2	\$1,700.00
	0080	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	TONS	\$63.830	5,702.5	\$363,990.58
	0110	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	TONS	\$61.700	1,076.6	\$66,426.22
	0120	4071005	TACK COAT	GAL	\$2.500	5,650	\$14,125.00
	0130	4079912	MISC.MODIFIED BONDED ASPHALTIC CONCRETE PAVEMENT	GAL	\$2.500	-1,476	(\$3,690.00)
	0240	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	TONS	\$415.940	30.2	\$12,561.39
	0270	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	SQYD	\$126.500	39.3	\$4,971.45
	0390	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$19.000	465	\$8,835.00
	0440	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.190	870	\$165.30
	0460	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.480	19,595	\$9,405.60
	0480	6207001	PAVEMENT MARKING REMOVAL	LF	\$1.000	3,455	\$3,455.00
	0500	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$1.240	26,321.2	\$32,638.29
	0580	6061060	MGS GUARDRAIL	LF	\$17.300	1,512.5	\$26,166.25
	0600	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	LF	\$27.000	212.5	\$5,737.50
	0610	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	EA	\$2,450.000	3	\$7,350.00
	0620	6061080	MGS END ANCHOR	EA	\$800.000	4	\$3,200.00
	0630	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$2,400.000	4	\$9,600.00
Project J4P3215 - Total							\$581,422.33
Overall - Total							\$581,422.33

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 2, 2020

Pay Estimate Created Date: July 1, 2020

Progress Estimate Number 7		Contract ID Prime Contractor	191213-C05 Ideker, Inc.	Pay Period Start Pay Period End	June 16, 2020 June 30, 2020	Original Contract Amount Net Change Order Amount Current Contract Amount	\$4,256,129.82 \$28,758.15 \$4,284,887.97	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3215	0070	MISC.	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-537	\$70.78	(\$38,008.86)
	0070	MISC.	Material			-1,101	\$70.78	(\$77,928.78)
	0070	MISC.	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 49 on the current Payment Estimate.	537	\$70.78	\$38,008.86
	0070	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	1,101	\$70.78	\$77,928.78
	0080	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	5,702.5	(\$3.39)	(\$19,310.95)
	0080	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Material			-11,811.7	\$63.83	(\$753,940.81)
	0080	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	11,811.7	\$63.83	\$753,940.81
	0080	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Other Item Adjustment	Asphalt Cement Price Adjustment	Adjustment for missed quantity on Estimate 0005			(\$7,484.53)
	0080	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Other Item Adjustment	Fuel Price	Adjustment for missed quantity on Estimate 0005			(\$13,631.26)
	0080	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Other Item Adjustment	Fuel Price	To return the system generated fuel adjustment for an incorrect estimate period.			\$19,310.95
	0110	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,076.6	(\$3.39)	(\$3,645.80)
	0110	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Material			-18,669.8	\$61.70	(\$1,151,926.66)
	0110	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user woodwj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	18,669.8	\$61.70	\$1,151,926.66
	0110	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	Adjustment for missed quantity on Estimate 0005			(\$1,453.41)
	0110	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Other Item Adjustment	Fuel Price	Adjustment for missed quantity on Estimate 0005			(\$2,573.50)
	0110	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Other Item Adjustment	Fuel Price	To return the system generated fuel adjustment for an incorrect estimate period.			\$3,645.80
	0120	TACK COAT	Material			-13,854	\$2.50	(\$34,635.00)
	0120	TACK COAT	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	13,854	\$2.50	\$34,635.00
	0140	PAVED APPROACH, 8 IN.	Material			-68	\$147.75	(\$10,047.00)
	0140	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-	68	\$147.75	\$10,047.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 2, 2020

Pay Estimate Created Date: July 1, 2020

Progress Estimate Number 7			Contract ID Prime Contractor	191213-C05 Ideker, Inc.	Pay Period Start Pay Period End	June 16, 2020 June 30, 2020	Original Contract Amount Net Change Order Amount Current Contract Amount	\$4,256,129.82 \$28,758.15 \$4,284,887.97
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3215					generated Overrun Payment Estimate Item Adjustment (0008) due to user woodwj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
	0150	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material			-30	\$55.60	(\$1,668.00)
	0150	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user woodwj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	30	\$55.60	\$1,668.00
	0160	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material			-2	\$1,000.00	(\$2,000.00)
	0160	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user woodwj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	2	\$1,000.00	\$2,000.00
	0170	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-39.8	\$218.62	(\$8,701.08)
	0170	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-1,104.8	\$218.62	(\$241,531.38)
	0170	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 50 on the current Payment Estimate.	39.8	\$218.62	\$8,701.08
	0170	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user woodwj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	1,104.8	\$218.62	\$241,531.38
	0210	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-779	\$5.45	(\$4,245.55)
	0210	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user woodwj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	779	\$5.45	\$4,245.55
	0220	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-39	\$9.75	(\$380.25)
	0220	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material			-329	\$9.75	(\$3,207.75)
	0220	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 51 on the current Payment Estimate.	39	\$9.75	\$380.25
	0220	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user woodwj1	329	\$9.75	\$3,207.75



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 2, 2020

Pay Estimate Created Date: July 1, 2020

Progress Estimate Number 7			Contract ID Prime Contractor	191213-C05 Ideker, Inc.	Pay Period Start Pay Period End	June 16, 2020 June 30, 2020	Original Contract Amount Net Change Order Amount Current Contract Amount	\$4,256,129.82 \$28,758.15 \$4,284,887.97
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3215		DEPTH PAVEMENT REPAIR			overriding Payment Estimate Exception 24 on the current Payment Estimate.			
	0230	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-212	\$3.75	(\$795.00)
	0230	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material			-396	\$3.75	(\$1,485.00)
	0230	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) overriding Payment Estimate Exception 52 on the current Payment Estimate.	212	\$3.75	\$795.00
	0230	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user woodwj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	396	\$3.75	\$1,485.00
	0240	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Overrun			-29.6	\$415.94	(\$12,311.82)
	0290	CONSTRUCTION SIGNS	Material			-936.93	\$5.50	(\$5,153.12)
	0290	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user woodwj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	936.93	\$5.50	\$5,153.12
	0310	FLAG ASSEMBLY	Material			-14	\$20.00	(\$280.00)
	0310	FLAG ASSEMBLY	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user woodwj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	14	\$20.00	\$280.00
	0320	CHANNELIZER (TRIM LINE)	Material			-350	\$16.00	(\$5,600.00)
	0320	CHANNELIZER (TRIM LINE)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user woodwj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	350	\$16.00	\$5,600.00
	0330	TYPE III MOVEABLE BARRICADE	Material			-4	\$150.00	(\$600.00)
	0330	TYPE III MOVEABLE BARRICADE	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user woodwj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	4	\$150.00	\$600.00
	0340	FLASHING ARROW PANEL	Material			-2	\$1,000.00	(\$2,000.00)
	0340	FLASHING ARROW PANEL	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user woodwj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	2	\$1,000.00	\$2,000.00
	0360	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR	Material			-4	\$5,000.00	(\$20,000.00)



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 2, 2020

Pay Estimate Created Date: July 1, 2020

Progress Estimate Number 7			Contract ID Prime Contractor	191213-C05 Ideker, Inc.	Pay Period Start Pay Period End	June 16, 2020 June 30, 2020	Original Contract Amount Net Change Order Amount Current Contract Amount	\$4,256,129.82 \$28,758.15 \$4,284,887.97
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3215		RETAINED						
	0360	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user woodwj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.	4	\$5,000.00	\$20,000.00
	0380	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-308	\$3.00	(\$924.00)
	0380	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Material			-2,010	\$3.00	(\$6,030.00)
	0380	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) overriding Payment Estimate Exception 55 on the current Payment Estimate.	308	\$3.00	\$924.00
	0380	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user woodwj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	2,010	\$3.00	\$6,030.00
	0390	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material			-695	\$19.00	(\$13,205.00)
	0390	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user woodwj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.	695	\$19.00	\$13,205.00
	0400	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material			-22	\$195.00	(\$4,290.00)
	0400	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user woodwj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.	22	\$195.00	\$4,290.00
	0420	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Material			-8	\$100.00	(\$800.00)
	0420	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user woodwj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.	8	\$100.00	\$800.00
	0430	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-6,412	\$0.14	(\$897.68)
	0430	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-20,462	\$0.14	(\$2,864.68)
	0430	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) overriding Payment	6,412	\$0.14	\$897.68



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 2, 2020

Pay Estimate Created Date: July 1, 2020

Progress Estimate Number 7			Contract ID Prime Contractor	191213-C05 Ideker, Inc.	Pay Period Start Pay Period End	June 16, 2020 June 30, 2020	Original Contract Amount Net Change Order Amount Current Contract Amount		\$4,256,129.82 \$28,758.15 \$4,284,887.97
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J4P3215		BEADS			Estimate Exception 56 on the current Payment Estimate.				
	0430	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user woodwj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.	20,462	\$0.14	\$2,864.68	
	0440	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-145,295	\$0.19	(\$27,606.05)	
	0440	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user woodwj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.	145,295	\$0.19	\$27,606.05	
	0450	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-101,383	\$0.19	(\$19,262.77)	
	0450	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user woodwj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.	101,383	\$0.19	\$19,262.77	
	0460	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-19,595	\$0.48	(\$9,405.60)	
	0460	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user woodwj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.	19,595	\$0.48	\$9,405.60	
	0480	PAVEMENT MARKING REMOVAL	Overrun			-3,295	\$1.00	(\$3,295.00)	
	0480	PAVEMENT MARKING REMOVAL	Overrun			-160	\$1.00	(\$160.00)	
	0580	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$15,396.08)	
	0580	MGS GUARDRAIL	MaterialCredit			862.5	\$17.30	\$14,921.25	
	0580	MGS GUARDRAIL	Material			-2,375	\$17.30	(\$41,087.50)	
	0580	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user woodwj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	2,375	\$17.30	\$41,087.50	
	0590	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	MaterialCredit			1,062.5	\$21.00	\$22,312.50	
	0590	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material			-1,062.5	\$21.00	(\$22,312.50)	
	0590	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user woodwj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	1,062.5	\$21.00	\$22,312.50	
	0600	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,521.35)	



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 2, 2020

Pay Estimate Created Date: July 1, 2020

Progress Estimate Number 7			Contract ID Prime Contractor		191213-C05 Ideker, Inc.	Pay Period Start Pay Period End	June 16, 2020 June 30, 2020	Original Contract Amount Net Change Order Amount Current Contract Amount		\$4,256,129.82 \$28,758.15 \$4,284,887.97
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J4P3215	0600	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	Material				-212.5	\$27.00	(\$5,737.50)	
	0600	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) due to user woodwj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		212.5	\$27.00	\$5,737.50	
	0610	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$4,590.00)	
	0620	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$1,988.00)	
	0620	MGS END ANCHOR	MaterialCredit				4	\$800.00	\$3,200.00	
	0620	MGS END ANCHOR	Material				-8	\$800.00	(\$6,400.00)	
	0620	MGS END ANCHOR	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) due to user woodwj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		8	\$800.00	\$6,400.00	
	0630	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				(\$6,068.00)	
	5001	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	MaterialCredit				360	\$25.20	\$9,072.00	
	5001	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	Material				-360	\$25.20	(\$9,072.00)	
	5001	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0050) due to user woodwj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.		360	\$25.20	\$9,072.00	
Total									(\$22,967.20)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on July 2, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4P3215	FAF 169-1(108)	Coldmill and resurface	169	CLAY	from Commercial Ave. to Barry Road
Totals by Job Numbers					
J4P3215			This Estimate	Previous	To Date
	Posted Item Pay		\$581,422.33	\$3,037,815.45	\$3,619,237.78
	Gross Item Adjustments		(\$22,967.20)	(\$14,963.76)	(\$37,930.96)
	Gross Item Pay		\$558,455.13	\$3,022,851.69	\$3,581,306.82
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 2, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 3049910, Project Item Line Number 0070, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Material testing results will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 4011211, Project Item Line Number 0080, Material Set 401121196, Material 0401BPPMBP..2 - Plant Mix for Bit Pavement BP-2, Acceptance Action Generic AspLow is insufficient.	Material testing results will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 4030003, Project Item Line Number 0110, Material Set 403000396, Material 0403SP095CLG - Superpave 9.5 mm, Des C 80 Gyros, Acceptance Action Generic AspHigh is insufficient.	Material testing results will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 4071005, Project Item Line Number 0120, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6061060, Project Item Line Number 0580, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6061061, Project Item Line Number 0590, Material Set 606106196, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6061063, Project Item Line Number 0600, Material Set 606106396, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6061080, Project Item Line Number 0620, Material Set 606108096, Material 1040GRBEESCAT1 - Breakaway End Anchor End Sect Cl A Typ 1, Acceptance Action Generic 1040GRBEESCAT1 is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6085008, Project Item Line Number 0140, Material Set 608500896, Material 1057JMFRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	Material testing results will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6085008, Project Item Line Number 0140, Material Set 608500896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Material testing results will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6085008, Project Item Line Number 0140, Material Set 608500896, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	Material testing results will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6085008, Project Item Line Number 0140, Material Set 608500896, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Material testing results will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6085008, Project Item Line Number 0140, Material Set 608500896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Material testing results will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6085008, Project Item Line Number 0140, Material Set 608500896, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Material testing results will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6091010, Project Item Line Number 0150, Material Set 609101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Material testing results will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6091010, Project Item Line Number 0150, Material Set 609101096, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	Material testing results will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6091010, Project Item Line Number 0150, Material Set 609101096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Material testing results will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6123000A, Project Item Line Number 0160, Material Set 6123000A96, Material 0616TMTTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTTC is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6131010, Project Item Line Number 0170, Material Set 613101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Material testing results will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6131010, Project Item Line Number 0170, Material Set 613101096, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	Material testing results will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6131010, Project Item Line Number 0170, Material Set 613101096, Material 0616TMTTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTTC is insufficient.	Material testing results will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6131015, Project Item Line Number 0210, Material Set 613101596, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6131015, Project Item Line Number 0210, Material Set 613101596, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6131017, Project Item Line Number 0220, Material Set 613101796, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels,	Material certification will be added at a later date	woodwj1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 2, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Acceptance Action Generic 1039ERDBEP is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6131017, Project Item Line Number 0220, Material Set 613101796, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6131017, Project Item Line Number 0220, Material Set 613101796, Material 1057JMDBEC6.11 - Dowel Bar Epoxy Ctd Gr60 1 1/4 @, Acceptance Action Generic ReinforcingMisc is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6131018, Project Item Line Number 0230, Material Set 613101896, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6131018, Project Item Line Number 0230, Material Set 613101896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6131018, Project Item Line Number 0230, Material Set 613101896, Material 1057JMTBE42019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6161005, Project Item Line Number 0290, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6161009, Project Item Line Number 0310, Material Set 616100996, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6161025, Project Item Line Number 0320, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6161030, Project Item Line Number 0330, Material Set 616103096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6161040, Project Item Line Number 0340, Material Set 616104096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6161099, Project Item Line Number 0360, Material Set 616109996, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6200009, Project Item Line Number 0380, Material Set 620000996, Material 1048PMT - Marking Tape, Acceptance Action Generic 1048PMT is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6200015, Project Item Line Number 0390, Material Set 620001596, Material 1048PMT - Marking Tape, Acceptance Action Generic 1048PMT is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6200018, Project Item Line Number 5001, Material Set 620001896, Material 1048PMPFYL - Performed Thermoplastic Marking Tape YL, Acceptance Action Generic 1048PMPFYL is insufficient.	Material certification and Pavement Marking test will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6200021, Project Item Line Number 0400, Material Set 620002196, Material 1048PMPFWHXX - Pref Mrk Tape Direct Indcat or Shape WH, Acceptance Action Generic 1048PMPFWHXX is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6200036, Project Item Line Number 0420, Material Set 620003696, Material 1048PMPFWHXX - Pref Mrk Tape Direct Indcat or Shape WH, Acceptance Action Generic 1048PMPFWHXX is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6205901A, Project Item Line Number 0430, Material Set 6205901A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6205901A, Project Item Line Number 0430, Material Set 6205901A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6205902A, Project Item Line Number 0440, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6205902A, Project Item Line Number 0440, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6205903A, Project Item Line Number 0450, Material Set 6205903A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6205903A, Project Item Line Number 0450, Material Set 6205903A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6205906A, Project Item Line Number 0460, Material Set 6205906A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Material certification will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3215, Item 6205906A, Project Item Line	Material certification will be added at a later date	woodwj1	Overridden



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions

Report Generated on July 2, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Number 0460, Material Set 6205906A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.			
Estimate Exception Type: Item Overrun: Contract 191213-C05, Contract Project J4P3215, Project Item Line Number 0070, Contract Line Item Number 0070, Item 3049910, Minor Item.	Item overrun will be addressed in a later Change Order	woodwj1	Overridden
Estimate Exception Type: Item Overrun: Contract 191213-C05, Contract Project J4P3215, Project Item Line Number 0170, Contract Line Item Number 0170, Item 6131010, Minor Item.	Item overrun will be addressed in a later Change Order	woodwj1	Overridden
Estimate Exception Type: Item Overrun: Contract 191213-C05, Contract Project J4P3215, Project Item Line Number 0220, Contract Line Item Number 0220, Item 6131017, Minor Item.	Item overrun will be addressed in a later Change Order	woodwj1	Overridden
Estimate Exception Type: Item Overrun: Contract 191213-C05, Contract Project J4P3215, Project Item Line Number 0230, Contract Line Item Number 0230, Item 6131018, Minor Item.	Item overrun will be addressed in a later Change Order	woodwj1	Overridden
Estimate Exception Type: Item Overrun: Contract 191213-C05, Contract Project J4P3215, Project Item Line Number 0240, Contract Line Item Number 0240, Item 6133018, Minor Item.	Item overrun will be addressed in a later Change Order	woodwj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 191213-C05, Contract Project J4P3215, Project Item Line Number 0250, Contract Line Item Number 0250, Item 6133019, Minor Item.	Item overrun will be addressed in a later Change Order	woodwj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 191213-C05, Contract Project J4P3215, Project Item Line Number 0380, Contract Line Item Number 0380, Item 6200009, Minor Item.	Item overrun will be addressed in a later Change Order	woodwj1	Overridden
Estimate Exception Type: Item Overrun: Contract 191213-C05, Contract Project J4P3215, Project Item Line Number 0430, Contract Line Item Number 0430, Item 6205901A, Minor Item.	Item overrun will be addressed in a later Change Order	woodwj1	Overridden
Estimate Exception Type: Item Overrun: Contract 191213-C05, Contract Project J4P3215, Project Item Line Number 0480, Contract Line Item Number 0480, Item 6207001, Minor Item.	Item overrun will be addressed in a later Change Order	woodwj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 191213-C05, Contract Project J4P3215, Project Item Line Number 0510, Contract Line Item Number 0510, Item 6224010, Minor Item.	Item overrun will be addressed in a later Change Order	woodwj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 191213-C05, Contract Project J4P3215, Project Item Line Number 5003, Contract Line Item Number 5003, Item 6207001, Minor Item.	Item overrun will be addressed in a later Change Order	woodwj1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 2, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191213-C05	J4P3215	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.45	\$32,855.00	\$14,784.75
		0001	0020	2071000	LINEAR GRADING CLASS 1	0.70	0.00	0.70	STA	0.25	\$4,235.00	\$1,058.75
		0001	0030	2072000	LINEAR GRADING CLASS 2	6.80	0.00	6.80	STA	6.80	\$1,255.00	\$8,534.00
		0001	0040	2153000	SHAPING SLOPES, CLASS III	38.00	0.00	38.00	100F	6.00	\$850.00	\$5,100.00
		0001	0050	3040133	TYPE 1 AGGREGATE FOR BASE (3 IN. THICK)	55.00	0.00	55.00	SQYD	0.00	\$42.00	\$0.00
		0001	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	119.00	0.00	119.00	SQYD	0.00	\$30.00	\$0.00
		0001	0070	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	564.00	0.00	564.00	TONS	1,101.00	\$70.78	\$77,928.78
		0001	0080	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	12,800.00	0.00	12,800.00	TONS	11,811.70	\$63.83	\$753,940.81
		0001	0090	4019901	MISC.INFRAED SCANNING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0100	4019901	MISC.INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0001	0110	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	20,325.00	0.00	20,325.00	TONS	18,669.80	\$61.70	\$1,151,926.66
		0001	0120	4071005	TACK COAT	21,117.00	0.00	21,117.00	GAL	13,854.00	\$2.50	\$34,635.00
		0001	0130	4079912	MISC.MODIFIED BONDED ASPHALTIC CONCRETE PAVEMENT	40,398.00	0.00	40,398.00	GAL	34,744.00	\$2.50	\$86,860.00
		0001	0140	6085008	PAVED APPROACH, 8 IN.	119.00	0.00	119.00	SQYD	68.00	\$147.75	\$10,047.00
		0001	0150	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	64.00	0.00	64.00	LF	30.00	\$55.60	\$1,668.00
		0001	0160	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00
		0001	0170	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,065.00	0.00	1,065.00	SQYD	1,104.80	\$218.62	\$241,531.38
		0001	0180	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	117.00	0.00	117.00	SQYD	0.00	\$1.20	\$0.00
		0001	0190	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	117.00	0.00	117.00	SQYD	0.00	\$1.20	\$0.00
		0001	0200	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	3,785.00	0.00	3,785.00	LF	3,470.00	\$3.00	\$10,410.00
		0001	0210	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	1,140.00	0.00	1,140.00	EA	779.00	\$5.45	\$4,245.55
		0001	0220	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	290.00	0.00	290.00	EA	329.00	\$9.75	\$3,207.75
		0001	0230	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	184.00	0.00	184.00	EA	396.00	\$3.75	\$1,485.00
		0001	0240	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	63.90	0.00	63.90	TONS	93.50	\$415.94	\$38,890.39
		0001	0250	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	283.40	0.00	283.40	SQYD	386.60	\$135.57	\$52,411.36
		0001	0260	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	45.80	0.00	45.80	TONS	42.80	\$258.80	\$11,076.64
		0001	0270	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	203.80	0.00	203.80	SQYD	194.00	\$126.50	\$24,541.00
		0001	0280	6139905	MISC.REMOVE, FURNISH AND PLACE MATERIAL FOR FULL DEPTH BIT SHOULDER REPAIR	100.00	0.00	100.00	SQYD	97.80	\$272.52	\$26,652.46
		0001	0290	6161005	CONSTRUCTION SIGNS	1,364.00	0.00	1,364.00	SQFT	936.93	\$5.50	\$5,153.12
		0001	0300	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$75.00	\$0.00
		0001	0310	6161009	FLAG ASSEMBLY	14.00	0.00	14.00	EA	14.00	\$20.00	\$280.00
		0001	0320	6161025	CHANNELIZER (TRIM LINE)	350.00	0.00	350.00	EA	350.00	\$16.00	\$5,600.00
		0001	0330	6161030	TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	4.00	\$150.00	\$600.00
		0001	0340	6161040	FLASHING ARROW PANEL	3.00	0.00	3.00	EA	2.00	\$1,000.00	\$2,000.00
		0001	0350	6161055	SEQUENTIAL FLASHING WARNING LIGHT	36.00	0.00	36.00	EA	0.00	\$72.00	\$0.00
		0001	0360	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$5,000.00	\$20,000.00
		0001	0370	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$314,363.52	\$314,363.52
		0001	0380	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	1,702.00	0.00	1,702.00	LF	2,010.00	\$3.00	\$6,030.00
		0001	0390	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	370.00	360.00	730.00	LF	695.00	\$19.00	\$13,205.00
		0001	0400	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	37.00	2.00	39.00	EA	22.00	\$195.00	\$4,290.00
		0001	0410	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	3.00	0.00	3.00	EA	0.00	\$175.00	\$0.00
		0001	0420	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	32.00	0.00	32.00	EA	8.00	\$100.00	\$800.00
		0001	0430	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	14,050.00	0.00	14,050.00	LF	20,462.00	\$0.14	\$2,864.68



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 2, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191213-C05	J4P3215	0001	0440	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	165,892.00	0.00	165,892.00	LF	145,295.00	\$0.19	\$27,606.05
		0001	0450	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	120,197.00	0.00	120,197.00	LF	101,383.00	\$0.19	\$19,262.77
		0001	0460	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	23,927.00	0.00	23,927.00	LF	19,595.00	\$0.48	\$9,405.60
		0001	0470	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	360.00	-360.00	0.00	LF	0.00	\$3.00	\$0.00
		0001	0480	6207001	PAVEMENT MARKING REMOVAL	478.00	0.00	478.00	LF	3,935.00	\$1.00	\$3,935.00
		0001	0490	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$1.00	\$0.00
		0001	0500	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	418,596.00	0.00	418,596.00	SQYD	305,967.30	\$1.24	\$379,399.45
		0001	0510	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,300.00	0.00	1,300.00	SQYD	5,156.20	\$14.12	\$72,805.54
		0001	0520	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,235.20	0.00	1,235.20	STA	1,056.70	\$17.65	\$18,650.76
		0001	0530	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$15,000.00	\$0.00
		0001	0540	8051000A	SEEDING - COOL SEASON MIXTURES	0.10	0.00	0.10	ACRE	0.00	\$22,000.00	\$0.00
		0001	0550	8061007A	CURB INLET CHECK	4.00	0.00	4.00	EA	0.00	\$125.00	\$0.00
		0001	0560	8061016	SEDIMENT REMOVAL	10.00	0.00	10.00	CUYD	0.00	\$35.00	\$0.00
		0001	0570	8061019	SILT FENCE	544.00	0.00	544.00	LF	0.00	\$3.00	\$0.00
		0010	0580	6061060	MGS GUARDRAIL	5,922.00	115.50	6,037.50	LF	2,375.00	\$17.30	\$41,087.50
		0010	0590	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	6,323.00	152.00	6,475.00	LF	1,062.50	\$21.00	\$22,312.50
		0010	0600	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	451.00	36.50	487.50	LF	212.50	\$27.00	\$5,737.50
		0010	0610	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	30.00	0.00	30.00	EA	8.00	\$2,450.00	\$19,600.00
		0010	0620	6061080	MGS END ANCHOR	36.00	0.00	36.00	EA	8.00	\$800.00	\$6,400.00
		0010	0630	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	50.00	0.00	50.00	EA	13.00	\$2,400.00	\$31,200.00
		0001	5001	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	0.00	360.00	360.00	LF	360.00	\$25.20	\$9,072.00
		0001	5003	6207001	PAVEMENT MARKING REMOVAL	0.00	1,237.00	1,237.00	LF	1,558.00	\$5.25	\$8,179.50
		0001	5004	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	0.00	15.00	15.00	EA	8.00	\$57.75	\$462.00
Project J4P3215 - Total Value Posted to Date as of Report Generated Date												\$3,619,237.76
191213-C05 Overall - Total Value Posted to Date as of Report Generated Date												\$3,619,237.76



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 2, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4P3215

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	6/29/20	7/1/20	0.45	LS		107.986		116.33		
0040	2153000	SHAPING SLOPES, CLASS III	6/25/20	7/1/20	2.00	100F	Run 18 and 20	115.650		115.987		
0080	4011211	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	6/18/20	7/1/20	5,702.50	TONS		107.986		116.33		Additional quantity missed from estimate 0002
0110	4030003	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	6/18/20	7/1/20	1,076.60	TONS		107.986		116.33		Additional quantity missed from estimate 0002
0120	4071005	TACK COAT	6/18/20	7/1/20	5,650.00	GAL		107.986		116.33		Additional quantity missed from estimate 0002
0130	4079912	MISC. NON STANDARD TACK COAT	6/18/20	7/1/20	-1,476.00	GAL		107.986		116.33		Adjusted quantity from estimate 0002
0240	6133018	FURN & PLACE BIT. MATL FOR CL B PARTIAL	6/18/20	7/1/20	30.20	TONS		107.986		116.33		Additional quantity missed from estimate 0002
0270	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVT REPAIR	6/18/20	7/1/20	39.30	SQYD		107.986		116.33		Additional quantity missed from estimate 0002
0390	6200015	PREF THERMO PVMT MARK, 24 IN WHITE	6/23/20	7/1/20	465.00	LF	US 169 SB Ramps at 152 and Barry Road	113.161		116.330		
0440	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	6/18/20	7/1/20	870.00	LF	US 169 NB various ramps and Aux lane.	13.742		15.939		
0460	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	6/18/20	7/1/20	17,925.00	LF	US 169 NB various ramps and Aux lane.	13.742		15.939		
			6/23/20	7/1/20	1,670.00	LF	US 169 SB Ramps at 152 and Barry Road	113.161		116.330		
0480	6207001	PAVEMENT MARKING REMOVAL	6/18/20	7/1/20	3,295.00	LF	US 169 NB various ramps and Aux lane.	13.742		15.939		
			6/23/20	7/1/20	160.00	LF	US 169 SB Ramps at 152 and Barry Road	113.161		116.330		
0500	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	6/18/20	7/1/20	26,321.20	SQYD		107.986		116.33		Additional quantity missed from estimate 0002
0580	6061060	MGS GUARDRAIL	6/24/20	7/1/20	200.00	LF	Run 16 and 17	114.953		115.403		
			6/25/20	7/1/20	725.00	LF	Run 18 and 20	115.650		115.987		
			6/26/20	7/1/20	237.50	LF	Run 23	116.221		116.276		
			6/29/20	7/1/20	350.00	LF	Run 19 and 21	115.853		116.003		installed 125' of run 19 at 3'1.5" spacing to meet lateral clearance spec.
0600	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	6/29/20	7/1/20	212.50	LF	Run 19 and 21	115.853		115.980		installed 125' of run 19 at 3'1.5" spacing to meet lateral clearance spec.
0610	6061068	MGS BRIDGE APP. TRANS SEC (EXT CURB)	6/24/20	7/1/20	1.00	EA	Run 16	114.953		114.993		
			6/29/20	7/1/20	2.00	EA	Run 19 and 21	115.853		115.980		
0620	6061080	MGS END ANCHOR	6/24/20	7/1/20	1.00	EA	Run 17	115.379		115.403		
			6/25/20	7/1/20	1.00	EA	Run 18	115.650		115.736		
			6/26/20	7/1/20	1.00	EA	Run 23	116.221		116.276		
			6/29/20	7/1/20	1.00	EA	Run 21	115.853		115.980		
0630	6063014	TYPE A CRSHWTHY END TERMINAL (MASH)	6/24/20	7/1/20	2.00	EA	Run 16 and 17	114.953		115.403		
			6/25/20	7/1/20	2.00	EA	Run 18 and 20	115.650		115.987		

The information below this line are details from Line Item agency views.

No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0070	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Material		5	Jun 3, 2020	SYSTEM	(\$77,928.78)	
				5	Jun 3, 2020	SYSTEM	\$77,928.78	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				6	Jun 16, 2020	SYSTEM	(\$77,928.78)	
				6	Jun 16, 2020	SYSTEM	\$77,928.78	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$77,928.78)	
				7	Jul 1, 2020	SYSTEM	\$77,928.78	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Overrun	Overrun	5	Jun 3, 2020	SYSTEM	\$38,008.86	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) overriding Payment Estimate Exception 39 on the current Payment Estimate.
				5	Jun 3, 2020	SYSTEM	(\$38,008.86)	
				5	Jun 3, 2020	woodwj1	(\$38,008.86)	Will be addressed on a future Change Order.
				6	Jun 16, 2020	SYSTEM	(\$38,008.86)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				6	Jun 16, 2020	SYSTEM	\$38,008.86	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 45 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$38,008.86)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
	7	Jul 1, 2020	SYSTEM	\$38,008.86	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 49 on the current Payment Estimate.			
				Overrun - Total			(\$38,008.86)	
	Overrun - Total						(\$38,008.86)	
0070 - Total						(\$38,008.86)		
0080	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Material		7	Jul 1, 2020	SYSTEM	(\$753,940.81)	
				7	Jul 1, 2020	SYSTEM	\$753,940.81	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Other Item Adjustment	ACAD	7	Jul 1, 2020	woodwj1	(\$7,484.53)	Adjustment for missed quantity on Estimate 0005
				ACAD - Total			(\$7,484.53)	
	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)		FUEL	7	Jul 1, 2020	woodwj1	(\$13,631.26)	Adjustment for missed quantity on Estimate 0005
				7	Jul 1, 2020	woodwj1	\$19,310.95	To return the system generated fuel adjustment for an incorrect estimate period.
				FUEL - Total			\$5,679.69	
	Other Item Adjustment - Total						(\$1,804.84)	
	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Price		5	Jun 2, 2020	SYSTEM	(\$22,716.45)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				7	Jul 1, 2020	SYSTEM	(\$19,310.95)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total			(\$42,027.40)	
Price - Total						(\$42,027.40)		
0080 - Total						(\$43,832.24)		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0110	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Material		4	May 19, 2020	SYSTEM	(\$509,771.57)		
				4	May 19, 2020	SYSTEM	\$509,771.57	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				5	Jun 3, 2020	SYSTEM	(\$1,085,500.44)		
				5	Jun 3, 2020	SYSTEM	\$1,085,500.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0055) due to user woodwj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				6	Jun 16, 2020	SYSTEM	(\$1,085,500.44)		
				6	Jun 16, 2020	SYSTEM	\$1,085,500.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user woodwj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				7	Jul 1, 2020	SYSTEM	(\$1,151,926.66)		
				7	Jul 1, 2020	SYSTEM	\$1,151,926.66	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user woodwj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
	- Total					\$0.00			
	Material - Total					\$0.00			
	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Other Item Adjustment	ACAD	7	Jul 1, 2020	woodwj1	(\$1,453.41)	Adjustment for missed quantity on Estimate 0005	
	ACAD - Total					(\$1,453.41)			
	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)		FUEL	7	Jul 1, 2020	woodwj1	(\$2,573.50)	Adjustment for missed quantity on Estimate 0005	
				7	Jul 1, 2020	woodwj1	\$3,645.80	To return the system generated fuel adjustment for an incorrect estimate period.	
	FUEL - Total					\$1,072.30			
Other Item Adjustment - Total					(\$381.11)				
ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Price		4	May 19, 2020	SYSTEM	(\$30,721.79)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			5	Jun 2, 2020	SYSTEM	(\$34,696.76)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			7	Jul 1, 2020	SYSTEM	(\$3,645.80)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total					(\$69,064.35)	
			Price - Total					(\$69,064.35)	
0110 - Total						(\$69,445.46)			
0120	TACK COAT	Material		5	Jun 3, 2020	SYSTEM	(\$20,510.00)		
				5	Jun 3, 2020	SYSTEM	\$20,510.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0056) due to user woodwj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				6	Jun 16, 2020	SYSTEM	(\$20,510.00)		
				6	Jun 16, 2020	SYSTEM	\$20,510.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				7	Jul 1, 2020	SYSTEM	(\$34,635.00)		
				7	Jul 1, 2020	SYSTEM	\$34,635.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
	- Total					\$0.00			
	Material - Total					\$0.00			
0120 - Total						\$0.00			
0140	PAVED APPROACH, 8 IN.	Material		3	May 4,	SYSTEM	(\$10,047.00)		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0140	PAVED APPROACH, 8 IN.	Material			2020			
				3	May 4, 2020	SYSTEM	\$10,047.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				4	May 19, 2020	SYSTEM	(\$10,047.00)	
				4	May 19, 2020	SYSTEM	\$10,047.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user woodwj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				5	Jun 3, 2020	SYSTEM	(\$10,047.00)	
				5	Jun 3, 2020	SYSTEM	\$10,047.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0057) due to user woodwj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				6	Jun 16, 2020	SYSTEM	(\$10,047.00)	
				6	Jun 16, 2020	SYSTEM	\$10,047.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user woodwj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$10,047.00)	
				7	Jul 1, 2020	SYSTEM	\$10,047.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user woodwj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
	0140 - Total				\$0.00			
0150	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material		3	May 4, 2020	SYSTEM	(\$1,668.00)	
				3	May 4, 2020	SYSTEM	\$1,668.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user woodwj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				4	May 19, 2020	SYSTEM	(\$1,668.00)	
				4	May 19, 2020	SYSTEM	\$1,668.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user woodwj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				5	Jun 3, 2020	SYSTEM	(\$1,668.00)	
				5	Jun 3, 2020	SYSTEM	\$1,668.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0058) due to user woodwj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				6	Jun 16, 2020	SYSTEM	(\$1,668.00)	
				6	Jun 16, 2020	SYSTEM	\$1,668.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user woodwj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$1,668.00)	
				7	Jul 1, 2020	SYSTEM	\$1,668.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user woodwj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
	0150 - Total				\$0.00			
0160	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		6	Jun 16, 2020	SYSTEM	(\$2,000.00)	
				6	Jun 16, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user woodwj1



Missouri Department of Transportation Contractor's Pay Estimate Summary Line Item Adjustments - All Estimates

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0160	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material						overriding Payment Estimate Exception 16 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$2,000.00)	
				7	Jul 1, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user woodwj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
0160 - Total							\$0.00	
0170	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		2	Apr 16, 2020	SYSTEM	(\$241,531.38)	
				2	Apr 16, 2020	SYSTEM	\$241,531.38	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				3	May 4, 2020	SYSTEM	(\$241,531.38)	
				3	May 4, 2020	SYSTEM	\$241,531.38	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				4	May 19, 2020	SYSTEM	(\$241,531.38)	
				4	May 19, 2020	SYSTEM	\$241,531.38	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user woodwj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				5	Jun 3, 2020	SYSTEM	(\$241,531.38)	
				5	Jun 3, 2020	SYSTEM	\$241,531.38	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) due to user woodwj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				6	Jun 16, 2020	SYSTEM	(\$241,531.38)	
				6	Jun 16, 2020	SYSTEM	\$241,531.38	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user woodwj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$241,531.38)	
				7	Jul 1, 2020	SYSTEM	\$241,531.38	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user woodwj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun	Overrun	2	Apr 16, 2020	SYSTEM	(\$8,701.08)	
				2	Apr 16, 2020	SYSTEM	\$8,701.08	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 18 on the current Payment Estimate.
				2	Apr 17, 2020	hazlet1	(\$8,701.08)	This is to adjust for the system generated overrun and will be added when the CO goes through.
				3	May 4, 2020	SYSTEM	(\$8,701.08)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				3	May 4, 2020	SYSTEM	\$8,701.08	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 31 on the current Payment Estimate.
				4	May 19, 2020	SYSTEM	(\$8,701.08)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				4	May 19, 2020	SYSTEM	\$8,701.08	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 32 on the current Payment Estimate.
				5	Jun 3, 2020	SYSTEM	(\$8,701.08)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0170	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun	Overrun	5	Jun 3, 2020	SYSTEM	\$8,701.08	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) overriding Payment Estimate Exception 40 on the current Payment Estimate.
				6	Jun 16, 2020	SYSTEM	(\$8,701.08)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				6	Jun 16, 2020	SYSTEM	\$8,701.08	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 46 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$8,701.08)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				7	Jul 1, 2020	SYSTEM	\$8,701.08	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 50 on the current Payment Estimate.
	Overrun - Total					(\$8,701.08)		
Overrun - Total							(\$8,701.08)	
0170 - Total							(\$8,701.08)	
0210	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		2	Apr 16, 2020	SYSTEM	(\$4,245.55)	
				2	Apr 16, 2020	SYSTEM	\$4,245.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user woodwj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				3	May 4, 2020	SYSTEM	(\$4,245.55)	
				3	May 4, 2020	SYSTEM	\$4,245.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user woodwj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				4	May 19, 2020	SYSTEM	(\$4,245.55)	
				4	May 19, 2020	SYSTEM	\$4,245.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user woodwj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				5	Jun 3, 2020	SYSTEM	(\$4,245.55)	
				5	Jun 3, 2020	SYSTEM	\$4,245.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0059) due to user woodwj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				6	Jun 16, 2020	SYSTEM	(\$4,245.55)	
				6	Jun 16, 2020	SYSTEM	\$4,245.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user woodwj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$4,245.55)	
				7	Jul 1, 2020	SYSTEM	\$4,245.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user woodwj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
	Material - Total							\$0.00
0210 - Total							\$0.00	
0220	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material		2	Apr 16, 2020	SYSTEM	(\$3,207.75)	
				2	Apr 16, 2020	SYSTEM	\$3,207.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user woodwj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				3	May 4, 2020	SYSTEM	(\$3,207.75)	
				3	May 4, 2020	SYSTEM	\$3,207.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user woodwj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				4	May 19, 2020	SYSTEM	(\$3,207.75)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0220	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material		4	May 19, 2020	SYSTEM	\$3,207.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user woodwj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				5	Jun 3, 2020	SYSTEM	(\$3,207.75)	
				5	Jun 3, 2020	SYSTEM	\$3,207.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) due to user woodwj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				6	Jun 16, 2020	SYSTEM	(\$3,207.75)	
				6	Jun 16, 2020	SYSTEM	\$3,207.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user woodwj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$3,207.75)	
				7	Jul 1, 2020	SYSTEM	\$3,207.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user woodwj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total						\$0.00	
	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Overrun	Overrun	2	Apr 16, 2020	SYSTEM	(\$380.25)	
				2	Apr 16, 2020	SYSTEM	\$380.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 19 on the current Payment Estimate.
				2	Apr 17, 2020	hazlet1	(\$380.25)	This is to adjust for the system generated overrun and will be added when the CO goes through.
				3	May 4, 2020	SYSTEM	(\$380.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				3	May 4, 2020	SYSTEM	\$380.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 32 on the current Payment Estimate.
4				May 19, 2020	SYSTEM	(\$380.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
4				May 19, 2020	SYSTEM	\$380.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 33 on the current Payment Estimate.	
5				Jun 3, 2020	SYSTEM	(\$380.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
5				Jun 3, 2020	SYSTEM	\$380.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) overriding Payment Estimate Exception 41 on the current Payment Estimate.	
6				Jun 16, 2020	SYSTEM	(\$380.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
6				Jun 16, 2020	SYSTEM	\$380.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 47 on the current Payment Estimate.	
7				Jul 1, 2020	SYSTEM	(\$380.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
7				Jul 1, 2020	SYSTEM	\$380.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 51 on the current Payment Estimate.	
Overrun - Total					(\$380.25)			
Overrun - Total						(\$380.25)		
0220 - Total						(\$380.25)		
0230	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material		2	Apr 16, 2020	SYSTEM	(\$1,485.00)	
				2	Apr 16, 2020	SYSTEM	\$1,485.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user woodwj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				3	May 4, 2020	SYSTEM	(\$1,485.00)	
				3	May 4, 2020	SYSTEM	\$1,485.00	This adjustment offsets the original system-generated Overrun



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0230	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material			2020			Payment Estimate Item Adjustment (0006) due to user woodwj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				4	May 19, 2020	SYSTEM	(\$1,485.00)	
				4	May 19, 2020	SYSTEM	\$1,485.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user woodwj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				5	Jun 3, 2020	SYSTEM	(\$1,485.00)	
				5	Jun 3, 2020	SYSTEM	\$1,485.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0050) due to user woodwj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				6	Jun 16, 2020	SYSTEM	(\$1,485.00)	
				6	Jun 16, 2020	SYSTEM	\$1,485.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user woodwj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$1,485.00)	
				7	Jul 1, 2020	SYSTEM	\$1,485.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user woodwj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total					\$0.00		
	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Overrun	Overrun	2	Apr 16, 2020	SYSTEM	(\$795.00)	
				2	Apr 16, 2020	SYSTEM	\$513.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 20 on the current Payment Estimate.
				2	Apr 16, 2020	SYSTEM	\$281.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 20 on the current Payment Estimate.
2				Apr 17, 2020	hazlet1	(\$795.00)	This is to adjust for the system generated overrun and will be added when the CO goes through.	
3				May 4, 2020	SYSTEM	(\$795.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
3				May 4, 2020	SYSTEM	\$795.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 33 on the current Payment Estimate.	
4				May 19, 2020	SYSTEM	(\$795.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
4				May 19, 2020	SYSTEM	\$795.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) overriding Payment Estimate Exception 34 on the current Payment Estimate.	
5				Jun 3, 2020	SYSTEM	(\$795.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
5				Jun 3, 2020	SYSTEM	\$795.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0049) overriding Payment Estimate Exception 42 on the current Payment Estimate.	
6				Jun 16, 2020	SYSTEM	(\$795.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
6				Jun 16, 2020	SYSTEM	\$795.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 48 on the current Payment Estimate.	
7				Jul 1, 2020	SYSTEM	(\$795.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
7	Jul 1, 2020	SYSTEM	\$795.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) overriding Payment Estimate Exception 52 on the current Payment Estimate.				
Overrun - Total					(\$795.00)			
Overrun - Total					(\$795.00)			
0230 - Total					(\$795.00)			
0240	FURNISHING AND PLACING	Overrun	Overrun	7	Jul 1,	SYSTEM	(\$12,311.82)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0240	BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Overrun			2020				
			Overrun - Total					(\$12,311.82)	
			Overrun - Total					(\$12,311.82)	
	0240 - Total							(\$12,311.82)	
0250	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Overrun	Overrun	1	Apr 2, 2020	SYSTEM	(\$13,990.82)		
			Overrun - Total					(\$13,990.82)	
			Overrun - Total					(\$13,990.82)	
	0250 - Total							(\$13,990.82)	
0290	CONSTRUCTION SIGNS	Material		1	Apr 2, 2020	SYSTEM	(\$5,153.12)		
				1	Apr 2, 2020	SYSTEM	\$5,153.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				2	Apr 16, 2020	SYSTEM	(\$5,153.12)		
				2	Apr 16, 2020	SYSTEM	\$5,153.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user woodwj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				3	May 4, 2020	SYSTEM	(\$5,153.12)		
				3	May 4, 2020	SYSTEM	\$5,153.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user woodwj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
				4	May 19, 2020	SYSTEM	(\$5,153.12)		
				4	May 19, 2020	SYSTEM	\$5,153.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user woodwj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
				5	Jun 3, 2020	SYSTEM	(\$5,153.12)		
				5	Jun 3, 2020	SYSTEM	\$5,153.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0060) due to user woodwj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	
				6	Jun 16, 2020	SYSTEM	(\$5,153.12)		
				6	Jun 16, 2020	SYSTEM	\$5,153.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user woodwj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
				7	Jul 1, 2020	SYSTEM	(\$5,153.12)		
				7	Jul 1, 2020	SYSTEM	\$5,153.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user woodwj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
	Material - Total							\$0.00	
	0290 - Total							\$0.00	
0310	FLAG ASSEMBLY	Material		1	Apr 2, 2020	SYSTEM	(\$280.00)		
				1	Apr 2, 2020	SYSTEM	\$280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				2	Apr 16, 2020	SYSTEM	(\$280.00)		
				2	Apr 16, 2020	SYSTEM	\$280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user woodwj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	



Missouri Department of Transportation Contractor's Pay Estimate Summary Line Item Adjustments - All Estimates

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0310	FLAG ASSEMBLY	Material		3	May 4, 2020	SYSTEM	(\$280.00)	
				3	May 4, 2020	SYSTEM	\$280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user woodwj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				4	May 19, 2020	SYSTEM	(\$280.00)	
				4	May 19, 2020	SYSTEM	\$280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user woodwj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				5	Jun 3, 2020	SYSTEM	(\$280.00)	
				5	Jun 3, 2020	SYSTEM	\$280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0061) due to user woodwj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				6	Jun 16, 2020	SYSTEM	(\$280.00)	
				6	Jun 16, 2020	SYSTEM	\$280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user woodwj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$280.00)	
				7	Jul 1, 2020	SYSTEM	\$280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user woodwj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
	Material - Total						\$0.00	
0310 - Total							\$0.00	
0320	CHANNELIZER (TRIM LINE)	Material		1	Apr 2, 2020	SYSTEM	(\$5,600.00)	
				1	Apr 2, 2020	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user woodwj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				2	Apr 16, 2020	SYSTEM	(\$5,600.00)	
				2	Apr 16, 2020	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user woodwj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				3	May 4, 2020	SYSTEM	(\$5,600.00)	
				3	May 4, 2020	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user woodwj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				4	May 19, 2020	SYSTEM	(\$5,600.00)	
				4	May 19, 2020	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user woodwj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				5	Jun 3, 2020	SYSTEM	(\$5,600.00)	
				5	Jun 3, 2020	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0062) due to user woodwj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
				6	Jun 16, 2020	SYSTEM	(\$5,600.00)	
				6	Jun 16, 2020	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user woodwj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$5,600.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0320	CHANNELIZER (TRIM LINE)	Material			2020			
				7	Jul 1, 2020	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user woodwj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
0320 - Total							\$0.00	
0330	TYPE III MOVEABLE BARRICADE	Material		1	Apr 2, 2020	SYSTEM	(\$600.00)	
				1	Apr 2, 2020	SYSTEM	\$600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user woodwj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				2	Apr 16, 2020	SYSTEM	(\$600.00)	
				2	Apr 16, 2020	SYSTEM	\$600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user woodwj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				3	May 4, 2020	SYSTEM	(\$600.00)	
				3	May 4, 2020	SYSTEM	\$600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user woodwj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				4	May 19, 2020	SYSTEM	(\$600.00)	
				4	May 19, 2020	SYSTEM	\$600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user woodwj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				5	Jun 3, 2020	SYSTEM	(\$600.00)	
				5	Jun 3, 2020	SYSTEM	\$600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0063) due to user woodwj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
				6	Jun 16, 2020	SYSTEM	(\$600.00)	
				6	Jun 16, 2020	SYSTEM	\$600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user woodwj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$600.00)	
				7	Jul 1, 2020	SYSTEM	\$600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user woodwj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
0330 - Total							\$0.00	
0340	FLASHING ARROW PANEL	Material		1	Apr 2, 2020	SYSTEM	(\$2,000.00)	
				1	Apr 2, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user woodwj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				2	Apr 16, 2020	SYSTEM	(\$2,000.00)	
				2	Apr 16, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user woodwj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				3	May 4, 2020	SYSTEM	(\$2,000.00)	
				3	May 4, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user woodwj1



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0340	FLASHING ARROW PANEL	Material						overriding Payment Estimate Exception 25 on the current Payment Estimate.
				4	May 19, 2020	SYSTEM	(\$2,000.00)	
				4	May 19, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user woodwj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				5	Jun 3, 2020	SYSTEM	(\$2,000.00)	
				5	Jun 3, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0064) due to user woodwj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
				6	Jun 16, 2020	SYSTEM	(\$2,000.00)	
				6	Jun 16, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user woodwj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$2,000.00)	
				7	Jul 1, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user woodwj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
							- Total	
Material - Total					\$0.00			
0340 - Total						\$0.00		
0360	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		1	Apr 2, 2020	SYSTEM	(\$10,000.00)	
				1	Apr 2, 2020	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user woodwj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				2	Apr 16, 2020	SYSTEM	(\$10,000.00)	
				2	Apr 16, 2020	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user woodwj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				3	May 4, 2020	SYSTEM	(\$10,000.00)	
				3	May 4, 2020	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user woodwj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				4	May 19, 2020	SYSTEM	(\$10,000.00)	
				4	May 19, 2020	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user woodwj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				5	Jun 3, 2020	SYSTEM	(\$10,000.00)	
				5	Jun 3, 2020	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0065) due to user woodwj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
				6	Jun 16, 2020	SYSTEM	(\$20,000.00)	
				6	Jun 16, 2020	SYSTEM	\$20,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user woodwj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$20,000.00)	
				7	Jul 1, 2020	SYSTEM	\$20,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user woodwj1 overriding Payment Estimate Exception 35 on the current



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0360	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material						Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0360 - Total							\$0.00	
0380	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Material		6	Jun 16, 2020	SYSTEM	(\$6,030.00)	
				6	Jun 16, 2020	SYSTEM	\$6,030.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user woodwj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$6,030.00)	
				7	Jul 1, 2020	SYSTEM	\$6,030.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user woodwj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
		- Total				\$0.00		
	Material - Total						\$0.00	
	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Overrun	Overrun	6	Jun 16, 2020	SYSTEM	(\$924.00)	
				6	Jun 16, 2020	SYSTEM	\$924.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 50 on the current Payment Estimate.
				6	Jun 16, 2020	woodwj1	(\$924.00)	Item overrun will be addressed in a later Change Order
				7	Jul 1, 2020	SYSTEM	(\$924.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				7	Jul 1, 2020	SYSTEM	\$924.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) overriding Payment Estimate Exception 55 on the current Payment Estimate.
	Overrun - Total				(\$924.00)			
Overrun - Total						(\$924.00)		
0380 - Total						(\$924.00)		
0390	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		6	Jun 16, 2020	SYSTEM	(\$4,370.00)	
				6	Jun 16, 2020	SYSTEM	\$4,370.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user woodwj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$13,205.00)	
				7	Jul 1, 2020	SYSTEM	\$13,205.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user woodwj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
		- Total				\$0.00		
	Material - Total						\$0.00	
0390 - Total						\$0.00		
0400	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		6	Jun 16, 2020	SYSTEM	(\$4,290.00)	
				6	Jun 16, 2020	SYSTEM	\$4,290.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user woodwj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$4,290.00)	
				7	Jul 1, 2020	SYSTEM	\$4,290.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user woodwj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
		- Total				\$0.00		
	Material - Total						\$0.00	
0400 - Total						\$0.00		



Missouri Department of Transportation Contractor's Pay Estimate Summary Line Item Adjustments - All Estimates

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0420	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Material		6	Jun 16, 2020	SYSTEM	(\$800.00)		
				6	Jun 16, 2020	SYSTEM	\$800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user woodwj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.	
				7	Jul 1, 2020	SYSTEM	(\$800.00)		
				7	Jul 1, 2020	SYSTEM	\$800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user woodwj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.	
				- Total			\$0.00		
Material - Total							\$0.00		
0420 - Total							\$0.00		
0430	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		3	May 4, 2020	SYSTEM	(\$1,839.18)		
				3	May 4, 2020	SYSTEM	\$1,839.18	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user woodwj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
				4	May 19, 2020	SYSTEM	(\$1,839.18)		
				4	May 19, 2020	SYSTEM	\$1,839.18	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user woodwj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
				5	Jun 3, 2020	SYSTEM	(\$1,839.18)		
				5	Jun 3, 2020	SYSTEM	\$1,839.18	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0066) due to user woodwj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.	
				6	Jun 16, 2020	SYSTEM	(\$2,864.68)		
				6	Jun 16, 2020	SYSTEM	\$2,864.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user woodwj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.	
				7	Jul 1, 2020	SYSTEM	(\$2,864.68)		
				7	Jul 1, 2020	SYSTEM	\$2,864.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user woodwj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.	
			- Total		\$0.00				
	Material - Total							\$0.00	
	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun	Overrun	6	Jun 16, 2020	SYSTEM	(\$897.68)		
				6	Jun 16, 2020	SYSTEM	\$897.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) overriding Payment Estimate Exception 51 on the current Payment Estimate.	
6				Jun 16, 2020	woodwj1	(\$897.68)	Item overrun will be addressed in a later Change Order		
7				Jul 1, 2020	SYSTEM	(\$897.68)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
7				Jul 1, 2020	SYSTEM	\$897.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) overriding Payment Estimate Exception 56 on the current Payment Estimate.		
		Overrun - Total		(\$897.68)					
Overrun - Total							(\$897.68)		
0430 - Total							(\$897.68)		
0440	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		3	May 4, 2020	SYSTEM	(\$3,146.78)		
				3	May 4, 2020	SYSTEM	\$3,146.78	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user woodwj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0440	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		4	May 19, 2020	SYSTEM	(\$3,146.78)	
				4	May 19, 2020	SYSTEM	\$3,146.78	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user woodwj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				5	Jun 3, 2020	SYSTEM	(\$3,146.78)	
				5	Jun 3, 2020	SYSTEM	\$3,146.78	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0067) due to user woodwj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
				6	Jun 16, 2020	SYSTEM	(\$27,440.75)	
				6	Jun 16, 2020	SYSTEM	\$27,440.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user woodwj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$27,606.05)	
				7	Jul 1, 2020	SYSTEM	\$27,606.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user woodwj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total						\$0.00	
0440 - Total						\$0.00		
0450	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		6	Jun 16, 2020	SYSTEM	(\$19,262.77)	
				6	Jun 16, 2020	SYSTEM	\$19,262.77	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user woodwj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
				7	Jul 1, 2020	SYSTEM	(\$19,262.77)	
				7	Jul 1, 2020	SYSTEM	\$19,262.77	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user woodwj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total						\$0.00	
0450 - Total						\$0.00		
0460	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		7	Jul 1, 2020	SYSTEM	(\$9,405.60)	
				7	Jul 1, 2020	SYSTEM	\$9,405.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user woodwj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total						\$0.00	
0460 - Total						\$0.00		
0480	PAVEMENT MARKING REMOVAL	Overrun	Overrun	6	Jun 16, 2020	SYSTEM	(\$2.00)	
				7	Jul 1, 2020	SYSTEM	(\$3,455.00)	
	Overrun - Total					(\$3,457.00)		
	Overrun - Total						(\$3,457.00)	
0480 - Total						(\$3,457.00)		
0510	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	4	May 19, 2020	SYSTEM	(\$353.00)	
				4	May 19, 2020	SYSTEM	\$353.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user woodwj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
				4	May 19, 2020	woodwj1	(\$353.00)	Overrun will be addressed on a later Change Order



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0510	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	5	Jun 3, 2020	SYSTEM	(\$353.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
				5	Jun 3, 2020	SYSTEM	(\$54,096.54)			
				5	Jun 3, 2020	woodwj1	\$353.00	This amount was held on a previous estimate overrun and is now being paid back.		
				Overrun - Total				(\$54,449.54)		
	Overrun - Total				(\$54,449.54)					
0510 - Total							(\$54,449.54)			
0580	MGS GUARDRAIL	Construction Stockpile		4	May 19, 2020	SYSTEM	\$61,328.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				5	Jun 2, 2020	SYSTEM	(\$2,799.29)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				6	Jun 16, 2020	SYSTEM	(\$5,980.29)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				7	Jul 1, 2020	SYSTEM	(\$15,396.08)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total			\$37,152.34			
	Construction Stockpile - Total						\$37,152.34			
	MGS GUARDRAIL	Material		5	Jun 3, 2020	SYSTEM	(\$4,757.50)			
				5	Jun 3, 2020	SYSTEM	\$4,757.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0068) due to user woodwj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				6	Jun 16, 2020	SYSTEM	(\$14,921.25)			
				7	Jul 1, 2020	SYSTEM	(\$41,087.50)			
				7	Jul 1, 2020	SYSTEM	\$41,087.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user woodwj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				- Total			(\$14,921.25)			
	Material - Total						(\$14,921.25)			
	MGS GUARDRAIL	MaterialCredit		7	Jul 1, 2020	SYSTEM	\$14,921.25			
				- Total			\$14,921.25			
	MaterialCredit - Total						\$14,921.25			
0580 - Total							\$37,152.34			
0590	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		4	May 19, 2020	SYSTEM	\$78,398.25	Payment Estimate Item Adjustment generated Stockpile Transaction		
				6	Jun 16, 2020	SYSTEM	(\$12,864.58)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total			\$65,533.67			
	Construction Stockpile - Total						\$65,533.67			
	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		6	Jun 16, 2020	SYSTEM	(\$22,312.50)			
				7	Jul 1, 2020	SYSTEM	(\$22,312.50)			
				7	Jul 1, 2020	SYSTEM	\$22,312.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user woodwj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				- Total			(\$22,312.50)			
	Material - Total						(\$22,312.50)			
	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	MaterialCredit		7	Jul 1, 2020	SYSTEM	\$22,312.50			
				- Total			\$22,312.50			
MaterialCredit - Total						\$22,312.50				
0590 - Total							\$65,533.67			
0600	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. -	Construction		4	May 19,	SYSTEM	\$8,078.38	Payment Estimate Item Adjustment generated Stockpile		



Missouri Department of Transportation Contractor's Pay Estimate Summary Line Item Adjustments - All Estimates

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0600	1.5 IN. SPACING	Stockpile			2020			Transaction
				7	Jul 1, 2020	SYSTEM	(\$3,521.35)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total			\$4,557.03		
	Construction Stockpile - Total						\$4,557.03	
	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	Material		7	Jul 1, 2020	SYSTEM	(\$5,737.50)	
				7	Jul 1, 2020	SYSTEM	\$5,737.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) due to user woodwj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
			- Total			\$0.00		
	Material - Total						\$0.00	
	0600 - Total						\$4,557.03	
	0610	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		4	May 19, 2020	SYSTEM	\$45,900.00
5					Jun 2, 2020	SYSTEM	(\$1,530.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
6					Jun 16, 2020	SYSTEM	(\$6,120.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
7					Jul 1, 2020	SYSTEM	(\$4,590.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total			\$33,660.00		
Construction Stockpile - Total						\$33,660.00		
MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)		Material		5	Jun 3, 2020	SYSTEM	(\$2,450.00)	
				5	Jun 3, 2020	SYSTEM	\$2,450.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0069) due to user woodwj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
			- Total			\$0.00		
Material - Total						\$0.00		
0610 - Total						\$33,660.00		
0620	MGS END ANCHOR	Construction Stockpile		4	May 19, 2020	SYSTEM	\$17,892.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Jun 16, 2020	SYSTEM	(\$1,988.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Jul 1, 2020	SYSTEM	(\$1,988.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total			\$13,916.00		
	Construction Stockpile - Total						\$13,916.00	
	MGS END ANCHOR	Material		6	Jun 16, 2020	SYSTEM	(\$3,200.00)	
				7	Jul 1, 2020	SYSTEM	(\$6,400.00)	
				7	Jul 1, 2020	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) due to user woodwj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
			- Total			(\$3,200.00)		
	Material - Total						(\$3,200.00)	
MGS END ANCHOR	MaterialCredit		7	Jul 1, 2020	SYSTEM	\$3,200.00		
					- Total		\$3,200.00	
			MaterialCredit - Total					
0620 - Total						\$13,916.00		
0630	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		4	May 19, 2020	SYSTEM	\$75,850.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	Jun 2, 2020	SYSTEM	(\$1,517.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Jun 16, 2020	SYSTEM	(\$12,136.00)	Payment Estimate Item Adjustment generated Stockpile Transaction



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on July 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0630	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		7	Jul 1, 2020	SYSTEM	(\$6,068.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$56,129.00	
	Construction Stockpile - Total						\$56,129.00	
	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		5	Jun 3, 2020	SYSTEM	(\$2,400.00)	
				5	Jun 3, 2020	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0070) due to user woodwj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
0630 - Total							\$56,129.00	
5001	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	Material		6	Jun 16, 2020	SYSTEM	(\$9,072.00)	
				7	Jul 1, 2020	SYSTEM	(\$9,072.00)	
				7	Jul 1, 2020	SYSTEM	\$9,072.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0050) due to user woodwj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
				- Total			(\$9,072.00)	
	Material - Total						(\$9,072.00)	
	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	MaterialCredit		7	Jul 1, 2020	SYSTEM	\$9,072.00	
				- Total			\$9,072.00	
MaterialCredit - Total						\$9,072.00		
5001 - Total							\$0.00	
5003	PAVEMENT MARKING REMOVAL	Overrun	Overrun	6	Jun 16, 2020	SYSTEM	(\$1,685.25)	
				Overrun - Total			(\$1,685.25)	
	Overrun - Total						(\$1,685.25)	
5003 - Total							(\$1,685.25)	
Overall - Total							(\$37,930.96)	