



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on June 18, 2020

Pay Estimate Created Date: June 16, 2020

Progress Estimate Number 8	Contract ID 191213-D01 Prime Contractor APAC-Central, Inc.	Pay Period Start June 2, 2020 Pay Period End June 15, 2020	Original Contract Amount \$13,794,300.00 Net Change Order Amount \$258,835.23 Current Contract Amount \$14,053,135.23
--------------------------------------	-----------------------------------------------------------------------------	-----------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------

Approval Date			By User
June 17, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by		thompp1
June 17, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		grahac1
June 18, 2020	Reviewed and Approved at the Central Office Controllers Office Level by		greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2020	November 1, 2020		8.80%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 8			
	This Estimate	Previous	To Date
191213-D01			
Total Posted Items Pay	\$135,950.64	\$1,101,025.52	\$1,236,976.16
Gross Item Adjustments	\$540,000.00	\$4,859,561.72	\$5,399,561.72
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$5,960,587.24	\$6,636,537.88
Contract Total Payable This Estimate:	\$675,950.64		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J513211	0040	3049910	MISC.TYPE 1 AGGREGATE FOR BASE	TONS	\$40.000	0.66	\$26.40
	0070	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	TONS	\$125.000	54.11	\$6,763.75
	0130	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	LF	\$15.000	1,130	\$16,950.00
	0140	6054020	OUTLET PIPES AND SPLASH PADS	EA	\$875.000	4	\$3,500.00
	0150	6059903	MISC.MOD. AGGREGATE DRAIN	LF	\$35.500	33	\$1,171.50
	0170	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	SQYD	\$187.350	296	\$55,455.60
	0190	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	LF	\$4.550	895	\$4,072.25
	0200	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$12.150	354	\$4,301.10
	0210	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$16.200	24	\$388.80
	0220	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	EA	\$13.150	20	\$263.00
	0250	6161005	CONSTRUCTION SIGNS	SQFT	\$6.600	1,384.79	\$9,139.61
	0290	6161034	DIRECTIONAL INDICATOR BARRICADE WITH LIGHT	EA	\$81.250	60	\$4,875.00
	0300	6161040	FLASHING ARROW PANEL	EA	\$1,020.000	2	\$2,040.00
	0310	6161055	SEQUENTIAL FLASHING WARNING LIGHT	EA	\$101.500	60	\$6,090.00
	0320	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$3,600.000	3	\$10,800.00
	0330	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	EA	\$2,050.000	4	\$8,200.00
	5001	5024006	CONCRETE BASE (6 IN. NON-REINF)	SQYD	\$60.750	31.5	\$1,913.63
Project J513211 - Total							\$135,950.64
Overall - Total							\$135,950.64

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on June 18, 2020

Pay Estimate Created Date: June 16, 2020

Progress Estimate Number 8			Contract ID Prime Contractor		191213-D01 APAC-Central, Inc.	Pay Period Start Pay Period End	June 2, 2020 June 15, 2020	Original Contract Amount Net Change Order Amount Current Contract Amount		\$13,794,300.00 \$258,835.23 \$14,053,135.23
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J513211	0040	MISC.	Material				-1.86	\$40.00	(\$74.40)	
	0040	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user becc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		1.86	\$40.00	\$74.40	
	0060	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				\$540,000.00	
	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL		54.11	(\$3.39)	(\$183.20)	
	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Other Item Adjustment	Fuel Price	System Generated FUEL adjustment when this type of repair work does not warrant a fuel adjustment. 54.11 tons (3.39) factor = 183.20				\$183.20	
	0130	PIPE AGGREGATE PAVEMENT EDGE DRAIN	Material				-1,130	\$15.00	(\$16,950.00)	
	0130	PIPE AGGREGATE PAVEMENT EDGE DRAIN	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user becc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.		1,130	\$15.00	\$16,950.00	
	0140	OUTLET PIPES AND SPLASH PADS	Material				-4	\$875.00	(\$3,500.00)	
	0140	OUTLET PIPES AND SPLASH PADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user becc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.		4	\$875.00	\$3,500.00	
	0150	MISC.	Material				-94.3	\$35.50	(\$3,347.65)	
	0150	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user becc2 overriding Payment Estimate Exception 12 on the current Payment Estimate.		94.3	\$35.50	\$3,347.65	
	0170	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material				-835.6	\$187.35	(\$156,549.66)	
	0170	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user becc2 overriding Payment Estimate Exception 13 on the current Payment Estimate.		835.6	\$187.35	\$156,549.66	
	0210	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Overrun				-14	\$16.20	(\$226.80)	
	0210	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user becc2 overriding Payment Estimate Exception 19 on the current Payment Estimate.		14	\$16.20	\$226.80	
	0290	DIRECTIONAL INDICATOR BARRICADE WITH LIGHT	Overrun				-15	\$81.25	(\$1,218.75)	
	0290	DIRECTIONAL INDICATOR BARRICADE WITH LIGHT	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user becc2 overriding Payment Estimate Exception 16 on the current Payment Estimate.		15	\$81.25	\$1,218.75	
	0300	FLASHING ARROW PANEL	Overrun				-1	\$1,020.00	(\$1,020.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on June 18, 2020

Pay Estimate Created Date: June 16, 2020

Progress Estimate Number 8			Contract ID Prime Contractor		191213-D01 APAC-Central, Inc.	Pay Period Start Pay Period End	June 2, 2020 June 15, 2020	Original Contract Amount Net Change Order Amount Current Contract Amount	\$13,794,300.00 \$258,835.23 \$14,053,135.23	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments			Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J513211	0300	FLASHING ARROW PANEL	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user bekc2 overriding Payment Estimate Exception 17 on the current Payment Estimate.			1	\$1,020.00	\$1,020.00
	0310	SEQUENTIAL FLASHING WARNING LIGHT	Overrun					-60	\$101.50	(\$6,090.00)
	0310	SEQUENTIAL FLASHING WARNING LIGHT	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user bekc2 overriding Payment Estimate Exception 18 on the current Payment Estimate.			60	\$101.50	\$6,090.00
	5001	CONCRETE BASE (6 IN. NON-REINF)	Material					-46.56	\$60.75	(\$2,828.52)
	5001	CONCRETE BASE (6 IN. NON-REINF)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user bekc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.			46.56	\$60.75	\$2,828.52
Total										\$540,000.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on June 18, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J513211	J513211	Resurface	I-44	LACLEDE	from Webster County Line to Pulaski County Line

Totals by Job Numbers			
J513211		This Estimate	Previous
			To Date
	Posted Item Pay	\$135,950.64	\$1,101,025.52
	Gross Item Adjustments	\$540,000.00	\$4,859,561.72
	Gross Item Pay	\$675,950.64	\$5,960,587.24
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 18, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5I3211, Item 3049910, Project Item Line Number 0040, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Awaiting QC/QA results	beckc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3211, Item 5024006, Project Item Line Number 5001, Material Set 502400696, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Awaiting QC/QA results	beckc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3211, Item 5024006, Project Item Line Number 5001, Material Set 502400696, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Awaiting QC/QA results	beckc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3211, Item 5024006, Project Item Line Number 5001, Material Set 502400696, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting QC/QA results	beckc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3211, Item 5024006, Project Item Line Number 5001, Material Set 502400696, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	Awaiting QC/QA results	beckc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3211, Item 5024006, Project Item Line Number 5001, Material Set 502400696, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Awaiting QC/QA results	beckc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3211, Item 5024006, Project Item Line Number 5001, Material Set 502400696, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Awaiting QC/QA results	beckc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3211, Item 6053030A, Project Item Line Number 0130, Material Set 6053030A96, Material 1009G5DRLS - Agg for Drainage Gr5 Limestone, Acceptance Action Generic 1009G5DRLS is insufficient.	Awaiting QC/QA results	beckc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3211, Item 6054020, Project Item Line Number 0140, Material Set 605402096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Awaiting QC/QA results	beckc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3211, Item 6054020, Project Item Line Number 0140, Material Set 605402096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting QC/QA results	beckc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3211, Item 6054020, Project Item Line Number 0140, Material Set 605402096, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Awaiting QC/QA results	beckc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3211, Item 6059903, Project Item Line Number 0150, Material Set 6059903, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Awaiting QC/QA results	beckc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3211, Item 6131010, Project Item Line Number 0170, Material Set 613101096, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Awaiting QC/QA results	beckc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3211, Item 6131010, Project Item Line Number 0170, Material Set 613101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Awaiting QC/QA results	beckc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J5I3211, Item 6131010, Project Item Line Number 0170, Material Set 613101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting QC/QA results	beckc2	Overridden
Estimate Exception Type: Item Overrun: Contract 191213-D01, Contract Project J5I3211, Project Item Line Number 0290, Contract Line Item Number 0290, Item 6161034, Minor Item.	Awaiting Change Order	beckc2	Overridden
Estimate Exception Type: Item Overrun: Contract 191213-D01, Contract Project J5I3211, Project Item Line Number 0300, Contract Line Item Number 0300, Item 6161040, Minor Item.	Awaiting Change Order	beckc2	Overridden
Estimate Exception Type: Item Overrun: Contract 191213-D01, Contract Project J5I3211, Project Item Line Number 0310, Contract Line Item Number 0310, Item 6161055, Minor Item.	Awaiting Change Order	beckc2	Overridden
Estimate Exception Type: Item Overrun: Contract 191213-D01, Contract Project J5I3211, Project Item Line Number 0210, Contract Line Item Number 0210, Item 6131017, Minor Item.	Awaiting Change Order	beckc2	Overridden



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on June 18, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191213-D01	J513211	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.34	\$97,500.00	\$33,150.00
		0001	0020	2152000A	SHAPING SLOPES, CLASS II	2,931.00	0.00	2,931.00	100F	0.00	\$31.75	\$0.00
		0001	0030	2153000	SHAPING SLOPES, CLASS III	319.00	0.00	319.00	100F	128.70	\$860.00	\$110,682.00
		0001	0040	3049910	MISC.TYPE 1 AGGREGATE FOR BASE	911.10	0.00	911.10	TONS	1.86	\$40.00	\$74.40
		0001	0050	3107002	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	41.00	0.00	41.00	TONS	0.00	\$115.00	\$0.00
		0001	0060	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	29,109.20	0.00	29,109.20	TONS	0.00	\$52.25	\$0.00
		0001	0070	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	328.90	0.00	328.90	TONS	188.95	\$125.00	\$23,618.75
		0001	0080	4019901	MISC.INFRAED SCANNING	1.00	0.00	1.00	LS	0.00	\$28,500.00	\$0.00
		0001	0090	4019901	MISC.INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	0.00	\$20,000.00	\$0.00
		0001	0100	4019905	MISC.OPT. SHOULDER BASE	576.20	-576.20	0.00	SQYD	0.00	\$60.75	\$0.00
		0001	0110	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	108,933.00	0.00	108,933.00	TONS	0.00	\$77.70	\$0.00
		0001	0120	4071005	TACK COAT	97,376.00	0.00	97,376.00	GAL	0.00	\$2.05	\$0.00
		0001	0130	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	9,140.00	0.00	9,140.00	LF	3,968.00	\$15.00	\$59,520.00
		0001	0140	6054020	OUTLET PIPES AND SPLASH PADS	56.00	0.00	56.00	EA	20.00	\$875.00	\$17,500.00
		0001	0150	6059903	MISC.MOD. AGGREGATE DRAIN	986.00	0.00	986.00	LF	94.30	\$35.50	\$3,347.65
		0001	0160	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	0170	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,488.60	0.00	1,488.60	SQYD	922.00	\$187.35	\$172,736.70
		0001	0180	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	149.00	0.00	149.00	SQYD	0.00	\$4.05	\$0.00
		0001	0190	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	4,587.00	0.00	4,587.00	LF	3,005.00	\$4.55	\$13,672.75
		0001	0200	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	2,960.00	0.00	2,960.00	EA	1,390.00	\$12.15	\$16,888.50
		0001	0210	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	22.00	0.00	22.00	EA	36.00	\$16.20	\$583.20
		0001	0220	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	35.00	0.00	35.00	EA	20.00	\$13.15	\$263.00
		0001	0230	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	1,572.00	2,234.10	3,806.10	TONS	3,806.10	\$70.75	\$269,281.58
		0001	0240	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	7,293.00	10,734.10	18,027.10	SQYD	18,027.10	\$8.05	\$145,118.16
		0001	0250	6161005	CONSTRUCTION SIGNS	2,463.00	0.00	2,463.00	SQFT	2,164.79	\$6.60	\$14,287.61
		0001	0260	6161008	ADVANCED WARNING RAIL SYSTEM	7.00	0.00	7.00	EA	2.00	\$101.50	\$203.00
		0001	0270	6161009	FLAG ASSEMBLY	9.00	23.00	32.00	EA	23.00	\$20.30	\$466.90
		0001	0280	6161025	CHANNELIZER (TRIM LINE)	435.00	0.00	435.00	EA	435.00	\$17.25	\$7,503.75
		0001	0290	6161034	DIRECTIONAL INDICATOR BARRICADE WITH LIGHT	15.00	45.00	60.00	EA	75.00	\$81.25	\$6,093.75
		0001	0300	6161040	FLASHING ARROW PANEL	2.00	2.00	4.00	EA	5.00	\$1,020.00	\$5,100.00
		0001	0310	6161055	SEQUENTIAL FLASHING WARNING LIGHT	15.00	0.00	15.00	EA	75.00	\$101.50	\$7,612.50
		0001	0320	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	5.00	\$3,600.00	\$18,000.00
		0001	0330	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	4.00	8.00	EA	8.00	\$2,050.00	\$16,400.00
		0001	0340	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$348,989.56	\$0.00
		0001	0350	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	383,156.00	0.00	383,156.00	LF	0.00	\$0.15	\$0.00
		0001	0360	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	368,137.00	0.00	368,137.00	LF	0.00	\$0.15	\$0.00
		0001	0370	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	11,164.00	0.00	11,164.00	LF	0.00	\$0.70	\$0.00
		0001	0380	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	21,189.00	0.00	21,189.00	SQYD	0.00	\$2.95	\$0.00
		0001	0390	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	29,311.00	0.00	29,311.00	SQYD	0.00	\$2.20	\$0.00
		0001	0400	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	5,314.20	0.00	5,314.20	STA	0.00	\$17.40	\$0.00
		0001	0410	8061006	ALTERNATE DITCH CHECK	168.00	0.00	168.00	LF	0.00	\$15.85	\$0.00
		0001	0420	8061016	SEDIMENT REMOVAL	40.00	0.00	40.00	CUYD	0.00	\$25.80	\$0.00
		0001	0430	8061019	SILT FENCE	230.00	0.00	230.00	LF	0.00	\$6.25	\$0.00
		0010	0435	6061060	MGS GUARDRAIL	21,499.00	0.00	21,499.00	LF	9,341.50	\$21.75	\$203,177.62



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on June 18, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191213-D01	J5I3211	0010	0440	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	27,710.00	0.00	27,710.00	LF	3,600.00	\$23.40	\$84,240.00
		0010	0460	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	8.00	0.00	8.00	EA	7.00	\$2,500.00	\$17,500.00
		0010	0470	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	35.00	0.00	35.00	EA	14.00	\$2,400.00	\$33,600.00
		0010	0480	6061074	MGS HEIGHT AND BLOCK TRANSITION	11.00	0.00	11.00	EA	5.00	\$510.00	\$2,550.00
		0010	0490	6061080	MGS END ANCHOR	60.00	0.00	60.00	EA	17.00	\$810.00	\$13,770.00
		0010	0500	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	7.00	0.00	7.00	EA	0.00	\$2,975.00	\$0.00
		0010	0510	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	6.00	0.00	6.00	EA	0.00	\$395.00	\$0.00
		0010	0520	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	83.00	0.00	83.00	EA	27.00	\$2,398.00	\$64,746.00
		0001	5001	5024006	CONCRETE BASE (6 IN. NON-REINF)	0.00	576.20	576.20	SQYD	46.56	\$60.75	\$2,828.52
Project J5I3211 - Total Value Posted to Date as of Report Generated Date												\$1,364,516.34
191213-D01 Overall - Total Value Posted to Date as of Report Generated Date												\$1,364,516.34



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 18, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5I3211

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0040	3049910	MISC. AGGREGATE FOR BASE	6/4/20	6/4/20	0.66	TONS	IS44WB 151.064 6'x9' patch - 0.12 Ton IS44WB 151.066 6'x9' patch - 0.12 Ton IS44WB 151.658 6'x8' patch - 0.12 Ton IS44WB 151.681 9'x8.5' patch - 0.18 Ton IS44WB 151.756 6'x8.5' patch - 0.12 Ton	151.064	Outside Shoulder	151.756	Outside Shoulder	
0070	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS	6/15/20	6/16/20	54.11	TONS	west bound	149.200	right	149.414		
0130	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	6/15/20	6/16/20	1,130.00	LF	west bound	149.200	right	149.414		
0140	6054020	OUTLET PIPES AND SPLASH PADS	6/15/20	6/16/20	4.00	EA	west bound	149.200	right	149.414		
0150	6059903	MISC. UNDERDRAINAGE	6/4/20	6/4/20	33.00	LF	IS44WB 151.064 6'x9' patch - 6' Length IS44WB 151.066 6'x9' patch - 6' Length IS44WB 151.658 6'x8' patch - 6' Length IS44WB 151.681 9'x8.5' patch - 9' Length IS44WB 151.756 6'x8.5' patch - 6' Length	151.064	Outside Shoulder	151.756	Outside Shoulder	
0170	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	6/2/20	6/3/20	85.60	SQYD	IS44WB 152.659 Driving Ln 55'x14' patch - 85.6 sq yd	152.659	Driving Ln	152.659	Driving Ln	
			6/3/20	6/4/20	18.70	SQYD	IS44WB 152.723 Driving Ln 12'x14' patch - 18.7 Sq Yd	152.723	Driving Ln	152.723	Driving Ln	
			6/9/20	6/10/20	42.10	SQYD	IS44WB 153.334 4x6 patch, 2.7 SQ YD IS44WB 153.358 6x13 patch, 8.7 SQ YD IS44WB 153.353 8x9 patch, 8 SQ YD IS44WB 153.419 6x13 patch, 8.7 SQ YD IS44WB 153.607 6x13 patch, 8.7 SQ YD IS44WB 153.639 6x8 patch, 5.3 SQ YD	153.334	WB Driving Ln	152.639	WB Driving Ln	
			6/11/20	6/11/20	64.90	SQYD	WB Driving Lane 154.580 6'x6' = 4.0 154.609 9'x13' = 13.0 154.628 14'x13' = 20.2 154.768 10'x13' = 14.4 154.809 9'x6' = 6.0 154.825 6'x6' = 4.0	154.580	WB Driving	154.825		
			6/15/20		51.60	SQYD	West Bound Driving Lane 154.834 26' x 13' = 37.6 sq. yds. 154.943 6' x 13' = 8.7 sq. yds. 154.994 8' x 6' = 6.3 sq. yds.	154.834	WB Driving Lane	154.994		
			6/15/20	6/16/20	33.10	SQYD	west bound driving lane 155.321 10' x 5' = 5.8 sq.yds. 155.370 6' x 13' = 8.7 sq.yds. 155.481 5' x 13' = 7.2 sq.yds. 155.678 13' x 8' = 11.6 sq.yds.	155.321	west bound driving	155.678		
			6/2/20	6/3/20	209.00	LF	IS44WB 152.659 Driving Ln 55'x14' patch - 209 LF	152.659		152.659		
			6/3/20	6/4/20	54.00	LF	IS44WB 152.723 Driving Ln 12'x14' patch - 54 LF	152.723	Driving Ln	152.723	Driving Ln	
0190	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	6/9/20	6/10/20	157.00	LF	IS44WB 153.334 4x6 patch, 14 LF IS44WB 153.358 6x13 patch, 32 LF IS44WB 153.353 8x9 patch, 25 LF IS44WB 153.419 6x13 patch, 32 LF IS44WB 153.607 6x13 patch, 32 LF IS44WB 153.639 6x8 patch, 22 LF	153.334		153.639		
			6/11/20	6/11/20	213.00	LF	WB Driving Lane 154.580 6'x6' = 18 154.609 9'x13' = 48 154.628 14'x13' = 53 154.768 10'x13' = 49 154.809 9'x6' = 21 154.825 6'x6' = 24	154.580	WB Driving Lane	154.825		
			6/15/20		145.00	LF	West Bound Driving Lane 154.834 26' x 13' = 91 154.943 6' x 13' = 32 154.994 8' x 6' = 22	154.834	west bound driving l	154.994		
			6/15/20	6/16/20	117.00	LF	west bound driving lane 155.321 10' x 5' = 20' 155.370 6' x 13' = 32' 155.481 5' x 13' = 31' 155.678 13' x 8' = 34'	155.321	driving	155.678		
			6/2/20	6/3/20	30.00	EA	IS44WB 152.659 Driving Ln 55'x14' patch - 30 EA	152.659		159.659		
			6/3/20	6/4/20	20.00	EA	IS44WB 152.723 Driving Ln 12'x14' patch - 20 EA	152.723	Driving Ln	152.723	Driving Ln	
			6/9/20	6/10/20	96.00	EA	IS44WB 153.334 4x6 patch, 8 EA IS44WB 153.358 6x13 patch, 20 EA IS44WB 153.353 8x9 patch, 16 EA IS44WB 153.419 6x13 patch, 20 EA IS44WB 153.607 6x13 patch, 20 EA IS44WB 153.639 6x8 patch, 12 EA	153.334		153.639		
			6/11/20	6/11/20	90.00	EA	WB Driving Lane 154.580 6'x6' = 10 154.609 9'x13' = 20 154.628 14'x13' = 20 154.768 10'x13' = 20 154.809 9'x6' = 10 154.825 6'x6' = 10	154.580	WB Driving Lane	154.825		
0200	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	6/15/20		50.00	EA	West Bound Driving Lane 154.834 26' x 13' = 20 154.943 6' x 13' = 20 154.994 8' x 6' = 10	154.834	west bound driving	154.994		
			6/15/20	6/16/20	68.00	EA	west bound driving lane 155.321 10' x 5' = 8 155.370 6' x 13' = 20 155.481 5' x 13' = 20 155.678 13' x 8' = 20	155.321	west bound driving	155.678		
			6/2/20	6/3/20	24.00	EA	IS44WB 152.659 Driving Ln 55'x14' patch - 24 EA	152.659		152.659		
			6/3/20	6/4/20	20.00	EA	IS44WB 152.723 Driving Ln 12'x14' patch - 20 EA	152.723	Driving Ln	152.723	Driving Ln	
0210	6131017	DOWEL BAR (FURNISH AND INSTALL WITH BASK	6/2/20	6/3/20	24.00	EA	IS44WB 152.659 Driving Ln 55'x14' patch - 24 EA	152.659		152.659		
0220	6131018	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	6/2/20	6/3/20	20.00	EA	IS44WB 152.659 Driving Ln 55'x14' patch - 20 EA	152.659		152.659		
0250	6161005	CONSTRUCTION SIGNS	6/3/20	6/4/20	1,336.79	SQFT	Various locations of sign usage throughout the project limits. Multiple construction crews working simultaneously with multiple lane closure sign packages.	111.700	Eastbound	147.923	Westbound	
			6/15/20	6/16/20	48.00	SQFT	Added 3 Merge Signs as requested by Engineer on project to place at off-ramps merging into an active work zone.	111.7		177.754		
0280	6161025	CHANNELIZER (TRIM LINE)	6/7/20	6/9/20		EA	No channelizers paid; AWP error and cannot delete posting.	111.7		177.754		
0290	6161034	DIRECTIONAL INDICATOR BARRICADE WITH LIG	6/15/20	6/16/20	60.00	EA	3 more sets of Directional Indicator Barriers added to be used in moving locations throughout the project limits.	111.7		177.754		
0300	6161040	FLASHING ARROW PANEL	6/15/20	6/16/20	2.00	EA	Added extra lane closure packages for a total of 5 to be used throughout the project limits.	111.7		177.754		
0310	6161055	SEQUENTIAL FLASHING WARNING LIGHT	6/15/20	6/16/20	60.00	EA	Added 4 more sets of 15 for a total of 5 sets as agreed upon by field engineer to be used throughout project limits in multiple lane closures simultaneously.	111.7		177.754		
0320	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	6/15/20	6/16/20	3.00	EA	Added 3 more CMS boards as the project currently has 5 placed throughout the project limits.	111.7		177.754		
0330	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	6/15/20	6/16/20	4.00	EA	Added 4 more sets of Temp-Rumble Strips to be used throughout the project limits for moving operations.	111.7		177.754		
5001	5024006	CONCRETE BASE (6 IN. NON-REINF)	6/4/20	6/4/20	31.50	SQYD	IS44WB 151.064 6'x9' patch - 6.0 Sq Yd IS44WB 151.066 6'x9' patch - 6.0 Sq Yd	151.064	Outside Shoulder	151.756	Outside Shoulder	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 18, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
							IS44WB 151.658 6'x8' patch - 5.3 Sq Yd IS44WB 151.681 9'x8.5' patch - 8.5 Sq Yd IS44WB 151.756 6'x8.5' patch - 5.7 Sq Yd					

The information below this line are details from Line Item agency views.

No Agency View Details Exist



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on June 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0040	MISC. TYPE 1 AGGREGATE FOR BASE	Material		7	Jun 2, 2020	SYSTEM	(\$48.00)	
				7	Jun 2, 2020	SYSTEM	\$48.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user bekc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				8	Jun 16, 2020	SYSTEM	(\$74.40)	
				8	Jun 16, 2020	SYSTEM	\$74.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user bekc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total					\$0.00		
0040 - Total							\$0.00	
0060	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Construction Stockpile		1	Mar 2, 2020	SYSTEM	\$495,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Jun 16, 2020	SYSTEM	\$540,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total					\$1,035,000.00		
	Construction Stockpile - Total					\$1,035,000.00		
0060 - Total							\$1,035,000.00	
0070	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Other Item Adjustment	FUEL	8	Jun 16, 2020	beckc2	\$183.20	System Generated FUEL adjustment when this type of repair work does not warrant a fuel adjustment. 54.11 tons (3.39) factor = 183.20
				FUEL - Total				
	Other Item Adjustment - Total					\$183.20		
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Price		8	Jun 16, 2020	SYSTEM	(\$183.20)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				
	Price - Total					(\$183.20)		
0070 - Total							\$0.00	
0110	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	Construction Stockpile		1	Mar 2, 2020	SYSTEM	\$2,880,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				3	Apr 2, 2020	SYSTEM	\$176,125.60	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Apr 16, 2020	SYSTEM	\$218,599.50	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	May 18, 2020	SYSTEM	\$144,796.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Jun 2, 2020	SYSTEM	\$306,464.03	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total					\$3,725,985.13		
Construction Stockpile - Total					\$3,725,985.13			
0110 - Total							\$3,725,985.13	
0130	PIPE AGGREGATE PAVEMENT EDGE DRAIN	Material		8	Jun 16, 2020	SYSTEM	(\$16,950.00)	
				8	Jun 16, 2020	SYSTEM	\$16,950.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user bekc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total					\$0.00		
0130 - Total							\$0.00	
0140	OUTLET PIPES AND SPLASH PADS	Material		8	Jun 16, 2020	SYSTEM	(\$3,500.00)	
				8	Jun 16, 2020	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user bekc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total					\$0.00		
0140 - Total							\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on June 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0150	MISC. MOD. AGGREGATE DRAIN	Material		7	Jun 2, 2020	SYSTEM	(\$2,176.15)	
				7	Jun 2, 2020	SYSTEM	\$2,176.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user beccc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				8	Jun 16, 2020	SYSTEM	(\$3,347.65)	
				8	Jun 16, 2020	SYSTEM	\$3,347.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user beccc2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total					\$0.00		
0150 - Total							\$0.00	
0170	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		5	May 4, 2020	SYSTEM	(\$27,952.62)	
				5	May 4, 2020	SYSTEM	\$27,952.62	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user beccc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				6	May 18, 2020	SYSTEM	(\$71,361.62)	
				6	May 18, 2020	SYSTEM	\$71,361.62	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user beccc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				7	Jun 2, 2020	SYSTEM	(\$101,094.06)	
				7	Jun 2, 2020	SYSTEM	\$101,094.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user beccc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				8	Jun 16, 2020	SYSTEM	(\$156,549.66)	
				8	Jun 16, 2020	SYSTEM	\$156,549.66	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user beccc2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
	- Total					\$0.00		
Material - Total					\$0.00			
0170 - Total							\$0.00	
0210	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Overrun	Overrun	8	Jun 16, 2020	SYSTEM	(\$226.80)	
				8	Jun 16, 2020	SYSTEM	\$226.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user beccc2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				Overrun - Total				
	Overrun - Total					\$0.00		
0210 - Total							\$0.00	
0230	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Other Item Adjustment	FUEL	5	May 4, 2020	beccc2	(\$6,239.25)	Current Index 1.21, base index 2.00 and calculated using fuel usage factor of 3.32. Line Item 0230 2378.85 tons placed for partial depth pavement repair- a adjustment of \$-(6,239.25)
				6	May 18, 2020	beccc2	(\$3,743.39)	Line 0230 HMA BP-1 Asphalt - 2.00 Base index, 1.21 current index, 1427.25 tons
				7	Jun 2, 2020	beccc2	\$9,982.64	This adjustment is to offset the previous fuel adjustments applied to Estimates 0005 and 0006. Per the EPG, full or partial depth pavement repair is considered "repair" and not "construction" and therefore is not considered a fuel adjustment item. Therefore, Estimate 0005 had a negative fuel adjustment for (6,239.25) will be paid back to the contractor in full, as well as Estimate 0006 had a negative fuel adjustment for (3,743.39). This positive adjustment is given back to the contractor for the adjustments noted above for (\$6,239.25) + (\$3,743.39) = \$9,982.64.
	FUEL - Total					\$0.00		
	Other Item Adjustment - Total					\$0.00		
	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT	Overrun	Overrun	5	May 4, 2020	SYSTEM	(\$57,084.64)	
				5	May 4, 2020	SYSTEM	\$32,854.18	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user beccc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on June 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0230	REPAIR	Overrun	Overrun	5	May 4, 2020	SYSTEM	\$24,230.46	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user bekc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
			Overrun - Total				\$0.00	
			Overrun - Total				\$0.00	
			0230 - Total				\$0.00	
0240	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Overrun	Overrun	5	May 4, 2020	SYSTEM	(\$33,458.94)	
				5	May 4, 2020	SYSTEM	\$18,928.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user bekc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				5	May 4, 2020	SYSTEM	\$14,530.49	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user bekc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
			Overrun - Total				\$0.00	
			Overrun - Total				\$0.00	
			0240 - Total				\$0.00	
0270	FLAG ASSEMBLY	Overrun	Overrun	3	Apr 2, 2020	SYSTEM	(\$223.30)	
				3	Apr 2, 2020	SYSTEM	\$223.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user bekc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
			Overrun - Total				\$0.00	
			Overrun - Total				\$0.00	
			0270 - Total				\$0.00	
0290	DIRECTIONAL INDICATOR BARRICADE WITH LIGHT	Overrun	Overrun	8	Jun 16, 2020	SYSTEM	(\$1,218.75)	
				8	Jun 16, 2020	SYSTEM	\$1,218.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user bekc2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
			Overrun - Total				\$0.00	
			Overrun - Total				\$0.00	
			0290 - Total				\$0.00	
0300	FLASHING ARROW PANEL	Overrun	Overrun	8	Jun 16, 2020	SYSTEM	(\$1,020.00)	
				8	Jun 16, 2020	SYSTEM	\$1,020.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user bekc2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
			Overrun - Total				\$0.00	
			Overrun - Total				\$0.00	
			0300 - Total				\$0.00	
0310	SEQUENTIAL FLASHING WARNING LIGHT	Overrun	Overrun	8	Jun 16, 2020	SYSTEM	(\$6,090.00)	
				8	Jun 16, 2020	SYSTEM	\$6,090.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user bekc2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
			Overrun - Total				\$0.00	
			Overrun - Total				\$0.00	
			0310 - Total				\$0.00	
0435	MGS GUARDRAIL	Construction Stockpile		3	Apr 2, 2020	SYSTEM	\$231,634.36	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Apr 16, 2020	SYSTEM	(\$8,755.37)	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	May 4, 2020	SYSTEM	(\$5,045.46)	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	May 18, 2020	SYSTEM	(\$35,217.36)	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Jun 2, 2020	SYSTEM	(\$28,046.85)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$154,569.32	
			Construction Stockpile - Total				\$154,569.32	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on June 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0435	MGS GUARDRAIL	Material		3	Apr 2, 2020	SYSTEM	(\$43,228.12)	
				3	Apr 2, 2020	SYSTEM	\$43,228.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user becc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0435 - Total			\$154,569.32	
0440	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		3	Apr 2, 2020	SYSTEM	\$357,759.73	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Apr 16, 2020	SYSTEM	(\$42,208.71)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$315,551.02	
				Construction Stockpile - Total			\$315,551.02	
	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		3	Apr 2, 2020	SYSTEM	(\$8,775.00)	
				3	Apr 2, 2020	SYSTEM	\$8,775.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user becc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0440 - Total			\$315,551.02	
0460	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		3	Apr 2, 2020	SYSTEM	\$15,408.48	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Apr 16, 2020	SYSTEM	(\$3,852.12)	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	May 18, 2020	SYSTEM	(\$3,852.12)	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Jun 2, 2020	SYSTEM	(\$5,778.18)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$1,926.06	
				Construction Stockpile - Total			\$1,926.06	
				0460 - Total			\$1,926.06	
0470	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		3	Apr 2, 2020	SYSTEM	\$50,399.98	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Apr 16, 2020	SYSTEM	(\$6,503.23)	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	May 4, 2020	SYSTEM	(\$6,503.22)	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	May 18, 2020	SYSTEM	(\$1,625.80)	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Jun 2, 2020	SYSTEM	(\$1,625.81)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$34,141.92	
				Construction Stockpile - Total			\$34,141.92	
				0470 - Total			\$34,141.92	
0480	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		3	Apr 2, 2020	SYSTEM	\$129.14	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Apr 16, 2020	SYSTEM	(\$58.70)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$70.44	
				Construction Stockpile - Total			\$70.44	
				0480 - Total			\$70.44	
0490	MGS END ANCHOR	Construction Stockpile		3	Apr 2, 2020	SYSTEM	\$30,492.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Apr 16, 2020	SYSTEM	(\$3,811.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	May 18, 2020	SYSTEM	(\$2,178.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$24,502.50	
				Construction Stockpile - Total			\$24,502.50	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on June 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0490	MGS END ANCHOR	Material		3	Apr 2, 2020	SYSTEM	(\$3,240.00)	
				3	Apr 2, 2020	SYSTEM	\$3,240.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user bekc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total				\$0.00			
	0490 - Total				\$24,502.50			
0500	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	Construction Stockpile		3	Apr 2, 2020	SYSTEM	\$7,391.96	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$7,391.96
	Construction Stockpile - Total				\$7,391.96			
0500 - Total				\$7,391.96				
0510	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	Construction Stockpile		3	Apr 2, 2020	SYSTEM	\$1,276.14	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$1,276.14
	Construction Stockpile - Total				\$1,276.14			
0510 - Total				\$1,276.14				
0520	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		3	Apr 2, 2020	SYSTEM	\$131,626.49	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Apr 16, 2020	SYSTEM	(\$10,256.61)	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	May 4, 2020	SYSTEM	(\$6,837.74)	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	May 18, 2020	SYSTEM	(\$8,547.17)	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Jun 2, 2020	SYSTEM	(\$6,837.74)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				\$99,147.23			
	Construction Stockpile - Total				\$99,147.23			
0520 - Total				\$99,147.23				
5001	CONCRETE BASE (6 IN. NON-REINF)	Material		7	Jun 2, 2020	SYSTEM	(\$914.90)	
				7	Jun 2, 2020	SYSTEM	\$914.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user bekc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				8	Jun 16, 2020	SYSTEM	(\$2,828.52)	
				8	Jun 16, 2020	SYSTEM	\$2,828.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user bekc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
			- Total				\$0.00	
Material - Total				\$0.00				
5001 - Total				\$0.00				
Overall - Total				\$5,399,561.72				