



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 20, 2022

Pay Estimate Created Date: April 7, 2022

| | | | |
|-----------------------------------|--|--|---|
| Final Estimate Number 9 | Contract ID 191213-D04 Prime Contractor Comanche Construction, Inc. | Pay Period Start December 16, 2020 Pay Period End April 1, 2022 | Original Contract Amount \$721,649.68 Net Change Order Amount \$29,767.25 Current Contract Amount \$751,416.93 |
|-----------------------------------|--|--|---|

| Approval Date | | By User |
|-------------------|--|---------|
| April 7, 2022 | Generated and Approved (and should be considered Draft) at the Project Office Level by | brwns1 |
| December 7, 2022 | Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by | holdtc |
| December 19, 2022 | Reviewed and Approved at the Central Office Controllers Office Level by | ramses1 |

| Original Completion Date | Current Completion Date | Actual Completion Date | % of Current Contract Amount Complete |
|--------------------------|-------------------------|------------------------|---------------------------------------|
| December 1, 2020 | December 1, 2020 | November 12, 2020 | 100.00% |

| Contract Informational Dates | | | Milestones |
|------------------------------|--------------------------|-------------------------|----------------------------------|
| Date Description | Original Completion Date | Current Completion Date | No Milestones Exist for Contract |
| Acceptance Date | April 6, 2021 | April 6, 2021 | |
| Awarded Date | January 9, 2020 | January 9, 2020 | |
| Letting Date | December 13, 2019 | December 13, 2019 | |
| Notice to Proceed Date | February 10, 2020 | February 10, 2020 | |
| Open to Traffic Date | | | |
| Work Began Date | September 16, 2020 | September 16, 2020 | |

Contract Total Pay For Estimate No. 9

| 191213-D04 | | This Estimate | Previous | To Date |
|--|----------------------------|----------------------|--------------|--------------|
| | Total Posted Items Pay | (\$10,327.35) | \$761,744.28 | \$751,416.93 |
| | Gross Item Adjustments | \$0.00 | \$0.00 | \$0.00 |
| | Incentive | \$0.00 | \$0.00 | \$0.00 |
| | Disincentive | \$0.00 | \$0.00 | \$0.00 |
| | Liquidated Damage | \$0.00 | \$0.00 | \$0.00 |
| | Other Contract Adjustments | \$0.00 | \$0.00 | \$0.00 |
| | | | \$761,744.28 | \$751,416.93 |
| Contract Total Payable This Estimate: | | (\$10,327.35) | | |

Items Paid This Estimate Period

| Project Number | Line Number | Item Code | Item Description | Unit | Unit Price | Current Installed Qty | Current Installed Amount |
|--------------------------------|-------------|-----------|---------------------------|------|------------|-----------------------|--------------------------|
| J5S3261 | 0370 | 7172054 | OPEN CELL FOAM JOINT SEAL | LF | \$187.770 | -55 | (\$10,327.35) |
| Project J5S3261 - Total | | | | | | | (\$10,327.35) |
| Overall - Total | | | | | | | (\$10,327.35) |

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on December 20, 2022

Contract Project Information

| Project Number | Federal Proj. Number | Project Description | Route | County | Location of Work |
|----------------|----------------------|-----------------------|---------|----------|--|
| J5S3261 | FAS S401(65) | Bridge rehabilitation | Various | CALLAWAY | over Route 54 includes Route 94 over Little Tavern Creek in Callaway County and West Main Street over Route 54/Route 63 in Cole County |

Totals by Job Numbers

| Job Number | Totals | | | |
|------------|-----------------------------------|----------------------|---------------------|---------------------|
| | This Estimate | Previous | To Date | |
| J5S3261 | Posted Item Pay | (\$10,327.35) | \$761,744.28 | \$751,416.93 |
| | Gross Item Adjustments | \$0.00 | \$0.00 | \$0.00 |
| | Gross Item Pay | (\$10,327.35) | \$761,744.28 | \$751,416.93 |
| | Incentive | \$0.00 | \$0.00 | \$0.00 |
| | Disincentive | \$0.00 | \$0.00 | \$0.00 |
| | Liquidated Damages | \$0.00 | \$0.00 | \$0.00 |
| | Other Contract Adjustments | \$0.00 | \$0.00 | \$0.00 |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on December 20, 2022

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract Nm.CONTRACT | Project No. | Category | Line No. | Item Code | Description | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price | Total Value POSTED To Date (See report generated date) |
|--|-------------|----------|---------------------------|-----------|---|--------------|------------------|------------------------|----------|---------------------------|-------------|--|
| 191213-D04 | J5S3261 | 0001 | 0010 | 2022010 | REMOVAL OF IMPROVEMENTS | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$33,904.41 | \$33,904.41 |
| | | 0001 | 0020 | 6161005 | CONSTRUCTION SIGNS | 2,116.00 | 0.00 | 2,116.00 | SQFT | 2,116.00 | \$8.48 | \$17,943.68 |
| | | 0001 | 0030 | 6161008 | ADVANCED WARNING RAIL SYSTEM | 16.00 | 0.00 | 16.00 | EA | 16.00 | \$47.71 | \$763.36 |
| | | 0001 | 0040 | 6161009 | FLAG ASSEMBLY | 14.00 | 0.00 | 14.00 | EA | 14.00 | \$26.51 | \$371.14 |
| | | 0001 | 0050 | 6161024 | CHANNELIZER (TRIM LINE) WITH LIGHT | 155.00 | 0.00 | 155.00 | EA | 155.00 | \$21.20 | \$3,286.00 |
| | | 0001 | 0060 | 6161025 | CHANNELIZER (TRIM LINE) | 60.00 | 0.00 | 60.00 | EA | 60.00 | \$21.20 | \$1,272.00 |
| | | 0001 | 0070 | 6161031 | TYPE III MOVEABLE BARRICADE WITH LIGHTS | 16.00 | 0.00 | 16.00 | EA | 16.00 | \$159.03 | \$2,544.48 |
| | | 0001 | 0080 | 6161033 | DIRECTIONAL INDICATOR BARRICADE | 48.00 | 0.00 | 48.00 | EA | 48.00 | \$68.91 | \$3,307.68 |
| | | 0001 | 0090 | 6161040 | FLASHING ARROW PANEL | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$901.19 | \$1,802.38 |
| | | 0001 | 0100 | 6161055 | SEQUENTIAL FLASHING WARNING LIGHT | 48.00 | 0.00 | 48.00 | EA | 48.00 | \$53.01 | \$2,544.48 |
| | | 0001 | 0110 | 6161099 | CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED | 10.00 | 0.00 | 10.00 | EA | 10.00 | \$3,710.80 | \$37,108.00 |
| | | 0001 | 0120 | 6162000A | WORK ZONE TRAFFIC SIGNAL SYSTEM | 1.00 | 0.00 | 1.00 | EA | 1.00 | \$6,149.32 | \$6,149.32 |
| | | 0001 | 0130 | 6162004 | TEMPORARY SHORT-TERM RUMBLE STRIPS | 4.00 | 0.00 | 4.00 | EA | 4.00 | \$2,650.57 | \$10,602.28 |
| | | 0001 | 0140 | 6181000 | MOBILIZATION | 1.00 | -1.00 | 0.00 | LS | 0.00 | \$70,445.48 | \$0.00 |
| | | 0001 | 0141 | 6181000 | MOBILIZATION | 0.00 | 1.00 | 1.00 | LS | 1.00 | \$66,858.48 | \$66,858.48 |
| | | 0001 | 0150 | 6200012 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE | 62.00 | 0.00 | 62.00 | LF | 62.00 | \$12.72 | \$788.64 |
| | | 0001 | 0160 | 6200021 | PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$371.08 | \$742.16 |
| | | 0001 | 0170 | 6206000C | 4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS | 4,694.00 | 0.00 | 4,694.00 | LF | 4,694.00 | \$0.27 | \$1,267.38 |
| | | 0001 | 0180 | 6206001C | 4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS | 3,593.00 | 0.00 | 3,593.00 | LF | 3,593.00 | \$0.27 | \$970.11 |
| | | 0001 | 0190 | 6207001 | PAVEMENT MARKING REMOVAL | 10,626.00 | -7,745.00 | 2,881.00 | LF | 2,881.00 | \$0.80 | \$2,304.80 |
| | | 0001 | 0200 | 6207002 | PAVEMENT MARKING REMOVAL (SYMBOLS) | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$106.03 | \$212.06 |
| | | 0001 | 0210 | 6208063 | TEMPORARY PAVEMENT MARKING | 2,511.00 | -2,511.00 | 0.00 | EA | 0.00 | \$1.59 | \$0.00 |
| | | 0010 | 0220 | 6061010 | GUARDRAIL TYPE A | 400.00 | 0.00 | 400.00 | LF | 400.00 | \$25.45 | \$10,180.00 |
| | | 0010 | 0230 | 6061074 | MGS HEIGHT AND BLOCK TRANSITION | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$742.16 | \$1,484.32 |
| | | 0010 | 0240 | 6062200A | BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (ROADWAY AND REHABILITATION WORK ONLY) | 4.00 | 0.00 | 4.00 | EA | 4.00 | \$2,544.55 | \$10,178.20 |
| | | 0010 | 0250 | 6062303 | ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS | 4.00 | 0.00 | 4.00 | EA | 4.00 | \$530.11 | \$2,120.44 |
| | | 0010 | 0260 | 6063014 | TYPE A CRASHWORTHY END TERMINAL (MASH) | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$3,074.66 | \$6,149.32 |
| | | 0010 | 0270 | 6066610 | END ANCHOR | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$1,272.28 | \$2,544.56 |
| | | 0030 | 0280 | 9029902 | MISC.GRIDSMART DETECTION SYSTEM | 1.00 | 0.00 | 1.00 | EA | 1.00 | \$39,964.44 | \$39,964.44 |
| | | 0070 | 0290 | 6239905 | MISC.Methyl Methacrylate (MMA) Slurry Polymer Concrete Overlay | 1,335.00 | 0.00 | 1,335.00 | SQYD | 1,335.00 | \$132.53 | \$176,927.55 |
| | | 0070 | 0300 | 7040113 | CLEANING AND EPOXY COATING | 180.00 | 0.00 | 180.00 | SQFT | 180.00 | \$37.11 | \$6,679.80 |
| | | 0070 | 0310 | 7110200 | PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY) | 1.00 | 0.00 | 1.00 | LS | 1.00 | \$4,240.92 | \$4,240.92 |
| | | 0070 | 0320 | 7172054 | OPEN CELL FOAM JOINT SEAL | 78.00 | 0.00 | 78.00 | LF | 78.00 | \$168.30 | \$13,127.40 |
| | | 0071 | 0330 | 6233000 | EPOXY POLYMER WEARING SURFACE | 442.00 | 0.00 | 442.00 | SQYD | 442.00 | \$90.12 | \$39,833.04 |
| | | 0072 | 0340 | 6239905 | MISC.Methyl Methacrylate (MMA) Slurry Polymer Concrete Overlay | 1,114.00 | 0.00 | 1,114.00 | SQYD | 1,114.00 | \$132.53 | \$147,638.42 |
| | | 0072 | 0350 | 7040113 | CLEANING AND EPOXY COATING | 448.00 | 0.00 | 448.00 | SQFT | 448.00 | \$37.11 | \$16,625.28 |
| | | 0072 | 0360 | 7119905 | MISC.penetrating sealer | 328.00 | 0.00 | 328.00 | SQYD | 328.00 | \$45.07 | \$14,782.96 |
| | | 0072 | 0370 | 7172054 | OPEN CELL FOAM JOINT SEAL | 110.00 | -55.00 | 55.00 | LF | 55.00 | \$187.77 | \$10,327.35 |
| | | 0001 | 5001 | 6189901 | MISC.Adjust Mobilization for Contract Bond | 0.00 | 1.00 | 1.00 | LS | 1.00 | \$3,587.00 | \$3,587.00 |
| | | 0001 | 5002 | 6181000 | MOBILIZATION | 0.00 | 1.00 | 1.00 | LS | 1.00 | \$3,206.04 | \$3,206.04 |
| | | 0070 | 5003 | 7040108 | MODIFIED DECK REPAIR | 0.00 | 132.00 | 132.00 | SQFT | 132.00 | \$199.81 | \$26,374.92 |
| | | 0070 | 5004 | 2153000 | SHAPING SLOPES, CLASS III | 0.00 | 4.50 | 4.50 | 100F | 4.50 | \$1,890.00 | \$8,505.00 |
| 0072 | 5005 | 7172054 | OPEN CELL FOAM JOINT SEAL | 0.00 | 55.00 | 55.00 | LF | 55.00 | \$221.77 | \$12,197.13 | | |
| Project J5S3261 - Total Value Posted to Date as of Report Generated Date | | | | | | | | | | | | \$751,416.93 |



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on December 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract Nm.CONTRACT | Project No. | Category | Line No. | Item Code | Description | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price | Total Value POSTED To Date (See report generated date) |
|---|-------------|----------|----------|-----------|-------------|--------------|------------------|------------------------|------|---------------------------|------------|--|
| 191213-D04 Overall - Total Value Posted to Date as of Report Generated Date | | | | | | | | | | | | \$751,416.93 |



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on December 20, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3261

| Line Number | Item Code | Description | DWR Date | DWR Approval Date | Quantity Posted | Units | Location | From Station/ Log Mile | Offset/ Distance | To Station/ Log Mile | Offset/ Distance | Comments |
|-------------|-----------|---------------------------|----------|-------------------|-----------------|-------|-----------------------------|------------------------|------------------|----------------------|------------------|--|
| 0370 | 7172054 | OPEN CELL FOAM JOINT SEAL | 1/7/21 | 1/7/21 | -55.00 | LF | Bridge A46622 End Bent No 1 | | | | | Mistakenly paid the full posted quantity of 110 LF before I did an change order and contingent item. |

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Contract ID: 191213-D04

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | |
|-------------------------|---|--|-----------------|-----------------------|--------------|--------------|---------------|--|--|--|--|--|
| J5S3261 | 0150 | PREF THERMO PAVMT MARKING, 12 IN WHITE | Material | | 5 | Nov 3, 2020 | SYSTEM | \$788.64 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user hensor overriding Payment Estimate Exception 2 on the current Payment Estimate. | | | |
| | | | | | 5 | Nov 3, 2020 | SYSTEM | (\$788.64) | | | | |
| | | | | | 6 | Nov 16, 2020 | SYSTEM | \$788.64 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user hensor overriding Payment Estimate Exception 2 on the current Payment Estimate. | | | |
| | | | | | 6 | Nov 16, 2020 | SYSTEM | (\$788.64) | | | | |
| | | | | | 7 | Dec 3, 2020 | SYSTEM | \$788.64 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user browns1 overriding Payment Estimate Exception 2 on the current Payment Estimate. | | | |
| | | | | | 7 | Dec 3, 2020 | SYSTEM | (\$788.64) | | | | |
| | | | | | 8 | Dec 16, 2020 | SYSTEM | \$788.64 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user hensor overriding Payment Estimate Exception 2 on the current Payment Estimate. | | | |
| | | | | | 8 | Dec 16, 2020 | SYSTEM | (\$788.64) | | | | |
| | - Total | | | | | | | \$0.00 | | | | |
| | Material - Total | | | | | | | \$0.00 | | | | |
| | 0150 - Total | | | | | | | \$0.00 | | | | |
| | 0160 | PREF THERMO PVMT MARK, LT/RT ARROW | Material | | 4 | Oct 16, 2020 | SYSTEM | \$742.16 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user taylod2 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | | |
| | | | | | 4 | Oct 16, 2020 | SYSTEM | (\$742.16) | | | | |
| | | | | | 5 | Nov 3, 2020 | SYSTEM | \$742.16 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user hensor overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | |
| | | | | | 5 | Nov 3, 2020 | SYSTEM | (\$742.16) | | | | |
| 6 | | | | | Nov 16, 2020 | SYSTEM | \$742.16 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user hensor overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | | |
| 6 | | | | | Nov 16, 2020 | SYSTEM | (\$742.16) | | | | | |
| 7 | | | | | Dec 3, 2020 | SYSTEM | \$742.16 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user browns1 overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | | |
| 7 | | | | | Dec 3, 2020 | SYSTEM | (\$742.16) | | | | | |
| 8 | | | | | Dec 16, 2020 | SYSTEM | \$742.16 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user hensor overriding Payment Estimate Exception 3 on the current Payment Estimate. | | | | |
| 8 | | | | | Dec 16, 2020 | SYSTEM | (\$742.16) | | | | | |
| - Total | | | | | | | \$0.00 | | | | | |
| Material - Total | | | | | | | \$0.00 | | | | | |
| 0160 - Total | | | | | | | \$0.00 | | | | | |
| 0170 | 4 IN. WHITE WATERBORNE PAVEMENT MARKING | Material | | 4 | Oct 16, 2020 | SYSTEM | \$232.36 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user taylod2 overriding Payment Estimate Exception 2 on the current Payment Estimate. | | | | |
| | | | | 4 | Oct 16, 2020 | SYSTEM | (\$232.36) | | | | | |
| | | | | 5 | Nov 3, 2020 | SYSTEM | \$1,267.38 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user hensor overriding Payment Estimate Exception 4 on the current Payment Estimate. | | | | |
| | | | | 5 | Nov 3, 2020 | SYSTEM | (\$1,267.38) | | | | | |
| | | | | 6 | Nov 16, 2020 | SYSTEM | \$1,267.38 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user hensor overriding Payment Estimate Exception 4 on the current Payment Estimate. | | | | |
| | | | | 6 | Nov 16, 2020 | SYSTEM | (\$1,267.38) | | | | | |



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 191213-D04

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | |
|--|---------------------------------|--|-----------------|---------------------------------------|--------------|--------------|--------------|---|--|--|--|---------------------|
| J5S3261 | 0170 | 4 IN. WHITE WATERBORNE PAVEMENT MARKING | Material | | | 2020 | | | | | | |
| | | | | | 7 | Dec 3, 2020 | SYSTEM | \$1,267.38 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user browns1 overriding Payment Estimate Exception 4 on the current Payment Estimate. | | | |
| | | | | | 7 | Dec 3, 2020 | SYSTEM | (\$1,267.38) | | | | |
| | | | | | 8 | Dec 16, 2020 | SYSTEM | \$1,267.38 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user hensor overriding Payment Estimate Exception 4 on the current Payment Estimate. | | | |
| | | | | | 8 | Dec 16, 2020 | SYSTEM | (\$1,267.38) | | | | |
| | - Total | | | | | | | | \$0.00 | | | |
| | Material - Total | | | | | | | | \$0.00 | | | |
| | 0170 - Total | | | | | | | | \$0.00 | | | |
| | 0180 | 4 IN. YELLOW WATERBORNE PAVEMENT MARKING | Material | | 4 | Oct 16, 2020 | SYSTEM | \$136.86 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user taylod2 overriding Payment Estimate Exception 4 on the current Payment Estimate. | | | |
| | | | | | 4 | Oct 16, 2020 | SYSTEM | (\$136.86) | | | | |
| | | | | | 5 | Nov 3, 2020 | SYSTEM | \$970.11 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user hensor overriding Payment Estimate Exception 6 on the current Payment Estimate. | | | |
| | | | | | 5 | Nov 3, 2020 | SYSTEM | (\$970.11) | | | | |
| | | | | | 6 | Nov 16, 2020 | SYSTEM | \$970.11 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user hensor overriding Payment Estimate Exception 6 on the current Payment Estimate. | | | |
| | | | | | 6 | Nov 16, 2020 | SYSTEM | (\$970.11) | | | | |
| | | | | | 7 | Dec 3, 2020 | SYSTEM | \$970.11 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user browns1 overriding Payment Estimate Exception 6 on the current Payment Estimate. | | | |
| 7 | | | | | Dec 3, 2020 | SYSTEM | (\$970.11) | | | | | |
| 8 | | | | | Dec 16, 2020 | SYSTEM | \$970.11 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user hensor overriding Payment Estimate Exception 6 on the current Payment Estimate. | | | | |
| 8 | | | | | Dec 16, 2020 | SYSTEM | (\$970.11) | | | | | |
| - Total | | | | | | | | \$0.00 | | | | |
| Material - Total | | | | | | | | \$0.00 | | | | |
| 0180 - Total | | | | | | | | \$0.00 | | | | |
| 0220 | GUARDRAIL TYPE A | Construction Stockpile | | 5 | Nov 3, 2020 | SYSTEM | (\$4,168.00) | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | |
| | | | | - Total | | | | | | | | (\$4,168.00) |
| | | | | Construction Stockpile - Total | | | | | | | | (\$4,168.00) |
| | | | | Construction Stockpile STMI | | 1 | Feb 3, 2020 | SYSTEM | \$4,168.00 | Payment Estimate Item Adjustment generated Stockpile Transaction | | |
| | | | | - Total | | | | | | | | \$4,168.00 |
| Construction Stockpile STMI - Total | | | | | | | | \$4,168.00 | | | | |
| 0220 - Total | | | | | | | | \$0.00 | | | | |
| 0230 | MGS HEIGHT AND BLOCK TRANSITION | Construction Stockpile | | 5 | Nov 3, 2020 | SYSTEM | (\$540.80) | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | |
| | | | | - Total | | | | | | | | (\$540.80) |
| | | | | Construction Stockpile - Total | | | | | | | | (\$540.80) |
| | | | | Construction Stockpile STMI | | 1 | Feb 3, 2020 | SYSTEM | \$540.80 | Payment Estimate Item Adjustment generated Stockpile Transaction | | |
| | | | | - Total | | | | | | | | \$540.80 |
| Construction Stockpile STMI - Total | | | | | | | | \$540.80 | | | | |
| 0230 | MGS HEIGHT AND BLOCK TRANSITION | Material | | 5 | Nov 3, 2020 | SYSTEM | \$1,484.32 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user hensor overriding Payment Estimate Exception 1 on the current Payment Estimate. | | | | |
| | | | | - Total | | | | | | | | \$1,484.32 |



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 191213-D04

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | |
|---------------------|--|---------------------------------|--|-----------------------|----------------|--------------|---------------|--|--|---------------------|-------------------|
| J5S3261 | 0230 | MGS HEIGHT AND BLOCK TRANSITION | Material | | 5 | Nov 3, 2020 | SYSTEM | (\$1,484.32) | | | |
| | | | | | 6 | Nov 16, 2020 | SYSTEM | \$1,484.32 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user hensor overriding Payment Estimate Exception 1 on the current Payment Estimate. | | |
| | | | | | 6 | Nov 16, 2020 | SYSTEM | (\$1,484.32) | | | |
| | | | | | 7 | Dec 3, 2020 | SYSTEM | \$1,484.32 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user browns1 overriding Payment Estimate Exception 1 on the current Payment Estimate. | | |
| | | | | | 7 | Dec 3, 2020 | SYSTEM | (\$1,484.32) | | | |
| | | | | | 8 | Dec 16, 2020 | SYSTEM | \$1,484.32 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user hensor overriding Payment Estimate Exception 1 on the current Payment Estimate. | | |
| | | | | | 8 | Dec 16, 2020 | SYSTEM | (\$1,484.32) | | | |
| | | | | | - Total | | | | | | |
| | | Material - Total | | | | | | | \$0.00 | | |
| | 0230 - Total | | | | | | | | \$0.00 | | |
| 0240 | BRIDGE ANCHOR SECTION, 6 5 FT. POSTS | Construction Stockpile | | 5 | Nov 3, 2020 | SYSTEM | (\$4,076.00) | Payment Estimate Item Adjustment generated Stockpile Transaction | | | |
| | | | - Total | | | | | | | (\$4,076.00) | |
| | | | Construction Stockpile - Total | | | | | | | (\$4,076.00) | |
| | | | Construction Stockpile STMI | | 1 | Feb 3, 2020 | SYSTEM | \$4,076.00 | Payment Estimate Item Adjustment generated Stockpile Transaction | | |
| | | | | - Total | | | | | | | \$4,076.00 |
| | | | Construction Stockpile STMI - Total | | | | | | | \$4,076.00 | |
| 0240 - Total | | | | | | | | \$0.00 | | | |
| 0250 | ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS | Construction Stockpile | | 5 | Nov 3, 2020 | SYSTEM | (\$612.00) | Payment Estimate Item Adjustment generated Stockpile Transaction | | | |
| | | | - Total | | | | | | | (\$612.00) | |
| | | | Construction Stockpile - Total | | | | | | | (\$612.00) | |
| | | | Construction Stockpile STMI | | 1 | Feb 3, 2020 | SYSTEM | \$612.00 | Payment Estimate Item Adjustment generated Stockpile Transaction | | |
| | | | | - Total | | | | | | | \$612.00 |
| | | | Construction Stockpile STMI - Total | | | | | | | \$612.00 | |
| 0250 - Total | | | | | | | | \$0.00 | | | |
| 0260 | TYPE A CRASHWORTHY END TERMINAL (MASH) | Construction Stockpile | | 5 | Nov 3, 2020 | SYSTEM | (\$3,020.00) | Payment Estimate Item Adjustment generated Stockpile Transaction | | | |
| | | | - Total | | | | | | | (\$3,020.00) | |
| | | | Construction Stockpile - Total | | | | | | | (\$3,020.00) | |
| | | | Construction Stockpile STMI | | 1 | Feb 3, 2020 | SYSTEM | \$3,020.00 | Payment Estimate Item Adjustment generated Stockpile Transaction | | |
| | | | | - Total | | | | | | | \$3,020.00 |
| | | | Construction Stockpile STMI - Total | | | | | | | \$3,020.00 | |
| 0260 - Total | | | | | | | | \$0.00 | | | |
| 0270 | END ANCHOR | Construction Stockpile | | 5 | Nov 3, 2020 | SYSTEM | (\$1,064.00) | Payment Estimate Item Adjustment generated Stockpile Transaction | | | |
| | | | - Total | | | | | | | (\$1,064.00) | |
| | | | Construction Stockpile - Total | | | | | | | (\$1,064.00) | |
| | | | Construction Stockpile STMI | | 1 | Feb 3, 2020 | SYSTEM | \$1,064.00 | Payment Estimate Item Adjustment generated Stockpile Transaction | | |
| | | | | - Total | | | | | | | \$1,064.00 |
| | | | Construction Stockpile STMI - Total | | | | | | | \$1,064.00 | |
| 0270 - Total | | | | | | | | \$0.00 | | | |
| 0290 | MISC. | Construction Stockpile | | 4 | Oct 16, 2020 | SYSTEM | (\$77,587.54) | Payment Estimate Item Adjustment generated Stockpile Transaction | | | |



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 191213-D04

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | | |
|-------------------------|---------------------------|--------------|--|---|--------------|-------------------------|---------------|--|---|----------------------|---|---------------|---------------|
| J5S3261 | 0290 | MISC. | Construction Stockpile | - Total | | | | | (\$77,587.54) | | | | |
| | | | Construction Stockpile - Total | | | | | | | (\$77,587.54) | | | |
| | | | Construction Stockpile STMI | | 3 | Oct 1, 2020 | SYSTEM | \$77,587.54 | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | |
| | | | - Total | | | | | | \$77,587.54 | | | | |
| | | | Construction Stockpile STMI - Total | | | | | | | \$77,587.54 | | | |
| | | | Material | | 4 | Oct 16, 2020 | SYSTEM | \$176,927.55 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user taylod2 overriding Payment Estimate Exception 6 on the current Payment Estimate. | | | | |
| | | | | | 4 | Oct 16, 2020 | SYSTEM | (\$176,927.55) | | | | | |
| | | | | | 5 | Nov 3, 2020 | SYSTEM | \$176,927.55 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user hensor overriding Payment Estimate Exception 10 on the current Payment Estimate. | | | | |
| | | | | | 5 | Nov 3, 2020 | SYSTEM | (\$176,927.55) | | | | | |
| | | | | | 6 | Nov 16, 2020 | SYSTEM | \$176,927.55 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user hensor overriding Payment Estimate Exception 10 on the current Payment Estimate. | | | | |
| | | | | | 6 | Nov 16, 2020 | SYSTEM | (\$176,927.55) | | | | | |
| | | | | | 7 | Dec 3, 2020 | SYSTEM | \$176,927.55 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user browns1 overriding Payment Estimate Exception 10 on the current Payment Estimate. | | | | |
| | | | | | 7 | Dec 3, 2020 | SYSTEM | (\$176,927.55) | | | | | |
| | | | - Total | | | | | | \$0.00 | | | | |
| | | | Material - Total | | | | | | | \$0.00 | | | |
| | | | 0290 - Total | | | | | | | \$0.00 | | | |
| | | | 0300 | CLEANING AND EPOXY COATING | Material | | 4 | Oct 16, 2020 | SYSTEM | \$6,679.80 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user taylod2 overriding Payment Estimate Exception 12 on the current Payment Estimate. | | |
| | | | | | | | 4 | Oct 16, 2020 | SYSTEM | (\$6,679.80) | | | |
| | | | | | | | 5 | Nov 3, 2020 | SYSTEM | \$6,679.80 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user hensor overriding Payment Estimate Exception 12 on the current Payment Estimate. | | |
| | | | | | | | 5 | Nov 3, 2020 | SYSTEM | (\$6,679.80) | | | |
| | | | | | | - Total | | | | | | \$0.00 | |
| | | | | | | Material - Total | | | | | | | \$0.00 |
| | | | 0300 - Total | | | | | | | \$0.00 | | | |
| | | | 0310 | PROTECTIVE COATING - CONCRETE BENTS AND | Material | | 4 | Oct 16, 2020 | SYSTEM | \$4,240.92 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user taylod2 overriding Payment Estimate Exception 13 on the current Payment Estimate. | | |
| | 4 | Oct 16, 2020 | | | | SYSTEM | (\$4,240.92) | | | | | | |
| | 5 | Nov 3, 2020 | | | | SYSTEM | \$4,240.92 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user hensor overriding Payment Estimate Exception 14 on the current Payment Estimate. | | | | | |
| | 5 | Nov 3, 2020 | | | | SYSTEM | (\$4,240.92) | | | | | | |
| - Total | | | | | | | | \$0.00 | | | | | |
| Material - Total | | | | | | | \$0.00 | | | | | | |
| 0310 - Total | | | | | | | \$0.00 | | | | | | |
| 0320 | OPEN CELL FOAM JOINT SEAL | Material | | 5 | Nov 3, 2020 | SYSTEM | \$13,127.40 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user hensor overriding Payment Estimate Exception 16 on the current Payment Estimate. | | | | | |
| | | | | 5 | Nov 3, 2020 | SYSTEM | (\$13,127.40) | | | | | | |
| | | | | 6 | Nov 16, 2020 | SYSTEM | \$13,127.40 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user hensor overriding Payment | | | | | |



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 191213-D04

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | |
|---------|------|----------------------------|-------------------------------|-----------------------|-------------|--------------|--------------|----------------|---|---|---------------|
| J5S3261 | 0320 | OPEN CELL FOAM JOINT SEAL | Material | | | | | | Estimate Exception 13 on the current Payment Estimate. | | |
| | | | | | 6 | Nov 16, 2020 | SYSTEM | (\$13,127.40) | | | |
| | | | | | 7 | Dec 3, 2020 | SYSTEM | \$13,127.40 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user browns1 overriding Payment Estimate Exception 13 on the current Payment Estimate. | | |
| | | | | | 7 | Dec 3, 2020 | SYSTEM | (\$13,127.40) | | | |
| | | | | | | | | | - Total | \$0.00 | |
| | | | | | | | | | | Material - Total | \$0.00 |
| | | | | | | | | | | 0320 - Total | \$0.00 |
| | 0330 | 0330 | EPOXY POLYMER WEARING SURFACE | Material | | 5 | Nov 3, 2020 | SYSTEM | \$39,833.04 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user hensor overriding Payment Estimate Exception 8 on the current Payment Estimate. | |
| | | | | | | 5 | Nov 3, 2020 | SYSTEM | (\$39,833.04) | | |
| | | | | | | 6 | Nov 16, 2020 | SYSTEM | \$39,833.04 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user hensor overriding Payment Estimate Exception 8 on the current Payment Estimate. | |
| 6 | | | | | | Nov 16, 2020 | SYSTEM | (\$39,833.04) | | | |
| 7 | | | | | | Dec 3, 2020 | SYSTEM | \$39,833.04 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user browns1 overriding Payment Estimate Exception 8 on the current Payment Estimate. | | |
| 7 | | | | | | Dec 3, 2020 | SYSTEM | (\$39,833.04) | | | |
| 8 | | | | | | Dec 16, 2020 | SYSTEM | \$39,833.04 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user hensor overriding Payment Estimate Exception 8 on the current Payment Estimate. | | |
| 8 | | | | | | Dec 16, 2020 | SYSTEM | (\$39,833.04) | | | |
| | | | | | | | | | - Total | \$0.00 | |
| | | | | | | | | | | Material - Total | \$0.00 |
| | | | | | | | | | 0330 - Total | \$0.00 | |
| 0340 | 0340 | MISC. | Material | | 4 | Oct 16, 2020 | SYSTEM | \$147,638.42 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user taylod2 overriding Payment Estimate Exception 9 on the current Payment Estimate. | | |
| | | | | | 4 | Oct 16, 2020 | SYSTEM | (\$147,638.42) | | | |
| | | | | | 5 | Nov 3, 2020 | SYSTEM | \$147,638.42 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user hensor overriding Payment Estimate Exception 11 on the current Payment Estimate. | | |
| | | | | | 5 | Nov 3, 2020 | SYSTEM | (\$147,638.42) | | | |
| | | | | | 6 | Nov 16, 2020 | SYSTEM | \$147,638.42 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user hensor overriding Payment Estimate Exception 11 on the current Payment Estimate. | | |
| | | | | | 6 | Nov 16, 2020 | SYSTEM | (\$147,638.42) | | | |
| | | | | | 7 | Dec 3, 2020 | SYSTEM | \$147,638.42 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user browns1 overriding Payment Estimate Exception 11 on the current Payment Estimate. | | |
| | | | | | 7 | Dec 3, 2020 | SYSTEM | (\$147,638.42) | | | |
| | | | | | | | | | - Total | \$0.00 | |
| | | | | | | | | | | Material - Total | \$0.00 |
| | | | | | | | | | 0340 - Total | \$0.00 | |
| 0350 | 0350 | CLEANING AND EPOXY COATING | Material | | 5 | Nov 3, 2020 | SYSTEM | \$16,625.28 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user hensor overriding Payment Estimate Exception 13 on the current Payment Estimate. | | |
| | | | | | 5 | Nov 3, 2020 | SYSTEM | (\$16,625.28) | | | |
| | | | | | | | | | - Total | \$0.00 | |



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 191213-D04

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | |
|--------------|--------------|----------------------------|---------------------------|-----------------------|-------------|-----------------|--------------|---------------|---|---|
| J5S3261 | 0350 | CLEANING AND EPOXY COATING | Material - Total | | | | | | \$0.00 | |
| | 0350 - Total | | | | | | | | \$0.00 | |
| | | 0360 | MISC. | Material | | 3 | Oct 1, 2020 | SYSTEM | \$14,782.96 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user taylod2 overriding Payment Estimate Exception 1 on the current Payment Estimate. |
| | | | | | | 3 | Oct 1, 2020 | SYSTEM | (\$14,782.96) | |
| | | | | | | 4 | Oct 16, 2020 | SYSTEM | \$14,782.96 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user taylod2 overriding Payment Estimate Exception 14 on the current Payment Estimate. |
| | | | | | | 4 | Oct 16, 2020 | SYSTEM | (\$14,782.96) | |
| | | | | | | 5 | Nov 3, 2020 | SYSTEM | \$14,782.96 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user hensor overriding Payment Estimate Exception 15 on the current Payment Estimate. |
| | | | | | | 5 | Nov 3, 2020 | SYSTEM | (\$14,782.96) | |
| | | | | | | 6 | Nov 16, 2020 | SYSTEM | \$14,782.96 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user hensor overriding Payment Estimate Exception 12 on the current Payment Estimate. |
| | | | | | | 6 | Nov 16, 2020 | SYSTEM | (\$14,782.96) | |
| | | | | | | 7 | Dec 3, 2020 | SYSTEM | \$14,782.96 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user browns1 overriding Payment Estimate Exception 12 on the current Payment Estimate. |
| | | | | | | 7 | Dec 3, 2020 | SYSTEM | (\$14,782.96) | |
| | | | | | | - Total | | | \$0.00 | |
| | | | | Material - Total | | | | | \$0.00 | |
| | 0360 - Total | | | | | | | | \$0.00 | |
| | | 0370 | OPEN CELL FOAM JOINT SEAL | Material | | 5 | Nov 3, 2020 | SYSTEM | \$20,654.70 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user hensor overriding Payment Estimate Exception 17 on the current Payment Estimate. |
| | | | | | | 5 | Nov 3, 2020 | SYSTEM | (\$20,654.70) | |
| | | | | | | 6 | Nov 16, 2020 | SYSTEM | \$20,654.70 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user hensor overriding Payment Estimate Exception 14 on the current Payment Estimate. |
| | | | | | | 6 | Nov 16, 2020 | SYSTEM | (\$20,654.70) | |
| | | | | | | 7 | Dec 3, 2020 | SYSTEM | \$20,654.70 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user browns1 overriding Payment Estimate Exception 14 on the current Payment Estimate. |
| | | | | | | 7 | Dec 3, 2020 | SYSTEM | (\$20,654.70) | |
| | | | | | | - Total | | | \$0.00 | |
| | | | | Material - Total | | | | | \$0.00 | |
| | | | | Overrun | Overrun | 8 | Dec 16, 2020 | SYSTEM | (\$10,327.35) | Averaged Price Adjustment from this item on all previous payment estimates of '0.000000' is applied (if non-zero). |
| | | | | | | 8 | Dec 16, 2020 | SYSTEM | \$10,327.35 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user hensor overriding Payment Estimate Exception 15 on the current Payment Estimate. |
| | | | | | | Overrun - Total | | | \$0.00 | |
| | | | | Overrun - Total | | | | | \$0.00 | |
| 0370 - Total | | | | | | | | \$0.00 | | |
| | 5003 | MODIFIED DECK REPAIR | Material | | 8 | Dec 16, 2020 | SYSTEM | \$26,374.92 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user hensor overriding Payment Estimate Exception 9 on the current Payment Estimate. | |
| | | | | | 8 | Dec 16, 2020 | SYSTEM | (\$26,374.92) | | |
| | | | | | - Total | | | \$0.00 | | |
| | | | Material - Total | | | | | \$0.00 | | |



Line Item Adjustments by Estimate

Contract ID: 191213-D04

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks |
|------------------------|---------------------|---------------------------|-------------------------|-----------------------|-------------|--------------|------------|---------------|--|
| J5S3261 | 5003 - Total | | | | | | | \$0.00 | |
| | 5005 | OPEN CELL FOAM JOINT SEAL | Material | | 8 | Dec 16, 2020 | SYSTEM | \$12,197.13 | This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user hensor overriding Payment Estimate Exception 14 on the current Payment Estimate. |
| | | | | | 8 | Dec 16, 2020 | SYSTEM | (\$12,197.13) | |
| | | | - Total | | | | | \$0.00 | |
| | | | Material - Total | | | | | \$0.00 | |
| | 5005 - Total | | | | | | | \$0.00 | |
| J5S3261 - Total | | | | | | | | \$0.00 | |
| Overall - Total | | | | | | | | \$0.00 | |