



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 15, 2021

Pay Estimate Created Date: January 4, 2021

Progress Estimate Number 17	Contract ID 191213-D05 Prime Contractor Willard Asphalt Paving, Inc.	Pay Period Start December 16, 2020 Pay Period End January 1, 2021	Original Contract Amount \$4,084,678.21 Net Change Order Amount (\$113,309.63) Current Contract Amount \$3,971,368.58
---------------------------------------	---------------------------------------------------------------------------------------	------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------

Approval Date		By User
January 4, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	moorec1
January 4, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	abbote1
January 5, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2020	November 1, 2020	October 15, 2020	100.00%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 17			
	This Estimate	Previous	To Date
191213-D05			
Total Posted Items Pay	\$1,010.25	\$3,970,358.35	\$3,971,368.60
Gross Item Adjustments	\$0.00	(\$198,467.33)	(\$198,467.33)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$3,771,891.02	\$3,772,901.27
Contract Total Payable This Estimate:	\$1,010.25		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3280	0170	6161005	CONSTRUCTION SIGNS	SQFT	\$6.500	61.5	\$399.75
	0270	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$27.750	22	\$610.50
Project J5S3280 - Total							\$1,010.25
Overall - Total							\$1,010.25

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3280	0090	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Material			-6,598.2	\$50.75	(\$334,858.65)
	0090	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	6,598.2	\$50.75	\$334,858.65
	0260	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Material			-130	\$6.75	(\$877.50)
	0260	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user moorec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	130	\$6.75	\$877.50
	0270	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material			-100	\$27.75	(\$2,775.00)
	0270	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user moorec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	100	\$27.75	\$2,775.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 15, 2021

Pay Estimate Created Date: January 4, 2021

Progress Estimate Number 17	Contract ID 191213-D05 Prime Contractor Willard Asphalt Paving, Inc.	Pay Period Start December 16, 2020 Pay Period End January 1, 2021	Original Contract Amount \$4,084,678.21 Net Change Order Amount (\$113,309.63) Current Contract Amount \$3,971,368.58
---------------------------------------	---------------------------------------------------------------------------------------	------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3280	0300	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-271,424	\$0.11	(\$29,856.64)
	0300	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user moorec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	271,424	\$0.11	\$29,856.64
	0310	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-249,971	\$0.09	(\$22,497.39)
	0310	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user moorec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	249,971	\$0.09	\$22,497.39
	0390	CLASS B-1 CONCRETE (CULVERTS)	Material			-138	\$1,500.00	(\$207,000.00)
	0390	CLASS B-1 CONCRETE (CULVERTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user moorec1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	138	\$1,500.00	\$207,000.00
	0580	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material			-21.8	\$3,300.00	(\$71,940.00)
	0580	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user moorec1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	21.8	\$3,300.00	\$71,940.00
	0630	CLEANING AND EPOXY COATING	Material			-161	\$42.10	(\$6,778.10)
	0630	CLEANING AND EPOXY COATING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user moorec1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	161	\$42.10	\$6,778.10
	0640	BRIDGE GUARDRAIL (THRIE BEAM)	Material			-63	\$300.00	(\$18,900.00)
	0640	BRIDGE GUARDRAIL (THRIE BEAM)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user moorec1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	63	\$300.00	\$18,900.00
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on January 15, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3280	FAS S401(70)	Resurface and add shoulders	U, T	MILLER	from Route 42 to Crocker

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5S3280	Posted Item Pay	\$1,010.25	\$3,970,358.35	\$3,971,368.60
	Gross Item Adjustments	\$0.00	(\$198,467.33)	(\$198,467.33)
	Gross Item Pay	\$1,010.25	\$3,771,891.02	\$3,772,901.27
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on January 15, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3280, Item 4013000, Project Item Line Number 0090, Material Set 401300096, Material 0401BPPMBB - Plant Mix Bituminous Base, Acceptance Action Generic AspLow is insufficient.	Pending QC/QA test results/reports.	moorec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3280, Item 6200009, Project Item Line Number 0260, Material Set 620000996, Material 1048PMPFWH - Performed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Pending QC/QA test results/reports.	moorec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3280, Item 6200015, Project Item Line Number 0270, Material Set 620001596, Material 1048PMPFWH - Performed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Pending QC/QA test results/reports.	moorec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3280, Item 6206000C, Project Item Line Number 0300, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	Pending QC/QA test results/reports.	moorec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3280, Item 6206000C, Project Item Line Number 0300, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Pending QC/QA test results/reports.	moorec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3280, Item 6206001C, Project Item Line Number 0310, Material Set 6206001C96, Material 1048PMTRWBWL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBWL is insufficient.	Pending QC/QA test results/reports.	moorec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3280, Item 6206001C, Project Item Line Number 0310, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Pending QC/QA test results/reports.	moorec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3280, Item 7034040, Project Item Line Number 0580, Material Set 703404096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Pending QC/QA test results/reports.	moorec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3280, Item 7034040, Project Item Line Number 0580, Material Set 703404096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Pending QC/QA test results/reports.	moorec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3280, Item 7034041, Project Item Line Number 0390, Material Set 703404196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Pending QC/QA test results/reports.	moorec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3280, Item 7034041, Project Item Line Number 0390, Material Set 703404196, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Pending QC/QA test results/reports.	moorec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3280, Item 7034041, Project Item Line Number 0390, Material Set 703404196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Pending QC/QA test results/reports.	moorec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3280, Item 7040113, Project Item Line Number 0630, Material Set 704011396, Material 1039ERBCT3 - Type III Epoxy Resin for Conc Patch Cmp, Acceptance Action Generic 1039ERBCT3 is insufficient.	Pending QC/QA test results/reports.	moorec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3280, Item 7134000, Project Item Line Number 0640, Material Set 713400096, Material 1040GRTBCAT2 - Steel Thrie Beam for Class A Type 2, Acceptance Action Generic 1040GRTBCAT2 is insufficient.	Pending QC/QA test results/reports.	moorec1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 15, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191213-D05	J5S3280	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00
		0001	0020	2063300	CLASS 4 EXCAVATION	100.00	0.00	100.00	CUYD	100.00	\$100.00	\$10,000.00
		0001	0030	2079909	MISC.MODIFIED LINEAR GRADING, CLASS II	1,576.10	0.00	1,576.10	STA	1,576.10	\$270.00	\$425,547.00
		0001	0040	2142000	FURNISHING ROCK FILL	21.00	336.10	357.10	CUYD	357.10	\$30.00	\$10,713.00
		0001	0050	2143000	PLACING ROCK FILL	21.00	336.10	357.10	CUYD	357.10	\$180.00	\$64,278.00
		0001	0060	2153000	SHAPING SLOPES, CLASS III	43.00	0.00	43.00	100F	43.00	\$950.00	\$40,850.00
		0001	0070	2163500	PARTIAL REMOVAL OF CULVERT CONCRETE	1.00	0.00	1.00	LS	1.00	\$52,000.00	\$52,000.00
		0001	0080	3105002	GRAVEL (A) OR CRUSHED STONE (B)	148.00	4.70	152.70	TONS	152.70	\$225.00	\$34,357.50
		0001	0090	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	12,651.90	-53.70	12,598.20	TONS	12,598.20	\$50.75	\$639,358.65
		0001	0100	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	26,255.00	40.70	26,295.70	TONS	26,295.70	\$60.35	\$1,586,945.50
		0001	0110	4071005	TACK COAT	28,214.00	-2,907.00	25,307.00	GAL	25,307.00	\$2.20	\$55,675.40
		0001	0120	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	9.00	0.00	9.00	CUYD	9.00	\$29.50	\$265.50
		0001	0130	6096042	PLACING TYPE 2 ROCK DITCH LINER	9.00	0.00	9.00	CUYD	9.00	\$420.00	\$3,780.00
		0001	0135	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,500.00	-1,300.00	200.00	LF	200.00	\$10.00	\$2,000.00
		0001	0140	6097000	ROCK LINING	41.00	0.00	41.00	CUYD	41.00	\$215.00	\$8,815.00
		0001	0150	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	4.00	-2.00	2.00	EA	2.00	\$1,800.00	\$3,600.00
		0001	0155	6122020	REPLACEMENT SAND BARREL	1.00	-1.00	0.00	EA	0.00	\$150.00	\$0.00
		0001	0156	6122030	IMPACT ATTENUATOR (RELOCATION)	6.00	-4.00	2.00	EA	2.00	\$750.00	\$1,500.00
		0001	0160	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1.00	\$2.00
		0001	0170	6161005	CONSTRUCTION SIGNS	2,164.00	136.00	2,300.00	SQFT	2,300.00	\$6.50	\$14,950.00
		0001	0180	6161009	FLAG ASSEMBLY	14.00	3.00	17.00	EA	17.00	\$20.00	\$340.00
		0001	0190	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	100.00	\$22.00	\$2,200.00
		0001	0200	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,000.00	\$8,000.00
		0001	0210	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	1.00	\$4,800.00	\$4,800.00
		0001	0220	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	8.00	-4.00	4.00	EA	4.00	\$1,800.00	\$7,200.00
		0001	0230	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	2,500.00	-2,262.00	238.00	LF	238.00	\$20.00	\$4,760.00
		0001	0240	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$121,000.00	\$121,000.00
		0001	0250	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	-3.00	1.00	EA	1.00	\$600.00	\$600.00
		0001	0260	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	130.00	0.00	130.00	LF	130.00	\$6.75	\$877.50
		0001	0270	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	78.00	22.00	100.00	LF	100.00	\$27.75	\$2,775.00
		0001	0280	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00
		0001	0290	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	140.00	-96.00	44.00	LF	44.00	\$0.20	\$8.80
		0001	0300	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	271,424.00	0.00	271,424.00	LF	271,424.00	\$0.11	\$29,856.64
		0001	0310	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	249,971.00	0.00	249,971.00	LF	249,971.00	\$0.09	\$22,497.39
		0001	0320	6207001	PAVEMENT MARKING REMOVAL	8,000.00	-7,170.00	830.00	LF	830.00	\$0.70	\$581.00
		0001	0330	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	3,195.00	-847.00	2,348.00	LF	2,348.00	\$1.75	\$4,109.00
		0001	0340	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,098.00	0.00	1,098.00	SQYD	1,098.00	\$12.45	\$13,670.10
		0001	0350	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,909.00	0.00	1,909.00	SQYD	1,909.00	\$11.35	\$21,667.15
		0001	0360	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,286.30	0.00	1,286.30	STA	1,286.30	\$11.00	\$14,149.30
		0001	0370	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	792.80	0.00	792.80	STA	792.80	\$11.00	\$8,720.80
		0001	0380	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0001	0390	7034041	CLASS B-1 CONCRETE (CULVERTS)	138.00	0.00	138.00	CUYD	138.00	\$1,500.00	\$207,000.00
		0001	0400	7061030	REINFORCING STEEL (CULVERTS)	24,120.00	0.00	24,120.00	LB	24,120.00	\$2.00	\$48,240.00
		0001	0410	7250424	24 IN. PIPE GROUP C	32.00	-32.00	0.00	LF	0.00	\$135.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 15, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
191213-D05	J5S3280	0001	0420	7250478	78 IN. PIPE GROUP C	16.00	0.00	16.00	LF	16.00	\$320.00	\$5,120.00	
		0001	0430	8051000A	SEEDING - COOL SEASON MIXTURES	37.20	-13.90	23.30	ACRE	23.30	\$2,150.00	\$50,095.00	
		0001	0440	8061004	SEDIMENT TRAP ROCK	92.20	-92.20	0.00	CUYD	0.00	\$56.75	\$0.00	
		0001	0450	8061005	ROCK DITCH CHECK	4,915.00	-4,300.00	615.00	LF	615.00	\$10.75	\$6,611.25	
		0001	0460	8061006	ALTERNATE DITCH CHECK	614.00	-514.00	100.00	LF	100.00	\$8.50	\$850.00	
		0001	0470	8061016	SEDIMENT REMOVAL	602.00	-561.00	41.00	CUYD	41.00	\$18.00	\$738.00	
		0001	0480	8061017	TEMPORARY SEEDING AND MULCHING	7.40	-7.40	0.00	ACRE	0.00	\$1,650.00	\$0.00	
		0001	0490	8061019	SILT FENCE	3,072.00	-2,372.00	700.00	LF	700.00	\$2.20	\$1,540.00	
		0010	0500	6061060	MGS GUARDRAIL	2,525.00	0.00	2,525.00	LF	2,525.00	\$22.00	\$55,550.00	
		0010	0510	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	8.00	\$3,000.00	\$24,000.00	
		0010	0520	6061080	MGS END ANCHOR	8.00	0.00	8.00	EA	8.00	\$1,200.00	\$9,600.00	
		0010	0530	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	8.00	0.00	8.00	EA	8.00	\$3,600.00	\$28,800.00	
		0010	0540	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	24.00	-1.00	23.00	EA	23.00	\$2,950.00	\$67,850.00	
		0040	0550	9039901	MISC.Adjust Existing Signs	1.00	0.00	1.00	LS	1.00	\$4,200.00	\$4,200.00	
		0070	0560	2161501	REMOVAL OF ASPHALT WEARING SURFACE	184.00	0.00	184.00	SQFT	184.00	\$4.00	\$736.00	
		0070	0570	2163500	PARTIAL REMOVAL OF CULVERT CONCRETE	1.00	0.00	1.00	LS	1.00	\$26,000.00	\$26,000.00	
		0070	0580	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	17.90	3.90	21.80	CUYD	21.80	\$3,300.00	\$71,940.00	
		0070	0590	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	7,480.00	680.00	8,160.00	LB	8,160.00	\$2.00	\$16,320.00	
		0070	0600	7122300	BRIDGE RAIL (TWO TUBE STRUCTURAL STEEL)	107.00	0.00	107.00	LF	107.00	\$300.00	\$32,100.00	
		0071	0610	7039902	MISC.Curb Modification	4.00	0.00	4.00	EA	4.00	\$5,000.00	\$20,000.00	
		0072	0620	2169903	MISC.Removal of Existing Bridge Rail	70.00	0.00	70.00	LF	70.00	\$100.00	\$7,000.00	
		0072	0630	7040113	CLEANING AND EPOXY COATING	161.00	0.00	161.00	SQFT	161.00	\$42.10	\$6,778.10	
		0072	0640	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	63.00	0.00	63.00	LF	63.00	\$300.00	\$18,900.00	
		0001	5001	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	0.00	10.00	10.00	EA	10.00	\$185.00	\$1,850.00	
		0001	5002	6189901	MISC.Mobilization (Additional Traffic Control Devices)	0.00	1.00	1.00	LS	1.00	\$800.00	\$800.00	
		0070	5003	7069902	MISC.Resin Anchors (Culverts-Bridge Extensions)	0.00	43.00	43.00	EA	43.00	\$100.00	\$4,300.00	
		Project J5S3280 - Total Value Posted to Date as of Report Generated Date											\$3,971,368.58
		191213-D05 Overall - Total Value Posted to Date as of Report Generated Date											\$3,971,368.58



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on January 15, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3280

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0170	6161005	CONSTRUCTION SIGNS	1/1/21	1/4/21	61.50	SQFT	Routes U/T See COMMENTS for locations.					The following documentation records are saved in eProjects: 191213_D05_J5S3280_Signs_Documentation01_RouteU_03042020.pdf 191213_D05_J5S3280_Signs_Documentation02_RouteT_05272020.pdf 191213_D05_J5S3280_Signs_Documentation03_RouteU_06302020.pdf 191213_D05_J5S3280_Signs_Documentation04_RouteU_07222020.pdf
0270	6200015	PREF THERMO PVTM MARK, 24 IN WHIT	1/1/21	1/4/21	22.00	LF	Route T RR Crossing	LM 0.020		LM 0.140		See Change Order 0003.

The information below this line are details for Construction Signs (if applicable).

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0040	FURNISHING ROCK FILL	Material		3	May 18, 2020	SYSTEM	(\$300.00)	
				3	May 18, 2020	SYSTEM	\$300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				4	Jun 2, 2020	SYSTEM	(\$630.00)	
				4	Jun 2, 2020	SYSTEM	\$630.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				5	Jun 16, 2020	SYSTEM	(\$630.00)	
				5	Jun 16, 2020	SYSTEM	\$630.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				6	Jul 1, 2020	SYSTEM	(\$630.00)	
				6	Jul 1, 2020	SYSTEM	\$630.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				7	Jul 16, 2020	SYSTEM	(\$630.00)	
				7	Jul 16, 2020	SYSTEM	\$630.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				8	Aug 3, 2020	SYSTEM	(\$630.00)	
				8	Aug 3, 2020	SYSTEM	\$630.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				9	Aug 17, 2020	SYSTEM	(\$630.00)	
				9	Aug 17, 2020	SYSTEM	\$630.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				10	Sep 2, 2020	SYSTEM	(\$630.00)	
				10	Sep 2, 2020	SYSTEM	\$630.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				11	Sep 16, 2020	SYSTEM	(\$630.00)	
				11	Sep 16, 2020	SYSTEM	\$630.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				12	Oct 1, 2020	SYSTEM	(\$630.00)	
				12	Oct 1, 2020	SYSTEM	\$630.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				13	Oct 16, 2020	SYSTEM	(\$630.00)	
				13	Oct 16, 2020	SYSTEM	\$630.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				14	Nov 2, 2020	SYSTEM	(\$10,713.00)	
				14	Nov 2, 2020	SYSTEM	\$10,713.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				15	Dec 2, 2020	SYSTEM	(\$10,713.00)	
15	Dec 2, 2020	SYSTEM	\$10,713.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
- Total							\$0.00	
Material - Total							\$0.00	
0040 - Total							\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0080	GRAVEL (A) OR CRUSHED STONE (B)	Material		8	Aug 3, 2020	SYSTEM	(\$7,470.00)	
				8	Aug 3, 2020	SYSTEM	\$7,470.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user moorec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				9	Aug 17, 2020	SYSTEM	(\$7,470.00)	
				9	Aug 17, 2020	SYSTEM	\$7,470.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user moorec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				10	Sep 2, 2020	SYSTEM	(\$7,470.00)	
				10	Sep 2, 2020	SYSTEM	\$7,470.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user moorec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				11	Sep 16, 2020	SYSTEM	(\$7,470.00)	
				11	Sep 16, 2020	SYSTEM	\$7,470.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user moorec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				12	Oct 1, 2020	SYSTEM	(\$33,300.00)	
				12	Oct 1, 2020	SYSTEM	\$33,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user moorec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				13	Oct 16, 2020	SYSTEM	(\$33,300.00)	
				13	Oct 16, 2020	SYSTEM	\$33,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user moorec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				14	Nov 2, 2020	SYSTEM	(\$34,357.50)	
				14	Nov 2, 2020	SYSTEM	\$34,357.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user moorec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
0080 - Total							\$0.00	
0090	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Material		6	Jul 1, 2020	SYSTEM	(\$628,386.50)	
				6	Jul 1, 2020	SYSTEM	\$628,386.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user moorec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				7	Jul 16, 2020	SYSTEM	(\$323,886.50)	
				7	Jul 16, 2020	SYSTEM	\$323,886.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user moorec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				8	Aug 3, 2020	SYSTEM	(\$334,858.65)	
				8	Aug 3, 2020	SYSTEM	\$334,858.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user moorec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				9	Aug 17, 2020	SYSTEM	(\$334,858.65)	
				9	Aug 17, 2020	SYSTEM	\$334,858.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user moorec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				10	Sep 2, 2020	SYSTEM	(\$334,858.65)	
				10	Sep 2, 2020	SYSTEM	\$334,858.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user moorec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				11	Sep 16, 2020	SYSTEM	(\$334,858.65)	
				11	Sep 16, 2020	SYSTEM	\$334,858.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user moorec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
0090	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Material		12	Oct 1, 2020	SYSTEM	(\$334,858.65)				
				12	Oct 1, 2020	SYSTEM	\$334,858.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				13	Oct 16, 2020	SYSTEM	(\$334,858.65)				
				13	Oct 16, 2020	SYSTEM	\$334,858.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				14	Nov 2, 2020	SYSTEM	(\$334,858.65)				
				14	Nov 2, 2020	SYSTEM	\$334,858.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				15	Dec 2, 2020	SYSTEM	(\$334,858.65)				
				15	Dec 2, 2020	SYSTEM	\$334,858.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user moorec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				16	Dec 16, 2020	SYSTEM	(\$334,858.65)				
				16	Dec 16, 2020	SYSTEM	\$334,858.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				17	Jan 4, 2021	SYSTEM	(\$334,858.65)				
				17	Jan 4, 2021	SYSTEM	\$334,858.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
			- Total							\$0.00	
			Material - Total							\$0.00	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Other Item Adjustment	ACAD	6	Jul 1, 2020	moorec1	(\$22,287.60)	Adjustment calculation saved to eProjects: "191213_D05_J5S3280_AC_Adjustment_20200630"			
				8	Aug 3, 2020	moorec1	(\$415.10)	Adjustment calculation saved to eProjects: "191213_D05_J5S3280_AC_Adjustment_20200801"			
				ACAD - Total							(\$22,702.70)
Other Item Adjustment - Total							(\$22,702.70)				
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Price		6	Jul 1, 2020	SYSTEM	(\$41,922.24)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				8	Aug 3, 2020	SYSTEM	(\$545.37)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			- Total							(\$42,467.61)	
Price - Total							(\$42,467.61)				
0090 - Total							(\$65,170.31)				
0100	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		9	Aug 17, 2020	SYSTEM	(\$505,274.34)				
				9	Aug 17, 2020	SYSTEM	\$505,274.34	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user moorec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				10	Sep 2, 2020	SYSTEM	(\$77,791.15)				
				10	Sep 2, 2020	SYSTEM	\$77,791.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user moorec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
			- Total							\$0.00	
			Material - Total							\$0.00	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	ACAD	9	Aug 17, 2020	moorec1	(\$21,977.55)	Adjustment calculation saved to eProjects: "191213_D05_J5S3280_AC_Adjustment_20200815"			
				10	Sep 2, 2020	moorec1	(\$33,906.08)	Adjustment calculation saved to eProjects: "191213_D05_J5S3280_AC_Adjustment_20200901"			
				11	Sep 16, 2020	moorec1	(\$13,142.59)	Adjustment calculation saved to eProjects: "191213_D05_J5S3280_AC_Adjustment_20200915"			
				ACAD - Total							(\$69,026.22)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0100	Other Item Adjustment - Total						(\$69,026.22)	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Price		9	Aug 17, 2020	SYSTEM	(\$21,403.20)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				10	Sep 2, 2020	SYSTEM	(\$33,020.00)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				11	Sep 16, 2020	SYSTEM	(\$12,300.46)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total			(\$66,723.66)	
	Price - Total						(\$66,723.66)	
0100 - Total							(\$135,749.88)	
0110	TACK COAT	Material		9	Aug 17, 2020	SYSTEM	(\$16,040.20)	
				9	Aug 17, 2020	SYSTEM	\$16,040.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user moorec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				10	Sep 2, 2020	SYSTEM	(\$43,980.20)	
				10	Sep 2, 2020	SYSTEM	\$43,980.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user moorec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				11	Sep 16, 2020	SYSTEM	(\$55,675.40)	
				11	Sep 16, 2020	SYSTEM	\$55,675.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user moorec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				12	Oct 1, 2020	SYSTEM	(\$55,675.40)	
				12	Oct 1, 2020	SYSTEM	\$55,675.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user moorec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				13	Oct 16, 2020	SYSTEM	(\$55,675.40)	
				13	Oct 16, 2020	SYSTEM	\$55,675.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user moorec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				14	Nov 2, 2020	SYSTEM	(\$55,675.40)	
				14	Nov 2, 2020	SYSTEM	\$55,675.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user moorec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				15	Dec 2, 2020	SYSTEM	(\$55,675.40)	
				15	Dec 2, 2020	SYSTEM	\$55,675.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
0110 - Total							\$0.00	
0120	FURNISHING TYPE 2 ROCK DITCH LINER	Material		5	Jun 16, 2020	SYSTEM	(\$265.50)	
				5	Jun 16, 2020	SYSTEM	\$265.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user moorec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				6	Jul 1, 2020	SYSTEM	(\$265.50)	
				6	Jul 1, 2020	SYSTEM	\$265.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user moorec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				7	Jul 16, 2020	SYSTEM	(\$265.50)	
				7	Jul 16, 2020	SYSTEM	\$265.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				8	Aug 3, 2020	SYSTEM	(\$265.50)	
				8	Aug 3, 2020	SYSTEM	\$265.50	This adjustment offsets the original system-generated Overrun Payment



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0120	FURNISHING TYPE 2 ROCK DITCH LINER	Material			2020			Estimate Item Adjustment (0005) due to user moorec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				9	Aug 17, 2020	SYSTEM	(\$265.50)	
				9	Aug 17, 2020	SYSTEM	\$265.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user moorec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				10	Sep 2, 2020	SYSTEM	(\$265.50)	
				10	Sep 2, 2020	SYSTEM	\$265.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user moorec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				11	Sep 16, 2020	SYSTEM	(\$265.50)	
				11	Sep 16, 2020	SYSTEM	\$265.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user moorec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				12	Oct 1, 2020	SYSTEM	(\$265.50)	
				12	Oct 1, 2020	SYSTEM	\$265.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user moorec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				13	Oct 16, 2020	SYSTEM	(\$265.50)	
				13	Oct 16, 2020	SYSTEM	\$265.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user moorec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				14	Nov 2, 2020	SYSTEM	(\$265.50)	
				14	Nov 2, 2020	SYSTEM	\$265.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user moorec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				15	Dec 2, 2020	SYSTEM	(\$265.50)	
				15	Dec 2, 2020	SYSTEM	\$265.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user moorec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
			- Total				\$0.00	
Material - Total							\$0.00	
0120 - Total							\$0.00	
0140	ROCK LINING	Material		3	May 18, 2020	SYSTEM	(\$2,171.50)	
				3	May 18, 2020	SYSTEM	\$2,171.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user moorec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				4	Jun 2, 2020	SYSTEM	(\$7,654.00)	
				4	Jun 2, 2020	SYSTEM	\$7,654.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user moorec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				5	Jun 16, 2020	SYSTEM	(\$8,815.00)	
				5	Jun 16, 2020	SYSTEM	\$8,815.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				6	Jul 1, 2020	SYSTEM	(\$8,815.00)	
				6	Jul 1, 2020	SYSTEM	\$8,815.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user moorec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				7	Jul 16, 2020	SYSTEM	(\$8,815.00)	
				7	Jul 16, 2020	SYSTEM	\$8,815.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user moorec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				8	Aug 3, 2020	SYSTEM	(\$8,815.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0140	ROCK LINING	Material		8	Aug 3, 2020	SYSTEM	\$8,815.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user moorec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				9	Aug 17, 2020	SYSTEM	(\$8,815.00)	
				9	Aug 17, 2020	SYSTEM	\$8,815.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user moorec1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				10	Sep 2, 2020	SYSTEM	(\$8,815.00)	
				10	Sep 2, 2020	SYSTEM	\$8,815.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user moorec1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				11	Sep 16, 2020	SYSTEM	(\$8,815.00)	
				11	Sep 16, 2020	SYSTEM	\$8,815.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user moorec1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				12	Oct 1, 2020	SYSTEM	(\$8,815.00)	
				12	Oct 1, 2020	SYSTEM	\$8,815.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user moorec1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				13	Oct 16, 2020	SYSTEM	(\$8,815.00)	
				13	Oct 16, 2020	SYSTEM	\$8,815.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user moorec1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				14	Nov 2, 2020	SYSTEM	(\$8,815.00)	
				14	Nov 2, 2020	SYSTEM	\$8,815.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user moorec1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				15	Dec 2, 2020	SYSTEM	(\$8,815.00)	
				15	Dec 2, 2020	SYSTEM	\$8,815.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user moorec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
- Total							\$0.00	
Material - Total							\$0.00	
0140 - Total							\$0.00	
0230	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material		5	Jun 16, 2020	SYSTEM	(\$4,000.00)	
				5	Jun 16, 2020	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user moorec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				6	Jul 1, 2020	SYSTEM	(\$4,760.00)	
				6	Jul 1, 2020	SYSTEM	\$4,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user moorec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				7	Jul 16, 2020	SYSTEM	(\$4,760.00)	
				7	Jul 16, 2020	SYSTEM	\$4,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user moorec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				8	Aug 3, 2020	SYSTEM	(\$4,760.00)	
				8	Aug 3, 2020	SYSTEM	\$4,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user moorec1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				9	Aug 17, 2020	SYSTEM	(\$4,760.00)	
				9	Aug 17, 2020	SYSTEM	\$4,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user moorec1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				10	Sep 2, 2020	SYSTEM	(\$4,760.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0230	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material		10	Sep 2, 2020	SYSTEM	\$4,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user moorec1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				11	Sep 16, 2020	SYSTEM	(\$4,760.00)	
				11	Sep 16, 2020	SYSTEM	\$4,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user moorec1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				12	Oct 1, 2020	SYSTEM	(\$4,760.00)	
				12	Oct 1, 2020	SYSTEM	\$4,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user moorec1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				13	Oct 16, 2020	SYSTEM	(\$4,760.00)	
				13	Oct 16, 2020	SYSTEM	\$4,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user moorec1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				14	Nov 2, 2020	SYSTEM	(\$4,760.00)	
				14	Nov 2, 2020	SYSTEM	\$4,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user moorec1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				15	Dec 2, 2020	SYSTEM	(\$4,760.00)	
				15	Dec 2, 2020	SYSTEM	\$4,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user moorec1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
0230 - Total							\$0.00	
0260	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Material		12	Oct 1, 2020	SYSTEM	(\$877.50)	
				12	Oct 1, 2020	SYSTEM	\$877.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user moorec1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				13	Oct 16, 2020	SYSTEM	(\$877.50)	
				13	Oct 16, 2020	SYSTEM	\$877.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user moorec1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				14	Nov 2, 2020	SYSTEM	(\$877.50)	
				14	Nov 2, 2020	SYSTEM	\$877.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user moorec1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				15	Dec 2, 2020	SYSTEM	(\$877.50)	
				15	Dec 2, 2020	SYSTEM	\$877.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user moorec1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				16	Dec 16, 2020	SYSTEM	(\$877.50)	
				16	Dec 16, 2020	SYSTEM	\$877.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user moorec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				17	Jan 4, 2021	SYSTEM	(\$877.50)	
				17	Jan 4, 2021	SYSTEM	\$877.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user moorec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
- Total							\$0.00	
Material - Total							\$0.00	
0260 - Total							\$0.00	
0270	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		10	Sep 2, 2020	SYSTEM	(\$1,221.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
0270	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		10	Sep 2, 2020	SYSTEM	\$1,221.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user moorec1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
				11	Sep 16, 2020	SYSTEM	(\$1,221.00)					
				11	Sep 16, 2020	SYSTEM	\$1,221.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user moorec1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
				12	Oct 1, 2020	SYSTEM	(\$2,164.50)					
				12	Oct 1, 2020	SYSTEM	\$2,164.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user moorec1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				13	Oct 16, 2020	SYSTEM	(\$2,164.50)					
				13	Oct 16, 2020	SYSTEM	\$2,164.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user moorec1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				14	Nov 2, 2020	SYSTEM	(\$2,164.50)					
				14	Nov 2, 2020	SYSTEM	\$2,164.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user moorec1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				15	Dec 2, 2020	SYSTEM	(\$2,164.50)					
				15	Dec 2, 2020	SYSTEM	\$2,164.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user moorec1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
				16	Dec 16, 2020	SYSTEM	(\$2,164.50)					
				16	Dec 16, 2020	SYSTEM	\$2,164.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				17	Jan 4, 2021	SYSTEM	(\$2,775.00)					
				17	Jan 4, 2021	SYSTEM	\$2,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user moorec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				- Total							\$0.00	
				Material - Total							\$0.00	
0270 - Total							\$0.00					
0280	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	Material		10	Sep 2, 2020	SYSTEM	(\$2,000.00)					
				10	Sep 2, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user moorec1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				11	Sep 16, 2020	SYSTEM	(\$2,000.00)					
				11	Sep 16, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user moorec1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
				12	Oct 1, 2020	SYSTEM	(\$2,000.00)					
				12	Oct 1, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user moorec1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
				13	Oct 16, 2020	SYSTEM	(\$2,000.00)					
				13	Oct 16, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user moorec1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
				14	Nov 2, 2020	SYSTEM	(\$2,000.00)					
				14	Nov 2, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user moorec1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
				15	Dec 2, 2020	SYSTEM	(\$2,000.00)					



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0280	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	Material		15	Dec 2, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user moorec1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				16	Dec 16, 2020	SYSTEM	(\$2,000.00)	
				16	Dec 16, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user moorec1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
0280 - Total							\$0.00	
0290	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	Material		6	Jul 1, 2020	SYSTEM	(\$8.80)	
				6	Jul 1, 2020	SYSTEM	\$8.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user moorec1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				7	Jul 16, 2020	SYSTEM	(\$8.80)	
				7	Jul 16, 2020	SYSTEM	\$8.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user moorec1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				8	Aug 3, 2020	SYSTEM	(\$8.80)	
				8	Aug 3, 2020	SYSTEM	\$8.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user moorec1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				9	Aug 17, 2020	SYSTEM	(\$8.80)	
				9	Aug 17, 2020	SYSTEM	\$8.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user moorec1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				10	Sep 2, 2020	SYSTEM	(\$8.80)	
				10	Sep 2, 2020	SYSTEM	\$8.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user moorec1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				11	Sep 16, 2020	SYSTEM	(\$8.80)	
				11	Sep 16, 2020	SYSTEM	\$8.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user moorec1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				12	Oct 1, 2020	SYSTEM	(\$8.80)	
				12	Oct 1, 2020	SYSTEM	\$8.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user moorec1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				13	Oct 16, 2020	SYSTEM	(\$8.80)	
				13	Oct 16, 2020	SYSTEM	\$8.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user moorec1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				14	Nov 2, 2020	SYSTEM	(\$8.80)	
				14	Nov 2, 2020	SYSTEM	\$8.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user moorec1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				15	Dec 2, 2020	SYSTEM	(\$8.80)	
				15	Dec 2, 2020	SYSTEM	\$8.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user moorec1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
16	Dec 16, 2020	SYSTEM	(\$8.80)					
16	Dec 16, 2020	SYSTEM	\$8.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user moorec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
- Total							\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
0290	Material - Total						\$0.00				
0290 - Total							\$0.00				
0300	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		10	Sep 2, 2020	SYSTEM	(\$9,629.20)				
				10	Sep 2, 2020	SYSTEM	\$9,629.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user moorec1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
				11	Sep 16, 2020	SYSTEM	(\$9,629.20)				
				11	Sep 16, 2020	SYSTEM	\$9,629.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user moorec1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
				12	Oct 1, 2020	SYSTEM	(\$23,885.29)				
				12	Oct 1, 2020	SYSTEM	\$23,885.29	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user moorec1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
				13	Oct 16, 2020	SYSTEM	(\$26,292.58)				
				13	Oct 16, 2020	SYSTEM	\$26,292.58	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user moorec1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
				14	Nov 2, 2020	SYSTEM	(\$26,292.58)				
				14	Nov 2, 2020	SYSTEM	\$26,292.58	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user moorec1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
				15	Dec 2, 2020	SYSTEM	(\$29,856.64)				
				15	Dec 2, 2020	SYSTEM	\$29,856.64	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user moorec1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
				16	Dec 16, 2020	SYSTEM	(\$29,856.64)				
				16	Dec 16, 2020	SYSTEM	\$29,856.64	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user moorec1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
				17	Jan 4, 2021	SYSTEM	(\$29,856.64)				
				17	Jan 4, 2021	SYSTEM	\$29,856.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user moorec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
			- Total							\$0.00	
			Material - Total							\$0.00	
0300	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	13	Oct 16, 2020	moorec1	\$596.05	Retro-reflectivity bonus for Route T (99.04%)(109422.7 LF)(5% Bonus)(\$0.11/LF) = \$596.05			
				15	Dec 2, 2020	moorec1	\$841.82	Retro-reflectivity adjustment for Route U (94.48%)(162001.0 LF)(5% Bonus)(\$0.11/LF) = \$841.82			
				REFL - Total			\$1,437.87				
Other Item Adjustment - Total							\$1,437.87				
0300 - Total							\$1,437.87				
0310	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		10	Sep 2, 2020	SYSTEM	(\$7,381.57)				
				10	Sep 2, 2020	SYSTEM	\$7,381.57	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user moorec1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
				11	Sep 16, 2020	SYSTEM	(\$7,381.57)				
				11	Sep 16, 2020	SYSTEM	\$7,381.57	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user moorec1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
				12	Oct 1, 2020	SYSTEM	(\$17,997.91)				
				12	Oct 1, 2020	SYSTEM	\$17,997.91	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user moorec1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0310	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		13	Oct 16, 2020	SYSTEM	(\$19,843.30)	
				13	Oct 16, 2020	SYSTEM	\$19,843.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user moorec1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				14	Nov 2, 2020	SYSTEM	(\$19,843.30)	
				14	Nov 2, 2020	SYSTEM	\$19,843.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user moorec1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				15	Dec 2, 2020	SYSTEM	(\$22,497.39)	
				15	Dec 2, 2020	SYSTEM	\$22,497.39	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user moorec1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				16	Dec 16, 2020	SYSTEM	(\$22,497.39)	
				16	Dec 16, 2020	SYSTEM	\$22,497.39	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user moorec1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				17	Jan 4, 2021	SYSTEM	(\$22,497.39)	
				17	Jan 4, 2021	SYSTEM	\$22,497.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user moorec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
			- Total				\$0.00	
Material - Total							\$0.00	
0310	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	13	Oct 16, 2020	moorec1	\$461.35	Retro-reflectivity bonus for Route T (100.00%)(102521.7 LF)(5% Bonus)(\$0.09/LF) = \$461.35
				15	Dec 2, 2020	moorec1	\$553.64	Retro-reflectivity adjustment for Route U (83.44%)(147449.3 LF)(5% Bonus)(\$0.09/LF) = \$553.64
				REFL - Total			\$1,014.99	
Other Item Adjustment - Total							\$1,014.99	
0310 - Total							\$1,014.99	
0390	CLASS B-1 CONCRETE (CULVERTS)	Material		1	Apr 17, 2020	SYSTEM	(\$8,250.00)	
				1	Apr 17, 2020	SYSTEM	\$8,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				2	May 4, 2020	SYSTEM	(\$24,900.00)	
				2	May 4, 2020	SYSTEM	\$24,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				3	May 18, 2020	SYSTEM	(\$73,500.00)	
				3	May 18, 2020	SYSTEM	\$73,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				4	Jun 2, 2020	SYSTEM	(\$163,500.00)	
				4	Jun 2, 2020	SYSTEM	\$163,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				5	Jun 16, 2020	SYSTEM	(\$207,000.00)	
				5	Jun 16, 2020	SYSTEM	\$207,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user moorec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				6	Jul 1, 2020	SYSTEM	(\$207,000.00)	
				6	Jul 1, 2020	SYSTEM	\$207,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user moorec1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				7	Jul 16, 2020	SYSTEM	(\$207,000.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0390	CLASS B-1 CONCRETE (CULVERTS)	Material		7	Jul 16, 2020	SYSTEM	\$207,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user moorec1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				8	Aug 3, 2020	SYSTEM	(\$207,000.00)	
				8	Aug 3, 2020	SYSTEM	\$207,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user moorec1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				9	Aug 17, 2020	SYSTEM	(\$207,000.00)	
				9	Aug 17, 2020	SYSTEM	\$207,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user moorec1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				10	Sep 2, 2020	SYSTEM	(\$207,000.00)	
				10	Sep 2, 2020	SYSTEM	\$207,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user moorec1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				11	Sep 16, 2020	SYSTEM	(\$207,000.00)	
				11	Sep 16, 2020	SYSTEM	\$207,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user moorec1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				12	Oct 1, 2020	SYSTEM	(\$207,000.00)	
				12	Oct 1, 2020	SYSTEM	\$207,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user moorec1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				13	Oct 16, 2020	SYSTEM	(\$207,000.00)	
				13	Oct 16, 2020	SYSTEM	\$207,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user moorec1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				14	Nov 2, 2020	SYSTEM	(\$207,000.00)	
				14	Nov 2, 2020	SYSTEM	\$207,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user moorec1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				15	Dec 2, 2020	SYSTEM	(\$207,000.00)	
				15	Dec 2, 2020	SYSTEM	\$207,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user moorec1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				16	Dec 16, 2020	SYSTEM	(\$207,000.00)	
				16	Dec 16, 2020	SYSTEM	\$207,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user moorec1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				17	Jan 4, 2021	SYSTEM	(\$207,000.00)	
17	Jan 4, 2021	SYSTEM	\$207,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user moorec1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
- Total							\$0.00	
Material - Total							\$0.00	
0390 - Total							\$0.00	
0400	REINFORCING STEEL (CULVERTS)	Material		1	Apr 17, 2020	SYSTEM	(\$1,806.00)	
				1	Apr 17, 2020	SYSTEM	\$1,806.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user moorec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				2	May 4, 2020	SYSTEM	(\$5,420.00)	
				2	May 4, 2020	SYSTEM	\$5,420.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				3	May 18, 2020	SYSTEM	(\$17,260.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0400	REINFORCING STEEL (CULVERTS)	Material		3	May 18, 2020	SYSTEM	\$17,260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user moorec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				4	Jun 2, 2020	SYSTEM	(\$38,100.00)	
				4	Jun 2, 2020	SYSTEM	\$38,100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user moorec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				5	Jun 16, 2020	SYSTEM	(\$48,240.00)	
				5	Jun 16, 2020	SYSTEM	\$48,240.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user moorec1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				6	Jul 1, 2020	SYSTEM	(\$48,240.00)	
				6	Jul 1, 2020	SYSTEM	\$48,240.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user moorec1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				7	Jul 16, 2020	SYSTEM	(\$48,240.00)	
				7	Jul 16, 2020	SYSTEM	\$48,240.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user moorec1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				8	Aug 3, 2020	SYSTEM	(\$48,240.00)	
				8	Aug 3, 2020	SYSTEM	\$48,240.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user moorec1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				9	Aug 17, 2020	SYSTEM	(\$48,240.00)	
				9	Aug 17, 2020	SYSTEM	\$48,240.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user moorec1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
0400 - Total							\$0.00	
0420	78 IN. PIPE GROUP C	Material		4	Jun 2, 2020	SYSTEM	(\$5,120.00)	
				4	Jun 2, 2020	SYSTEM	\$5,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user moorec1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				5	Jun 16, 2020	SYSTEM	(\$5,120.00)	
				5	Jun 16, 2020	SYSTEM	\$5,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user moorec1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				6	Jul 1, 2020	SYSTEM	(\$5,120.00)	
				6	Jul 1, 2020	SYSTEM	\$5,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user moorec1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				7	Jul 16, 2020	SYSTEM	(\$5,120.00)	
				7	Jul 16, 2020	SYSTEM	\$5,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user moorec1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				8	Aug 3, 2020	SYSTEM	(\$5,120.00)	
				8	Aug 3, 2020	SYSTEM	\$5,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user moorec1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				9	Aug 17, 2020	SYSTEM	(\$5,120.00)	
				9	Aug 17, 2020	SYSTEM	\$5,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user moorec1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
10	Sep 2, 2020	SYSTEM	(\$5,120.00)					



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0420	78 IN. PIPE GROUP C	Material		10	Sep 2, 2020	SYSTEM	\$5,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user moorec1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				11	Sep 16, 2020	SYSTEM	(\$5,120.00)	
				11	Sep 16, 2020	SYSTEM	\$5,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user moorec1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				12	Oct 1, 2020	SYSTEM	(\$5,120.00)	
				12	Oct 1, 2020	SYSTEM	\$5,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user moorec1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				13	Oct 16, 2020	SYSTEM	(\$5,120.00)	
				13	Oct 16, 2020	SYSTEM	\$5,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user moorec1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				14	Nov 2, 2020	SYSTEM	(\$5,120.00)	
				14	Nov 2, 2020	SYSTEM	\$5,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user moorec1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
- Total							\$0.00	
Material - Total							\$0.00	
0420 - Total							\$0.00	
0430	SEEDING - COOL SEASON MIXTURES	Material		9	Aug 17, 2020	SYSTEM	(\$50,095.00)	
				9	Aug 17, 2020	SYSTEM	\$50,095.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user moorec1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				10	Sep 2, 2020	SYSTEM	(\$50,095.00)	
				10	Sep 2, 2020	SYSTEM	\$50,095.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user moorec1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				11	Sep 16, 2020	SYSTEM	(\$39,990.00)	
				11	Sep 16, 2020	SYSTEM	\$39,990.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user moorec1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				12	Oct 1, 2020	SYSTEM	(\$39,990.00)	
				12	Oct 1, 2020	SYSTEM	\$39,990.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user moorec1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				13	Oct 16, 2020	SYSTEM	(\$39,990.00)	
				13	Oct 16, 2020	SYSTEM	\$39,990.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user moorec1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				14	Nov 2, 2020	SYSTEM	(\$39,990.00)	
				14	Nov 2, 2020	SYSTEM	\$39,990.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user moorec1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				15	Dec 2, 2020	SYSTEM	(\$39,990.00)	
				15	Dec 2, 2020	SYSTEM	\$39,990.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user moorec1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
- Total							\$0.00	
Material - Total							\$0.00	
0430 - Total							\$0.00	
0450	ROCK DITCH CHECK	Material		4	Jun 2, 2020	SYSTEM	(\$6,611.25)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0450	ROCK DITCH CHECK	Material		4	Jun 2, 2020	SYSTEM	\$6,611.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user moorec1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				5	Jun 16, 2020	SYSTEM	(\$6,611.25)		
				5	Jun 16, 2020	SYSTEM	\$6,611.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user moorec1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				6	Jul 1, 2020	SYSTEM	(\$6,611.25)		
				6	Jul 1, 2020	SYSTEM	\$6,611.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user moorec1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
				7	Jul 16, 2020	SYSTEM	(\$6,611.25)		
				7	Jul 16, 2020	SYSTEM	\$6,611.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user moorec1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
				8	Aug 3, 2020	SYSTEM	(\$6,611.25)		
				8	Aug 3, 2020	SYSTEM	\$6,611.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user moorec1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
				9	Aug 17, 2020	SYSTEM	(\$6,611.25)		
				9	Aug 17, 2020	SYSTEM	\$6,611.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user moorec1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
				10	Sep 2, 2020	SYSTEM	(\$6,611.25)		
				10	Sep 2, 2020	SYSTEM	\$6,611.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user moorec1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
				11	Sep 16, 2020	SYSTEM	(\$6,611.25)		
				11	Sep 16, 2020	SYSTEM	\$6,611.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user moorec1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
				12	Oct 1, 2020	SYSTEM	(\$6,611.25)		
				12	Oct 1, 2020	SYSTEM	\$6,611.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user moorec1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	
				13	Oct 16, 2020	SYSTEM	(\$6,611.25)		
				13	Oct 16, 2020	SYSTEM	\$6,611.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user moorec1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	
				14	Nov 2, 2020	SYSTEM	(\$6,611.25)		
14	Nov 2, 2020	SYSTEM	\$6,611.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user moorec1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
							- Total	\$0.00	
Material - Total								\$0.00	
0450 - Total								\$0.00	
0460	ALTERNATE DITCH CHECK	Material		4	Jun 2, 2020	SYSTEM	(\$850.00)		
				4	Jun 2, 2020	SYSTEM	\$850.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user moorec1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				5	Jun 16, 2020	SYSTEM	(\$850.00)		
				5	Jun 16, 2020	SYSTEM	\$850.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user moorec1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
				6	Jul 1, 2020	SYSTEM	(\$850.00)		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0460	ALTERNATE DITCH CHECK	Material		6	Jul 1, 2020	SYSTEM	\$850.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user moorec1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				7	Jul 16, 2020	SYSTEM	(\$850.00)	
				7	Jul 16, 2020	SYSTEM	\$850.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user moorec1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				8	Aug 3, 2020	SYSTEM	(\$850.00)	
				8	Aug 3, 2020	SYSTEM	\$850.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user moorec1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				9	Aug 17, 2020	SYSTEM	(\$850.00)	
				9	Aug 17, 2020	SYSTEM	\$850.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user moorec1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				10	Sep 2, 2020	SYSTEM	(\$850.00)	
				10	Sep 2, 2020	SYSTEM	\$850.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user moorec1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
				11	Sep 16, 2020	SYSTEM	(\$850.00)	
				11	Sep 16, 2020	SYSTEM	\$850.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user moorec1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
				12	Oct 1, 2020	SYSTEM	(\$850.00)	
				12	Oct 1, 2020	SYSTEM	\$850.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user moorec1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
				13	Oct 16, 2020	SYSTEM	(\$850.00)	
				13	Oct 16, 2020	SYSTEM	\$850.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user moorec1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
				14	Nov 2, 2020	SYSTEM	(\$850.00)	
				14	Nov 2, 2020	SYSTEM	\$850.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user moorec1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
- Total							\$0.00	
Material - Total							\$0.00	
0460 - Total							\$0.00	
0500	MGS GUARDRAIL	Construction Stockpile		1	Apr 17, 2020	SYSTEM	\$26,310.50	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Aug 3, 2020	SYSTEM	(\$15,890.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Sep 16, 2020	SYSTEM	(\$10,420.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				
Construction Stockpile - Total							\$0.00	
0500 - Total							\$0.00	
0510	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		1	Apr 17, 2020	SYSTEM	\$10,348.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Aug 3, 2020	SYSTEM	(\$5,174.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Sep 16, 2020	SYSTEM	(\$5,174.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				
Construction Stockpile - Total							\$0.00	
0510 - Total							\$0.00	
0520	MGS END ANCHOR	Construction		1	Apr 17,	SYSTEM	\$4,256.00	Payment Estimate Item Adjustment generated Stockpile Transaction



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0520	MGS END ANCHOR	Stockpile			2020					
				8	Aug 3, 2020	SYSTEM	(\$2,660.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				11	Sep 16, 2020	SYSTEM	(\$1,596.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total						\$0.00	
			Construction Stockpile - Total						\$0.00	
0520 - Total							\$0.00			
0530	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	Construction Stockpile		1	Apr 17, 2020	SYSTEM	\$12,272.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				6	Jul 1, 2020	SYSTEM	(\$6,136.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				8	Aug 3, 2020	SYSTEM	(\$6,136.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total						\$0.00	
			Construction Stockpile - Total						\$0.00	
0530 - Total							\$0.00			
0540	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	Apr 17, 2020	SYSTEM	\$36,240.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				6	Jul 1, 2020	SYSTEM	(\$6,040.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				8	Aug 3, 2020	SYSTEM	(\$18,120.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				11	Sep 16, 2020	SYSTEM	(\$12,080.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total						\$0.00	
Construction Stockpile - Total						\$0.00				
0540 - Total							\$0.00			
0580	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		8	Aug 3, 2020	SYSTEM	(\$71,940.00)			
				8	Aug 3, 2020	SYSTEM	\$71,940.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user moorec1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
				9	Aug 17, 2020	SYSTEM	(\$71,940.00)			
				9	Aug 17, 2020	SYSTEM	\$71,940.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user moorec1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
				10	Sep 2, 2020	SYSTEM	(\$71,940.00)			
				10	Sep 2, 2020	SYSTEM	\$71,940.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user moorec1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
				11	Sep 16, 2020	SYSTEM	(\$71,940.00)			
				11	Sep 16, 2020	SYSTEM	\$71,940.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user moorec1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				12	Oct 1, 2020	SYSTEM	(\$71,940.00)			
				12	Oct 1, 2020	SYSTEM	\$71,940.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user moorec1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				13	Oct 16, 2020	SYSTEM	(\$71,940.00)			
				13	Oct 16, 2020	SYSTEM	\$71,940.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user moorec1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				14	Nov 2, 2020	SYSTEM	(\$71,940.00)			
				14	Nov 2, 2020	SYSTEM	\$71,940.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user moorec1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				15	Dec 2,	SYSTEM	(\$71,940.00)			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0580	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material			2020				
				15	Dec 2, 2020	SYSTEM	\$71,940.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user moorec1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
				16	Dec 16, 2020	SYSTEM	(\$71,940.00)		
				16	Dec 16, 2020	SYSTEM	\$71,940.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user moorec1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				17	Jan 4, 2021	SYSTEM	(\$71,940.00)		
				17	Jan 4, 2021	SYSTEM	\$71,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user moorec1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
		- Total						\$0.00	
	Material - Total							\$0.00	
	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Other Item Adjustment	OADJ	10	Sep 2, 2020	moorec1	\$12,870.00	Correction for erroneous negative adjustment made on estimate 0009.	
				12	Oct 1, 2020	moorec1	\$12,870.00	Payment for overrun quantity approved on change order #0002.	
	OADJ - Total						\$25,740.00		
	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Overrun	OVRN	8	Aug 3, 2020	moorec1	(\$12,870.00)	Correction for overpayment.	
				9	Aug 17, 2020	moorec1	(\$12,870.00)	Correction for overpayment (pending change order.)	
	OVRN - Total						(\$25,740.00)		
	Other Item Adjustment - Total							\$0.00	
CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Overrun	Overrun	8	Aug 3, 2020	SYSTEM	(\$12,870.00)			
			8	Aug 3, 2020	SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) overriding Payment Estimate Exception 26 on the current Payment Estimate.		
			9	Aug 17, 2020	SYSTEM	(\$12,870.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
			9	Aug 17, 2020	SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) overriding Payment Estimate Exception 30 on the current Payment Estimate.		
			10	Sep 2, 2020	SYSTEM	(\$12,870.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
			10	Sep 2, 2020	SYSTEM	\$12,870.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) overriding Payment Estimate Exception 33 on the current Payment Estimate.		
Overrun - Total						\$0.00			
Overrun - Total							\$0.00		
0580 - Total							\$0.00		
0590	REINFORCING STEEL (CULVERTS-BRIDGE)	Material		8	Aug 3, 2020	SYSTEM	(\$16,320.00)		
				8	Aug 3, 2020	SYSTEM	\$16,320.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user moorec1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
				9	Aug 17, 2020	SYSTEM	(\$16,320.00)		
				9	Aug 17, 2020	SYSTEM	\$16,320.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user moorec1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				10	Sep 2, 2020	SYSTEM	(\$16,320.00)		
				10	Sep 2, 2020	SYSTEM	\$16,320.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user moorec1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
				11	Sep 16, 2020	SYSTEM	(\$16,320.00)		
				11	Sep 16, 2020	SYSTEM	\$16,320.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user moorec1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0590	REINFORCING STEEL (CULVERTS-BRIDGE)	Material		12	Oct 1, 2020	SYSTEM	(\$16,320.00)		
				12	Oct 1, 2020	SYSTEM	\$16,320.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user moorec1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
				13	Oct 16, 2020	SYSTEM	(\$16,320.00)		
				13	Oct 16, 2020	SYSTEM	\$16,320.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user moorec1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
				14	Nov 2, 2020	SYSTEM	(\$16,320.00)		
				14	Nov 2, 2020	SYSTEM	\$16,320.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user moorec1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
				15	Dec 2, 2020	SYSTEM	(\$16,320.00)		
				15	Dec 2, 2020	SYSTEM	\$16,320.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user moorec1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
	- Total							\$0.00	
	Material - Total							\$0.00	
	REINFORCING STEEL (CULVERTS-BRIDGE)	Other Item Adjustment	OADJ		10	Sep 2, 2020	moorec1	\$1,360.00	Correction for erroneous negative adjustment made on estimate 0009.
					12	Oct 1, 2020	moorec1	\$1,360.00	Payment for overrun quantity approved on change order #0002.
	OADJ - Total							\$2,720.00	
	REINFORCING STEEL (CULVERTS-BRIDGE)		OVRN		8	Aug 3, 2020	moorec1	(\$1,360.00)	Correction for overpayment.
					9	Aug 17, 2020	moorec1	(\$1,360.00)	Correction for overpayment (pending change order.)
OVRN - Total							(\$2,720.00)		
Other Item Adjustment - Total							\$0.00		
REINFORCING STEEL (CULVERTS-BRIDGE)	Overrun	Overrun		8	Aug 3, 2020	SYSTEM	(\$1,360.00)		
				8	Aug 3, 2020	SYSTEM	\$1,360.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) overriding Payment Estimate Exception 27 on the current Payment Estimate.	
				9	Aug 17, 2020	SYSTEM	(\$1,360.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				9	Aug 17, 2020	SYSTEM	\$1,360.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) overriding Payment Estimate Exception 31 on the current Payment Estimate.	
				10	Sep 2, 2020	SYSTEM	(\$1,360.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				10	Sep 2, 2020	SYSTEM	\$1,360.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) overriding Payment Estimate Exception 34 on the current Payment Estimate.	
Overrun - Total							\$0.00		
Overrun - Total							\$0.00		
0590 - Total							\$0.00		
0600	BRIDGE RAIL (TWO TUBE STRUCTURAL STEEL)	Construction Stockpile		2	May 4, 2020	SYSTEM	\$24,075.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				8	Aug 3, 2020	SYSTEM	(\$24,075.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total							\$0.00	
Construction Stockpile - Total							\$0.00		
0600 - Total							\$0.00		
0630	CLEANING AND EPOXY COATING	Material		6	Jul 1, 2020	SYSTEM	(\$6,778.10)		
				6	Jul 1, 2020	SYSTEM	\$6,778.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user moorec1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				7	Jul 16, 2020	SYSTEM	(\$6,778.10)		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0630	CLEANING AND EPOXY COATING	Material			2020			
				7	Jul 16, 2020	SYSTEM	\$6,778.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user moorec1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				8	Aug 3, 2020	SYSTEM	(\$6,778.10)	
				8	Aug 3, 2020	SYSTEM	\$6,778.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user moorec1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				9	Aug 17, 2020	SYSTEM	(\$6,778.10)	
				9	Aug 17, 2020	SYSTEM	\$6,778.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user moorec1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				10	Sep 2, 2020	SYSTEM	(\$6,778.10)	
				10	Sep 2, 2020	SYSTEM	\$6,778.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user moorec1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				11	Sep 16, 2020	SYSTEM	(\$6,778.10)	
				11	Sep 16, 2020	SYSTEM	\$6,778.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user moorec1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				12	Oct 1, 2020	SYSTEM	(\$6,778.10)	
				12	Oct 1, 2020	SYSTEM	\$6,778.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user moorec1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				13	Oct 16, 2020	SYSTEM	(\$6,778.10)	
				13	Oct 16, 2020	SYSTEM	\$6,778.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user moorec1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				14	Nov 2, 2020	SYSTEM	(\$6,778.10)	
				14	Nov 2, 2020	SYSTEM	\$6,778.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user moorec1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				15	Dec 2, 2020	SYSTEM	(\$6,778.10)	
				15	Dec 2, 2020	SYSTEM	\$6,778.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user moorec1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				16	Dec 16, 2020	SYSTEM	(\$6,778.10)	
				16	Dec 16, 2020	SYSTEM	\$6,778.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user moorec1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
	17	Jan 4, 2021	SYSTEM	(\$6,778.10)				
	17	Jan 4, 2021	SYSTEM	\$6,778.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user moorec1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
			- Total				\$0.00	
	Material - Total						\$0.00	
0630 - Total							\$0.00	
0640	BRIDGE GUARDRAIL (THRIE BEAM)	Construction Stockpile		2	May 4, 2020	SYSTEM	\$15,435.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Jul 1, 2020	SYSTEM	(\$15,435.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$0.00
	Construction Stockpile - Total						\$0.00	
	BRIDGE GUARDRAIL (THRIE BEAM)	Material		6	Jul 1, 2020	SYSTEM	(\$18,900.00)	
			6	Jul 1, 2020	SYSTEM	\$18,900.00	This adjustment offsets the original system-generated Overrun Payment	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0640	BRIDGE GUARDRAIL (THRIE BEAM)	Material			2020			Estimate Item Adjustment (0022) due to user moorec1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				7	Jul 16, 2020	SYSTEM	(\$18,900.00)	
				7	Jul 16, 2020	SYSTEM	\$18,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user moorec1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				8	Aug 3, 2020	SYSTEM	(\$18,900.00)	
				8	Aug 3, 2020	SYSTEM	\$18,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user moorec1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				9	Aug 17, 2020	SYSTEM	(\$18,900.00)	
				9	Aug 17, 2020	SYSTEM	\$18,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user moorec1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				10	Sep 2, 2020	SYSTEM	(\$18,900.00)	
				10	Sep 2, 2020	SYSTEM	\$18,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user moorec1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				11	Sep 16, 2020	SYSTEM	(\$18,900.00)	
				11	Sep 16, 2020	SYSTEM	\$18,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user moorec1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				12	Oct 1, 2020	SYSTEM	(\$18,900.00)	
				12	Oct 1, 2020	SYSTEM	\$18,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user moorec1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				13	Oct 16, 2020	SYSTEM	(\$18,900.00)	
				13	Oct 16, 2020	SYSTEM	\$18,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user moorec1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				14	Nov 2, 2020	SYSTEM	(\$18,900.00)	
				14	Nov 2, 2020	SYSTEM	\$18,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user moorec1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				15	Dec 2, 2020	SYSTEM	(\$18,900.00)	
				15	Dec 2, 2020	SYSTEM	\$18,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user moorec1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				16	Dec 16, 2020	SYSTEM	(\$18,900.00)	
16	Dec 16, 2020	SYSTEM	\$18,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user moorec1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
17	Jan 4, 2021	SYSTEM	(\$18,900.00)					
17	Jan 4, 2021	SYSTEM	\$18,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user moorec1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
			- Total				\$0.00	
Material - Total							\$0.00	
0640 - Total							\$0.00	
5001	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Material		12	Oct 1, 2020	SYSTEM	(\$1,850.00)	
				12	Oct 1, 2020	SYSTEM	\$1,850.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user moorec1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				13	Oct 16, 2020	SYSTEM	(\$1,850.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
5001	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Material		13	Oct 16, 2020	SYSTEM	\$1,850.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user moorec1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				14	Nov 2, 2020	SYSTEM	(\$1,850.00)	
				14	Nov 2, 2020	SYSTEM	\$1,850.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user moorec1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				15	Dec 2, 2020	SYSTEM	(\$1,850.00)	
				15	Dec 2, 2020	SYSTEM	\$1,850.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user moorec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				16	Dec 16, 2020	SYSTEM	(\$1,850.00)	
				16	Dec 16, 2020	SYSTEM	\$1,850.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user moorec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	5001 - Total						\$0.00	
	Overall - Total						(\$198,467.33)	