



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on May 22, 2020

Pay Estimate Created Date: May 18, 2020

Progress Estimate Number 3	Contract ID 191213-D05 Prime Contractor Willard Asphalt Paving, Inc.	Pay Period Start May 2, 2020 Pay Period End May 15, 2020	Original Contract Amount \$4,084,678.21 Net Change Order Amount \$0.00 Current Contract Amount \$4,084,678.21
--------------------------------------	---	---	--

Approval Date	By User
May 18, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by moorec1
May 18, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by abbote1
May 19, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2020	November 1, 2020		5.09%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
191213-D05			
Total Posted Items Pay	\$81,141.50	\$126,578.25	\$207,719.75
Gross Item Adjustments	\$0.00	\$128,936.50	\$128,936.50
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$255,514.75	\$336,656.25
Contract Total Payable This Estimate:	\$81,141.50		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3280	0020	2063300	CLASS 4 EXCAVATION	CUYD	\$100.000	34.3	\$3,430.00
	0040	2142000	FURNISHING ROCK FILL	CUYD	\$30.000	10	\$300.00
	0050	2143000	PLACING ROCK FILL	CUYD	\$180.000	10	\$1,800.00
	0070	2163500	PARTIAL REMOVAL OF CULVERT CONCRETE	LS	\$52,000.000	0.25	\$13,000.00
	0140	6097000	ROCK LINING	CUYD	\$215.000	10.1	\$2,171.50
	0390	7034041	CLASS B-1 CONCRETE (CULVERTS)	CUYD	\$1,500.000	32.4	\$48,600.00
	0400	7061030	REINFORCING STEEL (CULVERTS)	LB	\$2.000	5,920	\$11,840.00
Project J5S3280 - Total							\$81,141.50
Overall - Total							\$81,141.50

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3280	0040	FURNISHING ROCK FILL	Material			-10	\$30.00	(\$300.00)
	0040	FURNISHING ROCK FILL	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	10	\$30.00	\$300.00
	0140	ROCK LINING	Material			-10.1	\$215.00	(\$2,171.50)
	0140	ROCK LINING	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user moorec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	10.1	\$215.00	\$2,171.50
	0390	CLASS B-1 CONCRETE (CULVERTS)	Material			-49	\$1,500.00	(\$73,500.00)
	0390	CLASS B-1 CONCRETE (CULVERTS)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item	49	\$1,500.00	\$73,500.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 22, 2020

Pay Estimate Created Date: May 18, 2020

Progress Estimate Number 3			Contract ID 191213-D05 Prime Contractor Willard Asphalt Paving, Inc.		Pay Period Start May 2, 2020 Pay Period End May 15, 2020		Original Contract Amount \$4,084,678.21 Net Change Order Amount \$0.00 Current Contract Amount \$4,084,678.21	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3280					Adjustment (0003) due to user moorec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	0400	REINFORCING STEEL (CULVERTS)	Material			-8,630	\$2.00	(\$17,260.00)
	0400	REINFORCING STEEL (CULVERTS)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user moorec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	8,630	\$2.00	\$17,260.00
Total								\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 22, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3280	FAS S401(70)	Resurface and add shoulders	U, T	MILLER	from Route 42 to Crocker

Totals by Job Numbers				
J5S3280		This Estimate	Previous	To Date
	Posted Item Pay	\$81,141.50	\$126,578.25	\$207,719.75
	Gross Item Adjustments	\$0.00	\$128,936.50	\$128,936.50
	Gross Item Pay	\$81,141.50	\$255,514.75	\$336,656.25
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions

Report Generated on May 22, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3280, Item 2142000, Project Item Line Number 0040, Material Set 214200096, Material 0214STRF - Stone for Rock Fill, Acceptance Action Generic 0214STRF is insufficient.	Pending QC/QA test results.	moorec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3280, Item 6097000, Project Item Line Number 0140, Material Set 609700096, Material 0611EPM - Embankment Protection Material, Acceptance Action Generic 0611EPM is insufficient.	Pending QC/QA test results.	moorec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3280, Item 7034041, Project Item Line Number 0390, Material Set 703404196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Pending QC/QA test results.	moorec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3280, Item 7034041, Project Item Line Number 0390, Material Set 703404196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Pending QC/QA test results.	moorec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3280, Item 7034041, Project Item Line Number 0390, Material Set 703404196, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Pending QC/QA test results.	moorec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3280, Item 7061030, Project Item Line Number 0400, Material Set 706103096, Material 1036RSDFL42M29 - Reinforcing Steel No. 9/M29 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Pending QC/QA test results.	moorec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3280, Item 7061030, Project Item Line Number 0400, Material Set 706103096, Material 1036RSDFL42M32 - Reinforcing Steel No. 10/M32 Gr 60/M420@, Acceptance Action Generic ReSteelBars is insufficient.	Pending QC/QA test results.	moorec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3280, Item 7061030, Project Item Line Number 0400, Material Set 706103096, Material 1036RSDFL42M36 - Reinforcing Steel No. 11/M36 Gr 60/M420@, Acceptance Action Generic ReSteelBars is insufficient.	Pending QC/QA test results.	moorec1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 22, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191213-D05	J5S3280	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$20,000.00	\$0.00
		0001	0020	2063300	CLASS 4 EXCAVATION	100.00	0.00	100.00	CUYD	56.40	\$100.00	\$5,640.00
		0001	0030	2079909	MISC.MODIFIED LINEAR GRADING, CLASS II	1,576.10	0.00	1,576.10	STA	0.00	\$270.00	\$0.00
		0001	0040	2142000	FURNISHING ROCK FILL	21.00	0.00	21.00	CUYD	10.00	\$30.00	\$300.00
		0001	0050	2143000	PLACING ROCK FILL	21.00	0.00	21.00	CUYD	10.00	\$180.00	\$1,800.00
		0001	0060	2153000	SHAPING SLOPES, CLASS III	43.00	0.00	43.00	100F	0.00	\$950.00	\$0.00
		0001	0070	2163500	PARTIAL REMOVAL OF CULVERT CONCRETE	1.00	0.00	1.00	LS	0.50	\$52,000.00	\$26,000.00
		0001	0080	3105002	GRAVEL (A) OR CRUSHED STONE (B)	148.00	0.00	148.00	TONS	0.00	\$225.00	\$0.00
		0001	0090	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	12,651.90	0.00	12,651.90	TONS	0.00	\$50.75	\$0.00
		0001	0100	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	26,255.00	0.00	26,255.00	TONS	0.00	\$60.35	\$0.00
		0001	0110	4071005	TACK COAT	28,214.00	0.00	28,214.00	GAL	0.00	\$2.20	\$0.00
		0001	0120	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	9.00	0.00	9.00	CUYD	0.00	\$29.50	\$0.00
		0001	0130	6096042	PLACING TYPE 2 ROCK DITCH LINER	9.00	0.00	9.00	CUYD	0.00	\$420.00	\$0.00
		0001	0135	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,500.00	0.00	1,500.00	LF	0.00	\$10.00	\$0.00
		0001	0140	6097000	ROCK LINING	41.00	0.00	41.00	CUYD	10.10	\$215.00	\$2,171.50
		0001	0150	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARRELS)	4.00	0.00	4.00	EA	0.00	\$1,800.00	\$0.00
		0001	0155	6122020	REPLACEMENT SAND BARREL	1.00	0.00	1.00	EA	0.00	\$150.00	\$0.00
		0001	0156	6122030	IMPACT ATTENUATOR (RELOCATION)	6.00	0.00	6.00	EA	0.00	\$750.00	\$0.00
		0001	0160	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1.00	\$0.00
		0001	0170	6161005	CONSTRUCTION SIGNS	2,164.00	0.00	2,164.00	SQFT	610.50	\$6.50	\$3,968.25
		0001	0180	6161009	FLAG ASSEMBLY	14.00	0.00	14.00	EA	14.00	\$20.00	\$280.00
		0001	0190	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	50.00	\$22.00	\$1,100.00
		0001	0200	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,000.00	\$8,000.00
		0001	0210	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	0.00	\$4,800.00	\$0.00
		0001	0220	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	4.00	\$1,800.00	\$7,200.00
		0001	0230	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	2,500.00	0.00	2,500.00	LF	0.00	\$20.00	\$0.00
		0001	0240	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$121,000.00	\$60,500.00
		0001	0250	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0260	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	130.00	0.00	130.00	LF	0.00	\$6.75	\$0.00
		0001	0270	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	78.00	0.00	78.00	LF	0.00	\$27.75	\$0.00
		0001	0280	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
		0001	0290	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	140.00	0.00	140.00	LF	0.00	\$0.20	\$0.00
		0001	0300	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	271,424.00	0.00	271,424.00	LF	0.00	\$0.11	\$0.00
		0001	0310	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	249,971.00	0.00	249,971.00	LF	0.00	\$0.09	\$0.00
		0001	0320	6207001	PAVEMENT MARKING REMOVAL	8,000.00	0.00	8,000.00	LF	0.00	\$0.70	\$0.00
		0001	0330	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	3,195.00	0.00	3,195.00	LF	0.00	\$1.75	\$0.00
		0001	0340	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,098.00	0.00	1,098.00	SQYD	0.00	\$12.45	\$0.00
		0001	0350	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,909.00	0.00	1,909.00	SQYD	0.00	\$11.35	\$0.00
		0001	0360	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,286.30	0.00	1,286.30	STA	0.00	\$11.00	\$0.00
		0001	0370	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	792.80	0.00	792.80	STA	0.00	\$11.00	\$0.00
		0001	0380	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00
		0001	0390	7034041	CLASS B-1 CONCRETE (CULVERTS)	138.00	0.00	138.00	CUYD	49.00	\$1,500.00	\$73,500.00
		0001	0400	7061030	REINFORCING STEEL (CULVERTS)	24,120.00	0.00	24,120.00	LB	8,630.00	\$2.00	\$17,260.00
		0001	0410	7250424	24 IN. PIPE GROUP C	32.00	0.00	32.00	LF	0.00	\$135.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 22, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191213-D05	J5S3280	0001	0420	7250478	78 IN. PIPE GROUP C	16.00	0.00	16.00	LF	0.00	\$320.00	\$0.00
		0001	0430	8051000A	SEEDING - COOL SEASON MIXTURES	37.20	0.00	37.20	ACRE	0.00	\$2,150.00	\$0.00
		0001	0440	8061004	SEDIMENT TRAP ROCK	92.20	0.00	92.20	CUYD	0.00	\$56.75	\$0.00
		0001	0450	8061005	ROCK DITCH CHECK	4,915.00	0.00	4,915.00	LF	0.00	\$10.75	\$0.00
		0001	0460	8061006	ALTERNATE DITCH CHECK	614.00	0.00	614.00	LF	0.00	\$8.50	\$0.00
		0001	0470	8061016	SEDIMENT REMOVAL	602.00	0.00	602.00	CUYD	0.00	\$18.00	\$0.00
		0001	0480	8061017	TEMPORARY SEEDING AND MULCHING	7.40	0.00	7.40	ACRE	0.00	\$1,650.00	\$0.00
		0001	0490	8061019	SILT FENCE	3,072.00	0.00	3,072.00	LF	0.00	\$2.20	\$0.00
		0010	0500	6061060	MGS GUARDRAIL	2,525.00	0.00	2,525.00	LF	0.00	\$22.00	\$0.00
		0010	0510	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	0.00	\$3,000.00	\$0.00
		0010	0520	6061080	MGS END ANCHOR	8.00	0.00	8.00	EA	0.00	\$1,200.00	\$0.00
		0010	0530	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	8.00	0.00	8.00	EA	0.00	\$3,600.00	\$0.00
		0010	0540	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	24.00	0.00	24.00	EA	0.00	\$2,950.00	\$0.00
		0040	0550	9039901	MISC.Adjust Existing Signs	1.00	0.00	1.00	LS	0.00	\$4,200.00	\$0.00
		0070	0560	2161501	REMOVAL OF ASPHALT WEARING SURFACE	184.00	0.00	184.00	SQFT	0.00	\$4.00	\$0.00
		0070	0570	2163500	PARTIAL REMOVAL OF CULVERT CONCRETE	1.00	0.00	1.00	LS	0.00	\$26,000.00	\$0.00
		0070	0580	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	17.90	0.00	17.90	CUYD	0.00	\$3,300.00	\$0.00
		0070	0590	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	7,480.00	0.00	7,480.00	LB	0.00	\$2.00	\$0.00
		0070	0600	7122300	BRIDGE RAIL (TWO TUBE STRUCTURAL STEEL)	107.00	0.00	107.00	LF	0.00	\$300.00	\$0.00
		0071	0610	7039902	MISC.Curb Modification	4.00	0.00	4.00	EA	0.00	\$5,000.00	\$0.00
		0072	0620	2169903	MISC.Removal of Existing Bridge Rail	70.00	0.00	70.00	LF	0.00	\$100.00	\$0.00
		0072	0630	7040113	CLEAN AND EPOXY SEAL	161.00	0.00	161.00	SQFT	0.00	\$42.10	\$0.00
		0072	0640	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	63.00	0.00	63.00	LF	0.00	\$300.00	\$0.00
Project J5S3280 - Total Value Posted to Date as of Report Generated Date												\$207,719.75
191213-D05 Overall - Total Value Posted to Date as of Report Generated Date												\$207,719.75



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 22, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3280

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2063300	CLASS 4 EXCAVATION	5/13/20	5/18/20	9.10	CUYD		LM 7.183				
			5/14/20	5/18/20	11.10	CUYD		LM 12.000				
				5/18/20	14.10	CUYD		LM 9.498				
0040	2142000	FURNISHING ROCK FILL	5/13/20	5/18/20	8.00	CUYD		LM 6.850				
			5/14/20	5/18/20	2.00	CUYD		LM 7.183				
0050	2143000	PLACING ROCK FILL	5/13/20	5/18/20	8.00	CUYD		LM 6.850				
			5/14/20	5/18/20	2.00	CUYD		LM 7.183				
0070	2163500	PARTIAL REMOVAL OF CULVERT CONCRETE	5/14/20	5/18/20	0.12	LS		LM 12.000				
				5/18/20	0.12	LS		LM 9.498				
0140	6097000	ROCK LINING	5/13/20	5/18/20	5.40	CUYD		LM 6.850				
			5/14/20	5/18/20	4.70	CUYD		LM 7.183				
0390	7034041	CLASS B-1 CONCRETE (CULVERTS)	5/13/20	5/18/20	25.40	CUYD		LM 7.183				
			5/14/20	5/18/20	7.00	CUYD		LM 12.000				
0400	7061030	REINFORCING STEEL (CULVERTS)	5/13/20	5/18/20	4,350.00	LB		LM 7.183				
			5/14/20	5/18/20	1,570.00	LB		LM 12.000				

The information below this line are details from Line Item agency views.

No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on May 22, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0040	FURNISHING ROCK FILL	Material		3	May 18, 2020	SYSTEM	(\$300.00)	
				3	May 18, 2020	SYSTEM	\$300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total				\$0.00			
	0040 - Total				\$0.00			
0140	ROCK LINING	Material		3	May 18, 2020	SYSTEM	(\$2,171.50)	
				3	May 18, 2020	SYSTEM	\$2,171.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user moorec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total				\$0.00			
	0140 - Total				\$0.00			
0390	CLASS B-1 CONCRETE (CULVERTS)	Material		1	Apr 17, 2020	SYSTEM	(\$8,250.00)	
				1	Apr 17, 2020	SYSTEM	\$8,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				2	May 4, 2020	SYSTEM	(\$24,900.00)	
				2	May 4, 2020	SYSTEM	\$24,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				3	May 18, 2020	SYSTEM	(\$73,500.00)	
				3	May 18, 2020	SYSTEM	\$73,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorec1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total				\$0.00			
0390 - Total				\$0.00				
0400	REINFORCING STEEL (CULVERTS)	Material		1	Apr 17, 2020	SYSTEM	(\$1,806.00)	
				1	Apr 17, 2020	SYSTEM	\$1,806.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user moorec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				2	May 4, 2020	SYSTEM	(\$5,420.00)	
				2	May 4, 2020	SYSTEM	\$5,420.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user moorec1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				3	May 18, 2020	SYSTEM	(\$17,260.00)	
				3	May 18, 2020	SYSTEM	\$17,260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user moorec1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total				\$0.00			
0400 - Total				\$0.00				
0500	MGS GUARDRAIL	Construction Stockpile		1	Apr 17, 2020	SYSTEM	\$26,310.50	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$26,310.50	
	Construction Stockpile - Total				\$26,310.50			
0500 - Total				\$26,310.50				
0510	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		1	Apr 17, 2020	SYSTEM	\$10,348.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$10,348.00	
	Construction Stockpile - Total				\$10,348.00			
0510 - Total				\$10,348.00				



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on May 22, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0520	MGS END ANCHOR	Construction Stockpile		1	Apr 17, 2020	SYSTEM	\$4,256.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$4,256.00	
	Construction Stockpile - Total					\$4,256.00		
	0520 - Total					\$4,256.00		
0530	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	Construction Stockpile		1	Apr 17, 2020	SYSTEM	\$12,272.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$12,272.00	
	Construction Stockpile - Total					\$12,272.00		
	0530 - Total					\$12,272.00		
0540	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	Apr 17, 2020	SYSTEM	\$36,240.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$36,240.00	
	Construction Stockpile - Total					\$36,240.00		
	0540 - Total					\$36,240.00		
0600	BRIDGE RAIL (TWO TUBE STRUCTURAL STEEL)	Construction Stockpile		2	May 4, 2020	SYSTEM	\$24,075.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$24,075.00	
	Construction Stockpile - Total					\$24,075.00		
	0600 - Total					\$24,075.00		
0640	BRIDGE GUARDRAIL (THRIE BEAM)	Construction Stockpile		2	May 4, 2020	SYSTEM	\$15,435.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$15,435.00	
	Construction Stockpile - Total					\$15,435.00		
	0640 - Total					\$15,435.00		
Overall - Total							\$128,936.50	