



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-G02	0002	February 16, 2020	March 1, 2020	March 2, 2020	Progress

Prepared For:

Collins & Hermann, Inc.
1215 Dunn Road
St. Louis, MO 63138
(314)869-8000FAX

Prepared By:

Joplin Project Office
2915 S Doughboy Dr
Joplin, MO 64804

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3423	FAF 59-2(7)	Guardrail and sign improvements	59	MCDONALD	various locations from 1.7 miles south of Route 76 in Anderson to 2.1 miles south of Route 90 in Noel

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$774,077.51	\$0.00	\$774,077.51	59.03%	June 26, 2020	June 26, 2020	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J7P3423			

Contract Total Pay For Estimate No. 002

	To Date	Previous	This Estimate
191213-G02			
Total Earnings	\$456,911.25	\$320,470.14	\$136,441.11
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$457,504.25	\$320,470.14	
Contract Total Payable This Estimate:			\$137,034.11

Approval Date	By User
March 3, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by LANEK1
March 3, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by LANEK1
March 4, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-G02	0002	February 16, 2020	March 1, 2020	March 2, 2020	Progress

Totals by Job Numbers				
J7P3423		To Date	Previous	This Estimate
	Participating	\$456,911.25	\$320,470.14	\$136,441.11
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$457,504.25	\$320,470.14	\$137,034.11
	Stockpiled Materials	\$129,789.29	\$203,969.53	-74,180.24
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$0.00	\$0.00	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$457,504.25	\$320,470.14	
Project Total Payable This Estimate:				\$137,034.11

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Item Overrun: Contract 191213-G02, Contract Project J7P3423, Project Item Line Number 0150, Contract Line Item Number 0150, Item 9031273, Minor Item.	taylot3	Overridden
Estimate Exception Type: Item Overrun: Contract 191213-G02, Contract Project J7P3423, Project Item Line Number 0120, Contract Line Item Number 0120, Item 9031010, Minor Item.	taylot3	Overridden
Estimate Exception Type: Insufficient Materials: Project J7P3423, Item 9031273, Project Item Line Number 0150, Material Set 903127396, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	taylot3	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3423, Item 9031270A, Project Item Line Number 0140, Material Set 9031270A96, Material 0903HSTS - Tubular Steel Sign Support, Acceptance Action Generic 0903HSTS is insufficient.	taylot3	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3423, Item 9031010, Project Item Line Number 0120, Material Set	taylot3	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-G02	0002	February 16, 2020	March 1, 2020	March 2, 2020	Progress

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
903101096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.		
Estimate Exception Type: Insufficient Materials: Project J7P3423, Item 9031241, Project Item Line Number 0130, Material Set 903124196, Material 0903HSBA - Breakaway Assembly for Highway Signing, Acceptance Action Generic 0903HSBA is insufficient.	taylot3	Acknowledged

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J7P3423	0015	2153000		\$1,000.00	100F	0.00	2.40	16.80	19.20	\$16,800.00
	0020	6161005		\$6.07	SQFT	0.00	728.00	0.00	728.00	\$0.00
	0030	6161008		\$50.62	EA	0.00	2.00	0.00	2.00	\$0.00
	0040	6161009		\$25.31	EA	0.00	2.00	0.00	2.00	\$0.00
	0050	6161025		\$18.22	EA	0.00	65.00	0.00	65.00	\$0.00
	0060	6161099		\$2,328.36	EA	0.00	2.00	0.00	2.00	\$0.00
	0070	6162004		\$1,214.80	EA	0.00	4.00	0.00	4.00	\$0.00
	0080	6181000		\$132,947.04	LS	0.00	0.25	0.25	0.50	\$33,236.76
	0090	6274000		\$4,254.95	LS	0.00	0.00	1.00	1.00	\$4,254.95
	0100	6061061		\$24.85	LF	0.00	2,312.50	3,500.00	5,812.50	\$44,651.76
	0110	6063014		\$2,709.06	EA	0.00	3.00	21.00	24.00	\$25,033.26
	0160	9035004A		\$33.74	SQFT	0.00	0.00	387.00	387.00	\$13,057.38
Total Amount of Items Paid this Estimate -										\$137,034.11

Total Paid / All Items / All Estimates



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID		Estimate Number		Pay Period Start	Pay Period End	Created Date		Estimate Type		
191213-G02		0002		February 16, 2020	March 1, 2020	March 2, 2020		Progress		
Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J7P3423	0001	0010	2022010		0.00	1	LS	0.00	\$44,353.20	\$0.00
	0001	0015	2153000		0.00	32	100F	19.20	\$1,000.00	\$19,200.00
	0001	0020	6161005		0.00	753	SQFT	728.00	\$6.07	\$4,418.96
	0001	0030	6161008		0.00	2	EA	2.00	\$50.62	\$101.24
	0001	0040	6161009		0.00	2	EA	2.00	\$25.31	\$50.62
	0001	0050	6161025		0.00	65	EA	65.00	\$18.22	\$1,184.30
	0001	0060	6161099		0.00	2	EA	2.00	\$2,328.36	\$4,656.72
	0001	0070	6162004		0.00	4	EA	4.00	\$1,214.80	\$4,859.20
	0001	0080	6181000		0.00	1	LS	0.50	\$132,947.04	\$66,473.52
	0001	0090	6274000		0.00	1	LS	1.00	\$4,254.95	\$4,254.95
	0010	0100	6061061		0.00	13413	LF	5,812.50	\$24.85	\$144,440.62
	0010	0110	6063014		0.00	40	EA	24.00	\$2,709.06	\$65,017.44
	0040	0120	9031010		0.00	15.100	CUYD	15.39	\$848.45	\$13,057.65
	0040	0130	9031241		0.00	168	EA	129.00	\$177.05	\$22,839.45
	0040	0140	9031270A		0.00	2688	LF	2,064.00	\$9.09	\$18,761.76
	0040	0150	9031273		0.00	504	LF	513.00	\$38.55	\$19,776.15
	0040	0160	9035004A		0.00	504	SQFT	387.00	\$33.74	\$13,057.38

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-G02	0002	February 16, 2020	March 1, 2020	March 2, 2020	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J7P3423	0015	2153000	SHAPING SLOPES, CLASS III	MO 59 run #2 36.070 to 36.248 and #3 36.493 to 36.545	2/17/20	leet1	1.60	100F		
				MO 59 at LM 37.725 to 37.877	2/18/20	leet1	0.80	100F		
				MO 59 McDonald County	2/19/20	leet1	3.20	100F		
				MO 59 McDonald County	2/20/20	leet1	4.80	100F		
				MO 59 McDonald County	2/21/20	leet1	1.60	100F		
				MO 59 in McDonald County	2/25/20	martjc	3.20	100F		
				MO 59 McDonald County	2/27/20	leet1	0.80	100F		
				MO 59 McDonald County	2/28/20	leet1	0.80	100F		
	0080	6181000	MOBILIZATION	MO 59 McDonald County	2/27/20	leet1	0.25	LS		
	0090	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	MO 59 LM 36.493 to 45.428	2/17/20	leet1	1.00	LS		
	0100	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	MO 59 run #2 36.070 to 36.248 and #3 36.493 to 36.545	2/17/20	leet1	637.50	LF		
				MO 59 at LM 37.725 to 37.877	2/18/20	leet1	400.00	LF		
				MO 59 McDonald County	2/19/20	leet1	300.00	LF		
				MO 59 McDonald County	2/20/20	leet1	150.00	LF		



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 6, 2020

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
191213-G02		0002		February 16, 2020		March 1, 2020		March 2, 2020		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J7P3423	0100	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	MO 59 McDonald County	2/21/20	leet1	262.50	LF			
				MO 59 in McDonald County	2/25/20	martijc	925.00	LF			
				MO 59 McDonald County	2/27/20	leet1	475.00	LF			
				MO 59 McDonald County	2/28/20	leet1	350.00	LF			
	0110	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	MO 59 run #2 36.070 to 36.248 and #3 36.493 to 36.545	2/17/20	leet1	2.00	EA			
				MO 59 at LM 37.725 to 37.877	2/18/20	leet1	1.00	EA			
				MO 59 McDonald County	2/19/20	leet1	4.00	EA			
				MO 59 McDonald County	2/20/20	leet1	6.00	EA			
				MO 59 McDonald County	2/21/20	leet1	2.00	EA			
				MO 59 in McDonald County	2/25/20	martijc	4.00	EA			
				MO 59 McDonald County	2/27/20	leet1	1.00	EA			
				MO 59 McDonald County	2/28/20	leet1	1.00	EA			
				0160	9035004A	SH-FLAT SHEET	MO 59 McDonald County	2/27/20	leet1	162.00	SQFT
	MO 59 McDonald County	2/28/20	leet1				225.00	SQFT			