



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on December 4, 2020

Pay Estimate Created Date: October 15, 2020

<b>Final Estimate Number</b> 8	<b>Contract ID</b> 191213-H03 <b>Prime Contractor</b> Above And Below Contracting, LLC	<b>Pay Period Start</b> August 16, 2020 <b>Pay Period End</b> October 15, 2020	<b>Original Contract Amount</b> \$394,570.92 <b>Net Change Order Amount</b> \$17,101.29 <b>Current Contract Amount</b> \$411,672.21
-----------------------------------	---	---	---

Approval Date		By User
December 3, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	wilkem1
December 3, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
December 4, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2020	October 1, 2020	June 17, 2020	100.00%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 8			
	This Estimate	Previous	To Date
191213-H03			
Total Posted Items Pay	\$0.00	\$411,672.21	\$411,672.21
Gross Item Adjustments	\$0.00	(\$1,025.05)	(\$1,025.05)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$410,647.16	\$410,647.16
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>		

## Items Paid This Estimate Period

No Data Available

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

## Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on December 4, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9I3658B	FAF 67-2(58)	Pavement improvements	67	WAYNE	from Co. Rd. 211 intersection to .75 miles north of Route JJ

Totals by Job Numbers																																			
J9I3658B	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$0.00</td><td>\$411,672.21</td><td>\$411,672.21</td></tr><tr><td>Gross Item Adjustments</td><td>\$0.00</td><td>(\$1,025.05)</td><td>(\$1,025.05)</td></tr><tr><td>Gross Item Pay</td><td>\$0.00</td><td>\$410,647.16</td><td>\$410,647.16</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>				This Estimate	Previous	To Date	Posted Item Pay	\$0.00	\$411,672.21	\$411,672.21	Gross Item Adjustments	\$0.00	(\$1,025.05)	(\$1,025.05)	Gross Item Pay	\$0.00	\$410,647.16	\$410,647.16	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																
Posted Item Pay	\$0.00	\$411,672.21	\$411,672.21																																
Gross Item Adjustments	\$0.00	(\$1,025.05)	(\$1,025.05)																																
Gross Item Pay	\$0.00	\$410,647.16	\$410,647.16																																
Incentive	\$0.00	\$0.00	\$0.00																																
Disincentive	\$0.00	\$0.00	\$0.00																																
Liquidated Damages	\$0.00	\$0.00	\$0.00																																
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on December 4, 2020

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191213-H03	J9I3658B	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00
		0001	0020	2031000	CLASS A EXCAVATION	1,157.00	-22.00	1,135.00	CUYD	1,135.00	\$15.00	\$17,025.00
		0001	0030	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	5.00	-0.30	4.70	100F	4.70	\$400.00	\$1,880.00
		0001	0040	3030600	FURNISHING ROCK BASE MATERIAL	1,736.00	-33.00	1,703.00	SQYD	1,703.00	\$12.00	\$20,436.00
		0001	0050	3030610A	PLACING ROCK BASE	1,736.00	-33.00	1,703.00	SQYD	1,703.00	\$8.00	\$13,624.00
		0001	0060	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	1,736.00	-33.00	1,703.00	SQYD	1,703.00	\$10.00	\$17,030.00
		0001	0070	3049905	MISC.RIGID GEOGRID TO ENHANCE AGGREGATE OR ROCK BASE	3,471.30	-66.60	3,404.70	SQYD	3,404.70	\$3.00	\$10,214.10
		0001	0080	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	1,794.30	-33.40	1,760.90	SQYD	1,760.90	\$75.00	\$132,067.50
		0001	0090	6057000	AGGREGATE DRAIN	23.00	8.00	31.00	LF	31.00	\$25.00	\$775.00
		0001	0100	6161005	CONSTRUCTION SIGNS	330.00	-16.00	314.00	SQFT	314.00	\$8.00	\$2,512.00
		0001	0110	6161008	ADVANCED WARNING RAIL SYSTEM	15.00	-1.00	14.00	EA	14.00	\$35.00	\$490.00
		0001	0120	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$25.00	\$100.00
		0001	0130	6161010	RELOCATED SIGNS	236.00	0.00	236.00	SQFT	236.00	\$7.00	\$1,652.00
		0001	0140	6161025	CHANNELIZER (TRIM LINE)	40.00	0.00	40.00	EA	40.00	\$20.00	\$800.00
		0001	0150	6161030	TYPE III MOVEABLE BARRICADE	27.00	-2.00	25.00	EA	25.00	\$150.00	\$3,750.00
		0001	0160	6161034	DIRECTIONAL INDICATOR BARRICADE WITH LIGHT	19.00	-5.00	14.00	EA	14.00	\$95.00	\$1,330.00
		0001	0170	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	1.00	\$1,000.00	\$1,000.00
		0001	0180	6161055	SEQUENTIAL FLASHING WARNING LIGHT	19.00	-5.00	14.00	EA	14.00	\$50.00	\$700.00
		0001	0190	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	1.00	0.00	1.00	EA	1.00	\$3,200.00	\$3,200.00
		0001	0200	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	8.00	\$1,000.00	\$8,000.00
		0001	0210	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	788.00	0.00	788.00	LF	788.00	\$34.50	\$27,186.00
		0001	0220	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	1,225.00	0.00	1,225.00	LF	1,225.00	\$13.00	\$15,925.00
		0001	0230	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00
		0001	0240	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	4,657.00	668.00	5,325.00	LF	5,325.00	\$1.50	\$7,987.50
		0001	0250	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	2,501.00	1,244.00	3,745.00	LF	3,745.00	\$1.50	\$5,617.50
		0001	0260	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	728.00	802.00	1,530.00	LF	1,530.00	\$5.00	\$7,650.00
		0001	0270	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	290.00	-12.00	278.00	LF	278.00	\$5.00	\$1,390.00
		0001	0280	6207001	PAVEMENT MARKING REMOVAL	7,373.00	2,347.00	9,720.00	LF	9,720.00	\$2.50	\$24,300.00
		0001	0290	6240104A	SEPARATION GEOTEXTILE	2,064.00	-100.00	1,964.00	SQYD	1,964.00	\$3.00	\$5,892.00
		0001	0300	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	4.30	0.90	5.20	STA	5.20	\$3,131.40	\$16,283.28
		0001	0310	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$2,500.00	\$2,500.00
		0001	0320	8051000A	SEEDING - COOL SEASON MIXTURES	1.00	0.00	1.00	ACRE	1.00	\$5,000.00	\$5,000.00
		0001	0330	8061005	ROCK DITCH CHECK	96.00	-96.00	0.00	LF	0.00	\$15.00	\$0.00
		0001	0340	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	1.00	\$4,010.00	\$4,010.00
		0001	0350	6122020	REPLACEMENT SAND BARREL	5.00	-5.00	0.00	EA	0.00	\$275.00	\$0.00
		0001	0360	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00
		0001	5001	6139901	MISC.Pavement Repair	0.00	1.00	1.00	LS	1.00	\$8,620.70	\$8,620.70
		0001	5002	4019901	MISC.Type A2 Shoulder	0.00	1.00	1.00	LS	1.00	\$1,224.63	\$1,224.63
Project J9I3658B - Total Value Posted to Date as of Report Generated Date												\$411,672.21
191213-H03 Overall - Total Value Posted to Date as of Report Generated Date												\$411,672.21



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 4, 2020

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details from Line Item agency views.**

No Agency View Details Exist



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on December 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0080	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	Material		2	Apr 16, 2020	SYSTEM	(\$58,575.00)		
				2	Apr 16, 2020	SYSTEM	\$58,575.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user barnfc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				3	May 4, 2020	SYSTEM	(\$95,250.00)		
				3	May 4, 2020	SYSTEM	\$95,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user barnfc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				- Total			\$0.00		
	Material - Total						\$0.00		
	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	Other Item Adjustment	FUEL	2	Apr 16, 2020	barnfc1	(\$407.21)	Fuel Index Price Adjustment template used to calculate. Copy saved in E-Projects.	
				3	May 4, 2020	barnfc1	(\$254.96)	barnfc1	
							FUEL - Total	(\$662.17)	Fuel Index Price Adjustment template used to calculate. Copy saved in E-Projects.
				Other Item Adjustment - Total					
	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	Price		4	May 18, 2020	SYSTEM	(\$221.02)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				5	Jun 2, 2020	SYSTEM	(\$141.86)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							- Total	(\$362.88)	
				Price - Total					
	0080 - Total						(\$1,025.05)		
0240	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	Overrun	Overrun	4	May 18, 2020	SYSTEM	(\$1,002.00)		
				5	Jun 2, 2020	SYSTEM	\$1,002.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.50000 - 1.50000, 'is applied (if non-zero).	
							Overrun - Total	\$0.00	
	Overrun - Total						\$0.00		
	0240 - Total						\$0.00		
0250	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	Overrun	Overrun	1	Apr 2, 2020	SYSTEM	(\$861.00)		
				2	Apr 16, 2020	SYSTEM	(\$1,005.00)		
				5	Jun 2, 2020	SYSTEM	\$1,866.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.50000 - 1.50000, 'is applied (if non-zero).	
				Overrun - Total	\$0.00				
	Overrun - Total						\$0.00		
0250 - Total						\$0.00			
0260	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	OTHR	6	Jun 16, 2020	durrov1	(\$3,825.00)	-765' waiting for retro reflectivity results.	
				7	Aug 17, 2020	durrov1	\$3,825.00	Pay for passing retro reflectivity results.	
							OTHR - Total	\$0.00	
	Other Item Adjustment - Total						\$0.00		
	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun	Overrun	6	Jun 16, 2020	SYSTEM	(\$4,010.00)		
				6	Jun 16, 2020	SYSTEM	\$4,010.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user durrov1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
							Overrun - Total	\$0.00	
Overrun - Total						\$0.00			
0260 - Total						\$0.00			
0270	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	OTHR	6	Jun 16, 2020	durrov1	(\$830.00)	-112' waiting for retro reflectivity results, and 54' poor markings	
				7	Aug 17,	durrov1	\$830.00	Pay for passing retro reflectivity results.	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on December 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0270	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	OTHR		2020				
			OTHR - Total					\$0.00	
		Other Item Adjustment - Total						\$0.00	
		0270 - Total						\$0.00	
0320	SEEDING - COOL SEASON MIXTURES	Material		6	Jun 16, 2020	SYSTEM	(\$5,000.00)		
				6	Jun 16, 2020	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user durrov1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
		- Total					\$0.00		
		Material - Total							\$0.00
	SEEDING - COOL SEASON MIXTURES	Other Item Adjustment	OTHR	6	Jun 16, 2020	durrov1	(\$1,000.00)	-0.2 acre waiting for seed growth	
				7	Aug 17, 2020	durrov1	\$1,000.00	Seed Growth Acceptance	
			OTHR - Total					\$0.00	
			Other Item Adjustment - Total						\$0.00
0320 - Total						\$0.00			
Overall - Total						(\$1,025.05)			