



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 19, 2020

Pay Estimate Created Date: October 15, 2020

Progress Estimate Number 17	Contract ID 191213-H04 Prime Contractor Robertson Contractors, Inc.	Pay Period Start October 1, 2020 Pay Period End October 15, 2020	Original Contract Amount \$2,283,871.00 Net Change Order Amount (\$27,778.90) Current Contract Amount \$2,256,092.10
---------------------------------------	--	---	---

Approval Date				By User
October 15, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by			chronf1
October 15, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			HILLSD1
October 19, 2020	Reviewed and Approved at the Central Office Controllers Office Level by			greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete	
July 1, 2021	July 1, 2021	September 23, 2020	99.88%	

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 17			
	This Estimate	Previous	To Date
191213-H04			
Total Posted Items Pay	\$0.00	\$2,253,402.10	\$2,253,402.10
Gross Item Adjustments	\$952.90	(\$1,243.06)	(\$290.16)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,252,159.04	\$2,253,111.94
Contract Total Payable This Estimate:	\$952.90		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3224	0080	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Other	\$5,000 withheld pending mix design transfer request and certification of mix for SL20-37.			(\$5,000.00)
	0260	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Other	Payment for 20% of posting that was previously withheld (retroreflectivity results accepted).			\$221.70
	0270	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Other	Payment for 20% of posting that was previously withheld (retroreflectivity results accepted).			\$242.20
	0480	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-111	\$135.00	(\$14,985.00)
	0480	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user chronf1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	111	\$135.00	\$14,985.00
	0620	CLEANING AND EPOXY COATING	MaterialCredit			499	\$11.00	\$5,489.00
Total								\$952.90



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 19, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3224	FAS S701(50)	Bridge replacement and 3 bridge rehabilitations	Z	STODDARD	from 4.4 miles west of Route 153 intersection to 3.0 miles east of Route 153 intersections
J9S3224B	FAS S703(69)	2 Bridge replacement	Z	STODDARD	from 2 miles west of Route 153 intersection to 1 miles west of Route 153 intersection
Totals by Job Numbers					
J9S3224			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$1,456,040.90	\$1,456,040.90
	Gross Item Adjustments		\$952.90	(\$11,019.30)	(\$10,066.40)
	Gross Item Pay		\$952.90	\$1,445,021.60	\$1,445,974.50
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J9S3224B			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$797,361.20	\$797,361.20
	Gross Item Adjustments		\$0.00	\$9,776.24	\$9,776.24
	Gross Item Pay		\$0.00	\$807,137.44	\$807,137.44
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 19, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9S3224, Item 5031011A, Project Item Line Number 0480, Material Set 5031011A96, Material 0401BPPMBB - Plant Mix Bituminous Base, Acceptance Action Generic AspLow is insufficient.	Work complete. Mix design transfer and certification of mix needed from contractor.	chronf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3224, Item 5031011A, Project Item Line Number 0480, Material Set 5031011A96, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	Work complete. Mix design transfer and certification of mix needed from contractor.	chronf1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 19, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191213-H04	J9S3224	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$18,500.00	\$18,500.00
		0001	0020	2064000	POROUS BACKFILL	143.00	8.00	151.00	CUYD	151.00	\$85.00	\$12,835.00
		0001	0030	2079909	MISC.MODIFIED LINEAR GRADING CL 2	22.80	-3.40	19.40	STA	19.40	\$2,400.00	\$46,560.00
		0001	0040	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	523.30	-36.30	487.00	SQYD	487.00	\$30.00	\$14,610.00
		0001	0050	3049910	MISC.TYPE 1 OR TYPE 5 AGGR BASE	139.60	-38.80	100.80	TONS	100.80	\$48.00	\$4,838.40
		0001	0060	3105002	GRAVEL (A) OR CRUSHED STONE (B)	318.00	-50.00	268.00	TONS	268.00	\$35.00	\$9,380.00
		0001	0070	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	912.70	-382.80	529.90	TONS	529.90	\$90.00	\$47,691.00
		0001	0080	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	216.40	-6.10	210.30	TONS	210.30	\$90.00	\$18,927.00
		0001	0090	4029905	MISC.OPTIONAL PAVEMENT	320.00	0.00	320.00	SQYD	320.00	\$58.00	\$18,560.00
		0001	0100	4071005	TACK COAT	587.00	-146.00	441.00	GAL	441.00	\$3.50	\$1,543.50
		0001	0110	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	1,036.00	-614.00	422.00	CUYD	422.00	\$36.00	\$15,192.00
		0001	0120	6096042	PLACING TYPE 2 ROCK DITCH LINER	1,036.00	-614.00	422.00	CUYD	422.00	\$18.00	\$7,596.00
		0001	0130	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,172.00	114.00	1,286.00	CUYD	1,286.00	\$38.00	\$48,868.00
		0001	0140	6113040	PLACING TYPE 2 ROCK BLANKET	1,172.00	114.00	1,286.00	CUYD	1,286.00	\$13.00	\$16,718.00
		0001	0150	6149902	MISC.18 IN FLAP GATE	1.00	0.00	1.00	EA	1.00	\$850.00	\$850.00
		0001	0160	6149902	MISC.24 IN FLAP GATE	3.00	0.00	3.00	EA	3.00	\$1,000.00	\$3,000.00
		0001	0170	6149902	MISC.30 IN FLAP GATE	1.00	0.00	1.00	EA	1.00	\$1,200.00	\$1,200.00
		0001	0180	6149902	MISC.36 IN FLAP GATE	4.00	0.00	4.00	EA	4.00	\$1,350.00	\$5,400.00
		0001	0190	6161005	CONSTRUCTION SIGNS	602.00	-90.00	512.00	SQFT	512.00	\$8.00	\$4,096.00
		0001	0200	6161008	ADVANCED WARNING RAIL SYSTEM	8.00	8.00	16.00	EA	16.00	\$35.00	\$560.00
		0001	0210	6161009	FLAG ASSEMBLY	4.00	4.00	8.00	EA	8.00	\$20.00	\$160.00
		0001	0220	6161030	TYPE III MOVEABLE BARRICADE	12.00	0.00	12.00	EA	12.00	\$125.00	\$1,500.00
		0001	0230	6161052	WARNING LIGHT, TYPE B	24.00	0.00	24.00	EA	24.00	\$65.00	\$1,560.00
		0001	0240	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
		0001	0250	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$105,000.00	\$0.00
		0001	0251	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$87,612.00	\$87,612.00
		0001	0260	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,227.00	1,225.00	5,452.00	LF	5,452.00	\$0.50	\$2,726.00
		0001	0270	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,215.00	-173.00	4,042.00	LF	4,042.00	\$0.50	\$2,021.00
		0001	0280	6207001	PAVEMENT MARKING REMOVAL	7,068.00	1,018.00	8,086.00	LF	8,086.00	\$0.50	\$4,043.00
		0001	0290	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	285.00	439.00	724.00	SQYD	724.00	\$15.00	\$10,860.00
		0001	0300	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	5,422.00	-1,979.00	3,443.00	SQYD	3,443.00	\$3.00	\$10,329.00
		0001	0310	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00
		0001	0320	7250418	18 IN. PIPE GROUP C	77.00	0.00	77.00	LF	77.00	\$45.00	\$3,465.00
		0001	0330	7250424	24 IN. PIPE GROUP C	240.00	0.00	240.00	LF	240.00	\$50.00	\$12,000.00
		0001	0340	7250430	30 IN. PIPE GROUP C	85.00	0.00	85.00	LF	85.00	\$60.00	\$5,100.00
		0001	0350	7250436	36 IN. PIPE GROUP C	388.00	0.00	388.00	LF	388.00	\$62.00	\$24,056.00
		0001	0360	8051000A	SEEDING - COOL SEASON MIXTURES	1.00	0.00	1.00	ACRE	0.90	\$3,900.00	\$3,510.00
		0001	0370	8061005	ROCK DITCH CHECK	188.00	-188.00	0.00	LF	0.00	\$15.00	\$0.00
		0001	0380	8061016	SEDIMENT REMOVAL	42.00	-42.00	0.00	CUYD	0.00	\$5.00	\$0.00
		0001	0390	8061017	TEMPORARY SEEDING AND MULCHING	1.00	-1.00	0.00	ACRE	0.00	\$800.00	\$0.00
		0001	0400	8061019	SILT FENCE	2,349.00	-1,484.00	865.00	LF	865.00	\$3.00	\$2,595.00
		0001	0410	8061050	TYPE C BERM	676.00	-584.00	92.00	LF	92.00	\$8.50	\$782.00
		0040	0420	9031270A	2 IN. PSST POST - 12 GA.	236.00	-7.00	229.00	LF	229.00	\$7.00	\$1,603.00
		0040	0430	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	147.00	0.00	147.00	LF	147.00	\$12.00	\$1,764.00
		0040	0440	9035004A	SH-FLAT SHEET	9.00	0.00	9.00	SQFT	9.00	\$18.00	\$162.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 19, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191213-H04	J9S3224	0040	0450	9035069A	SHF-FLAT SHEET FLUORESCENT	144.00	0.00	144.00	SQFT	144.00	\$18.00	\$2,592.00
		0070	0460	2061000	CLASS 1 EXCAVATION	60.00	31.00	91.00	CUYD	91.00	\$40.00	\$3,640.00
		0070	0470	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00
		0070	0480	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	111.00	0.00	111.00	SQYD	111.00	\$135.00	\$14,985.00
		0070	0490	7021314	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	216.00	185.00	401.00	LF	401.00	\$125.00	\$50,125.00
		0070	0500	7025001	DYNAMIC PILE TESTING	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00
		0070	0510	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	31.00	0.00	31.00	CUYD	31.00	\$980.00	\$30,380.00
		0070	0520	7034215	SAFETY BARRIER CURB	139.00	0.00	139.00	LF	139.00	\$105.00	\$14,595.00
		0070	0530	7034222	SLAB ON CONCRETE BEAM	156.00	0.00	156.00	SQYD	156.00	\$430.00	\$67,080.00
		0070	0540	7056065	17 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	152.00	0.00	152.00	LF	152.00	\$285.00	\$43,320.00
		0070	0550	7123610	SLAB DRAIN	10.00	0.00	10.00	EA	10.00	\$220.00	\$2,200.00
		0070	0560	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,400.00	\$2,800.00
		0070	0570	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	6.00	\$180.00	\$1,080.00
		0073	0580	2169901	MISC.Removal of Existing Superstructure	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00
		0073	0590	7034212	SLAB ON STEEL	215.00	0.00	215.00	SQYD	215.00	\$450.00	\$96,750.00
		0073	0600	7034215	SAFETY BARRIER CURB	145.00	0.00	145.00	LF	145.00	\$100.00	\$14,500.00
		0073	0610	7040101	SUBSTRUCTURE REPAIR (FORMED)	20.00	-18.00	2.00	SQFT	2.00	\$345.00	\$690.00
		0073	0620	7040113	CLEANING AND EPOXY COATING	499.00	0.00	499.00	SQFT	499.00	\$11.00	\$5,489.00
		0073	0630	7121111	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50	24,100.00	0.00	24,100.00	LB	24,100.00	\$2.30	\$55,430.00
		0073	0640	7123610	SLAB DRAIN	14.00	0.00	14.00	EA	14.00	\$220.00	\$3,080.00
		0073	0650	7129901	MISC.Galvanizing Structural Steel	1.00	0.00	1.00	LS	1.00	\$16,500.00	\$16,500.00
		0073	0660	7161002	LAMINATED NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$320.00	\$2,560.00
		0073	0670	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	8.00	0.00	8.00	EA	8.00	\$1,300.00	\$10,400.00
		0074	0680	2169901	MISC.Removal of Existing Superstructure	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00
		0074	0690	7034212	SLAB ON STEEL	253.00	0.00	253.00	SQYD	253.00	\$445.00	\$112,585.00
		0074	0700	7034215	SAFETY BARRIER CURB	170.00	0.00	170.00	LF	170.00	\$100.00	\$17,000.00
		0074	0710	7040101	SUBSTRUCTURE REPAIR (FORMED)	20.00	-10.00	10.00	SQFT	10.00	\$350.00	\$3,500.00
		0074	0720	7040113	CLEANING AND EPOXY COATING	499.00	0.00	499.00	SQFT	499.00	\$11.00	\$5,489.00
		0074	0730	7121111	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50	28,030.00	0.00	28,030.00	LB	28,030.00	\$2.25	\$63,067.50
		0074	0740	7123610	SLAB DRAIN	14.00	0.00	14.00	EA	14.00	\$220.00	\$3,080.00
		0074	0750	7129901	MISC.Galvanizing Structural Steel	1.00	0.00	1.00	LS	1.00	\$18,000.00	\$18,000.00
		0074	0760	7161002	LAMINATED NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$320.00	\$2,560.00
		0074	0770	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	8.00	0.00	8.00	EA	8.00	\$1,300.00	\$10,400.00
		0075	0780	2169901	MISC.Removal of Existing Superstructure	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00
		0075	0790	7034212	SLAB ON STEEL	198.00	0.00	198.00	SQYD	198.00	\$465.00	\$92,070.00
		0075	0800	7034215	SAFETY BARRIER CURB	133.00	0.00	133.00	LF	133.00	\$105.00	\$13,965.00
		0075	0810	7040113	CLEANING AND EPOXY COATING	499.00	0.00	499.00	SQFT	499.00	\$11.00	\$5,489.00
		0075	0820	7121111	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50	22,010.00	0.00	22,010.00	LB	22,010.00	\$2.35	\$51,723.50
		0075	0830	7123610	SLAB DRAIN	12.00	0.00	12.00	EA	12.00	\$220.00	\$2,640.00
		0075	0840	7129901	MISC.Galvanizing Structural Steel	1.00	0.00	1.00	LS	1.00	\$14,500.00	\$14,500.00
		0075	0850	7161002	LAMINATED NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$380.00	\$3,040.00
		0075	0860	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	8.00	0.00	8.00	EA	8.00	\$1,300.00	\$10,400.00
		0001	5001	6189901	MISC.Contract Bond. Mobilization was adjusted for Contract Bond.	0.00	1.00	1.00	LS	1.00	\$17,388.00	\$17,388.00
		0073	5002	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	0.00	1.00	1.00	CUYD	1.00	\$1,050.00	\$1,050.00
		0073	5003	7101000	REINFORCING STEEL (EPOXY COATED)	0.00	50.00	50.00	LB	50.00	\$1.50	\$75.00
		0075	5004	7040101	SUBSTRUCTURE REPAIR (FORMED)	0.00	3.00	3.00	SQFT	3.00	\$350.00	\$1,050.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 19, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191213-H04	J9S3224	0070	5005	7025004	DYNAMIC PILE RESTRIKE TESTING	0.00	2.00	2.00	EA	0.00	\$1,150.00	\$0.00
Project J9S3224 - Total Value Posted to Date as of Report Generated Date												\$1,456,040.90
J9S3224B	0001	0870	2022010	REMOVAL OF IMPROVEMENTS		1.00	0.00	1.00	LS	1.00	\$9,500.00	\$9,500.00
	0001	0880	2064000	POROUS BACKFILL		72.00	17.00	89.00	CUYD	89.00	\$90.00	\$8,010.00
	0001	0890	2079909	MISC.MODIFIED LINEAR GRADING CL 2		10.10	0.00	10.10	STA	10.10	\$2,600.00	\$26,260.00
	0001	0900	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)		96.70	-25.50	71.20	SQYD	71.20	\$50.00	\$3,560.00
	0001	0910	3049910	MISC.TYPE 1 OR TYPE 5 AGGR BASE		61.40	0.00	61.40	TONS	61.40	\$48.00	\$2,947.20
	0001	0920	3105002	GRAVEL (A) OR CRUSHED STONE (B)		146.00	0.00	146.00	TONS	146.00	\$35.00	\$5,110.00
	0001	0930	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)		399.00	111.30	510.30	TONS	510.30	\$90.00	\$45,927.00
	0001	0940	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)		96.90	0.00	96.90	TONS	96.90	\$90.00	\$8,721.00
	0001	0950	4071005	TACK COAT		249.00	0.00	249.00	GAL	249.00	\$3.50	\$871.50
	0001	0960	6096020	FURNISHING TYPE 2 ROCK DITCH LINER		794.00	-76.00	718.00	CUYD	718.00	\$35.00	\$25,130.00
	0001	0970	6096042	PLACING TYPE 2 ROCK DITCH LINER		794.00	-76.00	718.00	CUYD	718.00	\$15.00	\$10,770.00
	0001	0980	6113020	FURNISHING TYPE 2 ROCK BLANKET		610.00	-11.00	599.00	CUYD	599.00	\$38.00	\$22,762.00
	0001	0990	6113040	PLACING TYPE 2 ROCK BLANKET		610.00	-11.00	599.00	CUYD	599.00	\$15.00	\$8,985.00
	0001	1000	6149902	MISC.24 IN FLAP GATE		3.00	0.00	3.00	EA	3.00	\$1,000.00	\$3,000.00
	0001	1010	6149902	MISC.36 IN FLAP GATE		2.00	0.00	2.00	EA	2.00	\$1,200.00	\$2,400.00
	0001	1020	6161005	CONSTRUCTION SIGNS		410.00	-184.00	226.00	SQFT	226.00	\$8.00	\$1,808.00
	0001	1030	6161008	ADVANCED WARNING RAIL SYSTEM		8.00	0.00	8.00	EA	8.00	\$35.00	\$280.00
	0001	1040	6161009	FLAG ASSEMBLY		4.00	0.00	4.00	EA	4.00	\$20.00	\$80.00
	0001	1050	6161030	TYPE III MOVEABLE BARRICADE		12.00	6.00	18.00	EA	18.00	\$125.00	\$2,250.00
	0001	1060	6161052	WARNING LIGHT, TYPE B		24.00	-12.00	12.00	EA	12.00	\$55.00	\$660.00
	0001	1070	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED		2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
	0001	1080	6181000	MOBILIZATION		1.00	0.00	1.00	LS	1.00	\$55,000.00	\$55,000.00
	0001	1090	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		1,870.00	1,343.00	3,213.00	LF	3,213.00	\$1.00	\$3,213.00
	0001	1100	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		1,088.00	2,098.00	3,186.00	LF	3,186.00	\$1.00	\$3,186.00
	0001	1110	6207001	PAVEMENT MARKING REMOVAL		6,978.00	-573.00	6,405.00	LF	6,405.00	\$0.50	\$3,202.50
	0001	1120	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)		203.00	-37.00	166.00	SQYD	166.00	\$15.00	\$2,490.00
	0001	1130	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE		3,621.00	-386.00	3,235.00	SQYD	3,235.00	\$2.50	\$8,087.50
	0001	1140	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING		1.00	0.00	1.00	LS	1.00	\$9,500.00	\$9,500.00
	0001	1150	7250424	24 IN. PIPE GROUP C		219.00	30.00	249.00	LF	249.00	\$55.00	\$13,695.00
	0001	1160	7250436	36 IN. PIPE GROUP C		148.00	0.00	148.00	LF	148.00	\$68.00	\$10,064.00
	0001	1170	8051000A	SEEDING - COOL SEASON MIXTURES		1.00	0.00	1.00	ACRE	1.00	\$3,900.00	\$3,900.00
	0001	1180	8061005	ROCK DITCH CHECK		94.00	-94.00	0.00	LF	0.00	\$15.00	\$0.00
	0001	1190	8061016	SEDIMENT REMOVAL		14.00	-14.00	0.00	CUYD	0.00	\$5.00	\$0.00
	0001	1200	8061017	TEMPORARY SEEDING AND MULCHING		1.00	-1.00	0.00	ACRE	0.00	\$800.00	\$0.00
	0001	1210	8061019	SILT FENCE		522.00	-422.00	100.00	LF	100.00	\$3.50	\$350.00
	0001	1220	8061050	TYPE C BERM		365.00	-286.00	79.00	LF	79.00	\$6.50	\$513.50
	0040	1230	9031270A	2 IN. PSST POST - 12 GA.		142.00	-21.00	121.00	LF	121.00	\$7.00	\$847.00
	0040	1240	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.		78.00	0.00	78.00	LF	78.00	\$12.00	\$936.00
	0040	1250	9035004A	SH-FLAT SHEET		18.00	0.00	18.00	SQFT	18.00	\$18.00	\$324.00
	0040	1260	9035069A	SHF-FLAT SHEET FLUORESCENT		72.00	0.00	72.00	SQFT	72.00	\$18.00	\$1,296.00
	0070	1270	2061000	CLASS 1 EXCAVATION		60.00	25.00	85.00	CUYD	85.00	\$30.00	\$2,550.00
	0070	1280	2160500	REMOVAL OF BRIDGES		1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00
	0070	1290	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)		111.00	0.00	111.00	SQYD	111.00	\$130.00	\$14,430.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 19, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
191213-H04	J9S3224B	0070	1300	7021314	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	196.00	121.00	317.00	LF	317.00	\$120.00	\$38,040.00
		0070	1310	7025001	DYNAMIC PILE TESTING	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00
		0070	1320	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	31.00	0.00	31.00	CUYD	31.00	\$980.00	\$30,380.00
		0070	1330	7034215	SAFETY BARRIER CURB	139.00	0.00	139.00	LF	139.00	\$100.00	\$13,900.00
		0070	1340	7034222	SLAB ON CONCRETE BEAM	156.00	0.00	156.00	SQYD	156.00	\$450.00	\$70,200.00
		0070	1350	7056065	17 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	152.00	0.00	152.00	LF	152.00	\$285.00	\$43,320.00
		0070	1360	7123610	SLAB DRAIN	10.00	0.00	10.00	EA	10.00	\$220.00	\$2,200.00
		0070	1370	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0070	1380	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	6.00	\$200.00	\$1,200.00
		0071	1390	2061000	CLASS 1 EXCAVATION	50.00	-12.00	38.00	CUYD	38.00	\$30.00	\$1,140.00
		0071	1400	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00
		0071	1410	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	113.00	0.00	113.00	SQYD	113.00	\$130.00	\$14,690.00
		0071	1420	7021314	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	176.00	193.00	369.00	LF	369.00	\$120.00	\$44,280.00
		0071	1430	7025001	DYNAMIC PILE TESTING	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00
		0071	1440	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	28.80	0.00	28.80	CUYD	28.80	\$1,050.00	\$30,240.00
		0071	1450	7034215	SAFETY BARRIER CURB	107.00	0.00	107.00	LF	107.00	\$105.00	\$11,235.00
		0071	1460	7034222	SLAB ON CONCRETE BEAM	156.00	0.00	156.00	SQYD	156.00	\$450.00	\$70,200.00
		0071	1470	7056065	17 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	152.00	0.00	152.00	LF	152.00	\$285.00	\$43,320.00
		0071	1480	7123610	SLAB DRAIN	10.00	0.00	10.00	EA	10.00	\$220.00	\$2,200.00
		0071	1490	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0071	1500	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	6.00	\$200.00	\$1,200.00
Project J9S3224B - Total Value Posted to Date as of Report Generated Date												\$797,361.20
191213-H04 Overall - Total Value Posted to Date as of Report Generated Date												\$2,253,402.10



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 19, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details from Line Item agency views.

No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0040	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		8	Jun 2, 2020	SYSTEM	(\$1,620.00)	
				8	Jun 2, 2020	SYSTEM	\$1,620.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user chronf1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				9	Jun 16, 2020	SYSTEM	(\$1,620.00)	
				9	Jun 16, 2020	SYSTEM	\$1,620.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user chronf1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				10	Jul 1, 2020	SYSTEM	(\$8,802.60)	
				10	Jul 1, 2020	SYSTEM	\$8,802.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user chronf1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0040 - Total			\$0.00	
0050	MISC. TYPE 1 OR TYPE 5 AGGR BASE	Material		8	Jun 2, 2020	SYSTEM	(\$1,105.92)	
				8	Jun 2, 2020	SYSTEM	\$1,105.92	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user chronf1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				9	Jun 16, 2020	SYSTEM	(\$1,105.92)	
				9	Jun 16, 2020	SYSTEM	\$1,105.92	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user chronf1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				10	Jul 1, 2020	SYSTEM	(\$1,105.92)	
				10	Jul 1, 2020	SYSTEM	\$1,105.92	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user chronf1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0050 - Total			\$0.00	
0060	GRAVEL (A) OR CRUSHED STONE (B)	Material		8	Jun 2, 2020	SYSTEM	(\$1,190.00)	
				8	Jun 2, 2020	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user chronf1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				9	Jun 16, 2020	SYSTEM	(\$1,190.00)	
				9	Jun 16, 2020	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user chronf1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				10	Jul 1, 2020	SYSTEM	(\$1,190.00)	
				10	Jul 1, 2020	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user chronf1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0060 - Total			\$0.00	
0070	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Material		8	Jun 2, 2020	SYSTEM	(\$9,981.00)	
				8	Jun 2, 2020	SYSTEM	\$9,981.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user chronf1 overriding Payment Estimate Exception 4 on the current



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0070	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Material						Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Other Item Adjustment	ACAD	8	Jun 2, 2020	chronf1	(\$191.30)	ACAD for 110.9 Tons of BB17-41.
				10	Jul 1, 2020	chronf1	(\$852.97)	ACAD for 329.65 Tons of BB17-41.
				13	Aug 17, 2020	chronf1	(\$1,320.15)	ACAD for 62.73 Tons of BB17-41.
				15	Sep 16, 2020	chronf1	(\$76.53)	ACAD for 26.62 Tons of BB17-41.
				16	Oct 1, 2020	chronf1	\$1,320.15	ACAD correction for 62.73 Tons of BB17-41 on Estimate No. 13. Actual adjustment is -\$180.35.
				16	Oct 1, 2020	chronf1	(\$180.35)	ACAD correction for 62.73 Tons of BB17-41.
	ACAD - Total				(\$1,301.15)			
Other Item Adjustment - Total						(\$1,301.15)		
0070 - Total						(\$1,301.15)		
0080	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		8	Jun 2, 2020	SYSTEM	(\$5,787.00)	
				8	Jun 2, 2020	SYSTEM	\$5,787.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user chronf1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	ACAD	8	Jun 2, 2020	chronf1	(\$116.80)	ACAD for 53.7 Tons of SL20-25.
				10	Jul 1, 2020	chronf1	(\$189.23)	ACAD for 58.0 Tons of SL20-25.
				10	Jul 1, 2020	chronf1	\$33.93	ACAD for -15.6 Tons of SL20-25. Overpayment was made on Estimate No. 8. Estimate No. 8 Price Index used for calculation. 38.1 Tons should have been used for ACAD instead of 53.7 Tons (38.1 - 53.7 = -15.6).
				13	Aug 17, 2020	chronf1	(\$1,942.10)	ACAD for 73.19 Tons of SL20-25.
				15	Sep 16, 2020	chronf1	(\$87.15)	ACAD for 41.01 Tons of SL20-37.
				16	Oct 1, 2020	chronf1	\$1,942.10	ACAD correction for 73.19 Tons of SL20-25 on Estimate No. 13. Actual adjustment is -\$265.31.
				16	Oct 1, 2020	chronf1	(\$265.31)	ACAD correction for 73.19 Tons of SL20-25.
	ACAD - Total				(\$624.56)			
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)		OTHR	15	Sep 16, 2020	chronf1	(\$2,500.00)	Withheld pending performance of segregated areas under traffic.
				17	Oct 15, 2020	chronf1	(\$5,000.00)	\$5,000 withheld pending mix design transfer request and certification of mix for SL20-37.
OTHR - Total				(\$7,500.00)				
Other Item Adjustment - Total						(\$8,124.56)		
0080 - Total						(\$8,124.56)		
0090	MISC. OPTIONAL PAVEMENT	Material		8	Jun 2, 2020	SYSTEM	(\$6,186.28)	
				8	Jun 2, 2020	SYSTEM	\$6,186.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user chronf1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
	MISC. OPTIONAL PAVEMENT	Other Item Adjustment	ACAD	8	Jun 2, 2020	chronf1	(\$105.81)	ACAD for 106.66 SY (BB17-41 and SL20-25).
				10	Jul 1, 2020	chronf1	(\$155.75)	ACAD for 106.66 SY.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0090	MISC. OPTIONAL PAVEMENT	Other Item Adjustment	ACAD	13	Aug 17, 2020	chronf1	(\$1,266.77)	ACAD for 106.66 SY.
				16	Oct 1, 2020	chronf1	\$1,266.77	ACAD correction for 106.66 SY on Estimate No. 13. Actual adjustment is -\$173.09.
				16	Oct 1, 2020	chronf1	(\$173.09)	ACAD correction for 106.66 SY plus 0.02 SY rounding correction.
				ACAD - Total		(\$434.65)		
		Other Item Adjustment - Total						(\$434.65)
0090 - Total							(\$434.65)	
0100	TACK COAT	Material		8	Jun 2, 2020	SYSTEM	(\$351.05)	
				8	Jun 2, 2020	SYSTEM	\$351.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user chronf1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				9	Jun 16, 2020	SYSTEM	(\$351.05)	
				9	Jun 16, 2020	SYSTEM	\$351.05	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user chronf1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				10	Jul 1, 2020	SYSTEM	(\$914.20)	
				10	Jul 1, 2020	SYSTEM	\$914.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user chronf1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				11	Jul 15, 2020	SYSTEM	(\$914.20)	
				11	Jul 15, 2020	SYSTEM	\$914.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user chronf1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total		\$0.00		
		Material - Total						\$0.00
0100 - Total							\$0.00	
0130	FURNISHING TYPE 2 ROCK BLANKET	Overrun	Overrun	15	Sep 17, 2020	SYSTEM	(\$4,332.00)	
				15	Sep 17, 2020	SYSTEM	\$4,332.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user chronf1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				16	Sep 30, 2020	SYSTEM	(\$4,332.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				16	Oct 1, 2020	SYSTEM	\$4,332.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user chronf1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				Overrun - Total		\$0.00		
Overrun - Total							\$0.00	
0130 - Total							\$0.00	
0140	PLACING TYPE 2 ROCK BLANKET	Overrun	Overrun	15	Sep 17, 2020	SYSTEM	(\$1,482.00)	
				15	Sep 17, 2020	SYSTEM	\$1,482.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user chronf1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				16	Sep 30, 2020	SYSTEM	(\$1,482.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				16	Oct 1, 2020	SYSTEM	\$1,482.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user chronf1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				Overrun - Total		\$0.00		
Overrun - Total							\$0.00	
0140 - Total							\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0190	CONSTRUCTION SIGNS	Material		2	Mar 2, 2020	SYSTEM	(\$3,776.00)	
				2	Mar 2, 2020	SYSTEM	\$3,776.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user chronf1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total				\$0.00			
	0190 - Total				\$0.00			
0200	ADVANCED WARNING RAIL SYSTEM	Material		2	Mar 2, 2020	SYSTEM	(\$560.00)	
				2	Mar 3, 2020	SYSTEM	\$560.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user chronf1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				3	Mar 17, 2020	SYSTEM	(\$560.00)	
	- Total				(\$560.00)			
	Material - Total				(\$560.00)			
	ADVANCED WARNING RAIL SYSTEM	MaterialCredit		4	Apr 2, 2020	SYSTEM	\$560.00	
			- Total				\$560.00	
	MaterialCredit - Total				\$560.00			
	ADVANCED WARNING RAIL SYSTEM	Overrun	Overrun	2	Mar 2, 2020	SYSTEM	(\$280.00)	
				2	Mar 2, 2020	SYSTEM	\$280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 8 on the current Payment Estimate.
				3	Mar 17, 2020	SYSTEM	(\$280.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				3	Mar 17, 2020	SYSTEM	\$280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 5 on the current Payment Estimate.
Overrun - Total				\$0.00				
Overrun - Total				\$0.00				
0200 - Total				\$0.00				
0210	FLAG ASSEMBLY	Material		2	Mar 2, 2020	SYSTEM	(\$160.00)	
				2	Mar 2, 2020	SYSTEM	\$160.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user chronf1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total				\$0.00			
	FLAG ASSEMBLY	Overrun	Overrun	2	Mar 2, 2020	SYSTEM	(\$80.00)	
				2	Mar 2, 2020	SYSTEM	\$80.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 9 on the current Payment Estimate.
				3	Mar 17, 2020	SYSTEM	(\$80.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				3	Mar 17, 2020	SYSTEM	\$80.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user chronf1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
	Overrun - Total				\$0.00			
	Overrun - Total				\$0.00			
0210 - Total				\$0.00				
0240	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		3	Mar 17, 2020	SYSTEM	(\$6,000.00)	
			- Total				(\$6,000.00)	
	Material - Total				(\$6,000.00)			



Missouri Department of Transportation Contractor's Pay Estimate Summary Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0240	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	MaterialCredit		4	Apr 2, 2020	SYSTEM	\$6,000.00	
			- Total				\$6,000.00	
		MaterialCredit - Total					\$6,000.00	
	0240 - Total						\$0.00	
0260	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	OTHR	9	Jun 16, 2020	chronf1	(\$283.25)	50% of payment withheld on this estimate pending retroreflectivity results.
				10	Jul 1, 2020	chronf1	\$283.25	Payment for 50% of posting that was previously withheld (retroreflectivity results accepted).
				14	Sep 2, 2020	chronf1	(\$525.50)	50% of payment withheld on this estimate pending retroreflectivity results.
				15	Sep 16, 2020	chronf1	\$525.50	Payment for 50% of posting that was previously withheld (retroreflectivity results accepted).
				16	Oct 1, 2020	chronf1	(\$221.70)	20% of payment withheld on this estimate pending retroreflectivity results.
				17	Oct 15, 2020	chronf1	\$221.70	Payment for 20% of posting that was previously withheld (retroreflectivity results accepted).
			OTHR - Total				\$0.00	
		Other Item Adjustment - Total					\$0.00	
	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun	Overrun	16	Sep 30, 2020	SYSTEM	(\$612.50)	
				16	Oct 1, 2020	SYSTEM	\$612.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user chronf1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
			Overrun - Total				\$0.00	
		Overrun - Total					\$0.00	
	0260 - Total						\$0.00	
0270	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	OTHR	9	Jun 16, 2020	chronf1	(\$132.50)	50% of payment withheld on this estimate pending retroreflectivity results.
				10	Jul 1, 2020	chronf1	\$132.50	Payment for 50% of posting that was previously withheld (retroreflectivity results accepted).
				14	Sep 2, 2020	chronf1	(\$272.50)	50% of payment withheld on this estimate pending retroreflectivity results.
				15	Sep 16, 2020	chronf1	\$272.50	Payment for 50% of posting that was previously withheld (retroreflectivity results accepted).
				16	Oct 1, 2020	chronf1	(\$242.20)	20% of payment withheld on this estimate pending retroreflectivity results.
				17	Oct 15, 2020	chronf1	\$242.20	Payment for 20% of posting that was previously withheld (retroreflectivity results accepted).
			OTHR - Total				\$0.00	
		Other Item Adjustment - Total					\$0.00	
	0270 - Total						\$0.00	
0280	PAVEMENT MARKING REMOVAL	Overrun	Overrun	16	Sep 30, 2020	SYSTEM	(\$509.00)	
				16	Oct 1, 2020	SYSTEM	\$509.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user chronf1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
			Overrun - Total				\$0.00	
		Overrun - Total					\$0.00	
	0280 - Total						\$0.00	
0290	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	13	Aug 17, 2020	SYSTEM	(\$2,329.50)	
				13	Aug 17, 2020	SYSTEM	\$2,329.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user chronf1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				14	Sep 2, 2020	SYSTEM	(\$2,329.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				14	Sep 2, 2020	SYSTEM	\$2,329.50	This adjustment offsets the original system-generated Overrun



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0290	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun		2020			Payment Estimate Item Adjustment (0001) due to user chronf1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				15	Sep 17, 2020	SYSTEM	(\$3,255.00)		
				15	Sep 17, 2020	SYSTEM	\$1,821.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user chronf1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				15	Sep 17, 2020	SYSTEM	\$1,434.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user chronf1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				16	Sep 30, 2020	SYSTEM	(\$3,255.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				16	Oct 1, 2020	SYSTEM	\$3,255.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user chronf1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
	Overrun - Total					\$0.00			
	Overrun - Total					\$0.00			
	0290 - Total					\$0.00			
	0360	SEEDING - COOL SEASON MIXTURES	Material		8	Jun 2, 2020	SYSTEM	(\$780.00)	
				8	Jun 2, 2020	SYSTEM	\$780.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user chronf1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
- Total					\$0.00				
Material - Total				\$0.00					
0360 - Total				\$0.00					
0400	SILT FENCE	Material		7	May 19, 2020	SYSTEM	(\$1,635.00)		
				7	May 19, 2020	SYSTEM	\$1,635.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user chronf1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
			- Total				\$0.00		
	Material - Total				\$0.00				
	0400 - Total				\$0.00				
0410	TYPE C BERM	Material		13	Aug 17, 2020	SYSTEM	(\$782.00)		
				13	Aug 17, 2020	SYSTEM	\$782.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user chronf1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
			- Total				\$0.00		
	Material - Total				\$0.00				
	0410 - Total				\$0.00				
0460	CLASS 1 EXCAVATION	Overrun	Overrun	14	Sep 2, 2020	SYSTEM	(\$1,240.00)		
					14	Sep 2, 2020	SYSTEM	\$1,240.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user chronf1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				Overrun - Total				\$0.00	
	Overrun - Total				\$0.00				
	0460 - Total				\$0.00				
0480	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		15	Sep 17, 2020	SYSTEM	(\$14,985.00)		
				15	Sep 17, 2020	SYSTEM	\$14,985.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user chronf1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				16	Sep 30, 2020	SYSTEM	(\$14,985.00)		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0480	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		16	Oct 1, 2020	SYSTEM	\$14,985.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user chronf1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				17	Oct 15, 2020	SYSTEM	(\$14,985.00)			
				17	Oct 15, 2020	SYSTEM	\$14,985.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user chronf1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				- Total			\$0.00			
	Material - Total							\$0.00		
	BRIDGE APPROACH SLAB (MINOR ROAD)	Other Item Adjustment	ACAD	15	Sep 16, 2020	chronf1	(\$206.04)	ACAD for 111 SY.		
				ACAD - Total			(\$206.04)			
	Other Item Adjustment - Total							(\$206.04)		
	0480 - Total							(\$206.04)		
	0490	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	Material		13	Aug 17, 2020	SYSTEM	(\$50,125.00)		
13					Aug 17, 2020	SYSTEM	\$50,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user chronf1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
14					Sep 2, 2020	SYSTEM	(\$50,125.00)			
14					Sep 2, 2020	SYSTEM	\$50,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user chronf1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
15					Sep 17, 2020	SYSTEM	(\$50,125.00)			
15					Sep 17, 2020	SYSTEM	\$50,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user chronf1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
			- Total			\$0.00				
Material - Total							\$0.00			
GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)		Overrun	Overrun	13	Aug 17, 2020	SYSTEM	(\$23,125.00)			
				13	Aug 17, 2020	SYSTEM	\$23,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 7 on the current Payment Estimate.		
				14	Sep 2, 2020	SYSTEM	(\$23,125.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
				14	Sep 2, 2020	SYSTEM	\$23,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 7 on the current Payment Estimate.		
			Overrun - Total			\$0.00				
Overrun - Total							\$0.00			
0490 - Total							\$0.00			
0510		CLASS B CONCRETE (SUBSTRUCTURE)	Material		14	Sep 2, 2020	SYSTEM	(\$30,380.00)		
	14				Sep 2, 2020	SYSTEM	\$30,380.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user chronf1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
	15				Sep 17, 2020	SYSTEM	(\$30,380.00)			
	15				Sep 17, 2020	SYSTEM	\$30,380.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user chronf1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				- Total			\$0.00			
	Material - Total							\$0.00		
0510 - Total							\$0.00			
0520	SAFETY BARRIER CURB	Material		15	Sep 17,	SYSTEM	(\$14,595.00)			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0520	SAFETY BARRIER CURB	Material			2020			
				15	Sep 17, 2020	SYSTEM	\$14,595.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user chronf1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				16	Sep 30, 2020	SYSTEM	(\$14,595.00)	
				16	Oct 1, 2020	SYSTEM	\$14,595.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user chronf1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total							\$0.00	
0520 - Total							\$0.00	
0530	SLAB ON CONCRETE BEAM	Material		14	Sep 2, 2020	SYSTEM	(\$63,640.00)	
				14	Sep 2, 2020	SYSTEM	\$63,640.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user chronf1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				15	Sep 17, 2020	SYSTEM	(\$67,080.00)	
				15	Sep 17, 2020	SYSTEM	\$67,080.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user chronf1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total							\$0.00	
0530 - Total							\$0.00	
0590	SLAB ON STEEL	Material		6	May 4, 2020	SYSTEM	(\$33,750.00)	
				6	May 5, 2020	SYSTEM	\$33,750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user chronf1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				7	May 19, 2020	SYSTEM	(\$91,800.00)	
				7	May 19, 2020	SYSTEM	\$91,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user chronf1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				8	Jun 2, 2020	SYSTEM	(\$96,750.00)	
				8	Jun 2, 2020	SYSTEM	\$96,750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user chronf1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				9	Jun 16, 2020	SYSTEM	(\$96,750.00)	
				9	Jun 16, 2020	SYSTEM	\$96,750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user chronf1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				10	Jul 1, 2020	SYSTEM	(\$96,750.00)	
	10	Jul 1, 2020	SYSTEM	\$96,750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user chronf1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
			- Total			\$0.00		
Material - Total							\$0.00	
0590 - Total							\$0.00	
0600	SAFETY BARRIER CURB	Material		8	Jun 2, 2020	SYSTEM	(\$14,500.00)	
				8	Jun 2, 2020	SYSTEM	\$14,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user chronf1 overriding Payment Estimate Exception 11 on the current Payment Estimate.



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0600	SAFETY BARRIER CURB	Material		10	Jul 1, 2020	SYSTEM	(\$14,500.00)	
				10	Jul 1, 2020	SYSTEM	\$14,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user chronf1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
	0600 - Total							\$0.00
0610	SUBSTRUCTURE REPAIR (FORMED)	Material		7	May 19, 2020	SYSTEM	(\$690.00)	
				7	May 19, 2020	SYSTEM	\$690.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user chronf1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
	0610 - Total							\$0.00
0620	CLEANING AND EPOXY COATING	Material		15	Sep 17, 2020	SYSTEM	(\$5,489.00)	
				15	Sep 17, 2020	SYSTEM	\$5,489.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) due to user chronf1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				16	Sep 30, 2020	SYSTEM	(\$5,489.00)	
				- Total				(\$5,489.00)
	Material - Total				(\$5,489.00)			
	CLEANING AND EPOXY COATING	MaterialCredit		17	Oct 15, 2020	SYSTEM	\$5,489.00	
				- Total				\$5,489.00
	MaterialCredit - Total				\$5,489.00			
0620 - Total							\$0.00	
0630	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50	Material		6	May 4, 2020	SYSTEM	(\$55,430.00)	
				6	May 5, 2020	SYSTEM	\$55,430.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user chronf1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				7	May 19, 2020	SYSTEM	(\$55,430.00)	
				7	May 19, 2020	SYSTEM	\$55,430.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user chronf1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
0630 - Total							\$0.00	
0670	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	Material		7	May 19, 2020	SYSTEM	(\$10,400.00)	
				7	May 19, 2020	SYSTEM	\$10,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user chronf1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				8	Jun 2, 2020	SYSTEM	(\$10,400.00)	
				8	Jun 2, 2020	SYSTEM	\$10,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user chronf1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				9	Jun 16, 2020	SYSTEM	(\$10,400.00)	
				9	Jun 16, 2020	SYSTEM	\$10,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user chronf1 overriding Payment Estimate Exception 10 on the current Payment Estimate.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0670	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	Material		10	Jul 1, 2020	SYSTEM	(\$10,400.00)	
				10	Jul 1, 2020	SYSTEM	\$10,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user chronf1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				11	Jul 15, 2020	SYSTEM	(\$10,400.00)	
				11	Jul 15, 2020	SYSTEM	\$10,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user chronf1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	0670 - Total						\$0.00	
0690	SLAB ON STEEL	Material		9	Jun 16, 2020	SYSTEM	(\$62,300.00)	
				9	Jun 16, 2020	SYSTEM	\$62,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user chronf1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				10	Jul 1, 2020	SYSTEM	(\$112,585.00)	
				10	Jul 1, 2020	SYSTEM	\$112,585.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user chronf1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	0690 - Total						\$0.00	
0700	SAFETY BARRIER CURB	Material		10	Jul 1, 2020	SYSTEM	(\$17,000.00)	
				10	Jul 1, 2020	SYSTEM	\$17,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user chronf1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	0700 - Total						\$0.00	
0720	CLEANING AND EPOXY COATING	Material		15	Sep 17, 2020	SYSTEM	(\$5,489.00)	
				15	Sep 17, 2020	SYSTEM	\$5,489.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user chronf1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				16	Sep 30, 2020	SYSTEM	(\$5,489.00)	
				16	Oct 1, 2020	SYSTEM	\$5,489.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user chronf1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	0720 - Total						\$0.00	
0770	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	Material		9	Jun 16, 2020	SYSTEM	(\$10,400.00)	
				9	Jun 16, 2020	SYSTEM	\$10,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user chronf1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				10	Jul 1, 2020	SYSTEM	(\$10,400.00)	
				10	Jul 1, 2020	SYSTEM	\$10,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user chronf1 overriding Payment Estimate Exception 14 on the current Payment Estimate.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0770	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	Material		11	Jul 15, 2020	SYSTEM	(\$10,400.00)	
				11	Jul 15, 2020	SYSTEM	\$10,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user chronf1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
0770 - Total							\$0.00	
0790	SLAB ON STEEL	Material		12	Jul 31, 2020	SYSTEM	(\$87,420.00)	
				12	Jul 31, 2020	SYSTEM	\$87,420.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user chronf1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				13	Aug 17, 2020	SYSTEM	(\$87,420.00)	
				13	Aug 17, 2020	SYSTEM	\$87,420.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user chronf1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
0790 - Total							\$0.00	
0800	SAFETY BARRIER CURB	Material		13	Aug 17, 2020	SYSTEM	(\$13,965.00)	
				13	Aug 17, 2020	SYSTEM	\$13,965.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user chronf1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				14	Sep 2, 2020	SYSTEM	(\$13,965.00)	
				14	Sep 2, 2020	SYSTEM	\$13,965.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user chronf1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				15	Sep 17, 2020	SYSTEM	(\$13,965.00)	
				15	Sep 17, 2020	SYSTEM	\$13,965.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user chronf1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
	- Total				\$0.00			
Material - Total				\$0.00				
0800 - Total							\$0.00	
0810	CLEANING AND EPOXY COATING	Material		15	Sep 17, 2020	SYSTEM	(\$5,489.00)	
				15	Sep 17, 2020	SYSTEM	\$5,489.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) due to user chronf1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				16	Sep 30, 2020	SYSTEM	(\$5,489.00)	
				16	Oct 1, 2020	SYSTEM	\$5,489.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user chronf1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
	- Total				\$0.00			
Material - Total				\$0.00				
0810 - Total							\$0.00	
0860	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	Material		11	Jul 15, 2020	SYSTEM	(\$10,400.00)	
				11	Jul 15, 2020	SYSTEM	\$10,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user chronf1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
	- Total				\$0.00			



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0860	Material - Total						\$0.00	
0860	- Total						\$0.00	
0880	POROUS BACKFILL	Overrun	Overrun	8	Jun 2, 2020	SYSTEM	(\$1,530.00)	
				8	Jun 2, 2020	SYSTEM	\$1,530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user chronf1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				9	Jun 16, 2020	SYSTEM	(\$1,530.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				9	Jun 16, 2020	SYSTEM	\$1,530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user chronf1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
0880	- Total						\$0.00	
0900	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		6	May 4, 2020	SYSTEM	(\$690.00)	
				6	May 5, 2020	SYSTEM	\$690.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user chronf1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0900	- Total						\$0.00	
0910	MISC. TYPE 1 OR TYPE 5 AGGR BASE	Material		6	May 4, 2020	SYSTEM	(\$1,619.52)	
				6	May 5, 2020	SYSTEM	\$1,619.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user chronf1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				10	Jul 1, 2020	SYSTEM	(\$2,947.20)	
				10	Jul 1, 2020	SYSTEM	\$2,947.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user chronf1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0910	- Total						\$0.00	
0920	GRAVEL (A) OR CRUSHED STONE (B)	Material		6	May 4, 2020	SYSTEM	(\$2,695.00)	
				6	May 5, 2020	SYSTEM	\$2,695.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user chronf1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0920	- Total						\$0.00	
0930	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Material		6	May 4, 2020	SYSTEM	(\$26,910.00)	
				6	May 5, 2020	SYSTEM	\$26,910.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user chronf1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				7	May 19, 2020	SYSTEM	(\$26,910.00)	
				7	May 19, 2020	SYSTEM	\$26,910.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user chronf1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	BITUMINOUS PAVEMENT MIXTURE	Other Item	ACAD	6	May 5,	chronf1	\$68.77	ACAD for 299 Tons of BB17-41.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0930	PG64-22 (BASE)	Adjustment	ACAD		2020			
				9	Jun 16, 2020	chronf1	(\$546.74)	ACAD for 211.3 Tons of BB17-41.
			ACAD - Total					(\$477.97)
	Other Item Adjustment - Total						(\$477.97)	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Overrun	Overrun	9	Jun 16, 2020	SYSTEM	(\$10,017.00)	
				9	Jun 16, 2020	SYSTEM	\$9,081.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user chronf1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				9	Jun 16, 2020	SYSTEM	\$936.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user chronf1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
	Overrun - Total					\$0.00		
	Overrun - Total						\$0.00	
	0930 - Total						(\$477.97)	
0940	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		6	May 4, 2020	SYSTEM	(\$4,725.00)	
				6	May 5, 2020	SYSTEM	\$4,725.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user chronf1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				7	May 19, 2020	SYSTEM	(\$4,725.00)	
				7	May 19, 2020	SYSTEM	\$4,725.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user chronf1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total						\$0.00	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	ACAD	6	May 5, 2020	chronf1	\$15.23	ACAD for 52.5 Tons of SL20-25.
				9	Jun 16, 2020	chronf1	(\$144.86)	ACAD for 44.4 Tons of SL20-25.
	ACAD - Total					(\$129.63)		
	Other Item Adjustment - Total						(\$129.63)	
0940 - Total						(\$129.63)		
0950	TACK COAT	Material		6	May 4, 2020	SYSTEM	(\$451.50)	
				6	May 5, 2020	SYSTEM	\$451.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user chronf1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total						\$0.00	
0950 - Total						\$0.00		
1020	CONSTRUCTION SIGNS	Material		2	Mar 2, 2020	SYSTEM	(\$1,328.00)	
				2	Mar 2, 2020	SYSTEM	\$1,328.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user chronf1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total						\$0.00	
1020 - Total						\$0.00		
1030	ADVANCED WARNING RAIL SYSTEM	Material		2	Mar 2, 2020	SYSTEM	(\$280.00)	
				2	Mar 2, 2020	SYSTEM	\$280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user chronf1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				3	Mar 17, 2020	SYSTEM	(\$280.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1030	ADVANCED WARNING RAIL SYSTEM	Material			2020			
			- Total				(\$280.00)	
	Material - Total						(\$280.00)	
	ADVANCED WARNING RAIL SYSTEM	MaterialCredit		4	Apr 2, 2020	SYSTEM	\$280.00	
			- Total				\$280.00	
	MaterialCredit - Total						\$280.00	
	1030 - Total						\$0.00	
1040	FLAG ASSEMBLY	Material		2	Mar 2, 2020	SYSTEM	(\$80.00)	
				2	Mar 2, 2020	SYSTEM	\$80.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user chronf1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	1040 - Total						\$0.00	
1050	TYPE III MOVEABLE BARRICADE	Overrun	Overrun	3	Mar 17, 2020	SYSTEM	(\$750.00)	
				3	Mar 17, 2020	SYSTEM	\$750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user chronf1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
	1050 - Total						\$0.00	
1070	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		2	Mar 2, 2020	SYSTEM	(\$6,000.00)	
				2	Mar 2, 2020	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user chronf1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				3	Mar 17, 2020	SYSTEM	(\$6,000.00)	
			- Total				(\$6,000.00)	
	Material - Total						(\$6,000.00)	
	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	MaterialCredit		4	Apr 2, 2020	SYSTEM	\$6,000.00	
			- Total				\$6,000.00	
	MaterialCredit - Total						\$6,000.00	
	1070 - Total						\$0.00	
1090	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	OTHR	9	Jun 16, 2020	chronf1	(\$1,606.50)	50% of payment withheld on this estimate pending retroreflectivity results.
				10	Jul 1, 2020	chronf1	\$1,606.50	Payment for 50% of posting that was previously withheld (retroreflectivity results accepted).
			OTHR - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun	Overrun	9	Jun 16, 2020	SYSTEM	(\$1,343.00)	
				9	Jun 16, 2020	SYSTEM	\$1,343.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user chronf1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
	1090 - Total						\$0.00	
1100	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	OTHR	9	Jun 16, 2020	chronf1	(\$946.50)	50% of payment withheld on this estimate pending retroreflectivity results.
				10	Jul 1, 2020	chronf1	\$946.50	Payment for 50% of posting that was previously withheld (retroreflectivity results accepted).



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1100		Other Item Adjustment	OTHR - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun	Overrun	9	Jun 16, 2020	SYSTEM	(\$805.00)	
				9	Jun 16, 2020	SYSTEM	\$805.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user chronf1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
	Overrun - Total				\$0.00			
	Overrun - Total						\$0.00	
	1100 - Total						\$0.00	
1150	24 IN. PIPE GROUP C	Material		5	Apr 15, 2020	SYSTEM	(\$3,080.00)	
				5	Apr 15, 2020	SYSTEM	\$3,080.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user chronf1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
	24 IN. PIPE GROUP C	Overrun	Overrun	8	Jun 2, 2020	SYSTEM	(\$1,650.00)	
				8	Jun 2, 2020	SYSTEM	\$1,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user chronf1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				9	Jun 16, 2020	SYSTEM	(\$1,650.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				9	Jun 16, 2020	SYSTEM	\$1,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user chronf1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
	Overrun - Total				\$0.00			
	Overrun - Total						\$0.00	
1150 - Total						\$0.00		
1160	36 IN. PIPE GROUP C	Material		5	Apr 15, 2020	SYSTEM	(\$10,064.00)	
				5	Apr 15, 2020	SYSTEM	\$10,064.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user chronf1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
1160 - Total						\$0.00		
1170	SEEDING - COOL SEASON MIXTURES	Material		6	May 4, 2020	SYSTEM	(\$975.00)	
				6	May 5, 2020	SYSTEM	\$975.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user chronf1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				7	May 19, 2020	SYSTEM	(\$975.00)	
				7	May 19, 2020	SYSTEM	\$975.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user chronf1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
1170 - Total						\$0.00		
1220	TYPE C BERM	Material		6	May 4, 2020	SYSTEM	(\$513.50)	
				6	May 5, 2020	SYSTEM	\$513.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user chronf1 overriding Payment Estimate Exception 19 on the current Payment Estimate.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1220	TYPE C BERM	Material		7	May 19, 2020	SYSTEM	(\$513.50)	
				7	May 19, 2020	SYSTEM	\$513.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user chronf1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
	1220 - Total							\$0.00
1230	2 IN. PSST POST - 12 GA.	Material		6	May 4, 2020	SYSTEM	(\$504.00)	
				6	May 5, 2020	SYSTEM	\$504.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user chronf1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				7	May 19, 2020	SYSTEM	(\$504.00)	
				7	May 19, 2020	SYSTEM	\$504.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user chronf1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
1230 - Total							\$0.00	
1240	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		6	May 4, 2020	SYSTEM	(\$504.00)	
				6	May 5, 2020	SYSTEM	\$504.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user chronf1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				7	May 19, 2020	SYSTEM	(\$504.00)	
				7	May 19, 2020	SYSTEM	\$504.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user chronf1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
1240 - Total							\$0.00	
1250	SH-FLAT SHEET	Material		6	May 4, 2020	SYSTEM	(\$324.00)	
				6	May 5, 2020	SYSTEM	\$324.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user chronf1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				7	May 19, 2020	SYSTEM	(\$324.00)	
				7	May 19, 2020	SYSTEM	\$324.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user chronf1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
1250 - Total							\$0.00	
1260	SHF-FLAT SHEET FLUORESCENT	Material		6	May 4, 2020	SYSTEM	(\$648.00)	
				6	May 5, 2020	SYSTEM	\$648.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user chronf1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				7	May 19, 2020	SYSTEM	(\$648.00)	
				7	May 19, 2020	SYSTEM	\$648.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user chronf1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
	- Total				\$0.00			



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1260	Material - Total						\$0.00	
1260	- Total						\$0.00	
1270	CLASS 1 EXCAVATION	Overrun	Overrun	7	May 19, 2020	SYSTEM	(\$750.00)	
				7	May 19, 2020	SYSTEM	\$750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user chronf1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
							\$0.00	
	Overrun - Total						\$0.00	
1270	- Total						\$0.00	
1290	BRIDGE APPROACH SLAB (MINOR ROAD)	Other Item Adjustment	ACAD	9	Jun 16, 2020	chronf1	(\$193.68)	ACAD for 111 SY (BB17-41 and SL20-25).
							(\$193.68)	
	Other Item Adjustment - Total						(\$193.68)	
1290	- Total						(\$193.68)	
1300	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	Material		6	May 4, 2020	SYSTEM	(\$38,040.00)	
				6	May 5, 2020	SYSTEM	\$38,040.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user chronf1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				7	May 19, 2020	SYSTEM	(\$38,040.00)	
				7	May 19, 2020	SYSTEM	\$38,040.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user chronf1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				8	Jun 2, 2020	SYSTEM	(\$38,040.00)	
				8	Jun 2, 2020	SYSTEM	\$38,040.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user chronf1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
							\$0.00	
	Material - Total						\$0.00	
	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	Other Item Adjustment	OTHR	6	May 5, 2020	chronf1	\$3,840.00	This is payment for the splices on Bent 1 and Bent 2 on Br. A8748. Bent 1: 3 splices x 8LF/splice = 24LF. Bent 2: 1 splice x 8LF/splice = 8LF. Total: 32LF x \$120/LF = \$3,840.
							\$3,840.00	
	Other Item Adjustment - Total						\$3,840.00	
	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	Overrun	Overrun	6	May 4, 2020	SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 24 on the current Payment Estimate.
				6	May 4, 2020	SYSTEM	(\$14,520.00)	
				7	May 19, 2020	SYSTEM	(\$14,520.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				7	May 19, 2020	SYSTEM	\$14,520.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 19 on the current Payment Estimate.
							\$0.00	
	Overrun - Total						\$0.00	
1300	- Total						\$3,840.00	
1320	CLASS B CONCRETE (SUBSTRUCTURE)	Material		7	May 19, 2020	SYSTEM	(\$30,380.00)	
				7	May 19, 2020	SYSTEM	\$30,380.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user chronf1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
							\$0.00	
	Material - Total						\$0.00	
1320	- Total						\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1330	SAFETY BARRIER CURB	Material		8	Jun 2, 2020	SYSTEM	(\$13,900.00)	
				8	Jun 2, 2020	SYSTEM	\$13,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user chronf1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				9	Jun 16, 2020	SYSTEM	(\$13,900.00)	
				9	Jun 16, 2020	SYSTEM	\$13,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user chronf1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				10	Jul 1, 2020	SYSTEM	(\$13,900.00)	
				10	Jul 1, 2020	SYSTEM	\$13,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user chronf1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				- Total		\$0.00		
	Material - Total				\$0.00			
1330 - Total						\$0.00		
1340	SLAB ON CONCRETE BEAM	Material		8	Jun 2, 2020	SYSTEM	(\$66,600.00)	
				8	Jun 2, 2020	SYSTEM	\$66,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user chronf1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				10	Jul 1, 2020	SYSTEM	(\$70,200.00)	
				10	Jul 1, 2020	SYSTEM	\$70,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user chronf1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				- Total		\$0.00		
	Material - Total				\$0.00			
	1340 - Total						\$0.00	
	1410	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		7	May 19, 2020	SYSTEM	(\$14,690.00)
7					May 19, 2020	SYSTEM	\$14,690.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user chronf1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
			- Total		\$0.00			
Material - Total				\$0.00				
BRIDGE APPROACH SLAB (MINOR ROAD)		Other Item Adjustment	ACAD	6	May 5, 2020	chronf1	\$17.52	ACAD for 113 SY.
				ACAD - Total				\$17.52
Other Item Adjustment - Total				\$17.52				
1410 - Total						\$17.52		
1420	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	Material		4	Apr 2, 2020	SYSTEM	(\$44,280.00)	
				4	Apr 2, 2020	SYSTEM	\$44,280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user chronf1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				5	Apr 15, 2020	SYSTEM	(\$44,280.00)	
				5	Apr 15, 2020	SYSTEM	\$44,280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user chronf1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total		\$0.00		
	Material - Total				\$0.00			
	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	Other Item Adjustment	OTHR	4	Apr 2, 2020	chronf1	\$6,720.00	chronf1 This is payment for the splices on Bent 1 and Bent 2 on Br.



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on October 19, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1420		Other Item Adjustment						A8802. Bent 1: 3 splices x 8LF/splice = 24LF. Bent 2: 4 splices x 8LF/splice = 32LF. Total: 56LF x \$120/LF = \$6,720
			OTHR - Total				\$6,720.00	
	Other Item Adjustment - Total						\$6,720.00	
1420 - Total							\$6,720.00	
1440	CLASS B CONCRETE (SUBSTRUCTURE)	Material		4	Apr 2, 2020	SYSTEM	(\$30,240.00)	
4				Apr 2, 2020	SYSTEM	\$30,240.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user chronf1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
5				Apr 15, 2020	SYSTEM	(\$30,240.00)		
5				Apr 15, 2020	SYSTEM	\$30,240.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user chronf1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
- Total					\$0.00			
Material - Total							\$0.00	
1440 - Total							\$0.00	
1450	SAFETY BARRIER CURB	Material		5	Apr 15, 2020	SYSTEM	(\$11,235.00)	
5				Apr 15, 2020	SYSTEM	\$11,235.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user chronf1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
6				May 4, 2020	SYSTEM	(\$11,235.00)		
6				May 5, 2020	SYSTEM	\$11,235.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user chronf1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
- Total					\$0.00			
Material - Total							\$0.00	
1450 - Total							\$0.00	
1460	SLAB ON CONCRETE BEAM	Material		4	Apr 2, 2020	SYSTEM	(\$66,600.00)	
4				Apr 2, 2020	SYSTEM	\$66,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user chronf1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
5				Apr 15, 2020	SYSTEM	(\$70,200.00)		
5				Apr 15, 2020	SYSTEM	\$70,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user chronf1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
6				May 4, 2020	SYSTEM	(\$70,200.00)		
6				May 5, 2020	SYSTEM	\$70,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user chronf1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
	- Total				\$0.00			
Material - Total							\$0.00	
1460 - Total							\$0.00	
Overall - Total							(\$290.16)	