



# Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0003	March 2, 2020	March 15, 2020	March 16, 2020	Progress

**Prepared For:**

**Robertson Contractors, Inc.**  
1909 S Westwood Blvd  
Poplar Bluff, MO 63901  
(573)785-0880FAX

**Prepared By:**

**Poplar Bluff Project Office**  
282 County Road 523  
Poplar Bluff, MO 63901

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3224	FAS S701(50)	Bridge replacement and 3 bridge rehabilitations	Z	STODDARD	from 4.4 miles west of Route 153 intersection to 3.0 miles east of Route 153 intersections
J9S3224B	FAS S703(69)	2 Bridge replacement	Z	STODDARD	from 2 miles west of Route 153 intersection to 1 miles west of Route 153 intersection

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$4,567,742.00	\$0.00	\$4,567,742.00	1.84%	July 1, 2021	July 1, 2021	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J9S3224			
J9S3224B			

**Contract Total Pay For Estimate No. 003**

	To Date	Previous	This Estimate
191213-H04			
Total Earnings	\$41,982.00	\$29,212.00	\$12,770.00
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$43,182.00	\$29,572.00	
<b>Contract Total Payable This Estimate:</b>			<b>\$13,610.00</b>



# Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0003	March 2, 2020	March 15, 2020	March 16, 2020	Progress

Approval Date	By User
March 17, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by chronf1
March 17, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by HILLSD1
March 17, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Totals by Job Numbers					
J9S3224		<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>	
	Participating	\$20,124.00	\$21,524.00	(\$1,400.00)	
	Non-Participating	\$0.00	\$0.00	\$0.00	
	<b>Total Earnings</b>	<b>\$21,324.00</b>	<b>\$21,884.00</b>	<b>(\$560.00)</b>	
	*Stockpiled Materials*	\$0.00	\$0.00	0	
	*Stockpiled Materials are included in the Participating or Non-Participating amounts*				
	*Line Item Adjustments*	\$0.00	\$0.00	\$0.00	
	*Line Item Adjustments are included in the Participating or Non-Participating amounts*				
	Contract Adjustments	\$0.00	\$0.00	\$0.00	
	Incentive	\$0.00	\$0.00	\$0.00	
	Disincentive	\$0.00	\$0.00	\$0.00	
	Liquidated Damages	\$0.00	\$0.00	\$0.00	
	Overrun Adjustments	\$0.00	\$0.00	\$0.00	
	<b>Totals:</b>	<b>\$21,324.00</b>	<b>\$21,884.00</b>		
				<b>Project Total Payable This Estimate:</b>	<b>(\$560.00)</b>
J9S3224B		<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>	
	Participating	\$21,858.00	\$7,688.00	\$14,170.00	
	Non-Participating	\$0.00	\$0.00	\$0.00	
	<b>Total Earnings</b>	<b>\$21,858.00</b>	<b>\$7,688.00</b>	<b>\$14,170.00</b>	
	*Stockpiled Materials*	\$0.00	\$0.00	0	
	*Stockpiled Materials are included in the Participating or Non-Participating amounts*				
	*Line Item Adjustments*	\$0.00	\$0.00	\$0.00	
	*Line Item Adjustments are included in the Participating or Non-Participating amounts*				
	Contract Adjustments	\$0.00	\$0.00	\$0.00	
	Incentive	\$0.00	\$0.00	\$0.00	
	Disincentive	\$0.00	\$0.00	\$0.00	
	Liquidated Damages	\$0.00	\$0.00	\$0.00	
	Overrun Adjustments	\$0.00	\$0.00	\$0.00	
	<b>Totals:</b>	<b>\$21,858.00</b>	<b>\$7,688.00</b>		
				<b>Project Total Payable This Estimate:</b>	<b>\$14,170.00</b>



## Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0003	March 2, 2020	March 15, 2020	March 16, 2020	Progress

**Contract Adjustment**

No Data Available

**Line Item Adjustment**

No Data Available

**Exceptions (Discrepancies) This Estimate Period**

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J9S3224, Item 6161008, Project Item Line Number 0200, Material Set 616100896, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	chronf1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3224B, Item 6161008, Project Item Line Number 1030, Material Set 616100896, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	chronf1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J9S3224, Item 6161098A, Project Item Line Number 0240, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	chronf1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 191213-H04, Contract Project J9S3224, Project Item Line Number 0200, Contract Line Item Number 0200, Item 6161008, Minor Item.	chronf1	Overridden
Estimate Exception Type: Item Overrun: Contract 191213-H04, Contract Project J9S3224, Project Item Line Number 0210, Contract Line Item Number 0210, Item 6161009, Minor Item.	chronf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3224B, Item 6161098A, Project Item Line Number 1070, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	chronf1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 191213-H04, Contract Project J9S3224B, Project Item Line Number 1050, Contract Line Item Number 1050, Item 6161030, Minor Item.	chronf1	Overridden

**Items Paid This Estimate Period**

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J9S3224	0190	6161005		\$8.00	SQFT	0.00	472.00	0.00	472.00	\$0.00
	0210	6161009		\$20.00	EA	0.00	8.00	0.00	8.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0003	March 2, 2020	March 15, 2020	March 16, 2020	Progress

**Items Paid This Estimate Period**

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J9S3224	5001	6189901	MISC. Contract Bond. Mobilization was adjusted for Contract Bond.	\$17,388.00	LS	0.00	1.00	0.00	1.00	\$0.00
J9S3224B	1020	6161005		\$8.00	SQFT	0.00	166.00	60.00	226.00	\$480.00
	1040	6161009		\$20.00	EA	0.00	4.00	0.00	4.00	\$0.00
	1050	6161030		\$125.00	EA	0.00	0.00	18.00	18.00	\$2,250.00
	1060	6161052		\$55.00	EA	0.00	0.00	6.00	6.00	\$330.00
	1390	2061000		\$30.00	CUYD	0.00	0.00	38.00	38.00	\$1,140.00
	1400	2160500		\$15,000.00	LS	0.00	0.00	0.75	0.75	\$11,250.00
	1430	7025001		\$2,500.00	EA	0.00	0.00	2.00	2.00	\$5,000.00
<b>Total Amount of Items Paid this Estimate -</b>										<b>\$20,450.00</b>

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3224	0001	0010	2022010		0.00	1	LS	0.00	\$18,500.00	\$0.00
	0001	0020	2064000		0.00	143	CUYD	0.00	\$85.00	\$0.00
	0001	0030	2079909	MISC. MODIFIED LINEAR GRADING CL 2	0.00	22.800	STA	0.00	\$2,400.00	\$0.00
	0001	0040	3040506		0.00	523.300	SQYD	0.00	\$30.00	\$0.00
	0001	0050	3049910	MISC. TYPE 1 OR TYPE 5 AGGR BASE	0.00	139.600	TONS	0.00	\$48.00	\$0.00
	0001	0060	3105002		0.00	318	TONS	0.00	\$35.00	\$0.00
	0001	0070	4013000		0.00	912.700	TONS	0.00	\$90.00	\$0.00
	0001	0080	4020520		0.00	216.400	TONS	0.00	\$90.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0003	March 2, 2020	March 15, 2020	March 16, 2020	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3224	0001	0090	4029905	MISC. OPTIONAL PAVEMENT	0.00	320	SQYD	0.00	\$58.00	\$0.00
	0001	0100	4071005		0.00	587	GAL	0.00	\$3.50	\$0.00
	0001	0110	6096020		0.00	1036	CUYD	0.00	\$36.00	\$0.00
	0001	0120	6096042		0.00	1036	CUYD	0.00	\$18.00	\$0.00
	0001	0130	6113020		0.00	1172	CUYD	0.00	\$38.00	\$0.00
	0001	0140	6113040		0.00	1172	CUYD	0.00	\$13.00	\$0.00
	0001	0150	6149902	MISC. 18 IN FLAP GATE	0.00	1	EA	0.00	\$850.00	\$0.00
	0001	0160	6149902	MISC. 24 IN FLAP GATE	0.00	3	EA	0.00	\$1,000.00	\$0.00
	0001	0170	6149902	MISC. 30 IN FLAP GATE	0.00	1	EA	0.00	\$1,200.00	\$0.00
	0001	0180	6149902	MISC. 36 IN FLAP GATE	0.00	4	EA	0.00	\$1,350.00	\$0.00
	0001	0190	6161005		0.00	602	SQFT	472.00	\$8.00	\$3,776.00
	0001	0200	6161008		0.00	8	EA	16.00	\$35.00	\$560.00
	0001	0210	6161009		0.00	4	EA	8.00	\$20.00	\$160.00
	0001	0220	6161030		0.00	12	EA	0.00	\$125.00	\$0.00
	0001	0230	6161052		0.00	24	EA	0.00	\$65.00	\$0.00
	0001	0240	6161098A		0.00	2	EA	2.00	\$3,000.00	\$6,000.00
	0001	0250	6181000		-1.00	1	LS	0.00	\$105,000.00	\$0.00
	0001	0251	6181000	MOBILIZATION New Mobilization line adjusted for Contract Bond	1.00	0	LS	0.00	\$87,612.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0003	March 2, 2020	March 15, 2020	March 16, 2020	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3224	0001	0260	6206000C		0.00	4227	LF	0.00	\$0.50	\$0.00
	0001	0270	6206001C		0.00	4215	LF	0.00	\$0.50	\$0.00
	0001	0280	6207001		0.00	7068	LF	0.00	\$0.50	\$0.00
	0001	0290	6224010		0.00	285	SQYD	0.00	\$15.00	\$0.00
	0001	0300	6240103A		0.00	5422	SQYD	0.00	\$3.00	\$0.00
	0001	0310	6274000		0.00	1	LS	0.00	\$20,000.00	\$0.00
	0001	0320	7250418		0.00	77	LF	0.00	\$45.00	\$0.00
	0001	0330	7250424		0.00	240	LF	0.00	\$50.00	\$0.00
	0001	0340	7250430		0.00	85	LF	0.00	\$60.00	\$0.00
	0001	0350	7250436		0.00	388	LF	0.00	\$62.00	\$0.00
	0001	0360	8051000A		0.00	1	ACRE	0.00	\$3,900.00	\$0.00
	0001	0370	8061005		0.00	188	LF	0.00	\$15.00	\$0.00
	0001	0380	8061016		0.00	42	CUYD	0.00	\$5.00	\$0.00
	0001	0390	8061017		0.00	1	ACRE	0.00	\$800.00	\$0.00
	0001	0400	8061019		0.00	2349	LF	0.00	\$3.00	\$0.00
	0001	0410	8061050		0.00	676	LF	0.00	\$8.50	\$0.00
	0040	0420	9031270A		0.00	236	LF	0.00	\$7.00	\$0.00
	0040	0430	9031271		0.00	147	LF	0.00	\$12.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0003	March 2, 2020	March 15, 2020	March 16, 2020	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3224	0040	0440	9035004A		0.00	9	SQFT	0.00	\$18.00	\$0.00
	0040	0450	9035069A		0.00	144	SQFT	0.00	\$18.00	\$0.00
	0070	0460	2061000		0.00	60	CUYD	0.00	\$40.00	\$0.00
	0070	0470	2160500		0.00	1	LS	0.00	\$20,000.00	\$0.00
	0070	0480	5031011A		0.00	111	SQYD	0.00	\$135.00	\$0.00
	0070	0490	7021314		0.00	216	LF	0.00	\$125.00	\$0.00
	0070	0500	7025001		0.00	2	EA	0.00	\$2,500.00	\$0.00
	0070	0510	7032003		0.00	31	CUYD	0.00	\$980.00	\$0.00
	0070	0520	7034215		0.00	139	LF	0.00	\$105.00	\$0.00
	0070	0530	7034222		0.00	156	SQYD	0.00	\$430.00	\$0.00
	0070	0540	7056065		0.00	152	LF	0.00	\$285.00	\$0.00
	0070	0550	7123610		0.00	10	EA	0.00	\$220.00	\$0.00
	0070	0560	7151001		0.00	2	EA	0.00	\$1,400.00	\$0.00
	0070	0570	7161000		0.00	6	EA	0.00	\$180.00	\$0.00
	0073	0580	2169901	MISC. Removal of Existing Superstructure	0.00	1	LS	0.00	\$15,000.00	\$0.00
	0073	0590	7034212		0.00	215	SQYD	0.00	\$450.00	\$0.00
	0073	0600	7034215		0.00	145	LF	0.00	\$100.00	\$0.00
	0073	0610	7040101		0.00	20	SQFT	0.00	\$345.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0003	March 2, 2020	March 15, 2020	March 16, 2020	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3224	0073	0620	7040113		0.00	499	SQFT	0.00	\$11.00	\$0.00
	0073	0630	7121111		0.00	24100	LB	0.00	\$2.30	\$0.00
	0073	0640	7123610		0.00	14	EA	0.00	\$220.00	\$0.00
	0073	0650	7129901	MISC. Galvanizing Structural Steel	0.00	1	LS	0.00	\$16,500.00	\$0.00
	0073	0660	7161002		0.00	8	EA	0.00	\$320.00	\$0.00
	0073	0670	7162000		0.00	8	EA	0.00	\$1,300.00	\$0.00
	0074	0680	2169901	MISC. Removal of Existing Superstructure	0.00	1	LS	0.00	\$15,000.00	\$0.00
	0074	0690	7034212		0.00	253	SQYD	0.00	\$445.00	\$0.00
	0074	0700	7034215		0.00	170	LF	0.00	\$100.00	\$0.00
	0074	0710	7040101		0.00	20	SQFT	0.00	\$350.00	\$0.00
	0074	0720	7040113		0.00	499	SQFT	0.00	\$11.00	\$0.00
	0074	0730	7121111		0.00	28030	LB	0.00	\$2.25	\$0.00
	0074	0740	7123610		0.00	14	EA	0.00	\$220.00	\$0.00
	0074	0750	7129901	MISC. Galvanizing Structural Steel	0.00	1	LS	0.00	\$18,000.00	\$0.00
	0074	0760	7161002		0.00	8	EA	0.00	\$320.00	\$0.00
	0074	0770	7162000		0.00	8	EA	0.00	\$1,300.00	\$0.00
	0075	0780	2169901	MISC. Removal of Existing Superstructure	0.00	1	LS	0.00	\$15,000.00	\$0.00
	0075	0790	7034212		0.00	198	SQYD	0.00	\$465.00	\$0.00





## Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0003	March 2, 2020	March 15, 2020	March 16, 2020	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3224	0075	0800	7034215		0.00	133	LF	0.00	\$105.00	\$0.00
	0075	0810	7040113		0.00	499	SQFT	0.00	\$11.00	\$0.00
	0075	0820	7121111		0.00	22010	LB	0.00	\$2.35	\$0.00
	0075	0830	7123610		0.00	12	EA	0.00	\$220.00	\$0.00
	0075	0840	7129901	MISC. Galvanizing Structural Steel	0.00	1	LS	0.00	\$14,500.00	\$0.00
	0075	0850	7161002		0.00	8	EA	0.00	\$380.00	\$0.00
	0075	0860	7162000		0.00	8	EA	0.00	\$1,300.00	\$0.00
	0001	5001	6189901	MISC. Contract Bond. Mobilization was adjusted for Contract Bond.	1.00	0	LS	1.00	\$17,388.00	\$17,388.00
J9S3224B	0001	0870	2022010		0.00	1	LS	0.00	\$9,500.00	\$0.00
	0001	0880	2064000		0.00	72	CUYD	0.00	\$90.00	\$0.00
	0001	0890	2079909	MISC. MODIFIED LINEAR GRADING CL 2	0.00	10.100	STA	0.00	\$2,600.00	\$0.00
	0001	0900	3040506		0.00	96.700	SQYD	0.00	\$50.00	\$0.00
	0001	0910	3049910	MISC. TYPE 1 OR TYPE 5 AGGR BASE	0.00	61.400	TONS	0.00	\$48.00	\$0.00
	0001	0920	3105002		0.00	146	TONS	0.00	\$35.00	\$0.00
	0001	0930	4013000		0.00	399	TONS	0.00	\$90.00	\$0.00
	0001	0940	4020520		0.00	96.900	TONS	0.00	\$90.00	\$0.00
	0001	0950	4071005		0.00	249	GAL	0.00	\$3.50	\$0.00
	0001	0960	6096020		0.00	794	CUYD	0.00	\$35.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0003	March 2, 2020	March 15, 2020	March 16, 2020	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3224B	0001	0970	6096042		0.00	794	CUYD	0.00	\$15.00	\$0.00
	0001	0980	6113020		0.00	610	CUYD	0.00	\$38.00	\$0.00
	0001	0990	6113040		0.00	610	CUYD	0.00	\$15.00	\$0.00
	0001	1000	6149902	MISC. 24 IN FLAP GATE	0.00	3	EA	0.00	\$1,000.00	\$0.00
	0001	1010	6149902	MISC. 36 IN FLAP GATE	0.00	2	EA	0.00	\$1,200.00	\$0.00
	0001	1020	6161005		0.00	410	SQFT	226.00	\$8.00	\$1,808.00
	0001	1030	6161008		0.00	8	EA	8.00	\$35.00	\$280.00
	0001	1040	6161009		0.00	4	EA	4.00	\$20.00	\$80.00
	0001	1050	6161030		0.00	12	EA	18.00	\$125.00	\$2,250.00
	0001	1060	6161052		0.00	24	EA	6.00	\$55.00	\$330.00
	0001	1070	6161098A		0.00	2	EA	2.00	\$3,000.00	\$6,000.00
	0001	1080	6181000		0.00	1	LS	0.00	\$55,000.00	\$0.00
	0001	1090	6206000C		0.00	1870	LF	0.00	\$1.00	\$0.00
	0001	1100	6206001C		0.00	1088	LF	0.00	\$1.00	\$0.00
	0001	1110	6207001		0.00	6978	LF	0.00	\$0.50	\$0.00
	0001	1120	6224010		0.00	203	SQYD	0.00	\$15.00	\$0.00
	0001	1130	6240103A		0.00	3621	SQYD	0.00	\$2.50	\$0.00
	0001	1140	6274000		0.00	1	LS	0.00	\$9,500.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0003	March 2, 2020	March 15, 2020	March 16, 2020	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3224B	0001	1150	7250424		0.00	219	LF	0.00	\$55.00	\$0.00
	0001	1160	7250436		0.00	148	LF	0.00	\$68.00	\$0.00
	0001	1170	8051000A		0.00	1	ACRE	0.00	\$3,900.00	\$0.00
	0001	1180	8061005		0.00	94	LF	0.00	\$15.00	\$0.00
	0001	1190	8061016		0.00	14	CUYD	0.00	\$5.00	\$0.00
	0001	1200	8061017		0.00	1	ACRE	0.00	\$800.00	\$0.00
	0001	1210	8061019		0.00	522	LF	0.00	\$3.50	\$0.00
	0001	1220	8061050		0.00	365	LF	0.00	\$6.50	\$0.00
	0040	1230	9031270A		0.00	142	LF	0.00	\$7.00	\$0.00
	0040	1240	9031271		0.00	78	LF	0.00	\$12.00	\$0.00
	0040	1250	9035004A		0.00	18	SQFT	0.00	\$18.00	\$0.00
	0040	1260	9035069A		0.00	72	SQFT	0.00	\$18.00	\$0.00
	0070	1270	2061000		0.00	60	CUYD	0.00	\$30.00	\$0.00
	0070	1280	2160500		0.00	1	LS	0.00	\$20,000.00	\$0.00
	0070	1290	5031011A		0.00	111	SQYD	0.00	\$130.00	\$0.00
	0070	1300	7021314		0.00	196	LF	0.00	\$120.00	\$0.00
	0070	1310	7025001		0.00	2	EA	0.00	\$2,500.00	\$0.00
	0070	1320	7032003		0.00	31	CUYD	0.00	\$980.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0003	March 2, 2020	March 15, 2020	March 16, 2020	Progress

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3224B	0070	1330	7034215		0.00	139	LF	0.00	\$100.00	\$0.00
	0070	1340	7034222		0.00	156	SQYD	0.00	\$450.00	\$0.00
	0070	1350	7056065		0.00	152	LF	0.00	\$285.00	\$0.00
	0070	1360	7123610		0.00	10	EA	0.00	\$220.00	\$0.00
	0070	1370	7151001		0.00	2	EA	0.00	\$1,500.00	\$0.00
	0070	1380	7161000		0.00	6	EA	0.00	\$200.00	\$0.00
	0071	1390	2061000		0.00	50	CUYD	38.00	\$30.00	\$1,140.00
	0071	1400	2160500		0.00	1	LS	0.75	\$15,000.00	\$11,250.00
	0071	1410	5031011A		0.00	113	SQYD	0.00	\$130.00	\$0.00
	0071	1420	7021314		0.00	176	LF	0.00	\$120.00	\$0.00
	0071	1430	7025001		0.00	2	EA	2.00	\$2,500.00	\$5,000.00
	0071	1440	7032003		0.00	28.800	CUYD	0.00	\$1,050.00	\$0.00
	0071	1450	7034215		0.00	107	LF	0.00	\$105.00	\$0.00
	0071	1460	7034222		0.00	156	SQYD	0.00	\$450.00	\$0.00
	0071	1470	7056065		0.00	152	LF	0.00	\$285.00	\$0.00
	0071	1480	7123610		0.00	10	EA	0.00	\$220.00	\$0.00
	0071	1490	7151001		0.00	2	EA	0.00	\$1,500.00	\$0.00
	0071	1500	7161000		0.00	6	EA	0.00	\$200.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0003	March 2, 2020	March 15, 2020	March 16, 2020	Progress

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J9S3224B	1020	6161005	CONSTRUCTION SIGNS		3/9/20	chronf1	20.00	SQFT		
					3/10/20	chronf1	30.00	SQFT		
					3/12/20	chronf1	10.00	SQFT		
	1050	6161030	TYPE III MOVEABLE BARRICADE	Rte Z E Log Mile 7.996	3/9/20	chronf1	3.00	EA		
				Rte Z E Log Mile 8.051		chronf1	3.00	EA		
				CR 779 N Log Mile 2.075	3/10/20	chronf1	2.00	EA		
				CR 779 N Log Mile 3.075		chronf1	3.00	EA		
				CR 779 N Log Mile 3.097		chronf1	3.00	EA		
				CR 779 N Log Mile 4.067		chronf1	2.00	EA		
				CR 779 N Log Mile 3.217	3/12/20	chronf1	2.00	EA		
	1060	6161052	WARNING LIGHT, TYPE B	Barricades west of Br. A8802	3/13/20	chronf1	6.00	EA		
	1390	2061000	CLASS 1 EXCAVATION	Br. A8802 Bent 1	3/13/20	chronf1	20.00	CUYD		
				Br. A8802 Bent 2.		chronf1	18.00	CUYD		
	1400	2160500	REMOVAL OF BRIDGES	Ex. Bridge P0446	3/10/20	chronf1	0.75	LS		
	1430	7025001	DYNAMIC PILE TESTING	Bent 1 Pile 1	3/11/20	chronf1	1.00	EA		
Bent 2 Pile 8				chronf1		1.00	EA			