



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0004	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Prepared For:

Robertson Contractors, Inc.
1909 S Westwood Blvd
Poplar Bluff, MO 63901
(573)785-0880FAX

Prepared By:

Poplar Bluff Project Office
282 County Road 523
Poplar Bluff, MO 63901

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3224	FAS S701(50)	Bridge replacement and 3 bridge rehabilitations	Z	STODDARD	from 4.4 miles west of Route 153 intersection to 3.0 miles east of Route 153 intersections
J9S3224B	FAS S703(69)	2 Bridge replacement	Z	STODDARD	from 2 miles west of Route 153 intersection to 1 miles west of Route 153 intersection

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$4,567,742.00	\$42,116.00	\$4,609,858.00	12.38%	July 1, 2021	July 1, 2021	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J9S3224			
J9S3224B			

Contract Total Pay For Estimate No. 004

	To Date	Previous	This Estimate
191213-H04			
Total Earnings	\$285,455.10	\$41,982.00	\$243,473.10
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$286,655.10	\$43,182.00	
Contract Total Payable This Estimate:			\$243,473.10



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0004	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Approval Date	By	User
April 2, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	chronf1
April 2, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	wilkem1
April 6, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Totals by Job Numbers				
J9S3224	To Date	Previous	This Estimate	
	Participating	\$26,684.00	\$20,124.00	\$6,560.00
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$27,884.00	\$21,324.00	\$6,560.00
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$0.00	\$0.00	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$27,884.00	\$21,324.00	\$6,560.00
Project Total Payable This Estimate:			\$6,560.00	
J9S3224B	To Date	Previous	This Estimate	
	Participating	\$258,771.10	\$21,858.00	\$236,913.10
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$258,771.10	\$21,858.00	\$236,913.10
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$6,720.00	\$0.00	\$6,720.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$258,771.10	\$21,858.00	\$236,913.10
Project Total Payable This Estimate:			\$236,913.10	



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0004	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

Discrepancy / Exception Description	User	Status
Estimate Exception Type: Insufficient Materials: Project J9S3224B, Item 7021314, Project Item Line Number 1420, Material Set 702131496, Material 0501CCB1 - Concrete, Class B-1 No Air, Acceptance Action Generic 0501CCB1 is insufficient.	chronf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3224B, Item 7034222, Project Item Line Number 1460, Material Set 703422296, Material 3703SIPF - Stay in Place Forms, Acceptance Action Generic 3703SIPF is insufficient.	chronf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3224B, Item 7034222, Project Item Line Number 1460, Material Set 703422296, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	chronf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3224B, Item 7021314, Project Item Line Number 1420, Material Set 702131496, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	chronf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3224B, Item 7032003, Project Item Line Number 1440, Material Set 703200396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	chronf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3224B, Item 7034222, Project Item Line Number 1460, Material Set 703422296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	chronf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3224B, Item 7034222, Project Item Line Number 1460, Material Set 703422296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	chronf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3224B, Item 7032003, Project Item Line Number 1440, Material Set 703200396, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	chronf1	Overridden

Items Paid This Estimate Period



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type
191213-H04		0004		March 16, 2020		April 1, 2020		April 2, 2020		Progress
Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J9S3224	0190	6161005		\$8.00	SQFT	0.00	472.00	0.00	472.00	\$0.00
	0200	6161008		\$35.00	EA	0.00	0.00	16.00	16.00	\$560.00
	0210	6161009		\$20.00	EA	0.00	8.00	0.00	8.00	\$0.00
	0240	6161098A		\$3,000.00	EA	0.00	0.00	2.00	2.00	\$6,000.00
	5001	6189901	MISC. Contract Bond. Mobilization was adjusted for Contract Bond.	\$17,388.00	LS	0.00	1.00	0.00	1.00	\$0.00
J9S3224B	0980	6113020		\$38.00	CUYD	0.00	0.00	141.70	141.70	\$5,384.60
	0990	6113040		\$15.00	CUYD	0.00	0.00	141.70	141.70	\$2,125.50
	1020	6161005		\$8.00	SQFT	0.00	226.00	0.00	226.00	\$0.00
	1030	6161008		\$35.00	EA	0.00	0.00	8.00	8.00	\$280.00
	1040	6161009		\$20.00	EA	0.00	4.00	0.00	4.00	\$0.00
	1050	6161030		\$125.00	EA	0.00	18.00	0.00	18.00	\$0.00
	1060	6161052		\$55.00	EA	0.00	6.00	6.00	12.00	\$330.00
	1070	6161098A		\$3,000.00	EA	0.00	0.00	2.00	2.00	\$6,000.00
	1080	6181000		\$55,000.00	LS	0.00	0.00	0.50	0.50	\$27,500.00
	1130	6240103A		\$2.50	SQYD	0.00	0.00	293.20	293.20	\$733.00
	1390	2061000		\$30.00	CUYD	0.00	38.00	0.00	38.00	\$0.00
	1400	2160500		\$15,000.00	LS	0.00	0.75	0.00	0.75	\$0.00
	1420	7021314		\$120.00	LF	0.00	0.00	369.00	369.00	\$51,000.00
	1430	7025001		\$2,500.00	EA	0.00	2.00	0.00	2.00	\$0.00
	1440	7032003		\$1,050.00	CUYD	0.00	0.00	28.80	28.80	\$30,240.00
	1460	7034222		\$450.00	SQYD	0.00	0.00	148.00	148.00	\$66,600.00
	1470	7056065		\$285.00	LF	0.00	0.00	152.00	152.00	\$43,320.00
1480	7123610		\$220.00	EA	0.00	0.00	10.00	10.00	\$2,200.00	
1500	7161000		\$200.00	EA	0.00	0.00	6.00	6.00	\$1,200.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0004	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
Total Amount of Items Paid this Estimate -										\$243,473.10

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3224	0001	0010	2022010		0.00	1	LS	0.00	\$18,500.00	\$0.00
	0001	0020	2064000		0.00	143	CUYD	0.00	\$85.00	\$0.00
	0001	0030	2079909	MISC. MODIFIED LINEAR GRADING CL 2	0.00	22.800	STA	0.00	\$2,400.00	\$0.00
	0001	0040	3040506		0.00	523.300	SQYD	0.00	\$30.00	\$0.00
	0001	0050	3049910	MISC. TYPE 1 OR TYPE 5 AGGR BASE	0.00	139.600	TONS	0.00	\$48.00	\$0.00
	0001	0060	3105002		0.00	318	TONS	0.00	\$35.00	\$0.00
	0001	0070	4013000		0.00	912.700	TONS	0.00	\$90.00	\$0.00
	0001	0080	4020520		0.00	216.400	TONS	0.00	\$90.00	\$0.00
	0001	0090	4029905	MISC. OPTIONAL PAVEMENT	0.00	320	SQYD	0.00	\$58.00	\$0.00
	0001	0100	4071005		0.00	587	GAL	0.00	\$3.50	\$0.00
	0001	0110	6096020		0.00	1036	CUYD	0.00	\$36.00	\$0.00
	0001	0120	6096042		0.00	1036	CUYD	0.00	\$18.00	\$0.00
	0001	0130	6113020		0.00	1172	CUYD	0.00	\$38.00	\$0.00
	0001	0140	6113040		0.00	1172	CUYD	0.00	\$13.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0004	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3224	0001	0150	6149902	MISC. 18 IN FLAP GATE	0.00	1	EA	0.00	\$850.00	\$0.00
	0001	0160	6149902	MISC. 24 IN FLAP GATE	0.00	3	EA	0.00	\$1,000.00	\$0.00
	0001	0170	6149902	MISC. 30 IN FLAP GATE	0.00	1	EA	0.00	\$1,200.00	\$0.00
	0001	0180	6149902	MISC. 36 IN FLAP GATE	0.00	4	EA	0.00	\$1,350.00	\$0.00
	0001	0190	6161005		-90.00	602	SQFT	472.00	\$8.00	\$3,776.00
	0001	0200	6161008		8.00	8	EA	16.00	\$35.00	\$560.00
	0001	0210	6161009		4.00	4	EA	8.00	\$20.00	\$160.00
	0001	0220	6161030		0.00	12	EA	0.00	\$125.00	\$0.00
	0001	0230	6161052		0.00	24	EA	0.00	\$65.00	\$0.00
	0001	0240	6161098A		0.00	2	EA	2.00	\$3,000.00	\$6,000.00
	0001	0250	6181000		-1.00	1	LS	0.00	\$105,000.00	\$0.00
	0001	0251	6181000	MOBILIZATION New Mobilization line adjusted for Contract Bond	1.00	0	LS	0.00	\$87,612.00	\$0.00
	0001	0260	6206000C		0.00	4227	LF	0.00	\$0.50	\$0.00
	0001	0270	6206001C		0.00	4215	LF	0.00	\$0.50	\$0.00
	0001	0280	6207001		0.00	7068	LF	0.00	\$0.50	\$0.00
	0001	0290	6224010		0.00	285	SQYD	0.00	\$15.00	\$0.00
	0001	0300	6240103A		0.00	5422	SQYD	0.00	\$3.00	\$0.00
	0001	0310	6274000		0.00	1	LS	0.00	\$20,000.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0004	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3224	0001	0320	7250418		0.00	77	LF	0.00	\$45.00	\$0.00
	0001	0330	7250424		0.00	240	LF	0.00	\$50.00	\$0.00
	0001	0340	7250430		0.00	85	LF	0.00	\$60.00	\$0.00
	0001	0350	7250436		0.00	388	LF	0.00	\$62.00	\$0.00
	0001	0360	8051000A		0.00	1	ACRE	0.00	\$3,900.00	\$0.00
	0001	0370	8061005		0.00	188	LF	0.00	\$15.00	\$0.00
	0001	0380	8061016		0.00	42	CUYD	0.00	\$5.00	\$0.00
	0001	0390	8061017		0.00	1	ACRE	0.00	\$800.00	\$0.00
	0001	0400	8061019		0.00	2349	LF	0.00	\$3.00	\$0.00
	0001	0410	8061050		0.00	676	LF	0.00	\$8.50	\$0.00
	0040	0420	9031270A		0.00	236	LF	0.00	\$7.00	\$0.00
	0040	0430	9031271		0.00	147	LF	0.00	\$12.00	\$0.00
	0040	0440	9035004A		0.00	9	SQFT	0.00	\$18.00	\$0.00
	0040	0450	9035069A		0.00	144	SQFT	0.00	\$18.00	\$0.00
	0070	0460	2061000		0.00	60	CUYD	0.00	\$40.00	\$0.00
	0070	0470	2160500		0.00	1	LS	0.00	\$20,000.00	\$0.00
	0070	0480	5031011A		0.00	111	SQYD	0.00	\$135.00	\$0.00
	0070	0490	7021314		0.00	216	LF	0.00	\$125.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0004	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3224	0070	0500	7025001		0.00	2	EA	0.00	\$2,500.00	\$0.00
	0070	0510	7032003		0.00	31	CUYD	0.00	\$980.00	\$0.00
	0070	0520	7034215		0.00	139	LF	0.00	\$105.00	\$0.00
	0070	0530	7034222		0.00	156	SQYD	0.00	\$430.00	\$0.00
	0070	0540	7056065		0.00	152	LF	0.00	\$285.00	\$0.00
	0070	0550	7123610		0.00	10	EA	0.00	\$220.00	\$0.00
	0070	0560	7151001		0.00	2	EA	0.00	\$1,400.00	\$0.00
	0070	0570	7161000		0.00	6	EA	0.00	\$180.00	\$0.00
	0073	0580	2169901	MISC. Removal of Existing Superstructure	0.00	1	LS	0.00	\$15,000.00	\$0.00
	0073	0590	7034212		0.00	215	SQYD	0.00	\$450.00	\$0.00
	0073	0600	7034215		0.00	145	LF	0.00	\$100.00	\$0.00
	0073	0610	7040101		0.00	20	SQFT	0.00	\$345.00	\$0.00
	0073	0620	7040113		0.00	499	SQFT	0.00	\$11.00	\$0.00
	0073	0630	7121111		0.00	24100	LB	0.00	\$2.30	\$0.00
	0073	0640	7123610		0.00	14	EA	0.00	\$220.00	\$0.00
	0073	0650	7129901	MISC. Galvanizing Structural Steel	0.00	1	LS	0.00	\$16,500.00	\$0.00
	0073	0660	7161002		0.00	8	EA	0.00	\$320.00	\$0.00
	0073	0670	7162000		0.00	8	EA	0.00	\$1,300.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0004	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3224	0074	0680	2169901	MISC. Removal of Existing Superstructure	0.00	1	LS	0.00	\$15,000.00	\$0.00
	0074	0690	7034212		0.00	253	SQYD	0.00	\$445.00	\$0.00
	0074	0700	7034215		0.00	170	LF	0.00	\$100.00	\$0.00
	0074	0710	7040101		0.00	20	SQFT	0.00	\$350.00	\$0.00
	0074	0720	7040113		0.00	499	SQFT	0.00	\$11.00	\$0.00
	0074	0730	7121111		0.00	28030	LB	0.00	\$2.25	\$0.00
	0074	0740	7123610		0.00	14	EA	0.00	\$220.00	\$0.00
	0074	0750	7129901	MISC. Galvanizing Structural Steel	0.00	1	LS	0.00	\$18,000.00	\$0.00
	0074	0760	7161002		0.00	8	EA	0.00	\$320.00	\$0.00
	0074	0770	7162000		0.00	8	EA	0.00	\$1,300.00	\$0.00
	0075	0780	2169901	MISC. Removal of Existing Superstructure	0.00	1	LS	0.00	\$15,000.00	\$0.00
	0075	0790	7034212		0.00	198	SQYD	0.00	\$465.00	\$0.00
	0075	0800	7034215		0.00	133	LF	0.00	\$105.00	\$0.00
	0075	0810	7040113		0.00	499	SQFT	0.00	\$11.00	\$0.00
	0075	0820	7121111		0.00	22010	LB	0.00	\$2.35	\$0.00
	0075	0830	7123610		0.00	12	EA	0.00	\$220.00	\$0.00
	0075	0840	7129901	MISC. Galvanizing Structural Steel	0.00	1	LS	0.00	\$14,500.00	\$0.00
	0075	0850	7161002		0.00	8	EA	0.00	\$380.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0004	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3224	0075	0860	7162000		0.00	8	EA	0.00	\$1,300.00	\$0.00
	0001	5001	6189901	MISC. Contract Bond. Mobilization was adjusted for Contract Bond.	1.00	0	LS	1.00	\$17,388.00	\$17,388.00
J9S3224B	0001	0870	2022010		0.00	1	LS	0.00	\$9,500.00	\$0.00
	0001	0880	2064000		0.00	72	CUYD	0.00	\$90.00	\$0.00
	0001	0890	2079909	MISC. MODIFIED LINEAR GRADING CL 2	0.00	10.100	STA	0.00	\$2,600.00	\$0.00
	0001	0900	3040506		0.00	96.700	SQYD	0.00	\$50.00	\$0.00
	0001	0910	3049910	MISC. TYPE 1 OR TYPE 5 AGGR BASE	0.00	61.400	TONS	0.00	\$48.00	\$0.00
	0001	0920	3105002		0.00	146	TONS	0.00	\$35.00	\$0.00
	0001	0930	4013000		0.00	399	TONS	0.00	\$90.00	\$0.00
	0001	0940	4020520		0.00	96.900	TONS	0.00	\$90.00	\$0.00
	0001	0950	4071005		0.00	249	GAL	0.00	\$3.50	\$0.00
	0001	0960	6096020		0.00	794	CUYD	0.00	\$35.00	\$0.00
	0001	0970	6096042		0.00	794	CUYD	0.00	\$15.00	\$0.00
	0001	0980	6113020		0.00	610	CUYD	141.70	\$38.00	\$5,384.60
	0001	0990	6113040		0.00	610	CUYD	141.70	\$15.00	\$2,125.50
	0001	1000	6149902	MISC. 24 IN FLAP GATE	0.00	3	EA	0.00	\$1,000.00	\$0.00
	0001	1010	6149902	MISC. 36 IN FLAP GATE	0.00	2	EA	0.00	\$1,200.00	\$0.00
	0001	1020	6161005		-184.00	410	SQFT	226.00	\$8.00	\$1,808.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0004	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3224B	0001	1030	6161008		0.00	8	EA	8.00	\$35.00	\$280.00
	0001	1040	6161009		0.00	4	EA	4.00	\$20.00	\$80.00
	0001	1050	6161030		6.00	12	EA	18.00	\$125.00	\$2,250.00
	0001	1060	6161052		-12.00	24	EA	12.00	\$55.00	\$660.00
	0001	1070	6161098A		0.00	2	EA	2.00	\$3,000.00	\$6,000.00
	0001	1080	6181000		0.00	1	LS	0.50	\$55,000.00	\$27,500.00
	0001	1090	6206000C		0.00	1870	LF	0.00	\$1.00	\$0.00
	0001	1100	6206001C		0.00	1088	LF	0.00	\$1.00	\$0.00
	0001	1110	6207001		0.00	6978	LF	0.00	\$0.50	\$0.00
	0001	1120	6224010		0.00	203	SQYD	0.00	\$15.00	\$0.00
	0001	1130	6240103A		0.00	3621	SQYD	293.20	\$2.50	\$733.00
	0001	1140	6274000		0.00	1	LS	0.00	\$9,500.00	\$0.00
	0001	1150	7250424		0.00	219	LF	0.00	\$55.00	\$0.00
	0001	1160	7250436		0.00	148	LF	0.00	\$68.00	\$0.00
	0001	1170	8051000A		0.00	1	ACRE	0.00	\$3,900.00	\$0.00
	0001	1180	8061005		0.00	94	LF	0.00	\$15.00	\$0.00
	0001	1190	8061016		0.00	14	CUYD	0.00	\$5.00	\$0.00
	0001	1200	8061017		0.00	1	ACRE	0.00	\$800.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0004	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3224B	0001	1210	8061019		0.00	522	LF	0.00	\$3.50	\$0.00
	0001	1220	8061050		0.00	365	LF	0.00	\$6.50	\$0.00
	0040	1230	9031270A		0.00	142	LF	0.00	\$7.00	\$0.00
	0040	1240	9031271		0.00	78	LF	0.00	\$12.00	\$0.00
	0040	1250	9035004A		0.00	18	SQFT	0.00	\$18.00	\$0.00
	0040	1260	9035069A		0.00	72	SQFT	0.00	\$18.00	\$0.00
	0070	1270	2061000		0.00	60	CUYD	0.00	\$30.00	\$0.00
	0070	1280	2160500		0.00	1	LS	0.00	\$20,000.00	\$0.00
	0070	1290	5031011A		0.00	111	SQYD	0.00	\$130.00	\$0.00
	0070	1300	7021314		0.00	196	LF	0.00	\$120.00	\$0.00
	0070	1310	7025001		0.00	2	EA	0.00	\$2,500.00	\$0.00
	0070	1320	7032003		0.00	31	CUYD	0.00	\$980.00	\$0.00
	0070	1330	7034215		0.00	139	LF	0.00	\$100.00	\$0.00
	0070	1340	7034222		0.00	156	SQYD	0.00	\$450.00	\$0.00
	0070	1350	7056065		0.00	152	LF	0.00	\$285.00	\$0.00
	0070	1360	7123610		0.00	10	EA	0.00	\$220.00	\$0.00
	0070	1370	7151001		0.00	2	EA	0.00	\$1,500.00	\$0.00
0070	1380	7161000		0.00	6	EA	0.00	\$200.00	\$0.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
191213-H04	0004	March 16, 2020	April 1, 2020	April 2, 2020	Progress

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9S3224B	0071	1390	2061000		-12.00	50	CUYD	38.00	\$30.00	\$1,140.00
	0071	1400	2160500		0.00	1	LS	0.75	\$15,000.00	\$11,250.00
	0071	1410	5031011A		0.00	113	SQYD	0.00	\$130.00	\$0.00
	0071	1420	7021314		193.00	176	LF	369.00	\$120.00	\$44,280.00
	0071	1430	7025001		0.00	2	EA	2.00	\$2,500.00	\$5,000.00
	0071	1440	7032003		0.00	28.800	CUYD	28.80	\$1,050.00	\$30,240.00
	0071	1450	7034215		0.00	107	LF	0.00	\$105.00	\$0.00
	0071	1460	7034222		0.00	156	SQYD	148.00	\$450.00	\$66,600.00
	0071	1470	7056065		0.00	152	LF	152.00	\$285.00	\$43,320.00
	0071	1480	7123610		0.00	10	EA	10.00	\$220.00	\$2,200.00
	0071	1490	7151001		0.00	2	EA	0.00	\$1,500.00	\$0.00
	0071	1500	7161000		0.00	6	EA	6.00	\$200.00	\$1,200.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J9S3224B	0980	6113020	FURNISHING TYPE 2 ROCK BLANKET	Bent 1. Plan Section C-C to D-D	4/1/20	chronf1	76.50	CUYD		
				Bent 2. Plan Section I-I to J-J.		chronf1	65.20	CUYD		
	0990	6113040	PLACING TYPE 2 ROCK BLANKET	Bent 1. Plan Section C-C to	4/1/20	chronf1	76.50	CUYD		



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
191213-H04		0004		March 16, 2020		April 1, 2020			April 2, 2020		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J9S3224B	0990	6113040	PLACING TYPE 2 ROCK BLANKET	D-D	4/1/20						
				Bent 2. Plan Section I-I to J-J.		chronf1	65.20	CUYD			
	1060	6161052	WARNING LIGHT, TYPE B	Barricades east of Br. A8802	3/19/20	chronf1	6.00	EA			
	1080	6181000	MOBILIZATION	Mobilization for J9S3224B.	4/1/20	chronf1	0.50	LS			
	1130	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	Bent 1. Plan Section C-C to D-D	4/1/20	chronf1	155.10	SQYD			
				Bent 2. Plan Section I-I to J-J.		chronf1	138.10	SQYD			
	1420	7021314	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	Br. A8802 Bent 1 Pile 1	3/19/20	chronf1	47.00	LF			
				Br. A8802 Bent 1 Pile 2		chronf1	47.00	LF			
				Br. A8802 Bent 1 Pile 3		chronf1	43.00	LF			
				Br. A8802 Bent 1 Pile 4		chronf1	46.00	LF			
				Br. A8802 Bent 2 Pile 5		chronf1	46.00	LF			
				Br. A8802 Bent 2 Pile 6		chronf1	46.00	LF			
				Br. A8802 Bent 2 Pile 7		chronf1	46.00	LF			
				Br. A8802 Bent 2 Pile 8		chronf1	48.00	LF			
	1440	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	Br. A8802 Bent 1	3/20/20	chronf1	14.40	CUYD			
				Br. A8802 Bent 2.	3/21/20	chronf1	14.40	CUYD			
	1460	7034222	SLAB ON CONCRETE BEAM	Br. A8802. 95%	4/1/20	chronf1	148.00	SQYD			



Missouri Department of Transportation Contractor's Pay Estimate Summary

April 9, 2020

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type	
191213-H04		0004		March 16, 2020		April 1, 2020			April 2, 2020		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
J9S3224B											payment; 5% payment remains for curing, sealing, and stripping forms.	
	1470	7056065	17 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	Br. A8802. Beam 1 (50' 7").	3/25/20	chronf1	50.60	LF				
				Br. A8802. Beam 2 (50' 7").		chronf1	50.60	LF				
				Br. A8802. Beam 3 (50' 7").		chronf1	50.60	LF				
				Rounding correction for Beams 1-3		chronf1	0.20	LF				
	1480	7123610	SLAB DRAIN	Br. A8802	4/1/20	chronf1	10.00	EA				
	1500	7161000	PLAIN NEOPRENE BEARING PAD	Br. A8802. Bent 1	3/25/20	chronf1	3.00	EA				
Br. A8802. Bent 2				chronf1		3.00	EA					