



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on December 4, 2020

Pay Estimate Created Date: December 2, 2020

Progress Estimate Number 15	Contract ID 200117-B01 Prime Contractor Bleigh Construction Company	Pay Period Start November 16, 2020 Pay Period End December 1, 2020	Original Contract Amount \$3,339,980.06 Net Change Order Amount \$0.00 Current Contract Amount \$3,339,980.06
---------------------------------------	--	---	--

Approval Date				By User
December 2, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by			worthk
December 3, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			lincom
December 4, 2020	Reviewed and Approved at the Central Office Controllers Office Level by			greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete	
December 1, 2020	December 1, 2020		93.65%	

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 15			
	This Estimate	Previous	To Date
200117-B01			
Total Posted Items Pay	\$11,965.25	\$3,115,849.61	\$3,127,814.86
Gross Item Adjustments	\$195,129.96	(\$179,284.66)	\$15,845.30
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,936,564.95	\$3,143,660.16
Contract Total Payable This Estimate:	\$207,095.21		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2S3046	0060	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	100F	\$850.000	2	\$1,700.00
	0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$10.750	407	\$4,375.25
	0100	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	CUYD	\$30.000	110	\$3,300.00
	0110	6096042	PLACING TYPE 2 ROCK DITCH LINER	CUYD	\$20.000	110	\$2,200.00
	0280	8061016	SEDIMENT REMOVAL	CUYD	\$30.000	13	\$390.00
Project J2S3046 - Total							\$11,965.25
Overall - Total							\$11,965.25

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S3046	0040	EMBANKMENT IN PLACE	MaterialCredit			8,645	\$23.16	\$200,218.20
	0040	EMBANKMENT IN PLACE	Material			-8,645	\$23.16	(\$200,218.20)
	0050	COMPACTING EMBANKMENT	MaterialCredit			106	\$3.00	\$318.00
	0050	COMPACTING EMBANKMENT	Material			-106	\$3.00	(\$318.00)
	0060	SUBGRADE COMPACTION (6-INCH DEPTH)	Material			-2	\$850.00	(\$1,700.00)
	0060	SUBGRADE COMPACTION (6-INCH DEPTH)	Other Item Adjustment					\$1,700.00
	0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			-407	\$10.75	(\$4,375.25)
	0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Other Item Adjustment					\$4,375.25
	0100	FURNISHING TYPE 2 ROCK DITCH LINER	Material			-110	\$30.00	(\$3,300.00)
	0100	FURNISHING TYPE 2 ROCK DITCH LINER	Other Item Adjustment					\$3,300.00
	0390	PILE POINT REINFORCEMENT	MaterialCredit			18	\$105.00	\$1,890.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 4, 2020

Pay Estimate Created Date: December 2, 2020

Progress Estimate Number 15		Contract ID 200117-B01 Prime Contractor Bleigh Construction Company		Pay Period Start November 16, 2020 Pay Period End December 1, 2020		Original Contract Amount \$3,339,980.06 Net Change Order Amount \$0.00 Current Contract Amount \$3,339,980.06		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S3046	0390	PILE POINT REINFORCEMENT	Material			-18	\$105.00	(\$1,890.00)
	0400	CLASS B CONCRETE (SUBSTRUCTURE)	MaterialCredit			51.6	\$1,255.00	\$64,758.00
	0400	CLASS B CONCRETE (SUBSTRUCTURE)	Material			-51.6	\$1,255.00	(\$64,758.00)
	0410	SLAB ON STEEL	MaterialCredit			1,648	\$258.17	\$425,464.16
	0410	SLAB ON STEEL	Material			-1,648	\$258.17	(\$425,464.16)
	0410	SLAB ON STEEL	Other Item Adjustment					\$401,204.16
	0420	SAFETY BARRIER CURB	MaterialCredit			1,094	\$63.00	\$68,922.00
	0420	SAFETY BARRIER CURB	Material			-1,094	\$63.00	(\$68,922.00)
	0420	SAFETY BARRIER CURB	Other Item Adjustment					\$68,922.00
	0430	SUBSTRUCTURE REPAIR (FORMED)	MaterialCredit			20	\$130.00	\$2,600.00
	0430	SUBSTRUCTURE REPAIR (FORMED)	Material			-20	\$130.00	(\$2,600.00)
	0430	SUBSTRUCTURE REPAIR (FORMED)	Other Item Adjustment					\$2,600.00
	0440	SUBSTRUCTURE REPAIR (UNFORMED)	MaterialCredit			70	\$150.00	\$10,500.00
	0440	SUBSTRUCTURE REPAIR (UNFORMED)	Material			-70	\$150.00	(\$10,500.00)
	0440	SUBSTRUCTURE REPAIR (UNFORMED)	Other Item Adjustment					\$10,500.00
	0450	REINFORCING STEEL (BRIDGES)	MaterialCredit			4,060	\$2.25	\$9,135.00
	0450	REINFORCING STEEL (BRIDGES)	Material			-4,060	\$2.25	(\$9,135.00)
	0470	TEMPORARY COATING - CONCRETE BENTS AND PIERS (WEATHERING STEEL)	MaterialCredit			1	\$13,000.00	\$13,000.00
	0470	TEMPORARY COATING - CONCRETE BENTS AND PIERS (WEATHERING STEEL)	Material			-1	\$13,000.00	(\$13,000.00)
	0480	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50W	MaterialCredit			53,380	\$4.58	\$244,480.40
	0480	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50W	Material			-53,380	\$4.58	(\$244,480.40)
	0490	FABRICATED STRUCTURAL LOW ALLOY STEEL (PLATE GIRDER) A709, GRADE 50W	Other Item Adjustment					(\$239,584.20)
	0500	SLAB DRAIN	Other Item Adjustment					(\$26,112.00)
	0510	VERTICAL DRAIN AT END BENTS	MaterialCredit			2	\$1,700.00	\$3,400.00
	0510	VERTICAL DRAIN AT END BENTS	Material			-2	\$1,700.00	(\$3,400.00)
	0540	STRIP SEAL EXPANSION JOINT SYSTEM	MaterialCredit			57	\$400.00	\$22,800.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on December 4, 2020

Pay Estimate Created Date: December 2, 2020

Progress Estimate Number 15		Contract ID Prime Contractor		200117-B01 Bleigh Construction Company	Pay Period Start Pay Period End	November 16, 2020 December 1, 2020	Original Contract Amount Net Change Order Amount Current Contract Amount	\$3,339,980.06 \$0.00 \$3,339,980.06	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S3046	0540	STRIP SEAL EXPANSION JOINT SYSTEM	Other Item Adjustment						(\$22,800.00)
J2S3047	0570	SUBGRADE COMPACTION (6-INCH DEPTH)	MaterialCredit				4.7	\$960.00	\$4,512.00
	0570	SUBGRADE COMPACTION (6-INCH DEPTH)	Material				-4.7	\$960.00	(\$4,512.00)
	0590	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit				1,152	\$6.00	\$6,912.00
	0590	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material				-1,152	\$6.00	(\$6,912.00)
	0760	MISC.	MaterialCredit				1	\$3,740.00	\$3,740.00
	0760	MISC.	Material				-1	\$3,740.00	(\$3,740.00)
	0870	SLAB ON STEEL	MaterialCredit				1,704	\$246.74	\$420,444.96
	0870	SLAB ON STEEL	Material				-1,704	\$246.74	(\$420,444.96)
	0880	SAFETY BARRIER CURB	MaterialCredit				1,029	\$62.50	\$64,312.50
	0880	SAFETY BARRIER CURB	Material				-1,029	\$62.50	(\$64,312.50)
0980	STRIP SEAL EXPANSION JOINT SYSTEM	MaterialCredit				56	\$400.00	\$22,400.00	
0980	STRIP SEAL EXPANSION JOINT SYSTEM	Other Item Adjustment						(\$44,800.00)	
Total									\$195,129.96



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on December 4, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2S3046	FAS S201(15)	Bridge rehabilitation	H	RALLS	over Salt River 1.2 miles north of Route A near Center
J2S3047	FAS S201(70)	Bridge rehabilitation	A	RALLS	over Salt River 1.9 miles west of Route H near Center.

Totals by Job Numbers				
J2S3046		This Estimate	Previous	To Date
	Posted Item Pay	\$11,965.25	\$1,898,298.08	\$1,910,263.33
	Gross Item Adjustments	\$217,529.96	(\$204,426.96)	\$13,103.00
	Gross Item Pay	\$229,495.21	\$1,693,871.12	\$1,923,366.33
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J2S3047		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$1,217,551.53	\$1,217,551.53
	Gross Item Adjustments	(\$22,400.00)	\$25,142.30	\$2,742.30
	Gross Item Pay	(\$22,400.00)	\$1,242,693.83	\$1,220,293.83
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 4, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Exceeded Completion Time Exception: Contract 200117-B01, Time ID 00 DT, Time Type Completion Date, Current Completion Date 12/1/2020 11:59:00 PM.	Contract completion date ended on 11/30/20. Contractor will be given days due to issues with the plans and materials ordered according to plan dimensions.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 2035500, Project Item Line Number 0040, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 2036000, Project Item Line Number 0050, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 2101006A, Project Item Line Number 0060, Material Set 2101006A96, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Unresolved
Estimate Exception Type: Insufficient Materials: Project J2S3047, Item 2101006A, Project Item Line Number 0070, Material Set 2101006A96, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 3040143, Project Item Line Number 0070, Material Set 304014396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3047, Item 3040143, Project Item Line Number 0090, Material Set 304014396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 6096020, Project Item Line Number 0100, Material Set 609602096, Material 0609PDDL - Paved Drainage Material for Ditch Liner, Acceptance Action Generic 0609PDDL is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 7027000, Project Item Line Number 0390, Material Set 702700096, Material 0702PLPT - Pile Point Reinforcement, Acceptance Action Generic 0702PLPT is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 7032003, Project Item Line Number 0400, Material Set 703200396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 7032003, Project Item Line Number 0400, Material Set 703200396, Material 0501CCB.A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB.A is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3047, Item 7034212, Project Item Line Number 0870, Material Set 703421296, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 7034212, Project Item Line Number 0410, Material Set 703421296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 7034212, Project Item Line Number 0410, Material Set 703421296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 7034212, Project Item Line Number 0410, Material Set 703421296, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 7034212, Project Item Line Number 0410, Material Set 703421296, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 7034215, Project Item Line Number 0420, Material Set 703421596, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 7034215, Project Item Line Number 0420, Material Set 703421596, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 7034215, Project Item Line Number 0420, Material Set 703421596, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3047, Item 7034215, Project Item Line Number 0880, Material Set 703421596, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3047, Item 7034215, Project Item Line Number 0880, Material Set 703421596, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3047, Item 7034215, Project Item Line Number 0880, Material Set 703421596, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 7040101, Project Item Line Number 0430, Material Set 704010196, Material 4066SPSM - Special Provision Special Mortar, Acceptance Action Generic 4066SPSM is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 7040101, Project Item Line Number 0430, Material Set 704010196, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 4, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Action Generic 0501CCB2.A is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 7040102, Project Item Line Number 0440, Material Set 704010296, Material 4066SPSM - Special Provision Special Mortar, Acceptance Action Generic 4066SPSM is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 7061060, Project Item Line Number 0450, Material Set 706106096, Material 1080STNTMSA563 - ASTM A563 Nut, High Strength for Structura@, Acceptance Action Generic 0616TMTC is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 7061060, Project Item Line Number 0450, Material Set 706106096, Material 1080STBTHSA325 - ASTM A325 Bolt, Heat Treated Structura@, Acceptance Action Generic 0616TMTC is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 7061060, Project Item Line Number 0450, Material Set 706106096, Material 1080STWHSF436 - ASTM F436 Washer, for all 1080 @, Acceptance Action Generic 0616TMTC is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 7110500, Project Item Line Number 0470, Material Set 711050096, Material 1059PCTMWS - Temporary Coating for Weathering Steel, Acceptance Action Generic 1059PCTMWS is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 7121113, Project Item Line Number 0480, Material Set 712111396, Material 1080BRM - Bridge Material, Acceptance Action Generic 1080BRM is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3046, Item 7151001, Project Item Line Number 0510, Material Set 715100196, Material 0715DRVT - Vertical Drain at End Bents, Acceptance Action Generic 0715DRVT is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3047, Item 8059901, Project Item Line Number 0760, Material Set 805990196, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3047, Item 8059901, Project Item Line Number 0760, Material Set 805990196, Material 0802MLSP - Overspray Slick Paper, Acceptance Action Generic 0802MLSP is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J2S3047, Item 8059901, Project Item Line Number 0760, Material Set 805990196, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.	Working NE Materials to resolve discrepancies on line items.	worthk	Unresolved
Estimate Exception Type: Pending Or Draft Daily Work Request: Contract 200117-B01, Inspector worthk, DWR Date 11/27/2020, DWR Status Draft.	Need to authorize DWR 11/27/20	worthk	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 4, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200117-B01	J2S3046	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$4,800.00	\$4,800.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$12,600.00	\$12,600.00
		0001	0030	2031000	CLASS A EXCAVATION	125.00	0.00	125.00	CUYD	125.00	\$10.00	\$1,250.00
		0001	0040	2035500	EMBANKMENT IN PLACE	8,645.00	0.00	8,645.00	CUYD	8,645.00	\$23.16	\$200,218.20
		0001	0050	2036000	COMPACTING EMBANKMENT	106.00	0.00	106.00	CUYD	106.00	\$3.00	\$318.00
		0001	0060	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	2.00	0.00	2.00	100F	2.00	\$850.00	\$1,700.00
		0001	0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	407.00	0.00	407.00	SQYD	407.00	\$10.75	\$4,375.25
		0001	0080	3105002	GRAVEL (A) OR CRUSHED STONE (B)	40.00	0.00	40.00	TONS	0.00	\$21.30	\$0.00
		0001	0090	4019905	MISC.OPTIONAL PAVEMENT	406.70	0.00	406.70	SQYD	0.00	\$88.00	\$0.00
		0001	0100	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	110.00	0.00	110.00	CUYD	110.00	\$30.00	\$3,300.00
		0001	0110	6096042	PLACING TYPE 2 ROCK DITCH LINER	110.00	0.00	110.00	CUYD	110.00	\$20.00	\$2,200.00
		0001	0120	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,280.00	0.00	1,280.00	CUYD	0.00	\$27.00	\$0.00
		0001	0130	6113040	PLACING TYPE 2 ROCK BLANKET	1,280.00	0.00	1,280.00	CUYD	0.00	\$18.25	\$0.00
		0001	0140	6161005	CONSTRUCTION SIGNS	301.00	0.00	301.00	SQFT	301.00	\$8.80	\$2,648.80
		0001	0150	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$40.00	\$80.00
		0001	0160	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$22.00	\$44.00
		0001	0170	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	64.00	\$6.60	\$422.40
		0001	0180	6161012	BUOYS (BOATS KEEP OUT)	4.00	0.00	4.00	EA	0.00	\$790.00	\$0.00
		0001	0190	6161014	SPECIAL SIGN ASSEMBLY (BOATS KEEP OUT)	2.00	0.00	2.00	EA	2.00	\$2,900.00	\$5,800.00
		0001	0200	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	0.00	\$150.00	\$0.00
		0001	0210	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$180,000.00	\$180,000.00
		0001	0220	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,488.00	0.00	1,488.00	LF	0.00	\$1.10	\$0.00
		0001	0230	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	641.00	0.00	641.00	LF	0.00	\$1.10	\$0.00
		0001	0240	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	2,254.00	0.00	2,254.00	SQYD	0.00	\$2.60	\$0.00
		0001	0250	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,700.00	\$3,700.00
		0001	0260	8059901	MISC.SEEDING - COOL SEASON MIXTURE	1.00	0.00	1.00	LS	0.00	\$3,740.00	\$0.00
		0001	0270	8059901	MISC.TEMPORARY SEEDING AND MULCHING	1.00	0.00	1.00	LS	0.00	\$2,750.00	\$0.00
		0001	0280	8061016	SEDIMENT REMOVAL	13.00	0.00	13.00	CUYD	13.00	\$30.00	\$390.00
		0001	0290	8061019	SILT FENCE	860.00	0.00	860.00	LF	860.00	\$2.30	\$1,978.00
		0001	0300	8061050	TYPE C BERM	400.00	0.00	400.00	LF	0.00	\$33.00	\$0.00
		0010	0310	6061060	MGS GUARDRAIL	100.00	0.00	100.00	LF	0.00	\$26.40	\$0.00
		0010	0320	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,200.00	\$0.00
		0010	0330	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,100.00	\$0.00
		0070	0340	2162500	REMOVAL OF EXISTING BRIDGE DECK	18,012.00	0.00	18,012.00	SQFT	18,012.00	\$7.81	\$140,673.72
		0070	0350	2169901	MISC.PARTIAL REMOVAL OF EXISTING STRUCTURE	1.00	0.00	1.00	LS	1.00	\$114,000.00	\$114,000.00
		0070	0360	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	119.00	0.00	119.00	SQYD	0.00	\$105.00	\$0.00
		0070	0370	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	842.00	0.00	842.00	LF	842.00	\$57.60	\$48,499.20
		0070	0380	7026000	PRE-BORE FOR PILING	198.00	0.00	198.00	LF	198.00	\$90.00	\$17,820.00
		0070	0390	7027000	PILE POINT REINFORCEMENT	18.00	0.00	18.00	EA	18.00	\$105.00	\$1,890.00
		0070	0400	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	51.60	0.00	51.60	CUYD	51.60	\$1,255.00	\$64,758.00
		0070	0410	7034212	SLAB ON STEEL	1,648.00	0.00	1,648.00	SQYD	1,648.00	\$258.17	\$425,464.16
		0070	0420	7034215	SAFETY BARRIER CURB	1,094.00	0.00	1,094.00	LF	1,094.00	\$63.00	\$68,922.00
		0070	0430	7040101	SUBSTRUCTURE REPAIR (FORMED)	20.00	0.00	20.00	SQFT	20.00	\$130.00	\$2,600.00
		0070	0440	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	70.00	0.00	70.00	SQFT	70.00	\$150.00	\$10,500.00
		0070	0450	7061060	REINFORCING STEEL (BRIDGES)	4,060.00	0.00	4,060.00	LB	4,060.00	\$2.25	\$9,135.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on December 4, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200117-B01	J2S3046	0070	0460	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$3,300.00	\$0.00
		0070	0470	7110500	TEMPORARY COATING - CONCRETE BENTS AND PIERS (WEATHERING STEEL)	1.00	0.00	1.00	LS	1.00	\$13,000.00	\$13,000.00
		0070	0480	7121113	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50W	53,380.00	0.00	53,380.00	LB	53,380.00	\$4.58	\$244,480.40
		0070	0490	7121122	FABRICATED STRUCTURAL LOW ALLOY STEEL (PLATE GIRDER) A709, GRADE 50W	57,180.00	0.00	57,180.00	LB	57,180.00	\$4.19	\$239,584.20
		0070	0500	7123610	SLAB DRAIN	96.00	0.00	96.00	EA	96.00	\$272.00	\$26,112.00
		0070	0510	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,700.00	\$3,400.00
		0070	0520	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	12.00	0.00	12.00	EA	12.00	\$1,500.00	\$18,000.00
		0070	0530	7163000	TYPE N PTFE BEARING	8.00	0.00	8.00	EA	8.00	\$1,600.00	\$12,800.00
		0070	0540	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	57.00	0.00	57.00	LF	57.00	\$400.00	\$22,800.00
Project J2S3046 - Total Value Posted to Date as of Report Generated Date												\$1,910,263.33
J2S3047	0001	0550	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$5,600.00	\$5,600.00	
	0001	0560	2071000	LINEAR GRADING CLASS 1	4.70	0.00	4.70	STA	4.70	\$640.00	\$3,008.00	
	0001	0570	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	4.70	0.00	4.70	100F	4.70	\$960.00	\$4,512.00	
	0001	0580	2153000	SHAPING SLOPES, CLASS III	9.00	0.00	9.00	100F	0.00	\$1,350.00	\$0.00	
	0001	0590	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,152.00	0.00	1,152.00	SQYD	1,152.00	\$6.00	\$6,912.00	
	0001	0600	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	6.80	0.00	6.80	TONS	0.00	\$300.00	\$0.00	
	0001	0610	4019905	MISC.OPTIONAL PAVEMENT	1,152.20	0.00	1,152.20	SQYD	1,152.00	\$71.50	\$82,368.00	
	0001	0620	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,030.00	0.00	1,030.00	CUYD	1,030.00	\$26.80	\$27,604.00	
	0001	0630	6113040	PLACING TYPE 2 ROCK BLANKET	1,030.00	0.00	1,030.00	CUYD	1,030.00	\$15.90	\$16,377.00	
	0001	0640	6161005	CONSTRUCTION SIGNS	205.00	0.00	205.00	SQFT	205.00	\$8.80	\$1,804.00	
	0001	0650	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$40.00	\$160.00	
	0001	0660	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$22.00	\$44.00	
	0001	0670	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	64.00	\$6.60	\$422.40	
	0001	0680	6161012	BUOYS (BOATS KEEP OUT)	4.00	0.00	4.00	EA	0.00	\$800.00	\$0.00	
	0001	0690	6161014	SPECIAL SIGN ASSEMBLY (BOATS KEEP OUT)	2.00	0.00	2.00	EA	2.00	\$2,900.00	\$5,800.00	
	0001	0700	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$140.00	\$1,400.00	
	0001	0710	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$144,000.00	\$144,000.00	
	0001	0720	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,940.00	0.00	1,940.00	LF	1,940.00	\$1.10	\$2,134.00	
	0001	0730	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	553.00	0.00	553.00	LF	553.00	\$1.10	\$608.30	
	0001	0740	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,733.00	0.00	1,733.00	SQYD	1,733.00	\$3.00	\$5,199.00	
	0001	0750	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,900.00	\$3,900.00	
	0001	0760	8059901	MISC.COOL SEASON MIXTURE	1.00	0.00	1.00	LS	1.00	\$3,740.00	\$3,740.00	
	0001	0770	8061005	ROCK DITCH CHECK	60.00	0.00	60.00	LF	0.00	\$110.00	\$0.00	
	0001	0780	8061016	SEDIMENT REMOVAL	14.00	0.00	14.00	CUYD	0.00	\$38.00	\$0.00	
	0001	0790	8061019	SILT FENCE	790.00	0.00	790.00	LF	790.00	\$2.30	\$1,817.00	
	0001	0800	8069901	MISC.TEMPORARY SEEDING AND MULCHING	1.00	0.00	1.00	LS	0.00	\$2,750.00	\$0.00	
	0010	0810	6061060	MGS GUARDRAIL	250.00	0.00	250.00	LF	250.00	\$26.40	\$6,600.00	
	0010	0820	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,200.00	\$12,800.00	
	0010	0830	6061074	MGS HEIGHT AND BLOCK TRANSITION	2.00	0.00	2.00	EA	2.00	\$770.00	\$1,540.00	
	0010	0840	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,100.00	\$12,400.00	
	0070	0850	2162500	REMOVAL OF EXISTING BRIDGE DECK	15,337.00	0.00	15,337.00	SQFT	15,337.00	\$8.01	\$122,849.37	
	0070	0860	2169902	MISC.Removal of Existing Bearings	4.00	0.00	4.00	EA	4.00	\$4,700.00	\$18,800.00	
	0070	0870	7034212	SLAB ON STEEL	1,704.00	0.00	1,704.00	SQYD	1,704.00	\$246.74	\$420,444.96	
	0070	0880	7034215	SAFETY BARRIER CURB	1,029.00	0.00	1,029.00	LF	1,029.00	\$62.50	\$64,312.50	
	0070	0890	7040101	SUBSTRUCTURE REPAIR (FORMED)	45.00	0.00	45.00	SQFT	45.00	\$120.00	\$5,400.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on December 4, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200117-B01	J2S3047	0070	0895	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	95.00	0.00	95.00	SQFT	95.00	\$135.00	\$12,825.00
		0070	0910	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$6,850.00	\$0.00
		0070	0920	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$6,600.00	\$6,600.00
		0070	0930	7121251	HINGE MODIFICATION	8.00	0.00	8.00	EA	8.00	\$21,260.00	\$170,080.00
		0070	0940	7123610	SLAB DRAIN	26.00	0.00	26.00	EA	0.00	\$280.00	\$0.00
		0070	0950	7126000	NON-DESTRUCTIVE TESTING	18.00	0.00	18.00	LF	18.00	\$315.00	\$5,670.00
		0070	0960	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	8.00	0.00	8.00	EA	8.00	\$1,065.00	\$8,520.00
		0070	0970	7163000	TYPE N PTFE BEARING	4.00	0.00	4.00	EA	4.00	\$2,225.00	\$8,900.00
		0070	0980	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	56.00	0.00	56.00	LF	56.00	\$400.00	\$22,400.00
Project J2S3047 - Total Value Posted to Date as of Report Generated Date												\$1,217,551.53
200117-B01 Overall - Total Value Posted to Date as of Report Generated Date												\$3,127,814.86



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on December 4, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J2S3046

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0060	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	11/19/20	12/2/20	2.00	100F		415+12.50		422+06.50		
			11/20/20	12/2/20	0.00	100F		415+12.50		422+06.50		
0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	11/30/20	12/2/20	407.00	SQYD		415+12.5		422+06.5		
0100	6096020	FURN. TYPE 2 ROCK DITCH LINER	11/19/20	12/2/20	110.00	CUYD	Northwest bridge end	416+30.00		416+85.00		
			11/20/20	12/2/20	0.00	CUYD	Northwest bridge end	416+30.00		416+85.00		
0110	6096042	PLACING TYPE 2 ROCK DITCH LINER	11/19/20	12/2/20	110.00	CUYD	Northwest bridge end	416+30.00		416+85.00		
			11/20/20	12/2/20	0.00	CUYD	Northwest bridge end	416+30.00		416+85.00		
0280	8061016	SEDIMENT REMOVAL	11/19/20	12/2/20	13.00	CUYD	various	0				
			11/20/20	12/2/20	0.00	CUYD	various	0				

The information below this line are details from Line Item agency views.
No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0040	EMBANKMENT IN PLACE	Material		9	Sep 2, 2020	SYSTEM	(\$95,419.20)	
				10	Sep 16, 2020	SYSTEM	(\$95,419.20)	
				11	Sep 30, 2020	SYSTEM	(\$200,218.20)	
				12	Oct 16, 2020	SYSTEM	(\$200,218.20)	
				13	Nov 2, 2020	SYSTEM	(\$200,218.20)	
				14	Nov 15, 2020	SYSTEM	(\$200,218.20)	
				15	Dec 2, 2020	SYSTEM	(\$200,218.20)	
				- Total			(\$1,191,929.40)	
	Material - Total						(\$1,191,929.40)	
	EMBANKMENT IN PLACE	MaterialCredit		10	Sep 16, 2020	SYSTEM	\$95,419.20	
				11	Sep 30, 2020	SYSTEM	\$95,419.20	
				12	Oct 16, 2020	SYSTEM	\$200,218.20	
				13	Nov 2, 2020	SYSTEM	\$200,218.20	
				14	Nov 15, 2020	SYSTEM	\$200,218.20	
				15	Dec 2, 2020	SYSTEM	\$200,218.20	
				- Total			\$991,711.20	
	MaterialCredit - Total						\$991,711.20	
	EMBANKMENT IN PLACE	Other Item Adjustment	OTHR	9	Sep 2, 2020	worthk	\$95,419.20	
	OTHR - Total			\$95,419.20				
	EMBANKMENT IN PLACE			11	Oct 1, 2020	worthk	\$104,799.00	Embankment has been compacted and tested by QC/QA all tests passed. Results need authorized in AWP.
	- Total			\$104,799.00				
	Other Item Adjustment - Total						\$200,218.20	
	0040 - Total						\$0.00	
0050	COMPACTING EMBANKMENT	Material		9	Sep 2, 2020	SYSTEM	(\$81.00)	
				10	Sep 16, 2020	SYSTEM	(\$81.00)	
				11	Sep 30, 2020	SYSTEM	(\$318.00)	
				12	Oct 16, 2020	SYSTEM	(\$318.00)	
				13	Nov 2, 2020	SYSTEM	(\$318.00)	
				14	Nov 15, 2020	SYSTEM	(\$318.00)	
				15	Dec 2, 2020	SYSTEM	(\$318.00)	
				- Total			(\$1,752.00)	
	Material - Total						(\$1,752.00)	
	COMPACTING EMBANKMENT	MaterialCredit		10	Sep 16, 2020	SYSTEM	\$81.00	
				11	Sep 30, 2020	SYSTEM	\$81.00	
				12	Oct 16, 2020	SYSTEM	\$318.00	
				13	Nov 2, 2020	SYSTEM	\$318.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0050	COMPACTING EMBANKMENT	MaterialCredit		14	Nov 15, 2020	SYSTEM	\$318.00	
				15	Dec 2, 2020	SYSTEM	\$318.00	
			- Total				\$1,434.00	
	MaterialCredit - Total						\$1,434.00	
	COMPACTING EMBANKMENT	Other Item Adjustment		9	Sep 2, 2020	worthk	\$81.00	Embankment has been compacted and tested by QC/QA all tests passed. Results need authorized in AWP.
				11	Oct 1, 2020	worthk	\$237.00	
			- Total				\$318.00	
	Other Item Adjustment - Total						\$318.00	
	0050 - Total						\$0.00	
	0060	SUBGRADE COMPACTION (6-INCH DEPTH)	Material		15	Dec 2, 2020	SYSTEM	(\$1,700.00)
- Total					(\$1,700.00)			
Material - Total						(\$1,700.00)		
SUBGRADE COMPACTION (6-INCH DEPTH)		Other Item Adjustment		15	Dec 2, 2020	worthk	\$1,700.00	
			- Total				\$1,700.00	
Other Item Adjustment - Total						\$1,700.00		
0060 - Total						\$0.00		
0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		15	Dec 2, 2020	SYSTEM	(\$4,375.25)	
			- Total				(\$4,375.25)	
	Material - Total						(\$4,375.25)	
	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Other Item Adjustment		15	Dec 2, 2020	worthk	\$4,375.25	
			- Total				\$4,375.25	
	Other Item Adjustment - Total						\$4,375.25	
	0070 - Total						\$0.00	
0100	FURNISHING TYPE 2 ROCK DITCH LINER	Material		15	Dec 2, 2020	SYSTEM	(\$3,300.00)	
			- Total				(\$3,300.00)	
	Material - Total						(\$3,300.00)	
	FURNISHING TYPE 2 ROCK DITCH LINER	Other Item Adjustment		15	Dec 2, 2020	worthk	\$3,300.00	
			- Total				\$3,300.00	
	Other Item Adjustment - Total						\$3,300.00	
	0100 - Total						\$0.00	
0190	SPECIAL SIGN ASSEMBLY (BOATS KEEP OUT)	Material		9	Sep 2, 2020	SYSTEM	(\$5,800.00)	
				10	Sep 16, 2020	SYSTEM	(\$5,800.00)	
				11	Sep 30, 2020	SYSTEM	(\$5,800.00)	
	- Total				(\$17,400.00)			
	Material - Total						(\$17,400.00)	
	SPECIAL SIGN ASSEMBLY (BOATS KEEP OUT)	MaterialCredit		10	Sep 16, 2020	SYSTEM	\$5,800.00	
				11	Sep 30, 2020	SYSTEM	\$5,800.00	
				12	Oct 16, 2020	SYSTEM	\$5,800.00	
	- Total				\$17,400.00			
	MaterialCredit - Total						\$17,400.00	
SPECIAL SIGN ASSEMBLY (BOATS KEEP OUT)		Other Item Adjustment		10	Sep 16, 2020	worthk	\$5,800.00	Signs were placed on the river banks at the bridge and boat ramps.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0190	SPECIAL SIGN ASSEMBLY (BOATS KEEP OUT)	Other Item Adjustment		13	Nov 2, 2020	worthk	(\$5,800.00)	adjustment of line item needed to balance quantities.
			- Total				\$0.00	
	Other Item Adjustment - Total				\$0.00			
	0190 - Total				\$0.00			
0310	MGS GUARDRAIL	Construction Stockpile		1	Apr 2, 2020	SYSTEM	\$1,067.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$1,067.00	
	Construction Stockpile - Total				\$1,067.00			
	0310 - Total				\$1,067.00			
0320	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		1	Apr 2, 2020	SYSTEM	\$5,996.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$5,996.00	
	Construction Stockpile - Total				\$5,996.00			
	0320 - Total				\$5,996.00			
0330	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	Apr 2, 2020	SYSTEM	\$6,040.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$6,040.00	
	Construction Stockpile - Total				\$6,040.00			
	0330 - Total				\$6,040.00			
0370	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Material		9	Sep 2, 2020	SYSTEM	(\$23,846.40)	
			- Total				(\$23,846.40)	
	Material - Total				(\$23,846.40)			
	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	MaterialCredit		10	Sep 16, 2020	SYSTEM	\$23,846.40	
			- Total				\$23,846.40	
	MaterialCredit - Total				\$23,846.40			
0370 - Total				\$0.00				
0390	PILE POINT REINFORCEMENT	Material		9	Sep 2, 2020	SYSTEM	(\$945.00)	
				10	Sep 16, 2020	SYSTEM	(\$945.00)	
				11	Sep 30, 2020	SYSTEM	(\$1,890.00)	
				12	Oct 16, 2020	SYSTEM	(\$1,890.00)	
				13	Nov 2, 2020	SYSTEM	(\$1,890.00)	
				14	Nov 15, 2020	SYSTEM	(\$1,890.00)	
				15	Dec 2, 2020	SYSTEM	(\$1,890.00)	
	- Total				(\$11,340.00)			
	Material - Total				(\$11,340.00)			
	PILE POINT REINFORCEMENT	MaterialCredit		10	Sep 16, 2020	SYSTEM	\$945.00	
				11	Sep 30, 2020	SYSTEM	\$945.00	
				12	Oct 16, 2020	SYSTEM	\$1,890.00	
				13	Nov 2, 2020	SYSTEM	\$1,890.00	
				14	Nov 15, 2020	SYSTEM	\$1,890.00	
				15	Dec 2, 2020	SYSTEM	\$1,890.00	
- Total				\$9,450.00				
MaterialCredit - Total				\$9,450.00				



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0390	PILE POINT REINFORCEMENT	Other Item Adjustment		9	Sep 2, 2020	worthk	\$945.00	
				11	Oct 1, 2020	worthk	\$945.00	AWP report 20NEK4W036 has been entered for pile point reinforcement, need to check with NE Materials.
				- Total			\$1,890.00	
				Other Item Adjustment - Total			\$1,890.00	
				0390 - Total			\$0.00	
0400	CLASS B CONCRETE (SUBSTRUCTURE)	Material		10	Sep 16, 2020	SYSTEM	(\$32,504.50)	
				11	Sep 30, 2020	SYSTEM	(\$32,504.50)	
				12	Oct 16, 2020	SYSTEM	(\$64,758.00)	
				13	Nov 2, 2020	SYSTEM	(\$64,758.00)	
				14	Nov 15, 2020	SYSTEM	(\$64,758.00)	
				15	Dec 2, 2020	SYSTEM	(\$64,758.00)	
				- Total			(\$324,041.00)	
				Material - Total			(\$324,041.00)	
	CLASS B CONCRETE (SUBSTRUCTURE)	MaterialCredit		11	Sep 30, 2020	SYSTEM	\$32,504.50	
				12	Oct 16, 2020	SYSTEM	\$32,504.50	
				13	Nov 2, 2020	SYSTEM	\$64,758.00	
				14	Nov 15, 2020	SYSTEM	\$64,758.00	
				15	Dec 2, 2020	SYSTEM	\$64,758.00	
				- Total			\$259,283.00	
				MaterialCredit - Total			\$259,283.00	
	CLASS B CONCRETE (SUBSTRUCTURE)	Other Item Adjustment		10	Sep 16, 2020	worthk	\$32,504.50	Waiting on 28 day cylinder breaks for concrete before AWP reports will be authorized.
				13	Nov 2, 2020	worthk	\$32,253.50	payment to contractor needed to be made, waiting on 28 cylinder breaks.
				- Total			\$64,758.00	
				Other Item Adjustment - Total			\$64,758.00	
				0400 - Total			\$0.00	
0410	SLAB ON STEEL	Material		14	Nov 15, 2020	SYSTEM	(\$425,464.16)	
				15	Dec 2, 2020	SYSTEM	(\$425,464.16)	
				- Total			(\$850,928.32)	
				Material - Total			(\$850,928.32)	
	SLAB ON STEEL	MaterialCredit		15	Dec 2, 2020	SYSTEM	\$425,464.16	
				- Total			\$425,464.16	
				MaterialCredit - Total			\$425,464.16	
	SLAB ON STEEL	Other Item Adjustment	STMI	9	Sep 2, 2020	worthk	\$24,260.00	
				STMI - Total			\$24,260.00	
	SLAB ON STEEL			15	Dec 2, 2020	worthk	\$401,204.16	
				- Total			\$401,204.16	
				Other Item Adjustment - Total			\$425,464.16	
				0410 - Total			\$0.00	
0420	SAFETY BARRIER CURB	Material		14	Nov 15, 2020	SYSTEM	(\$68,922.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0420	SAFETY BARRIER CURB	Material		15	Dec 2, 2020	SYSTEM	(\$68,922.00)	
			- Total					(\$137,844.00)
	Material - Total					(\$137,844.00)		
	SAFETY BARRIER CURB	MaterialCredit		15	Dec 2, 2020	SYSTEM	\$68,922.00	
			- Total					\$68,922.00
	MaterialCredit - Total					\$68,922.00		
	SAFETY BARRIER CURB	Other Item Adjustment		15	Dec 2, 2020	worthk	\$68,922.00	
			- Total					\$68,922.00
	Other Item Adjustment - Total					\$68,922.00		
	0420 - Total							\$0.00
0430	SUBSTRUCTURE REPAIR (FORMED)	Material		14	Nov 15, 2020	SYSTEM	(\$2,600.00)	
				15	Dec 2, 2020	SYSTEM	(\$2,600.00)	
			- Total					(\$5,200.00)
	Material - Total					(\$5,200.00)		
	SUBSTRUCTURE REPAIR (FORMED)	MaterialCredit		15	Dec 2, 2020	SYSTEM	\$2,600.00	
			- Total					\$2,600.00
	MaterialCredit - Total					\$2,600.00		
	SUBSTRUCTURE REPAIR (FORMED)	Other Item Adjustment		15	Dec 2, 2020	worthk	\$2,600.00	
			- Total					\$2,600.00
	Other Item Adjustment - Total					\$2,600.00		
0430 - Total							\$0.00	
0440	SUBSTRUCTURE REPAIR (UNFORMED)	Material		14	Nov 15, 2020	SYSTEM	(\$10,500.00)	
				15	Dec 2, 2020	SYSTEM	(\$10,500.00)	
			- Total					(\$21,000.00)
	Material - Total					(\$21,000.00)		
	SUBSTRUCTURE REPAIR (UNFORMED)	MaterialCredit		15	Dec 2, 2020	SYSTEM	\$10,500.00	
			- Total					\$10,500.00
	MaterialCredit - Total					\$10,500.00		
	SUBSTRUCTURE REPAIR (UNFORMED)	Other Item Adjustment		15	Dec 2, 2020	worthk	\$10,500.00	
			- Total					\$10,500.00
	Other Item Adjustment - Total					\$10,500.00		
0440 - Total							\$0.00	
0450	REINFORCING STEEL (BRIDGES)	Material		11	Sep 30, 2020	SYSTEM	(\$4,567.50)	
				12	Oct 16, 2020	SYSTEM	(\$9,135.00)	
				13	Nov 2, 2020	SYSTEM	(\$9,135.00)	
				14	Nov 15, 2020	SYSTEM	(\$9,135.00)	
				15	Dec 2, 2020	SYSTEM	(\$9,135.00)	
			- Total					(\$41,107.50)
	Material - Total					(\$41,107.50)		
	REINFORCING STEEL (BRIDGES)	MaterialCredit		12	Oct 16, 2020	SYSTEM	\$4,567.50	
				13	Nov 2, 2020	SYSTEM	\$9,135.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0450	REINFORCING STEEL (BRIDGES)	MaterialCredit		14	Nov 15, 2020	SYSTEM	\$9,135.00	
				15	Dec 2, 2020	SYSTEM	\$9,135.00	
			- Total				\$31,972.50	
	MaterialCredit - Total						\$31,972.50	
	REINFORCING STEEL (BRIDGES)	Other Item Adjustment		11	Oct 1, 2020	worthk	\$4,567.00	Steel was used in bent #7 lower beam and cap of bent #6.
				13	Nov 2, 2020	worthk	\$4,568.00	reinforcing steel used in substructure.
			- Total				\$9,135.00	
	Other Item Adjustment - Total						\$9,135.00	
	0450 - Total						\$0.00	
	0470	TEMPORARY COATING - CONCRETE BENTS AND PIERS (WEATHERING STEEL)	Material		10	Sep 16, 2020	SYSTEM	(\$13,000.00)
				11	Sep 30, 2020	SYSTEM	(\$13,000.00)	
				12	Oct 16, 2020	SYSTEM	(\$13,000.00)	
				13	Nov 2, 2020	SYSTEM	(\$13,000.00)	
				14	Nov 15, 2020	SYSTEM	(\$13,000.00)	
				15	Dec 2, 2020	SYSTEM	(\$13,000.00)	
- Total				(\$78,000.00)				
Material - Total						(\$78,000.00)		
TEMPORARY COATING - CONCRETE BENTS AND PIERS (WEATHERING STEEL)		MaterialCredit		11	Sep 30, 2020	SYSTEM	\$13,000.00	
				12	Oct 16, 2020	SYSTEM	\$13,000.00	
			13	Nov 2, 2020	SYSTEM	\$13,000.00		
			14	Nov 15, 2020	SYSTEM	\$13,000.00		
			15	Dec 2, 2020	SYSTEM	\$13,000.00		
	- Total				\$65,000.00			
MaterialCredit - Total						\$65,000.00		
TEMPORARY COATING - CONCRETE BENTS AND PIERS (WEATHERING STEEL)	Other Item Adjustment		10	Sep 16, 2020	worthk	\$13,000.00	AWP report needs entered for coating for bents and piers where weathered steel beams are placed.	
		- Total				\$13,000.00		
Other Item Adjustment - Total							\$13,000.00	
0470 - Total							\$0.00	
0480	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50W	Material		10	Sep 16, 2020	SYSTEM	(\$244,480.40)	
				11	Sep 30, 2020	SYSTEM	(\$244,480.40)	
				12	Oct 16, 2020	SYSTEM	(\$244,480.40)	
				13	Nov 2, 2020	SYSTEM	(\$244,480.40)	
				14	Nov 15, 2020	SYSTEM	(\$244,480.40)	
				15	Dec 2, 2020	SYSTEM	(\$244,480.40)	
	- Total				(\$1,466,882.40)			
	Material - Total						(\$1,466,882.40)	
FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50W	MaterialCredit		11	Sep 30, 2020	SYSTEM	\$244,480.40		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0480	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50W	MaterialCredit		12	Oct 16, 2020	SYSTEM	\$244,480.40	
				13	Nov 2, 2020	SYSTEM	\$244,480.40	
				14	Nov 15, 2020	SYSTEM	\$244,480.40	
				15	Dec 2, 2020	SYSTEM	\$244,480.40	
				- Total			\$1,222,402.00	
	MaterialCredit - Total						\$1,222,402.00	
	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50W	Other Item Adjustment		10	Sep 16, 2020	worthk	\$244,480.40	I-Beams are in place.
				- Total		\$244,480.40		
	Other Item Adjustment - Total						\$244,480.40	
	0480 - Total						\$0.00	
0490	FABRICATED STRUCTURAL LOW ALLOY STEEL (PLATE GIRDER) A709, GRADE 50W	Material		10	Sep 16, 2020	SYSTEM	(\$239,584.20)	
				11	Sep 30, 2020	SYSTEM	(\$239,584.20)	
				12	Oct 16, 2020	SYSTEM	(\$239,584.20)	
				13	Nov 2, 2020	SYSTEM	(\$239,584.20)	
				- Total			(\$958,336.80)	
	Material - Total						(\$958,336.80)	
	FABRICATED STRUCTURAL LOW ALLOY STEEL (PLATE GIRDER) A709, GRADE 50W	MaterialCredit		11	Sep 30, 2020	SYSTEM	\$239,584.20	
				12	Oct 16, 2020	SYSTEM	\$239,584.20	
				13	Nov 2, 2020	SYSTEM	\$239,584.20	
				14	Nov 15, 2020	SYSTEM	\$239,584.20	
				- Total			\$958,336.80	
	MaterialCredit - Total						\$958,336.80	
	FABRICATED STRUCTURAL LOW ALLOY STEEL (PLATE GIRDER) A709, GRADE 50W	Other Item Adjustment		10	Sep 16, 2020	worthk	\$239,584.20	Plate girders are in place.
				15	Dec 2, 2020	worthk	(\$239,584.20)	
				- Total			\$0.00	
	Other Item Adjustment - Total						\$0.00	
	0490 - Total						\$0.00	
0500	SLAB DRAIN	Material		7	Jul 16, 2020	SYSTEM	(\$26,112.00)	
				8	Aug 2, 2020	SYSTEM	(\$26,112.00)	
				8	Aug 2, 2020	SYSTEM	\$26,112.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user worthk overriding Payment Estimate Exception 16 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$26,112.00)	
				10	Sep 16, 2020	SYSTEM	(\$26,112.00)	
				11	Sep 30, 2020	SYSTEM	(\$26,112.00)	
				- Total			(\$104,448.00)	
	Material - Total						(\$104,448.00)	
	SLAB DRAIN	MaterialCredit		8	Aug 2, 2020	SYSTEM	\$26,112.00	
	10		Sep 16, 2020	SYSTEM	\$26,112.00			



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0500	SLAB DRAIN	MaterialCredit		11	Sep 30, 2020	SYSTEM	\$26,112.00	
				12	Oct 16, 2020	SYSTEM	\$26,112.00	
			- Total				\$104,448.00	
	MaterialCredit - Total						\$104,448.00	
	SLAB DRAIN	Other Item Adjustment	OTHR	7	Jul 16, 2020	worthk	\$26,112.00	
	OTHR - Total				\$26,112.00			
	SLAB DRAIN			15	Dec 2, 2020	worthk	(\$26,112.00)	
	- Total				(\$26,112.00)			
	Other Item Adjustment - Total						\$0.00	
	0500 - Total						\$0.00	
0510	VERTICAL DRAIN AT END BENTS	Material		10	Sep 16, 2020	SYSTEM	(\$1,700.00)	
				11	Sep 30, 2020	SYSTEM	(\$1,700.00)	
				12	Oct 16, 2020	SYSTEM	(\$3,400.00)	
				13	Nov 2, 2020	SYSTEM	(\$3,400.00)	
				14	Nov 15, 2020	SYSTEM	(\$3,400.00)	
				15	Dec 2, 2020	SYSTEM	(\$3,400.00)	
	- Total				(\$17,000.00)			
	Material - Total						(\$17,000.00)	
	VERTICAL DRAIN AT END BENTS	MaterialCredit		11	Sep 30, 2020	SYSTEM	\$1,700.00	
				12	Oct 16, 2020	SYSTEM	\$1,700.00	
				13	Nov 2, 2020	SYSTEM	\$3,400.00	
				14	Nov 15, 2020	SYSTEM	\$3,400.00	
				15	Dec 2, 2020	SYSTEM	\$3,400.00	
	- Total				\$13,600.00			
	MaterialCredit - Total						\$13,600.00	
	VERTICAL DRAIN AT END BENTS	Other Item Adjustment		10	Sep 16, 2020	worthk	\$1,700.00	Need certification from contractor to enter report into AWP.
				13	Nov 2, 2020	worthk	\$1,700.00	vertical drains at end bents 1 and 7
	- Total				\$3,400.00			
	Other Item Adjustment - Total						\$3,400.00	
	0510 - Total						\$0.00	
0540	STRIP SEAL EXPANSION JOINT SYSTEM	Material		12	Oct 16, 2020	SYSTEM	(\$22,800.00)	
				13	Nov 2, 2020	SYSTEM	(\$22,800.00)	
				14	Nov 15, 2020	SYSTEM	(\$22,800.00)	
	- Total				(\$68,400.00)			
	Material - Total						(\$68,400.00)	
	STRIP SEAL EXPANSION JOINT SYSTEM	MaterialCredit		13	Nov 2, 2020	SYSTEM	\$22,800.00	
				14	Nov 15, 2020	SYSTEM	\$22,800.00	
			15	Dec 2, 2020	SYSTEM	\$22,800.00		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0540		MaterialCredit	- Total				\$68,400.00	
			MaterialCredit - Total				\$68,400.00	
	STRIP SEAL EXPANSION JOINT SYSTEM	Other Item Adjustment		13	Nov 2, 2020	worthk	\$22,800.00	strip seal expansion joints at bents 1 and 7
				15	Dec 2, 2020	worthk	(\$22,800.00)	
			- Total				\$0.00	
			Other Item Adjustment - Total				\$0.00	
	0540 - Total						\$0.00	
0570	SUBGRADE COMPACTION (6-INCH DEPTH)	Material		8	Aug 2, 2020	SYSTEM	(\$4,512.00)	
				8	Aug 2, 2020	SYSTEM	\$4,512.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user worthk overriding Payment Estimate Exception 1 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$4,512.00)	
				10	Sep 16, 2020	SYSTEM	(\$4,512.00)	
				11	Sep 30, 2020	SYSTEM	(\$4,512.00)	
				12	Oct 16, 2020	SYSTEM	(\$4,512.00)	
				13	Nov 2, 2020	SYSTEM	(\$4,512.00)	
				14	Nov 15, 2020	SYSTEM	(\$4,512.00)	
				15	Dec 2, 2020	SYSTEM	(\$4,512.00)	
			- Total				(\$31,584.00)	
			Material - Total				(\$31,584.00)	
	SUBGRADE COMPACTION (6-INCH DEPTH)	MaterialCredit		10	Sep 16, 2020	SYSTEM	\$4,512.00	
				11	Sep 30, 2020	SYSTEM	\$4,512.00	
				12	Oct 16, 2020	SYSTEM	\$4,512.00	
				13	Nov 2, 2020	SYSTEM	\$4,512.00	
				14	Nov 15, 2020	SYSTEM	\$4,512.00	
				15	Dec 2, 2020	SYSTEM	\$4,512.00	
			- Total				\$27,072.00	
			MaterialCredit - Total				\$27,072.00	
	SUBGRADE COMPACTION (6-INCH DEPTH)	Other Item Adjustment		9	Sep 2, 2020	worthk	\$4,512.00	
			- Total				\$4,512.00	
			Other Item Adjustment - Total				\$4,512.00	
	0570 - Total						\$0.00	
0590	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		8	Aug 2, 2020	SYSTEM	(\$6,912.00)	
				8	Aug 2, 2020	SYSTEM	\$6,912.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user worthk overriding Payment Estimate Exception 2 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$6,912.00)	
				10	Sep 16, 2020	SYSTEM	(\$6,912.00)	
				11	Sep 30, 2020	SYSTEM	(\$6,912.00)	
				12	Oct 16, 2020	SYSTEM	(\$6,912.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0590	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		13	Nov 2, 2020	SYSTEM	(\$6,912.00)	
				14	Nov 15, 2020	SYSTEM	(\$6,912.00)	
				15	Dec 2, 2020	SYSTEM	(\$6,912.00)	
			- Total				(\$48,384.00)	
	Material - Total				(\$48,384.00)			
	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit		10	Sep 16, 2020	SYSTEM	\$6,912.00	
				11	Sep 30, 2020	SYSTEM	\$6,912.00	
				12	Oct 16, 2020	SYSTEM	\$6,912.00	
				13	Nov 2, 2020	SYSTEM	\$6,912.00	
				14	Nov 15, 2020	SYSTEM	\$6,912.00	
				15	Dec 2, 2020	SYSTEM	\$6,912.00	
	- Total				\$41,472.00			
	MaterialCredit - Total				\$41,472.00			
	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Other Item Adjustment		9	Sep 2, 2020	worthk	\$6,912.00	
			- Total				\$6,912.00	
	Other Item Adjustment - Total				\$6,912.00			
	0590 - Total				\$0.00			
0690	SPECIAL SIGN ASSEMBLY (BOATS KEEP OUT)	Material		4	Jun 2, 2020	SYSTEM	(\$5,800.00)	
			- Total				(\$5,800.00)	
	Material - Total				(\$5,800.00)			
	SPECIAL SIGN ASSEMBLY (BOATS KEEP OUT)	MaterialCredit		5	Jun 16, 2020	SYSTEM	\$5,800.00	
			- Total				\$5,800.00	
	MaterialCredit - Total				\$5,800.00			
	SPECIAL SIGN ASSEMBLY (BOATS KEEP OUT)	Other Item Adjustment	OTHR	4	Jun 2, 2020	worthk	\$5,800.00	Record needs entered into AWP for signs placed at boat ramps.
				5	Jun 16, 2020	worthk	(\$5,800.00)	Report authorized in AWP
	OTHR - Total				\$0.00			
	Other Item Adjustment - Total				\$0.00			
	0690 - Total				\$0.00			
0720	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		9	Sep 2, 2020	SYSTEM	(\$2,134.00)	
				10	Sep 16, 2020	SYSTEM	(\$2,134.00)	
	- Total				(\$4,268.00)			
	Material - Total				(\$4,268.00)			
	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit		10	Sep 16, 2020	SYSTEM	\$2,134.00	
				11	Sep 30, 2020	SYSTEM	\$2,134.00	
	- Total				\$4,268.00			
	MaterialCredit - Total				\$4,268.00			
	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment		9	Sep 2, 2020	worthk	\$2,134.00	
			- Total				\$2,134.00	
Other Item Adjustment - Total				\$2,134.00				



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0720 - Total							\$2,134.00	
0730	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		9	Sep 2, 2020	SYSTEM	(\$608.30)	
				10	Sep 16, 2020	SYSTEM	(\$608.30)	
			- Total				(\$1,216.60)	
	Material - Total						(\$1,216.60)	
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit		10	Sep 16, 2020	SYSTEM	\$608.30	
				11	Sep 30, 2020	SYSTEM	\$608.30	
			- Total				\$1,216.60	
	MaterialCredit - Total						\$1,216.60	
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment		9	Sep 2, 2020	worthk	\$608.30	
			- Total				\$608.30	
Other Item Adjustment - Total						\$608.30		
0730 - Total							\$608.30	
0740	PERMANENT EROSION CONTROL GEOTEXTILE	Material		5	Jun 16, 2020	SYSTEM	(\$5,199.00)	
			- Total				(\$5,199.00)	
	Material - Total						(\$5,199.00)	
	PERMANENT EROSION CONTROL GEOTEXTILE	MaterialCredit		6	Jun 30, 2020	SYSTEM	\$5,199.00	
			- Total				\$5,199.00	
	MaterialCredit - Total						\$5,199.00	
	PERMANENT EROSION CONTROL GEOTEXTILE	Other Item Adjustment	OTHR	5	Jun 16, 2020	worthk	\$5,199.00	Waiting on certifications from contractor, work has been completed.
				6	Jun 30, 2020	worthk	(\$5,199.00)	Paid this last item last estimate with line item adjustment.
			OTHR - Total				\$0.00	
Other Item Adjustment - Total						\$0.00		
0740 - Total							\$0.00	
0760	MISC. COOL SEASON MIXTURE	Material		9	Sep 2, 2020	SYSTEM	(\$3,740.00)	
				10	Sep 16, 2020	SYSTEM	(\$3,740.00)	
				11	Sep 30, 2020	SYSTEM	(\$3,740.00)	
				12	Oct 16, 2020	SYSTEM	(\$3,740.00)	
				13	Nov 2, 2020	SYSTEM	(\$3,740.00)	
				14	Nov 15, 2020	SYSTEM	(\$3,740.00)	
				15	Dec 2, 2020	SYSTEM	(\$3,740.00)	
			- Total				(\$26,180.00)	
	Material - Total						(\$26,180.00)	
	MISC. COOL SEASON MIXTURE	MaterialCredit		10	Sep 16, 2020	SYSTEM	\$3,740.00	
				11	Sep 30, 2020	SYSTEM	\$3,740.00	
				12	Oct 16, 2020	SYSTEM	\$3,740.00	
				13	Nov 2, 2020	SYSTEM	\$3,740.00	
				14	Nov 15, 2020	SYSTEM	\$3,740.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0760	MISC. COOL SEASON MIXTURE	MaterialCredit		15	Dec 2, 2020	SYSTEM	\$3,740.00		
			- Total					\$22,440.00	
			MaterialCredit - Total					\$22,440.00	
	MISC. COOL SEASON MIXTURE	Other Item Adjustment		9	Sep 2, 2020	worthk	\$3,740.00		
			- Total					\$3,740.00	
			Other Item Adjustment - Total					\$3,740.00	
	0760 - Total						\$0.00		
0810	MGS GUARDRAIL	Construction Stockpile		1	Apr 2, 2020	SYSTEM	\$2,667.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
				9	Sep 2, 2020	SYSTEM	(\$2,667.50)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$0.00	
	Construction Stockpile - Total					\$0.00			
0810 - Total						\$0.00			
0820	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		1	Apr 2, 2020	SYSTEM	\$5,996.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				9	Sep 2, 2020	SYSTEM	(\$5,996.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$0.00	
	Construction Stockpile - Total					\$0.00			
0820 - Total						\$0.00			
0830	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		1	Apr 2, 2020	SYSTEM	\$552.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				9	Sep 2, 2020	SYSTEM	(\$552.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$0.00	
	Construction Stockpile - Total					\$0.00			
0830 - Total						\$0.00			
0840	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	Apr 2, 2020	SYSTEM	\$6,040.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				9	Sep 2, 2020	SYSTEM	(\$6,040.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$0.00	
	Construction Stockpile - Total					\$0.00			
0840 - Total						\$0.00			
0870	SLAB ON STEEL	Material		7	Jul 16, 2020	SYSTEM	(\$420,444.96)		
				8	Aug 2, 2020	SYSTEM	(\$420,444.96)		
				8	Aug 2, 2020	SYSTEM	\$420,444.96	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user worthk overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				9	Sep 2, 2020	SYSTEM	(\$420,444.96)		
				10	Sep 16, 2020	SYSTEM	(\$420,444.96)		
				11	Sep 30, 2020	SYSTEM	(\$420,444.96)		
				12	Oct 16, 2020	SYSTEM	(\$420,444.96)		
				13	Nov 2, 2020	SYSTEM	(\$420,444.96)		
				14	Nov 15, 2020	SYSTEM	(\$420,444.96)		
				15	Dec 2, 2020	SYSTEM	(\$420,444.96)		
			- Total					(\$3,363,559.68)	
			Material - Total						(\$3,363,559.68)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0870	SLAB ON STEEL	MaterialCredit		8	Aug 2, 2020	SYSTEM	\$420,444.96	
				10	Sep 16, 2020	SYSTEM	\$420,444.96	
				11	Sep 30, 2020	SYSTEM	\$420,444.96	
				12	Oct 16, 2020	SYSTEM	\$420,444.96	
				13	Nov 2, 2020	SYSTEM	\$420,444.96	
				14	Nov 15, 2020	SYSTEM	\$420,444.96	
				15	Dec 2, 2020	SYSTEM	\$420,444.96	
				- Total			\$2,943,114.72	
	MaterialCredit - Total						\$2,943,114.72	
	SLAB ON STEEL	Other Item Adjustment	OTHR	7	Jul 16, 2020	worthk	\$420,444.96	
				OTHR - Total			\$420,444.96	
	Other Item Adjustment - Total						\$420,444.96	
	0870 - Total						\$0.00	
0880	SAFETY BARRIER CURB	Material		8	Aug 2, 2020	SYSTEM	(\$64,312.50)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user worthk overriding Payment Estimate Exception 8 on the current Payment Estimate.
				8	Aug 2, 2020	SYSTEM	\$64,312.50	
				9	Sep 2, 2020	SYSTEM	(\$64,312.50)	
				10	Sep 16, 2020	SYSTEM	(\$64,312.50)	
				11	Sep 30, 2020	SYSTEM	(\$64,312.50)	
				12	Oct 16, 2020	SYSTEM	(\$64,312.50)	
				13	Nov 2, 2020	SYSTEM	(\$64,312.50)	
				14	Nov 15, 2020	SYSTEM	(\$64,312.50)	
				15	Dec 2, 2020	SYSTEM	(\$64,312.50)	
				- Total			(\$450,187.50)	
	Material - Total						(\$450,187.50)	
	SAFETY BARRIER CURB	MaterialCredit		10	Sep 16, 2020	SYSTEM	\$64,312.50	
				11	Sep 30, 2020	SYSTEM	\$64,312.50	
				12	Oct 16, 2020	SYSTEM	\$64,312.50	
				13	Nov 2, 2020	SYSTEM	\$64,312.50	
				14	Nov 15, 2020	SYSTEM	\$64,312.50	
				15	Dec 2, 2020	SYSTEM	\$64,312.50	
				- Total			\$385,875.00	
	MaterialCredit - Total						\$385,875.00	
	SAFETY BARRIER CURB	Other Item Adjustment		10	Sep 16, 2020	worthk	\$64,312.50	AWP reports need authorized for B-1 curb mix.
				- Total			\$64,312.50	
	Other Item Adjustment - Total						\$64,312.50	
0880 - Total						\$0.00		
0890	SUBSTRUCTURE REPAIR	Material		4	Jun 2,	SYSTEM	(\$5,400.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0890	(FORMED)	Material			2020			
			- Total				(\$5,400.00)	
	Material - Total						(\$5,400.00)	
	SUBSTRUCTURE REPAIR (FORMED)	MaterialCredit		5	Jun 16, 2020	SYSTEM	\$5,400.00	
			- Total				\$5,400.00	
	MaterialCredit - Total						\$5,400.00	
	SUBSTRUCTURE REPAIR (FORMED)	Other Item Adjustment	OTHR	4	Jun 2, 2020	worthk	\$5,400.00	Used pre-approved material for (formed) substructure repair
				5	Jun 16, 2020	worthk	(\$5,400.00)	Report authorized in AWP
			OTHR - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	0890 - Total						\$0.00	
0895	SUBSTRUCTURE REPAIR (UNFORMED)	Material		4	Jun 2, 2020	SYSTEM	(\$12,825.00)	
			- Total				(\$12,825.00)	
	Material - Total						(\$12,825.00)	
	SUBSTRUCTURE REPAIR (UNFORMED)	MaterialCredit		5	Jun 16, 2020	SYSTEM	\$12,825.00	
			- Total				\$12,825.00	
	MaterialCredit - Total						\$12,825.00	
	SUBSTRUCTURE REPAIR (UNFORMED)	Other Item Adjustment	OTHR	4	Jun 2, 2020	worthk	\$12,825.00	Used pre-approved material for (formed) substructure repair
				5	Jun 16, 2020	worthk	(\$12,825.00)	Report authorized in AWP
			OTHR - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	0895 - Total						\$0.00	
0910	CONDUIT SYSTEM ON STRUCTURE	Other Item Adjustment		9	Sep 2, 2020	worthk	\$6,850.00	
				10	Sep 16, 2020	worthk	(\$6,850.00)	Conduit system was over paid last estimate.
			- Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	0910 - Total						\$0.00	
0920	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	Material		5	Jun 16, 2020	SYSTEM	(\$6,600.00)	
			- Total				(\$6,600.00)	
	Material - Total						(\$6,600.00)	
	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	MaterialCredit		6	Jun 30, 2020	SYSTEM	\$6,600.00	
			- Total				\$6,600.00	
	MaterialCredit - Total						\$6,600.00	
	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	Other Item Adjustment	OTHR	5	Jun 16, 2020	worthk	\$6,600.00	Waiting on certifications from contractor, work has been completed.
				6	Jun 30, 2020	worthk	(\$6,600.00)	Paid this last item last estimate with line item adjustment.
			OTHR - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	0920 - Total						\$0.00	
0930	HINGE MODIFICATION	Material		5	Jun 16, 2020	SYSTEM	(\$170,080.00)	
				6	Jun 30, 2020	SYSTEM	(\$170,080.00)	
				7	Jul 16, 2020	SYSTEM	(\$170,080.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0930	HINGE MODIFICATION	Material		8	Aug 2, 2020	SYSTEM	(\$170,080.00)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user worthk overriding Payment Estimate Exception 15 on the current Payment Estimate.
				8	Aug 2, 2020	SYSTEM	\$170,080.00	
				9	Sep 2, 2020	SYSTEM	(\$170,080.00)	
				- Total			(\$680,320.00)	
	Material - Total						(\$680,320.00)	
	HINGE MODIFICATION	MaterialCredit		6	Jun 30, 2020	SYSTEM	\$170,080.00	
				7	Jul 16, 2020	SYSTEM	\$170,080.00	
				8	Aug 2, 2020	SYSTEM	\$170,080.00	
				10	Sep 16, 2020	SYSTEM	\$170,080.00	
				- Total			\$680,320.00	
	MaterialCredit - Total						\$680,320.00	
	HINGE MODIFICATION	Other Item Adjustment	OTHR	5	Jun 16, 2020	worthk	\$170,080.00	Waiting on certifications from contractor, work has been completed.
	OTHR - Total				\$170,080.00			
	HINGE MODIFICATION			9	Sep 2, 2020	worthk	\$170,080.00	Hinge modification has been over paid on two different occasions.
				10	Sep 16, 2020	worthk	(\$340,160.00)	
				- Total			(\$170,080.00)	
	Other Item Adjustment - Total						\$0.00	
0930 - Total							\$0.00	
0960	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	Material		5	Jun 16, 2020	SYSTEM	(\$8,520.00)	
				- Total			(\$8,520.00)	
	Material - Total						(\$8,520.00)	
	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	MaterialCredit		6	Jun 30, 2020	SYSTEM	\$8,520.00	
				- Total			\$8,520.00	
	MaterialCredit - Total						\$8,520.00	
	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	Other Item Adjustment	OTHR	5	Jun 16, 2020	worthk	\$8,520.00	Waiting on certifications from contractor, work has been completed.
				6	Jun 30, 2020	worthk	(\$8,520.00)	Paid this last item last estimate with line item adjustment.
	OTHR - Total			\$0.00				
	Other Item Adjustment - Total						\$0.00	
0960 - Total							\$0.00	
0970	TYPE N PTFE BEARING	Material		5	Jun 16, 2020	SYSTEM	(\$8,900.00)	
				- Total			(\$8,900.00)	
	Material - Total						(\$8,900.00)	
	TYPE N PTFE BEARING	MaterialCredit		6	Jun 30, 2020	SYSTEM	\$8,900.00	
				- Total			\$8,900.00	
	MaterialCredit - Total						\$8,900.00	
	TYPE N PTFE BEARING	Other Item Adjustment	OTHR	5	Jun 16, 2020	worthk	\$8,900.00	Waiting on certifications from contractor, work has been completed.
				6	Jun 30, 2020	worthk	(\$8,900.00)	Paid this last item last estimate with line item adjustment.
	OTHR - Total			\$0.00				
Other Item Adjustment - Total						\$0.00		
0970 - Total							\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 4, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0980	STRIP SEAL EXPANSION JOINT SYSTEM	Material		6	Jun 30, 2020	SYSTEM	(\$22,400.00)		
				7	Jul 16, 2020	SYSTEM	(\$22,400.00)		
				8	Aug 2, 2020	SYSTEM	(\$22,400.00)		
				8	Aug 2, 2020	SYSTEM	\$22,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user worthk overriding Payment Estimate Exception 17 on the current Payment Estimate.	
				9	Sep 2, 2020	SYSTEM	(\$22,400.00)		
				10	Sep 16, 2020	SYSTEM	(\$22,400.00)		
				11	Sep 30, 2020	SYSTEM	(\$22,400.00)		
				12	Oct 16, 2020	SYSTEM	(\$22,400.00)		
				13	Nov 2, 2020	SYSTEM	(\$22,400.00)		
				14	Nov 15, 2020	SYSTEM	(\$22,400.00)		
				- Total				(\$179,200.00)	
	Material - Total						(\$179,200.00)		
	STRIP SEAL EXPANSION JOINT SYSTEM	MaterialCredit		7	Jul 16, 2020	SYSTEM	\$22,400.00		
				8	Aug 2, 2020	SYSTEM	\$22,400.00		
				10	Sep 16, 2020	SYSTEM	\$22,400.00		
				11	Sep 30, 2020	SYSTEM	\$22,400.00		
				12	Oct 16, 2020	SYSTEM	\$22,400.00		
				13	Nov 2, 2020	SYSTEM	\$22,400.00		
				14	Nov 15, 2020	SYSTEM	\$22,400.00		
				15	Dec 2, 2020	SYSTEM	\$22,400.00		
	- Total				\$179,200.00				
	MaterialCredit - Total						\$179,200.00		
	STRIP SEAL EXPANSION JOINT SYSTEM	Other Item Adjustment	OTHR	6	Jun 30, 2020	worthk	\$22,400.00	Record needs entered by bridge for expansion joint.	
	OTHR - Total				\$22,400.00				
	STRIP SEAL EXPANSION JOINT SYSTEM				9	Sep 2, 2020	worthk	\$22,400.00	
					15	Dec 2, 2020	worthk	(\$44,800.00)	
	- Total				(\$22,400.00)				
	Other Item Adjustment - Total						\$0.00		
0980 - Total						\$0.00			
Overall - Total						\$15,845.30			