



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on November 3, 2020

Pay Estimate Created Date: November 1, 2020

Progress Estimate Number 6	Contract ID 200117-C01	Pay Period Start October 16, 2020	Original Contract Amount \$1,036,305.14
	Prime Contractor Don Schnieders Excavating Company, Inc.	Pay Period End November 1, 2020	Net Change Order Amount \$0.00
			Current Contract Amount \$1,036,305.14

Approval Date		By User
November 2, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	mothee
November 2, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	riley1
November 3, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	December 1, 2020		34.15%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
200117-C01			
Total Posted Items Pay	\$60,656.60	\$293,270.89	\$353,927.49
Gross Item Adjustments	\$0.00	\$146,721.48	\$146,721.48
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$439,992.37	\$500,648.97
Contract Total Payable This Estimate:	\$60,656.60		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J3S3090	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$18,522.000	0.2	\$3,704.40
	0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$44.850	77.8	\$3,489.33
	0110	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$13.250	77.8	\$1,030.85
	0160	6181000	MOBILIZATION	LS	\$75,000.000	0.25	\$18,750.00
	0190	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	SQYD	\$2.650	116.7	\$309.26
	0200	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$10,000.000	0.2	\$2,000.00
	0470	7034003	CLASS B-1 CONCRETE (SUBSTRUCTURE)	CUYD	\$843.000	22.8	\$19,220.40
	0510	7061060	REINFORCING STEEL (BRIDGES)	LB	\$1.420	8,558	\$12,152.36
Project J3S3090 - Total							\$60,656.60
Overall - Total							\$60,656.60

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on November 3, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3S3090	FAS S301(76)	Bridge replacement	O	PETTIS	2.7 miles north of Lee Road over Muddy Creek

Totals by Job Numbers				
J3S3090		This Estimate	Previous	To Date
	Posted Item Pay	\$60,656.60	\$293,270.89	\$353,927.49
	Gross Item Adjustments	\$0.00	\$146,721.48	\$146,721.48
	Gross Item Pay	\$60,656.60	\$439,992.37	\$500,648.97
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on November 3, 2020

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on November 3, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200117-C01	J3S3090	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$2,640.00	\$2,640.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.30	\$18,522.00	\$5,556.60
		0001	0030	2031000	CLASS A EXCAVATION	712.00	0.00	712.00	CUYD	150.00	\$6.75	\$1,012.50
		0001	0040	2035500	EMBANKMENT IN PLACE	286.00	0.00	286.00	CUYD	0.00	\$39.40	\$0.00
		0001	0050	2036000	COMPACTING EMBANKMENT	609.00	0.00	609.00	CUYD	0.00	\$4.95	\$0.00
		0001	0060	2037075	COMPACTING IN CUT	4.10	0.00	4.10	STA	0.00	\$415.00	\$0.00
		0001	0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	793.00	0.00	793.00	SQYD	0.00	\$7.35	\$0.00
		0001	0080	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	36.00	0.00	36.00	SQYD	0.00	\$23.75	\$0.00
		0001	0090	4019905	MISC.OPTIONAL PAVEMENT	793.40	0.00	793.40	SQYD	0.00	\$75.00	\$0.00
		0001	0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	560.00	0.00	560.00	CUYD	77.80	\$44.85	\$3,489.33
		0001	0110	6113040	PLACING TYPE 2 ROCK BLANKET	560.00	0.00	560.00	CUYD	77.80	\$13.25	\$1,030.85
		0001	0120	6161005	CONSTRUCTION SIGNS	180.00	0.00	180.00	SQFT	173.00	\$6.25	\$1,081.25
		0001	0130	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$15.00	\$30.00
		0001	0140	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$125.00	\$1,250.00
		0001	0150	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$2,500.00	\$10,000.00
		0001	0160	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$75,000.00	\$56,250.00
		0001	0170	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,231.00	0.00	1,231.00	LF	0.00	\$0.12	\$0.00
		0001	0180	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	991.00	0.00	991.00	LF	0.00	\$0.12	\$0.00
		0001	0190	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	841.00	0.00	841.00	SQYD	116.70	\$2.65	\$309.26
		0001	0200	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.30	\$10,000.00	\$3,000.00
		0001	0210	8051000A	SEEDING - COOL SEASON MIXTURES	0.60	0.00	0.60	ACRE	0.00	\$4,200.00	\$0.00
		0001	0220	8061005	ROCK DITCH CHECK	36.00	0.00	36.00	LF	36.00	\$50.00	\$1,800.00
		0001	0230	8061006	ALTERNATE DITCH CHECK	72.00	0.00	72.00	LF	0.00	\$15.00	\$0.00
		0001	0240	8061016	SEDIMENT REMOVAL	17.00	0.00	17.00	CUYD	0.00	\$20.00	\$0.00
		0001	0250	8061017	TEMPORARY SEEDING AND MULCHING	0.60	0.00	0.60	ACRE	0.00	\$2,100.00	\$0.00
		0001	0260	8061019	SILT FENCE	791.00	0.00	791.00	LF	600.00	\$3.50	\$2,100.00
		0001	0270	8061050	TYPE C BERM	347.00	0.00	347.00	LF	65.00	\$15.00	\$975.00
		0001	0280	8064140	TYPE 3B EROSION CONTROL BLANKET	1,618.00	0.00	1,618.00	SQYD	0.00	\$2.75	\$0.00
		0010	0290	6061060	MGS GUARDRAIL	150.00	0.00	150.00	LF	0.00	\$19.00	\$0.00
		0010	0300	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	0.00	3.00	EA	0.00	\$2,750.00	\$0.00
		0010	0310	6062204A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (NEW CONSTRUCTION ONLY)	1.00	0.00	1.00	EA	0.00	\$1,995.00	\$0.00
		0010	0320	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	1.00	0.00	1.00	EA	0.00	\$375.00	\$0.00
		0010	0330	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	0.00	\$2,450.00	\$0.00
		0010	0340	6063015	TYPE A CRASHWORTHY END TERMINAL	1.00	0.00	1.00	EA	0.00	\$2,450.00	\$0.00
		0040	0350	9039902	MISC.REMOVING AND REPLACING EXISTING SIGN ASSEMBLIES	2.00	0.00	2.00	EA	0.00	\$650.00	\$0.00
		0070	0360	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$41,025.00	\$41,025.00
		0070	0370	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	107.00	0.00	107.00	SQYD	0.00	\$97.00	\$0.00
		0070	0380	7011105	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	129.00	0.00	129.00	LF	117.10	\$555.00	\$64,990.50
		0070	0390	7011204	ROCK SOCKETS (3 FT 0 IN. DIA.)	36.00	0.00	36.00	LF	36.00	\$555.00	\$19,980.00
		0070	0400	7011300	VIDEO CAMERA INSPECTION	6.00	0.00	6.00	EA	6.00	\$600.00	\$3,600.00
		0070	0410	7011400	FOUNDATION INSPECTION HOLES	96.00	0.00	96.00	LF	96.00	\$109.00	\$10,464.00
		0070	0420	7011600	SONIC LOGGING TESTING	6.00	0.00	6.00	EA	6.00	\$2,240.00	\$13,440.00
		0070	0430	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	235.00	0.00	235.00	LF	234.00	\$102.00	\$23,868.00
		0070	0440	7026000	PRE-BORE FOR PILING	52.00	0.00	52.00	LF	52.00	\$238.00	\$12,376.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on November 3, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200117-C01	J3S3090	0070	0450	7027000	PILE POINT REINFORCEMENT	5.00	0.00	5.00	EA	5.00	\$105.00	\$525.00
		0070	0460	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	24.00	0.00	24.00	CUYD	24.00	\$826.00	\$19,824.00
		0070	0470	7034003	CLASS B-1 CONCRETE (SUBSTRUCTURE)	43.10	0.00	43.10	CUYD	29.60	\$843.00	\$24,952.80
		0070	0480	7034219A	TYPE D BARRIER	447.00	0.00	447.00	LF	0.00	\$87.45	\$0.00
		0070	0490	7034222	SLAB ON CONCRETE BEAM	606.00	0.00	606.00	SQYD	0.00	\$312.00	\$0.00
		0070	0500	7056051A	33 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	603.00	0.00	603.00	LF	0.00	\$350.00	\$0.00
		0070	0510	7061060	REINFORCING STEEL (BRIDGES)	19,970.00	0.00	19,970.00	LB	19,970.00	\$1.42	\$28,357.40
		0070	0520	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$1,870.00	\$0.00
		0070	0530	7123610	SLAB DRAIN	40.00	0.00	40.00	EA	0.00	\$320.00	\$0.00
		0070	0540	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
		0070	0550	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	0.00	\$200.00	\$0.00
		0070	0560	7161002	LAMINATED NEOPRENE BEARING PAD	12.00	0.00	12.00	EA	0.00	\$232.00	\$0.00
Project J3S3090 - Total Value Posted to Date as of Report Generated Date												\$353,927.48
200117-C01 Overall - Total Value Posted to Date as of Report Generated Date												\$353,927.48



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 3, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J3S3090

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2022010	REMOVAL OF IMPROVEMENTS	10/30/20	11/1/20	0.20	LS	30% of contract					
0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	10/19/20	10/19/20	77.80	CUYD	262+97 - 263+55 (30' x 35')					
0110	6113040	PLACING TYPE 2 ROCK BLANKET	10/19/20	10/19/20	77.80	CUYD	262+97 - 263+55 (30' x 35')					
0160	6181000	MOBILIZATION	10/30/20	11/1/20	0.25	LS	25% of contract					
0190	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	10/19/20	10/19/20	116.70	SQYD	262+97 - 263+55 (30' x 35')					
0200	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	10/30/20	11/1/20	0.20	LS	30% of contract					
0470	7034003	CLASS B-1 CONCRETE (SUBSTR)	10/30/20	11/1/20	9.60	CUYD	Bent 2 Columns					
				11/1/20	13.20	CUYD	Bent 3 Beam					
0510	7061060	REINFORCING STEEL (BRIDGES)	10/22/20	10/23/20	6,208.00	LB	Bent 3 Column - 1696 Bent 3 Beam - 2287 Bent 3 Key - 53 Bent 2 Columns - 2172					
				10/30/20	11/1/20	2,350.00	LB	Bent 2 Beam				

The information below this line are details from Line Item agency views.
No Agency View Details Exist



Missouri Department of Transportation Contractor's Pay Estimate Summary Line Item Adjustments - All Estimates

Report Generated on November 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0380	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	Material		4	Sep 30, 2020	SYSTEM	(\$25,752.00)	
				4	Sep 30, 2020	SYSTEM	\$25,752.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user mothee overriding Payment Estimate Exception 1 on the current Payment Estimate.
				5	Oct 15, 2020	SYSTEM	(\$64,990.50)	
				5	Oct 15, 2020	SYSTEM	\$64,990.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user mothee overriding Payment Estimate Exception 1 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total					\$0.00		
	0380 - Total					\$0.00		
0390	ROCK SOCKETS (3 FT 0 IN. DIA.)	Material		4	Sep 30, 2020	SYSTEM	(\$10,822.50)	
				4	Sep 30, 2020	SYSTEM	\$10,822.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user mothee overriding Payment Estimate Exception 5 on the current Payment Estimate.
				5	Oct 15, 2020	SYSTEM	(\$19,980.00)	
				5	Oct 15, 2020	SYSTEM	\$19,980.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user mothee overriding Payment Estimate Exception 8 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total					\$0.00		
	0390 - Total					\$0.00		
0460	CLASS B CONCRETE (SUBSTRUCTURE)	Material		5	Oct 15, 2020	SYSTEM	(\$19,824.00)	
				5	Oct 15, 2020	SYSTEM	\$19,824.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user mothee overriding Payment Estimate Exception 10 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total					\$0.00		
	0460 - Total					\$0.00		
0470	CLASS B-1 CONCRETE (SUBSTRUCTURE)	Material		5	Oct 15, 2020	SYSTEM	(\$5,732.40)	
				5	Oct 15, 2020	SYSTEM	\$5,732.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user mothee overriding Payment Estimate Exception 13 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total					\$0.00		
	0470 - Total					\$0.00		
0500	33 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	Construction Stockpile		1	Jun 15, 2020	SYSTEM	\$146,721.48	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$146,721.48
	Construction Stockpile - Total					\$146,721.48		
0500 - Total					\$146,721.48			
0510	REINFORCING STEEL (BRIDGES)	Material		4	Sep 30, 2020	SYSTEM	(\$7,166.74)	
				4	Sep 30, 2020	SYSTEM	\$7,166.74	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user mothee overriding Payment Estimate Exception 9 on the current Payment Estimate.
				5	Oct 15, 2020	SYSTEM	(\$16,205.04)	
				5	Oct 15, 2020	SYSTEM	\$16,205.04	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user mothee overriding Payment Estimate Exception 16 on the current Payment Estimate.
	- Total					\$0.00		
	Material - Total					\$0.00		
	0510 - Total					\$0.00		
Overall - Total					\$146,721.48			