



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 15, 2021

Pay Estimate Created Date: January 2, 2021

Progress Estimate Number 12	Contract ID 200117-C04	Pay Period Start December 16, 2020	Original Contract Amount \$10,026,824.17
	Prime Contractor Ideker, Inc.	Pay Period End January 1, 2021	Net Change Order Amount \$88,007.32
			Current Contract Amount \$10,114,831.49

Approval Date		By User
January 2, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	yostj1
January 4, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	warrem1
January 5, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2020	November 1, 2020	November 1, 2020	98.17%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 12

	This Estimate	Previous	To Date
200117-C04			
Total Posted Items Pay	\$210,082.65	\$9,719,547.14	\$9,929,629.79
Gross Item Adjustments	\$4,510.79	(\$536,169.40)	(\$531,658.61)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$9,183,377.74	\$9,397,971.18
Contract Total Payable This Estimate:	\$214,593.44		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4P3249	0060	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$61.910	-877.6	(\$54,332.22)
	0100	4071005	TACK COAT	GAL	\$2.250	3	\$6.75
	0200	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$1,500.000	2	\$3,000.00
	0300	6161005	CONSTRUCTION SIGNS	SQFT	\$5.500	-5.1	(\$28.05)
	0320	6161009	FLAG ASSEMBLY	EA	\$20.000	2	\$40.00
	0350	6161040	FLASHING ARROW PANEL	EA	\$750.000	1	\$750.00
	0360	6161055	SEQUENTIAL FLASHING WARNING LIGHT	EA	\$65.000	22	\$1,430.00
	0410	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$18.000	24	\$432.00
	0420	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	EA	\$180.000	4	\$720.00
	0460	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.170	7,053	\$1,199.01
	0490	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.130	3,885	\$505.05
	0495	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.130	1,110	\$144.30
	0510	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$0.910	0.12	\$0.11
	5009	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$58.910	2,507	\$147,687.37
Project J4P3249 - Total							\$101,554.32
J4P3260	0800	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$380.730	-82	(\$31,219.86)
	0880	6081010	CONCRETE CURB RAMP	SQYD	\$445.800	28.7	\$12,794.46
	0890	6081012	TRUNCATED DOMES	SQFT	\$16.900	22	\$371.80
	0900	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$48.250	56.19	\$2,711.17
	0910	6099903	MISC.KCMO CURB & GUTTER TYPE CG-1	LF	\$31.900	19	\$606.10
	0930	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$1,500.000	2	\$3,000.00
	1040	6161005	CONSTRUCTION SIGNS	SQFT	\$5.500	5	\$27.50
	1050	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$80.000	4	\$320.00
	1060	6161009	FLAG ASSEMBLY	EA	\$20.000	14	\$280.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 15, 2021

Pay Estimate Created Date: January 2, 2021

Progress Estimate Number 12	Contract ID 200117-C04 Prime Contractor Ideker, Inc.	Pay Period Start December 16, 2020 Pay Period End January 1, 2021	Original Contract Amount \$10,026,824.17 Net Change Order Amount \$88,007.32 Current Contract Amount \$10,114,831.49
---------------------------------------	---	--	---

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4P3260	1090	6161040	FLASHING ARROW PANEL	EA	\$750.000	1	\$750.00
	1100	6161055	SEQUENTIAL FLASHING WARNING LIGHT	EA	\$65.000	28	\$1,820.00
	1120	6169902	MISC.ADA COMPLIANT MOVABLE BARRICADE	EA	\$65.000	4	\$260.00
	1150	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$18.000	86	\$1,548.00
	1160	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	EA	\$180.000	16	\$2,880.00
	1270	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$1.960	-2,951.78	(\$5,785.49)
	5104	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$305.730	386.5	\$118,164.65
Project J4P3260 - Total							\$108,528.33
Overall - Total							\$210,082.65

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3249	0050	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			-91	\$56.00	(\$5,096.00)
	0050	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user yostj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	91	\$56.00	\$5,096.00
	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material			-14,700.46	\$68.64	(\$1,009,039.57)
	0070	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user yostj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	14,700.46	\$68.64	\$1,009,039.57
	0090	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125B MIX)	Material			-10,868.13	\$54.44	(\$591,661.00)
	0090	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125B MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user yostj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	10,868.13	\$54.44	\$591,661.00
	0100	TACK COAT	Overrun			-3	\$2.25	(\$6.75)
	0170	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material			-284.41	\$28.95	(\$8,233.67)
	0170	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user yostj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	284.41	\$28.95	\$8,233.67
	0200	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material			-2	\$1,500.00	(\$3,000.00)
0200	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user yostj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	2	\$1,500.00	\$3,000.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 15, 2021

Pay Estimate Created Date: January 2, 2021

Progress Estimate Number 12	Contract ID 200117-C04 Prime Contractor Ideker, Inc.	Pay Period Start December 16, 2020 Pay Period End January 1, 2021	Original Contract Amount \$10,026,824.17 Net Change Order Amount \$88,007.32 Current Contract Amount \$10,114,831.49
---------------------------------------	---	--	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3249	0300	CONSTRUCTION SIGNS	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.50000 - 5.50000, 'is applied (if non-zero).	5.1	\$5.50	\$28.05
	0600	MGS GUARDRAIL	Material			-9,275	\$18.50	(\$171,587.50)
	0600	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user yostj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	9,275	\$18.50	\$171,587.50
	0610	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material			-2,125	\$21.50	(\$45,687.50)
	0610	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user yostj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	2,125	\$21.50	\$45,687.50
	5009	MISC.	Material			-2,507	\$58.91	(\$147,687.37)
	5009	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user yostj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	2,507	\$58.91	\$147,687.37
J4P3260	0730	COMPACTING EMBANKMENT	Material			-218	\$3.00	(\$654.00)
	0730	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user yostj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	218	\$3.00	\$654.00
	0740	COMPACTING IN CUT	Material			-35	\$357.00	(\$12,495.00)
	0740	COMPACTING IN CUT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user yostj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	35	\$357.00	\$12,495.00
	0790	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			-796	\$20.00	(\$15,920.00)
	0790	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user yostj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	796	\$20.00	\$15,920.00
	0810	TYPE A3 SHOULDER	Material			-196	\$51.25	(\$10,045.00)
	0810	TYPE A3 SHOULDER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user yostj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	196	\$51.25	\$10,045.00
	0840	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095C MIX)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '-2.32923' is applied (if non-zero).	-1,691.46	\$62.65	(\$105,971.27)
	0840	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095C MIX)	Material			-6,054.46	\$64.98	(\$393,418.81)
0840	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095C MIX)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment	1,691.46	\$62.65	\$105,971.27	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 15, 2021

Pay Estimate Created Date: January 2, 2021

Progress Estimate Number 12		Contract ID Prime Contractor	200117-C04 Ideker, Inc.	Pay Period Start Pay Period End	December 16, 2020 January 1, 2021	Original Contract Amount Net Change Order Amount Current Contract Amount	\$10,026,824.17 \$88,007.32 \$10,114,831.49	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3260					Estimate Exception 51 on the current Payment Estimate. Material Insufficiency Quantity 6054.460; Overrun Quantity Balance 1691.46.			
	0840	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095C MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user yostj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	6,054.46	\$64.98	\$393,418.81
	0880	CONCRETE CURB RAMP	Material			-10	\$445.80	(\$4,458.00)
	0880	CONCRETE CURB RAMP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user yostj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	10	\$445.80	\$4,458.00
	0900	CONCRETE SIDEWALK, 4 IN.	Material			-948.81	\$48.25	(\$45,780.08)
	0900	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user yostj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	948.81	\$48.25	\$45,780.08
	0910	MISC.	Material			-332	\$31.90	(\$10,590.80)
	0910	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user yostj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	332	\$31.90	\$10,590.80
	0930	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material			-2	\$1,500.00	(\$3,000.00)
	0930	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user yostj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	2	\$1,500.00	\$3,000.00
	1150	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Overrun			-86	\$18.00	(\$1,548.00)
	1270	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.96000 - 1.96000, 'is applied (if non-zero).	2,951.78	\$1.96	\$5,785.49
	1310	24 IN. PIPE GROUP B	Material			-3	\$209.00	(\$627.00)
	1310	24 IN. PIPE GROUP B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user yostj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.	3	\$209.00	\$627.00
	1330	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material			-1	\$1,415.00	(\$1,415.00)
	1330	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user yostj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.	1	\$1,415.00	\$1,415.00
	1340	SEEDING - COOL SEASON MIXTURES	Material			-1	\$3,070.00	(\$3,070.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 15, 2021

Pay Estimate Created Date: January 2, 2021

Progress Estimate Number 12		Contract ID 200117-C04 Prime Contractor Ideker, Inc.		Pay Period Start December 16, 2020 Pay Period End January 1, 2021		Original Contract Amount \$10,026,824.17 Net Change Order Amount \$88,007.32 Current Contract Amount \$10,114,831.49		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3260	1340	SEEDING - COOL SEASON MIXTURES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user yostj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.	1	\$3,070.00	\$3,070.00
	1380	CURB INLET CHECK	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',126.00000 - 126.00000, 'is applied (if non-zero).	2	\$126.00	\$252.00
	1500	POST, SIGNAL 8 FT. OR 2.4 M	Material			-2	\$2,241.00	(\$4,482.00)
	1500	POST, SIGNAL 8 FT. OR 2.4 M	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user yostj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.	2	\$2,241.00	\$4,482.00
	1570	PULL BOX, PREFORMED CLASS 2	Material			-2	\$2,341.00	(\$4,682.00)
	1570	PULL BOX, PREFORMED CLASS 2	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user yostj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.	2	\$2,341.00	\$4,682.00
	5104	MISC.	Material			-386.5	\$305.73	(\$118,164.64)
	5104	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user yostj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	386.5	\$305.73	\$118,164.64
Total								\$4,510.79



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on January 15, 2021

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4P3249	FAF 291-1(86)	Coldmill and resurface	291	CLAY	from Leonard St to Route 78
J4P3260	FAF 291-1(88)	Coldmill and resurface	291	CLAY	from I-435 to north of Kansas Street

Totals by Job Numbers				
J4P3249		This Estimate	Previous	To Date
	Posted Item Pay	\$101,554.32	\$6,738,470.71	\$6,840,025.03
	Gross Item Adjustments	\$21.30	(\$302,615.13)	(\$302,593.83)
	Gross Item Pay	\$101,575.62	\$6,435,855.58	\$6,537,431.20
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J4P3260		This Estimate	Previous	To Date
	Posted Item Pay	\$108,528.33	\$2,981,076.43	\$3,089,604.76
	Gross Item Adjustments	\$4,489.49	(\$233,554.27)	(\$229,064.78)
	Gross Item Pay	\$113,017.82	\$2,747,522.16	\$2,860,539.98
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on January 15, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 2036000, Project Item Line Number 0730, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 2037075, Project Item Line Number 0740, Material Set 203707596, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3249, Item 3040506, Project Item Line Number 0050, Material Set 304050696, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 3040506, Project Item Line Number 0790, Material Set 304050696, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3249, Item 3049910, Project Item Line Number 5009, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 3049910, Project Item Line Number 5104, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 4010151, Project Item Line Number 0810, Material Set 401015196, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3249, Item 4011209, Project Item Line Number 0070, Material Set 401120996, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 4030005, Project Item Line Number 0840, Material Set 403000596, Material 0403SP095CLG - Superpave 9.5 mm, Des C 80 Gyros, Acceptance Action Generic AspHigh is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3249, Item 4030114, Project Item Line Number 0090, Material Set 403011496, Material 0403SP095B - Superpave 9.5 mm, Des B, Acceptance Action Generic AspHigh is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3249, Item 4133100, Project Item Line Number 0120, Material Set 413310096, Material 1015EA..PEM1 - PEM-1 Anionic Polymer Mod Emulsion Membr, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3249, Item 5021108, Project Item Line Number 0130, Material Set 502110896, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3249, Item 5021108, Project Item Line Number 0130, Material Set 502110896, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3249, Item 5021108, Project Item Line Number 0130, Material Set 502110896, Material 1057JMDAEC4.11 - Dowel Assemblies Epoxy Ctd Gr40 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 5021108, Project Item Line Number 0870, Material Set 502110896, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3249, Item 6061060, Project Item Line Number 0600, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 6061060, Project Item Line Number 1420, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3249, Item 6061061, Project Item Line Number 0610, Material Set 606106196, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 6061061, Project Item Line Number 1430, Material Set 606106196, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 6081010, Project Item Line Number 0880, Material Set 608101096, Material 1005GECMLS - Masonry Grade E LS/DO, Acceptance Action Generic 1005GECMLS is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 6081010, Project Item Line Number 0880, Material Set 608101096, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 6081010, Project Item Line Number 0880, Material Set 608101096, Material 1055CMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMLDST1D is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 6081010, Project Item Line Number 0880, Material Set 608101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3249, Item 6083006, Project Item Line Number 0160, Material Set 608300696, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance	No Remark was entered by Engineer	yostj1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on January 15, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Action Generic 1005GDCMLD is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J4P3249, Item 6083006, Project Item Line Number 0160, Material Set 608300696, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 6086004, Project Item Line Number 0900, Material Set 608600496, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 6086004, Project Item Line Number 0900, Material Set 608600496, Material 0501CCB.A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB.A is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 6086004, Project Item Line Number 0900, Material Set 608600496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3249, Item 6092011, Project Item Line Number 0170, Material Set 609201196, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3249, Item 6092011, Project Item Line Number 0170, Material Set 609201196, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 6099903, Project Item Line Number 0910, Material Set 6099903, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 6099903, Project Item Line Number 0920, Material Set 6099903, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3249, Item 6123000A, Project Item Line Number 0200, Material Set 6123000A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 6123000A, Project Item Line Number 0930, Material Set 6123000A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3249, Item 6131010, Project Item Line Number 0210, Material Set 613101096, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 6131010, Project Item Line Number 0940, Material Set 613101096, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3249, Item 6131017, Project Item Line Number 0250, Material Set 613101796, Material 1057JMDBEC6.11 - Dowel Bar Epoxy Ctd Gr60 1 1/4 @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 6131017, Project Item Line Number 0990, Material Set 613101796, Material 1057JMDBEC6.11 - Dowel Bar Epoxy Ctd Gr60 1 1/4 @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3249, Item 6131018, Project Item Line Number 5002, Material Set 613101896, Material 1057JMTBE42019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 6131018, Project Item Line Number 5101, Material Set 613101896, Material 1057JMTBE42019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 7250324A, Project Item Line Number 1310, Material Set 7250324A96, Material 1020CPCSAC0024 - CulvPipe Al Cld Corrug Stl 24" 600mm, Acceptance Action Generic 1020CPCSAC0024 is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 7320624A, Project Item Line Number 1330, Material Set 7320624A96, Material 1032ESRCF - Conc End Section for Round Pipe, Acceptance Action Generic 1032ESRCF is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 8051000A, Project Item Line Number 1340, Material Set 8051000A96, Material 0802MLSP - Overspray Slick Paper, Acceptance Action Generic 0802MLSP is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 8051000A, Project Item Line Number 1340, Material Set 8051000A96, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 8051000A, Project Item Line Number 1340, Material Set 8051000A96, Material 0801AG - Agricultural Lime -Effective Nuetrizer, Acceptance Action Generic 0801AG is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 8051000A, Project Item Line Number 1340, Material Set 8051000A96, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 9022708, Project Item Line Number 1500, Material Set 902270896, Material 0902TSBTZCAB - Bolts Galv Anchor for Traffic Signals, Acceptance Action Generic 0902TSBTZCAB is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 9022708, Project Item Line	No Remark was entered by Engineer	yostj1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on January 15, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Number 1500, Material Set 902270896, Material 1092TSPS - Traffic Signal Post(s) - All Types, Acceptance Action Generic 1092TSPS is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J4P3260, Item 9028811, Project Item Line Number 1570, Material Set 902881196, Material 1062PBPF - Pull Box Prefomed Poly Resin Fiber, Acceptance Action Generic 1062PBPF is insufficient.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Item Overrun: Contract 200117-C04, Contract Project J4P3249, Project Item Line Number 0100, Contract Line Item Number 0100, Item 4071005, Minor Item.	No Remark was entered by Engineer	yostj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200117-C04, Contract Project J4P3260, Project Item Line Number 0840, Contract Line Item Number 0840, Item 4030005, Minor Item.	No Remark was entered by Engineer	yostj1	Overridden
Estimate Exception Type: Item Overrun: Contract 200117-C04, Contract Project J4P3260, Project Item Line Number 1150, Contract Line Item Number 1150, Item 6200015, Minor Item.	No Remark was entered by Engineer	yostj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200117-C04, Contract Project J4P3260, Project Item Line Number 1270, Contract Line Item Number 1270, Item 6221001, Minor Item.	No Remark was entered by Engineer	yostj1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200117-C04, Contract Project J4P3260, Project Item Line Number 0850, Contract Line Item Number 0850, Item 4071005, Minor Item.	No Remark was entered by Engineer	yostj1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 15, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200117-C04	J4P3249	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$89,601.00	\$89,601.00
		0001	0020	2063000	CLASS 3 EXCAVATION	17.00	-5.00	12.00	CUYD	12.00	\$12.00	\$144.00
		0001	0030	2072000	LINEAR GRADING CLASS 2	1.00	0.00	1.00	STA	1.00	\$6,000.00	\$6,000.00
		0001	0040	2153000	SHAPING SLOPES, CLASS III	41.00	-11.20	29.80	100F	29.80	\$950.00	\$28,310.00
		0001	0050	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	91.00	0.00	91.00	SQYD	91.00	\$56.00	\$5,096.00
		0001	0060	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	877.60	-877.60	0.00	TONS	0.00	\$61.91	\$0.00
		0001	0070	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	20,808.00	0.00	20,808.00	TONS	19,700.46	\$68.64	\$1,352,239.57
		0001	0080	4019905	MISC.OPTIONAL PAVEMENT	85.00	0.00	85.00	SQYD	85.00	\$69.20	\$5,882.00
		0001	0090	4030114	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125B MIX)	44,254.00	0.00	44,254.00	TONS	42,868.13	\$54.44	\$2,333,741.00
		0001	0100	4071005	TACK COAT	44,581.00	0.00	44,581.00	GAL	49,490.00	\$2.25	\$111,352.50
		0001	0110	4079912	MISC.POLYMER MODIFIED EMULSION MEMBRANE	29,370.00	0.00	29,370.00	GAL	17,148.00	\$4.45	\$76,308.60
		0001	0120	4133100	ULTRATHIN BONDED WEARING SURFACE, TYPE B	27,112.00	0.00	27,112.00	SQYD	27,112.00	\$5.17	\$140,169.04
		0001	0130	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	6.00	0.00	6.00	SQYD	6.00	\$156.40	\$938.40
		0001	0140	6044012	PIPE COLLAR, TYPE B	1.00	-1.00	0.00	EA	0.00	\$1,900.00	\$0.00
		0001	0150	6081000	CONCRETE MEDIAN	346.00	0.00	346.00	SQYD	346.00	\$83.30	\$28,821.80
		0001	0160	6083006	6 IN. CONCRETE MEDIAN STRIP	13.00	0.00	13.00	SQYD	13.00	\$222.35	\$2,890.55
		0001	0170	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	470.00	0.00	470.00	LF	470.00	\$28.95	\$13,606.50
		0001	0180	6113020	FURNISHING TYPE 2 ROCK BLANKET	123.00	0.00	123.00	CUYD	123.00	\$56.00	\$6,888.00
		0001	0190	6113040	PLACING TYPE 2 ROCK BLANKET	734.00	0.00	734.00	CUYD	734.00	\$31.00	\$22,754.00
		0001	0200	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0001	0210	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	920.00	566.60	1,486.60	SQYD	1,486.60	\$275.30	\$409,260.98
		0001	0220	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	92.00	-92.00	0.00	SQYD	0.00	\$1.20	\$0.00
		0001	0230	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	92.00	-92.00	0.00	SQYD	0.00	\$1.20	\$0.00
		0001	0240	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	2,892.00	3,371.00	6,263.00	LF	6,263.00	\$5.00	\$31,315.00
		0001	0250	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	2,300.00	-2,099.00	201.00	EA	201.00	\$4.70	\$944.70
		0001	0260	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	193.10	-37.80	155.30	TONS	155.30	\$245.99	\$38,202.25
		0001	0270	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	877.70	-57.80	819.90	SQYD	819.90	\$109.90	\$90,107.01
		0001	0280	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	427.70	-76.90	350.80	TONS	350.80	\$197.22	\$69,184.78
		0001	0290	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	1,944.40	-158.00	1,786.40	SQYD	1,786.40	\$74.29	\$132,711.66
		0001	0300	6161005	CONSTRUCTION SIGNS	1,457.00	0.00	1,457.00	SQFT	1,457.00	\$5.50	\$8,013.50
		0001	0310	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$80.00	\$320.00
		0001	0320	6161009	FLAG ASSEMBLY	14.00	0.00	14.00	EA	14.00	\$20.00	\$280.00
		0001	0330	6161025	CHANNELIZER (TRIM LINE)	350.00	184.00	534.00	EA	350.00	\$12.00	\$4,200.00
		0001	0340	6161030	TYPE III MOVEABLE BARRICADE	6.00	6.00	12.00	EA	6.00	\$125.00	\$750.00
		0001	0350	6161040	FLASHING ARROW PANEL	3.00	0.00	3.00	EA	3.00	\$750.00	\$2,250.00
		0001	0360	6161055	SEQUENTIAL FLASHING WARNING LIGHT	36.00	0.00	36.00	EA	36.00	\$65.00	\$2,340.00
		0001	0370	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$4,325.00	\$17,300.00
		0001	0380	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$372,690.08	\$372,690.08
		0001	0390	6200003	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN., WHITE	2,659.00	0.00	2,659.00	LF	2,248.00	\$3.30	\$7,418.40
		0001	0400	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	9,750.00	0.00	9,750.00	LF	9,750.00	\$3.65	\$35,587.50
		0001	0410	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	1,429.00	0.00	1,429.00	LF	1,422.00	\$18.00	\$25,596.00
		0001	0420	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	72.00	0.00	72.00	EA	65.00	\$180.00	\$11,700.00
		0001	0430	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	3.00	0.00	3.00	EA	3.00	\$400.00	\$1,200.00
		0001	0440	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN	84.00	0.00	84.00	EA	84.00	\$180.00	\$15,120.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 15, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
200117-C04	J4P3249				WHITE MIDBLOCK								
			0001	0460	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	159,738.00	0.00	159,738.00	LF	159,738.00	\$0.17	\$27,155.46
			0001	0470	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	128,862.00	0.00	128,862.00	LF	128,862.00	\$0.18	\$23,195.16
			0001	0480	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,769.00	0.00	4,769.00	LF	4,068.00	\$0.60	\$2,440.80
			0001	0490	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	44,480.00	0.00	44,480.00	LF	36,202.00	\$0.13	\$4,706.26
			0001	0495	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	42,911.00	0.00	42,911.00	LF	37,136.00	\$0.13	\$4,827.68
			0001	0500	6214600A	FLOWABLE BACKFILL	1.00	0.00	1.00	CUYD	1.00	\$1,005.00	\$1,005.00
			0001	0510	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	439,301.00	0.00	439,301.00	SQYD	427,239.00	\$0.91	\$388,787.49
			0001	0520	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	22,447.00	0.00	22,447.00	SQYD	20,829.00	\$5.81	\$121,016.49
			0001	0530	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,625.00	0.00	1,625.00	STA	1,625.00	\$20.83	\$33,848.75
			0001	0540	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00
			0001	0550	7250312A	12 IN. PIPE GROUP B	17.00	-17.00	0.00	LF	0.00	\$91.00	\$0.00
			0001	0560	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	4.00	0.00	4.00	FT	4.00	\$903.00	\$3,612.00
			0001	0570	8061007A	CURB INLET CHECK	2.00	0.00	2.00	EA	1.00	\$154.00	\$154.00
			0001	0580	8061016	SEDIMENT REMOVAL	2.00	0.00	2.00	CUYD	0.00	\$175.00	\$0.00
			0001	0590	8064139	TYPE 3A EROSION CONTROL BLANKET	1,100.00	0.00	1,100.00	SQYD	1,100.00	\$3.40	\$3,740.00
			0010	0600	6061060	MGS GUARDRAIL	11,613.00	-575.00	11,038.00	LF	11,038.00	\$18.50	\$204,203.00
			0010	0610	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	8,613.00	-3,125.00	5,488.00	LF	5,488.00	\$21.50	\$117,992.00
			0010	0620	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	32.00	-4.00	28.00	EA	28.00	\$2,800.00	\$78,400.00
			0010	0630	6061080	MGS END ANCHOR	16.00	-4.00	12.00	EA	12.00	\$800.00	\$9,600.00
			0010	0640	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	39.00	0.00	39.00	EA	39.00	\$2,450.00	\$95,550.00
			0020	0650	9014003	CONDUIT, 3 IN. RIGID, PUSHED	99.00	0.00	99.00	LF	99.00	\$43.50	\$4,306.50
			0020	0660	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	130.00	0.00	130.00	LF	130.00	\$8.80	\$1,144.00
			0070	0670	2161502	REMOVAL OF CONCRETE WEARING SURFACE	6,238.00	-6,238.00	0.00	SQFT	0.00	\$3.50	\$0.00
			0070	0680	7034600	CURB BLOCKOUT	364.00	-364.00	0.00	LF	0.00	\$86.50	\$0.00
			0070	0690	7040104	HALF-SOLE REPAIR	600.00	-600.00	0.00	SQFT	0.00	\$48.00	\$0.00
			0070	0700	7040106	FULL DEPTH REPAIR	100.00	-100.00	0.00	SQFT	0.00	\$69.00	\$0.00
			0001	5001	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	0.00	1,734.00	1,734.00	EA	1,734.00	\$5.46	\$9,467.64
			0001	5002	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	0.00	380.00	380.00	EA	380.00	\$8.45	\$3,211.00
			0001	5003	6189902	MISC.Mobilization for Full Depth Pavement Repair	0.00	1.00	1.00	EA	1.00	\$5,040.00	\$5,040.00
			0001	5004	6169901	MISC.Traffic Control One-Lane Two-Way Operation with Flagger	0.00	1.00	1.00	LS	1.00	\$2,238.30	\$2,238.30
			0010	5005	1094000	FORCE ACCOUNT	0.00	1.00	1.00	EA	1.00	\$5,910.06	\$5,910.06
			0010	5006	6069902	MISC.Drilling for Guardrail Posts	0.00	66.00	66.00	EA	66.00	\$194.25	\$12,820.50
			0010	5007	6061074	MGS HEIGHT AND BLOCK TRANSITION	0.00	3.00	3.00	EA	3.00	\$635.25	\$1,905.75
			0010	5008	9039902	MISC.Relocation of Existing Sign Assemblies	0.00	4.00	4.00	EA	4.00	\$1,706.25	\$6,825.00
			0001	5009	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	0.00	2,507.20	2,507.20	TONS	2,507.00	\$58.91	\$147,687.37
			0001	5010	2039901	MISC.MINE COLLAPSE REPAIRS	0.00	1.00	1.00	LS	0.00	\$31,397.19	\$0.00
			0001	5011	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	0.00	1.00	1.00	EA	0.00	\$600.00	\$0.00
			0070	5012	1099901	MISC.RAILROAD PROTECTIVE LIABILITY INSURANCE	0.00	1.00	1.00	LS	0.00	\$5,000.00	\$0.00
			0001	5013	4039902	MISC.BRIDGE APPROACH PAVEMENT	0.00	1.00	1.00	EA	0.00	\$13,261.57	\$0.00
Project J4P3249 - Total Value Posted to Date as of Report Generated Date												\$6,840,025.02	
J4P3260			0001	0710	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$43,551.00	\$43,551.00
			0001	0720	2031000	CLASS A EXCAVATION	2,164.00	0.00	2,164.00	CUYD	2,164.00	\$39.00	\$84,396.00
			0001	0730	2036000	COMPACTING EMBANKMENT	218.00	0.00	218.00	CUYD	218.00	\$3.00	\$654.00
			0001	0740	2037075	COMPACTING IN CUT	35.00	0.00	35.00	STA	35.00	\$357.00	\$12,495.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 15, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
200117-C04	J4P3260		0001	0750	2063000	CLASS 3 EXCAVATION	12.00	0.00	12.00	CUYD	12.00	\$12.00	\$144.00
			0001	0760	2071000	LINEAR GRADING CLASS 1	1.00	0.00	1.00	STA	1.00	\$1,895.00	\$1,895.00
			0001	0770	2072000	LINEAR GRADING CLASS 2	10.00	-8.80	1.20	STA	1.20	\$1,045.00	\$1,254.00
			0001	0780	2153000	SHAPING SLOPES, CLASS III	5.00	-1.00	4.00	100F	4.00	\$950.00	\$3,800.00
			0001	0790	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	1,345.00	-549.00	796.00	SQYD	796.00	\$20.00	\$15,920.00
			0001	0800	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	82.00	-82.00	0.00	TONS	0.00	\$380.73	\$0.00
			0001	0810	4010151	TYPE A3 SHOULDER	533.00	-337.00	196.00	SQYD	196.00	\$51.25	\$10,045.00
			0001	0820	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	5,299.00	0.00	5,299.00	TONS	5,085.81	\$64.53	\$328,187.32
			0001	0830	4019905	MISC.OPTIONAL PAVEMENT	800.00	-250.00	550.00	SQYD	550.00	\$63.60	\$34,980.00
			0001	0840	4030005	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095C MIX)	12,363.00	0.00	12,363.00	TONS	14,054.46	\$64.98	\$913,258.81
			0001	0850	4071005	TACK COAT	17,957.00	0.00	17,957.00	GAL	22,098.00	\$2.50	\$55,245.00
			0001	0860	4079912	MISC.POLYMER MODIFIED EMULSION MEMBRANE	1,340.00	0.00	1,340.00	GAL	0.00	\$2.50	\$0.00
			0001	0870	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	12.00	0.00	12.00	SQYD	12.00	\$200.60	\$2,407.20
			0001	0880	6081010	CONCRETE CURB RAMP	10.00	28.70	38.70	SQYD	38.70	\$445.80	\$17,252.46
			0001	0890	6081012	TRUNCATED DOMES	48.00	22.00	70.00	SQFT	70.00	\$16.90	\$1,183.00
			0001	0900	6086004	CONCRETE SIDEWALK, 4 IN.	1,005.00	0.00	1,005.00	SQYD	1,005.00	\$48.25	\$48,491.25
			0001	0910	6099903	MISC.KCMO CURB & GUTTER TYPE CG-1	332.00	0.00	332.00	LF	332.00	\$31.90	\$10,590.80
			0001	0920	6099903	MISC.KCMO CURB & GUTTER TYPE CG-2	56.00	0.00	56.00	LF	56.00	\$55.10	\$3,085.60
			0001	0930	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
			0001	0940	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	739.00	-243.60	495.40	SQYD	495.40	\$369.20	\$182,901.68
			0001	0950	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	495.00	-495.00	0.00	SQYD	0.00	\$5.57	\$0.00
			0001	0960	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	495.00	-495.00	0.00	SQYD	0.00	\$23.08	\$0.00
			0001	0970	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,204.00	961.00	2,165.00	LF	2,165.00	\$5.00	\$10,825.00
			0001	0980	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	380.00	-24.00	356.00	EA	356.00	\$5.20	\$1,851.20
			0001	0990	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	230.00	-194.00	36.00	EA	36.00	\$7.05	\$253.80
			0001	1000	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	161.40	22.70	184.10	TONS	184.10	\$219.86	\$40,476.23
			0001	1010	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	734.20	161.60	895.80	SQYD	895.80	\$229.52	\$205,604.02
			0001	1020	6141024	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	1.00	0.00	1.00	EA	1.00	\$1,990.00	\$1,990.00
			0001	1030	6143013	MANHOLE FRAME AND COVER, TYPE 3	1.00	0.00	1.00	EA	1.00	\$628.00	\$628.00
			0001	1040	6161005	CONSTRUCTION SIGNS	1,491.00	-459.00	1,032.00	SQFT	1,032.00	\$5.50	\$5,676.00
			0001	1050	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$80.00	\$320.00
			0001	1060	6161009	FLAG ASSEMBLY	14.00	0.00	14.00	EA	14.00	\$20.00	\$280.00
			0001	1070	6161025	CHANNELIZER (TRIM LINE)	350.00	46.00	396.00	EA	350.00	\$12.00	\$4,200.00
			0001	1080	6161030	TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	6.00	\$125.00	\$750.00
			0001	1090	6161040	FLASHING ARROW PANEL	3.00	-1.00	2.00	EA	2.00	\$750.00	\$1,500.00
			0001	1100	6161055	SEQUENTIAL FLASHING WARNING LIGHT	36.00	-8.00	28.00	EA	28.00	\$65.00	\$1,820.00
			0001	1110	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	-2.00	2.00	EA	2.00	\$3,650.00	\$7,300.00
			0001	1120	6169902	MISC.ADA COMPLIANT MOVABLE BARRICADE	4.00	0.00	4.00	EA	4.00	\$65.00	\$260.00
			0001	1130	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$162,039.28	\$162,039.28
			0001	1140	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	12,914.00	0.00	12,914.00	LF	12,914.00	\$3.65	\$47,136.10
			0001	1150	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	1,650.00	0.00	1,650.00	LF	2,437.00	\$18.00	\$43,866.00
			0001	1160	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	172.00	0.00	172.00	EA	172.00	\$180.00	\$30,960.00
			0001	1170	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	5.00	0.00	5.00	EA	5.00	\$180.00	\$900.00
			0001	1180	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING,	6.00	0.00	6.00	EA	2.00	\$400.00	\$800.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 15, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
200117-C04	J4P3260				COMBINATION STR/LT/RT								
			0001	1185	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	8.00	0.00	8.00	EA	8.00	\$400.00	\$3,200.00
			0001	1190	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	195.00	0.00	195.00	EA	195.00	\$180.00	\$35,100.00
			0001	1200	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	90,209.00	0.00	90,209.00	LF	76,035.00	\$0.14	\$10,644.90
			0001	1210	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	69,551.00	0.00	69,551.00	LF	69,551.00	\$0.18	\$12,519.18
			0001	1220	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	7,466.00	0.00	7,466.00	LF	7,466.00	\$0.20	\$1,493.20
			0001	1230	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	237.00	0.00	237.00	LF	237.00	\$2.50	\$592.50
			0001	1240	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,834.00	0.00	1,834.00	LF	576.00	\$0.16	\$92.16
			0001	1244	6200003	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN., WHITE	2,379.00	0.00	2,379.00	LF	2,379.00	\$3.30	\$7,850.70
			0001	1248	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,014.00	0.00	2,014.00	LF	2,014.00	\$0.16	\$322.24
			0001	1250	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	350.00	0.00	350.00	LF	0.00	\$3.00	\$0.00
			0001	1260	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,132.00	0.00	2,132.00	LF	0.00	\$3.00	\$0.00
			0001	1264	6207001	PAVEMENT MARKING REMOVAL	7,693.00	0.00	7,693.00	LF	7,258.00	\$1.00	\$7,258.00
			0001	1266	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	80.00	0.00	80.00	EA	79.00	\$45.00	\$3,555.00
			0001	1270	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	180,467.00	0.00	180,467.00	SQYD	182,997.00	\$1.96	\$358,674.12
			0001	1280	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4,366.00	0.00	4,366.00	SQYD	3,336.64	\$5.50	\$18,351.52
			0001	1290	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	345.30	0.00	345.30	STA	284.70	\$23.21	\$6,607.89
			0001	1300	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
			0001	1310	7250324A	24 IN. PIPE GROUP B	6.00	-3.00	3.00	LF	3.00	\$209.00	\$627.00
			0001	1320	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	2.00	0.00	2.00	FT	2.00	\$1,850.00	\$3,700.00
			0001	1330	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,415.00	\$1,415.00
			0001	1340	8051000A	SEEDING - COOL SEASON MIXTURES	2.10	0.00	2.10	ACRE	1.00	\$3,070.00	\$3,070.00
			0001	1350	8061004	SEDIMENT TRAP ROCK	20.00	-15.00	5.00	CUYD	5.00	\$73.00	\$365.00
			0001	1360	8061005	ROCK DITCH CHECK	36.00	-18.00	18.00	LF	18.00	\$40.00	\$720.00
			0001	1370	8061006	ALTERNATE DITCH CHECK	1,013.00	-668.00	345.00	LF	345.00	\$16.00	\$5,520.00
			0001	1380	8061007A	CURB INLET CHECK	4.00	2.00	6.00	EA	6.00	\$126.00	\$756.00
			0001	1390	8061016	SEDIMENT REMOVAL	146.00	0.00	146.00	CUYD	0.00	\$35.00	\$0.00
			0001	1400	8061019	SILT FENCE	7,156.00	-5,382.00	1,774.00	LF	1,774.00	\$3.00	\$5,322.00
			0001	1410	8064129	TYPE 2 TURF REINFORCEMENT MAT	1,451.00	0.00	1,451.00	SQYD	1,451.00	\$4.96	\$7,196.96
			0010	1420	6061060	MGS GUARDRAIL	1,088.00	87.00	1,175.00	LF	1,175.00	\$18.50	\$21,737.50
			0010	1430	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	738.00	-75.00	663.00	LF	663.00	\$21.50	\$14,254.50
			0010	1440	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	3.00	0.00	3.00	EA	3.00	\$2,800.00	\$8,400.00
			0010	1450	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	7.00	0.00	7.00	EA	7.00	\$2,450.00	\$17,150.00
			0030	1460	9020213	SIGNAL HEAD, TYPE 3S	1.00	0.00	1.00	EA	1.00	\$2,449.00	\$2,449.00
			0030	1470	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	2.00	0.00	2.00	EA	2.00	\$1,964.00	\$3,928.00
			0030	1480	9020833	SH-FLAT SHEET - SIGNAL SIGN	2.00	0.00	2.00	SQFT	0.00	\$277.00	\$0.00
			0030	1490	9020834	SIGNAL SIGN, MOUNTING HARDWARE	2.00	0.00	2.00	EA	0.00	\$220.00	\$0.00
			0030	1500	9022708	POST, SIGNAL 8 FT. OR 2.4 M	2.00	0.00	2.00	EA	2.00	\$2,241.00	\$4,482.00
			0030	1510	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	43.00	0.00	43.00	LF	43.00	\$38.00	\$1,634.00
			0030	1520	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	24.00	0.00	24.00	LF	24.00	\$38.00	\$912.00
			0030	1530	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	126.00	0.00	126.00	LF	126.00	\$44.10	\$5,556.60
			0030	1540	9028308	CABLE, 16 AWG 2 CONDUCTOR	270.00	0.00	270.00	LF	270.00	\$2.80	\$756.00
			0030	1550	9028310	CABLE, 16 AWG 5 CONDUCTOR	270.00	0.00	270.00	LF	270.00	\$3.20	\$864.00
			0030	1560	9028311	CABLE, 16 AWG 7 CONDUCTOR	130.00	0.00	130.00	LF	130.00	\$3.60	\$468.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 15, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200117-C04	J4P3260	0030	1570	9028811	PULL BOX, PREFORMED CLASS 2	2.00	0.00	2.00	EA	2.00	\$2,341.00	\$4,682.00
		0030	1580	9029100	BASE, CONCRETE	0.90	0.00	0.90	CUYD	0.90	\$3,736.00	\$3,362.40
		0030	1590	9029902	MISC.ACCESSIBLE PEDESTRIAN SIGNAL (PUSHBUTTONS)	2.00	0.00	2.00	EA	0.00	\$2,380.00	\$0.00
		0040	1600	9039902	MISC.RELOCATION OF EXISTING SIGN ASSEMBLIES	4.00	4.00	8.00	EA	8.00	\$2,500.00	\$20,000.00
		0001	5101	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	0.00	40.00	40.00	EA	40.00	\$8.45	\$338.00
		0001	5102	6189902	MISC.MOBILIZATION FOR FULL DEPTH PAVEMENT REPAIR	0.00	1.00	1.00	EA	1.00	\$5,040.00	\$5,040.00
		0001	5103	6169902	MISC.SINGLE LANE CLOSURES FOR FULL DEPTH PAVEMENT REPAIR	0.00	2.00	2.00	EA	2.00	\$3,150.00	\$6,300.00
		0001	5104	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	0.00	386.50	386.50	TONS	386.50	\$305.73	\$118,164.64
Project J4P3260 - Total Value Posted to Date as of Report Generated Date											\$3,089,604.75	
200117-C04 Overall - Total Value Posted to Date as of Report Generated Date											\$9,929,629.77	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on January 15, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4P3249

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0060	3049910	MISC. AGGREGATE FOR BASE	12/31/20	1/2/21	-877.60	TONS	Project Length	8.225		19.117		Removing prompt payment
0100	4071005	TACK COAT	12/17/20	12/31/20	3.00	GAL	291 ramps on North side of 24 highway intersection		0		0.226	Corrects error in payment on 10/16.
0200	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	12/17/20	12/31/20	2.00	EA	Project Length	8.225		19.117		TMA's used for temporary pavement marking removals
0300	6161005	CONSTRUCTION SIGNS	12/17/20	12/31/20	-5.10	SQFT	Project Length	8.225		19.117		Corrects error in payment.
0320	6161009	FLAG ASSEMBLY	12/17/20	12/31/20	2.00	EA	Project Length	8.225		19.117		On RWA ahead signs for single lane closures
0350	6161040	FLASHING ARROW PANEL	12/17/20	12/31/20	1.00	EA		8.225		19.117		On 9/18/2020 three lane closures were set up. One for Collins and Herman and 2 more for each of the asphalt paving crews.
0360	6161055	SEQUENTIAL FLASHING WARNING LIGHT	12/17/20	12/31/20	22.00	EA		8.225		19.117		On 9/18/2020 three lane closures were set up. One for Collins and Herman and 2 more for each of the asphalt paving crews.
0410	6200015	PREF THERMO PVMT MARK, 24 IN WHIT	12/17/20	12/31/20	24.00	LF	291 SB left turn and lane 1 at Ruth Ewing	9.436		9.436		Work done 11/11
0420	6200021	PREF THERMO PVMT MARK, LT/RT ARROW	12/22/20	12/31/20	4.00	EA	291 SB off ramp to 24 Highway		0		0.165	
0460	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	12/17/20	12/31/20	7,053.00	LF	Project Length NB and SB	8.225		19.117		Work done on 11/3 and partially paid on 11/9
0490	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	12/17/20	12/31/20	3,885.00	LF	Side roads, outer roads, and entrances project length NB and SB.	8.225		19.117		Work done on 11/9 and partially paid on 11/9
0495	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	12/17/20	12/31/20	1,110.00	LF	Side roads, outer roads, and entrances project length NB and SB.	8.225		19.117		Work done on 11/9 and partially paid on 11/9
0510	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	12/17/20	12/31/20	0.12	SQYD	Project Length	8.225		19.117		Rounding
5009	3049910	MISC. AGGREGATE FOR BASE	12/31/20	1/2/21	2,507.00	TONS	291 NB and SB from Leonard to 24 Highway	8.225		16.478		

Project: J4P3260

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0800	3049910	MISC. AGGREGATE FOR BASE	12/31/20	1/2/21	-82.00	TONS	Project Length	0.00		6.156		Removing prompt payment
0880	6081010	CONCRETE CURB RAMP	12/31/20	1/2/21	28.70	SQYD	Stark and Overton	2.341		4.068		
0890	6081012	TRUNCATED DOMES	12/31/20	1/2/21	22.00	SQFT	Flintlock		3.90		4.00	
0900	6086004	CONCRETE SIDEWALK, 4 IN.	12/17/20	12/31/20	56.19	SQYD	Stark, Flintlock, and Overton	2.351		4.285		Adjusted to final field measured quantity
0910	6099903	MISC. PAVED DRAINAGE	12/17/20	12/31/20	19.00	LF	Stark, Flintlock, and Overton	2.351		4.285		Adjusted to final field measured quantity
0930	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	12/17/20	12/31/20	2.00	EA	Project Length	0.00		6.156		TMA used to remove temporary pavement markings
1040	6161005	CONSTRUCTION SIGNS	12/17/20	12/31/20	5.00	SQFT	Project Length	0.00		6.156		
1050	6161008	ADVANCED WARNING RAIL SYSTEM	12/17/20	12/31/20	4.00	EA	Beginning and end of the project	0.00		6.156		
1060	6161009	FLAG ASSEMBLY	12/17/20	12/31/20	14.00	EA	On each RWA signs	0.00		6.156		Each end, I-435, Flintlock, Ash, I-35, Church, Glen Hendren, College
1090	6161040	FLASHING ARROW PANEL	12/17/20	12/31/20	1.00	EA	291 NB and SB between I-35 and Kansas Street	3.95		6.156		
1100	6161055	SEQUENTIAL FLASHING WARNING LIGHT	12/17/20	12/31/20	28.00	EA	291 NB and SB between I-35 and Kansas Street	3.95		6.156		
1120	6169902	MISC. TRAFFIC CONTROL DEVICES	12/17/20	12/31/20	4.00	EA	Flintlock and Overton	3.95		4.25		
1150	6200015	PREF THERMO PVMT MARK, 24 IN WHIT	12/22/20	12/31/20	86.00	LF	Eastern, Stark, 103rd, Cedar, and 96th	1.127		4.41		
1160	6200021	PREF THERMO PVMT MARK, LT/RT ARROW	12/22/20	12/31/20	16.00	EA	Eastern, Stark, 103rd, Cedar, and 96th	1.127		4.41		
1270	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	12/17/20	12/31/20	-2,951.78	SQYD	NA	0.00		6.156		Double paid on 10/3
5104	3049910	MISC. AGGREGATE FOR BASE	12/31/20	1/2/21	386.50	TONS	291 NB and SB from I-435 to Flintlock	0.00		3.9		

**The information below this line are details for Construction Signs (if applicable),
No Data Available**



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
0050	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		7	Oct 16, 2020	SYSTEM	(\$5,096.00)					
				7	Oct 16, 2020	SYSTEM	\$5,096.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user yostj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				8	Nov 2, 2020	SYSTEM	(\$5,096.00)					
				8	Nov 2, 2020	SYSTEM	\$5,096.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user yostj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				9	Nov 16, 2020	SYSTEM	(\$5,096.00)					
				9	Nov 16, 2020	SYSTEM	\$5,096.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user yostj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				10	Dec 2, 2020	SYSTEM	(\$5,096.00)					
				10	Dec 2, 2020	SYSTEM	\$5,096.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user yostj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				11	Dec 16, 2020	SYSTEM	(\$5,096.00)					
				11	Dec 16, 2020	SYSTEM	\$5,096.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user yostj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				12	Jan 2, 2021	SYSTEM	(\$5,096.00)					
				12	Jan 2, 2021	SYSTEM	\$5,096.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user yostj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				- Total							\$0.00	
				Material - Total							\$0.00	
	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		7	Oct 16, 2020	SYSTEM	(\$14.02)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
- Total							(\$14.02)					
Price - Total							(\$14.02)					
0050 - Total							(\$14.02)					
0060	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Material		7	Oct 16, 2020	SYSTEM	(\$54,332.22)					
				7	Oct 16, 2020	SYSTEM	\$54,332.22	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user yostj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				8	Nov 2, 2020	SYSTEM	(\$54,332.22)					
				8	Nov 2, 2020	SYSTEM	\$54,332.22	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user yostj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
				9	Nov 16, 2020	SYSTEM	(\$54,332.22)					
				9	Nov 16, 2020	SYSTEM	\$54,332.22	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user yostj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
				10	Dec 2, 2020	SYSTEM	(\$54,332.22)					
				10	Dec 2, 2020	SYSTEM	\$54,332.22	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) due to user yostj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
				11	Dec 16, 2020	SYSTEM	(\$54,332.22)					
				11	Dec 16, 2020	SYSTEM	\$54,332.22	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user yostj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
- Total							\$0.00					
Material - Total							\$0.00					
0060 - Total							\$0.00					
0070	BITUMINOUS PAVEMENT	Material		5	Sep 16,	SYSTEM	(\$599,503.13)					



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0070	MIXTURE PG64-22, (BP-1)	Material			2020			
				5	Sep 16, 2020	SYSTEM	\$599,503.13	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user yostj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				6	Oct 1, 2020	SYSTEM	(\$840,921.00)	
				6	Oct 1, 2020	SYSTEM	\$840,921.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user yostj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				7	Oct 16, 2020	SYSTEM	(\$1,162,467.13)	
				7	Oct 16, 2020	SYSTEM	\$1,162,467.13	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user yostj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				8	Nov 2, 2020	SYSTEM	(\$1,256,033.06)	
				8	Nov 2, 2020	SYSTEM	\$1,256,033.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user yostj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				9	Nov 16, 2020	SYSTEM	(\$1,256,033.06)	
				9	Nov 16, 2020	SYSTEM	\$1,256,033.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user yostj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				10	Dec 2, 2020	SYSTEM	(\$1,256,033.06)	
				10	Dec 2, 2020	SYSTEM	\$1,256,033.06	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user yostj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				11	Dec 16, 2020	SYSTEM	(\$1,352,239.57)	
				11	Dec 16, 2020	SYSTEM	\$1,352,239.57	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user yostj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				12	Jan 2, 2021	SYSTEM	(\$1,009,039.57)	
				12	Jan 2, 2021	SYSTEM	\$1,009,039.57	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user yostj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
			- Total					
Material - Total							\$0.00	
BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	ACAD	4	Sep 2, 2020	yostj1	(\$2,095.92)	Asphalt cement price adjustment for the dates 8/16/20 through 8/31/20. Adjustments for the dates 8/20, 8/24, and 9/1 are not included and will be corrected once quantities are agreed upon.	
			5	Sep 16, 2020	yostj1	(\$15,372.12)	Asphalt cement price adjustment for dates 9/1 through 9/15 with additional adjustments for 8/20 and 8/24 that were not included on the previous estimate.	
			6	Oct 1, 2020	yostj1	(\$7,034.32)	Asphalt cement price adjustment for dates 9/16 through 9/29.	
			7	Oct 16, 2020	yostj1	(\$9,369.06)	Asphalt cement price adjustment for the dates 10/01 to 10/15.	
			8	Nov 2, 2020	yostj1	(\$2,726.28)	Asphalt cement price adjustment for dates 10/16 through 11/1.	
			11	Dec 16, 2020	yostj1	(\$2,803.22)	Asphalt cement price adjustment for 09/30/2020.	
ACAD - Total							(\$39,400.92)	
BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)		FUEL	5	Sep 16, 2020	yostj1	(\$72.28)	Fuel price adjustment correction on items paid on 9/12, but the work was performed on 8/20 and 8/24. The system autogenerated the 332.74 tons using the factors for September instead of August.	
			FUEL - Total					
Other Item Adjustment - Total							(\$39,473.20)	
BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		4	Sep 2, 2020	SYSTEM	(\$2,435.46)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			5	Sep 16, 2020	SYSTEM	(\$17,096.87)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			6	Oct 1, 2020	SYSTEM	(\$7,823.57)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0070	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		7	Oct 16, 2020	SYSTEM	(\$11,353.42)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				8	Nov 2, 2020	SYSTEM	(\$3,303.70)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				11	Dec 16, 2020	SYSTEM	(\$3,117.74)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				
Price - Total							(\$45,130.76)	
0070 - Total							(\$84,603.96)	
0090	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125B MIX)	Material		3	Aug 17, 2020	SYSTEM	(\$998,823.75)	
				3	Aug 17, 2020	SYSTEM	\$998,823.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user yostj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				4	Sep 2, 2020	SYSTEM	(\$1,456,140.98)	
				4	Sep 2, 2020	SYSTEM	\$1,456,140.98	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user yostj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				5	Sep 16, 2020	SYSTEM	(\$1,503,695.41)	
				5	Sep 16, 2020	SYSTEM	\$1,503,695.41	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user yostj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				6	Oct 1, 2020	SYSTEM	(\$2,072,681.60)	
				6	Oct 1, 2020	SYSTEM	\$2,072,681.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) due to user yostj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				7	Oct 16, 2020	SYSTEM	(\$2,192,547.59)	
				7	Oct 16, 2020	SYSTEM	\$2,192,547.59	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user yostj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				8	Nov 2, 2020	SYSTEM	(\$2,325,404.60)	
				8	Nov 2, 2020	SYSTEM	\$2,325,404.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user yostj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				9	Nov 16, 2020	SYSTEM	(\$2,325,404.60)	
				9	Nov 16, 2020	SYSTEM	\$2,325,404.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user yostj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				10	Dec 2, 2020	SYSTEM	(\$2,325,404.60)	
				10	Dec 2, 2020	SYSTEM	\$2,325,404.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) due to user yostj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				11	Dec 16, 2020	SYSTEM	(\$2,333,741.00)	
				11	Dec 16, 2020	SYSTEM	\$2,333,741.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user yostj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				12	Jan 2, 2021	SYSTEM	(\$591,661.00)	
				12	Jan 2, 2021	SYSTEM	\$591,661.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user yostj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
- Total							\$0.00	
Material - Total							\$0.00	
	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125B MIX)	Other Item Adjustment	ACAD	3	Aug 17, 2020	yostj1	(\$43,460.81)	Asphalt cement price adjustment for dates 7/28/20 through 8/15/20.
				4	Sep 2, 2020	yostj1	(\$19,950.93)	Asphalt cement price adjustment for the dates 8/16/20 through 8/31/20. Adjustments for the dates 8/20, 8/24, and 9/1 are not included and will be corrected once quantities are agreed upon.



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0090	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125B MIX)	Other Item Adjustment	ACAD	5	Sep 16, 2020	yostj1	(\$2,074.61)	Asphalt cement price adjustment for dates 9/1 through 9/15 with additional adjustments for 8/20 and 8/24 that were not included on the previous estimate and a correction for 8/25.	
				6	Oct 1, 2020	yostj1	(\$28,992.08)	Asphalt cement price adjustment for dates 9/16 through 9/29.	
				7	Oct 16, 2020	yostj1	(\$1,059.79)	Asphalt cement price adjustment for the dates 10/01 to 10/15.	
				8	Nov 2, 2020	yostj1	(\$5,796.02)	Asphalt cement price adjustment for dates 10/16 through 11/1.	
				11	Dec 16, 2020	yostj1	(\$363.69)	Asphalt cement price adjustment for 09/30/2020.	
	ACAD - Total							(\$101,697.93)	
	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125B MIX)			FUEL	5	Sep 16, 2020	yostj1	(\$67.11)	Fuel price adjustment correction on items paid or corrected on 9/12, but the work was performed on 8/20, 8/24, or 8/25. The system autogenerated the 385.89 tons using the factors for September instead of August.
					FUEL - Total				
	Other Item Adjustment - Total							(\$101,765.04)	
	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125B MIX)	Price			3	Aug 17, 2020	SYSTEM	(\$42,599.18)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					4	Sep 2, 2020	SYSTEM	(\$19,522.50)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					5	Sep 16, 2020	SYSTEM	(\$1,943.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					6	Oct 1, 2020	SYSTEM	(\$23,248.58)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					7	Oct 16, 2020	SYSTEM	(\$4,986.57)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					8	Nov 2, 2020	SYSTEM	(\$5,914.63)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
11					Dec 16, 2020	SYSTEM	(\$340.62)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
- Total							(\$98,555.13)		
Price - Total							(\$98,555.13)		
0090 - Total							(\$200,320.17)		
0100	TACK COAT	Material		3	Aug 17, 2020	SYSTEM	(\$42,318.00)		
				3	Aug 17, 2020	SYSTEM	\$42,318.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user yostj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				4	Sep 2, 2020	SYSTEM	(\$67,666.50)		
				4	Sep 2, 2020	SYSTEM	\$67,666.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user yostj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				5	Sep 16, 2020	SYSTEM	(\$81,648.00)		
				5	Sep 16, 2020	SYSTEM	\$81,648.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user yostj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				6	Oct 1, 2020	SYSTEM	(\$89,703.00)		
				6	Oct 1, 2020	SYSTEM	\$89,703.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) due to user yostj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
	- Total							\$0.00	
	Material - Total							\$0.00	
	TACK COAT	Overrun	Overrun	8	Nov 2, 2020	SYSTEM	(\$8,428.50)		
				11	Dec 16, 2020	SYSTEM	(\$2,610.00)		
12				Jan 2, 2021	SYSTEM	(\$6.75)			
Overrun - Total							(\$11,045.25)		
Overrun - Total							(\$11,045.25)		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0100 - Total							(\$11,045.25)		
0110	MISC. POLYMER MODIFIED EMULSION MEMBRANE	Material		6	Oct 1, 2020	SYSTEM	(\$64,805.35)		
				6	Oct 1, 2020	SYSTEM	\$64,805.35	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) due to user yostj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
			- Total						\$0.00
Material - Total							\$0.00		
0110 - Total							\$0.00		
0120	ULTRATHIN BONDED WEARING SURFACE, TYPE B	Material		6	Oct 1, 2020	SYSTEM	(\$140,169.04)		
				6	Oct 1, 2020	SYSTEM	\$140,169.04	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0045) due to user yostj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				7	Oct 16, 2020	SYSTEM	(\$140,169.04)		
				7	Oct 16, 2020	SYSTEM	\$140,169.04	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user yostj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				8	Nov 2, 2020	SYSTEM	(\$140,169.04)		
				8	Nov 2, 2020	SYSTEM	\$140,169.04	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user yostj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
	- Total						\$0.00		
	Material - Total							\$0.00	
		ULTRATHIN BONDED WEARING SURFACE, TYPE B	Other Item Adjustment	ACAD	6	Oct 1, 2020	yostj1	(\$3,145.42)	Asphalt cement price adjustment for dates 9/16 through 9/29.
	ACAD - Total						(\$3,145.42)		
Other Item Adjustment - Total							(\$3,145.42)		
	ULTRATHIN BONDED WEARING SURFACE, TYPE B	Price		6	Oct 1, 2020	SYSTEM	(\$2,487.80)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
- Total						(\$2,487.80)			
Price - Total							(\$2,487.80)		
0120 - Total							(\$5,633.22)		
0130	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material		6	Oct 1, 2020	SYSTEM	(\$938.40)		
				6	Oct 1, 2020	SYSTEM	\$938.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) due to user yostj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				7	Oct 16, 2020	SYSTEM	(\$938.40)		
				7	Oct 16, 2020	SYSTEM	\$938.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user yostj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				8	Nov 2, 2020	SYSTEM	(\$938.40)		
				8	Nov 2, 2020	SYSTEM	\$938.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user yostj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
	- Total						\$0.00		
Material - Total							\$0.00		
	CONCRETE PAVEMENT (8 IN. NON-REINF)	Price		6	Oct 1, 2020	SYSTEM	(\$2.41)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
- Total						(\$2.41)			
Price - Total							(\$2.41)		
0130 - Total							(\$2.41)		
0150	CONCRETE MEDIAN	Material		8	Nov 2, 2020	SYSTEM	(\$12,340.90)		
				8	Nov 2, 2020	SYSTEM	\$12,340.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user yostj1 overriding Payment	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0150	CONCRETE MEDIAN	Material						Estimate Exception 19 on the current Payment Estimate.
				9	Nov 16, 2020	SYSTEM	(\$28,821.80)	
				9	Nov 16, 2020	SYSTEM	\$28,821.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user yostj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				10	Dec 2, 2020	SYSTEM	(\$28,821.80)	
				10	Dec 2, 2020	SYSTEM	\$28,821.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) due to user yostj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0150 - Total							\$0.00	
0160	6 IN. CONCRETE MEDIAN STRIP	Material		8	Nov 2, 2020	SYSTEM	(\$2,890.55)	
				8	Nov 2, 2020	SYSTEM	\$2,890.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user yostj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				9	Nov 16, 2020	SYSTEM	(\$2,890.55)	
				9	Nov 16, 2020	SYSTEM	\$2,890.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user yostj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				10	Dec 2, 2020	SYSTEM	(\$2,890.55)	
				10	Dec 2, 2020	SYSTEM	\$2,890.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) due to user yostj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				11	Dec 16, 2020	SYSTEM	(\$2,890.55)	
				11	Dec 16, 2020	SYSTEM	\$2,890.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user yostj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0160 - Total							\$0.00	
0170	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material		8	Nov 2, 2020	SYSTEM	(\$8,233.67)	
				8	Nov 2, 2020	SYSTEM	\$8,233.67	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user yostj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
				9	Nov 16, 2020	SYSTEM	(\$13,606.50)	
				9	Nov 16, 2020	SYSTEM	\$13,606.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user yostj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				10	Dec 2, 2020	SYSTEM	(\$13,606.50)	
				10	Dec 2, 2020	SYSTEM	\$13,606.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) due to user yostj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				12	Jan 2, 2021	SYSTEM	(\$8,233.67)	
				12	Jan 2, 2021	SYSTEM	\$8,233.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user yostj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0170 - Total							\$0.00	
0200	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		12	Jan 2, 2021	SYSTEM	(\$3,000.00)	
				12	Jan 2, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user yostj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0200		Material	- Total				\$0.00			
	Material - Total						\$0.00			
0200 - Total							\$0.00			
0210	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		1	Jul 17, 2020	SYSTEM	(\$147,057.00)			
			2	Aug 3, 2020	SYSTEM	(\$232,559.68)				
			3	Aug 17, 2020	SYSTEM	(\$256,441.95)				
			3	Aug 17, 2020	SYSTEM	\$256,441.95	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user yostj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
			4	Sep 2, 2020	SYSTEM	(\$256,441.95)				
			4	Sep 2, 2020	SYSTEM	\$256,441.95	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user yostj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
			5	Sep 16, 2020	SYSTEM	(\$256,441.95)				
			5	Sep 16, 2020	SYSTEM	\$256,441.95	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user yostj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
			6	Oct 1, 2020	SYSTEM	(\$256,441.95)				
			6	Oct 1, 2020	SYSTEM	\$256,441.95	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) due to user yostj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
			7	Oct 16, 2020	SYSTEM	(\$256,441.95)				
			7	Oct 16, 2020	SYSTEM	\$256,441.95	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user yostj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
			8	Nov 2, 2020	SYSTEM	(\$256,441.95)				
			8	Nov 2, 2020	SYSTEM	\$256,441.95	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user yostj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.			
			9	Nov 16, 2020	SYSTEM	(\$409,260.98)				
			9	Nov 16, 2020	SYSTEM	\$409,260.98	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user yostj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.			
			10	Dec 2, 2020	SYSTEM	(\$409,260.98)				
			10	Dec 2, 2020	SYSTEM	\$409,260.98	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) due to user yostj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.			
					- Total				(\$379,616.68)	
Material - Total								(\$379,616.68)		
	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	MaterialCredit		2	Aug 3, 2020	SYSTEM	\$147,057.00			
			3	Aug 17, 2020	SYSTEM	\$232,559.68				
					- Total			\$379,616.68		
MaterialCredit - Total							\$379,616.68			
	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Other Item Adjustment	OTHR	6	Oct 1, 2020	yostj1	\$3,165.95	An adjustment was made on estimate 0003 to correct the autogenerated adjustment for an item that was an overrun and had insufficient materials testing. Now that the change order has processed that adjustment is no longer needed and therefore this adjustments makes that correction.		
			OTHR - Total				\$3,165.95			
	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR			PPPS	1	Jul 17, 2020	kinga1	\$147,057.00	Payment made for completed work. Working with Materials and QC to resolve exception related to system-generated deduction.	
				3	Aug 17, 2020	yostj1	(\$147,057.00)	This adjustment offsets the partial payment for pending sample done on estimate 0002 and allows the override to control the material adjustment. Working with Materials and QC to resolve exception.		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0210		Other Item Adjustment	PPPS - Total				\$0.00	
Other Item Adjustment - Total							\$3,165.95	
	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun	Overrun	3	Aug 17, 2020	SYSTEM	(\$3,165.95)	
				3	Aug 17, 2020	SYSTEM	\$3,165.95	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) overriding Payment Estimate Exception 23 on the current Payment Estimate.
				3	Aug 17, 2020	yostj1	(\$3,165.95)	
				4	Sep 2, 2020	SYSTEM	(\$3,165.95)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				4	Sep 2, 2020	SYSTEM	\$3,165.95	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 16 on the current Payment Estimate.
				5	Sep 16, 2020	SYSTEM	(\$3,165.95)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				5	Sep 16, 2020	SYSTEM	\$3,165.95	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) overriding Payment Estimate Exception 21 on the current Payment Estimate.
Overrun - Total							(\$3,165.95)	
Overrun - Total							(\$3,165.95)	
0210 - Total							\$0.00	
0240	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	Overrun	Overrun	2	Aug 3, 2020	SYSTEM	(\$2,892.00)	
				3	Aug 17, 2020	SYSTEM	(\$2,853.00)	
				6	Oct 1, 2020	SYSTEM	\$5,745.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '5.00000 - 5.00000, 'is applied (if non-zero).
Overrun - Total							\$0.00	
Overrun - Total							\$0.00	
0240 - Total							\$0.00	
0250	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material		1	Jul 17, 2020	SYSTEM	(\$3,792.90)	
			2	Aug 3, 2020	SYSTEM	(\$5,687.00)		
			3	Aug 17, 2020	SYSTEM	(\$7,397.80)		
			3	Aug 17, 2020	SYSTEM	\$7,397.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user yostj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
			4	Sep 2, 2020	SYSTEM	(\$7,397.80)		
			4	Sep 2, 2020	SYSTEM	\$7,397.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user yostj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
			5	Sep 16, 2020	SYSTEM	(\$7,397.80)		
			5	Sep 16, 2020	SYSTEM	\$7,397.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user yostj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
			6	Oct 1, 2020	SYSTEM	(\$263.20)		
			6	Oct 1, 2020	SYSTEM	\$263.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0048) due to user yostj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
- Total							(\$9,479.90)	
Material - Total							(\$9,479.90)	
	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	MaterialCredit		2	Aug 3, 2020	SYSTEM	\$3,792.90	
			3	Aug 17, 2020	SYSTEM	\$5,687.00		
- Total							\$9,479.90	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0250	MaterialCredit - Total							\$9,479.90		
	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Other Item Adjustment	PPPS	1	Jul 17, 2020	kinga1	\$3,792.90	Payment made for completed work. Working with Materials and QC to resolve exception related to system-generated deduction.		
3				Aug 17, 2020	yostj1	(\$3,792.90)	This adjustment offsets the partial payment for pending sample done on estimate 0002 and allows the override to control the material adjustment. Working with Materials and QC to resolve exception.			
PPPS - Total							\$0.00			
Other Item Adjustment - Total							\$0.00			
0250 - Total							\$0.00			
0260	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	Other Item Adjustment	ACAD	10	Dec 2, 2020	yostj1	(\$298.08)	Asphalt cement price adjustment for work between the dates 7/15/20 and 7/18/20.		
ACAD - Total							(\$298.08)			
Other Item Adjustment - Total							(\$298.08)			
0260 - Total							(\$298.08)			
0280	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Other Item Adjustment	ACAD	10	Dec 2, 2020	yostj1	(\$676.72)	Asphalt cement price adjustment for work between the dates 7/14/20 through 8/26/20		
ACAD - Total							(\$676.72)			
Other Item Adjustment - Total							(\$676.72)			
0280 - Total							(\$676.72)			
0300	CONSTRUCTION SIGNS	Material		1	Jul 17, 2020	SYSTEM	(\$3,673.45)			
				2	Aug 3, 2020	SYSTEM	(\$3,673.45)			
				3	Aug 17, 2020	SYSTEM	(\$3,673.45)			
				3	Aug 17, 2020	SYSTEM	\$3,673.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user yostj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				- Total						(\$7,346.90)
	Material - Total							(\$7,346.90)		
	CONSTRUCTION SIGNS	MaterialCredit		2	Aug 3, 2020	SYSTEM	\$3,673.45			
				3	Aug 17, 2020	SYSTEM	\$3,673.45			
				- Total						\$7,346.90
	MaterialCredit - Total							\$7,346.90		
	CONSTRUCTION SIGNS	Other Item Adjustment	PPPS	1	Jul 17, 2020	kinga1	\$3,673.45	Payment made for completed work. Working with Materials and QC to resolve exception related to system-generated deduction.		
				3	Aug 17, 2020	yostj1	(\$3,673.45)	This adjustment offsets the partial payment for pending sample done on estimate 0002 and allows the override to control the material adjustment. Working with Materials and QC to resolve exception.		
				PPPS - Total						\$0.00
	Other Item Adjustment - Total							\$0.00		
	CONSTRUCTION SIGNS	Overrun	Overrun	5	Sep 16, 2020	SYSTEM	(\$28.05)			
12				Jan 2, 2021	SYSTEM	\$28.05	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.50000 - 5.50000, 'is applied (if non-zero).			
Overrun - Total							\$0.00			
Overrun - Total							\$0.00			
0300 - Total							\$0.00			
0310	ADVANCED WARNING RAIL SYSTEM	Material		1	Jul 17, 2020	SYSTEM	(\$320.00)			
				2	Aug 3, 2020	SYSTEM	(\$320.00)			
				3	Aug 17, 2020	SYSTEM	(\$320.00)			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0310	ADVANCED WARNING RAIL SYSTEM	Material		3	Aug 17, 2020	SYSTEM	\$320.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user yostj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
			- Total						
	Material - Total							(\$640.00)	
	ADVANCED WARNING RAIL SYSTEM	MaterialCredit		2	Aug 3, 2020	SYSTEM	\$320.00		
				3	Aug 17, 2020	SYSTEM	\$320.00		
	- Total						\$640.00		
	MaterialCredit - Total							\$640.00	
	ADVANCED WARNING RAIL SYSTEM	Other Item Adjustment	PPPS	1	Jul 17, 2020	kinga1	\$320.00	Payment made for completed work. Working with Materials and QC to resolve exception related to system-generated deduction.	
				3	Aug 17, 2020	yostj1	(\$320.00)	This adjustment offsets the partial payment for pending sample done on estimate 0002 and allows the override to control the material adjustment. Working with Materials and QC to resolve exception.	
	PPPS - Total						\$0.00		
Other Item Adjustment - Total							\$0.00		
0310 - Total							\$0.00		
0320	FLAG ASSEMBLY	Material		1	Jul 17, 2020	SYSTEM	(\$240.00)		
				2	Aug 3, 2020	SYSTEM	(\$240.00)		
				3	Aug 17, 2020	SYSTEM	(\$240.00)		
				3	Aug 17, 2020	SYSTEM	\$240.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user yostj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
	- Total						(\$480.00)		
	Material - Total							(\$480.00)	
	FLAG ASSEMBLY	MaterialCredit		2	Aug 3, 2020	SYSTEM	\$240.00		
				3	Aug 17, 2020	SYSTEM	\$240.00		
	- Total						\$480.00		
	MaterialCredit - Total							\$480.00	
FLAG ASSEMBLY	Other Item Adjustment	PPPS	1	Jul 17, 2020	kinga1	\$240.00	Payment made for completed work. Working with Materials and QC to resolve exception related to system-generated deduction.		
			3	Aug 17, 2020	yostj1	(\$240.00)	This adjustment offsets the partial payment for pending sample done on estimate 0002 and allows the override to control the material adjustment. Working with Materials and QC to resolve exception.		
PPPS - Total						\$0.00			
Other Item Adjustment - Total							\$0.00		
0320 - Total							\$0.00		
0330	CHANNELIZER (TRIM LINE)	Material		1	Jul 17, 2020	SYSTEM	(\$4,200.00)		
				2	Aug 3, 2020	SYSTEM	(\$4,200.00)		
				3	Aug 17, 2020	SYSTEM	(\$4,200.00)		
				3	Aug 17, 2020	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user yostj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
	- Total						(\$8,400.00)		
	Material - Total							(\$8,400.00)	
	CHANNELIZER (TRIM LINE)	MaterialCredit		2	Aug 3, 2020	SYSTEM	\$4,200.00		
				3	Aug 17, 2020	SYSTEM	\$4,200.00		
	- Total						\$8,400.00		
	MaterialCredit - Total							\$8,400.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
0330	CHANNELIZER (TRIM LINE)	Other Item Adjustment	PPPS	1	Jul 17, 2020	kinga1	\$4,200.00	Payment made for completed work. Working with Materials and QC to resolve exception related to system-generated deduction.			
				3	Aug 17, 2020	yostj1	(\$4,200.00)	This adjustment offsets the partial payment for pending sample done on estimate 0002 and allows the override to control the material adjustment. Working with Materials and QC to resolve exception.			
				PPPS - Total						\$0.00	
				Other Item Adjustment - Total						\$0.00	
				0330 - Total						\$0.00	
0340	TYPE III MOVEABLE BARRICADE	Material		1	Jul 17, 2020	SYSTEM	(\$750.00)				
				2	Aug 3, 2020	SYSTEM	(\$750.00)				
				3	Aug 17, 2020	SYSTEM	(\$750.00)				
				3	Aug 17, 2020	SYSTEM	\$750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user yostj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.			
				- Total						(\$1,500.00)	
	Material - Total						(\$1,500.00)				
	TYPE III MOVEABLE BARRICADE	MaterialCredit			2	Aug 3, 2020	SYSTEM	\$750.00			
					3	Aug 17, 2020	SYSTEM	\$750.00			
					- Total						\$1,500.00
	MaterialCredit - Total						\$1,500.00				
	TYPE III MOVEABLE BARRICADE	Other Item Adjustment	PPPS		1	Jul 17, 2020	kinga1	\$750.00	Payment made for completed work. Working with Materials and QC to resolve exception related to system-generated deduction.		
					3	Aug 17, 2020	yostj1	(\$750.00)	This adjustment offsets the partial payment for pending sample done on estimate 0002 and allows the override to control the material adjustment. Working with Materials and QC to resolve exception.		
PPPS - Total								\$0.00			
Other Item Adjustment - Total								\$0.00			
0340 - Total						\$0.00					
0350	FLASHING ARROW PANEL	Material		1	Jul 17, 2020	SYSTEM	(\$1,500.00)				
				2	Aug 3, 2020	SYSTEM	(\$1,500.00)				
				3	Aug 17, 2020	SYSTEM	(\$1,500.00)				
				3	Aug 17, 2020	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user yostj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.			
				- Total						(\$3,000.00)	
	Material - Total						(\$3,000.00)				
	FLASHING ARROW PANEL	MaterialCredit			2	Aug 3, 2020	SYSTEM	\$1,500.00			
					3	Aug 17, 2020	SYSTEM	\$1,500.00			
					- Total						\$3,000.00
	MaterialCredit - Total						\$3,000.00				
	FLASHING ARROW PANEL	Other Item Adjustment	PPPS		1	Jul 17, 2020	kinga1	\$1,500.00	Payment made for completed work. Working with Materials and QC to resolve exception related to system-generated deduction.		
					3	Aug 17, 2020	yostj1	(\$1,500.00)	This adjustment offsets the partial payment for pending sample done on estimate 0002 and allows the override to control the material adjustment. Working with Materials and QC to resolve exception.		
PPPS - Total								\$0.00			
Other Item Adjustment - Total								\$0.00			
0350 - Total						\$0.00					
0370	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR	Material		1	Jul 17, 2020	SYSTEM	(\$8,650.00)				
				2	Aug 3, 2020	SYSTEM	(\$8,650.00)				



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0370	FURNISHED, CONTRACTOR RETAINED	Material		3	Aug 17, 2020	SYSTEM	(\$8,650.00)		
				3	Aug 17, 2020	SYSTEM	\$8,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user yostj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
	- Total							(\$17,300.00)	
	Material - Total							(\$17,300.00)	
	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	MaterialCredit		2	Aug 3, 2020	SYSTEM	\$8,650.00		
				3	Aug 17, 2020	SYSTEM	\$8,650.00		
				- Total					
	MaterialCredit - Total							\$17,300.00	
	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Other Item Adjustment	PPPS	1	Jul 17, 2020	kinga1	\$8,650.00	Payment made for completed work. Working with Materials and QC to resolve exception related to system-generated deduction.	
				3	Aug 17, 2020	yostj1	(\$8,650.00)	This adjustment offsets the partial payment for pending sample done on estimate 0002 and allows the override to control the material adjustment. Working with Materials and QC to resolve exception.	
PPPS - Total							\$0.00		
Other Item Adjustment - Total							\$0.00		
0370 - Total							\$0.00		
0390	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN., WHITE	Material		7	Oct 16, 2020	SYSTEM	(\$1,494.90)		
				7	Oct 16, 2020	SYSTEM	\$1,494.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user yostj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.	
				8	Nov 2, 2020	SYSTEM	(\$1,494.90)		
				8	Nov 2, 2020	SYSTEM	\$1,494.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user yostj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.	
	- Total							\$0.00	
Material - Total							\$0.00		
0390 - Total							\$0.00		
0400	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Material		7	Oct 16, 2020	SYSTEM	(\$7,982.55)		
				7	Oct 16, 2020	SYSTEM	\$7,982.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user yostj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	
				8	Nov 2, 2020	SYSTEM	(\$7,982.55)		
				8	Nov 2, 2020	SYSTEM	\$7,982.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user yostj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.	
	- Total							\$0.00	
Material - Total							\$0.00		
0400 - Total							\$0.00		
0410	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		7	Oct 16, 2020	SYSTEM	(\$8,334.00)		
				7	Oct 16, 2020	SYSTEM	\$8,334.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user yostj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.	
				8	Nov 2, 2020	SYSTEM	(\$8,334.00)		
				8	Nov 2, 2020	SYSTEM	\$8,334.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user yostj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.	
	- Total							\$0.00	
Material - Total							\$0.00		
0410 - Total							\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0420	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		7	Oct 16, 2020	SYSTEM	(\$2,880.00)			
				7	Oct 16, 2020	SYSTEM	\$2,880.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user yostj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.		
				- Total					\$0.00	
				Material - Total					\$0.00	
0420 - Total							\$0.00			
0430	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	Material		7	Oct 16, 2020	SYSTEM	(\$400.00)			
				7	Oct 16, 2020	SYSTEM	\$400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user yostj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.		
				- Total					\$0.00	
				Material - Total					\$0.00	
0430 - Total							\$0.00			
0440	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Material		7	Oct 16, 2020	SYSTEM	(\$10,980.00)			
				7	Oct 16, 2020	SYSTEM	\$10,980.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user yostj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.		
				- Total					\$0.00	
				Material - Total					\$0.00	
0440 - Total							\$0.00			
0460	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		5	Sep 16, 2020	SYSTEM	(\$1,960.10)			
				5	Sep 16, 2020	SYSTEM	\$1,960.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user yostj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				6	Oct 1, 2020	SYSTEM	(\$1,960.10)			
				6	Oct 1, 2020	SYSTEM	\$1,960.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0049) due to user yostj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.		
				7	Oct 16, 2020	SYSTEM	(\$3,508.80)			
				7	Oct 16, 2020	SYSTEM	\$3,508.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user yostj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.		
				8	Nov 2, 2020	SYSTEM	(\$6,385.20)			
				8	Nov 2, 2020	SYSTEM	\$6,385.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user yostj1 overriding Payment Estimate Exception 59 on the current Payment Estimate.		
				9	Nov 16, 2020	SYSTEM	(\$25,956.45)			
				9	Nov 16, 2020	SYSTEM	\$25,956.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user yostj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.		
				- Total					\$0.00	
Material - Total					\$0.00					
0460 - Total							\$0.00			
0470	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		7	Oct 16, 2020	SYSTEM	(\$1,351.80)			
				7	Oct 16, 2020	SYSTEM	\$1,351.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user yostj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.		
				8	Nov 2, 2020	SYSTEM	(\$1,351.80)			
				8	Nov 2, 2020	SYSTEM	\$1,351.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user yostj1 overriding Payment Estimate Exception 65 on the current Payment Estimate.		
				9	Nov 16, 2020	SYSTEM	(\$23,195.16)			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0470	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		9	Nov 16, 2020	SYSTEM	\$23,195.16	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user yostj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.	
				- Total				\$0.00	
				Material - Total				\$0.00	
0470 - Total							\$0.00		
0480	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		9	Nov 16, 2020	SYSTEM	(\$2,440.80)		
				9	Nov 16, 2020	SYSTEM	\$2,440.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user yostj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.	
				- Total				\$0.00	
Material - Total				\$0.00					
0480 - Total							\$0.00		
0490	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		7	Oct 16, 2020	SYSTEM	(\$2,531.75)		
				7	Oct 16, 2020	SYSTEM	\$2,531.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user yostj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.	
				8	Nov 2, 2020	SYSTEM	(\$2,607.15)		
				8	Nov 2, 2020	SYSTEM	\$2,607.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user yostj1 overriding Payment Estimate Exception 67 on the current Payment Estimate.	
				9	Nov 16, 2020	SYSTEM	(\$4,201.21)		
				9	Nov 16, 2020	SYSTEM	\$4,201.21	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user yostj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.	
- Total				\$0.00					
Material - Total				\$0.00					
0490 - Total							\$0.00		
0495	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		7	Oct 16, 2020	SYSTEM	(\$1,973.40)		
				7	Oct 16, 2020	SYSTEM	\$1,973.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user yostj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.	
				8	Nov 2, 2020	SYSTEM	(\$4,585.10)		
				8	Nov 2, 2020	SYSTEM	\$4,585.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user yostj1 overriding Payment Estimate Exception 69 on the current Payment Estimate.	
				9	Nov 16, 2020	SYSTEM	(\$4,683.38)		
				9	Nov 16, 2020	SYSTEM	\$4,683.38	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user yostj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.	
- Total				\$0.00					
Material - Total				\$0.00					
0495 - Total							\$0.00		
0500	FLOWABLE BACKFILL	Material		7	Oct 16, 2020	SYSTEM	(\$1,005.00)		
				7	Oct 16, 2020	SYSTEM	\$1,005.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user yostj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.	
				- Total				\$0.00	
Material - Total				\$0.00					
0500 - Total							\$0.00		
0570	CURB INLET CHECK	Material		7	Oct 16, 2020	SYSTEM	(\$154.00)		
				7	Oct 16, 2020	SYSTEM	\$154.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user yostj1 overriding Payment Estimate Exception 55 on the current Payment Estimate.	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0570		Material	- Total				\$0.00	
	Material - Total						\$0.00	
0570 - Total							\$0.00	
0590	TYPE 3A EROSION CONTROL BLANKET	Material		5	Sep 16, 2020	SYSTEM	(\$1,870.00)	
				5	Sep 16, 2020	SYSTEM	\$1,870.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user yostj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				6	Oct 1, 2020	SYSTEM	(\$3,740.00)	
				6	Oct 1, 2020	SYSTEM	\$3,740.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0050) due to user yostj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total						\$0.00	
0590 - Total							\$0.00	
0600	MGS GUARDRAIL	Construction Stockpile		4	Sep 2, 2020	SYSTEM	\$122,349.50	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	Sep 16, 2020	SYSTEM	(\$19,359.10)	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Oct 1, 2020	SYSTEM	(\$47,410.03)	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Oct 16, 2020	SYSTEM	(\$34,240.59)	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Nov 2, 2020	SYSTEM	(\$15,281.83)	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Dec 2, 2020	SYSTEM	(\$6,057.95)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$0.00
	Construction Stockpile - Total						\$0.00	
	MGS GUARDRAIL	Material		5	Sep 16, 2020	SYSTEM	(\$33,993.75)	
				5	Sep 16, 2020	SYSTEM	\$33,993.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user yostj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				6	Oct 1, 2020	SYSTEM	(\$117,243.75)	
				6	Oct 1, 2020	SYSTEM	\$117,243.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0051) due to user yostj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				12	Jan 2, 2021	SYSTEM	(\$171,587.50)	
				12	Jan 2, 2021	SYSTEM	\$171,587.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user yostj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
		- Total				\$0.00		
	Material - Total						\$0.00	
0600 - Total							\$0.00	
0610	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		4	Sep 2, 2020	SYSTEM	\$106,595.75	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	Sep 16, 2020	SYSTEM	(\$5,259.86)	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Oct 1, 2020	SYSTEM	(\$21,039.45)	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Oct 16, 2020	SYSTEM	(\$34,498.51)	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Nov 2, 2020	SYSTEM	(\$7,122.47)	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Dec 2, 2020	SYSTEM	(\$38,675.46)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$0.00
	Construction Stockpile - Total						\$0.00	
	MGS GUARDRAIL, 8 FT.	Material		5	Sep 16,	SYSTEM	(\$9,137.50)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0610	POSTS, 6 FT. - 3 IN. SPACING	Material			2020			
				5	Sep 16, 2020	SYSTEM	\$9,137.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user yostj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				6	Oct 1, 2020	SYSTEM	(\$45,687.50)	
				6	Oct 1, 2020	SYSTEM	\$45,687.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0052) due to user yostj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				7	Oct 16, 2020	SYSTEM	(\$105,618.75)	
				7	Oct 16, 2020	SYSTEM	\$105,618.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user yostj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				8	Nov 2, 2020	SYSTEM	(\$117,992.00)	
				8	Nov 2, 2020	SYSTEM	\$117,992.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user yostj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				12	Jan 2, 2021	SYSTEM	(\$45,687.50)	
				12	Jan 2, 2021	SYSTEM	\$45,687.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user yostj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
0610 - Total							\$0.00	
0620	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		4	Sep 2, 2020	SYSTEM	\$49,952.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	Sep 16, 2020	SYSTEM	(\$10,927.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Oct 1, 2020	SYSTEM	(\$18,732.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Oct 16, 2020	SYSTEM	(\$7,805.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Nov 2, 2020	SYSTEM	(\$6,244.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Dec 2, 2020	SYSTEM	(\$6,244.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				
Construction Stockpile - Total							\$0.00	
0620 - Total							\$0.00	
0630	MGS END ANCHOR	Construction Stockpile		4	Sep 2, 2020	SYSTEM	\$8,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	Sep 16, 2020	SYSTEM	(\$500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Oct 1, 2020	SYSTEM	(\$1,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Oct 16, 2020	SYSTEM	(\$1,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Nov 2, 2020	SYSTEM	(\$3,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Dec 2, 2020	SYSTEM	(\$2,000.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				
Construction Stockpile - Total							\$0.00	
0630 - Total							\$0.00	
0640	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		4	Sep 2, 2020	SYSTEM	\$59,163.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	Sep 16, 2020	SYSTEM	(\$9,102.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Oct 1, 2020	SYSTEM	(\$21,238.00)	Payment Estimate Item Adjustment generated Stockpile Transaction



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0640	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		7	Oct 16, 2020	SYSTEM	(\$22,755.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Nov 2, 2020	SYSTEM	(\$6,068.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$0.00	
	Construction Stockpile - Total						\$0.00	
0640 - Total							\$0.00	
0650	CONDUIT, 3 IN. RIGID, PUSHED	Material		9	Nov 16, 2020	SYSTEM	(\$4,306.50)	
				9	Nov 16, 2020	SYSTEM	\$4,306.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user yostj1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
				10	Dec 2, 2020	SYSTEM	(\$4,306.50)	
				10	Dec 2, 2020	SYSTEM	\$4,306.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0048) due to user yostj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total						\$0.00		
0650 - Total							\$0.00	
0660	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	Material		9	Nov 16, 2020	SYSTEM	(\$1,144.00)	
				9	Nov 16, 2020	SYSTEM	\$1,144.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user yostj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
				10	Dec 2, 2020	SYSTEM	(\$1,144.00)	
				10	Dec 2, 2020	SYSTEM	\$1,144.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0049) due to user yostj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total						\$0.00		
0660 - Total							\$0.00	
0720	CLASS A EXCAVATION	Price		7	Oct 16, 2020	SYSTEM	(\$315.95)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
							- Total	
	Price - Total						(\$315.95)	
0720 - Total							(\$315.95)	
0730	COMPACTING EMBANKMENT	Material		7	Oct 16, 2020	SYSTEM	(\$652.50)	
				7	Oct 16, 2020	SYSTEM	\$652.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user yostj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				8	Nov 2, 2020	SYSTEM	(\$654.00)	
				8	Nov 2, 2020	SYSTEM	\$654.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user yostj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				9	Nov 16, 2020	SYSTEM	(\$654.00)	
				9	Nov 16, 2020	SYSTEM	\$654.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user yostj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				10	Dec 2, 2020	SYSTEM	(\$654.00)	
				10	Dec 2, 2020	SYSTEM	\$654.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0051) due to user yostj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				11	Dec 16, 2020	SYSTEM	(\$654.00)	
				11	Dec 16, 2020	SYSTEM	\$654.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user yostj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				12	Jan 2, 2021	SYSTEM	(\$654.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
0730	COMPACTING EMBANKMENT	Material			2021						
				12	Jan 2, 2021	SYSTEM	\$654.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user yostj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				- Total			\$0.00				
	Material - Total						\$0.00				
0730 - Total						\$0.00					
0740	COMPACTING IN CUT	Material		7	Oct 16, 2020	SYSTEM	(\$12,495.00)				
				7	Oct 16, 2020	SYSTEM	\$12,495.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user yostj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				8	Nov 2, 2020	SYSTEM	(\$12,495.00)				
				8	Nov 2, 2020	SYSTEM	\$12,495.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user yostj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				9	Nov 16, 2020	SYSTEM	(\$12,495.00)				
				9	Nov 16, 2020	SYSTEM	\$12,495.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user yostj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				10	Dec 2, 2020	SYSTEM	(\$12,495.00)				
				10	Dec 2, 2020	SYSTEM	\$12,495.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0052) due to user yostj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				11	Dec 16, 2020	SYSTEM	(\$12,495.00)				
				11	Dec 16, 2020	SYSTEM	\$12,495.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user yostj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				12	Jan 2, 2021	SYSTEM	(\$12,495.00)				
				12	Jan 2, 2021	SYSTEM	\$12,495.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user yostj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
							- Total			\$0.00	
				Material - Total						\$0.00	
0740 - Total						\$0.00					
0790	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		7	Oct 16, 2020	SYSTEM	(\$26,660.00)				
				7	Oct 16, 2020	SYSTEM	\$26,660.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user yostj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				8	Nov 2, 2020	SYSTEM	(\$15,920.00)				
				8	Nov 2, 2020	SYSTEM	\$15,920.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0061) due to user yostj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				9	Nov 16, 2020	SYSTEM	(\$15,920.00)				
				9	Nov 16, 2020	SYSTEM	\$15,920.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user yostj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				10	Dec 2, 2020	SYSTEM	(\$15,920.00)				
				10	Dec 2, 2020	SYSTEM	\$15,920.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0053) due to user yostj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				11	Dec 16, 2020	SYSTEM	(\$15,920.00)				
				11	Dec 16, 2020	SYSTEM	\$15,920.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user yostj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				12	Jan 2, 2021	SYSTEM	(\$15,920.00)				



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0790	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			2021				
				12	Jan 2, 2021	SYSTEM	\$15,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user yostj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
	- Total							\$0.00	
	Material - Total							\$0.00	
	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		7	Oct 16, 2020	SYSTEM	(\$223.81)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				8	Nov 2, 2020	SYSTEM	\$90.16	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total					
	Price - Total							(\$133.65)	
	0790 - Total							(\$133.65)	
	0800	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Material		7	Oct 16, 2020	SYSTEM	(\$31,219.86)	
7					Oct 16, 2020	SYSTEM	\$31,219.86	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) due to user yostj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
8					Nov 2, 2020	SYSTEM	(\$31,219.86)		
8					Nov 2, 2020	SYSTEM	\$31,219.86	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user yostj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
9					Nov 16, 2020	SYSTEM	(\$31,219.86)		
9					Nov 16, 2020	SYSTEM	\$31,219.86	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user yostj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
10					Dec 2, 2020	SYSTEM	(\$31,219.86)		
10					Dec 2, 2020	SYSTEM	\$31,219.86	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0054) due to user yostj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
11					Dec 16, 2020	SYSTEM	(\$31,219.86)		
11					Dec 16, 2020	SYSTEM	\$31,219.86	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user yostj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
- Total							\$0.00		
Material - Total							\$0.00		
0800 - Total							\$0.00		
0810	TYPE A3 SHOULDER	Material		8	Nov 2, 2020	SYSTEM	(\$10,045.00)		
				8	Nov 2, 2020	SYSTEM	\$10,045.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user yostj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				9	Nov 16, 2020	SYSTEM	(\$10,045.00)		
				9	Nov 16, 2020	SYSTEM	\$10,045.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user yostj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				10	Dec 2, 2020	SYSTEM	(\$10,045.00)		
				10	Dec 2, 2020	SYSTEM	\$10,045.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0055) due to user yostj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				11	Dec 16, 2020	SYSTEM	(\$10,045.00)		
				11	Dec 16, 2020	SYSTEM	\$10,045.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user yostj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				12	Jan 2, 2021	SYSTEM	(\$10,045.00)		
				12	Jan 2, 2021	SYSTEM	\$10,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user yostj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0810		Material	- Total				\$0.00	
	Material - Total						\$0.00	
0810 - Total							\$0.00	
0820	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Other Item Adjustment	ACAD	6	Oct 1, 2020	yostj1	(\$9,554.41)	Asphalt cement price adjustment for dates 9/16 through 9/29.
7				Oct 16, 2020	yostj1	(\$4,140.85)	Asphalt cement price adjustment for the dates 10/01 to 10/15.	
11				Dec 16, 2020	yostj1	\$2,252.19	Asphalt cement price adjustment that corrects the virgin AC percentage used to previously calculate the adjustment. On previous estimates the adjustment was calculated with 4.3% AC, but this was off of a mix design that was not used. The mix that was used had 3.6% AC. This adjustment also corrects the AC adjustment for the date 9/19 due to an error in the quantity of BP2 reported.	
ACAD - Total							(\$11,443.07)	
Other Item Adjustment - Total							(\$11,443.07)	
	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Price		6	Oct 1, 2020	SYSTEM	(\$7,570.42)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			7	Oct 16, 2020	SYSTEM	(\$4,071.84)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			11	Dec 16, 2020	SYSTEM	\$22.47	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
- Total						(\$11,619.79)		
Price - Total							(\$11,619.79)	
0820 - Total							(\$23,062.86)	
0840	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095C MIX)	Material		6	Oct 1, 2020	SYSTEM	(\$524,539.35)	
			6	Oct 1, 2020	SYSTEM	\$524,539.35	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0055) due to user yostj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
			7	Oct 16, 2020	SYSTEM	(\$912,933.91)		
			7	Oct 16, 2020	SYSTEM	\$912,933.91	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0053) due to user yostj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
			8	Nov 2, 2020	SYSTEM	(\$912,933.91)		
			8	Nov 2, 2020	SYSTEM	\$912,933.91	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user yostj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
			9	Nov 16, 2020	SYSTEM	(\$912,933.91)		
			9	Nov 16, 2020	SYSTEM	\$912,933.91	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user yostj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
			10	Dec 2, 2020	SYSTEM	(\$912,933.91)		
			10	Dec 2, 2020	SYSTEM	\$912,933.91	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user yostj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
			11	Dec 16, 2020	SYSTEM	(\$913,258.81)		
			11	Dec 16, 2020	SYSTEM	\$913,258.81	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user yostj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
			12	Jan 2, 2021	SYSTEM	(\$393,418.81)		
			12	Jan 2, 2021	SYSTEM	\$393,418.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user yostj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
- Total						\$0.00		
Material - Total							\$0.00	
	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095C MIX)	Other Item Adjustment	ACAD	4	Sep 2, 2020	yostj1	(\$9,357.41)	Asphalt cement price adjustment for the dates 8/16/20 through 8/31/20. Adjustment for the date 9/1 is not included and will be corrected once quantities are agreed upon.
				5	Sep 16, 2020	yostj1	(\$7,254.25)	Asphalt cement price adjustment for dates 9/1 through 9/15.



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0840	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095C MIX)	Other Item Adjustment	ACAD	6	Oct 1, 2020	yostj1	(\$3,873.95)	Asphalt cement price adjustment for dates 9/16 through 9/29. The date of 9/15 was left off the previous estimate, but was included in this adjustment.	
				7	Oct 16, 2020	yostj1	(\$12,881.86)	Asphalt cement price adjustment for the dates 10/01 to 10/15.	
				11	Dec 16, 2020	yostj1	(\$11.87)	Asphalt cement price adjustment that corrects an error in the quantity of SP095 mix used on 8/26/2020.	
				ACAD - Total					
	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095C MIX)			OTHR	7	Oct 16, 2020	yostj1	(\$109,586.17)	This adjustment offsets the autogenerated adjustment made on an item that has insufficient materials and an overrun on quantity. This adjustment removes payment for the overrun amount.
					OTHR - Total				
	Other Item Adjustment - Total							(\$142,965.51)	
	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095C MIX)	Overrun	Overrun		7	Oct 16, 2020	SYSTEM	(\$105,609.06)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					7	Oct 16, 2020	SYSTEM	\$34,716.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0050) overriding Payment Estimate Exception 59 on the current Payment Estimate.
					7	Oct 16, 2020	SYSTEM	\$40,278.81	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0051) overriding Payment Estimate Exception 59 on the current Payment Estimate.
7					Oct 16, 2020	SYSTEM	\$30,613.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0052) overriding Payment Estimate Exception 59 on the current Payment Estimate.	
8					Nov 2, 2020	SYSTEM	(\$105,658.00)	Averaged Price Adjustment from this item on all previous payment estimates of '-2.32924' is applied (if non-zero).	
8					Nov 2, 2020	SYSTEM	\$105,658.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) overriding Payment Estimate Exception 79 on the current Payment Estimate.	
9					Nov 16, 2020	SYSTEM	(\$105,658.00)	Averaged Price Adjustment from this item on all previous payment estimates of '-2.32924' is applied (if non-zero).	
9					Nov 16, 2020	SYSTEM	\$105,658.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 66 on the current Payment Estimate.	
10					Dec 2, 2020	SYSTEM	(\$105,658.00)	Averaged Price Adjustment from this item on all previous payment estimates of '-2.32924' is applied (if non-zero).	
10					Dec 2, 2020	SYSTEM	\$105,658.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) overriding Payment Estimate Exception 65 on the current Payment Estimate.	
11					Dec 16, 2020	SYSTEM	(\$105,658.00)	Averaged Price Adjustment from this item on all previous payment estimates of '-2.32924' is applied (if non-zero).	
11					Dec 16, 2020	SYSTEM	(\$313.28)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
11					Dec 16, 2020	SYSTEM	\$313.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 24 on the current Payment Estimate.	
11					Dec 16, 2020	SYSTEM	\$105,658.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 24 on the current Payment Estimate.	
12					Jan 2, 2021	SYSTEM	(\$105,971.27)	Averaged Price Adjustment from this item on all previous payment estimates of '-2.32923' is applied (if non-zero).	
12					Jan 2, 2021	SYSTEM	\$105,971.27	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 51 on the current Payment Estimate. Material Insufficiency Quantity 6054.460; Overrun Quantity Balance 1691.46.	
Overrun - Total							\$0.00		
Overrun - Total							\$0.00		
ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095C MIX)	Price			4	Sep 2, 2020	SYSTEM	(\$9,156.47)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				5	Sep 16, 2020	SYSTEM	(\$6,794.25)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				6	Oct 1, 2020	SYSTEM	(\$2,397.77)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				7	Oct 16, 2020	SYSTEM	(\$14,376.01)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				11	Dec 16, 2020	SYSTEM	(\$11.62)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0840		Price	- Total				(\$32,736.12)	
	Price - Total						(\$32,736.12)	
0840 - Total							(\$175,701.63)	
0850	TACK COAT	Material		3	Aug 17, 2020	SYSTEM	(\$302.50)	
				3	Aug 17, 2020	SYSTEM	\$302.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user yostj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				4	Sep 2, 2020	SYSTEM	(\$10,760.00)	
				4	Sep 2, 2020	SYSTEM	\$10,760.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user yostj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				5	Sep 16, 2020	SYSTEM	(\$19,947.50)	
				5	Sep 16, 2020	SYSTEM	\$19,947.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user yostj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				6	Oct 1, 2020	SYSTEM	(\$28,892.50)	
				6	Oct 1, 2020	SYSTEM	\$28,892.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0056) due to user yostj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	TACK COAT	Overrun	Overrun	7	Oct 16, 2020	SYSTEM	(\$10,352.50)	
			Overrun - Total				(\$10,352.50)	
	Overrun - Total						(\$10,352.50)	
0850 - Total							(\$10,352.50)	
0870	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material		9	Nov 16, 2020	SYSTEM	(\$2,407.20)	
				9	Nov 16, 2020	SYSTEM	\$2,407.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user yostj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				10	Dec 2, 2020	SYSTEM	(\$2,407.20)	
				10	Dec 2, 2020	SYSTEM	\$2,407.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0045) due to user yostj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	CONCRETE PAVEMENT (8 IN. NON-REINF)	Price		9	Nov 16, 2020	SYSTEM	(\$5.11)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total				(\$5.11)	
	Price - Total						(\$5.11)	
0870 - Total							(\$5.11)	
0880	CONCRETE CURB RAMP	Material		8	Nov 2, 2020	SYSTEM	(\$4,458.00)	
				8	Nov 2, 2020	SYSTEM	\$4,458.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user yostj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				9	Nov 16, 2020	SYSTEM	(\$4,458.00)	
				9	Nov 16, 2020	SYSTEM	\$4,458.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user yostj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				10	Dec 2, 2020	SYSTEM	(\$4,458.00)	
				10	Dec 2, 2020	SYSTEM	\$4,458.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0056) due to user yostj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				12	Jan 2, 2021	SYSTEM	(\$4,458.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0880	CONCRETE CURB RAMP	Material		12	Jan 2, 2021	SYSTEM	\$4,458.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user yostj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
				- Total					\$0.00	
				Material - Total					\$0.00	
0880 - Total							\$0.00			
0890	TRUNCATED DOMES	Material		9	Nov 16, 2020	SYSTEM	(\$811.20)			
				9	Nov 16, 2020	SYSTEM	\$811.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user yostj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				10	Dec 2, 2020	SYSTEM	(\$811.20)			
				10	Dec 2, 2020	SYSTEM	\$811.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0057) due to user yostj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				- Total					\$0.00	
Material - Total					\$0.00					
0890 - Total							\$0.00			
0900	CONCRETE SIDEWALK, 4 IN.	Material		7	Oct 16, 2020	SYSTEM	(\$45,938.82)			
				7	Oct 16, 2020	SYSTEM	\$45,938.82	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0059) due to user yostj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
				8	Nov 2, 2020	SYSTEM	(\$48,491.25)			
				8	Nov 2, 2020	SYSTEM	\$48,491.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) due to user yostj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.		
				9	Nov 16, 2020	SYSTEM	(\$45,780.08)			
				9	Nov 16, 2020	SYSTEM	\$45,780.08	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0050) due to user yostj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
				10	Dec 2, 2020	SYSTEM	(\$45,780.08)			
				10	Dec 2, 2020	SYSTEM	\$45,780.08	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0058) due to user yostj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
				12	Jan 2, 2021	SYSTEM	(\$45,780.08)			
				12	Jan 2, 2021	SYSTEM	\$45,780.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user yostj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.		
- Total					\$0.00					
Material - Total					\$0.00					
0900 - Total							\$0.00			
0910	MISC. KCMO CURB & GUTTER TYPE CG-1	Material		8	Nov 2, 2020	SYSTEM	(\$3,540.90)			
				8	Nov 2, 2020	SYSTEM	\$3,540.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user yostj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.		
				9	Nov 16, 2020	SYSTEM	(\$9,984.70)			
				9	Nov 16, 2020	SYSTEM	\$9,984.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user yostj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.		
				10	Dec 2, 2020	SYSTEM	(\$9,984.70)			
				10	Dec 2, 2020	SYSTEM	\$9,984.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0059) due to user yostj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.		
				11	Dec 16, 2020	SYSTEM	(\$9,984.70)			
				11	Dec 16, 2020	SYSTEM	\$9,984.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user yostj1 overriding Payment		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0910	MISC. KCMO CURB & GUTTER TYPE CG-1	Material						Estimate Exception 12 on the current Payment Estimate.
				12	Jan 2, 2021	SYSTEM	(\$10,590.80)	
				12	Jan 2, 2021	SYSTEM	\$10,590.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user yostj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
0910 - Total							\$0.00	
0920	MISC. KCMO CURB & GUTTER TYPE CG-2	Material		9	Nov 16, 2020	SYSTEM	(\$3,085.60)	
				9	Nov 16, 2020	SYSTEM	\$3,085.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user yostj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				10	Dec 2, 2020	SYSTEM	(\$3,085.60)	
				10	Dec 2, 2020	SYSTEM	\$3,085.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0060) due to user yostj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
- Total							\$0.00	
Material - Total							\$0.00	
0920 - Total							\$0.00	
0930	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material		12	Jan 2, 2021	SYSTEM	(\$3,000.00)	
				12	Jan 2, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user yostj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
0930 - Total							\$0.00	
0940	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		2	Aug 3, 2020	SYSTEM	(\$6,889.27)	
				3	Aug 17, 2020	SYSTEM	(\$161,931.12)	
				3	Aug 17, 2020	SYSTEM	\$161,931.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user yostj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				4	Sep 2, 2020	SYSTEM	(\$161,931.12)	
				4	Sep 2, 2020	SYSTEM	\$161,931.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user yostj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				5	Sep 16, 2020	SYSTEM	(\$161,931.12)	
				5	Sep 16, 2020	SYSTEM	\$161,931.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user yostj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				6	Oct 1, 2020	SYSTEM	(\$182,901.68)	
				6	Oct 1, 2020	SYSTEM	\$182,901.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0057) due to user yostj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				7	Oct 16, 2020	SYSTEM	(\$182,901.68)	
				7	Oct 16, 2020	SYSTEM	\$182,901.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0060) due to user yostj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				8	Nov 2, 2020	SYSTEM	(\$182,901.68)	
				8	Nov 2, 2020	SYSTEM	\$182,901.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) due to user yostj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
9	Nov 16, 2020	SYSTEM	(\$182,901.68)					
9	Nov 16, 2020	SYSTEM	\$182,901.68	This adjustment offsets the original system-generated Overrun Payment				



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks									
0940	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			2020			Estimate Item Adjustment (0029) due to user yostj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.									
				10	Dec 2, 2020	SYSTEM	(\$182,901.68)										
				10	Dec 2, 2020	SYSTEM	\$182,901.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0061) due to user yostj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.									
		- Total							(\$6,889.27)								
		Material - Total							(\$6,889.27)								
		MaterialCredit		3	Aug 17, 2020	SYSTEM		\$6,889.27									
									- Total							\$6,889.27	
									MaterialCredit - Total							\$6,889.27	
		Other Item Adjustment		PPPS		2	Aug 3, 2020	kinga1	\$6,889.27	Payment made for completed work. Working with Materials and QC to resolve exception related to system-generated deduction.							
										3	Aug 17, 2020	yostj1	(\$6,889.27)	This adjustment offsets the partial payment for pending sample done on estimate 0002 and allows the override to control the material adjustment. Working with Materials and QC to resolve exception.			
															PPPS - Total		
										Other Item Adjustment - Total							\$0.00
		0940 - Total							\$0.00								
		0970	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	Overrun	Overrun	3	Aug 17, 2020	SYSTEM	(\$3,560.00)								
6	Oct 1, 2020					SYSTEM	\$3,560.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of 1.500000 - 5.000000, 'is applied (if non-zero).									
Overrun - Total							\$0.00										
Overrun - Total							\$0.00										
0970 - Total							\$0.00										
0980	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		3	Aug 17, 2020	SYSTEM	(\$1,175.20)										
				3	Aug 17, 2020	SYSTEM	\$1,175.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user yostj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.									
				4	Sep 2, 2020	SYSTEM	(\$1,175.20)										
				4	Sep 2, 2020	SYSTEM	\$1,175.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user yostj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.									
				5	Sep 16, 2020	SYSTEM	(\$1,175.20)										
				5	Sep 16, 2020	SYSTEM	\$1,175.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user yostj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.									
				6	Oct 1, 2020	SYSTEM	(\$1,851.20)										
				6	Oct 1, 2020	SYSTEM	\$1,851.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0058) due to user yostj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.									
				7	Oct 16, 2020	SYSTEM	(\$1,851.20)										
				7	Oct 16, 2020	SYSTEM	\$1,851.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0061) due to user yostj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.									
				8	Nov 2, 2020	SYSTEM	(\$1,851.20)										
				8	Nov 2, 2020	SYSTEM	\$1,851.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) due to user yostj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.									
				9	Nov 16, 2020	SYSTEM	(\$1,851.20)										
				9	Nov 16, 2020	SYSTEM	\$1,851.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user yostj1 overriding Payment									



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0980	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material						Estimate Exception 37 on the current Payment Estimate.		
				10	Dec 2, 2020	SYSTEM	(\$1,851.20)			
				10	Dec 2, 2020	SYSTEM	\$1,851.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0062) due to user yostj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.		
				- Total					\$0.00	
Material - Total							\$0.00			
0980 - Total							\$0.00			
0990	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material		3	Aug 17, 2020	SYSTEM	(\$253.80)			
				3	Aug 17, 2020	SYSTEM	\$253.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user yostj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
				4	Sep 2, 2020	SYSTEM	(\$253.80)			
				4	Sep 2, 2020	SYSTEM	\$253.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user yostj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
				5	Sep 16, 2020	SYSTEM	(\$253.80)			
				5	Sep 16, 2020	SYSTEM	\$253.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user yostj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				6	Oct 1, 2020	SYSTEM	(\$253.80)			
				6	Oct 1, 2020	SYSTEM	\$253.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0059) due to user yostj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.		
- Total							\$0.00			
Material - Total							\$0.00			
0990 - Total							\$0.00			
1000	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Other Item Adjustment	ACAD	10	Dec 2, 2020	yostj1	(\$368.10)	Asphalt cement price adjustment for work between the dates 8/11/20 through 8/19/20.		
				11	Dec 16, 2020	yostj1	(\$0.18)	Asphalt cement price adjustment that corrects the adjustment made on estimate 0010.		
				ACAD - Total					(\$368.28)	
				Other Item Adjustment - Total						
1000	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Overrun	Overrun	4	Sep 2, 2020	SYSTEM	(\$4,999.62)			
				9	Nov 16, 2020	SYSTEM	\$4,999.62	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '219.86000 - 219.86000, 'is applied (if non-zero).		
				Overrun - Total					\$0.00	
				Overrun - Total						
1000 - Total							(\$368.28)			
1010	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Overrun	Overrun	4	Sep 2, 2020	SYSTEM	(\$37,090.43)			
				9	Nov 16, 2020	SYSTEM	\$37,090.43	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '229.52000 - 229.52000, 'is applied (if non-zero).		
				Overrun - Total					\$0.00	
				Overrun - Total						
1010 - Total							\$0.00			
1150	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		7	Oct 16, 2020	SYSTEM	(\$21,618.00)			
				7	Oct 16, 2020	SYSTEM	\$21,618.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0062) due to user yostj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.		
				8	Nov 2, 2020	SYSTEM	(\$32,058.00)			
				8	Nov 2, 2020	SYSTEM	\$32,058.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0045) due to user yostj1 overriding Payment		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
1150	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material						Estimate Exception 55 on the current Payment Estimate.	
			- Total					\$0.00	
	Material - Total							\$0.00	
	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Other Item Adjustment	OADJ	8	Nov 2, 2020	yostj1	(\$2,358.00)	This adjustment offsets the autogenerated adjustment made on an item that has insufficient materials and an overrun on quantity. This adjustment removes payment for the overrun amount.	
							OADJ - Total		(\$2,358.00)
	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE		OTHR	9	Nov 16, 2020	yostj1	\$2,358.00	This adjustment offsets the adjustment from estimate 008 for items that have insufficient materials and an overrun on quantity. Now that the materials exception has been resolved the adjustment on estimate 008 is no longer needed.	
							OTHR - Total		\$2,358.00
	Other Item Adjustment - Total							\$0.00	
	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Overrun	Overrun	8	Nov 2, 2020	SYSTEM	(\$2,358.00)		
					Nov 2, 2020	SYSTEM	\$2,358.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) overriding Payment Estimate Exception 83 on the current Payment Estimate.	
					Nov 16, 2020	SYSTEM	(\$2,358.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					Nov 16, 2020	SYSTEM	(\$10,260.00)		
					Jan 2, 2021	SYSTEM	(\$1,548.00)		
	Overrun - Total						(\$14,166.00)		
	Overrun - Total							(\$14,166.00)	
1150 - Total							(\$14,166.00)		
1160	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		7	Oct 16, 2020	SYSTEM	(\$6,840.00)		
				7	Oct 16, 2020	SYSTEM	\$6,840.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0063) due to user yostj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.	
	- Total					\$0.00			
Material - Total							\$0.00		
1160 - Total							\$0.00		
1190	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	Material		7	Oct 16, 2020	SYSTEM	(\$7,560.00)		
				7	Oct 16, 2020	SYSTEM	\$7,560.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0064) due to user yostj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.	
	- Total					\$0.00			
Material - Total							\$0.00		
1190 - Total							\$0.00		
1200	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		8	Nov 2, 2020	SYSTEM	(\$5,202.40)		
				8	Nov 2, 2020	SYSTEM	\$5,202.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) due to user yostj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.	
				9	Nov 16, 2020	SYSTEM	(\$10,644.90)		
				9	Nov 16, 2020	SYSTEM	\$10,644.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user yostj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.	
	- Total					\$0.00			
Material - Total							\$0.00		
1200 - Total							\$0.00		
1210	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		8	Nov 2, 2020	SYSTEM	(\$6,417.90)		
				8	Nov 2, 2020	SYSTEM	\$6,417.90	This adjustment offsets the original system-generated Overrun Payment	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1210	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			2020			Estimate Item Adjustment (0047) due to user yostj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
				9	Nov 16, 2020	SYSTEM	(\$12,519.18)	
				9	Nov 16, 2020	SYSTEM	\$12,519.18	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user yostj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
1210 - Total							\$0.00	
1220	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		8	Nov 2, 2020	SYSTEM	(\$857.00)	
				8	Nov 2, 2020	SYSTEM	\$857.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0048) due to user yostj1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
				9	Nov 16, 2020	SYSTEM	(\$1,493.20)	
				9	Nov 16, 2020	SYSTEM	\$1,493.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user yostj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
- Total					\$0.00			
Material - Total							\$0.00	
1220 - Total							\$0.00	
1230	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		9	Nov 16, 2020	SYSTEM	(\$592.50)	
				9	Nov 16, 2020	SYSTEM	\$592.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user yostj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
1230 - Total							\$0.00	
1240	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		9	Nov 16, 2020	SYSTEM	(\$92.16)	
				9	Nov 16, 2020	SYSTEM	\$92.16	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) due to user yostj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
1240 - Total							\$0.00	
1248	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		9	Nov 16, 2020	SYSTEM	(\$322.24)	
				9	Nov 16, 2020	SYSTEM	\$322.24	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user yostj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
1248 - Total							\$0.00	
1270	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun	Overrun	7	Oct 16, 2020	SYSTEM	(\$10,744.29)	
				12	Jan 2, 2021	SYSTEM	\$5,785.49	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1.96000 - 1.96000, 'is applied (if non-zero).
				Overrun - Total				
Overrun - Total							(\$4,958.80)	
1270 - Total							(\$4,958.80)	
1310	24 IN. PIPE GROUP B	Material		8	Nov 2, 2020	SYSTEM	(\$627.00)	
				8	Nov 2, 2020	SYSTEM	\$627.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0049) due to user yostj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.
				9	Nov 16, 2020	SYSTEM	(\$627.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1310	24 IN. PIPE GROUP B	Material		9	Nov 16, 2020	SYSTEM	\$627.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user yostj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
				10	Dec 2, 2020	SYSTEM	(\$627.00)	
				10	Dec 2, 2020	SYSTEM	\$627.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0063) due to user yostj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
				11	Dec 16, 2020	SYSTEM	(\$627.00)	
				11	Dec 16, 2020	SYSTEM	\$627.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user yostj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				12	Jan 2, 2021	SYSTEM	(\$627.00)	
				12	Jan 2, 2021	SYSTEM	\$627.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user yostj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
1310 - Total							\$0.00	
1330	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		8	Nov 2, 2020	SYSTEM	(\$1,415.00)	
				8	Nov 2, 2020	SYSTEM	\$1,415.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0050) due to user yostj1 overriding Payment Estimate Exception 72 on the current Payment Estimate.
				9	Nov 16, 2020	SYSTEM	(\$1,415.00)	
				9	Nov 16, 2020	SYSTEM	\$1,415.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user yostj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
				10	Dec 2, 2020	SYSTEM	(\$1,415.00)	
				10	Dec 2, 2020	SYSTEM	\$1,415.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0064) due to user yostj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
				11	Dec 16, 2020	SYSTEM	(\$1,415.00)	
				11	Dec 16, 2020	SYSTEM	\$1,415.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user yostj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				12	Jan 2, 2021	SYSTEM	(\$1,415.00)	
				12	Jan 2, 2021	SYSTEM	\$1,415.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user yostj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
- Total							\$0.00	
Material - Total							\$0.00	
1330 - Total							\$0.00	
1340	SEEDING - COOL SEASON MIXTURES	Material		8	Nov 2, 2020	SYSTEM	(\$3,070.00)	
				8	Nov 2, 2020	SYSTEM	\$3,070.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0051) due to user yostj1 overriding Payment Estimate Exception 73 on the current Payment Estimate.
				9	Nov 16, 2020	SYSTEM	(\$3,070.00)	
				9	Nov 16, 2020	SYSTEM	\$3,070.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) due to user yostj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
				10	Dec 2, 2020	SYSTEM	(\$3,070.00)	
				10	Dec 2, 2020	SYSTEM	\$3,070.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0065) due to user yostj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
				11	Dec 16, 2020	SYSTEM	(\$3,070.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
1340	SEEDING - COOL SEASON MIXTURES	Material		11	Dec 16, 2020	SYSTEM	\$3,070.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user yostj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				12	Jan 2, 2021	SYSTEM	(\$3,070.00)		
				12	Jan 2, 2021	SYSTEM	\$3,070.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user yostj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.	
				- Total					\$0.00
Material - Total							\$0.00		
1340 - Total							\$0.00		
1350	SEDIMENT TRAP ROCK	Material		7	Oct 16, 2020	SYSTEM	(\$365.00)		
				7	Oct 16, 2020	SYSTEM	\$365.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0066) due to user yostj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.	
				- Total					\$0.00
Material - Total							\$0.00		
1350 - Total							\$0.00		
1360	ROCK DITCH CHECK	Material		7	Oct 16, 2020	SYSTEM	(\$720.00)		
				7	Oct 16, 2020	SYSTEM	\$720.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0067) due to user yostj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.	
				- Total					\$0.00
Material - Total							\$0.00		
1360 - Total							\$0.00		
1380	CURB INLET CHECK	Material		7	Oct 16, 2020	SYSTEM	(\$756.00)		
				7	Oct 16, 2020	SYSTEM	\$756.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0069) due to user yostj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.	
				- Total					\$0.00
	Material - Total							\$0.00	
	CURB INLET CHECK	Other Item Adjustment	OTHR		7	Oct 16, 2020	yostj1	(\$252.00)	This adjustment offsets the autogenerated adjustment made on an item that has insufficient materials and an overrun on quantity. This adjustment removes payment for the overrun amount.
					9	Nov 16, 2020	yostj1	\$252.00	This adjustment offsets the adjustment from estimate 007 for items that have insufficient materials and an overrun on quantity. Now that the materials exception has been resolved the adjustment on estimate 007 is no longer needed.
					OTHR - Total				
	Other Item Adjustment - Total							\$0.00	
	CURB INLET CHECK	Overrun	Overrun		7	Oct 16, 2020	SYSTEM	(\$252.00)	
					7	Oct 16, 2020	SYSTEM	\$252.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0068) overriding Payment Estimate Exception 64 on the current Payment Estimate.
8					Nov 2, 2020	SYSTEM	(\$252.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.000000' is applied (if non-zero).	
12					Jan 2, 2021	SYSTEM	\$252.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',126.00000 - 126.000000', is applied (if non-zero).	
Overrun - Total					\$0.00				
Overrun - Total							\$0.00		
1380 - Total							\$0.00		
1400	SILT FENCE	Material		7	Oct 16, 2020	SYSTEM	(\$3,222.00)		
				7	Oct 16, 2020	SYSTEM	\$3,222.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0070) due to user yostj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.	
				- Total					\$0.00
Material - Total							\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1400 - Total							\$0.00	
1420	MGS GUARDRAIL	Construction Stockpile		4	Sep 2, 2020	SYSTEM	\$11,456.75	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Oct 16, 2020	SYSTEM	(\$11,456.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
		- Total					\$0.00	
	Construction Stockpile - Total							\$0.00
MGS GUARDRAIL	Material			7	Oct 16, 2020	SYSTEM	(\$21,737.50)	
				7	Oct 16, 2020	SYSTEM	\$21,737.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0073) due to user yostj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				8	Nov 2, 2020	SYSTEM	(\$21,737.50)	
				8	Nov 2, 2020	SYSTEM	\$21,737.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0054) due to user yostj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
		- Total					\$0.00	
Material - Total							\$0.00	
MGS GUARDRAIL	Other Item Adjustment	OTHR		7	Oct 16, 2020	yostj1	(\$1,609.50)	This adjustment offsets the autogenerated adjustment made on an item that has insufficient materials and an overrun on quantity. This adjustment removes payment for the overrun amount.
				9	Nov 16, 2020	yostj1	\$1,609.50	This adjustment offsets the adjustment from estimate 007 for items that have insufficient materials and an overrun on quantity. Now that the materials exception has been resolved the adjustment on estimate 007 is no longer needed.
			OTHR - Total					\$0.00
Other Item Adjustment - Total							\$0.00	
MGS GUARDRAIL	Overrun	Overrun		7	Oct 16, 2020	SYSTEM	(\$1,609.50)	
				7	Oct 16, 2020	SYSTEM	\$1,609.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0072) overriding Payment Estimate Exception 65 on the current Payment Estimate.
				8	Nov 2, 2020	SYSTEM	(\$1,609.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				8	Nov 2, 2020	SYSTEM	\$1,609.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0053) overriding Payment Estimate Exception 86 on the current Payment Estimate.
				9	Nov 16, 2020	SYSTEM	(\$1,609.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				10	Dec 2, 2020	SYSTEM	\$1,609.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '18.50000 - 18.50000, 'is applied (if non-zero).
		Overrun - Total					\$0.00	
Overrun - Total							\$0.00	
1420 - Total							\$0.00	
1430	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		4	Sep 2, 2020	SYSTEM	\$9,128.25	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Oct 16, 2020	SYSTEM	(\$8,194.40)	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Nov 2, 2020	SYSTEM	(\$6.18)	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Dec 2, 2020	SYSTEM	(\$927.67)	Payment Estimate Item Adjustment generated Stockpile Transaction
		- Total					\$0.00	
Construction Stockpile - Total							\$0.00	
MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material			7	Oct 16, 2020	SYSTEM	(\$14,243.75)	
				7	Oct 16, 2020	SYSTEM	\$14,243.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0075) due to user yostj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				8	Nov 2, 2020	SYSTEM	(\$14,254.50)	
				8	Nov 2, 2020	SYSTEM	\$14,254.50	This adjustment offsets the original system-generated Overrun Payment



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
1430	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material			2020			Estimate Item Adjustment (0056) due to user yostj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
			- Total						\$0.00	
			Material - Total						\$0.00	
1430 - Total							\$0.00			
1440	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		4	Sep 2, 2020	SYSTEM	\$4,683.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				7	Oct 16, 2020	SYSTEM	(\$4,683.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total						\$0.00	
Construction Stockpile - Total						\$0.00				
1440 - Total							\$0.00			
1450	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		4	Sep 2, 2020	SYSTEM	\$10,619.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				7	Oct 16, 2020	SYSTEM	(\$10,619.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total						\$0.00	
Construction Stockpile - Total						\$0.00				
1450 - Total							\$0.00			
1460	SIGNAL HEAD, TYPE 3S	Material		9	Nov 16, 2020	SYSTEM	(\$2,449.00)			
				9	Nov 16, 2020	SYSTEM	\$2,449.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) due to user yostj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.		
				10	Dec 2, 2020	SYSTEM	(\$2,449.00)			
				10	Dec 2, 2020	SYSTEM	\$2,449.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0066) due to user yostj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.		
			- Total						\$0.00	
Material - Total						\$0.00				
1460 - Total							\$0.00			
1470	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Material		10	Dec 2, 2020	SYSTEM	(\$3,928.00)			
				10	Dec 2, 2020	SYSTEM	\$3,928.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0067) due to user yostj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.		
			- Total						\$0.00	
Material - Total						\$0.00				
1470 - Total							\$0.00			
1500	POST, SIGNAL 8 FT. OR 2.4 M	Material		9	Nov 16, 2020	SYSTEM	(\$4,482.00)			
				9	Nov 16, 2020	SYSTEM	\$4,482.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0045) due to user yostj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.		
				10	Dec 2, 2020	SYSTEM	(\$4,482.00)			
				10	Dec 2, 2020	SYSTEM	\$4,482.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0068) due to user yostj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.		
				11	Dec 16, 2020	SYSTEM	(\$4,482.00)			
				11	Dec 16, 2020	SYSTEM	\$4,482.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user yostj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
				12	Jan 2, 2021	SYSTEM	(\$4,482.00)			
				12	Jan 2, 2021	SYSTEM	\$4,482.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user yostj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.		
- Total						\$0.00				
Material - Total						\$0.00				



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
1500 - Total							\$0.00			
1510	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		10	Dec 2, 2020	SYSTEM	(\$1,634.00)			
				10	Dec 2, 2020	SYSTEM	\$1,634.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0069) due to user yostj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.		
				- Total					\$0.00	
				Material - Total					\$0.00	
1510 - Total							\$0.00			
1520	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	Material		10	Dec 2, 2020	SYSTEM	(\$912.00)			
				10	Dec 2, 2020	SYSTEM	\$912.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0070) due to user yostj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.		
				- Total					\$0.00	
				Material - Total					\$0.00	
1520 - Total							\$0.00			
1530	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	Material		10	Dec 2, 2020	SYSTEM	(\$5,556.60)			
				10	Dec 2, 2020	SYSTEM	\$5,556.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0071) due to user yostj1 overriding Payment Estimate Exception 55 on the current Payment Estimate.		
				- Total					\$0.00	
				Material - Total					\$0.00	
1530 - Total							\$0.00			
1540	CABLE, 16 AWG 2 CONDUCTOR	Material		9	Nov 16, 2020	SYSTEM	(\$756.00)			
				9	Nov 16, 2020	SYSTEM	\$756.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) due to user yostj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.		
				10	Dec 2, 2020	SYSTEM	(\$756.00)			
				10	Dec 2, 2020	SYSTEM	\$756.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0072) due to user yostj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.		
				- Total					\$0.00	
Material - Total					\$0.00					
1540 - Total							\$0.00			
1550	CABLE, 16 AWG 5 CONDUCTOR	Material		9	Nov 16, 2020	SYSTEM	(\$864.00)			
				9	Nov 16, 2020	SYSTEM	\$864.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) due to user yostj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.		
				10	Dec 2, 2020	SYSTEM	(\$864.00)			
				10	Dec 2, 2020	SYSTEM	\$864.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0073) due to user yostj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.		
				- Total					\$0.00	
Material - Total					\$0.00					
1550 - Total							\$0.00			
1560	CABLE, 16 AWG 7 CONDUCTOR	Material		9	Nov 16, 2020	SYSTEM	(\$468.00)			
				9	Nov 16, 2020	SYSTEM	\$468.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0048) due to user yostj1 overriding Payment Estimate Exception 63 on the current Payment Estimate.		
				10	Dec 2, 2020	SYSTEM	(\$468.00)			
				10	Dec 2, 2020	SYSTEM	\$468.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0074) due to user yostj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.		
				- Total					\$0.00	
Material - Total					\$0.00					



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1560 - Total							\$0.00	
1570	PULL BOX, PREFORMED CLASS 2	Material		10	Dec 2, 2020	SYSTEM	(\$4,682.00)	
				10	Dec 2, 2020	SYSTEM	\$4,682.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0075) due to user yostj1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
				11	Dec 16, 2020	SYSTEM	(\$4,682.00)	
				11	Dec 16, 2020	SYSTEM	\$4,682.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user yostj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				12	Jan 2, 2021	SYSTEM	(\$4,682.00)	
				12	Jan 2, 2021	SYSTEM	\$4,682.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user yostj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
- Total							\$0.00	
Material - Total							\$0.00	
1570 - Total							\$0.00	
1580	BASE, CONCRETE	Material		10	Dec 2, 2020	SYSTEM	(\$3,362.40)	
				10	Dec 2, 2020	SYSTEM	\$3,362.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0076) due to user yostj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
1580 - Total							\$0.00	
5001	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		6	Oct 1, 2020	SYSTEM	(\$7,005.18)	
				6	Oct 1, 2020	SYSTEM	\$7,005.18	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0053) due to user yostj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				7	Oct 16, 2020	SYSTEM	(\$7,005.18)	
				7	Oct 16, 2020	SYSTEM	\$7,005.18	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0078) due to user yostj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				8	Nov 2, 2020	SYSTEM	(\$7,005.18)	
				8	Nov 2, 2020	SYSTEM	\$7,005.18	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0057) due to user yostj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
				9	Nov 16, 2020	SYSTEM	(\$9,467.64)	
				9	Nov 16, 2020	SYSTEM	\$9,467.64	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0049) due to user yostj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
				10	Dec 2, 2020	SYSTEM	(\$9,467.64)	
				10	Dec 2, 2020	SYSTEM	\$9,467.64	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0050) due to user yostj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
- Total							\$0.00	
Material - Total							\$0.00	
5001 - Total							\$0.00	
5002	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material		6	Oct 1, 2020	SYSTEM	(\$1,335.10)	
				6	Oct 1, 2020	SYSTEM	\$1,335.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0054) due to user yostj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				7	Oct 16, 2020	SYSTEM	(\$1,335.10)	
				7	Oct 16, 2020	SYSTEM	\$1,335.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0079) due to user yostj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 15, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
5002	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material		8	Nov 2, 2020	SYSTEM	(\$1,335.10)			
				8	Nov 2, 2020	SYSTEM	\$1,335.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0058) due to user yostj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.		
				- Total					\$0.00	
				Material - Total					\$0.00	
5002 - Total						\$0.00				
5009	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Material		12	Jan 2, 2021	SYSTEM	(\$147,687.37)			
				12	Jan 2, 2021	SYSTEM	\$147,687.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user yostj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				- Total					\$0.00	
				Material - Total					\$0.00	
5009 - Total						\$0.00				
5101	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material		6	Oct 1, 2020	SYSTEM	(\$338.00)			
				6	Oct 1, 2020	SYSTEM	\$338.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0060) due to user yostj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.		
				7	Oct 16, 2020	SYSTEM	(\$338.00)			
				7	Oct 16, 2020	SYSTEM	\$338.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0080) due to user yostj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.		
				8	Nov 2, 2020	SYSTEM	(\$338.00)			
				8	Nov 2, 2020	SYSTEM	\$338.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0059) due to user yostj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.		
				- Total					\$0.00	
Material - Total					\$0.00					
5101 - Total						\$0.00				
5104	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Material		12	Jan 2, 2021	SYSTEM	(\$118,164.64)			
				12	Jan 2, 2021	SYSTEM	\$118,164.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user yostj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				- Total					\$0.00	
				Material - Total					\$0.00	
5104 - Total						\$0.00				
Overall - Total						(\$531,658.61)				