



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on December 18, 2020

Pay Estimate Created Date: December 16, 2020

Progress Estimate Number 14	Contract ID 200117-D02	Pay Period Start December 2, 2020	Original Contract Amount \$1,634,467.90
	Prime Contractor Don Schnieders Excavating Company, Inc.	Pay Period End December 15, 2020	Net Change Order Amount \$0.00
			Current Contract Amount \$1,634,467.90

Approval Date				By User
December 16, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by			stokez1
December 17, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			browns1
December 18, 2020	Reviewed and Approved at the Central Office Controllers Office Level by			greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete	
December 1, 2020	December 1, 2020	November 18, 2020	96.85%	

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 14			
	This Estimate	Previous	To Date
200117-D02			
Total Posted Items Pay	\$0.00	\$1,582,910.95	\$1,582,910.95
Gross Item Adjustments	\$0.00	(\$6,324.35)	(\$6,324.35)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,576,586.60	\$1,576,586.60
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3242	0350	SLAB ON CONCRETE I-GIRDER	Material			-331.5	\$285.00	(\$94,477.50)
	0350	SLAB ON CONCRETE I-GIRDER	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stokez1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	331.5	\$285.00	\$94,477.50
J5S3250	0600	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-586	\$1.75	(\$1,025.50)
	0600	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stokez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	586	\$1.75	\$1,025.50
	0610	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-586	\$1.75	(\$1,025.50)
	0610	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stokez1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	586	\$1.75	\$1,025.50
	0640	SEEDING - COOL SEASON MIXTURES	Material			-0.2	\$4,000.00	(\$800.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 18, 2020

Pay Estimate Created Date: December 16, 2020

Progress Estimate Number 14		Contract ID	200117-D02		Pay Period Start	December 2, 2020	Original Contract Amount	\$1,634,467.90
		Prime Contractor	Don Schnieders Excavating Company, Inc.		Pay Period End	December 15, 2020	Net Change Order Amount	\$0.00
							Current Contract Amount	\$1,634,467.90
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3250	0640	SEEDING - COOL SEASON MIXTURES	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user stokez1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	0.2	\$4,000.00	\$800.00
	0700	CONCRETE FOOTINGS, EMBEDDED	Material			-1.1	\$2,500.00	(\$2,750.00)
	0700	CONCRETE FOOTINGS, EMBEDDED	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stokez1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	1.1	\$2,500.00	\$2,750.00
	0760	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-112	\$96.00	(\$10,752.00)
	0760	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stokez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	112	\$96.00	\$10,752.00
	0770	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	Material			-12	\$940.00	(\$11,280.00)
	0770	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stokez1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	12	\$940.00	\$11,280.00
	0780	ROCK SOCKETS (3 FT 0 IN. DIA.)	Material			-24	\$620.00	(\$14,880.00)
	0780	ROCK SOCKETS (3 FT 0 IN. DIA.)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stokez1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	24	\$620.00	\$14,880.00
Total								\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on December 18, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3242	FAS S401(79)	Bridge replacement	A	GASCONADE	over Third Creek, 4.2 miles south of Mount Sterling
J5S3250	FAS S401(80)	Bridge replacement	D	OSAGE	over Mistaken Creek, 0.2 miles west of Cooper Hill
Totals by Job Numbers					
J5S3242			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$923,597.60	\$923,597.60
	Gross Item Adjustments		\$0.00	(\$5,937.50)	(\$5,937.50)
	Gross Item Pay		\$0.00	\$917,660.10	\$917,660.10
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J5S3250			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$659,313.35	\$659,313.35
	Gross Item Adjustments		\$0.00	(\$386.85)	(\$386.85)
	Gross Item Pay		\$0.00	\$658,926.50	\$658,926.50
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 18, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3250, Item 5031011A, Project Item Line Number 0760, Material Set 5031011A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	Stokez1 Adjustments need to be made on the testing responsibilities.	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3250, Item 6206000C, Project Item Line Number 0600, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	Stokez1 Certification has been receive and will be entered upon review.	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3250, Item 6206000C, Project Item Line Number 0600, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Stokez1 Certification has been receive and will be entered upon review.	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3250, Item 6206001C, Project Item Line Number 0610, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	Stokez1 Certification has been receive and will be entered upon review.	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3250, Item 6206001C, Project Item Line Number 0610, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Stokez1 Certification has been receive and will be entered upon review.	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3250, Item 7011105, Project Item Line Number 0770, Material Set 701110596, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Stokez1 Adjustments need to be made on the testing responsibilities.	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3250, Item 7011204, Project Item Line Number 0780, Material Set 701120496, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Stokez1 Adjustments need to be made on the testing responsibilities.	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3242, Item 7034213, Project Item Line Number 0350, Material Set 703421396, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	Stokez1 AASHTOWare error. Sampling checklist is not showing any remaining test to be performed.	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3250, Item 8051000A, Project Item Line Number 0640, Material Set 8051000A96, Material 0801AG - Agricultural Lime -Effective Nuetralizer, Acceptance Action Generic 0801AG is insufficient.	Stokez1 Certification has been receive and will be entered upon review.	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3250, Item 8051000A, Project Item Line Number 0640, Material Set 8051000A96, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	Stokez1 Certification has been receive and will be entered upon review.	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3250, Item 8051000A, Project Item Line Number 0640, Material Set 8051000A96, Material 0802MLSP - Overspray Slick Paper, Acceptance Action Generic 0802MLSP is insufficient.	Stokez1 Certification has been receive and will be entered upon review.	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3250, Item 8051000A, Project Item Line Number 0640, Material Set 8051000A96, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.	Stokez1 Certification has been receive and will be entered upon review.	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3250, Item 9031010, Project Item Line Number 0700, Material Set 903101096, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Stokez1 Certification has been receive and will be entered upon review.	stokez1	Overridden
Estimate Exception Type: Item Overrun: Contract 200117-D02, Contract Project J5S3242, Project Item Line Number 0170, Contract Line Item Number 0170, Item 6206000C, Minor Item.	Stokez1 Change order in progress.	stokez1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200117-D02, Contract Project J5S3242, Project Item Line Number 0180, Contract Line Item Number 0180, Item 6206001C, Minor Item.	Stokez1 Change order in progress.	stokez1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200117-D02, Contract Project J5S3242, Project Item Line Number 0220, Contract Line Item Number 0220, Item 8061005, Minor Item.	Stokez1 Change order in progress.	stokez1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200117-D02, Contract Project J5S3242, Project Item Line Number 0240, Contract Line Item Number 0240, Item 8061019, Minor Item.	Stokez1 Change order in progress.	stokez1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200117-D02, Contract Project J5S3242, Project Item Line Number 0250, Contract Line Item Number 0250, Item 8061050, Minor Item.	Stokez1 Change order in progress.	stokez1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200117-D02, Contract Project J5S3250, Project Item Line Number 0500, Contract Line Item Number 0500, Item 3040504, Minor Item.	Stokez1 Change order in progress.	stokez1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200117-D02, Contract Project J5S3250, Project Item Line Number 0540, Contract Line Item Number 0540, Item 6161005, Minor Item.	Stokez1 Change order in progress.	stokez1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 18, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200117-D02	J5S3242	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$2,640.00	\$2,640.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$5,067.00	\$5,067.00
		0001	0030	2031000	CLASS A EXCAVATION	932.00	0.00	932.00	CUYD	932.00	\$6.45	\$6,011.40
		0001	0040	2035500	EMBANKMENT IN PLACE	2,390.00	0.00	2,390.00	CUYD	2,390.00	\$17.70	\$42,303.00
		0001	0050	2036000	COMPACTING EMBANKMENT	746.00	0.00	746.00	CUYD	746.00	\$5.35	\$3,991.10
		0001	0060	2037075	COMPACTING IN CUT	6.00	0.00	6.00	STA	0.00	\$453.00	\$0.00
		0001	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	368.00	0.00	368.00	SQYD	368.00	\$10.50	\$3,864.00
		0001	0080	4019905	MISC.OPTIONAL PAVEMENT	371.10	0.00	371.10	SQYD	255.50	\$70.00	\$17,885.00
		0001	0090	6113020	FURNISHING TYPE 2 ROCK BLANKET	925.00	0.00	925.00	CUYD	925.00	\$41.40	\$38,295.00
		0001	0100	6113040	PLACING TYPE 2 ROCK BLANKET	925.00	0.00	925.00	CUYD	925.00	\$11.20	\$10,360.00
		0001	0110	6161005	CONSTRUCTION SIGNS	793.00	0.00	793.00	SQFT	793.00	\$6.00	\$4,758.00
		0001	0120	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$35.00	\$140.00
		0001	0130	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$20.00	\$80.00
		0001	0140	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$135.00	\$1,350.00
		0001	0150	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
		0001	0160	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$59,000.00	\$59,000.00
		0001	0170	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	748.00	0.00	748.00	LF	1,253.00	\$1.50	\$1,879.50
		0001	0180	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	748.00	0.00	748.00	LF	2,152.00	\$1.50	\$3,228.00
		0001	0190	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,388.00	0.00	1,388.00	SQYD	1,388.00	\$2.80	\$3,886.40
		0001	0200	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$12,200.00	\$12,200.00
		0001	0210	8051000A	SEEDING - COOL SEASON MIXTURES	0.50	0.00	0.50	ACRE	0.50	\$4,000.00	\$2,000.00
		0001	0220	8061005	ROCK DITCH CHECK	34.00	0.00	34.00	LF	49.00	\$25.00	\$1,225.00
		0001	0230	8061016	SEDIMENT REMOVAL	10.00	0.00	10.00	CUYD	0.00	\$20.00	\$0.00
		0001	0240	8061019	SILT FENCE	678.00	0.00	678.00	LF	914.00	\$4.00	\$3,656.00
		0001	0250	8061050	TYPE C BERM	313.00	0.00	313.00	LF	430.00	\$15.00	\$6,450.00
		0010	0255	6061060	MGS GUARDRAIL	125.00	0.00	125.00	LF	125.00	\$34.00	\$4,250.00
		0010	0270	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$2,900.00	\$11,600.00
		0010	0280	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$2,800.00	\$11,200.00
		0070	0290	2061000	CLASS 1 EXCAVATION	90.00	0.00	90.00	CUYD	90.00	\$32.90	\$2,961.00
		0070	0300	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$54,820.00	\$54,820.00
		0070	0310	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	121.00	0.00	121.00	SQYD	121.00	\$95.00	\$11,495.00
		0070	0320	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	1,015.00	0.00	1,015.00	LF	913.00	\$81.20	\$74,135.60
		0070	0330	7027000	PILE POINT REINFORCEMENT	23.00	0.00	23.00	EA	23.00	\$140.00	\$3,220.00
		0070	0340	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	51.70	0.00	51.70	CUYD	51.70	\$875.00	\$45,237.50
		0070	0350	7034213	SLAB ON CONCRETE I-GIRDER	741.00	0.00	741.00	SQYD	741.00	\$285.00	\$211,185.00
		0070	0360	7034215	SAFETY BARRIER CURB	495.00	0.00	495.00	LF	495.00	\$74.80	\$37,026.00
		0070	0370	7056000	TYPE 2 (32 IN.), PRESTRESSED CONCRETE I-GIRDER	916.00	0.00	916.00	LF	916.00	\$200.00	\$183,200.00
		0070	0380	7061060	REINFORCING STEEL (BRIDGES)	4,590.00	0.00	4,590.00	LB	4,590.00	\$1.59	\$7,298.10
		0070	0390	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	12.00	0.00	12.00	EA	12.00	\$860.00	\$10,320.00
		0070	0400	7123610	SLAB DRAIN	28.00	0.00	28.00	EA	28.00	\$315.00	\$8,820.00
		0070	0410	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0070	0420	7161002	LAMINATED NEOPRENE BEARING PAD	24.00	0.00	24.00	EA	24.00	\$215.00	\$5,160.00
		0070	0430	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	8.00	0.00	8.00	EA	8.00	\$300.00	\$2,400.00
Project J5S3242 - Total Value Posted to Date as of Report Generated Date												\$923,597.60



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on December 18, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200117-D02	J5S3250	0001	0440	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$2,640.00	\$2,640.00
		0001	0450	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$5,476.00	\$5,476.00
		0001	0460	2031000	CLASS A EXCAVATION	293.00	0.00	293.00	CUYD	293.00	\$8.20	\$2,402.60
		0001	0470	2035500	EMBANKMENT IN PLACE	875.00	0.00	875.00	CUYD	875.00	\$17.70	\$15,487.50
		0001	0480	2036000	COMPACTING EMBANKMENT	235.00	0.00	235.00	CUYD	235.00	\$4.25	\$998.75
		0001	0490	2037075	COMPACTING IN CUT	2.90	0.00	2.90	STA	0.00	\$470.00	\$0.00
		0001	0500	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	394.00	0.00	394.00	SQYD	415.00	\$9.85	\$4,087.75
		0001	0510	4019905	MISC.OPTIONAL PAVEMENT	396.80	0.00	396.80	SQYD	311.20	\$70.00	\$21,784.00
		0001	0520	6113020	FURNISHING TYPE 2 ROCK BLANKET	692.00	0.00	692.00	CUYD	692.00	\$41.40	\$28,648.80
		0001	0530	6113040	PLACING TYPE 2 ROCK BLANKET	692.00	0.00	692.00	CUYD	692.00	\$12.85	\$8,892.20
		0001	0540	6161005	CONSTRUCTION SIGNS	688.00	0.00	688.00	SQFT	718.00	\$6.00	\$4,308.00
		0001	0550	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$35.00	\$140.00
		0001	0560	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$20.00	\$80.00
		0001	0570	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$130.00	\$1,300.00
		0001	0580	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
		0001	0590	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$59,000.00	\$59,000.00
		0001	0600	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	586.00	0.00	586.00	LF	586.00	\$1.75	\$1,025.50
		0001	0610	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	586.00	0.00	586.00	LF	586.00	\$1.75	\$1,025.50
		0001	0620	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,038.00	0.00	1,038.00	SQYD	1,038.00	\$3.75	\$3,892.50
		0001	0630	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$10,500.00	\$10,500.00
		0001	0640	8051000A	SEEDING - COOL SEASON MIXTURES	0.50	0.00	0.50	ACRE	0.20	\$4,000.00	\$800.00
		0001	0650	8061005	ROCK DITCH CHECK	144.00	0.00	144.00	LF	120.00	\$25.00	\$3,000.00
		0001	0660	8061016	SEDIMENT REMOVAL	13.00	0.00	13.00	CUYD	0.00	\$20.00	\$0.00
		0001	0670	8061019	SILT FENCE	66.00	0.00	66.00	LF	66.00	\$4.00	\$264.00
		0001	0680	8061050	TYPE C BERM	269.00	0.00	269.00	LF	269.00	\$15.00	\$4,035.00
		0001	0690	8064133	TYPE 1C EROSION CONTROL BLANKET	136.00	0.00	136.00	SQYD	135.70	\$5.00	\$678.50
		0040	0700	9031010	CONCRETE FOOTINGS, EMBEDDED	1.10	0.00	1.10	CUYD	1.10	\$2,500.00	\$2,750.00
		0040	0710	9031270A	2 IN. PSST POST - 12 GA.	120.00	0.00	120.00	LF	120.00	\$12.00	\$1,440.00
		0040	0725	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	36.00	0.00	36.00	LF	36.00	\$30.00	\$1,080.00
		0040	0730	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	36.00	\$24.00	\$864.00
		0070	0740	2061000	CLASS 1 EXCAVATION	105.00	0.00	105.00	CUYD	105.00	\$28.20	\$2,961.00
		0070	0750	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$48,660.00	\$48,660.00
		0070	0760	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	112.00	0.00	112.00	SQYD	112.00	\$96.00	\$10,752.00
		0070	0770	7011105	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	12.00	0.00	12.00	LF	12.00	\$940.00	\$11,280.00
		0070	0780	7011204	ROCK SOCKETS (3 FT. 0 IN. DIA.)	24.00	0.00	24.00	LF	24.00	\$620.00	\$14,880.00
		0070	0790	7011300	VIDEO CAMERA INSPECTION	2.00	0.00	2.00	EA	2.00	\$700.00	\$1,400.00
		0070	0800	7011400	FOUNDATION INSPECTION HOLES	44.00	0.00	44.00	LF	44.00	\$112.00	\$4,928.00
		0070	0810	7011600	SONIC LOGGING TESTING	2.00	0.00	2.00	EA	2.00	\$2,550.00	\$5,100.00
		0070	0820	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	248.00	0.00	248.00	LF	235.00	\$103.00	\$24,205.00
		0070	0830	7026000	PRE-BORE FOR PILING	80.00	0.00	80.00	LF	80.00	\$155.00	\$12,400.00
		0070	0840	7027000	PILE POINT REINFORCEMENT	8.00	0.00	8.00	EA	8.00	\$140.00	\$1,120.00
		0070	0850	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	49.40	0.00	49.40	CUYD	49.40	\$732.00	\$36,160.80
		0070	0860	7034215	SAFETY BARRIER CURB	313.00	0.00	313.00	LF	313.00	\$91.95	\$28,780.35
		0070	0870	7034222	SLAB ON CONCRETE BEAM	423.00	0.00	423.00	SQYD	338.40	\$329.00	\$111,333.60



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on December 18, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200117-D02	J5S3250	0070	0880	7056050A	27 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	421.00	0.00	421.00	LF	421.00	\$312.00	\$131,352.00
		0070	0890	7061060	REINFORCING STEEL (BRIDGES)	7,000.00	0.00	7,000.00	LB	7,000.00	\$1.60	\$11,200.00
		0070	0900	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0070	0910	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	12.00	0.00	12.00	EA	12.00	\$600.00	\$7,200.00
		Project J5S3250 - Total Value Posted to Date as of Report Generated Date										
200117-D02 Overall - Total Value Posted to Date as of Report Generated Date												\$1,582,910.95



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 18, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details from Line Item agency views.

No Agency View Details Exist



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0040	EMBANKMENT IN PLACE	Material		6	Aug 17, 2020	SYSTEM	(\$42,303.00)	
				6	Aug 17, 2020	SYSTEM	\$42,303.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stokez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0040 - Total			\$0.00	
0050	COMPACTING EMBANKMENT	Material		6	Aug 17, 2020	SYSTEM	(\$3,991.10)	
				6	Aug 17, 2020	SYSTEM	\$3,991.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stokez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0050 - Total			\$0.00	
0070	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		6	Aug 17, 2020	SYSTEM	(\$2,683.80)	
				6	Aug 17, 2020	SYSTEM	\$2,683.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user stokez1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				7	Sep 2, 2020	SYSTEM	(\$2,683.80)	
				7	Sep 2, 2020	SYSTEM	\$2,683.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stokez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0070 - Total			\$0.00	
0080	MISC. OPTIONAL PAVEMENT	Material		8	Sep 16, 2020	SYSTEM	(\$17,892.00)	
				8	Sep 16, 2020	SYSTEM	\$17,892.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stokez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				9	Oct 1, 2020	SYSTEM	(\$17,892.00)	
				9	Oct 1, 2020	SYSTEM	\$17,892.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stokez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				10	Oct 16, 2020	SYSTEM	(\$17,892.00)	
				10	Oct 16, 2020	SYSTEM	\$17,892.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stokez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				11	Nov 2, 2020	SYSTEM	(\$17,892.00)	
				11	Nov 2, 2020	SYSTEM	\$17,892.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stokez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				12	Nov 17, 2020	SYSTEM	(\$17,892.00)	
				12	Nov 17, 2020	SYSTEM	\$17,892.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user stokez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				13	Dec 2, 2020	SYSTEM	(\$17,885.00)	
				13	Dec 2, 2020	SYSTEM	\$17,885.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user browns1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0080 - Total			\$0.00	
0090	FURNISHING TYPE 2 ROCK BLANKET	Material		3	Jun 30, 2020	SYSTEM	(\$25,212.60)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0090	FURNISHING TYPE 2 ROCK BLANKET	Material		3	Jun 30, 2020	SYSTEM	\$25,212.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stokez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				4	Jul 16, 2020	SYSTEM	(\$25,212.60)	
				4	Jul 16, 2020	SYSTEM	\$25,212.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stokez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				5	Aug 3, 2020	SYSTEM	(\$25,212.60)	
				5	Aug 3, 2020	SYSTEM	\$25,212.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stokez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$38,295.00)	
				6	Aug 17, 2020	SYSTEM	\$38,295.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stokez1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total					\$0.00		
	0090 - Total						\$0.00	
0170	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		6	Aug 17, 2020	SYSTEM	(\$1,122.00)	
				6	Aug 17, 2020	SYSTEM	\$1,122.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stokez1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				7	Sep 2, 2020	SYSTEM	(\$1,122.00)	
				7	Sep 2, 2020	SYSTEM	\$1,122.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stokez1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				8	Sep 16, 2020	SYSTEM	(\$1,122.00)	
				8	Sep 16, 2020	SYSTEM	\$1,122.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stokez1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total					\$0.00		
	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun	Overrun	12	Nov 17, 2020	SYSTEM	(\$757.50)	
								Overrun - Total
Overrun - Total							(\$757.50)	
0170 - Total							(\$757.50)	
0180	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		6	Aug 17, 2020	SYSTEM	(\$1,122.00)	
				6	Aug 17, 2020	SYSTEM	\$1,122.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stokez1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				7	Sep 2, 2020	SYSTEM	(\$1,122.00)	
				7	Sep 2, 2020	SYSTEM	\$1,122.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user stokez1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				8	Sep 16, 2020	SYSTEM	(\$1,122.00)	
				8	Sep 16, 2020	SYSTEM	\$1,122.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stokez1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total					\$0.00		
4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun	Overrun	12	Nov 17, 2020	SYSTEM	(\$2,106.00)		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0180		Overrun	Overrun - Total				(\$2,106.00)	
	Overrun - Total				(\$2,106.00)			
	0180 - Total				(\$2,106.00)			
0210	SEEDING - COOL SEASON MIXTURES	Material		6	Aug 17, 2020	SYSTEM	(\$2,000.00)	
				6	Aug 17, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stokez1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
	0210 - Total				\$0.00			
0220	ROCK DITCH CHECK	Overrun	Overrun	1	Jun 4, 2020	SYSTEM	(\$375.00)	
			Overrun - Total				(\$375.00)	
	Overrun - Total				(\$375.00)			
	0220 - Total				(\$375.00)			
0240	SILT FENCE	Overrun	Overrun	6	Aug 17, 2020	SYSTEM	(\$944.40)	
				13	Dec 2, 2020	SYSTEM	\$0.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4.00000 - 4.00000, 'is applied (if non-zero).
	Overrun - Total				(\$944.00)			
	Overrun - Total				(\$944.00)			
	0240 - Total				(\$944.00)			
0250	TYPE C BERM	Overrun	Overrun	2	Jun 16, 2020	SYSTEM	(\$900.00)	
				6	Aug 17, 2020	SYSTEM	(\$855.00)	
	Overrun - Total				(\$1,755.00)			
	Overrun - Total				(\$1,755.00)			
	0250 - Total				(\$1,755.00)			
0255	MGS GUARDRAIL	Construction Stockpile		1	Jun 4, 2020	SYSTEM	\$1,332.50	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Aug 17, 2020	SYSTEM	(\$1,332.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				\$0.00			
	Construction Stockpile - Total				\$0.00			
	MGS GUARDRAIL	Material		6	Aug 17, 2020	SYSTEM	(\$4,250.00)	
				6	Aug 17, 2020	SYSTEM	\$4,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user stokez1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				7	Sep 2, 2020	SYSTEM	(\$4,250.00)	
				7	Sep 2, 2020	SYSTEM	\$4,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stokez1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				8	Sep 16, 2020	SYSTEM	(\$4,250.00)	
				8	Sep 16, 2020	SYSTEM	\$4,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user stokez1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
	0255 - Total				\$0.00			
0270	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		1	Jun 4, 2020	SYSTEM	\$5,996.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Aug 17, 2020	SYSTEM	(\$5,996.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total				\$0.00			
	Construction Stockpile - Total				\$0.00			



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0270 - Total							\$0.00	
0280	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	Jun 4, 2020	SYSTEM	\$6,040.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Aug 17, 2020	SYSTEM	(\$6,040.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
		- Total				\$0.00		
	Construction Stockpile - Total						\$0.00	
0280 - Total							\$0.00	
0310	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		6	Aug 17, 2020	SYSTEM	(\$11,495.00)	
				6	Aug 17, 2020	SYSTEM	\$11,495.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user stokez1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				7	Sep 2, 2020	SYSTEM	(\$11,495.00)	
				7	Sep 2, 2020	SYSTEM	\$11,495.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stokez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				8	Sep 16, 2020	SYSTEM	(\$11,495.00)	
				8	Sep 16, 2020	SYSTEM	\$11,495.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stokez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				9	Oct 1, 2020	SYSTEM	(\$11,495.00)	
				9	Oct 1, 2020	SYSTEM	\$11,495.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stokez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				10	Oct 16, 2020	SYSTEM	(\$11,495.00)	
				10	Oct 16, 2020	SYSTEM	\$11,495.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stokez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				11	Nov 2, 2020	SYSTEM	(\$11,495.00)	
				11	Nov 2, 2020	SYSTEM	\$11,495.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stokez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				12	Nov 17, 2020	SYSTEM	(\$11,495.00)	
				12	Nov 17, 2020	SYSTEM	\$11,495.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stokez1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				13	Dec 2, 2020	SYSTEM	(\$11,495.00)	
				13	Dec 2, 2020	SYSTEM	\$11,495.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user browns1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
		- Total				\$0.00		
Material - Total						\$0.00		
0310 - Total							\$0.00	
0340	CLASS B CONCRETE (SUBSTRUCTURE)	Material		2	Jun 16, 2020	SYSTEM	(\$21,350.00)	
				2	Jun 16, 2020	SYSTEM	\$21,350.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stokez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				3	Jun 30, 2020	SYSTEM	(\$45,237.50)	
				3	Jun 30, 2020	SYSTEM	\$45,237.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stokez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				4	Jul 16, 2020	SYSTEM	(\$45,237.50)	
				4	Jul 16, 2020	SYSTEM	\$45,237.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stokez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0340	CLASS B CONCRETE (SUBSTRUCTURE)	Material		5	Aug 3, 2020	SYSTEM	(\$45,237.50)	
				5	Aug 3, 2020	SYSTEM	\$45,237.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stokez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
		- Total				\$0.00		
	Material - Total				\$0.00			
0340 - Total							\$0.00	
0350	SLAB ON CONCRETE I-GIRDER	Material		4	Jul 16, 2020	SYSTEM	(\$42,180.00)	
				4	Jul 16, 2020	SYSTEM	\$42,180.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stokez1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				5	Aug 3, 2020	SYSTEM	(\$200,355.00)	
				5	Aug 3, 2020	SYSTEM	\$200,355.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stokez1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				6	Aug 17, 2020	SYSTEM	(\$200,355.00)	
				6	Aug 17, 2020	SYSTEM	\$200,355.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user stokez1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				7	Sep 2, 2020	SYSTEM	(\$83,647.50)	
				7	Sep 2, 2020	SYSTEM	\$83,647.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stokez1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				8	Sep 16, 2020	SYSTEM	(\$83,647.50)	
				8	Sep 16, 2020	SYSTEM	\$83,647.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stokez1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				9	Oct 1, 2020	SYSTEM	(\$83,647.50)	
				9	Oct 1, 2020	SYSTEM	\$83,647.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stokez1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				10	Oct 16, 2020	SYSTEM	(\$94,477.50)	
				10	Oct 16, 2020	SYSTEM	\$94,477.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stokez1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				11	Nov 2, 2020	SYSTEM	(\$94,477.50)	
				11	Nov 2, 2020	SYSTEM	\$94,477.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stokez1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				12	Nov 17, 2020	SYSTEM	(\$94,477.50)	
				12	Nov 17, 2020	SYSTEM	\$94,477.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stokez1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				13	Dec 2, 2020	SYSTEM	(\$94,477.50)	
				13	Dec 2, 2020	SYSTEM	\$94,477.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user browns1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				14	Dec 16, 2020	SYSTEM	(\$94,477.50)	
				14	Dec 16, 2020	SYSTEM	\$94,477.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stokez1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
			- Total				\$0.00	
Material - Total				\$0.00				
0350 - Total							\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0360	SAFETY BARRIER CURB	Material		6	Aug 17, 2020	SYSTEM	(\$37,026.00)	
				6	Aug 17, 2020	SYSTEM	\$37,026.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user stokez1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0360 - Total			\$0.00	
0380	REINFORCING STEEL (BRIDGES)	Material		5	Aug 3, 2020	SYSTEM	(\$7,298.10)	
				5	Aug 3, 2020	SYSTEM	\$7,298.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user stokez1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0380 - Total			\$0.00	
0470	EMBANKMENT IN PLACE	Material		13	Dec 2, 2020	SYSTEM	(\$15,487.50)	
				13	Dec 2, 2020	SYSTEM	\$15,487.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user browns1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0470 - Total			\$0.00	
0480	COMPACTING EMBANKMENT	Material		13	Dec 2, 2020	SYSTEM	(\$998.75)	
				13	Dec 2, 2020	SYSTEM	\$998.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user browns1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0480 - Total			\$0.00	
0500	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Overrun	Overrun	12	Nov 17, 2020	SYSTEM	(\$206.85)	
				Overrun - Total			(\$206.85)	
				Overrun - Total			(\$206.85)	
				0500 - Total			(\$206.85)	
0520	FURNISHING TYPE 2 ROCK BLANKET	Material		9	Oct 1, 2020	SYSTEM	(\$12,420.00)	
				9	Oct 1, 2020	SYSTEM	\$12,420.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user stokez1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				10	Oct 16, 2020	SYSTEM	(\$12,420.00)	
				10	Oct 16, 2020	SYSTEM	\$12,420.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stokez1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				11	Nov 2, 2020	SYSTEM	(\$28,648.80)	
				11	Nov 2, 2020	SYSTEM	\$28,648.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stokez1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				12	Nov 17, 2020	SYSTEM	(\$28,648.80)	
				12	Nov 17, 2020	SYSTEM	\$28,648.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stokez1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				13	Dec 2, 2020	SYSTEM	(\$28,648.80)	
				13	Dec 2, 2020	SYSTEM	\$28,648.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user browns1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				- Total			\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0520	Material - Total						\$0.00	
0520	- Total						\$0.00	
0540	CONSTRUCTION SIGNS	Overrun	Overrun	7	Sep 2, 2020	SYSTEM	(\$180.00)	
			Overrun - Total				(\$180.00)	
	Overrun - Total						(\$180.00)	
0540	- Total						(\$180.00)	
0600	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		12	Nov 17, 2020	SYSTEM	(\$1,025.50)	
				12	Nov 17, 2020	SYSTEM	\$1,025.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user stokez1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				13	Dec 2, 2020	SYSTEM	(\$1,025.50)	
				13	Dec 2, 2020	SYSTEM	\$1,025.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user browns1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				14	Dec 16, 2020	SYSTEM	(\$1,025.50)	
				14	Dec 16, 2020	SYSTEM	\$1,025.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stokez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0600	- Total						\$0.00	
0610	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		12	Nov 17, 2020	SYSTEM	(\$1,025.50)	
				12	Nov 17, 2020	SYSTEM	\$1,025.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user stokez1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				13	Dec 2, 2020	SYSTEM	(\$1,025.50)	
				13	Dec 2, 2020	SYSTEM	\$1,025.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user browns1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				14	Dec 16, 2020	SYSTEM	(\$1,025.50)	
				14	Dec 16, 2020	SYSTEM	\$1,025.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stokez1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0610	- Total						\$0.00	
0640	SEEDING - COOL SEASON MIXTURES	Material		12	Nov 17, 2020	SYSTEM	(\$800.00)	
				12	Nov 17, 2020	SYSTEM	\$800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user stokez1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				13	Dec 2, 2020	SYSTEM	(\$800.00)	
				13	Dec 2, 2020	SYSTEM	\$800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user browns1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				14	Dec 16, 2020	SYSTEM	(\$800.00)	
				14	Dec 16, 2020	SYSTEM	\$800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user stokez1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0640	- Total						\$0.00	
0650	ROCK DITCH CHECK	Material		7	Sep 2, 2020	SYSTEM	(\$3,000.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0650	ROCK DITCH CHECK	Material		7	Sep 2, 2020	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stokez1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				8	Sep 16, 2020	SYSTEM	(\$3,000.00)	
				8	Sep 16, 2020	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stokez1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
		- Total				\$0.00		
	Material - Total				\$0.00			
0650 - Total							\$0.00	
0680	TYPE C BERM	Material		7	Sep 2, 2020	SYSTEM	(\$4,035.00)	
				8	Sep 16, 2020	SYSTEM	(\$4,035.00)	
				8	Sep 16, 2020	SYSTEM	\$4,035.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user stokez1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
		- Total				(\$4,035.00)		
	Material - Total				(\$4,035.00)			
	TYPE C BERM	MaterialCredit		8	Sep 16, 2020	SYSTEM	\$4,035.00	
				- Total				\$4,035.00
MaterialCredit - Total					\$4,035.00			
0680 - Total							\$0.00	
0690	TYPE 1C EROSION CONTROL BLANKET	Material		12	Nov 17, 2020	SYSTEM	(\$678.50)	
				12	Nov 17, 2020	SYSTEM	\$678.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user stokez1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				13	Dec 2, 2020	SYSTEM	(\$678.50)	
				13	Dec 2, 2020	SYSTEM	\$678.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user browns1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
		- Total				\$0.00		
	Material - Total				\$0.00			
0690 - Total							\$0.00	
0700	CONCRETE FOOTINGS, EMBEDDED	Material		12	Nov 17, 2020	SYSTEM	(\$2,750.00)	
				12	Nov 17, 2020	SYSTEM	\$2,750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user stokez1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				13	Dec 2, 2020	SYSTEM	(\$2,750.00)	
				13	Dec 2, 2020	SYSTEM	\$2,750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user browns1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				14	Dec 16, 2020	SYSTEM	(\$2,750.00)	
				14	Dec 16, 2020	SYSTEM	\$2,750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stokez1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
		- Total				\$0.00		
Material - Total				\$0.00				
0700 - Total							\$0.00	
0760	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		12	Nov 17, 2020	SYSTEM	(\$10,752.00)	
				12	Nov 17, 2020	SYSTEM	\$10,752.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stokez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				13	Dec 2, 2020	SYSTEM	(\$10,752.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0760	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		13	Dec 2, 2020	SYSTEM	\$10,752.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user browns1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				14	Dec 16, 2020	SYSTEM	(\$10,752.00)	
				14	Dec 16, 2020	SYSTEM	\$10,752.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stokez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
0760 - Total							\$0.00	
0770	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	Material		8	Sep 16, 2020	SYSTEM	(\$11,280.00)	
				8	Sep 16, 2020	SYSTEM	\$11,280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user stokez1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				9	Oct 1, 2020	SYSTEM	(\$11,280.00)	
				9	Oct 1, 2020	SYSTEM	\$11,280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stokez1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				10	Oct 16, 2020	SYSTEM	(\$11,280.00)	
				10	Oct 16, 2020	SYSTEM	\$11,280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stokez1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				11	Nov 2, 2020	SYSTEM	(\$11,280.00)	
				11	Nov 2, 2020	SYSTEM	\$11,280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stokez1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				12	Nov 17, 2020	SYSTEM	(\$11,280.00)	
				12	Nov 17, 2020	SYSTEM	\$11,280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user stokez1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				13	Dec 2, 2020	SYSTEM	(\$11,280.00)	
				13	Dec 2, 2020	SYSTEM	\$11,280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user browns1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				14	Dec 16, 2020	SYSTEM	(\$11,280.00)	
				14	Dec 16, 2020	SYSTEM	\$11,280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stokez1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
0770 - Total							\$0.00	
0780	ROCK SOCKETS (3 FT. 0 IN. DIA.)	Material		8	Sep 16, 2020	SYSTEM	(\$14,880.00)	
				8	Sep 16, 2020	SYSTEM	\$14,880.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user stokez1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				9	Oct 1, 2020	SYSTEM	(\$14,880.00)	
				9	Oct 1, 2020	SYSTEM	\$14,880.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stokez1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				10	Oct 16, 2020	SYSTEM	(\$14,880.00)	
				10	Oct 16, 2020	SYSTEM	\$14,880.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stokez1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				11	Nov 2, 2020	SYSTEM	(\$14,880.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0780	ROCK SOCKETS (3 FT 0 IN. DIA.)	Material		11	Nov 2, 2020	SYSTEM	\$14,880.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stokez1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				12	Nov 17, 2020	SYSTEM	(\$14,880.00)	
				12	Nov 17, 2020	SYSTEM	\$14,880.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user stokez1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				13	Dec 2, 2020	SYSTEM	(\$14,880.00)	
				13	Dec 2, 2020	SYSTEM	\$14,880.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user browns1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				14	Dec 16, 2020	SYSTEM	(\$14,880.00)	
				14	Dec 16, 2020	SYSTEM	\$14,880.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stokez1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total					\$0.00		
	0780 - Total					\$0.00		
0820	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	Material		8	Sep 16, 2020	SYSTEM	(\$24,210.15)	
				8	Sep 16, 2020	SYSTEM	\$24,210.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user stokez1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total					\$0.00		
0820 - Total					\$0.00			
0840	PILE POINT REINFORCEMENT	Material		8	Sep 16, 2020	SYSTEM	(\$1,120.00)	
				8	Sep 16, 2020	SYSTEM	\$1,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user stokez1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total					\$0.00		
0840 - Total					\$0.00			
0850	CLASS B CONCRETE (SUBSTRUCTURE)	Material		8	Sep 16, 2020	SYSTEM	(\$8,930.40)	
				8	Sep 16, 2020	SYSTEM	\$8,930.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user stokez1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				9	Oct 1, 2020	SYSTEM	(\$36,160.80)	
				9	Oct 1, 2020	SYSTEM	\$36,160.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stokez1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				10	Oct 16, 2020	SYSTEM	(\$36,160.80)	
				10	Oct 16, 2020	SYSTEM	\$36,160.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stokez1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				11	Nov 2, 2020	SYSTEM	(\$36,160.80)	
				11	Nov 2, 2020	SYSTEM	\$36,160.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user stokez1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				12	Nov 17, 2020	SYSTEM	(\$36,160.80)	
				12	Nov 17, 2020	SYSTEM	\$36,160.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user stokez1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				13	Dec 2, 2020	SYSTEM	(\$36,160.80)	
				13	Dec 2, 2020	SYSTEM	\$36,160.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user browns1 overriding



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 18, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0850	CLASS B CONCRETE (SUBSTRUCTURE)	Material						Payment Estimate Exception 15 on the current Payment Estimate.
			- Total				\$0.00	
			Material - Total				\$0.00	
0850 - Total							\$0.00	
0860	SAFETY BARRIER CURB	Material		11	Nov 2, 2020	SYSTEM	(\$28,780.35)	
				11	Nov 2, 2020	SYSTEM	\$28,780.35	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user stokez1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				13	Dec 2, 2020	SYSTEM	(\$28,780.35)	
				13	Dec 2, 2020	SYSTEM	\$28,780.35	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user browns1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
			- Total				\$0.00	
			Material - Total				\$0.00	
0860 - Total							\$0.00	
0870	SLAB ON CONCRETE BEAM	Material		10	Oct 16, 2020	SYSTEM	(\$62,625.15)	
				10	Oct 16, 2020	SYSTEM	\$62,625.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user stokez1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				11	Nov 2, 2020	SYSTEM	(\$111,333.60)	
				11	Nov 2, 2020	SYSTEM	\$111,333.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stokez1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
			- Total				\$0.00	
			Material - Total				\$0.00	
0870 - Total							\$0.00	
Overall - Total							(\$6,324.35)	