



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 2, 2020

Pay Estimate Created Date: October 1, 2020

Progress Estimate Number 8	Contract ID 200117-F07	Pay Period Start September 16, 2020	Original Contract Amount \$1,416,165.10
	Prime Contractor L.F. Krupp Construction, Inc. dba Krupp	Pay Period End September 30, 2020	Net Change Order Amount \$15,929.00
			Current Contract Amount \$1,432,094.10

Approval Date	By User
October 1, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by stgemr1
October 1, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by vancef1
October 2, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 2, 2020	November 2, 2020		67.15%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 8

	This Estimate	Previous	To Date
200117-F07			
Total Posted Items Pay	\$170,535.69	\$791,177.98	\$961,713.67
Gross Item Adjustments	(\$1,484.60)	(\$2,296.60)	(\$3,781.20)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$788,881.38	\$957,932.47
Contract Total Payable This Estimate:	\$169,051.09		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3401	0020	2031000	CLASS A EXCAVATION	CUYD	\$15.000	186.2	\$2,793.00
	0030	2036000	COMPACTING EMBANKMENT	CUYD	\$3.900	186.2	\$726.18
	0040	2063000	CLASS 3 EXCAVATION	CUYD	\$18.200	222.9	\$4,056.78
	0060	3030600	FURNISHING ROCK BASE MATERIAL	SQYD	\$6.300	1,215.8	\$7,659.54
	0070	3030610A	PLACING ROCK BASE	SQYD	\$3.800	1,215.8	\$4,620.04
	0080	4010150	TYPE A2 SHOULDER	SQYD	\$36.100	299.2	\$10,801.12
	0100	4019905	MISC.OPTIONAL PAVEMENT (ROUTES 109 & W)	SQYD	\$55.000	736.3	\$40,496.50
	0150	6085008	PAVED APPROACH, 8 IN.	SQYD	\$56.750	253.9	\$14,408.83
	0170	6091052	CURB AND GUTTER TYPE B	LF	\$26.150	541	\$14,147.15
	0210	6097000	ROCK LINING	CUYD	\$76.850	20	\$1,537.00
	0261	6181000	MOBILIZATION	LS	\$107,855.000	0.25	\$26,963.75
	0280	6191000	PAVEMENT EDGE TREATMENT	LF	\$2.000	58.9	\$117.80
	0450	7261036	36 IN. PIPE GROUP A	LF	\$140.100	90	\$12,609.00
	0520	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	EA	\$715.000	2	\$1,430.00
	0530	7320636A	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	EA	\$1,340.000	2	\$2,680.00
	0850	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	LF	\$5.000	540	\$2,700.00
	0930	9028810	PULL BOX, PREFORMED CLASS 1	EA	\$1,195.000	4	\$4,780.00
	1260	9109903	MISC.CONDUIT, PVC, PUSHED 2"	LF	\$14.000	206	\$2,884.00
	1270	9109903	MISC.CONDUIT, PVC, TRENCH 2"	LF	\$5.000	3,025	\$15,125.00
Project J6S3401 - Total							\$170,535.69
Overall - Total							\$170,535.69

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 2, 2020

Pay Estimate Created Date: October 1, 2020

Progress Estimate Number 8		Contract ID 200117-F07	Prime Contractor L.F. Krupp Construction, Inc. dba Krupp		Pay Period Start September 16, 2020	Pay Period End September 30, 2020	Original Contract Amount \$1,416,165.10	Net Change Order Amount \$15,929.00	Current Contract Amount \$1,432,094.10
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J6S3401	0040	CLASS 3 EXCAVATION	Overrun			-3	\$18.20	(\$54.60)	
	0040	CLASS 3 EXCAVATION	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stgemr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	3	\$18.20	\$54.60	
	0040	CLASS 3 EXCAVATION	Other Item Adjustment	Overrun Re-adjustment	Overrun adjustment. Change Order will be forth coming.			(\$54.60)	
	0060	FURNISHING ROCK BASE MATERIAL	Material			-5,067.5	\$6.30	(\$31,925.25)	
	0060	FURNISHING ROCK BASE MATERIAL	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	5,067.5	\$6.30	\$31,925.25	
	0080	TYPE A2 SHOULDER	Material			-845.5	\$36.10	(\$30,522.55)	
	0080	TYPE A2 SHOULDER	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stgemr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	845.5	\$36.10	\$30,522.55	
	0090	MISC.	Material			-891.6	\$53.35	(\$47,566.86)	
	0090	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user stgemr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	891.6	\$53.35	\$47,566.86	
	0100	MISC.	Material			-3,095.4	\$55.00	(\$170,247.00)	
	0100	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user stgemr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	3,095.4	\$55.00	\$170,247.00	
	0150	PAVED APPROACH, 8 IN.	Material			-601	\$56.75	(\$34,106.75)	
	0150	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user stgemr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	601	\$56.75	\$34,106.75	
	0170	CURB AND GUTTER TYPE B	Material			-705	\$26.15	(\$18,435.75)	
	0170	CURB AND GUTTER TYPE B	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user stgemr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	705	\$26.15	\$18,435.75	
	0220	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-1	\$475.00	(\$475.00)	
	0220	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stgemr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	1	\$475.00	\$475.00	
	0440	30 IN. PIPE GROUP A	Material			-21	\$126.80	(\$2,662.80)	



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 2, 2020

Pay Estimate Created Date: October 1, 2020

Progress Estimate Number			Contract ID		200117-F07	Pay Period Start	September 16, 2020	Original Contract Amount		\$1,416,165.10
8			Prime Contractor		L.F. Krupp Construction, Inc. dba Krupp	Pay Period End	September 30, 2020	Net Change Order Amount		\$15,929.00
								Current Contract Amount		\$1,432,094.10
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments			Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3401	0440	30 IN. PIPE GROUP A	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user stgemr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			21	\$126.80	\$2,662.80
	0450	36 IN. PIPE GROUP A	Material					-272	\$140.10	(\$38,107.20)
	0450	36 IN. PIPE GROUP A	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user stgemr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.			272	\$140.10	\$38,107.20
	0460	48 IN. PIPE GROUP A	Material					-49	\$168.95	(\$8,278.55)
	0460	48 IN. PIPE GROUP A	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user stgemr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.			49	\$168.95	\$8,278.55
	0470	JACKED 36 IN. CLASS III REINFORCED CONCRETE PIPE CULVERT (GASKET TYPE)	Material					-119	\$886.15	(\$105,451.85)
	0470	JACKED 36 IN. CLASS III REINFORCED CONCRETE PIPE CULVERT (GASKET TYPE)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user stgemr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			119	\$886.15	\$105,451.85
	0500	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			-4	\$455.40	(\$1,821.60)
	0500	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stgemr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.			4	\$455.40	\$1,821.60
	0520	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Overrun					-1	\$715.00	(\$715.00)
	0520	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Overrun					-1	\$715.00	(\$715.00)
	0520	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material					-4	\$715.00	(\$2,860.00)
	0520	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 32 on the current Payment Estimate.			1	\$715.00	\$715.00
	0520	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 32 on the current Payment Estimate.			1	\$715.00	\$715.00
	0520	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stgemr1 overriding Payment Estimate Exception 24			4	\$715.00	\$2,860.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 2, 2020

Pay Estimate Created Date: October 1, 2020

Progress Estimate Number 8		Contract ID Prime Contractor	200117-F07 L.F. Krupp Construction, Inc. dba Krupp		Pay Period Start Pay Period End	September 16, 2020 September 30, 2020	Original Contract Amount Net Change Order Amount Current Contract Amount	\$1,416,165.10 \$15,929.00 \$1,432,094.10	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3401					on the current Payment Estimate.				
	0520	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Other Item Adjustment	Overrun Re-adjustment	Over run adjustment. A change order will be forth coming.				(\$1,430.00)
	0540	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material				-3	\$1,765.00	(\$5,295.00)
	0540	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user stgemr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.		3	\$1,765.00	\$5,295.00
	0850	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Material				-540	\$5.00	(\$2,700.00)
	0850	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user stgemr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.		540	\$5.00	\$2,700.00
	0930	PULL BOX, PREFORMED CLASS 1	Material				-4	\$1,195.00	(\$4,780.00)
	0930	PULL BOX, PREFORMED CLASS 1	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user stgemr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		4	\$1,195.00	\$4,780.00
	1270	MISC.	Material				-3,025	\$5.00	(\$15,125.00)
	1270	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user stgemr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.		3,025	\$5.00	\$15,125.00
Total									(\$1,484.60)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 2, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3401	FAS-S502(18)	Pavement improvement, signal installation and ADA improvements	Various	JEFFERSON	on Route 109 to Routes FF and W, near Eureka

Totals by Job Numbers				
J6S3401		This Estimate	Previous	To Date
	Posted Item Pay	\$170,535.69	\$791,177.98	\$961,713.67
	Gross Item Adjustments	(\$1,484.60)	(\$2,296.60)	(\$3,781.20)
	Gross Item Pay	\$169,051.09	\$788,881.38	\$957,932.47
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 2, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 3030600, Project Item Line Number 0060, Material Set 303060096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 3030600, Project Item Line Number 0060, Material Set 303060096, Material 0303CARB - Rock for Rock Base, Acceptance Action Generic 0303CARB is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 4010150, Project Item Line Number 0080, Material Set 401015096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 4010150, Project Item Line Number 0080, Material Set 401015096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 4010150, Project Item Line Number 0080, Material Set 401015096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 4010150, Project Item Line Number 0080, Material Set 401015096, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 4019905, Project Item Line Number 0090, Material Set 401990596, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 4019905, Project Item Line Number 0090, Material Set 401990596, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 4019905, Project Item Line Number 0090, Material Set 401990596, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 4019905, Project Item Line Number 0100, Material Set 401990596, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 4019905, Project Item Line Number 0100, Material Set 401990596, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 4019905, Project Item Line Number 0100, Material Set 401990596, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 6085008, Project Item Line Number 0150, Material Set 608500896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 6085008, Project Item Line Number 0150, Material Set 608500896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 6085008, Project Item Line Number 0150, Material Set 608500896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 6091052, Project Item Line Number 0170, Material Set 609105296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 6091052, Project Item Line Number 0170, Material Set 609105296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 6091052, Project Item Line Number 0170, Material Set 609105296, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 7261030, Project Item Line Number 0440, Material Set 726103096, Material 1026CPRCC3.030 - Reinf Conc Culv Pipe C13 30" (750 mm), Acceptance Action Generic 1026CPRCC3.030 is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 7261036, Project Item Line Number 0450, Material Set 726103696, Material 1026CPRCC3.036 - Reinf Conc Culv Pipe C13 36" (900 mm), Acceptance Action Generic 1026CPRCC3.036 is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 7261036, Project Item Line Number 0450, Material Set 726103696, Material 1041CPPPTW..36 - Polypropylene Culv Triple Wall 36", Acceptance Action Generic 1041CPPPTW..36 is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 7261048, Project Item Line Number 0460, Material Set 726104896, Material 1026CPRCC3.048 - Reinf Conc Culv Pipe C13 48" (1200 mm), Acceptance Action Generic 1026CPRCC3.048 is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 7265036, Project Item Line Number 0470, Material Set 726503696, Material 1026CPRCC3.036 - Reinf Conc Culv Pipe C13 36" (900 mm), Acceptance Action Generic 1026CPRCC3.036 is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 7320630A, Project Item Line Number 0520, Material Set 7320630A96, Material 1032ESRCF - Conc End Section for Round Pipe,	No Remark was entered by Engineer	stgemr1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 2, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Acceptance Action Generic 1032ESRCF is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 7320648A, Project Item Line Number 0540, Material Set 7320648A96, Material 1032ESRCF - Conc End Section for Round Pipe, Acceptance Action Generic 1032ESRCF is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 9025200, Project Item Line Number 0850, Material Set 902520096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 9028810, Project Item Line Number 0930, Material Set 902881096, Material 1062PBPF - Pull Box Preformed Poly Resin Fiber, Acceptance Action Generic 1062PBPF is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3401, Item 9109903, Project Item Line Number 1270, Material Set 9109903, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Item Overrun: Contract 200117-F07, Contract Project J6S3401, Project Item Line Number 0040, Contract Line Item Number 0040, Item 2063000, Minor Item.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Item Overrun: Contract 200117-F07, Contract Project J6S3401, Project Item Line Number 0220, Contract Line Item Number 0220, Item 6141120, Minor Item.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Item Overrun: Contract 200117-F07, Contract Project J6S3401, Project Item Line Number 0500, Contract Line Item Number 0500, Item 7311022, Minor Item.	No Remark was entered by Engineer	stgemr1	Overridden
Estimate Exception Type: Item Overrun: Contract 200117-F07, Contract Project J6S3401, Project Item Line Number 0520, Contract Line Item Number 0520, Item 7320630A, Minor Item.	No Remark was entered by Engineer	stgemr1	Overridden



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 2, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200117-F07	J6S3401	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$37,347.00	\$37,347.00
		0001	0020	2031000	CLASS A EXCAVATION	4,252.00	0.00	4,252.00	CUYD	4,051.10	\$15.00	\$60,766.50
		0001	0030	2036000	COMPACTING EMBANKMENT	3,275.00	0.00	3,275.00	CUYD	3,075.00	\$3.90	\$11,992.50
		0001	0040	2063000	CLASS 3 EXCAVATION	1,126.00	0.00	1,126.00	CUYD	1,129.00	\$18.20	\$20,547.80
		0001	0050	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$1.00	\$1.00
		0001	0060	3030600	FURNISHING ROCK BASE MATERIAL	5,890.00	0.00	5,890.00	SQYD	5,067.50	\$6.30	\$31,925.25
		0001	0070	3030610A	PLACING ROCK BASE	5,890.00	0.00	5,890.00	SQYD	5,067.50	\$3.80	\$19,256.50
		0001	0080	4010150	TYPE A2 SHOULDER	870.00	0.00	870.00	SQYD	845.50	\$36.10	\$30,522.55
		0001	0090	4019905	MISC.OPTIONAL PAVEMENT (ROUTE FF)	947.70	0.00	947.70	SQYD	891.60	\$53.35	\$47,566.86
		0001	0100	4019905	MISC.OPTIONAL PAVEMENT (ROUTES 109 & W)	3,823.50	0.00	3,823.50	SQYD	3,095.40	\$55.00	\$170,247.00
		0001	0110	6044011	PIPE COLLAR, TYPE A	3.00	0.00	3.00	EA	3.00	\$1,150.00	\$3,450.00
		0001	0120	6081010	CONCRETE CURB RAMP	5.00	0.00	5.00	SQYD	0.00	\$507.25	\$0.00
		0001	0130	6081012	TRUNCATED DOMES	50.00	0.00	50.00	SQFT	0.00	\$26.00	\$0.00
		0001	0140	6083006	6 IN. CONCRETE MEDIAN STRIP	74.00	0.00	74.00	SQYD	0.00	\$75.80	\$0.00
		0001	0150	6085008	PAVED APPROACH, 8 IN.	601.00	0.00	601.00	SQYD	601.00	\$56.75	\$34,106.75
		0001	0160	6086004	CONCRETE SIDEWALK, 4 IN.	376.00	0.00	376.00	SQYD	0.00	\$37.70	\$0.00
		0001	0170	6091052	CURB AND GUTTER TYPE B	768.00	0.00	768.00	LF	705.00	\$26.15	\$18,435.75
		0001	0180	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	91.00	0.00	91.00	CUYD	91.00	\$42.05	\$3,826.55
		0001	0190	6096043	PLACING TYPE 3 ROCK DITCH LINER	91.00	0.00	91.00	CUYD	91.00	\$26.10	\$2,375.10
		0001	0200	6096050	BEDDING MATERIAL FOR ROCK DITCH LINER	33.00	0.00	33.00	CUYD	33.00	\$49.65	\$1,638.45
		0001	0210	6097000	ROCK LINING	27.00	0.00	27.00	CUYD	25.00	\$76.85	\$1,921.25
		0001	0220	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	10.00	0.00	10.00	EA	11.00	\$475.00	\$5,225.00
		0001	0230	6143014	MANHOLE FRAME AND COVER, TYPE 4	1.00	0.00	1.00	EA	1.00	\$300.00	\$300.00
		0001	0240	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.75	\$12,235.00	\$9,176.25
		0001	0250	6169902	MISC.NTICP COMPLIANT CHANGEABLE MESSAGE SIGN WITH COMMUNICATION. INTERFACE, CONTRACTOR FURNISHED/RETAINED	3.00	0.00	3.00	EA	3.00	\$3,000.00	\$9,000.00
		0001	0260	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$120,030.00	\$0.00
		0001	0261	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$107,855.00	\$107,855.00
		0001	0270	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	3.00	0.00	3.00	EA	0.00	\$600.00	\$0.00
		0001	0280	6191000	PAVEMENT EDGE TREATMENT	2,094.00	900.00	2,994.00	LF	2,994.00	\$2.00	\$5,988.00
		0001	0290	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	328.00	0.00	328.00	LF	0.00	\$4.50	\$0.00
		0001	0300	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	90.00	0.00	90.00	LF	0.00	\$18.00	\$0.00
		0001	0310	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	321.00	0.00	321.00	LF	0.00	\$18.00	\$0.00
		0001	0320	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	12.00	0.00	12.00	EA	0.00	\$300.00	\$0.00
		0001	0330	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	0.00	\$475.00	\$0.00
		0001	0340	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	24.00	0.00	24.00	EA	0.00	\$35.00	\$0.00
		0001	0350	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	6,972.00	0.00	6,972.00	LF	0.00	\$0.35	\$0.00
		0001	0360	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,976.00	0.00	3,976.00	LF	0.00	\$0.35	\$0.00
		0001	0370	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	905.00	0.00	905.00	LF	0.00	\$0.30	\$0.00
		0001	0380	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,981.00	0.00	1,981.00	LF	0.00	\$0.30	\$0.00
		0001	0390	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	6.00	0.00	6.00	EA	0.00	\$100.00	\$0.00
		0001	0400	6209901	MISC.PAVEMENT MARKING REMOVAL (PAINT)	1.00	0.00	1.00	LS	0.00	\$3,500.00	\$0.00
		0001	0410	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	23.80	0.00	23.80	STA	0.00	\$723.75	\$0.00
		0001	0420	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$8,250.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 2, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200117-F07	J6S3401	0001	0430	7261015	15 IN. PIPE GROUP A	473.00	0.00	473.00	LF	473.00	\$53.60	\$25,352.80
		0001	0440	7261030	30 IN. PIPE GROUP A	21.00	0.00	21.00	LF	21.00	\$126.80	\$2,662.80
		0001	0450	7261036	36 IN. PIPE GROUP A	272.00	0.00	272.00	LF	272.00	\$140.10	\$38,107.20
		0001	0460	7261048	48 IN. PIPE GROUP A	49.00	0.00	49.00	LF	49.00	\$168.95	\$8,278.55
		0001	0470	7265036	JACKED 36 IN. CLASS III REINFORCED CONCRETE PIPE CULVERT (GASKET TYPE)	119.00	0.00	119.00	LF	119.00	\$886.15	\$105,451.85
		0001	0480	7269903	MISC.JACKED 48 IN. CLASS III REINFORCED CONCRETE PIPE CULVERT (GASKET TYPE)	40.00	0.00	40.00	LF	40.00	\$1,232.25	\$49,290.00
		0001	0490	7310072	PRECAST CONCRETE MANHOLE - 72 IN.	14.00	0.00	14.00	FT	14.00	\$625.00	\$8,750.00
		0001	0500	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	42.00	0.00	42.00	FT	46.00	\$455.40	\$20,948.40
		0001	0510	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	3.00	0.00	3.00	EA	3.00	\$410.00	\$1,230.00
		0001	0520	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	4.00	\$715.00	\$2,860.00
		0001	0530	7320636A	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	6.00	0.00	6.00	EA	6.00	\$1,340.00	\$8,040.00
		0001	0540	7320648A	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	3.00	0.00	3.00	EA	3.00	\$1,765.00	\$5,295.00
		0001	0550	8051000A	SEEDING - COOL SEASON MIXTURES	1.80	0.00	1.80	ACRE	0.00	\$3,050.00	\$0.00
		0001	0560	8061005	ROCK DITCH CHECK	84.00	154.00	238.00	LF	238.00	\$13.50	\$3,213.00
		0001	0570	8061006	ALTERNATE DITCH CHECK	114.00	50.00	164.00	LF	120.00	\$10.50	\$1,260.00
		0001	0580	8061007A	CURB INLET CHECK	11.00	0.00	11.00	EA	0.00	\$175.00	\$0.00
		0001	0590	8061016	SEDIMENT REMOVAL	44.00	0.00	44.00	CUYD	14.00	\$1.00	\$14.00
		0001	0600	8061017	TEMPORARY SEEDING AND MULCHING	1.80	0.00	1.80	ACRE	0.00	\$2,250.00	\$0.00
		0001	0610	8061019	SILT FENCE	2,931.00	0.00	2,931.00	LF	0.00	\$2.30	\$0.00
		0020	0630	9015010	TRENCHING TYPE I	26.00	0.00	26.00	LF	0.00	\$4.00	\$0.00
		0020	0640	9015020	TRENCHING TYPE II	3.00	0.00	3.00	LF	0.00	\$50.00	\$0.00
		0020	0650	9016110	PULL BOX, PREFORMED CLASS 1	3.00	0.00	3.00	EA	0.00	\$1,195.00	\$0.00
		0020	0660	9016112	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	0.00	\$1,303.00	\$0.00
		0020	0670	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	690.00	0.00	690.00	LF	0.00	\$3.50	\$0.00
		0020	0680	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	4.00	0.00	4.00	EA	0.00	\$1,223.00	\$0.00
		0020	0685	9014003	CONDUIT, 3 IN. RIGID, PUSHED	566.00	0.00	566.00	LF	0.00	\$18.00	\$0.00
		0020	0690	9019902	MISC.TOP MOUNT POLES	4.00	0.00	4.00	EA	0.00	\$3,503.00	\$0.00
		0020	0700	9019902	MISC.TOP MOUNTED LUMINAIRE, LED - B	4.00	0.00	4.00	EA	0.00	\$640.00	\$0.00
		0030	0710	9020111	SIGNAL HEAD, TYPE 1T	3.00	0.00	3.00	EA	0.00	\$367.00	\$0.00
		0030	0720	9020213	SIGNAL HEAD, TYPE 3S	4.00	0.00	4.00	EA	0.00	\$780.00	\$0.00
		0020	0725	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	360.00	0.00	360.00	LF	0.00	\$0.25	\$0.00
		0030	0730	9020215	SIGNAL HEAD, TYPE 5S	1.00	0.00	1.00	EA	0.00	\$1,068.00	\$0.00
		0030	0740	9020513	SIGNAL HEAD, TYPE 3B	4.00	0.00	4.00	EA	0.00	\$996.00	\$0.00
		0030	0750	9020514	SIGNAL HEAD, TYPE 4B	4.00	0.00	4.00	EA	0.00	\$1,074.00	\$0.00
		0030	0760	9020833	SH-FLAT SHEET - SIGNAL SIGN	70.00	0.00	70.00	SQFT	0.00	\$50.00	\$0.00
		0030	0770	9020834	SIGNAL SIGN, MOUNTING HARDWARE	14.00	0.00	14.00	EA	0.00	\$78.00	\$0.00
		0030	0780	9022708	POST, SIGNAL 8 FT. OR 2.4 M	2.00	0.00	2.00	EA	0.00	\$680.00	\$0.00
		0030	0790	9022715	POST, SIGNAL 15 FT. OR 4.6 M	3.00	0.00	3.00	EA	0.00	\$1,070.00	\$0.00
		0030	0800	9023225	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	1.00	0.00	1.00	EA	0.00	\$5,430.00	\$0.00
		0030	0810	9023235	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	1.00	0.00	1.00	EA	0.00	\$6,703.00	\$0.00
		0030	0820	9023240	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	1.00	0.00	1.00	EA	0.00	\$8,310.00	\$0.00
		0030	0830	9023245	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	1.00	0.00	1.00	EA	0.00	\$8,670.00	\$0.00
		0030	0840	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	0.00	\$16,057.00	\$0.00
		0030	0850	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	1,638.00	0.00	1,638.00	LF	540.00	\$5.00	\$2,700.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 2, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200117-F07	J6S3401	0030	0860	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	107.00	0.00	107.00	LF	0.00	\$8.00	\$0.00
		0030	0870	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	254.00	0.00	254.00	LF	0.00	\$14.00	\$0.00
		0030	0880	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	519.00	0.00	519.00	LF	0.00	\$23.00	\$0.00
		0030	0890	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	80.00	0.00	80.00	LF	0.00	\$1.00	\$0.00
		0030	0900	9028308	CABLE, 16 AWG 2 CONDUCTOR	1,320.00	0.00	1,320.00	LF	0.00	\$1.25	\$0.00
		0030	0910	9028310	CABLE, 16 AWG 5 CONDUCTOR	1,330.00	0.00	1,330.00	LF	0.00	\$1.50	\$0.00
		0030	0920	9028311	CABLE, 16 AWG 7 CONDUCTOR	5,660.00	0.00	5,660.00	LF	0.00	\$1.50	\$0.00
		0030	0930	9028810	PULL BOX, PREFORMED CLASS 1	12.00	0.00	12.00	EA	4.00	\$1,195.00	\$4,780.00
		0030	0940	9028811	PULL BOX, PREFORMED CLASS 2	1.00	0.00	1.00	EA	0.00	\$1,303.00	\$0.00
		0030	0950	9028812	PULL BOX, PREFORMED CLASS 3	2.00	0.00	2.00	EA	0.00	\$1,503.00	\$0.00
		0030	0960	9028821	PULL BOX, CONCRETE, DOUBLE, TYPE A	1.00	0.00	1.00	EA	0.00	\$3,630.00	\$0.00
		0030	0970	9029100	BASE, CONCRETE	18.10	0.00	18.10	CUYD	0.00	\$1,393.00	\$0.00
		0030	0980	9029901	MISC.FIBER MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$1.00	\$0.00
		0030	0990	9029902	MISC.APS - AUDIBLE PEDESTRIAN SIGNAL - PUSH BUTTON	6.00	0.00	6.00	EA	0.00	\$690.00	\$0.00
		0030	1000	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	6.00	0.00	6.00	EA	0.00	\$446.00	\$0.00
		0030	1010	9029902	MISC.DUAL METER COMBINATION PAD MOUNTED POWER SUPPLY AND LIGHTING CS WITH UPS	1.00	0.00	1.00	EA	0.00	\$19,500.00	\$0.00
		0030	1020	9029902	MISC.OPTIONAL TRAFFIC SIGNAL DETECTORS	4.00	0.00	4.00	EA	0.00	\$5,170.00	\$0.00
		0040	1030	9031010	CONCRETE FOOTINGS, EMBEDDED	0.30	0.00	0.30	CUYD	0.00	\$2,400.00	\$0.00
		0040	1040	9031210	STRUCTURAL STEEL POSTS	90.00	0.00	90.00	LB	0.00	\$8.00	\$0.00
		0040	1050	9031220	PIPE POSTS	290.00	0.00	290.00	LB	0.00	\$4.00	\$0.00
		0040	1060	9031270A	2 IN. PSST POST - 12 GA.	91.00	0.00	91.00	LF	0.00	\$16.00	\$0.00
		0040	1070	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	24.00	0.00	24.00	LF	0.00	\$40.00	\$0.00
		0040	1080	9031280	2.5 IN. PSST POST - 12 GA.	127.00	0.00	127.00	LF	0.00	\$17.00	\$0.00
		0040	1090	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	24.00	0.00	24.00	LF	0.00	\$48.00	\$0.00
		0040	1100	9035004A	SH-FLAT SHEET	98.00	0.00	98.00	SQFT	0.00	\$22.00	\$0.00
		0040	1110	9035011A	ST-STRUCTURAL	13.00	0.00	13.00	SQFT	0.00	\$26.00	\$0.00
		0040	1120	9035069A	SHF-FLAT SHEET FLUORESCENT	96.00	0.00	96.00	SQFT	0.00	\$24.00	\$0.00
		0040	1130	9039902	MISC.SIGN RELOCATION	1.00	0.00	1.00	EA	0.00	\$1,100.00	\$0.00
		0050	1140	9029902	MISC.FURNISH & INSTALL EXTENSION POLE	1.00	0.00	1.00	EA	0.00	\$940.00	\$0.00
		0050	1150	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	1.00	0.00	1.00	EA	0.00	\$6,900.00	\$0.00
		0050	1160	9108352	FIBER OPTIC CABLE, 24-STRAND, 18 SINGLE MODE, 6 MULTIMODE	6,960.00	0.00	6,960.00	LF	0.00	\$2.50	\$0.00
		0050	1170	9109902	MISC.FIBER OPTIC FUSION SPLICE	28.00	0.00	28.00	EA	0.00	\$63.00	\$0.00
		0050	1180	9109902	MISC.FIBER OPTIC JUMPER	6.00	0.00	6.00	EA	0.00	\$18.00	\$0.00
		0050	1190	9109902	MISC.FIBER OPTIC PIGTAIL	6.00	0.00	6.00	EA	0.00	\$18.00	\$0.00
		0050	1200	9109902	MISC.INSTALL COMMUNICATION EQUIPMENT	1.00	0.00	1.00	EA	0.00	\$400.00	\$0.00
		0050	1210	9109902	MISC.INSTALL CONDUIT INTO EXISTING BOX	2.00	0.00	2.00	EA	0.00	\$400.00	\$0.00
		0050	1220	9109902	MISC.ITS PULL BOX, CLASS 2 WITH CONCRETE PAD	5.00	0.00	5.00	EA	0.00	\$1,403.00	\$0.00
		0050	1230	9109902	MISC.ITS PULL BOX, CLASS 5 WITH CONCRETE PAD	1.00	0.00	1.00	EA	0.00	\$1,538.00	\$0.00
		0050	1240	9109902	MISC.MODOT BURIED CABLE DRIVABLE DELINEATOR POST	27.00	0.00	27.00	EA	0.00	\$65.00	\$0.00
		0050	1250	9109902	MISC.WALL MOUNT INTERCONNECT CENTER	2.00	0.00	2.00	EA	0.00	\$450.00	\$0.00
		0050	1260	9109903	MISC.CONDUIT, PVC, PUSHED 2"	815.00	0.00	815.00	LF	206.00	\$14.00	\$2,884.00
		0050	1270	9109903	MISC.CONDUIT, PVC, TRENCH 2"	4,896.00	0.00	4,896.00	LF	3,025.00	\$5.00	\$15,125.00
		0070	1280	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$16,700.00	\$0.00
		0001	5001	6189901	MISC.New Mobilization Line Adjusted for Contract Bond	0.00	1.00	1.00	LS	1.00	\$12,175.00	\$12,175.00
		0001	5002	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARRELS)	0.00	1.00	1.00	EA	1.00	\$4,100.00	\$4,100.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 2, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200117-F07	J6S3401	0001	5003	6122030	IMPACT ATTENUATOR (RELOCATION)	0.00	3.00	3.00	EA	2.00	\$1,100.00	\$2,200.00
		0001	5004	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	0.00	75.00	75.00	LF	75.00	\$31.00	\$2,325.00
		0001	5005	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	0.00	225.00	225.00	LF	150.00	\$8.00	\$1,200.00
	Project J6S3401 - Total Value Posted to Date as of Report Generated Date											\$961,713.66
200117-F07 Overall - Total Value Posted to Date as of Report Generated Date												\$961,713.66



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 2, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3401

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0020	2031000	CLASS A EXCAVATION	9/17/20	9/21/20	186.20	CUYD	Rte. 109 Rt CL	27+93.88	Rt			South Entrance
0030	2036000	COMPACTING EMBANKMENT	9/17/20	9/21/20	186.20	CUYD	Rte. 109	27+93.88	Rt			South Entrance
0040	2063000	CLASS 3 EXCAVATION	9/17/20	9/21/20	222.90	CUYD	Rte. 109 Rt CL 3-3 FES to 3-4 FES	28+39.6	Rt	27+54	Rt	
0060	3030600	FURNISHING ROCK BASE MATERIAL	9/16/20	9/21/20	200.10	SQYD	Rte 109 Rt CL	24+55	Rt	27+07	Rt	Curb & Gutter = 88' X 3' = 29.3 SY A@ Shoulder = 164' X 9.371 (Avg.) = 170.8 SY
			9/18/20	9/21/20	46.00	SQYD	Rte 109 Rt CL (138' X 3')	28+50		29+88		
			9/23/20	9/25/20	20.00	SQYD	Route 109	27	Right	28	Right	For Curb and Gutter STA 27+36-27+72 and from 28+25-28+33
			9/25/20		128.40	SQYD	Route 109	26	Right	27	Right	For A2 Shoulder STA 26+53.5- STA 27+72.0 Field Measurements: 118.5 x 9.7 118.5 x 9.9 118.5 x 9.11
			9/24/20	9/25/20	479.20	SQYD	Route 109 (345' X 12.5')	26	Right	29	Right	
			9/25/20	9/30/20	38.30	SQYD	Route 109	29	Right	30	Right	
			9/29/20	9/30/20	257.10	SQYD	Route 109	28	Rt	30	Rt	STA 28+25- STA 30+99 83 FT x 12 FT= 110.7 SQYD 191 FT x 6.9 FT (12 FT, 1.9 FT) = 146.4 SQYD
			9/30/20	10/1/20	46.70	SQYD	Route 109	30	Right	244	Right	Station to is on Route Ff
			9/16/20	9/21/20	200.10	SQYD	Rte 109 Rt CL	24+55	Rt	27+07	Rt	For A2 Shoulder and Curb and Gutter Poured today Curb & Gutter = 88' X 3' = 29.3 SY A2 Shoulder =
			9/18/20	9/21/20	46.00	SQYD	Rte 109 Rt CL (138' X 3')	28+50		29+88		
0070	3030610A	PLACING ROCK BASE	9/23/20	9/25/20	20.00	SQYD	Route 109	27	Right	28	Right	For Curb and Gutter STA 27+36-27+72 and from 28+25-28+49
			9/25/20		128.40	SQYD	Route 109	26	Right	27	Right	For A2 Shoulder STA 26+53.5- STA 27+72.0 Field Measurements: 118.5 x 9.7 118.5 x 9.9 118.5 x 9.11
			9/24/20	9/25/20	479.20	SQYD	Route 109 (345' X 12.5')	26	Right	29	Right	
			9/25/20	9/30/20	38.30	SQYD	Route 109	29	Right	30	Right	
			9/29/20	9/30/20	257.10	SQYD	Route 109	28	Rt	30	Rt	STA 28+25- STA 30+99 83 FT x 12 FT= 110.7 SQYD 191 FT x 6.9 FT (12 FT, 1.9 FT) = 146.4 SQYD
			9/30/20	10/1/20	46.70	SQYD	Route 109	30	Right	244	Right	Station to is on Route Ff
			9/16/20	9/21/20	170.80	SQYD	Rte 109 Rt CL	24+55	Rt	26+19	Rt	164' X 9.371 (AVG)
			9/23/20	9/25/20	128.40	SQYD	Route 109	26	Right	27	Right	STA 26+53.5- STA 27+72.0 Field Measurements: 118.5 x 9.7 118.5 x 9.9 118.5 x 9.11
			9/24/20	9/25/20	479.20	SQYD	Route 109	26	Right	29	Right	345 FT X 12.5 FT
			9/29/20	9/30/20	257.10	SQYD	Route 109	28	Rt	30	Rt	STA 28+25- STA 30+99 83 FT x 12 FT= 110.7 SQYD 191 FT x 6.9 FT (12 FT, 1.9 FT) = 146.4 SQYD
0080	4010150	TYPE A2 SHOULDER	9/16/20	9/21/20	170.80	SQYD	Rte 109 Rt CL	24+55	Rt	26+19	Rt	164' X 9.371 (AVG)
			9/23/20	9/25/20	128.40	SQYD	Route 109	26	Right	27	Right	STA 26+53.5- STA 27+72.0 Field Measurements: 118.5 x 9.7 118.5 x 9.9 118.5 x 9.11
0100	4019905	MISC.	9/24/20	9/25/20	479.20	SQYD	Route 109	26	Right	29	Right	345 FT X 12.5 FT
			9/29/20	9/30/20	257.10	SQYD	Route 109	28	Rt	30	Rt	STA 28+25- STA 30+99 83 FT x 12 FT= 110.7 SQYD 191 FT x 6.9 FT (12 FT, 1.9 FT) = 146.4 SQYD
0150	6085008	PAVED APPROACH, 8 IN.	9/22/20	9/24/20	253.90	SQYD	Route 109 Rt CL	27+93.88	RT			South Entrance
0170	6091052	CURB AND GUTTER TYPE B	9/16/20	9/21/20	88.00	LF	Rte 109 Rt CL	26+19	Rt	27+07	Rt	
			9/18/20	9/21/20	138.00	LF	Rte 109 Rt CL	28+50		29+88		
			9/23/20	9/25/20	60.00	LF	Route 109	27	Right	28	Right	STA 27+36-27+72 and from 28+25-28+49
			9/25/20	9/30/20	115.00	LF	Route 109	29	Right	30	Right	
			9/30/20	10/1/20	140.00	LF	Route 109	30	Right	244	Right	Station to is on Route Ff
			9/17/20	9/21/20	20.00	CUYD	Rte. 109 Rt CL 3-4 FES	27+54	Rt			
0210	6097000	ROCK LINING	9/17/20	9/21/20	20.00	CUYD	Rte. 109 Rt CL 3-4 FES	27+54	Rt			
0261	6181000	MOBILIZATION	9/30/20	10/1/20	0.25	LS	Rte 109/FF/W	18+50		32+26.06		50% of the original contract amount payment
0280	6191000	PAVEMENT EDGE TREATMENT	9/18/20	9/21/20	58.90	LF	Rte 109 Rt CL South Entrance	28+50		29+08		
0450	7261036	36 IN. PIPE GROUP A	9/16/20	9/21/20	52.00	LF	Rte 109 Rt CL 3-3 FES to 3-4 FES	27+54	Rt	28+39.6	Rt	South Entrance New Pipe
			9/17/20	9/21/20	38.00	LF	Rte. 109 Rt CL 3-3 FES to 3-4 FES	27+54	Rt	28+39.6	Rt	
0520	7320630A	30 IN. GROUP A FLARED END SECT	9/16/20	9/21/20	1.00	EA	Rte 109 Rt CL 3-2 Exist. FES	27+54	Rt			
			9/17/20	9/21/20	1.00	EA	Rte. 109 3-1 Exist. FES	28+39.6	Rt			
0530	7320636A	36 IN. GROUP A FLARED END SECT	9/16/20	9/21/20	1.00	EA	Rte 109 Rt CL 3-4 FES	27+54				
			9/17/20	9/21/20	1.00	EA	Rte. 109 3-3 FES	28+39.6	Rt			
0850	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	9/28/20	9/30/20	540.00	LF	Route 109	32		11		
0930	9028810	PULL BOX, PREFORMED CLASS 1	9/28/20	9/30/20	4.00	EA	Route W	32		37		Pull Box 13, 14, 15, 16
1260	9109903	MISC. ITS	9/28/20	9/30/20	206.00	LF	Route 109	32		11		
1270	9109903	MISC. ITS	9/28/20	9/30/20	3,025.00	LF	Route 109	32		11		

The information below this line are details from Line Item agency views.

No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
0030	COMPACTING EMBANKMENT	Material		2	Jun 30, 2020	SYSTEM	(\$391.17)				
				2	Jun 30, 2020	SYSTEM	\$391.17	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				3	Jul 16, 2020	SYSTEM	(\$1,233.57)				
				3	Jul 16, 2020	SYSTEM	\$1,233.57	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				4	Aug 3, 2020	SYSTEM	(\$1,705.47)				
				4	Aug 3, 2020	SYSTEM	\$1,705.47	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				- Total			\$0.00				
	Material - Total						\$0.00				
	0030 - Total						\$0.00				
	0040	CLASS 3 EXCAVATION	Other Item Adjustment	OADJ	8	Oct 1, 2020	stgemr1	(\$54.60)	Overrun adjustment. Change Order will be forth coming.		
			OADJ - Total			(\$54.60)					
Other Item Adjustment - Total						(\$54.60)					
CLASS 3 EXCAVATION		Overrun	Overrun	8	Oct 1, 2020	SYSTEM	(\$54.60)				
				8	Oct 1, 2020	SYSTEM	\$54.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stgemr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.			
			Overrun - Total			\$0.00					
Overrun - Total						\$0.00					
0040 - Total						(\$54.60)					
0060	FURNISHING ROCK BASE MATERIAL	Material		3	Jul 16, 2020	SYSTEM	(\$5,293.26)				
				3	Jul 16, 2020	SYSTEM	\$5,293.26	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				4	Aug 3, 2020	SYSTEM	(\$9,770.04)				
				4	Aug 3, 2020	SYSTEM	\$9,770.04	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				5	Aug 17, 2020	SYSTEM	(\$20,296.08)				
				5	Aug 17, 2020	SYSTEM	\$20,296.08	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				6	Sep 1, 2020	SYSTEM	(\$17,560.62)				
				6	Sep 1, 2020	SYSTEM	\$17,560.62	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				7	Sep 16, 2020	SYSTEM	(\$24,265.71)				
				7	Sep 16, 2020	SYSTEM	\$24,265.71	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stgemr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				8	Oct 1, 2020	SYSTEM	(\$31,925.25)				
				8	Oct 1, 2020	SYSTEM	\$31,925.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
							- Total			\$0.00	
				Material - Total						\$0.00	
	0060 - Total						\$0.00				
0080	TYPE A2 SHOULDER	Material		6	Sep 1, 2020	SYSTEM	(\$9,595.38)				



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0080	TYPE A2 SHOULDER	Material		6	Sep 1, 2020	SYSTEM	\$9,595.38	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stgemr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				7	Sep 16, 2020	SYSTEM	(\$19,721.43)	
				7	Sep 16, 2020	SYSTEM	\$19,721.43	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stgemr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				8	Oct 1, 2020	SYSTEM	(\$30,522.55)	
				8	Oct 1, 2020	SYSTEM	\$30,522.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stgemr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0080 - Total			\$0.00	
0090	MISC. OPTIONAL PAVEMENT (ROUTE FF)	Material		5	Aug 17, 2020	SYSTEM	(\$47,566.86)	
				5	Aug 17, 2020	SYSTEM	\$47,566.86	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stgemr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				6	Sep 1, 2020	SYSTEM	(\$47,566.86)	
				6	Sep 1, 2020	SYSTEM	\$47,566.86	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user stgemr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				7	Sep 16, 2020	SYSTEM	(\$47,566.86)	
				7	Sep 16, 2020	SYSTEM	\$47,566.86	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stgemr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				8	Oct 1, 2020	SYSTEM	(\$47,566.86)	
				8	Oct 1, 2020	SYSTEM	\$47,566.86	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user stgemr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
0100	MISC. OPTIONAL PAVEMENT (ROUTES 109 & W)	Material		6	Sep 1, 2020	SYSTEM	(\$89,650.00)	
				6	Sep 1, 2020	SYSTEM	\$89,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user stgemr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				7	Sep 16, 2020	SYSTEM	(\$129,750.50)	
				7	Sep 16, 2020	SYSTEM	\$129,750.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user stgemr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				8	Oct 1, 2020	SYSTEM	(\$170,247.00)	
				8	Oct 1, 2020	SYSTEM	\$170,247.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user stgemr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
				0100 - Total			\$0.00	
0110	PIPE COLLAR, TYPE A	Material		3	Jul 16, 2020	SYSTEM	(\$1,150.00)	
				3	Jul 16, 2020	SYSTEM	\$1,150.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stgemr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				4	Aug 3, 2020	SYSTEM	(\$2,300.00)	
				4	Aug 3, 2020	SYSTEM	\$2,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user stgemr1 overriding Payment



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0110	PIPE COLLAR, TYPE A	Material						Estimate Exception 3 on the current Payment Estimate.
			- Total				\$0.00	
			Material - Total				\$0.00	
			0110 - Total				\$0.00	
0150	PAVED APPROACH, 8 IN.	Material		7	Sep 16, 2020	SYSTEM	(\$19,697.92)	
				7	Sep 16, 2020	SYSTEM	\$19,697.92	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user stgemr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				8	Oct 1, 2020	SYSTEM	(\$34,106.75)	
				8	Oct 1, 2020	SYSTEM	\$34,106.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user stgemr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
			- Total				\$0.00	
			Material - Total				\$0.00	
			0150 - Total				\$0.00	
0170	CURB AND GUTTER TYPE B	Material		7	Sep 16, 2020	SYSTEM	(\$4,288.60)	
				7	Sep 16, 2020	SYSTEM	\$4,288.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user stgemr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				8	Oct 1, 2020	SYSTEM	(\$18,435.75)	
				8	Oct 1, 2020	SYSTEM	\$18,435.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user stgemr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
			- Total				\$0.00	
			Material - Total				\$0.00	
			0170 - Total				\$0.00	
0180	FURNISHING TYPE 3 ROCK DITCH LINER	Material		3	Jul 16, 2020	SYSTEM	(\$1,766.10)	
				3	Jul 16, 2020	SYSTEM	\$1,766.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user stgemr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				4	Aug 3, 2020	SYSTEM	(\$1,766.10)	
				4	Aug 3, 2020	SYSTEM	\$1,766.10	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stgemr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				5	Aug 17, 2020	SYSTEM	(\$3,826.55)	
				5	Aug 17, 2020	SYSTEM	\$3,826.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stgemr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
			- Total				\$0.00	
			Material - Total				\$0.00	
0200	BEDDING MATERIAL FOR ROCK DITCH LINER	Material		3	Jul 16, 2020	SYSTEM	(\$754.68)	
				3	Jul 16, 2020	SYSTEM	\$754.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user stgemr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				4	Aug 3, 2020	SYSTEM	(\$754.68)	
				4	Aug 3, 2020	SYSTEM	\$754.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stgemr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
0210	ROCK LINING	Material		3	Jul 16, 2020	SYSTEM	(\$384.25)	
			- Total				\$0.00	
			Material - Total				\$0.00	
			0200 - Total				\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0210	ROCK LINING	Material		3	Jul 16, 2020	SYSTEM	\$384.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stgemr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	0210 - Total						\$0.00	
0220	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	Other Item Adjustment	OVRN	7	Sep 16, 2020	stgemr1	(\$475.00)	A change order is forth coming.
			OVRN - Total				(\$475.00)	
	Other Item Adjustment - Total						(\$475.00)	
	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	Overrun	Overrun	7	Sep 16, 2020	SYSTEM	(\$475.00)	
				7	Sep 16, 2020	SYSTEM	\$475.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stgemr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				8	Oct 1, 2020	SYSTEM	(\$475.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				8	Oct 1, 2020	SYSTEM	\$475.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stgemr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
			Overrun - Total				\$0.00	
	Overrun - Total						\$0.00	
	0220 - Total						(\$475.00)	
0280	PAVEMENT EDGE TREATMENT	Material		2	Jun 30, 2020	SYSTEM	(\$600.00)	
				2	Jun 30, 2020	SYSTEM	\$600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stgemr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	PAVEMENT EDGE TREATMENT	Other Item Adjustment	OTHR	6	Sep 1, 2020	stgemr1	\$448.20	Incorrectly removed due to overrun on Estimate # 005.
			OTHR - Total				\$448.20	
	PAVEMENT EDGE TREATMENT		OVRN	5	Aug 17, 2020	stgemr1	(\$448.20)	224.1 LF over plan quantity installed. A change order will be forth coming.
			OVRN - Total				(\$448.20)	
	Other Item Adjustment - Total						\$0.00	
	PAVEMENT EDGE TREATMENT	Overrun	Overrun	5	Aug 17, 2020	SYSTEM	(\$448.20)	
				5	Aug 17, 2020	SYSTEM	\$448.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user stgemr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				6	Sep 1, 2020	SYSTEM	(\$448.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				6	Sep 1, 2020	SYSTEM	(\$1,234.00)	
7				Sep 16, 2020	SYSTEM	\$1,682.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.00000 - 2.00000, 'is applied (if non-zero).	
		Overrun - Total				\$0.00		
Overrun - Total						\$0.00		
0280 - Total						\$0.00		
0430	15 IN. PIPE GROUP A	Material		6	Sep 1, 2020	SYSTEM	(\$19,081.60)	
				6	Sep 1, 2020	SYSTEM	\$19,081.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user stgemr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				7	Sep 16, 2020	SYSTEM	(\$25,352.80)	
				7	Sep 16, 2020	SYSTEM	\$25,352.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user stgemr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0430		Material	- Total				\$0.00	
	Material - Total						\$0.00	
	0430 - Total						\$0.00	
0440	30 IN. PIPE GROUP A	Material		5	Aug 17, 2020	SYSTEM	(\$2,662.80)	
				5	Aug 17, 2020	SYSTEM	\$2,662.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stgemr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				6	Sep 1, 2020	SYSTEM	(\$2,662.80)	
				6	Sep 1, 2020	SYSTEM	\$2,662.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user stgemr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				7	Sep 16, 2020	SYSTEM	(\$2,662.80)	
				7	Sep 16, 2020	SYSTEM	\$2,662.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user stgemr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				8	Oct 1, 2020	SYSTEM	(\$2,662.80)	
				8	Oct 1, 2020	SYSTEM	\$2,662.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user stgemr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	0440 - Total						\$0.00	
0450	36 IN. PIPE GROUP A	Material		3	Jul 16, 2020	SYSTEM	(\$8,406.00)	
				3	Jul 16, 2020	SYSTEM	\$8,406.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stgemr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				4	Aug 3, 2020	SYSTEM	(\$8,406.00)	
				4	Aug 3, 2020	SYSTEM	\$8,406.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user stgemr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				5	Aug 17, 2020	SYSTEM	(\$8,406.00)	
				5	Aug 17, 2020	SYSTEM	\$8,406.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stgemr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				6	Sep 1, 2020	SYSTEM	(\$25,498.20)	
				6	Sep 1, 2020	SYSTEM	\$25,498.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user stgemr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				7	Sep 16, 2020	SYSTEM	(\$25,498.20)	
				7	Sep 16, 2020	SYSTEM	\$25,498.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user stgemr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				8	Oct 1, 2020	SYSTEM	(\$38,107.20)	
				8	Oct 1, 2020	SYSTEM	\$38,107.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user stgemr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	0450 - Total						\$0.00	
0460	48 IN. PIPE GROUP A	Material		3	Jul 16, 2020	SYSTEM	(\$2,196.35)	
				3	Jul 16, 2020	SYSTEM	\$2,196.35	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stgemr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				4	Aug 3, 2020	SYSTEM	(\$2,196.35)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0460	48 IN. PIPE GROUP A	Material		4	Aug 3, 2020	SYSTEM	\$2,196.35	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user stgemr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				5	Aug 17, 2020	SYSTEM	(\$8,278.55)	
				5	Aug 17, 2020	SYSTEM	\$8,278.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user stgemr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				6	Sep 1, 2020	SYSTEM	(\$8,278.55)	
				6	Sep 1, 2020	SYSTEM	\$8,278.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user stgemr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				7	Sep 16, 2020	SYSTEM	(\$8,278.55)	
				7	Sep 16, 2020	SYSTEM	\$8,278.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user stgemr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				8	Oct 1, 2020	SYSTEM	(\$8,278.55)	
				8	Oct 1, 2020	SYSTEM	\$8,278.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user stgemr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
	0460 - Total				\$0.00			
0470	JACKED 36 IN. CLASS III REINFORCED CONCRETE PIPE CULVERT (GASKET TYPE)	Material		3	Jul 16, 2020	SYSTEM	(\$105,451.85)	
				3	Jul 16, 2020	SYSTEM	\$105,451.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user stgemr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				4	Aug 3, 2020	SYSTEM	(\$105,451.85)	
				4	Aug 3, 2020	SYSTEM	\$105,451.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user stgemr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				5	Aug 17, 2020	SYSTEM	(\$105,451.85)	
				5	Aug 17, 2020	SYSTEM	\$105,451.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user stgemr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				6	Sep 1, 2020	SYSTEM	(\$105,451.85)	
				6	Sep 1, 2020	SYSTEM	\$105,451.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user stgemr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				7	Sep 16, 2020	SYSTEM	(\$105,451.85)	
				7	Sep 16, 2020	SYSTEM	\$105,451.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user stgemr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				8	Oct 1, 2020	SYSTEM	(\$105,451.85)	
	8	Oct 1, 2020	SYSTEM	\$105,451.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user stgemr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
- Total				\$0.00				
Material - Total				\$0.00				
0470 - Total				\$0.00				
0500	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Other Item Adjustment	OVRN	7	Sep 16, 2020	stgemr1	(\$1,821.60)	A change order will be forth coming.
	OVRN - Total				(\$1,821.60)			
	Other Item Adjustment - Total				(\$1,821.60)			
	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Overrun	Overrun	7	Sep 16, 2020	SYSTEM	(\$1,821.60)	
				7	Sep 16, 2020	SYSTEM	\$1,821.60	This adjustment offsets the original system-generated Overrun Payment



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0500	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Overrun	Overrun		2020			Estimate Item Adjustment (0003) due to user stgemr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
				8	Oct 1, 2020	SYSTEM	(\$1,821.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				8	Oct 1, 2020	SYSTEM	\$1,821.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stgemr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
				Overrun - Total				\$0.00	
	Overrun - Total				\$0.00				
0500 - Total							(\$1,821.60)		
0510	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		6	Sep 1, 2020	SYSTEM	(\$820.00)		
				6	Sep 1, 2020	SYSTEM	\$820.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user stgemr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
				7	Sep 16, 2020	SYSTEM	(\$1,230.00)		
				7	Sep 16, 2020	SYSTEM	\$1,230.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user stgemr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
	- Total				\$0.00				
Material - Total							\$0.00		
0510 - Total							\$0.00		
0520	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		5	Aug 17, 2020	SYSTEM	(\$1,430.00)		
				5	Aug 17, 2020	SYSTEM	\$1,430.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user stgemr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				6	Sep 1, 2020	SYSTEM	(\$1,430.00)		
				6	Sep 1, 2020	SYSTEM	\$1,430.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user stgemr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
				7	Sep 16, 2020	SYSTEM	(\$1,430.00)		
				7	Sep 16, 2020	SYSTEM	\$1,430.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user stgemr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
				8	Oct 1, 2020	SYSTEM	(\$2,860.00)		
				8	Oct 1, 2020	SYSTEM	\$2,860.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user stgemr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
	- Total				\$0.00				
	Material - Total							\$0.00	
	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Other Item Adjustment	OADJ	8	Oct 1, 2020	stgemr1	(\$1,430.00)	Over run adjustment. A change order will be forth coming.	
									OADJ - Total
	Other Item Adjustment - Total							(\$1,430.00)	
30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Overrun	Overrun	8	Oct 1, 2020	SYSTEM	(\$1,430.00)			
			8	Oct 1, 2020	SYSTEM	\$715.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 32 on the current Payment Estimate.		
			8	Oct 1, 2020	SYSTEM	\$715.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 32 on the current Payment Estimate.		
			Overrun - Total				\$0.00		
	Overrun - Total							\$0.00	
0520 - Total							(\$1,430.00)		
0530	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		3	Jul 16, 2020	SYSTEM	(\$4,020.00)		
				3	Jul 16,	SYSTEM	\$4,020.00	This adjustment offsets the original system-generated Overrun Payment	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on October 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0530	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material			2020			Estimate Item Adjustment (0010) due to user stgemr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				4	Aug 3, 2020	SYSTEM	(\$4,020.00)	
				4	Aug 3, 2020	SYSTEM	\$4,020.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user stgemr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				5	Aug 17, 2020	SYSTEM	(\$4,020.00)	
				5	Aug 17, 2020	SYSTEM	\$4,020.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user stgemr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				6	Sep 1, 2020	SYSTEM	(\$5,360.00)	
				6	Sep 1, 2020	SYSTEM	\$5,360.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user stgemr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				7	Sep 16, 2020	SYSTEM	(\$5,360.00)	
				7	Sep 16, 2020	SYSTEM	\$5,360.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user stgemr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
	0530 - Total				\$0.00			
0540	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		3	Jul 16, 2020	SYSTEM	(\$1,765.00)	
				3	Jul 16, 2020	SYSTEM	\$1,765.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user stgemr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				4	Aug 3, 2020	SYSTEM	(\$1,765.00)	
				4	Aug 3, 2020	SYSTEM	\$1,765.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user stgemr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				5	Aug 17, 2020	SYSTEM	(\$5,295.00)	
				5	Aug 17, 2020	SYSTEM	\$5,295.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user stgemr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				6	Sep 1, 2020	SYSTEM	(\$5,295.00)	
				6	Sep 1, 2020	SYSTEM	\$5,295.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user stgemr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				7	Sep 16, 2020	SYSTEM	(\$5,295.00)	
				7	Sep 16, 2020	SYSTEM	\$5,295.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user stgemr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
	8	Oct 1, 2020	SYSTEM	(\$5,295.00)				
	8	Oct 1, 2020	SYSTEM	\$5,295.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user stgemr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.			
- Total				\$0.00				
Material - Total				\$0.00				
0540 - Total				\$0.00				
0560	ROCK DITCH CHECK	Other Item Adjustment	OTHR	6	Sep 1, 2020	stgemr1	\$189.00	Incorrectly removed due to overrun on Estimate # 005.
	OTHR - Total				\$189.00			
	ROCK DITCH CHECK		OVRN	5	Aug 17, 2020	stgemr1	(\$189.00)	14 LF over plan quantity installed. A change order will be forth coming.
	OVRN - Total				(\$189.00)			
	Other Item Adjustment - Total				\$0.00			



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on October 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0560	ROCK DITCH CHECK	Overrun	Overrun	2	Jun 30, 2020	SYSTEM	(\$783.00)	
				4	Aug 3, 2020	SYSTEM	\$783.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',13.50000 - 13.50000', is applied (if non-zero).
				5	Aug 17, 2020	SYSTEM	(\$189.00)	
				5	Aug 17, 2020	SYSTEM	\$189.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user stgemr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				6	Sep 1, 2020	SYSTEM	(\$189.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				7	Sep 16, 2020	SYSTEM	\$189.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',13.50000 - 13.50000', is applied (if non-zero).
			Overrun - Total			\$0.00		
	Overrun - Total					\$0.00		
	0560 - Total					\$0.00		
	0570	ALTERNATE DITCH CHECK	Other Item Adjustment	OTHR	6	Sep 1, 2020	stgemr1	\$63.00
OTHR - Total					\$63.00			
ALTERNATE DITCH CHECK		OVRN		5	Aug 17, 2020	stgemr1	(\$63.00)	6 LF over plan quantity installed. A change order will be forth coming.
OVRN - Total					(\$63.00)			
Other Item Adjustment - Total				\$0.00				
ALTERNATE DITCH CHECK		Overrun	Overrun	5	Aug 17, 2020	SYSTEM	(\$63.00)	
				5	Aug 17, 2020	SYSTEM	\$63.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user stgemr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				6	Sep 1, 2020	SYSTEM	(\$63.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
	7			Sep 16, 2020	SYSTEM	\$63.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',10.50000 - 10.50000', is applied (if non-zero).	
		Overrun - Total			\$0.00			
Overrun - Total					\$0.00			
0570 - Total					\$0.00			
0850	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Material		8	Oct 1, 2020	SYSTEM	(\$2,700.00)	
				8	Oct 1, 2020	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user stgemr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total				\$0.00			
0850 - Total					\$0.00			
0930	PULL BOX, PREFORMED CLASS 1	Material		8	Oct 1, 2020	SYSTEM	(\$4,780.00)	
				8	Oct 1, 2020	SYSTEM	\$4,780.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user stgemr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total				\$0.00			
0930 - Total					\$0.00			
1270	MISC. CONDUIT, PVC, TRENCH 2"	Material		8	Oct 1, 2020	SYSTEM	(\$15,125.00)	
				8	Oct 1, 2020	SYSTEM	\$15,125.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user stgemr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total				\$0.00			
1270 - Total					\$0.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on October 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
5002	IMPACT ATTENUATOR 55 MPH (SAND BARRELS)	Material		4	Aug 3, 2020	SYSTEM	(\$4,100.00)	
				4	Aug 3, 2020	SYSTEM	\$4,100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user stgemr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
	5002 - Total				\$0.00			
5004	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material		4	Aug 3, 2020	SYSTEM	(\$2,325.00)	
				4	Aug 3, 2020	SYSTEM	\$2,325.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user stgemr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
	5004 - Total				\$0.00			
Overall - Total							(\$3,781.20)	