



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 17, 2021

Pay Estimate Created Date: February 9, 2021

Final Estimate Number 14	Contract ID	200117-G04	Pay Period Start	December 2, 2020	Original Contract Amount	\$1,444,014.72
	Prime Contractor	Capital Paving & Construction, LLC	Pay Period End	February 1, 2021	Net Change Order Amount	(\$4,761.25)
					Current Contract Amount	\$1,439,253.47

Approval Date		By User
February 10, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	LANEK1
February 10, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
February 17, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2020	November 16, 2020	November 16, 2020	100.00%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date	February 2, 2021	February 2, 2021	Milestone - Completion Date - JSP B Milestone Bridge A26151 Completion Date	November 1, 2020	November 16, 2020	Milestone Complete	
Awarded Date	February 5, 2020	February 5, 2020	Milestone - J713411 Daily Road User Cost	December 4, 2020	December 4, 2020	Milestone Complete	
Letting Date	January 17, 2020	January 17, 2020	Milestone - J713411 Liquidated Damages for Contract Administrative Cost	December 4, 2020	December 4, 2020	Milestone Complete	
Notice to Proceed Date	March 9, 2020	March 9, 2020					
Open to Traffic Date	November 12, 2020	November 12, 2020					
Work Began Date	June 1, 2020	June 1, 2020					

Contract Total Pay For Estimate No. 14			
	This Estimate	Previous	To Date
200117-G04			
Total Posted Items Pay	\$0.00	\$1,439,253.48	\$1,439,253.48
Gross Item Adjustments	\$0.00	(\$5,033.14)	(\$5,033.14)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,434,220.34	\$1,434,220.34
Contract Total Payable This Estimate:	\$0.00		
Items Paid This Estimate Period			
No Data Available			
Contract Adjustments This Estimate			
No Contract Adjustments Exist on Contract			
Line Item Adjustments This Estimate			
No Data Available			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on February 17, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J713411	I 49-2(418)	Bridge rehabilitation	I49	VERNON	over Marmaton River north of Nevada

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J713411	Posted Item Pay	\$0.00	\$1,439,253.48	\$1,439,253.48
	Gross Item Adjustments	\$0.00	(\$5,033.14)	(\$5,033.14)
	Gross Item Pay	\$0.00	\$1,434,220.34	\$1,434,220.34
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on February 17, 2021

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 17, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200117-G04	J713411	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$45,000.00	\$45,000.00
		0001	0020	2024038	REMOVAL OF TRANSITE (CATEGORY II NON-FRIABLE)	47.00	-26.00	21.00	SQFT	21.00	\$221.00	\$4,641.00
		0001	0030	2037075	COMPACTING IN CUT	18.50	-18.50	0.00	STA	0.00	\$543.00	\$0.00
		0001	0040	2072000	LINEAR GRADING CLASS 2	18.50	0.00	18.50	STA	18.50	\$139.00	\$2,571.50
		0001	0050	2152000A	SHAPING SLOPES, CLASS II	9.00	0.00	9.00	100F	9.00	\$857.00	\$7,713.00
		0001	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,518.00	-1,518.00	0.00	SQYD	0.00	\$9.20	\$0.00
		0001	0070	4019905	MISC.OPTIONAL PAVEMENT	1,518.00	-1,518.00	0.00	SQYD	0.00	\$79.00	\$0.00
		0001	0080	4030116	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	49.60	10.50	60.10	TONS	60.10	\$250.00	\$15,025.00
		0001	0090	4071005	TACK COAT	50.00	0.00	50.00	GAL	50.00	\$3.21	\$160.50
		0001	0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	744.00	0.00	744.00	CUYD	744.00	\$61.10	\$45,458.40
		0001	0110	6113040	PLACING TYPE 2 ROCK BLANKET	744.00	0.00	744.00	CUYD	744.00	\$16.00	\$11,904.00
		0001	0120	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	1.00	\$5,702.00	\$5,702.00
		0001	0130	6122020	REPLACEMENT SAND BARREL	7.00	-7.00	0.00	EA	0.00	\$368.00	\$0.00
		0001	0140	6122030	IMPACT ATTENUATOR (RELOCATION)	1.00	0.00	1.00	EA	1.00	\$797.00	\$797.00
		0001	0150	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	1.00	\$1,000.00	\$1,000.00
		0001	0160	6161005	CONSTRUCTION SIGNS	559.00	-261.00	298.00	SQFT	298.00	\$7.35	\$2,190.30
		0001	0170	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	6.00	\$73.60	\$441.60
		0001	0180	6161025	CHANNELIZER (TRIM LINE)	37.00	13.00	50.00	EA	50.00	\$33.10	\$1,655.00
		0001	0190	6161040	FLASHING ARROW PANEL	2.00	-1.00	1.00	EA	1.00	\$1,533.00	\$1,533.00
		0001	0200	6161055	SEQUENTIAL FLASHING WARNING LIGHT	26.00	-12.00	14.00	EA	14.00	\$101.00	\$1,414.00
		0001	0210	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	-1.00	1.00	EA	1.00	\$6,437.00	\$6,437.00
		0001	0220	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	163.00	0.00	163.00	LF	163.00	\$47.20	\$7,693.60
		0001	0230	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	600.00	0.00	600.00	LF	600.00	\$52.70	\$31,620.00
		0001	0240	6173706	TEMPORARY TRAFFIC BARRIER STIFFNESS TRANSITION SECTION, CONTRACTOR FURNISHED / RETAINED	212.00	0.00	212.00	LF	212.00	\$52.70	\$11,172.40
		0001	0250	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	950.00	0.00	950.00	LF	950.00	\$12.60	\$11,970.00
		0001	0260	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$129,444.00	\$129,444.00
		0001	0270	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1.00	0.00	1.00	EA	1.00	\$600.00	\$600.00
		0001	0280	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,040.00	-490.00	2,550.00	LF	2,550.00	\$0.64	\$1,632.00
		0001	0290	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,400.00	-1,055.00	1,345.00	LF	1,345.00	\$0.63	\$847.35
		0001	0300	6207001	PAVEMENT MARKING REMOVAL	7,058.00	2,097.00	9,155.00	LF	9,155.00	\$0.78	\$7,140.90
		0001	0310	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	7,790.00	0.00	7,790.00	LF	7,790.00	\$0.78	\$6,076.20
		0001	0320	6214600A	FLOWABLE BACKFILL	14.00	0.00	14.00	CUYD	14.00	\$499.00	\$6,986.00
		0001	0330	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	465.00	0.00	465.00	SQYD	465.00	\$17.20	\$7,998.00
		0001	0340	6240104A	SEPARATION GEOTEXTILE	870.00	0.00	870.00	SQYD	870.00	\$1.16	\$1,009.20
		0001	0350	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	18.90	0.00	18.90	STA	18.90	\$480.00	\$9,072.00
		0001	0360	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$2,570.00	\$2,570.00
		0001	0370	8061005	ROCK DITCH CHECK	238.00	-133.00	105.00	LF	105.00	\$12.30	\$1,291.50
		0001	0380	8061016	SEDIMENT REMOVAL	13.00	-13.00	0.00	CUYD	0.00	\$64.60	\$0.00
		0001	0390	8061019	SILT FENCE	1,050.00	57.00	1,107.00	LF	1,107.00	\$3.68	\$4,073.76
		0001	0400	8061050	TYPE C BERM	470.00	-120.00	350.00	LF	350.00	\$13.00	\$4,550.00
		0010	0410	6061060	MGS GUARDRAIL	625.00	0.00	625.00	LF	625.00	\$27.00	\$16,875.00
		0010	0420	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	2.00	\$3,678.00	\$7,356.00
		0010	0430	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00	\$3,678.00	\$7,356.00
		0040	0440	9031010	CONCRETE FOOTINGS, EMBEDDED	0.20	0.00	0.20	CUYD	0.20	\$4,905.00	\$981.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 17, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200117-G04	J713411	0040	0450	9031280	2.5 IN. PSST POST - 12 GA.	32.00	0.00	32.00	LF	32.00	\$25.10	\$803.20
		0040	0460	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	9.00	0.00	9.00	LF	9.00	\$104.00	\$936.00
		0040	0470	9039902	MISC.RELOCATE EXISTING SIGN ON NEW POST	2.00	0.00	2.00	EA	2.00	\$552.00	\$1,104.00
		0070	0480	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	18,467.00	0.00	18,467.00	SQFT	18,467.00	\$0.87	\$16,066.29
		0070	0490	2161503	REMOVAL OF EXISTING DECK REPAIR	100.00	2.40	102.40	SQFT	102.40	\$45.30	\$4,638.72
		0070	0500	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	118.00	0.00	118.00	LF	118.00	\$379.00	\$44,722.00
		0070	0510	2169902	MISC.Removal of Existing Bearings	10.00	0.00	10.00	EA	10.00	\$4,963.00	\$49,630.00
		0070	0520	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,999.00	0.00	1,999.00	SQYD	1,999.00	\$102.00	\$203,898.00
		0070	0530	7034214	CLASS B-2 CONCRETE	42.00	0.00	42.00	CUYD	42.00	\$2,364.00	\$99,288.00
		0070	0540	7034600	CURB BLOCKOUT	1,024.00	0.00	1,024.00	LF	1,024.00	\$87.30	\$89,395.20
		0070	0550	7040106	FULL DEPTH REPAIR	100.00	-100.00	0.00	SQFT	0.00	\$100.00	\$0.00
		0070	0560	7040109	TOTAL SURFACE HYDRO DEMOLITION	1,999.00	0.00	1,999.00	SQYD	1,999.00	\$34.70	\$69,365.30
		0070	0570	7040113	CLEANING AND EPOXY COATING	3,411.00	0.00	3,411.00	SQFT	3,411.00	\$5.84	\$19,920.24
		0070	0580	7040117	MONOLITHIC DECK REPAIR	39.00	1.00	40.00	CUYD	40.00	\$700.00	\$28,000.00
		0070	0590	7101000	REINFORCING STEEL (EPOXY COATED)	3,370.00	0.00	3,370.00	LB	3,370.00	\$3.38	\$11,390.60
		0070	0600	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$6,946.00	\$6,946.00
		0070	0610	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	1,400.00	0.00	1,400.00	SQFT	1,400.00	\$49.10	\$68,740.00
		0070	0620	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	1,400.00	0.00	1,400.00	SQFT	1,400.00	\$6.14	\$8,596.00
		0070	0630	7125370A	FINISH FIELD COAT (SYSTEM G)	1,500.00	0.00	1,500.00	SQFT	1,500.00	\$2.87	\$4,305.00
		0070	0640	7125385A	INTERMEDIATE FIELD COAT (SYSTEM H)	1,500.00	-1,500.00	0.00	SQFT	0.00	\$2.87	\$0.00
		0070	0650	7129902	MISC.Cored Slab Drains	70.00	0.00	70.00	EA	70.00	\$293.00	\$20,510.00
		0070	0660	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	5.00	0.00	5.00	EA	5.00	\$4,011.00	\$20,055.00
		0070	0670	7163000	TYPE N PTFE BEARING	5.00	0.00	5.00	EA	5.00	\$4,145.00	\$20,725.00
		0070	0680	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	79.00	0.00	79.00	LF	79.00	\$583.00	\$46,057.00
		0001	5001	4019905	MISC.Misc. Optional Pavement- 11" HMA for Shoulder Improvements	0.00	1,506.90	1,506.90	SQYD	1,506.90	\$88.20	\$132,908.58
		0001	5002	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	0.00	4.00	4.00	EA	4.00	\$1,470.00	\$5,880.00
		0070	5003	7129901	MISC.Remove and Replace End Diaphragms at Hinge Near Int. Bent 5	0.00	1.00	1.00	LS	1.00	\$12,677.40	\$12,677.40
		0070	5004	7129901	MISC.Build up bearing seat on girder 3 near int. bent 5 for a proper faying surface and add welding of front and back of bottom bearing plates on girders 3-5.	0.00	1.00	1.00	LS	1.00	\$4,141.07	\$4,141.07
		0070	5005	7129901	MISC.Build up bearing seat on girders 1 and 2 near int. bent 5 for a proper faying surface and add welding of front and back of bottom bearing plates on girders 1 and 2.	0.00	1.00	1.00	LS	1.00	\$4,791.66	\$4,791.66
		0070	5006	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	0.00	1,500.00	1,500.00	SQFT	1,500.00	\$2.87	\$4,305.00
		0070	5007	6189901	MISC.Additional Mobilization for Hydro Technologies	0.00	1.00	1.00	LS	1.00	\$7,500.00	\$7,500.00
		Project J713411 - Total Value Posted to Date as of Report Generated Date										
200117-G04 Overall - Total Value Posted to Date as of Report Generated Date											\$1,439,253.47	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 17, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0080	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Material		8	Sep 16, 2020	SYSTEM	(\$8,375.00)		
				9	Oct 1, 2020	SYSTEM	(\$8,375.00)		
			- Total						(\$16,750.00)
	Material - Total							(\$16,750.00)	
	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	MaterialCredit		9	Oct 1, 2020	SYSTEM	\$8,375.00		
				10	Oct 16, 2020	SYSTEM	\$8,375.00		
			- Total						\$16,750.00
	MaterialCredit - Total							\$16,750.00	
	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Other Item Adjustment	ACAD		11	Nov 3, 2020	whitem3	(\$59.85)	Asphalt Cement Price Adjustment for SP125 22-39 for 26.6 tons with a virgin AC of 3.6%.
					13	Dec 2, 2020	whitem3	(\$75.38)	Asphalt Cement Price Adjustment for 33.5 tons of SP125B mix (3.6% virgin AC) placed on 09/14/2020. This price adjustment is in accordance with Missouri Standard Specification Sec. 109.15.
				ACAD - Total					
	Other Item Adjustment - Total							(\$135.23)	
	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Overrun	Overrun		11	Nov 2, 2020	SYSTEM	(\$2,599.55)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					11	Nov 2, 2020	SYSTEM	\$2,599.55	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user whitem3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				Overrun - Total					
Overrun - Total							\$0.00		
ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	Price		8	Sep 16, 2020	SYSTEM	(\$74.52)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			11	Nov 2, 2020	SYSTEM	(\$64.47)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
		- Total						(\$138.99)	
Price - Total							(\$138.99)		
0080 - Total							(\$274.22)		
0160	CONSTRUCTION SIGNS	Material		1	Jun 2, 2020	SYSTEM	(\$1,117.20)		
			- Total						(\$1,117.20)
	Material - Total							(\$1,117.20)	
	CONSTRUCTION SIGNS	MaterialCredit		2	Jun 15, 2020	SYSTEM	\$1,117.20		
			- Total						\$1,117.20
MaterialCredit - Total							\$1,117.20		
0160 - Total							\$0.00		
0180	CHANNELIZER (TRIM LINE)	Material		1	Jun 2, 2020	SYSTEM	(\$1,655.00)		
			- Total						(\$1,655.00)
	Material - Total							(\$1,655.00)	
	CHANNELIZER (TRIM LINE)	MaterialCredit		2	Jun 15, 2020	SYSTEM	\$1,655.00		
			- Total						\$1,655.00
	MaterialCredit - Total							\$1,655.00	
	CHANNELIZER (TRIM LINE)	Overrun	Overrun		1	Jun 2, 2020	SYSTEM	(\$430.30)	
				1	Jun 2, 2020	SYSTEM	\$430.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 5 on the current Payment Estimate.	
Overrun - Total						\$0.00			
Overrun - Total							\$0.00		
0180 - Total							\$0.00		
0190	FLASHING ARROW PANEL	Material		1	Jun 2, 2020	SYSTEM	(\$1,533.00)		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0190		Material	- Total				(\$1,533.00)	
	Material - Total						(\$1,533.00)	
	FLASHING ARROW PANEL	MaterialCredit		2	Jun 15, 2020	SYSTEM	\$1,533.00	
			- Total				\$1,533.00	
	MaterialCredit - Total						\$1,533.00	
0190 - Total							\$0.00	
0210	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		1	Jun 2, 2020	SYSTEM	(\$6,437.00)	
			- Total				(\$6,437.00)	
	Material - Total						(\$6,437.00)	
	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	MaterialCredit		2	Jun 15, 2020	SYSTEM	\$6,437.00	
			- Total				\$6,437.00	
MaterialCredit - Total						\$6,437.00		
0210 - Total							\$0.00	
0280	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		12	Nov 16, 2020	SYSTEM	(\$1,305.60)	
			- Total				(\$1,305.60)	
	Material - Total						(\$1,305.60)	
	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	MaterialCredit		13	Dec 2, 2020	SYSTEM	\$1,305.60	
			- Total				\$1,305.60	
	MaterialCredit - Total						\$1,305.60	
	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	REFL	13	Dec 2, 2020	whitem3	\$81.60	Missouri Standard Specifications Sec. 620.40.2.2.4 requires a 105% pay factor for average retroreflectivity measurements of over 450 millicandelas/m2/lux for white striping. Measurements following MoDOT Test Method TM-80 with AR Stripemaster Retroreflectometer yielded an average retroreflectivity of 451 millicandelas/m2/lux for solid longitudinal white lines and 471 millicandelas/m2/lux for intermittent white lines.
		REFL - Total				\$81.60		
Other Item Adjustment - Total						\$81.60		
0280 - Total							\$81.60	
0290	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		12	Nov 16, 2020	SYSTEM	(\$677.88)	
			- Total				(\$677.88)	
	Material - Total						(\$677.88)	
	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	MaterialCredit		13	Dec 2, 2020	SYSTEM	\$677.88	
			- Total				\$677.88	
	MaterialCredit - Total						\$677.88	
	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	REFL	13	Dec 2, 2020	whitem3	\$43.04	Missouri Standard Specifications Sec. 620.40.2.2.4 requires a 105% pay factor for average retroreflectivity measurements of over 350 millicandelas/m2/lux for yellow striping. Measurements following MoDOT Test Method TM-80 with AR Stripemaster Retroreflectometer yielded an average retroreflectivity of 353 millicandelas/m2/lux.
		REFL - Total				\$43.04		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0290	Other Item Adjustment - Total						\$43.04	
0290 - Total							\$43.04	
0300	PAVEMENT MARKING REMOVAL	Overrun		12	Nov 16, 2020	SYSTEM	(\$1,433.64)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user whitem3 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				12	Nov 16, 2020	SYSTEM	\$1,433.64	
	Overrun - Total						\$0.00	
	Overrun - Total						\$0.00	
0300 - Total							\$0.00	
0340	SEPARATION GEOTEXTILE	Material		7	Sep 2, 2020	SYSTEM	(\$644.96)	
				- Total				
	Material - Total						(\$644.96)	
	SEPARATION GEOTEXTILE	MaterialCredit		8	Sep 16, 2020	SYSTEM	\$644.96	
- Total						\$644.96		
MaterialCredit - Total						\$644.96		
0340 - Total							\$0.00	
0410	MGS GUARDRAIL	Construction Stockpile		3	Jun 30, 2020	SYSTEM	\$6,862.50	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Sep 16, 2020	SYSTEM	(\$6,862.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total						\$0.00	
	Construction Stockpile - Total						\$0.00	
	MGS GUARDRAIL	Material		8	Sep 16, 2020	SYSTEM	(\$7,425.00)	
				- Total				
	Material - Total						(\$7,425.00)	
	MGS GUARDRAIL	MaterialCredit		9	Oct 1, 2020	SYSTEM	\$7,425.00	
- Total						\$7,425.00		
MaterialCredit - Total						\$7,425.00		
0410 - Total							\$0.00	
0420	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		3	Jun 30, 2020	SYSTEM	\$3,074.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Sep 16, 2020	SYSTEM	(\$3,074.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total						\$0.00	
	Construction Stockpile - Total						\$0.00	
	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material		8	Sep 16, 2020	SYSTEM	(\$3,678.00)	
				- Total				
Material - Total						(\$3,678.00)		
MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	MaterialCredit		9	Oct 1, 2020	SYSTEM	\$3,678.00		
			- Total					\$3,678.00
MaterialCredit - Total						\$3,678.00		
0420 - Total							\$0.00	
0430	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		3	Jun 30, 2020	SYSTEM	\$3,062.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				8	Sep 16, 2020	SYSTEM	(\$3,062.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
	- Total						\$0.00	
Construction Stockpile - Total						\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0430	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		8	Sep 16, 2020	SYSTEM	(\$3,678.00)		
			- Total				(\$3,678.00)		
	Material - Total							(\$3,678.00)	
	TYPE A CRASHWORTHY END TERMINAL (MASH)	MaterialCredit		9	Oct 1, 2020	SYSTEM	\$3,678.00		
			- Total				\$3,678.00		
	MaterialCredit - Total							\$3,678.00	
0430 - Total							\$0.00		
0450	2.5 IN. PSST POST - 12 GA.	Material		8	Sep 16, 2020	SYSTEM	(\$401.60)		
			- Total				(\$401.60)		
	Material - Total							(\$401.60)	
	2.5 IN. PSST POST - 12 GA.	MaterialCredit		9	Oct 1, 2020	SYSTEM	\$401.60		
			- Total				\$401.60		
	MaterialCredit - Total							\$401.60	
0450 - Total							\$0.00		
0460	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material		8	Sep 16, 2020	SYSTEM	(\$468.00)		
			- Total				(\$468.00)		
	Material - Total							(\$468.00)	
	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	MaterialCredit		9	Oct 1, 2020	SYSTEM	\$468.00		
			- Total				\$468.00		
	MaterialCredit - Total							\$468.00	
0460 - Total							\$0.00		
0520	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		8	Sep 16, 2020	SYSTEM	(\$120,921.00)		
			- Total				(\$120,921.00)		
	Material - Total							(\$120,921.00)	
	LATEX MODIFIED CONCRETE WEARING SURFACE	MaterialCredit		9	Oct 1, 2020	SYSTEM	\$120,921.00		
			- Total				\$120,921.00		
	MaterialCredit - Total							\$120,921.00	
0520 - Total							\$0.00		
0530	CLASS B-2 CONCRETE	Material		6	Aug 17, 2020	SYSTEM	(\$35,460.00)		
							7	Sep 2, 2020	SYSTEM
	- Total		(\$85,104.00)						
	Material - Total							(\$85,104.00)	
	CLASS B-2 CONCRETE	MaterialCredit		7	Sep 2, 2020	SYSTEM	\$35,460.00		
							8	Sep 16, 2020	SYSTEM
	- Total		\$85,104.00						
	MaterialCredit - Total							\$85,104.00	
0530 - Total							\$0.00		
0540	CURB BLOCKOUT	Material		8	Sep 16, 2020	SYSTEM	(\$44,697.60)		
			- Total				(\$44,697.60)		
	Material - Total							(\$44,697.60)	
	CURB BLOCKOUT	MaterialCredit		9	Oct 1, 2020	SYSTEM	\$44,697.60		
- Total			\$44,697.60						



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on February 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0540	MaterialCredit - Total						\$44,697.60	
0540 - Total							\$0.00	
0580	MONOLITHIC DECK REPAIR	Material		8	Sep 16, 2020	SYSTEM	(\$16,520.00)	
- Total							(\$16,520.00)	
Material - Total							(\$16,520.00)	
0580	MONOLITHIC DECK REPAIR	MaterialCredit		9	Oct 1, 2020	SYSTEM	\$16,520.00	
- Total							\$16,520.00	
MaterialCredit - Total							\$16,520.00	
0580	MONOLITHIC DECK REPAIR	Overrun	Overrun	11	Nov 2, 2020	SYSTEM	(\$483.00)	
0580	MONOLITHIC DECK REPAIR	Overrun	Overrun	11	Nov 2, 2020	SYSTEM	\$483.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user whitem3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
Overrun - Total							\$0.00	
Overrun - Total							\$0.00	
0580 - Total							\$0.00	
0650	MISC. Cored Slab Drains	Material		8	Sep 16, 2020	SYSTEM	(\$10,255.00)	
- Total							(\$10,255.00)	
Material - Total							(\$10,255.00)	
0650	MISC. Cored Slab Drains	MaterialCredit		9	Oct 1, 2020	SYSTEM	\$10,255.00	
- Total							\$10,255.00	
MaterialCredit - Total							\$10,255.00	
0650 - Total							\$0.00	
5001	MISC. Misc. Optional Pavement- 11" HMA for Shoulder Improvements	Other Item Adjustment	ACAD	2	Jun 15, 2020	whitem3	(\$2,008.15)	Asphalt Cement Price Adjustment of 1506.9 SY at 11 in thickness. This adjustment is in accordance with Sec 109.15 of Missouri Standard Specifications.
ACAD - Total							(\$2,008.15)	
5001	MISC. Misc. Optional Pavement- 11" HMA for Shoulder Improvements	Other Item Adjustment	FUEL	2	Jun 15, 2020	whitem3	(\$2,875.41)	Fuel Price Adjustment for 1506.9 SY asphalt at 11 in thickness, which is equivalent to 911.67 tons. This adjustment is in accordance with Sec 109.14 of Missouri Standard Specifications.
FUEL - Total							(\$2,875.41)	
Other Item Adjustment - Total							(\$4,883.56)	
5001 - Total							(\$4,883.56)	
Overall - Total							(\$5,033.14)	