



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 20, 2020

Pay Estimate Created Date: July 16, 2020

Progress Estimate Number 1	Contract ID 200117-H04 Prime Contractor Putz Construction, LLC	Pay Period Start See NTP Date Pay Period End July 15, 2020	Original Contract Amount \$578,750.00 Net Change Order Amount \$0.00 Current Contract Amount \$578,750.00
--------------------------------------	---	---	--

Approval Date				By User
July 16, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by			durrov1
July 16, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			wilkem1
July 20, 2020	Reviewed and Approved at the Central Office Controllers Office Level by			greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete	
March 1, 2021	March 1, 2021		7.38%	

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
200117-H04			
Total Posted Items Pay	\$42,699.89	\$0.00	\$42,699.89
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$0.00	\$42,699.89
Contract Total Payable This Estimate:	\$42,699.89		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3627	0020	6189916	MISC.Normal work adjustment factor	DLR	\$1.150	37,130.34	\$42,699.89
Project J9P3627 - Total							\$42,699.89
Overall - Total							\$42,699.89

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on July 20, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3627		Job Order Contract for erosion control repairs	Various	VARIOUS	in various locations in the Southeast District

Totals by Job Numbers			
J9P3627			
		This Estimate	Previous
			To Date
		Posted Item Pay	\$42,699.89
		Gross Item Adjustments	\$0.00
		Gross Item Pay	\$42,699.89
		Incentive	\$0.00
		Disincentive	\$0.00
		Liquidated Damages	\$0.00
		Other Contract Adjustments	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 20, 2020

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 20, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200117-H04	J9P3627	0001	0010	6189916	MISC.Nighttime work adjustment factor	25,000.00	0.00	25,000.00	DLR	0.00	\$1.20	\$0.00
		0001	0020	6189916	MISC.Normal work adjustment factor	450,000.00	0.00	450,000.00	DLR	37,130.34	\$1.15	\$42,699.89
		0001	0030	6189916	MISC.Weekend work adjustment factor	25,000.00	0.00	25,000.00	DLR	0.00	\$1.25	\$0.00
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR	0.00	(\$1.00)	\$0.00
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	0.00	\$1.00	\$0.00
		0001	9200	6189902	MISC.High Priority Repair	0.00			EA	0.00	\$2,400.00	\$0.00
	Project J9P3627 - Total Value Posted to Date as of Report Generated Date											\$42,699.89
200117-H04 Overall - Total Value Posted to Date as of Report Generated Date											\$42,699.89	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 20, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9P3627

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	6189916	MISC.	7/13/20	7/16/20	900.00	DLR	Rte. 67 Northbound Log mile 16.25 & 16.634 Erosion Repair	16.25		16.634		Rte. 67 Northbound Log mile 16.25 & 16.634 Erosion Repair Item 6169902 Shoulder Closure (No encroachment) \$900 Each x 1 = \$900.00
			7/14/20	7/16/20	12,994.50	DLR	Rte. 67 Northbound Log Mile 16.25 Erosion Repair	16.241		16.301		Rte. 67 Northbound Log Mile 16.25 Erosion Repair Furnish & Place Type 2 Rock Blanket \$30 Ton X 407.67 Tons = \$12230.10 Permanent Erosion Control Geotextile \$2.00 SY X 382.2 SY = \$764.40 Total \$12994.50
			7/15/20	7/16/20	23,235.84	DLR	Rte. 67 Northbound Log mile 16.634 Erosion Repair	16.341		16.441		Rte. 67 Northbound Log mile 16.634 Erosion Repair Furnish & Place Type 2 Rock Blanket \$30 Ton x 540.75 = \$16222.50 Permanent Erosion Control Geotextile \$2 SY X 506.67 SY = \$1013.34 Mobilization \$6000 X 1 each = \$6000 Total \$23235.84

The information below this line are details from Line Item agency views.
No Agency View Details Exist



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on July 20, 2020

No Data Available