



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on May 22, 2020

Pay Estimate Created Date: May 19, 2020

Progress Estimate Number 1	Contract ID 200221-A04 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start See NTP Date Pay Period End May 15, 2020	Original Contract Amount \$4,322,039.05 Net Change Order Amount \$0.00 Current Contract Amount \$4,322,039.05
--------------------------------------	--	--	--

Approval Date		By User
May 20, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	meyerj8
May 20, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gillej
May 20, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	December 1, 2020		1.35%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time for Contract Admin on J1P3199				
Awarded Date	March 4, 2020	March 4, 2020	Milestone - Calendar Time for Contract Admin. on J1P3144				
Letting Date	February 21, 2020	February 21, 2020	Milestone - Calendar Time for Road User Cost on J1P3144				
Notice to Proceed Date	May 4, 2020	May 4, 2020	Milestone - Calendar Time for Road User Cost on J1P3199				
Open to Traffic Date							
Work Began Date	May 4, 2020	May 4, 2020					

Contract Total Pay For Estimate No. 1

		This Estimate	Previous	To Date
200221-A04	Total Posted Items Pay	\$58,306.54	\$0.00	\$58,306.54
	Gross Item Adjustments	(\$8,764.69)	\$0.00	(\$8,764.69)
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$0.00	\$49,541.85
Contract Total Payable This Estimate:		\$49,541.85		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1P3144	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$173,000.000	0.06	\$10,380.00
	0040	6081010	CONCRETE CURB RAMP	SQYD	\$158.350	16.67	\$2,639.69
	0080	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$61.250	100	\$6,125.00
	0120	6161005	CONSTRUCTION SIGNS	SQFT	\$6.350	716	\$4,546.60
	0130	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$85.000	2	\$170.00
	0140	6161009	FLAG ASSEMBLY	EA	\$27.000	2	\$54.00
	0150	6161025	CHANNELIZER (TRIM LINE)	EA	\$16.000	50	\$800.00
	0180	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$3,800.000	2	\$7,600.00
	0510	6049901	MISC.LINE H CONNECTION TO EXISTING VALVE AT RURAL ST.	LS	\$3,700.000	0.6	\$2,220.00
	0520	6049901	MISC.LINE H CONNECTION TO EXISTING WATERLINE	LS	\$4,750.000	0.6	\$2,850.00
	0670	6049903	MISC.TRACER WIRE	LF	\$0.210	325	\$68.25
	5001	6189901		LS	\$20,853.000	1	\$20,853.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on May 22, 2020

Pay Estimate Created Date: May 19, 2020

Progress Estimate Number 1	Contract ID 200221-A04	Pay Period Start See NTP Date	Original Contract Amount \$4,322,039.05
Prime Contractor Emery Sapp & Sons, Inc.	Pay Period End May 15, 2020	Net Change Order Amount \$0.00	Current Contract Amount \$4,322,039.05

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
Project J1P3144 - Total							\$58,306.54
Overall - Total							\$58,306.54

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1P3144	0040	CONCRETE CURB RAMP	Material			-16.67	\$158.35	(\$2,639.69)
	0080	CONCRETE SIDEWALK, 4 IN.	Material			-100	\$61.25	(\$6,125.00)
Total								(\$8,764.69)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 22, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1P3144	FAF 6-2(48)	Resurface and ADA improvements	6	GRUNDY	from 4th Street to Muddy Creek bridge in Trenton
J1P3199	FAF 69-1(27)	Resurface	69, 6	DAVISS	from I-35 to 4th Street in Trenton; from I-35 to west end Bridge A6784
Totals by Job Numbers					
J1P3144			This Estimate	Previous	To Date
	Posted Item Pay		\$58,306.54	\$0.00	\$58,306.54
	Gross Item Adjustments		(\$8,764.69)	\$0.00	(\$8,764.69)
	Gross Item Pay		\$49,541.85	\$0.00	\$49,541.85
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J1P3199			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$0.00	\$0.00
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$0.00	\$0.00	\$0.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 22, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J1P3144, Item 6081010, Project Item Line Number 0040, Material Set 608101096, Material 1005FACCNS..CB - Natural Sand for Conc Class B, Acceptance Action Generic 1005FACCNS..CB is insufficient.	Information for sample has not been uploaded yet by contractor.	meyerj8	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1P3144, Item 6081010, Project Item Line Number 0040, Material Set 608101096, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	Information for sample has not been uploaded yet by contractor.	meyerj8	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1P3144, Item 6081010, Project Item Line Number 0040, Material Set 608101096, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Information for sample has not been uploaded yet by contractor.	meyerj8	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1P3144, Item 6081010, Project Item Line Number 0040, Material Set 608101096, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Information for sample has not been uploaded yet by contractor.	meyerj8	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1P3144, Item 6086004, Project Item Line Number 0080, Material Set 608600496, Material 1005FACCNS..CB - Natural Sand for Conc Class B, Acceptance Action Generic 1005FACCNS..CB is insufficient.	Information for sample has not been uploaded yet by contractor.	meyerj8	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1P3144, Item 6086004, Project Item Line Number 0080, Material Set 608600496, Material 1005GFCPLS - PCCP Grade F LS/DO, Acceptance Action Generic 1005GFCPLS is insufficient.	Information for sample has not been uploaded yet by contractor.	meyerj8	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1P3144, Item 6086004, Project Item Line Number 0080, Material Set 608600496, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Information for sample has not been uploaded yet by contractor.	meyerj8	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1P3144, Item 6086004, Project Item Line Number 0080, Material Set 608600496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Information for sample has not been uploaded yet by contractor.	meyerj8	Acknowledged



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 22, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-A04	J1P3144	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.06	\$173,000.00	\$10,380.00
		0001	0020	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	4,623.00	0.00	4,623.00	TONS	0.00	\$73.00	\$0.00
		0001	0030	4071005	TACK COAT	4,396.00	0.00	4,396.00	GAL	0.00	\$2.45	\$0.00
		0001	0040	6081010	CONCRETE CURB RAMP	1,426.10	0.00	1,426.10	SQYD	16.67	\$158.35	\$2,639.69
		0001	0050	6081012	TRUNCATED DOMES	1,379.00	0.00	1,379.00	SQFT	0.00	\$33.80	\$0.00
		0001	0060	6085007	PAVED APPROACH, 7 IN.	200.40	0.00	200.40	SQYD	0.00	\$89.75	\$0.00
		0001	0070	6085008	PAVED APPROACH, 8 IN.	1,591.00	0.00	1,591.00	SQYD	0.00	\$79.20	\$0.00
		0001	0080	6086004	CONCRETE SIDEWALK, 4 IN.	2,460.90	0.00	2,460.90	SQYD	100.00	\$61.25	\$6,125.00
		0001	0090	6086008	CONCRETE SIDEWALK, 8 IN.	5.00	0.00	5.00	SQYD	0.00	\$211.15	\$0.00
		0001	0100	6091052	CURB AND GUTTER TYPE B	129.00	0.00	129.00	LF	0.00	\$36.95	\$0.00
		0001	0110	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00
		0001	0120	6161005	CONSTRUCTION SIGNS	1,357.00	0.00	1,357.00	SQFT	716.00	\$6.35	\$4,546.60
		0001	0130	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$85.00	\$170.00
		0001	0140	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$27.00	\$54.00
		0001	0150	6161025	CHANNELIZER (TRIM LINE)	345.00	0.00	345.00	EA	50.00	\$16.00	\$800.00
		0001	0160	6161030	TYPE III MOVEABLE BARRICADE	4.00	0.00	4.00	EA	0.00	\$212.00	\$0.00
		0001	0170	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	0.00	\$1,056.00	\$0.00
		0001	0180	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,800.00	\$7,600.00
		0001	0190	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$100,000.00	\$0.00
		0001	0191	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$79,147.00	\$0.00
		0001	0200	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	191.00	0.00	191.00	LF	0.00	\$36.95	\$0.00
		0001	0210	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	23.00	0.00	23.00	EA	0.00	\$370.00	\$0.00
		0001	0220	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	2.00	0.00	2.00	EA	0.00	\$317.00	\$0.00
		0001	0230	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	0.00	\$676.00	\$0.00
		0001	0240	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	17,702.00	0.00	17,702.00	LF	0.00	\$0.54	\$0.00
		0001	0250	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	24,173.00	0.00	24,173.00	LF	0.00	\$0.54	\$0.00
		0001	0260	6209903	MISC."24 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS"	237.00	0.00	237.00	LF	0.00	\$2.15	\$0.00
		0001	0270	6209903	MISC.24 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	49.00	0.00	49.00	LF	0.00	\$4.50	\$0.00
		0001	0280	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	45,306.00	0.00	45,306.00	SQYD	0.00	\$1.79	\$0.00
		0001	0290	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,076.00	0.00	2,076.00	SQYD	0.00	\$3.25	\$0.00
		0001	0300	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$11,600.00	\$0.00
		0001	0310	7319902	MISC.DROP INLET HEIGHT ADJUSTMENT	20.00	0.00	20.00	EA	0.00	\$2,700.00	\$0.00
		0030	0320	9022708	POST, SIGNAL 8 FT. OR 2.4 M	7.00	0.00	7.00	EA	0.00	\$950.00	\$0.00
		0030	0330	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	2.00	0.00	2.00	EA	0.00	\$19,000.00	\$0.00
		0030	0340	9024920	DETECTOR, PUSHBUTTON	16.00	0.00	16.00	EA	0.00	\$317.00	\$0.00
		0030	0350	9024975	VIDEO DETECTION SYSTEM	1.00	0.00	1.00	EA	0.00	\$25,336.00	\$0.00
		0030	0360	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	93.00	0.00	93.00	LF	0.00	\$12.70	\$0.00
		0030	0370	9028308	CABLE, 16 AWG 2 CONDUCTOR	1,852.00	0.00	1,852.00	LF	0.00	\$1.40	\$0.00
		0030	0380	9028500	CABLE, LOOP DETECTOR, IN DUCT	770.00	0.00	770.00	LF	0.00	\$5.30	\$0.00
		0030	0390	9029100	BASE, CONCRETE	3.10	0.00	3.10	CUYD	0.00	\$2,956.00	\$0.00
		0050	0400	6049901	MISC.CUT, CAP AND ABANDON EXISTING WATERLINE	1.00	0.00	1.00	LS	0.00	\$4,225.00	\$0.00
		0050	0410	6049901	MISC.LINE A CONNECTION TO EXISTING WATERLINE AT HALIBURTON	1.00	0.00	1.00	LS	0.00	\$3,800.00	\$0.00
		0050	0420	6049901	MISC.LINE B CONNECTION TO EXISTING WATERLINE AT 8TH ST.	1.00	0.00	1.00	LS	0.00	\$7,400.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 22, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-A04	J1P3144	0050	0430	6049901	MISC.LINE C CONNECTION TO EXISTING WATERLINE AT 8TH CT	1.00	0.00	1.00	LS	0.00	\$4,250.00	\$0.00
		0050	0440	6049901	MISC.LINE C CONNECTION TO EXISTING WATERLINE AT 9TH ST.	1.00	0.00	1.00	LS	0.00	\$5,300.00	\$0.00
		0050	0450	6049901	MISC.LINE D CONNECTION TO EXISTING WATERLINE AT GRANT ST.	1.00	0.00	1.00	LS	0.00	\$3,170.00	\$0.00
		0050	0460	6049901	MISC.LINE D CONNECTION TO EXISTING WATERLINE AT LACLEDE ST.	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0050	0470	6049901	MISC.LINE E CONNECTION TO EXISTING WATERLINE	1.00	0.00	1.00	LS	0.00	\$5,250.00	\$0.00
		0050	0480	6049901	MISC.LINE F CONNECTION TO EXISTING WATERLINE	1.00	0.00	1.00	LS	0.00	\$7,400.00	\$0.00
		0050	0490	6049901	MISC.LINE G CONNECTION TO EXISTING WATERLINE AT HIGHLAND ST.	1.00	0.00	1.00	LS	0.00	\$3,800.00	\$0.00
		0050	0500	6049901	MISC.LINE G CONNECTION TO EXISTING WATERLINE AT KUMLER ST.	1.00	0.00	1.00	LS	0.00	\$4,850.00	\$0.00
		0050	0510	6049901	MISC.LINE H CONNECTION TO EXISTING VALVE AT RURAL ST.	1.00	0.00	1.00	LS	0.60	\$3,700.00	\$2,220.00
		0050	0520	6049901	MISC.LINE H CONNECTION TO EXISTING WATERLINE	1.00	0.00	1.00	LS	0.60	\$4,750.00	\$2,850.00
		0050	0530	6049902	MISC.1 IN. LONG SERVICE RECONNECT W/CURB STOP	1.00	0.00	1.00	EA	0.00	\$3,400.00	\$0.00
		0050	0540	6049902	MISC.1 IN. SHORT SIDE SEVICE RECONNECT	1.00	0.00	1.00	EA	0.00	\$2,000.00	\$0.00
		0050	0550	6049902	MISC.2 IN. SHORT SIDE SERVICE RECONNECT W/CURB STOP	1.00	0.00	1.00	EA	0.00	\$2,600.00	\$0.00
		0050	0560	6049902	MISC.3/4 IN. LONG SIDE SERVICE RECONNECT AT 300 E. 9TH ST.	1.00	0.00	1.00	EA	0.00	\$4,800.00	\$0.00
		0050	0570	6049902	MISC.3/4 IN. LONG SIDE SERVICE RECONNECT AT 400 E. 9TH ST.	1.00	0.00	1.00	EA	0.00	\$5,000.00	\$0.00
		0050	0580	6049902	MISC.3/4 IN. LONG SIDE SERVICE RECONNECT AT 824 CUSTER ST.	1.00	0.00	1.00	EA	0.00	\$4,800.00	\$0.00
		0050	0590	6049902	MISC.3/4 IN. LONG SIDE SERVICE RECONNECT WITHIN 9TH ST. R/W	5.00	0.00	5.00	EA	0.00	\$4,700.00	\$0.00
		0050	0600	6049902	MISC.3/4 IN. SHORT SIDE SERVICE RECONNECT	15.00	0.00	15.00	EA	0.00	\$1,900.00	\$0.00
		0050	0610	6049902	MISC.3/4 IN. SHORT SIDE SERVICE RECONNECT W/CURB STOP	6.00	0.00	6.00	EA	0.00	\$2,100.00	\$0.00
		0050	0620	6049902	MISC.FIRE HYDRANT ASSEMBLY	3.00	0.00	3.00	EA	0.00	\$4,200.00	\$0.00
		0050	0630	6049902	MISC.NEW SERVICE PIT	1.00	0.00	1.00	EA	0.00	\$215.00	\$0.00
		0050	0640	6049902	MISC.NEW SERVICE PIT AND SETTER	14.00	0.00	14.00	EA	0.00	\$685.00	\$0.00
		0050	0650	6049902	MISC.PERMANENT FLUSHING ASSEMBLY	1.00	0.00	1.00	EA	0.00	\$1,585.00	\$0.00
		0050	0660	6049902	MISC.RECONNECT FIRE HYDRANT ASSEMBLY	1.00	0.00	1.00	EA	0.00	\$1,150.00	\$0.00
		0050	0670	6049903	MISC.TRACER WIRE	2,265.00	0.00	2,265.00	LF	325.00	\$0.21	\$68.25
		0050	0680	6049904	MISC.PAVEMENT REPLACEMENT	230.00	0.00	230.00	SQFT	0.00	\$14.80	\$0.00
		0050	0690	6214600A	FLOWABLE BACKFILL	40.00	0.00	40.00	CUYD	0.00	\$121.50	\$0.00
		0050	0700	7259903	MISC.4 IN. PVC C900 DR18 WITHIN 9TH ST R/W	185.00	0.00	185.00	LF	0.00	\$58.05	\$0.00
		0050	0710	7259903	MISC.6 IN. PVC C900 DR18 OUTSIDE 9TH ST. R/W	440.00	0.00	440.00	LF	0.00	\$51.75	\$0.00
		0050	0720	7259903	MISC.6 IN. PVC C900 DR18 WITHIN 9TH ST. R/W	1,640.00	0.00	1,640.00	LF	0.00	\$59.10	\$0.00
		0050	0730	7259903	MISC.SERVICE LINE REPLACEMENT	265.00	0.00	265.00	LF	0.00	\$23.25	\$0.00
		0001	5001	6189901		0.00	1.00	1.00	LS	1.00	\$20,853.00	\$20,853.00
Project J1P3144 - Total Value Posted to Date as of Report Generated Date												\$58,306.54
J1P3199		0001	0740	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$19,670.00	\$0.00
		0001	0750	2153000	SHAPING SLOPES, CLASS III	30.00	0.00	30.00	100F	0.00	\$1,165.00	\$0.00
		0001	0760	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	982.10	0.00	982.10	TONS	0.00	\$37.00	\$0.00
		0001	0770	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	21,546.60	0.00	21,546.60	TONS	0.00	\$57.75	\$0.00
		0001	0780	4071005	TACK COAT	28,558.00	0.00	28,558.00	GAL	0.00	\$2.45	\$0.00
		0001	0785	4134000	BITUMINOUS FOG SEAL	21,924.00	0.00	21,924.00	GAL	0.00	\$3.00	\$0.00
		0001	0790	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	18.00	0.00	18.00	CUYD	0.00	\$61.30	\$0.00
		0001	0800	6096041	PLACING TYPE 1 ROCK DITCH LINER	18.00	0.00	18.00	CUYD	0.00	\$140.85	\$0.00
		0001	0810	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00
		0001	0820	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	5,719.00	0.00	5,719.00	TONS	0.00	\$81.70	\$0.00
		0001	0830	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	50,658.00	0.00	50,658.00	SQYD	0.00	\$2.66	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 22, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-A04	J1P3199	0001	0840	6161005	CONSTRUCTION SIGNS	1,908.00	0.00	1,908.00	SQFT	0.00	\$6.35	\$0.00
		0001	0850	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$26.40	\$0.00
		0001	0860	6161025	CHANNELIZER (TRIM LINE)	150.00	0.00	150.00	EA	0.00	\$15.85	\$0.00
		0001	0870	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$3,700.00	\$0.00
		0001	0880	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$87,590.00	\$0.00
		0001	0890	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	8.00	0.00	8.00	EA	0.00	\$317.00	\$0.00
		0001	0900	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	159,546.00	0.00	159,546.00	LF	0.00	\$0.17	\$0.00
		0001	0910	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	176,078.00	0.00	176,078.00	LF	0.00	\$0.27	\$0.00
		0001	0920	6208064A	TEMPORARY RAISED PAVEMENT MARKER	2,008.00	0.00	2,008.00	EA	0.00	\$3.00	\$0.00
		0001	0930	6209903	MISC.24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	330.00	0.00	330.00	LF	0.00	\$4.25	\$0.00
		0001	0940	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,080.00	0.00	1,080.00	SQYD	0.00	\$4.03	\$0.00
		0001	0950	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3,376.00	0.00	3,376.00	SQYD	0.00	\$3.44	\$0.00
		0001	0960	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,992.00	0.00	1,992.00	STA	0.00	\$13.85	\$0.00
		0001	0970	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	1,451.00	0.00	1,451.00	STA	0.00	\$13.85	\$0.00
		0010	0980	6061060	MGS GUARDRAIL	1,263.00	0.00	1,263.00	LF	0.00	\$22.65	\$0.00
		0010	0990	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	18.00	0.00	18.00	EA	0.00	\$2,905.00	\$0.00
		0010	1000	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	0.00	\$1,050.00	\$0.00
		0010	1010	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	4.00	0.00	4.00	EA	0.00	\$3,115.00	\$0.00
		0010	1020	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	22.00	0.00	22.00	EA	0.00	\$2,750.00	\$0.00
		Project J1P3199 - Total Value Posted to Date as of Report Generated Date										
200221-A04 Overall - Total Value Posted to Date as of Report Generated Date												\$58,306.54



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 22, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J1P3144

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	5/12/20	5/19/20	0.06	LS		52+98.98		44+93.20		
0040	6081010	CONCRETE CURB RAMP	5/15/20	5/19/20	16.67	SQYD	Left Side of Route 6 in Trenton in front Hy vee parking lot.	52+98.98		50+28.98		
0080	6086004	CONCRETE SIDEWALK, 4 IN.	5/15/20	5/19/20	100.00	SQYD	Left Side of Route 6 in Trenton in front Hy vee parking lot.	52+98.98		50+28.98		
0120	6161005	CONSTRUCTION SIGNS	5/11/20	5/19/20	716.00	SQFT	Route 6 in Trenton	77+ 453		79+181		
0130	6161008	ADVANCED WARNING RAIL SYSTEM	5/11/20	5/19/20	2.00	EA	Route 6 of Grundy County.	77.453		79.181		
0140	6161009	FLAG ASSEMBLY	5/11/20	5/19/20	2.00	EA	Route 6 in Trenton	77.453		79.181		
0150	6161025	CHANNELIZER (TRIM LINE)	5/11/20	5/19/20	50.00	EA	Route 6 in Trenton	77.453		77.181		
0180	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	5/11/20	5/19/20	2.00	EA	Route 6 on each end of Trenton.	77.453		79.181		
0510	6049901	MISC. DRAINAGE ITEM	5/12/20	5/19/20	0.60	LS	H-Line on Right side of Route 6 in Trenton.	44+93.20		47+17.86		Paying portion until test results are received.
0520	6049901	MISC. DRAINAGE ITEM	5/12/20	5/19/20	0.90	LS	H-Line on Right side of Route 6 in Trenton.	44+93.20		52+98.98		Paying portion until results are received.
0670	6049903	MISC. DRAINAGE ITEM	5/12/20	5/19/20	325.00	LF	H-Line on Right side of Route 6 in Trenton.	44+93.20		52+98.98		
5001	6189901	MISC.	5/7/20	5/19/20	1.00	LS	Change order payment	0.00		0.00		Change order payment

The information below this line are details from Line Item agency views.

No Agency View Details Exist



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on May 22, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0040	CONCRETE CURB RAMP	Material		1	May 20, 2020	SYSTEM	(\$2,639.69)	
			- Total				(\$2,639.69)	
	Material - Total						(\$2,639.69)	
0040 - Total							(\$2,639.69)	
0080	CONCRETE SIDEWALK, 4 IN.	Material		1	May 20, 2020	SYSTEM	(\$6,125.00)	
			- Total				(\$6,125.00)	
	Material - Total						(\$6,125.00)	
0080 - Total							(\$6,125.00)	
Overall - Total							(\$8,764.69)	