



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 3, 2021

Pay Estimate Created Date: June 2, 2021

Progress Estimate Number 22	Contract ID 200221-B01 Prime Contractor Bleigh Construction Company	Pay Period Start May 16, 2021 Pay Period End June 1, 2021	Original Contract Amount \$1,897,582.51 Net Change Order Amount (\$10,476.17) Current Contract Amount \$1,887,106.34
---------------------------------------	--	--	---

Approval Date	By User
June 2, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by haggaj1
June 2, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by domzar
June 3, 2021	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	December 1, 2020	November 18, 2020	100.00%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Available Time - VOID				
Awarded Date	March 4, 2020	March 4, 2020	Milestone - Calendar Time - JSP B - Calendar Days, J2S3120	September 17, 2020	September 17, 2020	Milestone Complete	
Letting Date	February 21, 2020	February 21, 2020	Milestone - Calendar Time - JSP B - Calendar Days, J3S2219	November 22, 2020	November 22, 2020	Milestone Complete	
Notice to Proceed Date	April 6, 2020	April 6, 2020	Milestone - Calendar Time JSP B - Calendar Days, J2S3177	September 17, 2020	September 24, 2020	Milestone Complete	
Open to Traffic Date - J2S3120	July 14, 2020	July 14, 2020					
Open to Traffic Date - J2S3177	September 21, 2020	September 21, 2020					
Open to Traffic Date - J3S2219	November 18, 2020	November 18, 2020					
Work Began Date	April 13, 2020	April 13, 2020					

Contract Total Pay For Estimate No. 22

	This Estimate	Previous	To Date
200221-B01			
Total Posted Items Pay	\$0.00	\$1,887,106.34	\$1,887,106.34
Gross Item Adjustments	\$263.60	(\$3,790.46)	(\$3,526.86)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$263.60	\$1,883,315.88	\$1,883,579.48

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S3177	0680	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Fuel Price	Fuel Adjustment was manually calculated using department approved spreadsheet and included on Estimate 0014. Estimate 0010 and 0013 had System generated Fuel Adjustments totaling -\$263.60. This was reviewed during the Final Plans process and found to be in error. This adjustment corrects and finalizes Fuel Adjustments for this line item.			\$263.60
Total								\$263.60



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 3, 2021

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2S3120	FAS S200(93)	Bridge replacement	U	PIKE	1 mile west of Route 61 near Bowling Green
J2S3177	FAS S201(27)	Bridge replacement	U	PIKE	0.2 mile west of Route 61 near Bowling Green
J3S2219	FAS S201(40)	Bridge replacement	C	PIKE	over Crooked Branch 2.4 miles west of Rte. E near Frankford

Totals by Job Numbers				
J2S3120		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$491,054.50	\$491,054.50
	Gross Item Adjustments	\$0.00	(\$741.91)	(\$741.91)
	Gross Item Pay	\$0.00	\$490,312.59	\$490,312.59
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J2S3177		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$724,404.84	\$724,404.84
	Gross Item Adjustments	\$263.60	(\$1,537.96)	(\$1,274.36)
	Gross Item Pay	\$263.60	\$722,866.88	\$723,130.48
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J3S2219		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$671,647.00	\$671,647.00
	Gross Item Adjustments	\$0.00	(\$1,510.59)	(\$1,510.59)
	Gross Item Pay	\$0.00	\$670,136.41	\$670,136.41
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 3, 2021

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 3, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-B01	J2S3120	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$4,000.00	\$4,000.00
		0001	0020	2031000	CLASS A EXCAVATION	58.00	0.00	58.00	CUYD	58.00	\$42.00	\$2,436.00
		0001	0030	2036000	COMPACTING EMBANKMENT	48.00	0.00	48.00	CUYD	48.00	\$35.00	\$1,680.00
		0001	0040	2142000	FURNISHING ROCK FILL	74.00	0.00	74.00	CUYD	74.00	\$20.00	\$1,480.00
		0001	0050	2143000	PLACING ROCK FILL	74.00	0.00	74.00	CUYD	74.00	\$37.00	\$2,738.00
		0001	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	45.00	0.00	45.00	SQYD	45.00	\$27.00	\$1,215.00
		0001	0070	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	4.00	0.00	4.00	TONS	4.00	\$126.00	\$504.00
		0001	0080	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	67.60	0.00	67.60	TONS	67.60	\$430.00	\$29,068.00
		0001	0090	4071005	TACK COAT	38.00	0.00	38.00	GAL	38.00	\$23.00	\$874.00
		0001	0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	409.00	0.00	409.00	CUYD	409.00	\$40.50	\$16,564.50
		0001	0110	6113040	PLACING TYPE 2 ROCK BLANKET	409.00	0.00	409.00	CUYD	409.00	\$13.00	\$5,317.00
		0001	0120	6161005	CONSTRUCTION SIGNS	244.00	0.00	244.00	SQFT	244.00	\$7.40	\$1,805.60
		0001	0130	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$60.00	\$240.00
		0001	0140	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$30.00	\$60.00
		0001	0150	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	64.00	\$7.00	\$448.00
		0001	0160	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$115.00	\$1,150.00
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$60,000.00	\$60,000.00
		0001	0180	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,250.00	0.00	1,250.00	LF	1,250.00	\$1.04	\$1,300.00
		0001	0190	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,250.00	1,000.00	2,250.00	LF	2,250.00	\$1.04	\$2,340.00
		0001	0200	6207001	PAVEMENT MARKING REMOVAL	400.00	0.00	400.00	LF	400.00	\$1.15	\$460.00
		0001	0210	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	445.00	0.00	445.00	SQYD	445.00	\$17.70	\$7,876.50
		0001	0220	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	23.00	0.00	23.00	SQYD	23.00	\$17.70	\$407.10
		0001	0230	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	613.00	0.00	613.00	SQYD	613.00	\$2.60	\$1,593.80
		0001	0240	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,700.00	\$3,700.00
		0001	0250	8059901	MISC.SEEDING	1.00	0.00	1.00	LS	1.00	\$3,900.00	\$3,900.00
		0001	0260	8061005	ROCK DITCH CHECK	64.00	0.00	64.00	LF	64.00	\$26.00	\$1,664.00
		0001	0270	8061016	SEDIMENT REMOVAL	10.00	-10.00	0.00	CUYD	0.00	\$35.00	\$0.00
		0001	0280	8061019	SILT FENCE	205.00	-165.00	40.00	LF	40.00	\$5.75	\$230.00
		0001	0290	8061050	TYPE C BERM	216.00	-56.00	160.00	LF	160.00	\$25.00	\$4,000.00
		0001	0300	8069901	MISC.TEMPORARY SEEDING AND MULCHING	1.00	-1.00	0.00	LS	0.00	\$2,000.00	\$0.00
		0040	0310	9031270A	2 IN. PSST POST - 12 GA.	180.00	0.00	180.00	LF	180.00	\$13.80	\$2,484.00
		0040	0320	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	36.00	0.00	36.00	LF	36.00	\$46.00	\$1,656.00
		0040	0330	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	36.00	\$35.00	\$1,260.00
		0070	0340	2061000	CLASS 1 EXCAVATION	50.00	0.00	50.00	CUYD	50.00	\$26.00	\$1,300.00
		0070	0350	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$34,500.00	\$34,500.00
		0070	0360	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	111.00	0.00	111.00	SQYD	111.00	\$95.00	\$10,545.00
		0070	0370	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	96.00	0.00	96.00	LF	96.00	\$104.00	\$9,984.00
		0070	0380	7026000	PRE-BORE FOR PILING	88.00	0.00	88.00	LF	88.00	\$143.00	\$12,584.00
		0070	0390	7027000	PILE POINT REINFORCEMENT	8.00	0.00	8.00	EA	8.00	\$143.00	\$1,144.00
		0070	0400	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	43.60	0.00	43.60	CUYD	43.60	\$775.00	\$33,790.00
		0070	0410	7034215	SAFETY BARRIER CURB	259.00	0.00	259.00	LF	259.00	\$113.00	\$29,267.00
		0070	0420	7034221	SLAB ON CONCRETE NU-GIRDER	304.00	0.00	304.00	SQYD	304.00	\$346.00	\$105,184.00
		0070	0430	7056022	NU 43, PRESTRESSED CONCRETE NU-GIRDER	303.00	0.00	303.00	LF	303.00	\$245.00	\$74,235.00
		0070	0440	7123610	SLAB DRAIN	18.00	0.00	18.00	EA	18.00	\$360.00	\$6,480.00
		0070	0450	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$3,100.00	\$6,200.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 3, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-B01	J2S3120	0070	0460	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	6.00	\$565.00	\$3,390.00
Project J2S3120 - Total Value Posted to Date as of Report Generated Date												\$491,054.50
	J2S3177	0001	0600	2019901	MISC.Clearing and Grubbing	1.00	0.00	1.00	LS	1.00	\$5,200.00	\$5,200.00
		0001	0610	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$6,800.00	\$6,800.00
		0001	0620	2031000	CLASS A EXCAVATION	84.00	592.00	676.00	CUYD	676.00	\$20.00	\$13,520.00
		0001	0630	2035500	EMBANKMENT IN PLACE	835.00	-571.00	264.00	CUYD	264.00	\$32.00	\$8,448.00
		0001	0640	2036000	COMPACTING EMBANKMENT	74.00	571.00	645.00	CUYD	645.00	\$10.00	\$6,450.00
		0001	0650	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	1.00	0.00	1.00	100F	1.00	\$1,200.00	\$1,200.00
		0001	0660	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	175.00	0.00	175.00	SQYD	175.00	\$12.70	\$2,222.50
		0001	0670	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	15.00	0.00	15.00	TONS	15.00	\$104.00	\$1,560.00
		0001	0680	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	172.20	27.20	199.40	TONS	199.40	\$146.00	\$29,112.40
		0001	0690	4019905	MISC.OPTIONAL PAVEMENT	108.50	24.00	132.50	SQYD	132.50	\$105.00	\$13,912.50
		0001	0700	4071005	TACK COAT	106.00	0.00	106.00	GAL	106.00	\$11.50	\$1,219.00
		0001	0710	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,012.00	-92.00	920.00	CUYD	920.00	\$41.00	\$37,720.00
		0001	0720	6113040	PLACING TYPE 2 ROCK BLANKET	1,012.00	-92.00	920.00	CUYD	920.00	\$11.30	\$10,396.00
		0001	0730	6161005	CONSTRUCTION SIGNS	305.00	-16.00	289.00	SQFT	289.00	\$7.40	\$2,138.60
		0001	0740	6161008	ADVANCED WARNING RAIL SYSTEM	7.00	0.00	7.00	EA	7.00	\$60.00	\$420.00
		0001	0750	6161009	FLAG ASSEMBLY	6.00	0.00	6.00	EA	6.00	\$30.00	\$180.00
		0001	0760	6161025	CHANNELIZER (TRIM LINE)	40.00	-40.00	0.00	EA	0.00	\$19.50	\$0.00
		0001	0770	6161030	TYPE III MOVEABLE BARRICADE	28.00	-8.00	20.00	EA	20.00	\$115.00	\$2,300.00
		0001	0780	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$56,500.00	\$56,500.00
		0001	0790	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,066.00	61.00	1,127.00	LF	1,127.00	\$1.04	\$1,172.08
		0001	0800	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,168.00	86.00	1,254.00	LF	1,254.00	\$1.04	\$1,304.16
		0001	0810	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	472.00	0.00	472.00	SQYD	472.00	\$7.80	\$3,681.60
		0001	0820	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,518.00	-138.00	1,380.00	SQYD	1,380.00	\$2.30	\$3,174.00
		0001	0830	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$4,000.00	\$4,000.00
		0001	0840	8059901	MISC.SEEDING-COOL SEASON MIXTURE	1.00	0.00	1.00	LS	1.00	\$3,900.00	\$3,900.00
		0001	0850	8061005	ROCK DITCH CHECK	120.00	-120.00	0.00	LF	0.00	\$26.00	\$0.00
		0001	0860	8061016	SEDIMENT REMOVAL	9.00	-9.00	0.00	CUYD	0.00	\$33.00	\$0.00
		0001	0870	8061019	SILT FENCE	393.00	-293.00	100.00	LF	100.00	\$5.75	\$575.00
		0001	0880	8061050	TYPE C BERM	130.00	0.00	130.00	LF	130.00	\$30.00	\$3,900.00
		0001	0890	8069901	MISC.TEMPORARY SEED AND MULCH	1.00	-1.00	0.00	LS	0.00	\$2,000.00	\$0.00
		0010	0900	6061010	GUARDRAIL TYPE A	75.00	0.00	75.00	LF	75.00	\$35.00	\$2,625.00
		0010	0910	6062204A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (NEW CONSTRUCTION ONLY)	4.00	0.00	4.00	EA	4.00	\$2,750.00	\$11,000.00
		0010	0920	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	4.00	0.00	4.00	EA	4.00	\$700.00	\$2,800.00
		0010	0930	6063015	TYPE A CRASHWORTHY END TERMINAL	3.00	0.00	3.00	EA	3.00	\$3,200.00	\$9,600.00
		0010	0940	6066610	END ANCHOR	1.00	0.00	1.00	EA	1.00	\$1,400.00	\$1,400.00
		0040	0950	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	3.00	0.00	3.00	LF	3.00	\$55.00	\$165.00
		0070	0960	2061000	CLASS 1 EXCAVATION	165.00	0.00	165.00	CUYD	165.00	\$25.00	\$4,125.00
		0070	0970	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$45,700.00	\$45,700.00
		0070	0980	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	127.00	0.00	127.00	SQYD	127.00	\$139.00	\$17,653.00
		0070	0990	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	168.00	15.00	183.00	LF	183.00	\$95.00	\$17,385.00
		0070	1000	7025001	DYNAMIC PILE TESTING	2.00	-2.00	0.00	EA	0.00	\$1,600.00	\$0.00
		0070	1010	7027000	PILE POINT REINFORCEMENT	12.00	0.00	12.00	EA	12.00	\$130.00	\$1,560.00
		0070	1020	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	55.90	0.00	55.90	CUYD	55.90	\$960.00	\$53,664.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 3, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-B01	J2S3177	0070	1030	7034215	SAFETY BARRIER CURB	322.00	0.00	322.00	LF	322.00	\$102.00	\$32,844.00
		0070	1040	7034221	SLAB ON CONCRETE NU-GIRDER	443.00	0.00	443.00	SQYD	443.00	\$380.00	\$168,340.00
		0070	1050	7056024	NU 63, PRESTRESSED CONCRETE NU-GIRDER	378.00	0.00	378.00	LF	378.00	\$265.00	\$100,170.00
		0070	1060	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	4.00	0.00	4.00	EA	4.00	\$2,250.00	\$9,000.00
		0070	1070	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$3,100.00	\$6,200.00
		0070	1080	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	6.00	0.00	6.00	EA	6.00	\$530.00	\$3,180.00
		0070	5101	7026000	PRE-BORE FOR PILING	0.00	66.00	66.00	LF	66.00	\$143.00	\$9,438.00
		0070	5102	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$5,750.00	\$5,750.00
		0070	5103	7025002	PILE WAVE ANALYSIS	0.00	1.00	1.00	EA	1.00	\$800.00	\$800.00
Project J2S3177 - Total Value Posted to Date as of Report Generated Date												\$724,404.84
J2S2219	0001	1220	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$8,200.00	\$8,200.00	
		1230	2031000	CLASS A EXCAVATION	503.00	0.00	503.00	CUYD	503.00	\$13.00	\$6,539.00	
		1240	2036000	COMPACTING EMBANKMENT	421.00	0.00	421.00	CUYD	421.00	\$7.00	\$2,947.00	
		1250	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	4.00	0.00	4.00	100F	4.00	\$1,100.00	\$4,400.00	
		1260	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	748.00	0.00	748.00	SQYD	748.00	\$6.60	\$4,936.80	
		1270	4019905	MISC.OPTIONAL PAVEMENT	747.20	0.00	747.20	SQYD	747.20	\$72.50	\$54,172.00	
		1280	6113020	FURNISHING TYPE 2 ROCK BLANKET	322.00	0.00	322.00	CUYD	322.00	\$40.00	\$12,880.00	
		1290	6113040	PLACING TYPE 2 ROCK BLANKET	322.00	0.00	322.00	CUYD	322.00	\$14.00	\$4,508.00	
		1300	6161005	CONSTRUCTION SIGNS	222.00	0.00	222.00	SQFT	222.00	\$7.40	\$1,642.80	
		1310	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$60.00	\$120.00	
		1320	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$30.00	\$60.00	
		1330	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	64.00	\$6.90	\$441.60	
		1340	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$115.00	\$1,150.00	
		1350	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$80,800.00	\$80,800.00	
		1360	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	251.00	0.00	251.00	LF	251.00	\$4.60	\$1,154.60	
		1370	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	482.00	0.00	482.00	SQYD	482.00	\$3.30	\$1,590.60	
		1380	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,800.00	\$3,800.00	
		1390	8059901	MISC.SEEDING - COOL SEASON MIXTURES	1.00	0.00	1.00	LS	1.00	\$3,900.00	\$3,900.00	
		1400	8061005	ROCK DITCH CHECK	51.00	0.00	51.00	LF	51.00	\$26.00	\$1,326.00	
		1410	8061016	SEDIMENT REMOVAL	7.00	-7.00	0.00	CUYD	0.00	\$40.00	\$0.00	
		1420	8061019	SILT FENCE	277.00	-97.00	180.00	LF	180.00	\$5.75	\$1,035.00	
		1430	8061050	TYPE C BERM	170.00	-122.00	48.00	LF	48.00	\$29.00	\$1,392.00	
		1440	8069901	MISC.TEMPORARY SEEDING AND MULCHING	1.00	-1.00	0.00	LS	0.00	\$1,950.00	\$0.00	
		0040	1450	9031010	CONCRETE FOOTINGS, EMBEDDED	1.20	0.00	1.20	CUYD	1.20	\$2,100.00	\$2,520.00
		0040	1460	9031270A	2 IN. PSST POST - 12 GA.	192.00	0.00	192.00	LF	192.00	\$13.80	\$2,649.60
		0040	1470	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	36.00	0.00	36.00	LF	36.00	\$35.00	\$1,260.00
		0040	1480	9035004A	SH-FLAT SHEET	36.00	0.00	36.00	SQFT	36.00	\$35.00	\$1,260.00
		0070	1490	2061000	CLASS 1 EXCAVATION	80.00	0.00	80.00	CUYD	80.00	\$25.00	\$2,000.00
		0070	1500	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$45,200.00	\$45,200.00
		0070	1510	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	110.00	0.00	110.00	SQYD	110.00	\$109.00	\$11,990.00
		0070	1520	7011104	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	54.10	-7.60	46.50	LF	46.50	\$676.00	\$31,434.00
		0070	1530	7011203	ROCK SOCKETS (2 FT 6IN. DIA.)	36.00	0.00	36.00	LF	36.00	\$715.00	\$25,740.00
		0070	1540	7011300	VIDEO CAMERA INSPECTION	4.00	0.00	4.00	EA	4.00	\$700.00	\$2,800.00
0070	1550	7011400	FOUNDATION INSPECTION HOLES	76.00	0.00	76.00	LF	76.00	\$128.00	\$9,728.00		
0070	1560	7011600	SONIC LOGGING TESTING	4.00	0.00	4.00	EA	4.00	\$2,950.00	\$11,800.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 3, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-B01	J3S2219	0070	1570	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	120.00	-15.00	105.00	LF	105.00	\$96.00	\$10,080.00
		0070	1580	7027000	PILE POINT REINFORCEMENT	8.00	0.00	8.00	EA	8.00	\$132.00	\$1,056.00
		0070	1590	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	44.60	0.00	44.60	CUYD	44.60	\$915.00	\$40,809.00
		0070	1600	7034213	SLAB ON CONCRETE I-GIRDER	408.00	0.00	408.00	SQYD	408.00	\$340.00	\$138,720.00
		0070	1610	7034215	SAFETY BARRIER CURB	317.00	0.00	317.00	LF	317.00	\$86.00	\$27,262.00
		0070	1620	7056001	TYPE 3 (39 IN.), PRESTRESSED CONCRETE I-GIRDER	404.00	0.00	404.00	LF	404.00	\$192.00	\$77,568.00
		0070	1630	7061060	REINFORCING STEEL (BRIDGES)	8,900.00	0.00	8,900.00	LB	8,900.00	\$1.55	\$13,795.00
		0070	1640	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	2.00	0.00	2.00	EA	2.00	\$1,200.00	\$2,400.00
		0070	1650	7123610	SLAB DRAIN	24.00	0.00	24.00	EA	24.00	\$345.00	\$8,280.00
		0070	1660	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,100.00	\$4,200.00
		0070	1670	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	6.00	\$120.00	\$720.00
		0070	1680	7161002	LAMINATED NEOPRENE BEARING PAD	12.00	0.00	12.00	EA	12.00	\$115.00	\$1,380.00
		Project J3S2219 - Total Value Posted to Date as of Report Generated Date										
200221-B01 Overall - Total Value Posted to Date as of Report Generated Date											\$1,887,106.34	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 3, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3120	0030	COMPACTING EMBANKMENT	Material		6	Jul 16, 2020	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Jul 16, 2020	SYSTEM	(\$1,680.00)						
					7	Aug 3, 2020	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	Aug 3, 2020	SYSTEM	(\$1,680.00)						
					8	Aug 17, 2020	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Aug 17, 2020	SYSTEM	(\$1,680.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0030 - Total								\$0.00	
					J2S3120	0040	FURNISHING ROCK FILL	Material		6	Jul 16, 2020	SYSTEM	\$1,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										6	Jul 16, 2020	SYSTEM	(\$1,480.00)	
										7	Aug 3, 2020	SYSTEM	\$1,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										7	Aug 3, 2020	SYSTEM	(\$1,480.00)	
8	Aug 17, 2020	SYSTEM	\$1,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
8	Aug 17, 2020	SYSTEM	(\$1,480.00)											
9	Sep 3, 2020	SYSTEM	\$1,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
9	Sep 3, 2020	SYSTEM	(\$1,480.00)											
- Total										\$0.00				
Material - Total										\$0.00				
0040 - Total										\$0.00				
J2S3120	0060	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material							6	Jul 16, 2020	SYSTEM	\$1,215.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
										6	Jul 16, 2020	SYSTEM	(\$1,215.00)	
					7	Aug 3, 2020	SYSTEM	\$1,215.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					7	Aug 3, 2020	SYSTEM	(\$1,215.00)						
					8	Aug 17, 2020	SYSTEM	\$1,215.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					8	Aug 17, 2020	SYSTEM	(\$1,215.00)						
					9	Sep 3, 2020	SYSTEM	\$1,215.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					9	Sep 3, 2020	SYSTEM	(\$1,215.00)						
					10	Sep 16, 2020	SYSTEM	\$1,215.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					10	Sep 16, 2020	SYSTEM	(\$1,215.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0060 - Total								\$0.00	



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3120	0060	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		11	Oct 1, 2020	SYSTEM	\$1,215.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					11	Oct 1, 2020	SYSTEM	(\$1,215.00)						
					12	Oct 15, 2020	SYSTEM	\$1,215.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					12	Oct 15, 2020	SYSTEM	(\$1,215.00)						
					13	Nov 3, 2020	SYSTEM	\$1,215.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					13	Nov 3, 2020	SYSTEM	(\$1,215.00)						
					14	Nov 16, 2020	SYSTEM	\$1,215.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					14	Nov 16, 2020	SYSTEM	(\$1,215.00)						
					15	Dec 1, 2020	SYSTEM	\$1,215.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					15	Dec 1, 2020	SYSTEM	(\$1,215.00)						
					16	Dec 16, 2020	SYSTEM	\$1,215.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					16	Dec 16, 2020	SYSTEM	(\$1,215.00)						
					17	Feb 1, 2021	SYSTEM	\$1,215.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					17	Feb 1, 2021	SYSTEM	(\$1,215.00)						
					18	Mar 15, 2021	SYSTEM	\$1,215.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					18	Mar 15, 2021	SYSTEM	(\$1,215.00)						
					19	Apr 1, 2021	SYSTEM	\$1,215.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					19	Apr 1, 2021	SYSTEM	(\$1,215.00)						
					20	May 3, 2021	SYSTEM	\$1,215.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					20	May 3, 2021	SYSTEM	(\$1,215.00)						
					21	May 17, 2021	SYSTEM	\$1,215.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					21	May 17, 2021	SYSTEM	(\$1,215.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
							Other Item Adjustment		OTHR	7	Aug 3, 2020	haggaj1	(\$395.64)	Resident Engineer Richard Domzalski agreed to waive QC Testing for Compaction due to small quantities, and Bleigh agreed to accept an adjustment in pay in exchange for waiver of the testing. The following factors were used to compute the pay adjustment. - 3 hours @ \$110.00 = \$330.00 - 58 miles @ \$.58 = \$33.64 - 2 tests @ \$16 = \$32.00 - Total = \$395.64
					OTHR - Total								(\$395.64)	
					Other Item Adjustment - Total								(\$395.64)	



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2S3120	0060 - Total							(\$395.64)	
	0070	MISC. AGGREGATE FOR BASE	Material						
					6	Jul 16, 2020	SYSTEM	\$504.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					6	Jul 16, 2020	SYSTEM	(\$504.00)	
					7	Aug 3, 2020	SYSTEM	\$504.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					7	Aug 3, 2020	SYSTEM	(\$504.00)	
					8	Aug 17, 2020	SYSTEM	\$504.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					8	Aug 17, 2020	SYSTEM	(\$504.00)	
					9	Sep 3, 2020	SYSTEM	\$504.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	Sep 3, 2020	SYSTEM	(\$504.00)	
					10	Sep 16, 2020	SYSTEM	\$504.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					10	Sep 16, 2020	SYSTEM	(\$504.00)	
					11	Oct 1, 2020	SYSTEM	\$504.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					11	Oct 1, 2020	SYSTEM	(\$504.00)	
					12	Oct 15, 2020	SYSTEM	\$504.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					12	Oct 15, 2020	SYSTEM	(\$504.00)	
					13	Nov 3, 2020	SYSTEM	\$504.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					13	Nov 3, 2020	SYSTEM	(\$504.00)	
					14	Nov 16, 2020	SYSTEM	\$504.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					14	Nov 16, 2020	SYSTEM	(\$504.00)	
					15	Dec 1, 2020	SYSTEM	\$504.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					15	Dec 1, 2020	SYSTEM	(\$504.00)	
					16	Dec 16, 2020	SYSTEM	\$504.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					16	Dec 16, 2020	SYSTEM	(\$504.00)	
					17	Feb 1, 2021	SYSTEM	\$504.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					17	Feb 1, 2021	SYSTEM	(\$504.00)	
					18	Mar 15, 2021	SYSTEM	\$504.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					18	Mar 15, 2021	SYSTEM	(\$504.00)	
					19	Apr 1, 2021	SYSTEM	\$504.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3120	0070	MISC. AGGREGATE FOR BASE	Material						Estimate Exception 7 on the current Payment Estimate.					
					19	Apr 1, 2021	SYSTEM	(\$504.00)						
					20	May 3, 2021	SYSTEM	\$504.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					20	May 3, 2021	SYSTEM	(\$504.00)						
					21	May 17, 2021	SYSTEM	\$504.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					21	May 17, 2021	SYSTEM	(\$504.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0070 - Total								\$0.00	
					J2S3120	0080	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		8	Aug 17, 2020	SYSTEM	\$29,068.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
										8	Aug 17, 2020	SYSTEM	(\$29,068.00)	
										9	Sep 3, 2020	SYSTEM	\$29,068.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										9	Sep 3, 2020	SYSTEM	(\$29,068.00)	
										10	Sep 16, 2020	SYSTEM	\$29,068.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
10	Sep 16, 2020	SYSTEM	(\$29,068.00)											
11	Oct 1, 2020	SYSTEM	\$29,068.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
11	Oct 1, 2020	SYSTEM	(\$29,068.00)											
12	Oct 15, 2020	SYSTEM	\$29,068.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
12	Oct 15, 2020	SYSTEM	(\$29,068.00)											
13	Nov 3, 2020	SYSTEM	\$29,068.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user haggaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
13	Nov 3, 2020	SYSTEM	(\$29,068.00)											
14	Nov 16, 2020	SYSTEM	\$29,068.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
14	Nov 16, 2020	SYSTEM	(\$29,068.00)											
15	Dec 1, 2020	SYSTEM	\$29,068.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.										
15	Dec 1, 2020	SYSTEM	(\$29,068.00)											
16	Dec 16, 2020	SYSTEM	\$29,068.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
16	Dec 16, 2020	SYSTEM	(\$29,068.00)											
17	Feb 1, 2021	SYSTEM	\$29,068.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
17	Feb 1, 2021	SYSTEM	(\$29,068.00)											



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J2S3120	0080	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		18	Mar 15, 2021	SYSTEM	\$29,068.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					18	Mar 15, 2021	SYSTEM	(\$29,068.00)				
					- Total					\$0.00		
					Material - Total					\$0.00		
					Other Item Adjustment	ACAD	7	Aug 3, 2020	haggaj1	(\$123.03)	Asphalt Cement Index Adjustment was calculated using department approved spreadsheet and utilizing the following factors: 67.6 Tons of Asphalt with a Virgin AC of 2.8%	
						ACAD - Total				(\$123.03)		
					Other Item Adjustment - Total					(\$123.03)		
					Price FUEL		6	Jul 16, 2020	SYSTEM	(\$92.02)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						- Total				(\$92.02)		
					Price FUEL - Total					(\$92.02)		
					0080 - Total					(\$215.05)		
			J2S3120	0090	TACK COAT	Material		6	Jul 16, 2020	SYSTEM	\$874.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
								6	Jul 16, 2020	SYSTEM	(\$874.00)	
								7	Aug 3, 2020	SYSTEM	\$874.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
								7	Aug 3, 2020	SYSTEM	(\$874.00)	
	8	Aug 17, 2020					SYSTEM	\$874.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
	8	Aug 17, 2020					SYSTEM	(\$874.00)				
	9	Sep 3, 2020					SYSTEM	\$874.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
	9	Sep 3, 2020					SYSTEM	(\$874.00)				
	10	Sep 16, 2020					SYSTEM	\$874.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
	10	Sep 16, 2020					SYSTEM	(\$874.00)				
	11	Oct 1, 2020					SYSTEM	\$874.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
	11	Oct 1, 2020					SYSTEM	(\$874.00)				
	12	Oct 15, 2020					SYSTEM	\$874.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
	12	Oct 15, 2020					SYSTEM	(\$874.00)				
	13	Nov 3, 2020					SYSTEM	\$874.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user haggaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
	13	Nov 3, 2020					SYSTEM	(\$874.00)				
	14	Nov 16, 2020					SYSTEM	\$874.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
	14	Nov 16, 2020					SYSTEM	(\$874.00)				
	15	Dec 1, 2020					SYSTEM	\$874.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3120	0090	TACK COAT	Material		15	Dec 1, 2020	SYSTEM	(\$874.00)						
					16	Dec 16, 2020	SYSTEM	\$874.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					16	Dec 16, 2020	SYSTEM	(\$874.00)						
					17	Feb 1, 2021	SYSTEM	\$874.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					17	Feb 1, 2021	SYSTEM	(\$874.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0090 - Total								\$0.00	
					0100	FURNISHING TYPE 2 ROCK BLANKET	Material		3	Jun 2, 2020	SYSTEM	\$2,713.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
									3	Jun 2, 2020	SYSTEM	(\$2,713.50)		
									4	Jun 17, 2020	SYSTEM	\$2,713.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
4	Jun 17, 2020	SYSTEM	(\$2,713.50)											
5	Jul 1, 2020	SYSTEM	\$2,713.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
5	Jul 1, 2020	SYSTEM	(\$2,713.50)											
6	Jul 16, 2020	SYSTEM	\$16,564.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.										
6	Jul 16, 2020	SYSTEM	(\$16,564.50)											
7	Aug 3, 2020	SYSTEM	\$16,564.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.										
7	Aug 3, 2020	SYSTEM	(\$16,564.50)											
- Total									\$0.00					
Material - Total								\$0.00						
0100 - Total								\$0.00						
0180	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		6	Jul 16, 2020	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user haggaj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.						
				6	Jul 16, 2020	SYSTEM	(\$1,300.00)							
				7	Aug 3, 2020	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.						
				7	Aug 3, 2020	SYSTEM	(\$1,300.00)							
				8	Aug 17, 2020	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.						
				8	Aug 17, 2020	SYSTEM	(\$1,300.00)							
				9	Sep 3, 2020	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.						
				9	Sep 3, 2020	SYSTEM	(\$1,300.00)							
				10	Sep 16, 2020	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.						
				10	Sep 16, 2020	SYSTEM	(\$1,300.00)							



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J2S3120	0180	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		10	Sep 16, 2020	SYSTEM	(\$1,300.00)							
					11	Oct 1, 2020	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.						
					11	Oct 1, 2020	SYSTEM	(\$1,300.00)							
					12	Oct 15, 2020	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.						
					12	Oct 15, 2020	SYSTEM	(\$1,300.00)							
					13	Nov 3, 2020	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user haggaj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.						
					13	Nov 3, 2020	SYSTEM	(\$1,300.00)							
					14	Nov 16, 2020	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.						
					14	Nov 16, 2020	SYSTEM	(\$1,300.00)							
					15	Dec 1, 2020	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.						
					15	Dec 1, 2020	SYSTEM	(\$1,300.00)							
					16	Dec 16, 2020	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.						
					16	Dec 16, 2020	SYSTEM	(\$1,300.00)							
					17	Feb 1, 2021	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.						
					17	Feb 1, 2021	SYSTEM	(\$1,300.00)							
					18	Mar 15, 2021	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.						
					18	Mar 15, 2021	SYSTEM	(\$1,300.00)							
					19	Apr 1, 2021	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.						
					19	Apr 1, 2021	SYSTEM	(\$1,300.00)							
					- Total								\$0.00		
					Material - Total								\$0.00		
									Other Item Adjustment	REFL	12	Oct 15, 2020	haggaj1	\$279.61	\$221 was withheld on previous estimates pending retroreflectivity test results. Striping was tested and retroreflectivity results had all material testing in 105% Pay Adjustment Range. Adjustment is based on 105% Pay for 1127 LF of White Stripe at \$1.04/LF resulting in retroreflectivity adjustment of \$58.60.
											13	Nov 3, 2020	haggaj1	(\$279.61)	Adjustment for Line 0790 was added to this line in error on previous estimate. This adjustment corrects error.
					REFL - Total								\$0.00		
					Other Item Adjustment - Total								\$0.00		
					0180 - Total								\$0.00		
						0190	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		6	Jul 16, 2020	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user haggaj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
										6	Jul 16, 2020	SYSTEM	(\$1,300.00)		
7	Aug 3, 2020	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user haggaj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.											



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J2S3120	0190	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		7	Aug 3, 2020	SYSTEM	(\$1,300.00)							
					8	Aug 17, 2020	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user haggaj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.						
					8	Aug 17, 2020	SYSTEM	(\$1,300.00)							
					9	Sep 3, 2020	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.						
					9	Sep 3, 2020	SYSTEM	(\$1,300.00)							
					10	Sep 16, 2020	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.						
					10	Sep 16, 2020	SYSTEM	(\$1,300.00)							
					11	Oct 1, 2020	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.						
					11	Oct 1, 2020	SYSTEM	(\$1,300.00)							
					12	Oct 15, 2020	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.						
					12	Oct 15, 2020	SYSTEM	(\$2,340.00)							
					13	Nov 3, 2020	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user haggaj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.						
					13	Nov 3, 2020	SYSTEM	(\$2,340.00)							
					14	Nov 16, 2020	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.						
					14	Nov 16, 2020	SYSTEM	(\$2,340.00)							
					15	Dec 1, 2020	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.						
					15	Dec 1, 2020	SYSTEM	(\$2,340.00)							
					16	Dec 16, 2020	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.						
					16	Dec 16, 2020	SYSTEM	(\$2,340.00)							
					17	Feb 1, 2021	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.						
					17	Feb 1, 2021	SYSTEM	(\$2,340.00)							
					18	Mar 15, 2021	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.						
					18	Mar 15, 2021	SYSTEM	(\$2,340.00)							
					19	Apr 1, 2021	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.						
					19	Apr 1, 2021	SYSTEM	(\$2,340.00)							
													- Total	\$0.00	
													Material - Total	\$0.00	
									Other Item Adjustment	REFL	12	Oct 15, 2020	haggaj1	\$308.21	\$243 was withheld on previous estimates pending retroreflectivity test results. Striping was tested and retroreflectivity results had all material testing in 105% Pay Adjustment Range. Adjustment is based on 105% Pay for 1254 LF of White Stripe at \$1.04/LF



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2S3120	0190	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL					resulting in retroreflectivity adjustment of \$65.21.
					13	Nov 3, 2020	haggaj1	(\$308.21)	Adjustment for Line 0800 was added to this line in error on previous estimate. This adjustment corrects error.
					REFL - Total			\$0.00	
					Other Item Adjustment - Total			\$0.00	
	0190 - Total			\$0.00					
	0230	PERMANENT EROSION CONTROL GEOTEXTILE	Material		4	Jun 17, 2020	SYSTEM	\$260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					4	Jun 17, 2020	SYSTEM	(\$260.00)	
					5	Jul 1, 2020	SYSTEM	\$260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					5	Jul 1, 2020	SYSTEM	(\$260.00)	
					6	Jul 16, 2020	SYSTEM	\$1,593.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user haggaj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					6	Jul 16, 2020	SYSTEM	(\$1,593.80)	
					7	Aug 3, 2020	SYSTEM	\$1,593.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user haggaj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					7	Aug 3, 2020	SYSTEM	(\$1,593.80)	
					8	Aug 17, 2020	SYSTEM	\$1,593.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user haggaj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					8	Aug 17, 2020	SYSTEM	(\$1,593.80)	
				9	Sep 3, 2020	SYSTEM	\$1,593.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user haggaj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
				9	Sep 3, 2020	SYSTEM	(\$1,593.80)		
				10	Sep 16, 2020	SYSTEM	\$1,593.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
				10	Sep 16, 2020	SYSTEM	(\$1,593.80)		
				11	Oct 1, 2020	SYSTEM	\$1,593.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	
				11	Oct 1, 2020	SYSTEM	(\$1,593.80)		
				12	Oct 15, 2020	SYSTEM	\$1,593.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	
				12	Oct 15, 2020	SYSTEM	(\$1,593.80)		
				13	Nov 3, 2020	SYSTEM	\$1,593.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user haggaj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.	
				13	Nov 3, 2020	SYSTEM	(\$1,593.80)		
	14	Nov 16, 2020	SYSTEM	\$1,593.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.				
	14	Nov 16, 2020	SYSTEM	(\$1,593.80)					
	15	Dec 1, 2020	SYSTEM	\$1,593.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.				
	15	Dec 1, 2020	SYSTEM	(\$1,593.80)					



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3120	0230	PERMANENT EROSION CONTROL GEOTEXTILE	Material		16	Dec 16, 2020	SYSTEM	\$1,593.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					16	Dec 16, 2020	SYSTEM	(\$1,593.80)						
					17	Feb 1, 2021	SYSTEM	\$1,593.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					17	Feb 1, 2021	SYSTEM	(\$1,593.80)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0230 - Total								\$0.00	
					J2S3120	0250	MISC. SEEDING	Material		6	Jul 16, 2020	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user haggaj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
										6	Jul 16, 2020	SYSTEM	(\$3,120.00)	
										7	Aug 3, 2020	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user haggaj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
										7	Aug 3, 2020	SYSTEM	(\$3,120.00)	
										8	Aug 17, 2020	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user haggaj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
										8	Aug 17, 2020	SYSTEM	(\$3,120.00)	
										9	Sep 3, 2020	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user haggaj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
9	Sep 3, 2020	SYSTEM	(\$3,120.00)											
10	Sep 16, 2020	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user haggaj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.										
10	Sep 16, 2020	SYSTEM	(\$3,120.00)											
11	Oct 1, 2020	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user haggaj1 overriding Payment Estimate Exception 79 on the current Payment Estimate.										
11	Oct 1, 2020	SYSTEM	(\$3,120.00)											
12	Oct 15, 2020	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user haggaj1 overriding Payment Estimate Exception 89 on the current Payment Estimate.										
12	Oct 15, 2020	SYSTEM	(\$3,120.00)											
13	Nov 3, 2020	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user haggaj1 overriding Payment Estimate Exception 96 on the current Payment Estimate.										
13	Nov 3, 2020	SYSTEM	(\$3,120.00)											
14	Nov 16, 2020	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user haggaj1 overriding Payment Estimate Exception 103 on the current Payment Estimate.										
14	Nov 16, 2020	SYSTEM	(\$3,120.00)											
15	Dec 1, 2020	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user haggaj1 overriding Payment Estimate Exception 102 on the current Payment Estimate.										
15	Dec 1, 2020	SYSTEM	(\$3,120.00)											
16	Dec 16, 2020	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user haggaj1 overriding Payment Estimate Exception 101 on the current Payment Estimate.										
16	Dec 16, 2020	SYSTEM	(\$3,120.00)											



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3120	0250	MISC. SEEDING	Material			2020								
					17	Feb 1, 2021	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user haggaj1 overriding Payment Estimate Exception 100 on the current Payment Estimate.					
					17	Feb 1, 2021	SYSTEM	(\$3,120.00)						
					18	Mar 15, 2021	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 63 on the current Payment Estimate.					
					18	Mar 15, 2021	SYSTEM	(\$3,120.00)						
					19	Apr 1, 2021	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.					
					19	Apr 1, 2021	SYSTEM	(\$3,120.00)						
					20	May 3, 2021	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					20	May 3, 2021	SYSTEM	(\$3,900.00)						
					21	May 17, 2021	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					21	May 17, 2021	SYSTEM	(\$3,900.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0250 - Total								\$0.00	
J2S3120	0260	ROCK DITCH CHECK	Material		3	Jun 2, 2020	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					3	Jun 2, 2020	SYSTEM	(\$1,664.00)						
					4	Jun 17, 2020	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					4	Jun 17, 2020	SYSTEM	(\$1,664.00)						
					5	Jul 1, 2020	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					5	Jul 1, 2020	SYSTEM	(\$1,664.00)						
					6	Jul 16, 2020	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user haggaj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					6	Jul 16, 2020	SYSTEM	(\$1,664.00)						
					7	Aug 3, 2020	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user haggaj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					7	Aug 3, 2020	SYSTEM	(\$1,664.00)						
					8	Aug 17, 2020	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user haggaj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.					
					8	Aug 17, 2020	SYSTEM	(\$1,664.00)						
					9	Sep 3, 2020	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user haggaj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					9	Sep 3, 2020	SYSTEM	(\$1,664.00)						
10	Sep 16, 2020	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user haggaj1 overriding Payment Estimate Exception 65 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3120	0260	ROCK DITCH CHECK	Material		10	Sep 16, 2020	SYSTEM	(\$1,664.00)						
					11	Oct 1, 2020	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user haggaj1 overriding Payment Estimate Exception 84 on the current Payment Estimate.					
					11	Oct 1, 2020	SYSTEM	(\$1,664.00)						
					12	Oct 15, 2020	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user haggaj1 overriding Payment Estimate Exception 93 on the current Payment Estimate.					
					12	Oct 15, 2020	SYSTEM	(\$1,664.00)						
					13	Nov 3, 2020	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user haggaj1 overriding Payment Estimate Exception 101 on the current Payment Estimate.					
					13	Nov 3, 2020	SYSTEM	(\$1,664.00)						
					14	Nov 16, 2020	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user haggaj1 overriding Payment Estimate Exception 108 on the current Payment Estimate.					
					14	Nov 16, 2020	SYSTEM	(\$1,664.00)						
					15	Dec 1, 2020	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user haggaj1 overriding Payment Estimate Exception 115 on the current Payment Estimate.					
					15	Dec 1, 2020	SYSTEM	(\$1,664.00)						
					16	Dec 16, 2020	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user haggaj1 overriding Payment Estimate Exception 114 on the current Payment Estimate.					
					16	Dec 16, 2020	SYSTEM	(\$1,664.00)						
					17	Feb 1, 2021	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user haggaj1 overriding Payment Estimate Exception 112 on the current Payment Estimate.					
					17	Feb 1, 2021	SYSTEM	(\$1,664.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0260 - Total								\$0.00	
					0280		SILT FENCE	Material		3	Jun 2, 2020	SYSTEM	\$230.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
3	Jun 2, 2020	SYSTEM	(\$230.00)											
4	Jun 17, 2020	SYSTEM	\$230.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.										
4	Jun 17, 2020	SYSTEM	(\$230.00)											
5	Jul 1, 2020	SYSTEM	\$230.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.										
5	Jul 1, 2020	SYSTEM	(\$230.00)											
6	Jul 16, 2020	SYSTEM	\$230.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user haggaj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.										
6	Jul 16, 2020	SYSTEM	(\$230.00)											
7	Aug 3, 2020	SYSTEM	\$230.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user haggaj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.										
7	Aug 3, 2020	SYSTEM	(\$230.00)											
8	Aug 17, 2020	SYSTEM	\$230.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user haggaj1 overriding Payment										



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3120	0280	SILT FENCE	Material						Estimate Exception 53 on the current Payment Estimate.					
					8	Aug 17, 2020	SYSTEM	(\$230.00)						
					9	Sep 3, 2020	SYSTEM	\$230.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user haggaj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					9	Sep 3, 2020	SYSTEM	(\$230.00)						
					10	Sep 16, 2020	SYSTEM	\$230.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user haggaj1 overriding Payment Estimate Exception 66 on the current Payment Estimate.					
					10	Sep 16, 2020	SYSTEM	(\$230.00)						
					11	Oct 1, 2020	SYSTEM	\$230.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user haggaj1 overriding Payment Estimate Exception 85 on the current Payment Estimate.					
					11	Oct 1, 2020	SYSTEM	(\$230.00)						
					12	Oct 15, 2020	SYSTEM	\$230.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user haggaj1 overriding Payment Estimate Exception 96 on the current Payment Estimate.					
					12	Oct 15, 2020	SYSTEM	(\$230.00)						
					13	Nov 3, 2020	SYSTEM	\$230.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user haggaj1 overriding Payment Estimate Exception 104 on the current Payment Estimate.					
					13	Nov 3, 2020	SYSTEM	(\$230.00)						
					14	Nov 16, 2020	SYSTEM	\$230.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user haggaj1 overriding Payment Estimate Exception 111 on the current Payment Estimate.					
					14	Nov 16, 2020	SYSTEM	(\$230.00)						
					15	Dec 1, 2020	SYSTEM	\$230.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user haggaj1 overriding Payment Estimate Exception 117 on the current Payment Estimate.					
					15	Dec 1, 2020	SYSTEM	(\$230.00)						
					16	Dec 16, 2020	SYSTEM	\$230.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user haggaj1 overriding Payment Estimate Exception 116 on the current Payment Estimate.					
					16	Dec 16, 2020	SYSTEM	(\$230.00)						
					17	Feb 1, 2021	SYSTEM	\$230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user haggaj1 overriding Payment Estimate Exception 114 on the current Payment Estimate.					
					17	Feb 1, 2021	SYSTEM	(\$230.00)						
					18	Mar 15, 2021	SYSTEM	\$230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 75 on the current Payment Estimate.					
					18	Mar 15, 2021	SYSTEM	(\$230.00)						
					19	Apr 1, 2021	SYSTEM	\$230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.					
					19	Apr 1, 2021	SYSTEM	(\$230.00)						
									- Total				\$0.00	
									Material - Total				\$0.00	
									0280 - Total				\$0.00	
						0290	TYPE C BERM	Material		8	Aug 17, 2020	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user haggaj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					8	Aug 17, 2020	SYSTEM	(\$4,000.00)						



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3120	0290	TYPE C BERM	Material		9	Sep 3, 2020	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user haggaj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.					
					9	Sep 3, 2020	SYSTEM	(\$4,000.00)						
					10	Sep 16, 2020	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user haggaj1 overriding Payment Estimate Exception 68 on the current Payment Estimate.					
					10	Sep 16, 2020	SYSTEM	(\$4,000.00)						
					11	Oct 1, 2020	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user haggaj1 overriding Payment Estimate Exception 88 on the current Payment Estimate.					
					11	Oct 1, 2020	SYSTEM	(\$4,000.00)						
					12	Oct 15, 2020	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user haggaj1 overriding Payment Estimate Exception 98 on the current Payment Estimate.					
					12	Oct 15, 2020	SYSTEM	(\$4,000.00)						
					13	Nov 3, 2020	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) due to user haggaj1 overriding Payment Estimate Exception 105 on the current Payment Estimate.					
					13	Nov 3, 2020	SYSTEM	(\$4,000.00)						
					14	Nov 16, 2020	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user haggaj1 overriding Payment Estimate Exception 112 on the current Payment Estimate.					
					14	Nov 16, 2020	SYSTEM	(\$4,000.00)						
					15	Dec 1, 2020	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user haggaj1 overriding Payment Estimate Exception 119 on the current Payment Estimate.					
					15	Dec 1, 2020	SYSTEM	(\$4,000.00)						
					16	Dec 16, 2020	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user haggaj1 overriding Payment Estimate Exception 118 on the current Payment Estimate.					
					16	Dec 16, 2020	SYSTEM	(\$4,000.00)						
					17	Feb 1, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user haggaj1 overriding Payment Estimate Exception 117 on the current Payment Estimate.					
					17	Feb 1, 2021	SYSTEM	(\$4,000.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0290 - Total								\$0.00						
0330		SHF-FLAT SHEET FLUORESCENT	Material		6	Jul 16, 2020	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user haggaj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					6	Jul 16, 2020	SYSTEM	(\$1,260.00)						
					7	Aug 3, 2020	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user haggaj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					7	Aug 3, 2020	SYSTEM	(\$1,260.00)						
					8	Aug 17, 2020	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user haggaj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
					8	Aug 17, 2020	SYSTEM	(\$1,260.00)						
					9	Sep 3, 2020	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user haggaj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.					
					9	Sep 3, 2020	SYSTEM	(\$1,260.00)						



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3120	0330	SHF-FLAT SHEET FLUORESCENT	Material			2020								
					10	Sep 16, 2020	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user haggaj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.					
					10	Sep 16, 2020	SYSTEM	(\$1,260.00)						
					11	Oct 1, 2020	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user haggaj1 overriding Payment Estimate Exception 90 on the current Payment Estimate.					
					11	Oct 1, 2020	SYSTEM	(\$1,260.00)						
					12	Oct 15, 2020	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user haggaj1 overriding Payment Estimate Exception 100 on the current Payment Estimate.					
					12	Oct 15, 2020	SYSTEM	(\$1,260.00)						
					13	Nov 3, 2020	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user haggaj1 overriding Payment Estimate Exception 108 on the current Payment Estimate.					
					13	Nov 3, 2020	SYSTEM	(\$1,260.00)						
					14	Nov 16, 2020	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user haggaj1 overriding Payment Estimate Exception 115 on the current Payment Estimate.					
					14	Nov 16, 2020	SYSTEM	(\$1,260.00)						
					15	Dec 1, 2020	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user haggaj1 overriding Payment Estimate Exception 123 on the current Payment Estimate.					
					15	Dec 1, 2020	SYSTEM	(\$1,260.00)						
					16	Dec 16, 2020	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user haggaj1 overriding Payment Estimate Exception 122 on the current Payment Estimate.					
					16	Dec 16, 2020	SYSTEM	(\$1,260.00)						
					17	Feb 1, 2021	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user haggaj1 overriding Payment Estimate Exception 121 on the current Payment Estimate.					
					17	Feb 1, 2021	SYSTEM	(\$1,260.00)						
					18	Mar 15, 2021	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user haggaj1 overriding Payment Estimate Exception 79 on the current Payment Estimate.					
					18	Mar 15, 2021	SYSTEM	(\$1,260.00)						
					19	Apr 1, 2021	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 74 on the current Payment Estimate.					
					19	Apr 1, 2021	SYSTEM	(\$1,260.00)						
					20	May 3, 2021	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
					20	May 3, 2021	SYSTEM	(\$1,260.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0330 - Total								\$0.00	
						0360	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		6	Jul 16, 2020	SYSTEM	\$10,545.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user haggaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
										6	Jul 16, 2020	SYSTEM	(\$10,545.00)	
										7	Aug 3, 2020	SYSTEM	\$10,545.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user haggaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2S3120	0360	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		7	Aug 3, 2020	SYSTEM	(\$10,545.00)	
					8	Aug 17, 2020	SYSTEM	\$10,545.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user haggaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					8	Aug 17, 2020	SYSTEM	(\$10,545.00)	
					9	Sep 3, 2020	SYSTEM	\$10,545.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user haggaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					9	Sep 3, 2020	SYSTEM	(\$10,545.00)	
					10	Sep 16, 2020	SYSTEM	\$10,545.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user haggaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					10	Sep 16, 2020	SYSTEM	(\$10,545.00)	
					11	Oct 1, 2020	SYSTEM	\$10,545.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user haggaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					11	Oct 1, 2020	SYSTEM	(\$10,545.00)	
					12	Oct 15, 2020	SYSTEM	\$10,545.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user haggaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					12	Oct 15, 2020	SYSTEM	(\$10,545.00)	
					13	Nov 3, 2020	SYSTEM	\$10,545.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) due to user haggaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					13	Nov 3, 2020	SYSTEM	(\$10,545.00)	
					14	Nov 16, 2020	SYSTEM	\$10,545.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user haggaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					14	Nov 16, 2020	SYSTEM	(\$10,545.00)	
					15	Dec 1, 2020	SYSTEM	\$10,545.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user haggaj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					15	Dec 1, 2020	SYSTEM	(\$10,545.00)	
					16	Dec 16, 2020	SYSTEM	\$10,545.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user haggaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					16	Dec 16, 2020	SYSTEM	(\$10,545.00)	
					17	Feb 1, 2021	SYSTEM	\$10,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user haggaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					17	Feb 1, 2021	SYSTEM	(\$10,545.00)	
18	Mar 15, 2021	SYSTEM	\$10,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user haggaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
18	Mar 15, 2021	SYSTEM	(\$10,545.00)						
19	Apr 1, 2021	SYSTEM	\$10,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user haggaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
19	Apr 1, 2021	SYSTEM	(\$10,545.00)						
20	May 3, 2021	SYSTEM	\$10,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
20	May 3, 2021	SYSTEM	(\$10,545.00)						
21	May 17, 2021	SYSTEM	\$10,545.00	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J2S3120	0360	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			2021			Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
						21	May 17, 2021	SYSTEM	(\$10,545.00)			
				- Total							\$0.00	
				Material - Total							\$0.00	
				Other Item Adjustment	ACAD	7	Aug 3, 2020	haggaj1	(\$131.22)	Asphalt Cement Index Adjustment was calculated using department approved spreadsheet and utilizing the following factors: 72.1 Tons of Asphalt with a Virgin AC of 2.8%		
				ACAD - Total							(\$131.22)	
					FUEL	7	Aug 3, 2020	haggaj1	(\$98.14)	System included Fuel Adjustment for Line 0080 on previous estimate, but did not include Fuel Adjustment for Line 0360. Adjustment manually calculated using department approved spreadsheets with following data: Calculated Equivalent Tons of 72.1 with a Fuel Adjustment Factor of 3.32.		
						20	May 3, 2021	haggaj1	\$98.14	Fuel Adjustment was erroneously applied to this Line Item on Estimate 0007. This adjustment corrects error. JHH, 5/1/2021.		
				FUEL - Total							\$0.00	
				Other Item Adjustment - Total							(\$131.22)	
				0360 - Total							(\$131.22)	
				0400	CLASS B CONCRETE (SUBSTRUCTURE)	Material		2	May 17, 2020	SYSTEM	\$33,790.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
								2	May 17, 2020	SYSTEM	(\$33,790.00)	
								3	Jun 2, 2020	SYSTEM	\$33,790.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
								3	Jun 2, 2020	SYSTEM	(\$33,790.00)	
	4	Jun 17, 2020	SYSTEM				\$33,790.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
	4	Jun 17, 2020	SYSTEM				(\$33,790.00)					
	5	Jul 1, 2020	SYSTEM				\$33,790.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
	5	Jul 1, 2020	SYSTEM				(\$33,790.00)					
	6	Jul 16, 2020	SYSTEM				\$33,790.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user haggaj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
	6	Jul 16, 2020	SYSTEM				(\$33,790.00)					
	7	Aug 3, 2020	SYSTEM				\$33,790.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user haggaj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
	7	Aug 3, 2020	SYSTEM				(\$33,790.00)					
	8	Aug 17, 2020	SYSTEM				\$33,790.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user haggaj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
	8	Aug 17, 2020	SYSTEM				(\$33,790.00)					
	9	Sep 3, 2020	SYSTEM				\$33,790.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user haggaj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
	9	Sep 3, 2020	SYSTEM	(\$33,790.00)								
	10	Sep 16, 2020	SYSTEM	\$33,790.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user haggaj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.							
	10	Sep 16, 2020	SYSTEM	(\$33,790.00)								
	11	Oct 1, 2020	SYSTEM	\$33,790.00	This adjustment offsets the original system-generated Overrun Payment							



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3120	0400	CLASS B CONCRETE (SUBSTRUCTURE)	Material			2020			Estimate Item Adjustment (0019) due to user haggaj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					11	Oct 1, 2020	SYSTEM	(\$33,790.00)						
					12	Oct 15, 2020	SYSTEM	\$33,790.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user haggaj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
					12	Oct 15, 2020	SYSTEM	(\$33,790.00)						
					13	Nov 3, 2020	SYSTEM	\$33,790.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0050) due to user haggaj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					13	Nov 3, 2020	SYSTEM	(\$33,790.00)						
					14	Nov 16, 2020	SYSTEM	\$33,790.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user haggaj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.					
					14	Nov 16, 2020	SYSTEM	(\$33,790.00)						
					15	Dec 1, 2020	SYSTEM	\$33,790.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user haggaj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.					
					15	Dec 1, 2020	SYSTEM	(\$33,790.00)						
					16	Dec 16, 2020	SYSTEM	\$33,790.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user haggaj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.					
					16	Dec 16, 2020	SYSTEM	(\$33,790.00)						
					17	Feb 1, 2021	SYSTEM	\$33,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user haggaj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.					
					17	Feb 1, 2021	SYSTEM	(\$33,790.00)						
					18	Mar 15, 2021	SYSTEM	\$33,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user haggaj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					18	Mar 15, 2021	SYSTEM	(\$33,790.00)						
					19	Apr 1, 2021	SYSTEM	\$33,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user haggaj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					19	Apr 1, 2021	SYSTEM	(\$33,790.00)						
					20	May 3, 2021	SYSTEM	\$33,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					20	May 3, 2021	SYSTEM	(\$33,790.00)						
					21	May 17, 2021	SYSTEM	\$33,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					21	May 17, 2021	SYSTEM	(\$33,790.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0400 - Total								\$0.00	
						0410	SAFETY BARRIER CURB	Material		5	Jul 1, 2020	SYSTEM	\$29,267.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
										5	Jul 1, 2020	SYSTEM	(\$29,267.00)	
6	Jul 16, 2020	SYSTEM	\$29,267.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user haggaj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.										
6	Jul 16, 2020	SYSTEM	(\$29,267.00)											



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2S3120	0410	SAFETY BARRIER CURB	Material		7	Aug 3, 2020	SYSTEM	\$29,267.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user haggaj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					7	Aug 3, 2020	SYSTEM	(\$29,267.00)	
					8	Aug 17, 2020	SYSTEM	\$26,442.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user haggaj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					8	Aug 17, 2020	SYSTEM	(\$26,442.00)	
					9	Sep 3, 2020	SYSTEM	\$26,442.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user haggaj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					9	Sep 3, 2020	SYSTEM	(\$26,442.00)	
					10	Sep 16, 2020	SYSTEM	\$26,442.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user haggaj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					10	Sep 16, 2020	SYSTEM	(\$26,442.00)	
					11	Oct 1, 2020	SYSTEM	\$26,442.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user haggaj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					11	Oct 1, 2020	SYSTEM	(\$26,442.00)	
					12	Oct 15, 2020	SYSTEM	\$26,442.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user haggaj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					12	Oct 15, 2020	SYSTEM	(\$26,442.00)	
					13	Nov 3, 2020	SYSTEM	\$29,267.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) due to user haggaj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					13	Nov 3, 2020	SYSTEM	(\$29,267.00)	
					14	Nov 16, 2020	SYSTEM	\$29,267.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user haggaj1 overriding Payment Estimate Exception 69 on the current Payment Estimate.
					14	Nov 16, 2020	SYSTEM	(\$29,267.00)	
					15	Dec 1, 2020	SYSTEM	\$29,267.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user haggaj1 overriding Payment Estimate Exception 72 on the current Payment Estimate.
					15	Dec 1, 2020	SYSTEM	(\$29,267.00)	
					16	Dec 16, 2020	SYSTEM	\$29,267.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user haggaj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.
					16	Dec 16, 2020	SYSTEM	(\$29,267.00)	
17	Feb 1, 2021	SYSTEM	\$29,267.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user haggaj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.					
17	Feb 1, 2021	SYSTEM	(\$29,267.00)						
18	Mar 15, 2021	SYSTEM	\$29,267.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user haggaj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
18	Mar 15, 2021	SYSTEM	(\$29,267.00)						
19	Apr 1, 2021	SYSTEM	\$29,267.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user haggaj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
19	Apr 1, 2021	SYSTEM	(\$29,267.00)						
20	May 3, 2021	SYSTEM	\$29,267.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3120	0410	SAFETY BARRIER CURB	Material		20	May 3, 2021	SYSTEM	(\$29,267.00)						
					21	May 17, 2021	SYSTEM	\$29,267.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					21	May 17, 2021	SYSTEM	(\$29,267.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0410 - Total							\$0.00		
					0420		SLAB ON CONCRETE NU-GIRDER	Material		3	Jun 2, 2020	SYSTEM	\$36,676.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
										3	Jun 2, 2020	SYSTEM	(\$36,676.00)	
										4	Jun 17, 2020	SYSTEM	\$57,782.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
										4	Jun 17, 2020	SYSTEM	(\$57,782.00)	
5	Jul 1, 2020	SYSTEM	\$105,184.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.										
5	Jul 1, 2020	SYSTEM	(\$105,184.00)											
6	Jul 16, 2020	SYSTEM	\$105,184.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user haggaj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.										
6	Jul 16, 2020	SYSTEM	(\$105,184.00)											
7	Aug 3, 2020	SYSTEM	\$105,184.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user haggaj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.										
7	Aug 3, 2020	SYSTEM	(\$105,184.00)											
8	Aug 17, 2020	SYSTEM	\$94,804.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user haggaj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.										
8	Aug 17, 2020	SYSTEM	(\$94,804.00)											
9	Sep 3, 2020	SYSTEM	\$94,804.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user haggaj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.										
9	Sep 3, 2020	SYSTEM	(\$94,804.00)											
10	Sep 16, 2020	SYSTEM	\$94,804.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user haggaj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.										
10	Sep 16, 2020	SYSTEM	(\$94,804.00)											
11	Oct 1, 2020	SYSTEM	\$94,804.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user haggaj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.										
11	Oct 1, 2020	SYSTEM	(\$94,804.00)											
12	Oct 15, 2020	SYSTEM	\$94,804.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user haggaj1 overriding Payment Estimate Exception 65 on the current Payment Estimate.										
12	Oct 15, 2020	SYSTEM	(\$94,804.00)											
13	Nov 3, 2020	SYSTEM	\$105,184.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) due to user haggaj1 overriding Payment Estimate Exception 76 on the current Payment Estimate.										
13	Nov 3, 2020	SYSTEM	(\$105,184.00)											
14	Nov 16, 2020	SYSTEM	\$105,184.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user haggaj1 overriding Payment										



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3120	0420	SLAB ON CONCRETE NU-GIRDER	Material						Estimate Exception 87 on the current Payment Estimate.					
					14	Nov 16, 2020	SYSTEM	(\$105,184.00)						
					15	Dec 1, 2020	SYSTEM	\$105,184.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user haggaj1 overriding Payment Estimate Exception 84 on the current Payment Estimate.					
					15	Dec 1, 2020	SYSTEM	(\$105,184.00)						
					16	Dec 16, 2020	SYSTEM	\$105,184.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user haggaj1 overriding Payment Estimate Exception 83 on the current Payment Estimate.					
					16	Dec 16, 2020	SYSTEM	(\$105,184.00)						
					17	Feb 1, 2021	SYSTEM	\$105,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user haggaj1 overriding Payment Estimate Exception 82 on the current Payment Estimate.					
					17	Feb 1, 2021	SYSTEM	(\$105,184.00)						
					18	Mar 15, 2021	SYSTEM	\$105,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user haggaj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					18	Mar 15, 2021	SYSTEM	(\$105,184.00)						
					19	Apr 1, 2021	SYSTEM	\$105,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user haggaj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
					19	Apr 1, 2021	SYSTEM	(\$105,184.00)						
					20	May 3, 2021	SYSTEM	\$105,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user haggaj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					20	May 3, 2021	SYSTEM	(\$105,184.00)						
					21	May 17, 2021	SYSTEM	\$105,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					21	May 17, 2021	SYSTEM	(\$105,184.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0420 - Total								\$0.00	
					0440		SLAB DRAIN	Material		4	Jun 17, 2020	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
										4	Jun 17, 2020	SYSTEM	(\$6,480.00)	
5	Jul 1, 2020	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user haggaj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.										
5	Jul 1, 2020	SYSTEM	(\$6,480.00)											
6	Jul 16, 2020	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user haggaj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.										
6	Jul 16, 2020	SYSTEM	(\$6,480.00)											
7	Aug 3, 2020	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user haggaj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.										
7	Aug 3, 2020	SYSTEM	(\$6,480.00)											
8	Aug 17, 2020	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user haggaj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.										
8	Aug 17, 2020	SYSTEM	(\$6,480.00)											



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3120	0440	SLAB DRAIN	Material		9	Sep 3, 2020	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user haggaj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.					
					9	Sep 3, 2020	SYSTEM	(\$6,480.00)						
					10	Sep 16, 2020	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user haggaj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.					
					10	Sep 16, 2020	SYSTEM	(\$6,480.00)						
					11	Oct 1, 2020	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user haggaj1 overriding Payment Estimate Exception 72 on the current Payment Estimate.					
					11	Oct 1, 2020	SYSTEM	(\$6,480.00)						
					12	Oct 15, 2020	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user haggaj1 overriding Payment Estimate Exception 82 on the current Payment Estimate.					
					12	Oct 15, 2020	SYSTEM	(\$6,480.00)						
					13	Nov 3, 2020	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0051) due to user haggaj1 overriding Payment Estimate Exception 87 on the current Payment Estimate.					
					13	Nov 3, 2020	SYSTEM	(\$6,480.00)						
					14	Nov 16, 2020	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user haggaj1 overriding Payment Estimate Exception 94 on the current Payment Estimate.					
					14	Nov 16, 2020	SYSTEM	(\$6,480.00)						
					15	Dec 1, 2020	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user haggaj1 overriding Payment Estimate Exception 97 on the current Payment Estimate.					
					15	Dec 1, 2020	SYSTEM	(\$6,480.00)						
					16	Dec 16, 2020	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user haggaj1 overriding Payment Estimate Exception 96 on the current Payment Estimate.					
					16	Dec 16, 2020	SYSTEM	(\$6,480.00)						
					17	Feb 1, 2021	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user haggaj1 overriding Payment Estimate Exception 95 on the current Payment Estimate.					
					17	Feb 1, 2021	SYSTEM	(\$6,480.00)						
					18	Mar 15, 2021	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user haggaj1 overriding Payment Estimate Exception 59 on the current Payment Estimate.					
					18	Mar 15, 2021	SYSTEM	(\$6,480.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0440 - Total								\$0.00	
					J2S3120	0450	VERTICAL DRAIN AT END BENTS	Material		5	Jul 1, 2020	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user haggaj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
										5	Jul 1, 2020	SYSTEM	(\$6,200.00)	
										6	Jul 16, 2020	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user haggaj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
										6	Jul 16, 2020	SYSTEM	(\$6,200.00)	
										7	Aug 3, 2020	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user haggaj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
7	Aug 3, 2020	SYSTEM	(\$6,200.00)											



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3120	0450	VERTICAL DRAIN AT END BENTS	Material			2020								
					8	Aug 17, 2020	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user haggaj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					8	Aug 17, 2020	SYSTEM	(\$6,200.00)						
					9	Sep 3, 2020	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user haggaj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					9	Sep 3, 2020	SYSTEM	(\$6,200.00)						
					10	Sep 16, 2020	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user haggaj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.					
					10	Sep 16, 2020	SYSTEM	(\$6,200.00)						
					11	Oct 1, 2020	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user haggaj1 overriding Payment Estimate Exception 74 on the current Payment Estimate.					
					11	Oct 1, 2020	SYSTEM	(\$6,200.00)						
					12	Oct 15, 2020	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user haggaj1 overriding Payment Estimate Exception 83 on the current Payment Estimate.					
					12	Oct 15, 2020	SYSTEM	(\$6,200.00)						
					13	Nov 3, 2020	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0052) due to user haggaj1 overriding Payment Estimate Exception 89 on the current Payment Estimate.					
					13	Nov 3, 2020	SYSTEM	(\$6,200.00)						
					14	Nov 16, 2020	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user haggaj1 overriding Payment Estimate Exception 96 on the current Payment Estimate.					
					14	Nov 16, 2020	SYSTEM	(\$6,200.00)						
					15	Dec 1, 2020	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user haggaj1 overriding Payment Estimate Exception 100 on the current Payment Estimate.					
					15	Dec 1, 2020	SYSTEM	(\$6,200.00)						
					16	Dec 16, 2020	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user haggaj1 overriding Payment Estimate Exception 99 on the current Payment Estimate.					
					16	Dec 16, 2020	SYSTEM	(\$6,200.00)						
					17	Feb 1, 2021	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user haggaj1 overriding Payment Estimate Exception 97 on the current Payment Estimate.					
					17	Feb 1, 2021	SYSTEM	(\$6,200.00)						
					18	Mar 15, 2021	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user haggaj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.					
					18	Mar 15, 2021	SYSTEM	(\$6,200.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0450 - Total								\$0.00	
					J2S3120 - Total								(\$741.91)	
					J2S3177	0650	SUBGRADE COMPACTION (6-INCH DEPTH)	Material		10	Sep 16, 2020	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
10	Sep 16, 2020	SYSTEM	(\$1,200.00)											
11	Oct 1, 2020	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment										



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3177	0650	SUBGRADE COMPACTION (6-INCH DEPTH)	Material			2020			Estimate Item Adjustment (0023) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					11	Oct 1, 2020	SYSTEM	(\$1,200.00)						
					12	Oct 15, 2020	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					12	Oct 15, 2020	SYSTEM	(\$1,200.00)						
					13	Nov 3, 2020	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0053) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					13	Nov 3, 2020	SYSTEM	(\$1,200.00)						
					14	Nov 16, 2020	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					14	Nov 16, 2020	SYSTEM	(\$1,200.00)						
					15	Dec 1, 2020	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user haggaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					15	Dec 1, 2020	SYSTEM	(\$1,200.00)						
					16	Dec 16, 2020	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					16	Dec 16, 2020	SYSTEM	(\$1,200.00)						
					17	Feb 1, 2021	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					17	Feb 1, 2021	SYSTEM	(\$1,200.00)						
					18	Mar 15, 2021	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					18	Mar 15, 2021	SYSTEM	(\$1,200.00)						
					19	Apr 1, 2021	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					19	Apr 1, 2021	SYSTEM	(\$1,200.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0650 - Total								\$0.00	
						0660	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		10	Sep 16, 2020	SYSTEM	\$2,222.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
										10	Sep 16, 2020	SYSTEM	(\$2,222.50)	
										11	Oct 1, 2020	SYSTEM	\$2,222.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										11	Oct 1, 2020	SYSTEM	(\$2,222.50)	
										12	Oct 15, 2020	SYSTEM	\$2,222.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										12	Oct 15, 2020	SYSTEM	(\$2,222.50)	
										13	Nov 3, 2020	SYSTEM	\$2,222.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0054) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
13	Nov 3, 2020	SYSTEM	(\$2,222.50)											



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3177	0660	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		14	Nov 16, 2020	SYSTEM	\$2,222.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user haggaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					14	Nov 16, 2020	SYSTEM	(\$2,222.50)						
					15	Dec 1, 2020	SYSTEM	\$2,222.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					15	Dec 1, 2020	SYSTEM	(\$2,222.50)						
					16	Dec 16, 2020	SYSTEM	\$2,222.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user haggaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					16	Dec 16, 2020	SYSTEM	(\$2,222.50)						
					17	Feb 1, 2021	SYSTEM	\$2,222.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					17	Feb 1, 2021	SYSTEM	(\$2,222.50)						
					18	Mar 15, 2021	SYSTEM	\$2,222.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					18	Mar 15, 2021	SYSTEM	(\$2,222.50)						
					19	Apr 1, 2021	SYSTEM	\$2,222.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					19	Apr 1, 2021	SYSTEM	(\$2,222.50)						
					20	May 3, 2021	SYSTEM	\$2,222.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user haggaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					20	May 3, 2021	SYSTEM	(\$2,222.50)						
					21	May 17, 2021	SYSTEM	\$2,222.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user haggaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					21	May 17, 2021	SYSTEM	(\$2,222.50)						
					- Total								\$0.00	
					Material - Total								\$0.00	
									MDPA	10	Sep 16, 2020	haggaj1	(\$222.00)	Not all required contractor material reporting and/or documentation was completed at time of estimate generation. After all required material reporting is completed by contractor This dollar adjustment will be added back on subsequent progress estimate.
										11	Oct 1, 2020	haggaj1	(\$173.64)	Resident Engineer Richard Domzalski agreed to waive QC Testing for Compaction due to small quantities, and Bleigh agreed to accept an adjustment in pay in exchange for waiver of the testing. The following factors were used to compute the pay adjustment. - 3 hours @ \$110.00 = \$330.00 - 58 miles @ \$.58 = \$33.64 - 2 tests @ \$16 = \$32.00 - Total = \$395.64 \$222.00 was withheld on previous estimates to address material reporting issues. The contractor addressed those issues so this adjustment is the sum of the testing deduction and the return of the \$222 previously withheld. \$222.00-395.64 = -173.64
					MDPA - Total								(\$395.64)	
					Other Item Adjustment - Total								(\$395.64)	
					0660 - Total								(\$395.64)	
						0670	MISC. AGGREGATE FOR BASE	Material		11	Oct 1, 2020	SYSTEM	\$1,560.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user haggaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										11	Oct 1, 2020	SYSTEM	(\$1,560.00)	
										12	Oct 15, 2020	SYSTEM	\$1,560.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J2S3177	0670	MISC. AGGREGATE FOR BASE	Material		12	Oct 15, 2020	SYSTEM	(\$1,560.00)				
					13	Nov 3, 2020	SYSTEM	\$1,560.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0055) due to user haggaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					13	Nov 3, 2020	SYSTEM	(\$1,560.00)				
					14	Nov 16, 2020	SYSTEM	\$1,560.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user haggaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					14	Nov 16, 2020	SYSTEM	(\$1,560.00)				
					15	Dec 1, 2020	SYSTEM	\$1,560.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user haggaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					15	Dec 1, 2020	SYSTEM	(\$1,560.00)				
					16	Dec 16, 2020	SYSTEM	\$1,560.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user haggaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					16	Dec 16, 2020	SYSTEM	(\$1,560.00)				
					17	Feb 1, 2021	SYSTEM	\$1,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user haggaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					17	Feb 1, 2021	SYSTEM	(\$1,560.00)				
					18	Mar 15, 2021	SYSTEM	\$1,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user haggaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					18	Mar 15, 2021	SYSTEM	(\$1,560.00)				
					19	Apr 1, 2021	SYSTEM	\$1,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user haggaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					19	Apr 1, 2021	SYSTEM	(\$1,560.00)				
					20	May 3, 2021	SYSTEM	\$1,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user haggaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					20	May 3, 2021	SYSTEM	(\$1,560.00)				
					21	May 17, 2021	SYSTEM	\$1,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user haggaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					21	May 17, 2021	SYSTEM	(\$1,560.00)				
									- Total		\$0.00	
									Material - Total		\$0.00	
					0670 - Total		\$0.00					
0680		BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	11	Oct 1, 2020	haggaj1	(\$363.26)	Adjustment was calculated using department approved spreadsheet "Asphalt Cement Price Adjustment for Hot Mix Asphalt (Tons)" with following factors: 192.2 Tons, and 2.8% Virgin AC.			
					ACAD - Total		(\$363.26)					
				FUEL	14	Nov 16, 2020	haggaj1	(\$258.18)	Fuel Adjustment was calculated using department approved spreadsheet with following factors: 199.4 Tons BP-1, Placed September 14-15, with Fuel Factor of 3.32.			
					22	Jun 2, 2021	haggaj1	\$263.60	Fuel Adjustment was manually calculated using department approved spreadsheet and included on Estimate 0014. Estimate 0010 and 0013 had System generated Fuel Adjustments totaling -\$263.60. This was reviewed during the Final Plans process and found to be in error. This adjustment corrects and finalizes Fuel Adjustments for this line item.			
					FUEL - Total		\$5.42					
			MDPA	10	Sep 16, 2020	haggaj1	(\$2,490.00)	Not all required contractor material reporting and/or documentation was completed at time of estimate generation. After all required material reporting is completed by contractor This dollar adjustment will be added back on subsequent progress estimate.				



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J2S3177	0680	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	MDPA	11	Oct 1, 2020	haggaj1	\$2,490.00	\$2490 was withheld on previous estimates to address materials reporting issues. Contractor addressed and remedied issues, so payment is released.		
					MDPA - Total		\$0.00				
			Other Item Adjustment - Total		(\$357.84)						
			Price FUEL		10	Sep 16, 2020	SYSTEM	(\$222.96)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					13	Nov 3, 2020	SYSTEM	(\$40.64)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total		(\$263.60)				
			Price FUEL - Total		(\$263.60)						
			0680 - Total		(\$621.44)						
			0690	MISC.	Other Item Adjustment	ACAD	11	Oct 1, 2020	haggaj1	(\$121.24)	Adjustment was calculated using department approved spreadsheet "Asphalt Cement Price Adjustment for Hot Mix Asphalt (Square Yards)" with following factors: 108.5 Square Yards, 10.75" Thickness, and 2.8% Virgin AC.
							ACAD - Total		(\$121.24)		
	FUEL	14				Nov 16, 2020	haggaj1	(\$101.43)	Fuel Adjustment was calculated using department approved spreadsheet with following factors: 78.34 Equivalent Tons BP-1, Placed September 14-15, with Fuel Factor of 3.32.		
		FUEL - Total				(\$101.43)					
	MDPA	10				Sep 16, 2020	haggaj1	(\$1,139.00)	Not all required contractor material reporting and/or documentation was completed at time of estimate generation. After all required material reporting is completed by contractor This dollar adjustment will be added back on subsequent progress estimate.		
		11				Oct 1, 2020	haggaj1	\$1,139.00	\$1139 was withheld on previous estimates to address materials reporting issues. Contractor addressed and remedied issues, so payment is released.		
	MDPA - Total					\$0.00					
	Other Item Adjustment - Total		(\$222.67)								
	0690 - Total		(\$222.67)								
	0700	TACK COAT	Material		10	Sep 16, 2020	SYSTEM	\$1,219.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user haggaj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					10	Sep 16, 2020	SYSTEM	(\$1,219.00)			
					11	Oct 1, 2020	SYSTEM	\$1,219.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user haggaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
11					Oct 1, 2020	SYSTEM	(\$1,219.00)				
12					Oct 15, 2020	SYSTEM	\$1,219.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user haggaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
12					Oct 15, 2020	SYSTEM	(\$1,219.00)				
13					Nov 3, 2020	SYSTEM	\$1,219.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0056) due to user haggaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
13					Nov 3, 2020	SYSTEM	(\$1,219.00)				
14					Nov 16, 2020	SYSTEM	\$1,219.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user haggaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
14					Nov 16, 2020	SYSTEM	(\$1,219.00)				
15					Dec 1, 2020	SYSTEM	\$1,219.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user haggaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
15					Dec 1, 2020	SYSTEM	(\$1,219.00)				
16					Dec 16, 2020	SYSTEM	\$1,219.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user haggaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
16					Dec 16, 2020	SYSTEM	(\$1,219.00)				
17	Feb 1, 2020	SYSTEM	\$1,219.00	This adjustment offsets the original system-generated Material Payment							



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3177	0700	TACK COAT	Material			2021			Estimate Item Adjustment (0024) due to user haggaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					17	Feb 1, 2021	SYSTEM	(\$1,219.00)						
			- Total								\$0.00			
			Material - Total								\$0.00			
			Other Item Adjustment	MDPA	10	Sep 16, 2020	haggaj1	(\$122.00)	Not all required contractor material reporting and/or documentation was completed at time of estimate generation. After all required material reporting is completed by contractor This dollar adjustment will be added back on subsequent progress estimate.					
					11	Oct 1, 2020	haggaj1	\$122.00	\$122 was withheld on previous estimates to address materials reporting issues. Contractor addressed and remedied issues, so payment is released.					
			MDPA - Total								\$0.00			
			Other Item Adjustment - Total								\$0.00			
			0700 - Total								\$0.00			
			0710	FURNISHING TYPE 2 ROCK BLANKET	Other Item Adjustment	MDPA	10	Sep 16, 2020	haggaj1	(\$3,087.00)	Not all required contractor material reporting and/or documentation was completed at time of estimate generation. After all required material reporting is completed by contractor This dollar adjustment will be added back on subsequent progress estimate.			
							11	Oct 1, 2020	haggaj1	\$3,087.00	\$3087 was withheld on previous estimates to address materials reporting issues. Contractor addressed and remedied issues, so payment is released.			
					MDPA - Total								\$0.00	
					Other Item Adjustment - Total								\$0.00	
			0710 - Total								\$0.00			
0790	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		11	Oct 1, 2020	SYSTEM	\$1,108.64	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user haggaj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.						
				11	Oct 1, 2020	SYSTEM	(\$1,108.64)							
				12	Oct 15, 2020	SYSTEM	\$1,108.64	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user haggaj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.						
				12	Oct 15, 2020	SYSTEM	(\$1,108.64)							
				13	Nov 3, 2020	SYSTEM	\$1,172.08	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0057) due to user haggaj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.						
				13	Nov 3, 2020	SYSTEM	(\$1,172.08)							
				14	Nov 16, 2020	SYSTEM	\$1,172.08	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user haggaj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.						
				14	Nov 16, 2020	SYSTEM	(\$1,172.08)							
				15	Dec 1, 2020	SYSTEM	\$1,172.08	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user haggaj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.						
				15	Dec 1, 2020	SYSTEM	(\$1,172.08)							
				16	Dec 16, 2020	SYSTEM	\$1,172.08	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user haggaj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.						
				16	Dec 16, 2020	SYSTEM	(\$1,172.08)							
				17	Feb 1, 2021	SYSTEM	\$1,172.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user haggaj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.						
				17	Feb 1, 2021	SYSTEM	(\$1,172.08)							
				18	Mar 15, 2021	SYSTEM	\$1,172.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user haggaj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.						
				18	Mar 15, 2021	SYSTEM	(\$1,172.08)							
				19	Apr 1, 2021	SYSTEM	\$1,172.08	This adjustment offsets the original system-generated Material Payment						



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3177	0790	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material			2021			Estimate Item Adjustment (0016) due to user haggaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
						19	Apr 1, 2021	SYSTEM	(\$1,172.08)					
				- Total								\$0.00		
				Material - Total								\$0.00		
				Other Item Adjustment	REFL	11	Oct 1, 2020	haggaj1	(\$221.00)	This adjustment is being made until after retroreflectivity testing is completed, and striping is accepted for retroreflectivity.				
						13	Nov 3, 2020	haggaj1	\$279.60	\$221 was withheld on estimate 11 pending retroreflectivity test results. Striping was tested and retroreflectivity results had all material testing in 105% Pay Adjustment Range. Adjustment is based on 105% Pay for 1127 LF of White Stripe at \$1.04/LF resulting in retroreflectivity adjustment of \$58.60.				
				REFL - Total								\$58.60		
				Other Item Adjustment - Total								\$58.60		
				0790 - Total								\$58.60		
				0800		4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		11	Oct 1, 2020	SYSTEM	\$1,214.72	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user haggaj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	
										11	Oct 1, 2020	SYSTEM	(\$1,214.72)	
										12	Oct 15, 2020	SYSTEM	\$1,214.72	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user haggaj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
										12	Oct 15, 2020	SYSTEM	(\$1,214.72)	
										13	Nov 3, 2020	SYSTEM	\$1,304.16	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0058) due to user haggaj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
										13	Nov 3, 2020	SYSTEM	(\$1,304.16)	
										14	Nov 16, 2020	SYSTEM	\$1,304.16	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user haggaj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
										14	Nov 16, 2020	SYSTEM	(\$1,304.16)	
										15	Dec 1, 2020	SYSTEM	\$1,304.16	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user haggaj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
										15	Dec 1, 2020	SYSTEM	(\$1,304.16)	
										16	Dec 16, 2020	SYSTEM	\$1,304.16	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user haggaj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
		16	Dec 16, 2020					SYSTEM	(\$1,304.16)					
		17	Feb 1, 2021					SYSTEM	\$1,304.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user haggaj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.				
		17	Feb 1, 2021					SYSTEM	(\$1,304.16)					
		18	Mar 15, 2021					SYSTEM	\$1,304.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user haggaj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
		18	Mar 15, 2021					SYSTEM	(\$1,304.16)					
		19	Apr 1, 2021					SYSTEM	\$1,304.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user haggaj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
		19	Apr 1, 2021					SYSTEM	(\$1,304.16)					
- Total								\$0.00						
Material - Total								\$0.00						
Other Item	REFL	11	Oct 1,	haggaj1	(\$243.00)	This adjustment is being made until after retroreflectivity testing is completed,								



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3177	0800	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Adjustment	REFL		2020			and striping is accepted for retroreflectivity.					
						13	Nov 3, 2020	haggaj1	\$308.21	\$243 was withheld on estimate 11 pending retroreflectivity test results. Striping was tested and retroreflectivity results had all material testing in 105% Pay Adjustment Range. Adjustment is based on 105% Pay for 1254 LF of White Stripe at \$1.04/LF resulting in retroreflectivity adjustment of \$65.21.				
					REFL - Total							\$65.21		
					Other Item Adjustment - Total							\$65.21		
					0800 - Total							\$65.21		
					0820	PERMANENT EROSION CONTROL GEOTEXTILE	Material			8	Aug 17, 2020	SYSTEM	\$575.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user haggaj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
										8	Aug 17, 2020	SYSTEM	(\$575.00)	
										9	Sep 3, 2020	SYSTEM	\$575.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user haggaj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
										9	Sep 3, 2020	SYSTEM	(\$575.00)	
										10	Sep 16, 2020	SYSTEM	\$3,174.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user haggaj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
		10	Sep 16, 2020	SYSTEM				(\$3,174.00)						
		11	Oct 1, 2020	SYSTEM				\$3,174.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user haggaj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
		11	Oct 1, 2020	SYSTEM				(\$3,174.00)						
		12	Oct 15, 2020	SYSTEM				\$3,174.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user haggaj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
		12	Oct 15, 2020	SYSTEM				(\$3,174.00)						
		13	Nov 3, 2020	SYSTEM				\$3,174.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0059) due to user haggaj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
		13	Nov 3, 2020	SYSTEM				(\$3,174.00)						
		14	Nov 16, 2020	SYSTEM				\$3,174.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user haggaj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
		14	Nov 16, 2020	SYSTEM				(\$3,174.00)						
		15	Dec 1, 2020	SYSTEM				\$3,174.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user haggaj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.					
		15	Dec 1, 2020	SYSTEM				(\$3,174.00)						
		16	Dec 16, 2020	SYSTEM				\$3,174.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user haggaj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.					
		16	Dec 16, 2020	SYSTEM				(\$3,174.00)						
		17	Feb 1, 2021	SYSTEM				\$3,174.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user haggaj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.					
		17	Feb 1, 2021	SYSTEM				(\$3,174.00)						
- Total							\$0.00							
Material - Total							\$0.00							
		Other Item Adjustment	MCPA	10	Sep 16, 2020	haggaj1	(\$260.00)	Not all required contractor material reporting and/or documentation was completed at time of estimate generation. After all required material reporting is completed by contractor This dollar adjustment will be added back on subsequent progress estimate.						



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2S3177	0820	PERMANENT EROSION CONTROL GEOTEXTILE	Other Item Adjustment	MDPA	11	Oct 1, 2020	haggaj1	\$260.00	\$260 was withheld on previous estimates to address materials reporting issues. Contractor addressed and remedied issues, so payment is released.
					MDPA - Total			\$0.00	
					Other Item Adjustment - Total			\$0.00	
					0820 - Total			\$0.00	
	0840	MISC. SEEDING	Material		11	Oct 1, 2020	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user haggaj1 overriding Payment Estimate Exception 75 on the current Payment Estimate.
					11	Oct 1, 2020	SYSTEM	(\$3,900.00)	
					12	Oct 15, 2020	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user haggaj1 overriding Payment Estimate Exception 85 on the current Payment Estimate.
					12	Oct 15, 2020	SYSTEM	(\$3,900.00)	
					13	Nov 3, 2020	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0060) due to user haggaj1 overriding Payment Estimate Exception 92 on the current Payment Estimate.
					13	Nov 3, 2020	SYSTEM	(\$3,900.00)	
					14	Nov 16, 2020	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user haggaj1 overriding Payment Estimate Exception 99 on the current Payment Estimate.
					14	Nov 16, 2020	SYSTEM	(\$3,900.00)	
					15	Dec 1, 2020	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user haggaj1 overriding Payment Estimate Exception 110 on the current Payment Estimate.
					15	Dec 1, 2020	SYSTEM	(\$3,900.00)	
					16	Dec 16, 2020	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user haggaj1 overriding Payment Estimate Exception 109 on the current Payment Estimate.
					16	Dec 16, 2020	SYSTEM	(\$3,900.00)	
					17	Feb 1, 2021	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user haggaj1 overriding Payment Estimate Exception 104 on the current Payment Estimate.
					17	Feb 1, 2021	SYSTEM	(\$3,900.00)	
					18	Mar 15, 2021	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user haggaj1 overriding Payment Estimate Exception 67 on the current Payment Estimate.
					18	Mar 15, 2021	SYSTEM	(\$3,900.00)	
					19	Apr 1, 2021	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user haggaj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					19	Apr 1, 2021	SYSTEM	(\$3,900.00)	
					20	May 3, 2021	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user haggaj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					20	May 3, 2021	SYSTEM	(\$3,900.00)	
					21	May 17, 2021	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user haggaj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
21	May 17, 2021	SYSTEM	(\$3,900.00)						
			- Total	\$0.00					
			Material - Total	\$0.00					
			Other Item Adjustment	OTHR	11	Oct 1, 2020	haggaj1	(\$780.00)	20% of Pay Item is being withheld until Seeding achieves 70% growth per section 800 of Missouri Standard Specifications.
					21	May 17, 2021	haggaj1	\$780.00	20% of Pay Item was withheld on Estimate 11 until Seeding achieved 70% growth per



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J2S3177	0840	MISC. SEEDING	Other Item Adjustment	OTHR					section 800 of Missouri Standard Specifications. May 13, 2021 Bleigh began reseeding areas that had not achieved 70% growth and would complete work on May 18. Based upon this, R.E. Richard Domzalski agreed to release remaining 20% of pay item.
								OTHR - Total	\$0.00
								Other Item Adjustment - Total	\$0.00
								0840 - Total	\$0.00
	0870	SILT FENCE	Material		13	Nov 3, 2020	SYSTEM	\$143.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0061) due to user haggaj1 overriding Payment Estimate Exception 103 on the current Payment Estimate.
					13	Nov 3, 2020	SYSTEM	(\$143.75)	
					14	Nov 16, 2020	SYSTEM	\$575.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user haggaj1 overriding Payment Estimate Exception 110 on the current Payment Estimate.
					14	Nov 16, 2020	SYSTEM	(\$575.00)	
					15	Dec 1, 2020	SYSTEM	\$575.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user haggaj1 overriding Payment Estimate Exception 116 on the current Payment Estimate.
					15	Dec 1, 2020	SYSTEM	(\$575.00)	
					16	Dec 16, 2020	SYSTEM	\$575.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user haggaj1 overriding Payment Estimate Exception 115 on the current Payment Estimate.
					16	Dec 16, 2020	SYSTEM	(\$575.00)	
					17	Feb 1, 2021	SYSTEM	\$575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user haggaj1 overriding Payment Estimate Exception 115 on the current Payment Estimate.
					17	Feb 1, 2021	SYSTEM	(\$575.00)	
					18	Mar 15, 2021	SYSTEM	\$575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user haggaj1 overriding Payment Estimate Exception 76 on the current Payment Estimate.
					18	Mar 15, 2021	SYSTEM	(\$575.00)	
					19	Apr 1, 2021	SYSTEM	\$575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user haggaj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.
					19	Apr 1, 2021	SYSTEM	(\$575.00)	
								- Total	\$0.00
								Material - Total	\$0.00
								0870 - Total	\$0.00
	0880	TYPE C BERM	Material		7	Aug 3, 2020	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user haggaj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					7	Aug 3, 2020	SYSTEM	(\$3,900.00)	
					8	Aug 17, 2020	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user haggaj1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
					8	Aug 17, 2020	SYSTEM	(\$3,900.00)	
					9	Sep 3, 2020	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user haggaj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
					9	Sep 3, 2020	SYSTEM	(\$3,900.00)	
					10	Sep 16, 2020	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user haggaj1 overriding Payment Estimate Exception 67 on the current Payment Estimate.
					10	Sep 16, 2020	SYSTEM	(\$3,900.00)	
					11	Oct 1, 2020	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Overrun Payment



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J2S3177	0880	TYPE C BERM	Material			2020			Estimate Item Adjustment (0022) due to user haggaj1 overriding Payment Estimate Exception 89 on the current Payment Estimate.		
						11	Oct 1, 2020	SYSTEM	(\$3,900.00)		
						12	Oct 15, 2020	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user haggaj1 overriding Payment Estimate Exception 99 on the current Payment Estimate.	
						12	Oct 15, 2020	SYSTEM	(\$3,900.00)		
						13	Nov 3, 2020	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0062) due to user haggaj1 overriding Payment Estimate Exception 107 on the current Payment Estimate.	
						13	Nov 3, 2020	SYSTEM	(\$3,900.00)		
						14	Nov 16, 2020	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user haggaj1 overriding Payment Estimate Exception 114 on the current Payment Estimate.	
						14	Nov 16, 2020	SYSTEM	(\$3,900.00)		
						15	Dec 1, 2020	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user haggaj1 overriding Payment Estimate Exception 120 on the current Payment Estimate.	
						15	Dec 1, 2020	SYSTEM	(\$3,900.00)		
						16	Dec 16, 2020	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user haggaj1 overriding Payment Estimate Exception 119 on the current Payment Estimate.	
						16	Dec 16, 2020	SYSTEM	(\$3,900.00)		
						17	Feb 1, 2021	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user haggaj1 overriding Payment Estimate Exception 118 on the current Payment Estimate.	
						17	Feb 1, 2021	SYSTEM	(\$3,900.00)		
								Material - Total	\$0.00		
								0880 - Total	\$0.00		
0900	GUARDRAIL TYPE A	Construction Stockpile			11	Oct 1, 2020	SYSTEM	(\$799.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
									- Total	(\$799.50)	
										Construction Stockpile - Total	(\$799.50)
					1	May 1, 2020	SYSTEM	\$799.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
										- Total	\$799.50
								Construction Stockpile STMA - Total	\$799.50		
								0900 - Total	\$0.00		
0910	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS	Construction Stockpile			11	Oct 1, 2020	SYSTEM	(\$4,116.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
									- Total	(\$4,116.00)	
										Construction Stockpile - Total	(\$4,116.00)
					1	May 1, 2020	SYSTEM	\$4,116.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
										- Total	\$4,116.00
								Construction Stockpile No Transaction Type - Total	\$4,116.00		
								0910 - Total	\$0.00		
0920	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Construction Stockpile			11	Oct 1, 2020	SYSTEM	(\$584.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
									- Total	(\$584.00)	
										Construction Stockpile - Total	(\$584.00)
		1	May 1, 2020	SYSTEM	\$584.00	Payment Estimate Item Adjustment generated Stockpile Transaction					



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J2S3177	0920	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Construction Stockpile STMA	- Total				\$584.00				
				Construction Stockpile STMA - Total				\$584.00				
			0920 - Total				\$0.00					
	0930	TYPE A CRASHWORTHY END TERMINAL	Construction Stockpile					11	Oct 1, 2020	SYSTEM	(\$4,530.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$4,530.00)				
			Construction Stockpile - Total				(\$4,530.00)					
			Construction Stockpile STMA					1	May 1, 2020	SYSTEM	\$4,530.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$4,530.00				
			Construction Stockpile STMA - Total				\$4,530.00					
	0930 - Total				\$0.00							
	0940	END ANCHOR	Construction Stockpile					11	Oct 1, 2020	SYSTEM	(\$535.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$535.00)				
			Construction Stockpile - Total				(\$535.00)					
			Construction Stockpile STMA					1	May 1, 2020	SYSTEM	\$535.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$535.00				
			Construction Stockpile STMA - Total				\$535.00					
	0940 - Total				\$0.00							
	0980	BRIDGE APPROACH SLAB (MINOR ROAD)	Material					10	Sep 16, 2020	SYSTEM	\$17,653.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user haggaj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
								10	Sep 16, 2020	SYSTEM	(\$17,653.00)	
								11	Oct 1, 2020	SYSTEM	\$17,653.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user haggaj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
								11	Oct 1, 2020	SYSTEM	(\$17,653.00)	
								12	Oct 15, 2020	SYSTEM	\$17,653.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user haggaj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
								12	Oct 15, 2020	SYSTEM	(\$17,653.00)	
								13	Nov 3, 2020	SYSTEM	\$17,653.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0045) due to user haggaj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
								13	Nov 3, 2020	SYSTEM	(\$17,653.00)	
								14	Nov 16, 2020	SYSTEM	\$17,653.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user haggaj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
								14	Nov 16, 2020	SYSTEM	(\$17,653.00)	
				15	Dec 1, 2020	SYSTEM	\$17,653.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user haggaj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.				
				15	Dec 1, 2020	SYSTEM	(\$17,653.00)					
				16	Dec 16, 2020	SYSTEM	\$17,653.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user haggaj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
				16	Dec 16, 2020	SYSTEM	(\$17,653.00)					
				17	Feb 1, 2021	SYSTEM	\$17,653.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user haggaj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
				17	Feb 1, 2021	SYSTEM	(\$17,653.00)					



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J2S3177	0980	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		18	Mar 15, 2021	SYSTEM	\$17,653.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user haggaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					18	Mar 15, 2021	SYSTEM	(\$17,653.00)					
					19	Apr 1, 2021	SYSTEM	\$17,653.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user haggaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					19	Apr 1, 2021	SYSTEM	(\$17,653.00)					
					20	May 3, 2021	SYSTEM	\$17,653.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user haggaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					20	May 3, 2021	SYSTEM	(\$17,653.00)					
					21	May 17, 2021	SYSTEM	\$17,653.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user haggaj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					21	May 17, 2021	SYSTEM	(\$17,653.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					Other Item Adjustment	ACAD	11	Oct 1, 2020	haggaj1	(\$158.42)	Adjustment was calculated using department approved spreadsheet "Asphalt Cement Price Adjustment for Hot Mix Asphalt (Square Yards)" with following factors: 127 Square Yards, 12" Thickness, and 2.8% Virgin AC.		
					ACAD - Total							(\$158.42)	
						FUEL	14	Nov 16, 2020	haggaj1	(\$108.53)	Fuel Adjustment was calculated using department approved spreadsheet with following factors: 83.82 Equivalent Tons BP-1, Placed September 14-15, with Fuel Factor of 3.32.		
							20	May 3, 2021	haggaj1	\$108.53	Fuel Adjustment was erroneously applied to this Line Item on Estimate 0010. This adjustment corrects error. JHH, 5/1/2021.		
					FUEL - Total							\$0.00	
						MDPA	10	Sep 16, 2020	haggaj1	(\$1,765.00)	Not all required contractor material reporting and/or documentation was completed at time of estimate generation. After all required material reporting is completed by contractor This dollar adjustment will be added back on subsequent progress estimate.		
							13	Nov 3, 2020	haggaj1	\$1,765.00	\$1765 was withheld on Estimate 0010 due to material submittals the contractor had not completed. Contractor addressed issues and this adjustment is for paying the amount previously withheld.		
					MDPA - Total							\$0.00	
					Other Item Adjustment - Total							(\$158.42)	
					0980 - Total							(\$158.42)	
					1020	CLASS B CONCRETE (SUBSTRUCTURE)	Material		8	Aug 17, 2020	SYSTEM	\$43,584.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user haggaj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
									8	Aug 17, 2020	SYSTEM	(\$43,584.00)	
									9	Sep 3, 2020	SYSTEM	\$43,584.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user haggaj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
									9	Sep 3, 2020	SYSTEM	(\$43,584.00)	
									10	Sep 16, 2020	SYSTEM	\$43,584.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user haggaj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
									10	Sep 16, 2020	SYSTEM	(\$43,584.00)	
									11	Oct 1, 2020	SYSTEM	\$43,584.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user haggaj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
									11	Oct 1, 2020	SYSTEM	(\$43,584.00)	
	12	Oct 15, 2020	SYSTEM					\$43,584.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user haggaj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3177	1020	CLASS B CONCRETE (SUBSTRUCTURE)	Material		12	Oct 15, 2020	SYSTEM	(\$43,584.00)						
					13	Nov 3, 2020	SYSTEM	\$53,664.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0063) due to user haggaj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.					
					13	Nov 3, 2020	SYSTEM	(\$53,664.00)						
					14	Nov 16, 2020	SYSTEM	\$53,664.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user haggaj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.					
					14	Nov 16, 2020	SYSTEM	(\$53,664.00)						
					15	Dec 1, 2020	SYSTEM	\$53,664.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user haggaj1 overriding Payment Estimate Exception 65 on the current Payment Estimate.					
					15	Dec 1, 2020	SYSTEM	(\$53,664.00)						
					16	Dec 16, 2020	SYSTEM	\$53,664.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user haggaj1 overriding Payment Estimate Exception 64 on the current Payment Estimate.					
					16	Dec 16, 2020	SYSTEM	(\$53,664.00)						
					17	Feb 1, 2021	SYSTEM	\$53,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user haggaj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.					
					17	Feb 1, 2021	SYSTEM	(\$53,664.00)						
					18	Mar 15, 2021	SYSTEM	\$53,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user haggaj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					18	Mar 15, 2021	SYSTEM	(\$53,664.00)						
					19	Apr 1, 2021	SYSTEM	\$53,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user haggaj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					19	Apr 1, 2021	SYSTEM	(\$53,664.00)						
					20	May 3, 2021	SYSTEM	\$53,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user haggaj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					20	May 3, 2021	SYSTEM	(\$53,664.00)						
					21	May 17, 2021	SYSTEM	\$53,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user haggaj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					21	May 17, 2021	SYSTEM	(\$53,664.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
1020 - Total								\$0.00						
1030	SAFETY BARRIER CURB	Material			10	Sep 16, 2020	SYSTEM	\$32,844.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user haggaj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					10	Sep 16, 2020	SYSTEM	(\$32,844.00)						
					11	Oct 1, 2020	SYSTEM	\$32,844.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user haggaj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
					11	Oct 1, 2020	SYSTEM	(\$32,844.00)						
					12	Oct 15, 2020	SYSTEM	\$32,844.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user haggaj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.					
					12	Oct 15, 2020	SYSTEM	(\$32,844.00)						
					13	Nov 3, 2020	SYSTEM	\$32,844.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) due to user haggaj1 overriding Payment					



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J2S3177	1030	SAFETY BARRIER CURB	Material						Estimate Exception 62 on the current Payment Estimate.				
					13	Nov 3, 2020	SYSTEM	(\$32,844.00)					
					14	Nov 16, 2020	SYSTEM	\$32,844.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user haggaj1 overriding Payment Estimate Exception 73 on the current Payment Estimate.				
					14	Nov 16, 2020	SYSTEM	(\$32,844.00)					
					15	Dec 1, 2020	SYSTEM	\$32,844.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user haggaj1 overriding Payment Estimate Exception 80 on the current Payment Estimate.				
					15	Dec 1, 2020	SYSTEM	(\$32,844.00)					
					16	Dec 16, 2020	SYSTEM	\$32,844.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user haggaj1 overriding Payment Estimate Exception 79 on the current Payment Estimate.				
					16	Dec 16, 2020	SYSTEM	(\$32,844.00)					
					17	Feb 1, 2021	SYSTEM	\$32,844.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user haggaj1 overriding Payment Estimate Exception 74 on the current Payment Estimate.				
					17	Feb 1, 2021	SYSTEM	(\$32,844.00)					
					18	Mar 15, 2021	SYSTEM	\$32,844.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user haggaj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.				
					18	Mar 15, 2021	SYSTEM	(\$32,844.00)					
					19	Apr 1, 2021	SYSTEM	\$32,844.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user haggaj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.				
					19	Apr 1, 2021	SYSTEM	(\$32,844.00)					
					20	May 3, 2021	SYSTEM	\$32,844.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user haggaj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.				
					20	May 3, 2021	SYSTEM	(\$32,844.00)					
					21	May 17, 2021	SYSTEM	\$32,844.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user haggaj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
					21	May 17, 2021	SYSTEM	(\$32,844.00)					
									- Total			\$0.00	
									Material - Total			\$0.00	
						1030 - Total						\$0.00	
	1040	SLAB ON CONCRETE NU-GIRDER	Material		8	Aug 17, 2020	SYSTEM	\$58,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user haggaj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.				
					8	Aug 17, 2020	SYSTEM	(\$58,900.00)					
					9	Sep 3, 2020	SYSTEM	\$142,880.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user haggaj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.				
					9	Sep 3, 2020	SYSTEM	(\$142,880.00)					
					10	Sep 16, 2020	SYSTEM	\$168,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user haggaj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.				
					10	Sep 16, 2020	SYSTEM	(\$168,340.00)					
					11	Oct 1, 2020	SYSTEM	\$168,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user haggaj1 overriding Payment Estimate Exception 65 on the current Payment Estimate.				
					11	Oct 1, 2020	SYSTEM	(\$168,340.00)					



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3177	1040	SLAB ON CONCRETE NU-GIRDER	Material		12	Oct 15, 2020	SYSTEM	\$168,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user haggaj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.					
					12	Oct 15, 2020	SYSTEM	(\$168,340.00)						
					13	Nov 3, 2020	SYSTEM	\$168,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) due to user haggaj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.					
					13	Nov 3, 2020	SYSTEM	(\$168,340.00)						
					14	Nov 16, 2020	SYSTEM	\$168,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user haggaj1 overriding Payment Estimate Exception 81 on the current Payment Estimate.					
					14	Nov 16, 2020	SYSTEM	(\$168,340.00)						
					15	Dec 1, 2020	SYSTEM	\$168,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user haggaj1 overriding Payment Estimate Exception 89 on the current Payment Estimate.					
					15	Dec 1, 2020	SYSTEM	(\$168,340.00)						
					16	Dec 16, 2020	SYSTEM	\$168,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user haggaj1 overriding Payment Estimate Exception 88 on the current Payment Estimate.					
					16	Dec 16, 2020	SYSTEM	(\$168,340.00)						
					17	Feb 1, 2021	SYSTEM	\$168,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user haggaj1 overriding Payment Estimate Exception 87 on the current Payment Estimate.					
					17	Feb 1, 2021	SYSTEM	(\$168,340.00)						
					18	Mar 15, 2021	SYSTEM	\$168,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user haggaj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.					
					18	Mar 15, 2021	SYSTEM	(\$168,340.00)						
					19	Apr 1, 2021	SYSTEM	\$168,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user haggaj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.					
					19	Apr 1, 2021	SYSTEM	(\$168,340.00)						
					20	May 3, 2021	SYSTEM	\$168,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user haggaj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					20	May 3, 2021	SYSTEM	(\$168,340.00)						
					21	May 17, 2021	SYSTEM	\$168,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user haggaj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					21	May 17, 2021	SYSTEM	(\$168,340.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1040 - Total								\$0.00	
	1060	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CON	Material		8	Aug 17, 2020	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user haggaj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					8	Aug 17, 2020	SYSTEM	(\$9,000.00)						
					9	Sep 3, 2020	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user haggaj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.					
					9	Sep 3, 2020	SYSTEM	(\$9,000.00)						
					10	Sep 16, 2020	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user haggaj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.					
					10	Sep 16, 2020	SYSTEM	(\$9,000.00)						



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3177	1060	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CON	Material			2020								
					11	Oct 1, 2020	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user haggaj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.					
					11	Oct 1, 2020	SYSTEM	(\$9,000.00)						
					12	Oct 15, 2020	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user haggaj1 overriding Payment Estimate Exception 81 on the current Payment Estimate.					
					12	Oct 15, 2020	SYSTEM	(\$9,000.00)						
					13	Nov 3, 2020	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0064) due to user haggaj1 overriding Payment Estimate Exception 86 on the current Payment Estimate.					
					13	Nov 3, 2020	SYSTEM	(\$9,000.00)						
					14	Nov 16, 2020	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user haggaj1 overriding Payment Estimate Exception 93 on the current Payment Estimate.					
					14	Nov 16, 2020	SYSTEM	(\$9,000.00)						
					15	Dec 1, 2020	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user haggaj1 overriding Payment Estimate Exception 95 on the current Payment Estimate.					
					15	Dec 1, 2020	SYSTEM	(\$9,000.00)						
					16	Dec 16, 2020	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user haggaj1 overriding Payment Estimate Exception 94 on the current Payment Estimate.					
					16	Dec 16, 2020	SYSTEM	(\$9,000.00)						
					17	Feb 1, 2021	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user haggaj1 overriding Payment Estimate Exception 93 on the current Payment Estimate.					
					17	Feb 1, 2021	SYSTEM	(\$9,000.00)						
					18	Mar 15, 2021	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user haggaj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.					
					18	Mar 15, 2021	SYSTEM	(\$9,000.00)						
					19	Apr 1, 2021	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user haggaj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.					
					19	Apr 1, 2021	SYSTEM	(\$9,000.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1060 - Total								\$0.00	
						1070	VERTICAL DRAIN AT END BENTS	Material		10	Sep 16, 2020	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user haggaj1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
										10	Sep 16, 2020	SYSTEM	(\$6,200.00)	
										11	Oct 1, 2020	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user haggaj1 overriding Payment Estimate Exception 73 on the current Payment Estimate.
										11	Oct 1, 2020	SYSTEM	(\$6,200.00)	
										12	Oct 15, 2020	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0034) due to user haggaj1 overriding Payment Estimate Exception 84 on the current Payment Estimate.
										12	Oct 15, 2020	SYSTEM	(\$6,200.00)	
13	Nov 3, 2020	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0065) due to user haggaj1 overriding Payment Estimate Exception 91 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J2S3177	1070	VERTICAL DRAIN AT END BENTS	Material		13	Nov 3, 2020	SYSTEM	(\$6,200.00)						
					14	Nov 16, 2020	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user haggaj1 overriding Payment Estimate Exception 98 on the current Payment Estimate.					
					14	Nov 16, 2020	SYSTEM	(\$6,200.00)						
					15	Dec 1, 2020	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user haggaj1 overriding Payment Estimate Exception 101 on the current Payment Estimate.					
					15	Dec 1, 2020	SYSTEM	(\$6,200.00)						
					16	Dec 16, 2020	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user haggaj1 overriding Payment Estimate Exception 100 on the current Payment Estimate.					
					16	Dec 16, 2020	SYSTEM	(\$6,200.00)						
					17	Feb 1, 2021	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user haggaj1 overriding Payment Estimate Exception 98 on the current Payment Estimate.					
					17	Feb 1, 2021	SYSTEM	(\$6,200.00)						
					18	Mar 15, 2021	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user haggaj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.					
					18	Mar 15, 2021	SYSTEM	(\$6,200.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
1070 - Total								\$0.00						
J2S3177 - Total								(\$1,274.36)						
J3S2219	1240	COMPACTING EMBANKMENT	Material		14	Nov 16, 2020	SYSTEM	\$1,547.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					14	Nov 16, 2020	SYSTEM	(\$1,547.00)						
					15	Dec 1, 2020	SYSTEM	\$2,947.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					15	Dec 1, 2020	SYSTEM	(\$2,947.00)						
					16	Dec 16, 2020	SYSTEM	\$2,947.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					16	Dec 16, 2020	SYSTEM	(\$2,947.00)						
					17	Feb 1, 2021	SYSTEM	\$2,947.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					17	Feb 1, 2021	SYSTEM	(\$2,947.00)						
					18	Mar 15, 2021	SYSTEM	\$2,947.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					18	Mar 15, 2021	SYSTEM	(\$2,947.00)						
					19	Apr 1, 2021	SYSTEM	\$2,947.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					19	Apr 1, 2021	SYSTEM	(\$2,947.00)						
					20	May 3, 2021	SYSTEM	\$2,947.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
20	May 3, 2021	SYSTEM	(\$2,947.00)											



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J3S2219	1240	COMPACTING EMBANKMENT	Material		21	May 17, 2021	SYSTEM	\$2,947.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					21	May 17, 2021	SYSTEM	(\$2,947.00)				
					- Total						\$0.00	
					Material - Total						\$0.00	
1240 - Total								\$0.00				
J3S2219	1250	SUBGRADE COMPACTION (6-INCH DEPTH)	Material		14	Nov 16, 2020	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					14	Nov 16, 2020	SYSTEM	(\$4,400.00)				
					15	Dec 1, 2020	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					15	Dec 1, 2020	SYSTEM	(\$4,400.00)				
					16	Dec 16, 2020	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					16	Dec 16, 2020	SYSTEM	(\$4,400.00)				
					17	Feb 1, 2021	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					17	Feb 1, 2021	SYSTEM	(\$4,400.00)				
					18	Mar 15, 2021	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					18	Mar 15, 2021	SYSTEM	(\$4,400.00)				
					19	Apr 1, 2021	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					19	Apr 1, 2021	SYSTEM	(\$4,400.00)				
					20	May 3, 2021	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					20	May 3, 2021	SYSTEM	(\$4,400.00)				
					21	May 17, 2021	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					21	May 17, 2021	SYSTEM	(\$4,400.00)				
					- Total						\$0.00	
					Material - Total						\$0.00	
1250 - Total								\$0.00				
J3S2219	1260	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		14	Nov 16, 2020	SYSTEM	\$4,936.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					14	Nov 16, 2020	SYSTEM	(\$4,936.80)				
					15	Dec 1, 2020	SYSTEM	\$4,936.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) due to user haggaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					15	Dec 1, 2020	SYSTEM	(\$4,936.80)				
					16	Dec 16, 2020	SYSTEM	\$4,936.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					16	Dec 16, 2020	SYSTEM	(\$4,936.80)				



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J3S2219	1260	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			17	Feb 1, 2021	SYSTEM	\$4,936.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user haggaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
						17	Feb 1, 2021	SYSTEM	(\$4,936.80)				
						18	Mar 15, 2021	SYSTEM	\$4,936.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user haggaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
						18	Mar 15, 2021	SYSTEM	(\$4,936.80)				
						19	Apr 1, 2021	SYSTEM	\$4,936.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user haggaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
						19	Apr 1, 2021	SYSTEM	(\$4,936.80)				
						20	May 3, 2021	SYSTEM	\$4,936.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
						20	May 3, 2021	SYSTEM	(\$4,936.80)				
						21	May 17, 2021	SYSTEM	\$4,936.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
						21	May 17, 2021	SYSTEM	(\$4,936.80)				
			- Total						\$0.00				
			Material - Total						\$0.00				
		1260 - Total							\$0.00				
	1270		MISC.	Other Item Adjustment	ACAD	14	Nov 16, 2020	haggaj1	(\$834.25)	Asphalt Cement Adjustment calculated using the following factors: 747.2 Square yards, 10 inch thickness, and Virgin AC of 2.8%.			
									ACAD - Total		(\$834.25)		
					FUEL	14	Nov 16, 2020	haggaj1	(\$586.69)	Adjustment calculated using department approved spreadsheet using the following factors: 410.96 Equivalent Tons, placed November 12-13, with a usage factor of 3.32.			
									FUEL - Total		(\$586.69)		
					Other Item Adjustment - Total								(\$1,420.94)
	1270 - Total								(\$1,420.94)				
1360		4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material			15	Dec 1, 2020	SYSTEM	\$1,154.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user haggaj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.			
						15	Dec 1, 2020	SYSTEM	(\$1,154.60)				
						16	Dec 16, 2020	SYSTEM	\$1,154.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user haggaj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.			
						16	Dec 16, 2020	SYSTEM	(\$1,154.60)				
						17	Feb 1, 2021	SYSTEM	\$1,154.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user haggaj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.			
						17	Feb 1, 2021	SYSTEM	(\$1,154.60)				
						18	Mar 15, 2021	SYSTEM	\$1,154.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user haggaj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.			
						18	Mar 15, 2021	SYSTEM	(\$1,154.60)				
						19	Apr 1, 2021	SYSTEM	\$1,154.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user haggaj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.			
						19	Apr 1, 2021	SYSTEM	(\$1,154.60)				
						- Total						\$0.00	
						Material - Total						\$0.00	
						Other Item	REFL	16	Dec 16,	haggaj1	\$57.73	Retroreflectivity Adjustment calculated with following data:	



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3S2219	1360	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Adjustment			2020			Reflectivity Adjustment of 5% on Quantity of 251 LF with a unit price of \$4.60 Per Linear Foot. (.05) x \$4.60 x 251 = \$57.73
				REFL - Total		\$57.73			
				Other Item Adjustment - Total		\$57.73			
				1360 - Total		\$57.73			
	1370	PERMANENT EROSION CONTROL GEOTEXTILE	Material		13	Nov 3, 2020	SYSTEM	\$158.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0066) due to user haggaj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					13	Nov 3, 2020	SYSTEM	(\$158.40)	
					14	Nov 16, 2020	SYSTEM	\$1,590.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user haggaj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					14	Nov 16, 2020	SYSTEM	(\$1,590.60)	
					15	Dec 1, 2020	SYSTEM	\$1,590.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) due to user haggaj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					15	Dec 1, 2020	SYSTEM	(\$1,590.60)	
					16	Dec 16, 2020	SYSTEM	\$1,590.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) due to user haggaj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					16	Dec 16, 2020	SYSTEM	(\$1,590.60)	
					17	Feb 1, 2021	SYSTEM	\$1,590.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user haggaj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					17	Feb 1, 2021	SYSTEM	(\$1,590.60)	
			- Total	\$0.00					
		Material - Total	\$0.00						
		1370 - Total	\$0.00						
1390	MISC. SEEDING	Material		15	Dec 1, 2020	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) due to user haggaj1 overriding Payment Estimate Exception 106 on the current Payment Estimate.	
				15	Dec 1, 2020	SYSTEM	(\$3,120.00)		
				16	Dec 16, 2020	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) due to user haggaj1 overriding Payment Estimate Exception 105 on the current Payment Estimate.	
				16	Dec 16, 2020	SYSTEM	(\$3,120.00)		
				17	Feb 1, 2021	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user haggaj1 overriding Payment Estimate Exception 108 on the current Payment Estimate.	
				17	Feb 1, 2021	SYSTEM	(\$3,120.00)		
				18	Mar 15, 2021	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user haggaj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.	
				18	Mar 15, 2021	SYSTEM	(\$3,120.00)		
				19	Apr 1, 2021	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user haggaj1 overriding Payment Estimate Exception 66 on the current Payment Estimate.	
				19	Apr 1, 2021	SYSTEM	(\$3,120.00)		
				20	May 3, 2021	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user haggaj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.	
				20	May 3, 2021	SYSTEM	(\$3,120.00)		
				21	May 17, 2021	SYSTEM	\$3,900.00	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J3S2219	1390	MISC. SEEDING	Material			2021			Estimate Item Adjustment (0018) due to user haggaj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.		
					21	May 17, 2021	SYSTEM	(\$3,900.00)			
									- Total	\$0.00	
									Material - Total	\$0.00	
									1390 - Total	\$0.00	
	1400	ROCK DITCH CHECK	Material		11	Oct 1, 2020	SYSTEM	\$1,326.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user haggaj1 overriding Payment Estimate Exception 83 on the current Payment Estimate.		
					11	Oct 1, 2020	SYSTEM	(\$1,326.00)			
					12	Oct 15, 2020	SYSTEM	\$1,326.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0035) due to user haggaj1 overriding Payment Estimate Exception 94 on the current Payment Estimate.		
					12	Oct 15, 2020	SYSTEM	(\$1,326.00)			
					13	Nov 3, 2020	SYSTEM	\$1,326.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0067) due to user haggaj1 overriding Payment Estimate Exception 100 on the current Payment Estimate.		
					13	Nov 3, 2020	SYSTEM	(\$1,326.00)			
					14	Nov 16, 2020	SYSTEM	\$1,326.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) due to user haggaj1 overriding Payment Estimate Exception 107 on the current Payment Estimate.		
					14	Nov 16, 2020	SYSTEM	(\$1,326.00)			
					15	Dec 1, 2020	SYSTEM	\$1,326.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) due to user haggaj1 overriding Payment Estimate Exception 114 on the current Payment Estimate.		
					15	Dec 1, 2020	SYSTEM	(\$1,326.00)			
16					Dec 16, 2020	SYSTEM	\$1,326.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) due to user haggaj1 overriding Payment Estimate Exception 113 on the current Payment Estimate.			
16					Dec 16, 2020	SYSTEM	(\$1,326.00)				
17					Feb 1, 2021	SYSTEM	\$1,326.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user haggaj1 overriding Payment Estimate Exception 113 on the current Payment Estimate.			
17	Feb 1, 2021	SYSTEM	(\$1,326.00)								
								- Total	\$0.00		
								Material - Total	\$0.00		
								1400 - Total	\$0.00		
1420	SILT FENCE	Material		11	Oct 1, 2020	SYSTEM	\$1,035.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) due to user haggaj1 overriding Payment Estimate Exception 86 on the current Payment Estimate.			
				11	Oct 1, 2020	SYSTEM	(\$1,035.00)				
				12	Oct 15, 2020	SYSTEM	\$1,035.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0036) due to user haggaj1 overriding Payment Estimate Exception 95 on the current Payment Estimate.			
				12	Oct 15, 2020	SYSTEM	(\$1,035.00)				
				13	Nov 3, 2020	SYSTEM	\$1,035.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0068) due to user haggaj1 overriding Payment Estimate Exception 102 on the current Payment Estimate.			
				13	Nov 3, 2020	SYSTEM	(\$1,035.00)				
				14	Nov 16, 2020	SYSTEM	\$1,035.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) due to user haggaj1 overriding Payment Estimate Exception 109 on the current Payment Estimate.			
				14	Nov 16, 2020	SYSTEM	(\$1,035.00)				



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J3S2219	1420	SILT FENCE	Material		15	Dec 1, 2020	SYSTEM	\$1,035.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0045) due to user haggaj1 overriding Payment Estimate Exception 118 on the current Payment Estimate.					
					15	Dec 1, 2020	SYSTEM	(\$1,035.00)						
					16	Dec 16, 2020	SYSTEM	\$1,035.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0045) due to user haggaj1 overriding Payment Estimate Exception 117 on the current Payment Estimate.					
					16	Dec 16, 2020	SYSTEM	(\$1,035.00)						
					17	Feb 1, 2021	SYSTEM	\$1,035.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user haggaj1 overriding Payment Estimate Exception 116 on the current Payment Estimate.					
					17	Feb 1, 2021	SYSTEM	(\$1,035.00)						
					18	Mar 15, 2021	SYSTEM	\$1,035.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user haggaj1 overriding Payment Estimate Exception 77 on the current Payment Estimate.					
					18	Mar 15, 2021	SYSTEM	(\$1,035.00)						
					19	Apr 1, 2021	SYSTEM	\$1,035.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user haggaj1 overriding Payment Estimate Exception 72 on the current Payment Estimate.					
					19	Apr 1, 2021	SYSTEM	(\$1,035.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1420 - Total								\$0.00	
					1430	TYPE C BERM	Material		9	Sep 3, 2020	SYSTEM	\$1,392.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user haggaj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.	
									9	Sep 3, 2020	SYSTEM	(\$1,392.00)		
									10	Sep 16, 2020	SYSTEM	\$1,392.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user haggaj1 overriding Payment Estimate Exception 69 on the current Payment Estimate.	
									10	Sep 16, 2020	SYSTEM	(\$1,392.00)		
									11	Oct 1, 2020	SYSTEM	\$1,392.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user haggaj1 overriding Payment Estimate Exception 87 on the current Payment Estimate.	
									11	Oct 1, 2020	SYSTEM	(\$1,392.00)		
12	Oct 15, 2020	SYSTEM	\$1,392.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0037) due to user haggaj1 overriding Payment Estimate Exception 97 on the current Payment Estimate.										
12	Oct 15, 2020	SYSTEM	(\$1,392.00)											
13	Nov 3, 2020	SYSTEM	\$1,392.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0069) due to user haggaj1 overriding Payment Estimate Exception 106 on the current Payment Estimate.										
13	Nov 3, 2020	SYSTEM	(\$1,392.00)											
14	Nov 16, 2020	SYSTEM	\$1,392.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) due to user haggaj1 overriding Payment Estimate Exception 113 on the current Payment Estimate.										
14	Nov 16, 2020	SYSTEM	(\$1,392.00)											
15	Dec 1, 2020	SYSTEM	\$1,392.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) due to user haggaj1 overriding Payment Estimate Exception 121 on the current Payment Estimate.										
15	Dec 1, 2020	SYSTEM	(\$1,392.00)											
16	Dec 16, 2020	SYSTEM	\$1,392.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) due to user haggaj1 overriding Payment Estimate Exception 120 on the current Payment Estimate.										
16	Dec 16, 2020	SYSTEM	(\$1,392.00)											



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J3S2219	1430	TYPE C BERM	Material			2020								
						17	Feb 1, 2021	SYSTEM	\$1,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user haggaj1 overriding Payment Estimate Exception 119 on the current Payment Estimate.				
						17	Feb 1, 2021	SYSTEM	(\$1,392.00)					
					- Total							\$0.00		
					Material - Total							\$0.00		
					1430 - Total							\$0.00		
					1480	SH-FLAT SHEET	Material			15	Dec 1, 2020	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) due to user haggaj1 overriding Payment Estimate Exception 122 on the current Payment Estimate.
										15	Dec 1, 2020	SYSTEM	(\$1,260.00)	
										16	Dec 16, 2020	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) due to user haggaj1 overriding Payment Estimate Exception 121 on the current Payment Estimate.
										16	Dec 16, 2020	SYSTEM	(\$1,260.00)	
										17	Feb 1, 2021	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user haggaj1 overriding Payment Estimate Exception 120 on the current Payment Estimate.
										17	Feb 1, 2021	SYSTEM	(\$1,260.00)	
										18	Mar 15, 2021	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user haggaj1 overriding Payment Estimate Exception 78 on the current Payment Estimate.
										18	Mar 15, 2021	SYSTEM	(\$1,260.00)	
	19	Apr 1, 2021	SYSTEM	\$1,260.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user haggaj1 overriding Payment Estimate Exception 73 on the current Payment Estimate.					
	19	Apr 1, 2021	SYSTEM	(\$1,260.00)										
	20	May 3, 2021	SYSTEM	\$1,260.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user haggaj1 overriding Payment Estimate Exception 55 on the current Payment Estimate.					
	20	May 3, 2021	SYSTEM	(\$1,260.00)										
- Total											\$0.00			
Material - Total											\$0.00			
1480 - Total							\$0.00							
1510	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			14	Nov 16, 2020	SYSTEM	\$11,990.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user haggaj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					14	Nov 16, 2020	SYSTEM	(\$11,990.00)						
					15	Dec 1, 2020	SYSTEM	\$11,990.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user haggaj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					15	Dec 1, 2020	SYSTEM	(\$11,990.00)						
					16	Dec 16, 2020	SYSTEM	\$11,990.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user haggaj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					16	Dec 16, 2020	SYSTEM	(\$11,990.00)						
					17	Feb 1, 2021	SYSTEM	\$11,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user haggaj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					17	Feb 1, 2021	SYSTEM	(\$11,990.00)						
					18	Mar 15, 2021	SYSTEM	\$11,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user haggaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J3S2219	1510	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		18	Mar 15, 2021	SYSTEM	(\$11,990.00)					
					19	Apr 1, 2021	SYSTEM	\$11,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user haggaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					19	Apr 1, 2021	SYSTEM	(\$11,990.00)					
					20	May 3, 2021	SYSTEM	\$11,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user haggaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					20	May 3, 2021	SYSTEM	(\$11,990.00)					
					21	May 17, 2021	SYSTEM	\$11,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user haggaj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					21	May 17, 2021	SYSTEM	(\$11,990.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					Other Item Adjustment	ACAD	14	Nov 16, 2020	haggaj1	(\$147.38)	Asphalt Cement Adjustment calculated using the following factors: 110 Square yards, 12 inch thickness, and Virgin AC of 2.8%.		
					ACAD - Total							(\$147.38)	
						FUEL	14	Nov 16, 2020	haggaj1	(\$103.64)	Adjustment calculated using department approved spreadsheet using the following factors: 72.6 Equivalent Tons, placed November 12-13, with a usage factor of 3.32.		
							20	May 3, 2021	haggaj1	\$103.64	Fuel Adjustment was erroneously applied to this Line Item on Estimate 0014. This adjustment corrects error. JHH, 5/1/2021.		
					FUEL - Total							\$0.00	
					Other Item Adjustment - Total							(\$147.38)	
					1510 - Total							(\$147.38)	
				1520	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	Material		11	Oct 1, 2020	SYSTEM	\$32,110.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) due to user haggaj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.	
								11	Oct 1, 2020	SYSTEM	(\$32,110.00)		
								12	Oct 15, 2020	SYSTEM	\$32,110.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0038) due to user haggaj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.	
								12	Oct 15, 2020	SYSTEM	(\$32,110.00)		
								13	Nov 3, 2020	SYSTEM	\$32,110.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0070) due to user haggaj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.	
								13	Nov 3, 2020	SYSTEM	(\$32,110.00)		
								14	Nov 16, 2020	SYSTEM	\$32,110.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0045) due to user haggaj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.	
	14	Nov 16, 2020	SYSTEM				(\$32,110.00)						
	15	Dec 1, 2020	SYSTEM				\$31,434.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0053) due to user haggaj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.					
	15	Dec 1, 2020	SYSTEM				(\$31,434.00)						
	16	Dec 16, 2020	SYSTEM				\$31,434.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0048) due to user haggaj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.					
	16	Dec 16, 2020	SYSTEM				(\$31,434.00)						
	17	Feb 1, 2021	SYSTEM				\$31,434.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user haggaj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.					
	17	Feb 1, 2021	SYSTEM				(\$31,434.00)						



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J3S2219	1520	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	Material		18	Mar 15, 2021	SYSTEM	\$31,434.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user haggaj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					18	Mar 15, 2021	SYSTEM	(\$31,434.00)						
					19	Apr 1, 2021	SYSTEM	\$31,434.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user haggaj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					19	Apr 1, 2021	SYSTEM	(\$31,434.00)						
					20	May 3, 2021	SYSTEM	\$31,434.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user haggaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					20	May 3, 2021	SYSTEM	(\$31,434.00)						
					21	May 17, 2021	SYSTEM	\$31,434.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user haggaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					21	May 17, 2021	SYSTEM	(\$31,434.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1520 - Total								\$0.00	
					1530	ROCK SOCKETS (2 FT 6IN. DIA.)	Material		11	Oct 1, 2020	SYSTEM	\$25,740.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0043) due to user haggaj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.	
									11	Oct 1, 2020	SYSTEM	(\$25,740.00)		
									12	Oct 15, 2020	SYSTEM	\$25,740.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0039) due to user haggaj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.	
12	Oct 15, 2020	SYSTEM	(\$25,740.00)											
13	Nov 3, 2020	SYSTEM	\$25,740.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0071) due to user haggaj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.										
13	Nov 3, 2020	SYSTEM	(\$25,740.00)											
14	Nov 16, 2020	SYSTEM	\$25,740.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) due to user haggaj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.										
14	Nov 16, 2020	SYSTEM	(\$25,740.00)											
15	Dec 1, 2020	SYSTEM	\$25,740.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0048) due to user haggaj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.										
15	Dec 1, 2020	SYSTEM	(\$25,740.00)											
16	Dec 16, 2020	SYSTEM	\$25,740.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0049) due to user haggaj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.										
16	Dec 16, 2020	SYSTEM	(\$25,740.00)											
17	Feb 1, 2021	SYSTEM	\$25,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user haggaj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.										
17	Feb 1, 2021	SYSTEM	(\$25,740.00)											
18	Mar 15, 2021	SYSTEM	\$25,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user haggaj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.										
18	Mar 15, 2021	SYSTEM	(\$25,740.00)											
19	Apr 1, 2021	SYSTEM	\$25,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user haggaj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.										
19	Apr 1, 2021	SYSTEM	(\$25,740.00)											



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J3S2219	1530	ROCK SOCKETS (2 FT 6IN. DIA.)	Material			2021								
					20	May 3, 2021	SYSTEM	\$25,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user haggaj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					20	May 3, 2021	SYSTEM	(\$25,740.00)						
					21	May 17, 2021	SYSTEM	\$25,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user haggaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					21	May 17, 2021	SYSTEM	(\$25,740.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1530 - Total								\$0.00	
					1590		CLASS B CONCRETE (SUBSTRUCTURE)	Material		10	Sep 16, 2020	SYSTEM	\$23,607.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user haggaj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
										10	Sep 16, 2020	SYSTEM	(\$23,607.00)	
11	Oct 1, 2020	SYSTEM	\$23,607.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) due to user haggaj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.										
11	Oct 1, 2020	SYSTEM	(\$23,607.00)											
12	Oct 15, 2020	SYSTEM	\$40,809.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0040) due to user haggaj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.										
12	Oct 15, 2020	SYSTEM	(\$40,809.00)											
13	Nov 3, 2020	SYSTEM	\$40,809.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0072) due to user haggaj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.										
13	Nov 3, 2020	SYSTEM	(\$40,809.00)											
14	Nov 16, 2020	SYSTEM	\$40,809.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0047) due to user haggaj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.										
14	Nov 16, 2020	SYSTEM	(\$40,809.00)											
15	Dec 1, 2020	SYSTEM	\$40,809.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0049) due to user haggaj1 overriding Payment Estimate Exception 63 on the current Payment Estimate.										
15	Dec 1, 2020	SYSTEM	(\$40,809.00)											
16	Dec 16, 2020	SYSTEM	\$40,809.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0050) due to user haggaj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.										
16	Dec 16, 2020	SYSTEM	(\$40,809.00)											
17	Feb 1, 2021	SYSTEM	\$40,809.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user haggaj1 overriding Payment Estimate Exception 63 on the current Payment Estimate.										
17	Feb 1, 2021	SYSTEM	(\$40,809.00)											
18	Mar 15, 2021	SYSTEM	\$40,809.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user haggaj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.										
18	Mar 15, 2021	SYSTEM	(\$40,809.00)											
19	Apr 1, 2021	SYSTEM	\$40,809.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user haggaj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.										
19	Apr 1, 2021	SYSTEM	(\$40,809.00)											
20	May 3, 2021	SYSTEM	\$40,809.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user haggaj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J3S2219	1590	CLASS B CONCRETE (SUBSTRUCTURE)	Material		20	May 3, 2021	SYSTEM	(\$40,809.00)				
					21	May 17, 2021	SYSTEM	\$40,809.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user haggaj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					21	May 17, 2021	SYSTEM	(\$40,809.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
				Other Item Adjustment	MDPA	10	Sep 16, 2020	haggaj1	(\$2,360.00)	Not all required contractor material reporting and/or documentation was completed at time of estimate generation. After all required material reporting is completed by contractor This dollar adjustment will be added back on subsequent progress estimate.		
						11	Oct 1, 2020	haggaj1	\$2,360.00	\$2360 was withheld on previous estimates to address materials reporting issues. Contractor addressed and remedied issues, so payment is released.		
					MDPA - Total						\$0.00	
					Other Item Adjustment - Total						\$0.00	
				1590 - Total								\$0.00
			1600	SLAB ON CONCRETE I-GIRDER	Material		12	Oct 15, 2020	SYSTEM	\$27,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user haggaj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.	
							12	Oct 15, 2020	SYSTEM	(\$27,200.00)		
							13	Nov 3, 2020	SYSTEM	\$138,720.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0048) due to user haggaj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.	
							13	Nov 3, 2020	SYSTEM	(\$138,720.00)		
							14	Nov 16, 2020	SYSTEM	\$138,720.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user haggaj1 overriding Payment Estimate Exception 64 on the current Payment Estimate.	
							14	Nov 16, 2020	SYSTEM	(\$138,720.00)		
							15	Dec 1, 2020	SYSTEM	\$138,720.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user haggaj1 overriding Payment Estimate Exception 67 on the current Payment Estimate.	
							15	Dec 1, 2020	SYSTEM	(\$138,720.00)		
							16	Dec 16, 2020	SYSTEM	\$138,720.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user haggaj1 overriding Payment Estimate Exception 66 on the current Payment Estimate.	
							16	Dec 16, 2020	SYSTEM	(\$138,720.00)		
	17	Feb 1, 2021				SYSTEM	\$138,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user haggaj1 overriding Payment Estimate Exception 65 on the current Payment Estimate.				
	17	Feb 1, 2021				SYSTEM	(\$138,720.00)					
	18	Mar 15, 2021				SYSTEM	\$138,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user haggaj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.				
	18	Mar 15, 2021				SYSTEM	(\$138,720.00)					
	19	Apr 1, 2021				SYSTEM	\$138,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user haggaj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.				
	19	Apr 1, 2021				SYSTEM	(\$138,720.00)					
	20	May 3, 2021				SYSTEM	\$138,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user haggaj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
	20	May 3, 2021				SYSTEM	(\$138,720.00)					
	21	May 17, 2021				SYSTEM	\$138,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user haggaj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J3S2219	1600	SLAB ON CONCRETE I-GIRDER	Material		21	May 17, 2021	SYSTEM	(\$138,720.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
	1600 - Total							\$0.00				
	1610	SAFETY BARRIER CURB	Material		13	Nov 3, 2020	SYSTEM	\$27,262.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0049) due to user haggaj1 overriding Payment Estimate Exception 66 on the current Payment Estimate.			
					13	Nov 3, 2020	SYSTEM	(\$27,262.00)				
					14	Nov 16, 2020	SYSTEM	\$27,262.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user haggaj1 overriding Payment Estimate Exception 77 on the current Payment Estimate.			
					14	Nov 16, 2020	SYSTEM	(\$27,262.00)				
					15	Dec 1, 2020	SYSTEM	\$27,262.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user haggaj1 overriding Payment Estimate Exception 76 on the current Payment Estimate.			
					15	Dec 1, 2020	SYSTEM	(\$27,262.00)				
					16	Dec 16, 2020	SYSTEM	\$27,262.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user haggaj1 overriding Payment Estimate Exception 75 on the current Payment Estimate.			
					16	Dec 16, 2020	SYSTEM	(\$27,262.00)				
					17	Feb 1, 2021	SYSTEM	\$27,262.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user haggaj1 overriding Payment Estimate Exception 78 on the current Payment Estimate.			
					17	Feb 1, 2021	SYSTEM	(\$27,262.00)				
					18	Mar 15, 2021	SYSTEM	\$27,262.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user haggaj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.			
					18	Mar 15, 2021	SYSTEM	(\$27,262.00)				
					19	Apr 1, 2021	SYSTEM	\$27,262.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user haggaj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.			
					19	Apr 1, 2021	SYSTEM	(\$27,262.00)				
					20	May 3, 2021	SYSTEM	\$27,262.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user haggaj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.			
					20	May 3, 2021	SYSTEM	(\$27,262.00)				
					21	May 17, 2021	SYSTEM	\$27,262.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user haggaj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.			
				21	May 17, 2021	SYSTEM	(\$27,262.00)					
- Total							\$0.00					
Material - Total							\$0.00					
1610 - Total							\$0.00					
1630	REINFORCING STEEL (BRIDGES)	Material		12	Oct 15, 2020	SYSTEM	\$13,795.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0041) due to user haggaj1 overriding Payment Estimate Exception 76 on the current Payment Estimate.				
				12	Oct 15, 2020	SYSTEM	(\$13,795.00)					
				13	Nov 3, 2020	SYSTEM	\$13,795.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0073) due to user haggaj1 overriding Payment Estimate Exception 81 on the current Payment Estimate.				
				13	Nov 3, 2020	SYSTEM	(\$13,795.00)					
			- Total							\$0.00		
Material - Total							\$0.00					



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J3S2219	1630 - Total							\$0.00			
	1640	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CON	Material		12	Oct 15, 2020	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0042) due to user haggaj1 overriding Payment Estimate Exception 80 on the current Payment Estimate.		
					12	Oct 15, 2020	SYSTEM	(\$2,400.00)			
					13	Nov 3, 2020	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0074) due to user haggaj1 overriding Payment Estimate Exception 85 on the current Payment Estimate.		
					13	Nov 3, 2020	SYSTEM	(\$2,400.00)			
					14	Nov 16, 2020	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0048) due to user haggaj1 overriding Payment Estimate Exception 92 on the current Payment Estimate.		
					14	Nov 16, 2020	SYSTEM	(\$2,400.00)			
					15	Dec 1, 2020	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0050) due to user haggaj1 overriding Payment Estimate Exception 96 on the current Payment Estimate.		
					15	Dec 1, 2020	SYSTEM	(\$2,400.00)			
					16	Dec 16, 2020	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0051) due to user haggaj1 overriding Payment Estimate Exception 95 on the current Payment Estimate.		
					16	Dec 16, 2020	SYSTEM	(\$2,400.00)			
					17	Feb 1, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user haggaj1 overriding Payment Estimate Exception 94 on the current Payment Estimate.		
					17	Feb 1, 2021	SYSTEM	(\$2,400.00)			
					18	Mar 15, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user haggaj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.		
					18	Mar 15, 2021	SYSTEM	(\$2,400.00)			
					19	Apr 1, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user haggaj1 overriding Payment Estimate Exception 55 on the current Payment Estimate.		
					19	Apr 1, 2021	SYSTEM	(\$2,400.00)			
								- Total		\$0.00	
						Material - Total				\$0.00	
				1640 - Total							\$0.00
	1650	SLAB DRAIN	Material		13	Nov 3, 2020	SYSTEM	\$8,280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0075) due to user haggaj1 overriding Payment Estimate Exception 88 on the current Payment Estimate.		
					13	Nov 3, 2020	SYSTEM	(\$8,280.00)			
					14	Nov 16, 2020	SYSTEM	\$8,280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0049) due to user haggaj1 overriding Payment Estimate Exception 95 on the current Payment Estimate.		
					14	Nov 16, 2020	SYSTEM	(\$8,280.00)			
					15	Dec 1, 2020	SYSTEM	\$8,280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0051) due to user haggaj1 overriding Payment Estimate Exception 98 on the current Payment Estimate.		
					15	Dec 1, 2020	SYSTEM	(\$8,280.00)			
					16	Dec 16, 2020	SYSTEM	\$8,280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0052) due to user haggaj1 overriding Payment Estimate Exception 97 on the current Payment Estimate.		
					16	Dec 16, 2020	SYSTEM	(\$8,280.00)			
					17	Feb 1, 2021	SYSTEM	\$8,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user haggaj1 overriding Payment Estimate Exception 96 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J3S2219	1650	SLAB DRAIN	Material		17	Feb 1, 2021	SYSTEM	(\$8,280.00)		
					18	Mar 15, 2021	SYSTEM	\$8,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user haggaj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.	
					18	Mar 15, 2021	SYSTEM	(\$8,280.00)		
					19	Apr 1, 2021	SYSTEM	\$8,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user haggaj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.	
					19	Apr 1, 2021	SYSTEM	(\$8,280.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	1650 - Total								\$0.00	
	1660	VERTICAL DRAIN AT END BENTS	Material		13	Nov 3, 2020	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0076) due to user haggaj1 overriding Payment Estimate Exception 90 on the current Payment Estimate.	
					13	Nov 3, 2020	SYSTEM	(\$4,200.00)		
					14	Nov 16, 2020	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0050) due to user haggaj1 overriding Payment Estimate Exception 97 on the current Payment Estimate.	
					14	Nov 16, 2020	SYSTEM	(\$4,200.00)		
					15	Dec 1, 2020	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0052) due to user haggaj1 overriding Payment Estimate Exception 99 on the current Payment Estimate.	
					15	Dec 1, 2020	SYSTEM	(\$4,200.00)		
16					Dec 16, 2020	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0053) due to user haggaj1 overriding Payment Estimate Exception 98 on the current Payment Estimate.		
16					Dec 16, 2020	SYSTEM	(\$4,200.00)			
17					Feb 1, 2021	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user haggaj1 overriding Payment Estimate Exception 99 on the current Payment Estimate.		
17					Feb 1, 2021	SYSTEM	(\$4,200.00)			
19					Apr 1, 2021	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user haggaj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.		
19					Apr 1, 2021	SYSTEM	(\$4,200.00)			
- Total								\$0.00		
Material - Total								\$0.00		
1660 - Total								\$0.00		
J3S2219 - Total								(\$1,510.59)		
Overall - Total								(\$3,526.86)		