



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 17, 2020

Pay Estimate Created Date: July 16, 2020

Progress Estimate Number 6	Contract ID 200221-B01 Prime Contractor Bleigh Construction Company	Pay Period Start July 1, 2020 Pay Period End July 15, 2020	Original Contract Amount \$1,897,582.51 Net Change Order Amount \$0.00 Current Contract Amount \$1,897,582.51
--------------------------------------	--	---	--

Approval Date	By User
July 16, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by haggaj1
July 16, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by domzar
July 17, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	December 1, 2020		27.07%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Available Time - JSP-B.2.1 Calendar Days				
Awarded Date	March 4, 2020	March 4, 2020	Milestone - Calendar Time - JSP-B.2.1 - J2S3177	September 17, 2020	September 17, 2020	63	
Letting Date	February 21, 2020	February 21, 2020					
Notice to Proceed Date	April 6, 2020	April 6, 2020					
Open to Traffic Date							
Work Began Date							

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
200221-B01			
Total Posted Items Pay	\$124,004.40	\$389,608.30	\$513,612.70
Gross Item Adjustments	(\$92.02)	\$10,564.50	\$10,472.48
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$400,172.80	\$524,085.18
Contract Total Payable This Estimate:	\$123,912.38		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2S3120	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$4,000.000	0.8	\$3,200.00
	0020	2031000	CLASS A EXCAVATION	CUYD	\$42.000	58	\$2,436.00
	0030	2036000	COMPACTING EMBANKMENT	CUYD	\$35.000	48	\$1,680.00
	0040	2142000	FURNISHING ROCK FILL	CUYD	\$20.000	74	\$1,480.00
	0050	2143000	PLACING ROCK FILL	CUYD	\$37.000	74	\$2,738.00
	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$27.000	45	\$1,215.00
	0070	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$126.000	4	\$504.00
	0080	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$430.000	67.6	\$29,068.00
	0090	4071005	TACK COAT	GAL	\$23.000	38	\$874.00
	0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$40.500	342	\$13,851.00
	0110	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$13.000	342	\$4,446.00
	0180	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$1.040	1,250	\$1,300.00
	0190	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$1.040	1,250	\$1,300.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 17, 2020

Pay Estimate Created Date: July 16, 2020

Progress Estimate Number 6	Contract ID 200221-B01 Prime Contractor Bleigh Construction Company	Pay Period Start July 1, 2020 Pay Period End July 15, 2020	Original Contract Amount \$1,897,582.51 Net Change Order Amount \$0.00 Current Contract Amount \$1,897,582.51
--------------------------------------	--	---	--

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2S3120	0200	6207001	PAVEMENT MARKING REMOVAL	LF	\$1.150	400	\$460.00
	0210	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$17.700	445	\$7,876.50
	0220	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	SQYD	\$17.700	23	\$407.10
	0230	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	SQYD	\$2.600	513	\$1,333.80
	0250	8059901	MISC.SEEDING	LS	\$3,900.000	0.8	\$3,120.00
	0310	9031270A	2 IN. PSST POST - 12 GA.	LF	\$13.800	180	\$2,484.00
	0320	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	LF	\$46.000	36	\$1,656.00
	0330	9035069A	SHF-FLAT SHEET FLUORESCENT	SQFT	\$35.000	36	\$1,260.00
	0360	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	SQYD	\$95.000	111	\$10,545.00
Project J2S3120 - Total							\$93,234.40
J2S3177	0600	2019901	MISC.Clearing and Grubbing	LS	\$5,200.000	1	\$5,200.00
	0610	2022010	REMOVAL OF IMPROVEMENTS	LS	\$6,800.000	0.4	\$2,720.00
	0970	2160500	REMOVAL OF BRIDGES	LS	\$45,700.000	0.5	\$22,850.00
Project J2S3177 - Total							\$30,770.00
Overall - Total							\$124,004.40

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S3120	0030	COMPACTING EMBANKMENT	Material			-48	\$35.00	(\$1,680.00)
	0030	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	48	\$35.00	\$1,680.00
	0040	FURNISHING ROCK FILL	Material			-74	\$20.00	(\$1,480.00)
	0040	FURNISHING ROCK FILL	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	74	\$20.00	\$1,480.00
	0060	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			-45	\$27.00	(\$1,215.00)
	0060	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	45	\$27.00	\$1,215.00
	0070	MISC.	Material			-4	\$126.00	(\$504.00)
	0070	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	4	\$126.00	\$504.00
	0080	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	67.6	(\$1.36)	(\$92.02)
	0090	TACK COAT	Material			-38	\$23.00	(\$874.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 17, 2020

Pay Estimate Created Date: July 16, 2020

Progress Estimate Number 6		Contract ID 200221-B01 Prime Contractor Bleigh Construction Company		Pay Period Start July 1, 2020 Pay Period End July 15, 2020		Original Contract Amount \$1,897,582.51 Net Change Order Amount \$0.00 Current Contract Amount \$1,897,582.51		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S3120	0090	TACK COAT	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	38	\$23.00	\$874.00
	0100	FURNISHING TYPE 2 ROCK BLANKET	Material			-409	\$40.50	(\$16,564.50)
	0100	FURNISHING TYPE 2 ROCK BLANKET	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	409	\$40.50	\$16,564.50
	0180	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-1,250	\$1.04	(\$1,300.00)
	0180	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user haggaj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	1,250	\$1.04	\$1,300.00
	0190	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-1,250	\$1.04	(\$1,300.00)
	0190	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user haggaj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	1,250	\$1.04	\$1,300.00
	0230	PERMANENT EROSION CONTROL GEOTEXTILE	Material			-613	\$2.60	(\$1,593.80)
	0230	PERMANENT EROSION CONTROL GEOTEXTILE	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user haggaj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	613	\$2.60	\$1,593.80
	0250	MISC.	Material			-0.8	\$3,900.00	(\$3,120.00)
	0250	MISC.	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user haggaj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.	0.8	\$3,900.00	\$3,120.00
	0260	ROCK DITCH CHECK	Material			-64	\$26.00	(\$1,664.00)
	0260	ROCK DITCH CHECK	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user haggaj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.	64	\$26.00	\$1,664.00
	0280	SILT FENCE	Material			-40	\$5.75	(\$230.00)
	0280	SILT FENCE	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user haggaj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.	40	\$5.75	\$230.00
	0330	SHF-FLAT SHEET FLUORESCENT	Material			-36	\$35.00	(\$1,260.00)
	0330	SHF-FLAT SHEET FLUORESCENT	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item	36	\$35.00	\$1,260.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 17, 2020

Pay Estimate Created Date: July 16, 2020

Progress Estimate Number 6			Contract ID 200221-B01 Prime Contractor Bleigh Construction Company		Pay Period Start July 1, 2020 Pay Period End July 15, 2020	Original Contract Amount \$1,897,582.51 Net Change Order Amount \$0.00 Current Contract Amount \$1,897,582.51		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S3120					Adjustment (0014) due to user haggaj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.			
	0360	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-111	\$95.00	(\$10,545.00)
	0360	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user haggaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	111	\$95.00	\$10,545.00
	0400	CLASS B CONCRETE (SUBSTRUCTURE)	Material			-43.6	\$775.00	(\$33,790.00)
	0400	CLASS B CONCRETE (SUBSTRUCTURE)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user haggaj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	43.6	\$775.00	\$33,790.00
	0410	SAFETY BARRIER CURB	Material			-259	\$113.00	(\$29,267.00)
	0410	SAFETY BARRIER CURB	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user haggaj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	259	\$113.00	\$29,267.00
	0420	SLAB ON CONCRETE NU-GIRDER	Material			-304	\$346.00	(\$105,184.00)
	0420	SLAB ON CONCRETE NU-GIRDER	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user haggaj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	304	\$346.00	\$105,184.00
	0440	SLAB DRAIN	Material			-18	\$360.00	(\$6,480.00)
	0440	SLAB DRAIN	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user haggaj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	18	\$360.00	\$6,480.00
	0450	VERTICAL DRAIN AT END BENTS	Material			-2	\$3,100.00	(\$6,200.00)
	0450	VERTICAL DRAIN AT END BENTS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user haggaj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.	2	\$3,100.00	\$6,200.00
	Total							



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on July 17, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2S3120	FAS S200(93)	Bridge replacement	U	PIKE	1 mile west of Route 61 near Bowling Green
J2S3177	FAS S201(27)	Bridge replacement	U	PIKE	0.2 mile west of Route 61 near Bowling Green
J3S2219	FAS S201(40)	Bridge replacement	C	PIKE	over Crooked Branch 2.4 miles west of Rte. E near Frankford
Totals by Job Numbers					
J2S3120			This Estimate	Previous	To Date
	Posted Item Pay		\$93,234.40	\$388,248.30	\$481,482.70
	Gross Item Adjustments		(\$92.02)	\$0.00	(\$92.02)
	Gross Item Pay		\$93,142.38	\$388,248.30	\$481,390.68
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J2S3177			This Estimate	Previous	To Date
	Posted Item Pay		\$30,770.00	\$1,360.00	\$32,130.00
	Gross Item Adjustments		\$0.00	\$10,564.50	\$10,564.50
	Gross Item Pay		\$30,770.00	\$11,924.50	\$42,694.50
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J3S2219			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$0.00	\$0.00
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$0.00	\$0.00	\$0.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 17, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 2036000, Project Item Line Number 0030, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 2142000, Project Item Line Number 0040, Material Set 214200096, Material 0214STRF - Stone for Rock Fill, Acceptance Action Generic 0214STRF is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 3040143, Project Item Line Number 0060, Material Set 304014396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 3049910, Project Item Line Number 0070, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 4071005, Project Item Line Number 0090, Material Set 407100596, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 4071005, Project Item Line Number 0090, Material Set 407100596, Material 1015EA.....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 5031011A, Project Item Line Number 0360, Material Set 5031011A96, Material 1057JMFRRP - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRRP is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 5031011A, Project Item Line Number 0360, Material Set 5031011A96, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 5031011A, Project Item Line Number 0360, Material Set 5031011A96, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 5031011A, Project Item Line Number 0360, Material Set 5031011A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 5031011A, Project Item Line Number 0360, Material Set 5031011A96, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 5031011A, Project Item Line Number 0360, Material Set 5031011A96, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 5031011A, Project Item Line Number 0360, Material Set 5031011A96, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 5031011A, Project Item Line Number 0360, Material Set 5031011A96, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 5031011A, Project Item Line Number 0360, Material Set 5031011A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 6113020, Project Item Line Number 0100, Material Set 611302096, Material 0611EPM - Embankment Protection Material, Acceptance Action Generic 0611EPM is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 6206000C, Project Item Line Number 0180, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 6206000C, Project Item Line Number 0180, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 6206001C, Project Item Line Number 0190, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 6206001C, Project Item Line Number 0190, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 6240103A, Project Item Line Number 0230, Material Set 6240103A96, Material 1011GXT3 - Geotextile Fabric for ErosionControl(T3), Acceptance Action Generic 1011GXT3 is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 7032003, Project Item Line Number 0400, Material Set 703200396, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 7032003, Project Item Line Number 0400, Material Set 703200396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 7032003, Project Item Line Number 0400, Material Set 703200396, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action	No Remark was entered by Engineer	haggaj1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 17, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Generic 0501CCB.A is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 7034215, Project Item Line Number 0410, Material Set 703421596, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 7034215, Project Item Line Number 0410, Material Set 703421596, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 7034215, Project Item Line Number 0410, Material Set 703421596, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 7034215, Project Item Line Number 0410, Material Set 703421596, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 7034215, Project Item Line Number 0410, Material Set 703421596, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 7034221, Project Item Line Number 0420, Material Set 703422196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 7034221, Project Item Line Number 0420, Material Set 703422196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 7034221, Project Item Line Number 0420, Material Set 703422196, Material 0705DPRCPS..30 - Prestress Conc Deck Panel 3" (75 mm), Acceptance Action Generic 0705DPRCPS..30 is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 7034221, Project Item Line Number 0420, Material Set 703422196, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 7034221, Project Item Line Number 0420, Material Set 703422196, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 7034221, Project Item Line Number 0420, Material Set 703422196, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 7123610, Project Item Line Number 0440, Material Set 712361096, Material 0712STDTRSB - Slab Drain, Acceptance Action Generic 0712STDTRSB is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 7151001, Project Item Line Number 0450, Material Set 715100196, Material 0715DRVT - Vertical Drain at End Bents, Acceptance Action Generic 0715DRVT is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 8059901, Project Item Line Number 0250, Material Set 805990196, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 8059901, Project Item Line Number 0250, Material Set 805990196, Material 0802MLSP - Overspray Slick Paper, Acceptance Action Generic 0802MLSP is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 8059901, Project Item Line Number 0250, Material Set 805990196, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 8059901, Project Item Line Number 0250, Material Set 805990196, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 8061005, Project Item Line Number 0260, Material Set 806100596, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 8061019, Project Item Line Number 0280, Material Set 806101996, Material 1011GXT2 - Geotextile Fabric for TempSiltFence (T2), Acceptance Action Generic 1011GXT2 is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S3120, Item 9035069A, Project Item Line Number 0330, Material Set 9035069A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	No Remark was entered by Engineer	haggaj1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-B01	J2S3120	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$4,000.00	\$4,000.00
		0001	0020	2031000	CLASS A EXCAVATION	58.00	0.00	58.00	CUYD	58.00	\$42.00	\$2,436.00
		0001	0030	2036000	COMPACTING EMBANKMENT	48.00	0.00	48.00	CUYD	48.00	\$35.00	\$1,680.00
		0001	0040	2142000	FURNISHING ROCK FILL	74.00	0.00	74.00	CUYD	74.00	\$20.00	\$1,480.00
		0001	0050	2143000	PLACING ROCK FILL	74.00	0.00	74.00	CUYD	74.00	\$37.00	\$2,738.00
		0001	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	45.00	0.00	45.00	SQYD	45.00	\$27.00	\$1,215.00
		0001	0070	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	4.00	0.00	4.00	TONS	4.00	\$126.00	\$504.00
		0001	0080	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	67.60	0.00	67.60	TONS	67.60	\$430.00	\$29,068.00
		0001	0090	4071005	TACK COAT	38.00	0.00	38.00	GAL	38.00	\$23.00	\$874.00
		0001	0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	409.00	0.00	409.00	CUYD	409.00	\$40.50	\$16,564.50
		0001	0110	6113040	PLACING TYPE 2 ROCK BLANKET	409.00	0.00	409.00	CUYD	409.00	\$13.00	\$5,317.00
		0001	0120	6161005	CONSTRUCTION SIGNS	244.00	0.00	244.00	SQFT	237.00	\$7.40	\$1,753.80
		0001	0130	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$60.00	\$240.00
		0001	0140	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$30.00	\$60.00
		0001	0150	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	64.00	\$7.00	\$448.00
		0001	0160	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$115.00	\$1,150.00
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$60,000.00	\$60,000.00
		0001	0180	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,250.00	0.00	1,250.00	LF	1,250.00	\$1.04	\$1,300.00
		0001	0190	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,250.00	0.00	1,250.00	LF	1,250.00	\$1.04	\$1,300.00
		0001	0200	6207001	PAVEMENT MARKING REMOVAL	400.00	0.00	400.00	LF	400.00	\$1.15	\$460.00
		0001	0210	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	445.00	0.00	445.00	SQYD	445.00	\$17.70	\$7,876.50
		0001	0220	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	23.00	0.00	23.00	SQYD	23.00	\$17.70	\$407.10
		0001	0230	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	613.00	0.00	613.00	SQYD	613.00	\$2.60	\$1,593.80
		0001	0240	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$3,700.00	\$0.00
		0001	0250	8059901	MISC.SEEDING	1.00	0.00	1.00	LS	0.80	\$3,900.00	\$3,120.00
		0001	0260	8061005	ROCK DITCH CHECK	64.00	0.00	64.00	LF	64.00	\$26.00	\$1,664.00
		0001	0270	8061016	SEDIMENT REMOVAL	10.00	0.00	10.00	CUYD	0.00	\$35.00	\$0.00
		0001	0280	8061019	SILT FENCE	205.00	0.00	205.00	LF	40.00	\$5.75	\$230.00
		0001	0290	8061050	TYPE C BERM	216.00	0.00	216.00	LF	0.00	\$25.00	\$0.00
		0001	0300	8069901	MISC.TEMPORARY SEEDING AND MULCHING	1.00	0.00	1.00	LS	0.00	\$2,000.00	\$0.00
		0040	0310	9031270A	2 IN. PSST POST - 12 GA.	180.00	0.00	180.00	LF	180.00	\$13.80	\$2,484.00
		0040	0320	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	36.00	0.00	36.00	LF	36.00	\$46.00	\$1,656.00
		0040	0330	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	36.00	\$35.00	\$1,260.00
		0070	0340	2061000	CLASS 1 EXCAVATION	50.00	0.00	50.00	CUYD	50.00	\$26.00	\$1,300.00
		0070	0350	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$34,500.00	\$34,500.00
		0070	0360	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	111.00	0.00	111.00	SQYD	111.00	\$95.00	\$10,545.00
		0070	0370	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	96.00	0.00	96.00	LF	96.00	\$104.00	\$9,984.00
		0070	0380	7026000	PRE-BORE FOR PILING	88.00	0.00	88.00	LF	88.00	\$143.00	\$12,584.00
		0070	0390	7027000	PILE POINT REINFORCEMENT	8.00	0.00	8.00	EA	8.00	\$143.00	\$1,144.00
		0070	0400	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	43.60	0.00	43.60	CUYD	43.60	\$775.00	\$33,790.00
		0070	0410	7034215	SAFETY BARRIER CURB	259.00	0.00	259.00	LF	259.00	\$113.00	\$29,267.00
		0070	0420	7034221	SLAB ON CONCRETE NU-GIRDER	304.00	0.00	304.00	SQYD	304.00	\$346.00	\$105,184.00
		0070	0430	7056022	NU 43, PRESTRESSED CONCRETE NU-GIRDER	303.00	0.00	303.00	LF	303.00	\$245.00	\$74,235.00
		0070	0440	7123610	SLAB DRAIN	18.00	0.00	18.00	EA	18.00	\$360.00	\$6,480.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-B01	J2S3120	0070	0450	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$3,100.00	\$6,200.00
		0070	0460	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	6.00	\$565.00	\$3,390.00
Project J2S3120 - Total Value Posted to Date as of Report Generated Date												\$481,482.70
J2S3177	0001	0600	2019901	MISC.Clearing and Grubbing		1.00	0.00	1.00	LS	1.00	\$5,200.00	\$5,200.00
	0001	0610	2022010	REMOVAL OF IMPROVEMENTS		1.00	0.00	1.00	LS	0.60	\$6,800.00	\$4,080.00
	0001	0620	2031000	CLASS A EXCAVATION		84.00	0.00	84.00	CUYD	0.00	\$20.00	\$0.00
	0001	0630	2035500	EMBANKMENT IN PLACE		835.00	0.00	835.00	CUYD	0.00	\$32.00	\$0.00
	0001	0640	2036000	COMPACTING EMBANKMENT		74.00	0.00	74.00	CUYD	0.00	\$10.00	\$0.00
	0001	0650	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)		1.00	0.00	1.00	100F	0.00	\$1,200.00	\$0.00
	0001	0660	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)		175.00	0.00	175.00	SQYD	0.00	\$12.70	\$0.00
	0001	0670	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT		15.00	0.00	15.00	TONS	0.00	\$104.00	\$0.00
	0001	0680	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)		172.20	0.00	172.20	TONS	0.00	\$146.00	\$0.00
	0001	0690	4019905	MISC.OPTIONAL PAVEMENT		108.50	0.00	108.50	SQYD	0.00	\$105.00	\$0.00
	0001	0700	4071005	TACK COAT		106.00	0.00	106.00	GAL	0.00	\$11.50	\$0.00
	0001	0710	6113020	FURNISHING TYPE 2 ROCK BLANKET		1,012.00	0.00	1,012.00	CUYD	0.00	\$41.00	\$0.00
	0001	0720	6113040	PLACING TYPE 2 ROCK BLANKET		1,012.00	0.00	1,012.00	CUYD	0.00	\$11.30	\$0.00
	0001	0730	6161005	CONSTRUCTION SIGNS		305.00	0.00	305.00	SQFT	305.00	\$7.40	\$2,257.00
	0001	0740	6161008	ADVANCED WARNING RAIL SYSTEM		7.00	0.00	7.00	EA	7.00	\$60.00	\$420.00
	0001	0750	6161009	FLAG ASSEMBLY		6.00	0.00	6.00	EA	6.00	\$30.00	\$180.00
	0001	0760	6161025	CHANNELIZER (TRIM LINE)		40.00	0.00	40.00	EA	0.00	\$19.50	\$0.00
	0001	0770	6161030	TYPE III MOVEABLE BARRICADE		28.00	0.00	28.00	EA	0.00	\$115.00	\$0.00
	0001	0780	6181000	MOBILIZATION		1.00	0.00	1.00	LS	0.00	\$56,500.00	\$0.00
	0001	0790	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		1,066.00	0.00	1,066.00	LF	0.00	\$1.04	\$0.00
	0001	0800	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		1,168.00	0.00	1,168.00	LF	0.00	\$1.04	\$0.00
	0001	0810	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)		472.00	0.00	472.00	SQYD	0.00	\$7.80	\$0.00
	0001	0820	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE		1,518.00	0.00	1,518.00	SQYD	0.00	\$2.30	\$0.00
	0001	0830	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING		1.00	0.00	1.00	LS	0.00	\$4,000.00	\$0.00
	0001	0840	8059901	MISC.SEEDING-COOL SEASON MIXTURE		1.00	0.00	1.00	LS	0.00	\$3,900.00	\$0.00
	0001	0850	8061005	ROCK DITCH CHECK		120.00	0.00	120.00	LF	0.00	\$26.00	\$0.00
	0001	0860	8061016	SEDIMENT REMOVAL		9.00	0.00	9.00	CUYD	0.00	\$33.00	\$0.00
	0001	0870	8061019	SILT FENCE		393.00	0.00	393.00	LF	0.00	\$5.75	\$0.00
	0001	0880	8061050	TYPE C BERM		130.00	0.00	130.00	LF	0.00	\$30.00	\$0.00
	0001	0890	8069901	MISC.TEMPORARY SEED AND MULCH		1.00	0.00	1.00	LS	0.00	\$2,000.00	\$0.00
	0010	0900	6061010	GUARDRAIL TYPE A		75.00	0.00	75.00	LF	0.00	\$35.00	\$0.00
	0010	0910	6062204A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (NEW CONSTRUCTION ONLY)		4.00	0.00	4.00	EA	0.00	\$2,750.00	\$0.00
	0010	0920	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS		4.00	0.00	4.00	EA	0.00	\$700.00	\$0.00
	0010	0930	6063015	TYPE A CRASHWORTHY END TERMINAL		3.00	0.00	3.00	EA	0.00	\$3,200.00	\$0.00
	0010	0940	6066610	END ANCHOR		1.00	0.00	1.00	EA	0.00	\$1,400.00	\$0.00
	0040	0950	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.		3.00	0.00	3.00	LF	0.00	\$55.00	\$0.00
	0070	0960	2061000	CLASS 1 EXCAVATION		165.00	0.00	165.00	CUYD	0.00	\$25.00	\$0.00
	0070	0970	2160500	REMOVAL OF BRIDGES		1.00	0.00	1.00	LS	0.50	\$45,700.00	\$22,850.00
	0070	0980	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)		127.00	0.00	127.00	SQYD	0.00	\$139.00	\$0.00
	0070	0990	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)		168.00	0.00	168.00	LF	0.00	\$95.00	\$0.00
	0070	1000	7025001	DYNAMIC PILE TESTING		2.00	0.00	2.00	EA	0.00	\$1,600.00	\$0.00
	0070	1010	7027000	PILE POINT REINFORCEMENT		12.00	0.00	12.00	EA	0.00	\$130.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-B01	J2S3177	0070	1020	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	55.90	0.00	55.90	CUYD	0.00	\$960.00	\$0.00
		0070	1030	7034215	SAFETY BARRIER CURB	322.00	0.00	322.00	LF	0.00	\$102.00	\$0.00
		0070	1040	7034221	SLAB ON CONCRETE NU-GIRDER	443.00	0.00	443.00	SQYD	0.00	\$380.00	\$0.00
		0070	1050	7056024	NU 63, PRESTRESSED CONCRETE NU-GIRDER	378.00	0.00	378.00	LF	0.00	\$265.00	\$0.00
		0070	1060	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	4.00	0.00	4.00	EA	0.00	\$2,250.00	\$0.00
		0070	1070	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$3,100.00	\$0.00
		0070	1080	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	6.00	0.00	6.00	EA	0.00	\$530.00	\$0.00
Project J2S3177 - Total Value Posted to Date as of Report Generated Date												\$34,987.00
J3S2219	0001	1220	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$8,200.00	\$0.00	
	0001	1230	2031000	CLASS A EXCAVATION	503.00	0.00	503.00	CUYD	0.00	\$13.00	\$0.00	
	0001	1240	2036000	COMPACTING EMBANKMENT	421.00	0.00	421.00	CUYD	0.00	\$7.00	\$0.00	
	0001	1250	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	4.00	0.00	4.00	100F	0.00	\$1,100.00	\$0.00	
	0001	1260	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	748.00	0.00	748.00	SQYD	0.00	\$6.60	\$0.00	
	0001	1270	4019905	MISC.OPTIONAL PAVEMENT	747.20	0.00	747.20	SQYD	0.00	\$72.50	\$0.00	
	0001	1280	6113020	FURNISHING TYPE 2 ROCK BLANKET	322.00	0.00	322.00	CUYD	0.00	\$40.00	\$0.00	
	0001	1290	6113040	PLACING TYPE 2 ROCK BLANKET	322.00	0.00	322.00	CUYD	0.00	\$14.00	\$0.00	
	0001	1300	6161005	CONSTRUCTION SIGNS	222.00	0.00	222.00	SQFT	0.00	\$7.40	\$0.00	
	0001	1310	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$60.00	\$0.00	
	0001	1320	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$30.00	\$0.00	
	0001	1330	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	0.00	\$6.90	\$0.00	
	0001	1340	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	0.00	\$115.00	\$0.00	
	0001	1350	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$80,800.00	\$0.00	
	0001	1360	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	251.00	0.00	251.00	LF	0.00	\$4.60	\$0.00	
	0001	1370	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	482.00	0.00	482.00	SQYD	0.00	\$3.30	\$0.00	
	0001	1380	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$3,800.00	\$0.00	
	0001	1390	8059901	MISC.SEEDING - COOL SEASON MIXTURES	1.00	0.00	1.00	LS	0.00	\$3,900.00	\$0.00	
	0001	1400	8061005	ROCK DITCH CHECK	51.00	0.00	51.00	LF	0.00	\$26.00	\$0.00	
	0001	1410	8061016	SEDIMENT REMOVAL	7.00	0.00	7.00	CUYD	0.00	\$40.00	\$0.00	
	0001	1420	8061019	SILT FENCE	277.00	0.00	277.00	LF	0.00	\$5.75	\$0.00	
	0001	1430	8061050	TYPE C BERM	170.00	0.00	170.00	LF	0.00	\$29.00	\$0.00	
	0001	1440	8069901	MISC.TEMPORARY SEEDING AND MULCHING	1.00	0.00	1.00	LS	0.00	\$1,950.00	\$0.00	
	0040	1450	9031010	CONCRETE FOOTINGS, EMBEDDED	1.20	0.00	1.20	CUYD	0.00	\$2,100.00	\$0.00	
	0040	1460	9031270A	2 IN. PSST POST - 12 GA.	192.00	0.00	192.00	LF	0.00	\$13.80	\$0.00	
	0040	1470	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	36.00	0.00	36.00	LF	0.00	\$35.00	\$0.00	
	0040	1480	9035004A	SH-FLAT SHEET	36.00	0.00	36.00	SQFT	0.00	\$35.00	\$0.00	
	0070	1490	2061000	CLASS 1 EXCAVATION	80.00	0.00	80.00	CUYD	0.00	\$25.00	\$0.00	
	0070	1500	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$45,200.00	\$0.00	
	0070	1510	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	110.00	0.00	110.00	SQYD	0.00	\$109.00	\$0.00	
	0070	1520	7011104	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	54.10	0.00	54.10	LF	0.00	\$676.00	\$0.00	
	0070	1530	7011203	ROCK SOCKETS (2 FT 6IN. DIA.)	36.00	0.00	36.00	LF	0.00	\$715.00	\$0.00	
	0070	1540	7011300	VIDEO CAMERA INSPECTION	4.00	0.00	4.00	EA	0.00	\$700.00	\$0.00	
	0070	1550	7011400	FOUNDATION INSPECTION HOLES	76.00	0.00	76.00	LF	0.00	\$128.00	\$0.00	
	0070	1560	7011600	SONIC LOGGING TESTING	4.00	0.00	4.00	EA	0.00	\$2,950.00	\$0.00	
	0070	1570	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	120.00	0.00	120.00	LF	0.00	\$96.00	\$0.00	
	0070	1580	7027000	PILE POINT REINFORCEMENT	8.00	0.00	8.00	EA	0.00	\$132.00	\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-B01	J3S2219	0070	1590	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	44.60	0.00	44.60	CUYD	0.00	\$915.00	\$0.00
		0070	1600	7034213	SLAB ON CONCRETE I-GIRDER	408.00	0.00	408.00	SQYD	0.00	\$340.00	\$0.00
		0070	1610	7034215	SAFETY BARRIER CURB	317.00	0.00	317.00	LF	0.00	\$86.00	\$0.00
		0070	1620	7056001	TYPE 3 (39 IN.), PRESTRESSED CONCRETE I-GIRDER	404.00	0.00	404.00	LF	0.00	\$192.00	\$0.00
		0070	1630	7061060	REINFORCING STEEL (BRIDGES)	8,900.00	0.00	8,900.00	LB	0.00	\$1.55	\$0.00
		0070	1640	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	2.00	0.00	2.00	EA	0.00	\$1,200.00	\$0.00
		0070	1650	7123610	SLAB DRAIN	24.00	0.00	24.00	EA	0.00	\$345.00	\$0.00
		0070	1660	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,100.00	\$0.00
		0070	1670	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	0.00	\$120.00	\$0.00
		0070	1680	7161002	LAMINATED NEOPRENE BEARING PAD	12.00	0.00	12.00	EA	0.00	\$115.00	\$0.00
		Project J3S2219 - Total Value Posted to Date as of Report Generated Date										
200221-B01 Overall - Total Value Posted to Date as of Report Generated Date											\$516,469.70	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 17, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J2S3120

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	7/13/20	7/16/20	0.80	LS	Route U Entire Project					
0020	2031000	CLASS A EXCAVATION	7/13/20	7/16/20	58.00	CUYD	Route U Plan Locations.	39+90.5		42+14		
0030	2036000	COMPACTING EMBANKMENT	7/13/20	7/16/20	48.00	CUYD	Route U Plan Locations	39+90.5		42+14		Density was by visual inspection. Samples of embankment material determined material was too rocky to test.
0040	2142000	FURNISHING ROCK FILL	7/13/20	7/16/20	74.00	CUYD	Route U Plan Locations					Material was visually inspected during installation and accepted for use on project.
0050	2143000	PLACING ROCK FILL	7/13/20	7/16/20	74.00	CUYD	Route U Plan Locations	39+90.5		42+14		
0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	7/10/20	7/16/20	45.00	SQYD	Route U Plan Locations					
0070	3049910	MISC. AGGREGATE FOR BASE	7/13/20	7/16/20	4.00	TONS	Route U Pavement Edge	39+90.5		42+14		
0080	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	7/10/20	7/16/20	67.60	TONS	Route U Plan Locations					
0090	4071005	TACK COAT	7/10/20	7/16/20	38.00	GAL	Route U Plan Locations					
0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	7/13/20	7/16/20	342.00	CUYD	Bridge A8838	40+20		41+84		
0110	6113040	PLACING TYPE 2 ROCK BLANKET	7/13/20	7/16/20	342.00	CUYD	Bridge A8838 Plan Locations					
0180	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	7/13/20	7/16/20	1,250.00	LF	RTE. U Edgelines	37+75	LT/10	44+00	RT/10	
0190	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	7/13/20	7/16/20	1,250.00	LF	Route U Centerline	35+44	CL	46+69	CL	The measured quantity of stripe required to complete the work was 1000 LF more than plan quantity.
0200	6207001	PAVEMENT MARKING REMOVAL	7/13/20	7/16/20	400.00	LF		38+30		43+74		
0210	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	7/10/20	7/16/20	445.00	SQYD	Route U Plan Locations					
0220	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REM	7/10/20	7/16/20	23.00	SQYD	Route U Plan Locations					
0230	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	7/13/20	7/16/20	513.00	SQYD	Bridge A8838 Type 2 Rock Blanket Plan Locations					
0250	8059901	MISC. SEEDING	7/13/20	7/16/20	0.80	LS	Route U Plan Locations					80% Paid at Installation, remaining 20% will be paid after achieving Final Stabilization.
0310	9031270A	2 IN. PSST POST - 12 GA.	7/14/20	7/16/20	180.00	LF	Bridge A8838					
0320	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	7/14/20	7/16/20	36.00	LF	Bridge A8838					
0330	9035069A	SHF-FLAT SHEET FLUORESCENT	7/14/20	7/16/20	36.00	SQFT	Bridge A8838					
0360	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	7/10/20	7/16/20	111.00	SQYD	Route U Plan Locations					

Project: J2S3177

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0600	2019901	MISC.	7/13/20	7/16/20	1.00	LS	J2S3177 Plan Locations					
0610	2022010	REMOVAL OF IMPROVEMENTS	7/13/20	7/16/20	0.40	LS	J2S3177 Plan Removals					
0970	2160500	REMOVAL OF BRIDGES	7/13/20	7/16/20	0.50	LS	Bridge H0231 South Abutment, Superstructure, Deck, and 50% of North Abutment.					

The information below this line are details from Line Item agency views.

No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0030	COMPACTING EMBANKMENT	Material		6	Jul 16, 2020	SYSTEM	(\$1,680.00)	
				6	Jul 16, 2020	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
0030 - Total							\$0.00	
0040	FURNISHING ROCK FILL	Material		6	Jul 16, 2020	SYSTEM	(\$1,480.00)	
				6	Jul 16, 2020	SYSTEM	\$1,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
0040 - Total							\$0.00	
0060	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		6	Jul 16, 2020	SYSTEM	(\$1,215.00)	
				6	Jul 16, 2020	SYSTEM	\$1,215.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
0060 - Total							\$0.00	
0070	MISC. PERMANENT AGGREGATE EDGE TREATMENT	Material		6	Jul 16, 2020	SYSTEM	(\$504.00)	
				6	Jul 16, 2020	SYSTEM	\$504.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
0070 - Total							\$0.00	
0080	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Price		6	Jul 16, 2020	SYSTEM	(\$92.02)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				(\$92.02)
	Price - Total				(\$92.02)			
0080 - Total							(\$92.02)	
0090	TACK COAT	Material		6	Jul 16, 2020	SYSTEM	(\$874.00)	
				6	Jul 16, 2020	SYSTEM	\$874.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total				\$0.00			
0090 - Total							\$0.00	
0100	FURNISHING TYPE 2 ROCK BLANKET	Material		3	Jun 2, 2020	SYSTEM	(\$2,713.50)	
				3	Jun 2, 2020	SYSTEM	\$2,713.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				4	Jun 17, 2020	SYSTEM	(\$2,713.50)	
				4	Jun 17, 2020	SYSTEM	\$2,713.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$2,713.50)	
				5	Jul 1, 2020	SYSTEM	\$2,713.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$16,564.50)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on July 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0100	FURNISHING TYPE 2 ROCK BLANKET	Material		6	Jul 16, 2020	SYSTEM	\$16,564.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	0100 - Total						\$0.00	
0180	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		6	Jul 16, 2020	SYSTEM	(\$1,300.00)	
				6	Jul 16, 2020	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user haggaj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
0180 - Total						\$0.00		
0190	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		6	Jul 16, 2020	SYSTEM	(\$1,300.00)	
				6	Jul 16, 2020	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user haggaj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
0190 - Total						\$0.00		
0230	PERMANENT EROSION CONTROL GEOTEXTILE	Material		4	Jun 17, 2020	SYSTEM	(\$260.00)	
				4	Jun 17, 2020	SYSTEM	\$260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$260.00)	
				5	Jul 1, 2020	SYSTEM	\$260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$1,593.80)	
				6	Jul 16, 2020	SYSTEM	\$1,593.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user haggaj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
0230 - Total						\$0.00		
0250	MISC. SEEDING	Material		6	Jul 16, 2020	SYSTEM	(\$3,120.00)	
				6	Jul 16, 2020	SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user haggaj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
0250 - Total						\$0.00		
0260	ROCK DITCH CHECK	Material		3	Jun 2, 2020	SYSTEM	(\$1,664.00)	
				3	Jun 2, 2020	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user haggaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				4	Jun 17, 2020	SYSTEM	(\$1,664.00)	
				4	Jun 17, 2020	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$1,664.00)	
				5	Jul 1, 2020	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0260	ROCK DITCH CHECK	Material		6	Jul 16, 2020	SYSTEM	(\$1,664.00)	
				6	Jul 16, 2020	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user haggaj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total					\$0.00		
	0260 - Total					\$0.00		
0280	SILT FENCE	Material		3	Jun 2, 2020	SYSTEM	(\$230.00)	
				3	Jun 2, 2020	SYSTEM	\$230.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user haggaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				4	Jun 17, 2020	SYSTEM	(\$230.00)	
				4	Jun 17, 2020	SYSTEM	\$230.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$230.00)	
				5	Jul 1, 2020	SYSTEM	\$230.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$230.00)	
				6	Jul 16, 2020	SYSTEM	\$230.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user haggaj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total					\$0.00		
0280 - Total					\$0.00			
0330	SHF-FLAT SHEET FLUORESCENT	Material		6	Jul 16, 2020	SYSTEM	(\$1,260.00)	
				6	Jul 16, 2020	SYSTEM	\$1,260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user haggaj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total					\$0.00		
0330 - Total					\$0.00			
0360	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		6	Jul 16, 2020	SYSTEM	(\$10,545.00)	
				6	Jul 16, 2020	SYSTEM	\$10,545.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user haggaj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total					\$0.00		
0360 - Total					\$0.00			
0400	CLASS B CONCRETE (SUBSTRUCTURE)	Material		2	May 17, 2020	SYSTEM	(\$33,790.00)	
				2	May 17, 2020	SYSTEM	\$33,790.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user haggaj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				3	Jun 2, 2020	SYSTEM	(\$33,790.00)	
				3	Jun 2, 2020	SYSTEM	\$33,790.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user haggaj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				4	Jun 17, 2020	SYSTEM	(\$33,790.00)	
				4	Jun 17, 2020	SYSTEM	\$33,790.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$33,790.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on July 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0400	CLASS B CONCRETE (SUBSTRUCTURE)	Material		5	Jul 1, 2020	SYSTEM	\$33,790.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$33,790.00)	
				6	Jul 16, 2020	SYSTEM	\$33,790.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user haggaj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total				\$0.00			
0400 - Total							\$0.00	
0410	SAFETY BARRIER CURB	Material		5	Jul 1, 2020	SYSTEM	(\$29,267.00)	
				5	Jul 1, 2020	SYSTEM	\$29,267.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$29,267.00)	
				6	Jul 16, 2020	SYSTEM	\$29,267.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user haggaj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
	- Total				\$0.00			
Material - Total				\$0.00				
0410 - Total							\$0.00	
0420	SLAB ON CONCRETE NU-GIRDER	Material		3	Jun 2, 2020	SYSTEM	(\$36,676.00)	
				3	Jun 2, 2020	SYSTEM	\$36,676.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user haggaj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				4	Jun 17, 2020	SYSTEM	(\$57,782.00)	
				4	Jun 17, 2020	SYSTEM	\$57,782.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user haggaj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$105,184.00)	
				5	Jul 1, 2020	SYSTEM	\$105,184.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$105,184.00)	
				6	Jul 16, 2020	SYSTEM	\$105,184.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user haggaj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
	- Total				\$0.00			
Material - Total				\$0.00				
0420 - Total							\$0.00	
0440	SLAB DRAIN	Material		4	Jun 17, 2020	SYSTEM	(\$6,480.00)	
				4	Jun 17, 2020	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user haggaj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$6,480.00)	
				5	Jul 1, 2020	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user haggaj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$6,480.00)	
				6	Jul 16, 2020	SYSTEM	\$6,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user haggaj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
	- Total				\$0.00			
Material - Total				\$0.00				
0440 - Total							\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on July 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0450	VERTICAL DRAIN AT END BENTS	Material		5	Jul 1, 2020	SYSTEM	(\$6,200.00)	
				5	Jul 1, 2020	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user haggaj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$6,200.00)	
				6	Jul 16, 2020	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user haggaj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
				- Total		\$0.00		
	Material - Total				\$0.00			
	0450 - Total				\$0.00			
0900	GUARDRAIL TYPE A	Construction Stockpile		1	May 1, 2020	SYSTEM	\$799.50	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total		\$799.50		
Construction Stockpile - Total				\$799.50				
0900 - Total				\$799.50				
0910	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (NEW CONSTRUCTION ONLY)	Construction Stockpile		1	May 1, 2020	SYSTEM	\$4,116.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total		\$4,116.00		
Construction Stockpile - Total				\$4,116.00				
0910 - Total				\$4,116.00				
0920	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	Construction Stockpile		1	May 1, 2020	SYSTEM	\$584.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total		\$584.00		
Construction Stockpile - Total				\$584.00				
0920 - Total				\$584.00				
0930	TYPE A CRASHWORTHY END TERMINAL	Construction Stockpile		1	May 1, 2020	SYSTEM	\$4,530.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total		\$4,530.00		
Construction Stockpile - Total				\$4,530.00				
0930 - Total				\$4,530.00				
0940	END ANCHOR	Construction Stockpile		1	May 1, 2020	SYSTEM	\$535.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total		\$535.00		
Construction Stockpile - Total				\$535.00				
0940 - Total				\$535.00				
Overall - Total				\$10,472.48				