



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on November 3, 2020

Pay Estimate Created Date: November 2, 2020

<b>Progress Estimate Number</b> 14	<b>Contract ID</b> 200221-C01 <b>Prime Contractor</b> Lehman Construction, LLC	<b>Pay Period Start</b> October 16, 2020 <b>Pay Period End</b> November 1, 2020	<b>Original Contract Amount</b> \$1,525,911.00 <b>Net Change Order Amount</b> \$23,351.00 <b>Current Contract Amount</b> \$1,549,262.00
---------------------------------------	---	--	---

Approval Date	By User
November 2, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by laymar
November 2, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by riley1
November 3, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	December 1, 2020		97.40%

Contract Informational Dates			Milestones			
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone
Acceptance Date			J3P3125 - Calendar Days - Road User Cost	June 27, 2020	June 27, 2020	Milestone Complete
Awarded Date	March 4, 2020	March 4, 2020	J3P3125 - Calendar Days - Contract Administrative Costs	June 27, 2020	June 27, 2020	Milestone Complete
Letting Date	February 21, 2020	February 21, 2020				
Notice to Proceed Date	April 6, 2020	April 6, 2020				
Open to Traffic Date						
Work Began Date	April 6, 2020	April 6, 2020				

Contract Total Pay For Estimate No. 14			
	This Estimate	Previous	To Date
200221-C01			
Total Posted Items Pay	\$151,440.40	\$1,357,467.19	\$1,508,907.59
Gross Item Adjustments	(\$17,786.13)	\$8,542.73	(\$9,243.40)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,366,009.92	\$1,499,664.19
<b>Contract Total Payable This Estimate:</b>	<b>\$133,654.27</b>		

## Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J3P3126	0520	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$10.650	1,213	\$12,918.45
	0530	4019905	MISC.OPTIONAL PAVEMENT	SQYD	\$66.000	1,213	\$80,058.00
	0540	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$55.000	214.47	\$11,795.85
	0550	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$20.000	214.47	\$4,289.40
	0640	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	SQYD	\$3.500	462.2	\$1,617.70
	0710	6061060	MGS GUARDRAIL	LF	\$27.000	275	\$7,425.00
	0720	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$3,210.000	4	\$12,840.00
	0730	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,210.000	4	\$12,840.00
	0760	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	SQYD	\$66.000	116	\$7,656.00
<b>Project J3P3126 - Total</b>							<b>\$151,440.40</b>
<b>Overall - Total</b>							<b>\$151,440.40</b>

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

## Line Item Adjustments This Estimate



# Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on November 3, 2020

Pay Estimate Created Date: November 2, 2020

Progress Estimate Number 14		Contract ID 200221-C01 Prime Contractor Lehman Construction, LLC		Pay Period Start October 16, 2020 Pay Period End November 1, 2020		Original Contract Amount \$1,525,911.00 Net Change Order Amount \$23,351.00 Current Contract Amount \$1,549,262.00		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3P3125	0280	24 IN. PIPE GROUP C	Material			-38	\$55.00	(\$2,090.00)
	0280	24 IN. PIPE GROUP C	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 10 on the current Payment Estimate.	38	\$55.00	\$2,090.00
J3P3126	0530	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	1213.0 sqyds BB x -67.5 x 1.98 x 8.25 / 36 x 3.2%= -\$1188.86 1213.0 sqyds BP1 x -67.5 x 1.98 x 1.75 / 36 x 3.2%= -\$299.47 Total--\$1488.33			(\$1,488.33)
	0530	MISC.	Other Item Adjustment	Fuel Price	-0.45 x 667.2 tons x 3.32 = -\$996.80			(\$996.80)
	0710	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,029.00)
	0710	MGS GUARDRAIL	Material			-275	\$27.00	(\$7,425.00)
	0710	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.	275	\$27.00	\$7,425.00
	0720	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$6,148.00)
	0720	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material			-4	\$3,210.00	(\$12,840.00)
	0720	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.	4	\$3,210.00	\$12,840.00
	0730	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$6,124.00)
	0730	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			-4	\$3,210.00	(\$12,840.00)
	0730	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user laymar overriding Payment Estimate Exception 3 on the current Payment Estimate.	4	\$3,210.00	\$12,840.00
	0810	CLASS B CONCRETE (SUBSTRUCTURE)	Material			-42.6	\$805.00	(\$34,293.00)
	0810	CLASS B CONCRETE (SUBSTRUCTURE)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user laymar overriding Payment Estimate Exception 4 on the current Payment Estimate.	42.6	\$805.00	\$34,293.00
	0820	SLAB ON CONCRETE I-GIRDER	Material			-397	\$355.00	(\$140,935.00)
	0820	SLAB ON CONCRETE I-GIRDER	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user laymar overriding Payment Estimate Exception 5 on the current Payment Estimate.	397	\$355.00	\$140,935.00
	0830	SAFETY BARRIER CURB	Material			-287	\$90.00	(\$25,830.00)
	0830	SAFETY BARRIER CURB	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item	287	\$90.00	\$25,830.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on November 3, 2020

Pay Estimate Created Date: November 2, 2020

<b>Progress Estimate Number</b> 14		<b>Contract ID</b> 200221-C01 <b>Prime Contractor</b> Lehman Construction, LLC		<b>Pay Period Start</b> October 16, 2020 <b>Pay Period End</b> November 1, 2020		<b>Original Contract Amount</b> \$1,525,911.00 <b>Net Change Order Amount</b> \$23,351.00 <b>Current Contract Amount</b> \$1,549,262.00		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3P3126					Adjustment (0005) due to user laymar overriding Payment Estimate Exception 8 on the current Payment Estimate.			
Total								(\$17,786.13)



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on November 3, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3P3125	FAF 41-1(9)	Bridge replacement	41	SALINE	over Flat Creek one mile west of Route D
J3P3126	FAF 41-1(10)	Bridge replacement	41	SALINE	over Camp Creek 1.5 miles east of Rte E
Totals by Job Numbers					
J3P3125			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$721,959.90	\$721,959.90
	Gross Item Adjustments		\$0.00	(\$6,758.27)	(\$6,758.27)
	Gross Item Pay		\$0.00	\$715,201.63	\$715,201.63
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J3P3126			This Estimate	Previous	To Date
	Posted Item Pay		\$151,440.40	\$635,507.29	\$786,947.69
	Gross Item Adjustments		(\$17,786.13)	\$15,301.00	(\$2,485.13)
	Gross Item Pay		\$133,654.27	\$650,808.29	\$784,462.56
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on November 3, 2020

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J3P3126, Item 6061060, Project Item Line Number 0710, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	District materials needs to report	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3126, Item 6061069, Project Item Line Number 0720, Material Set 606106996, Material 1040GRAB - Bridge Anchor Section, Acceptance Action Generic 1040GRAB is insufficient.	District materials needs to report	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3126, Item 6063014, Project Item Line Number 0730, Material Set 606301496, Material 1040GRCW..A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW..A is insufficient.	District materials needs to report	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3126, Item 7032003, Project Item Line Number 0810, Material Set 703200396, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	QC needs to report material	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3126, Item 7034213, Project Item Line Number 0820, Material Set 703421396, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	QC needs to report material	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3126, Item 7034213, Project Item Line Number 0820, Material Set 703421396, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	QA needs to report 28 day break	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3126, Item 7034213, Project Item Line Number 0820, Material Set 703421396, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	QC needs to report 28 day break	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3126, Item 7034215, Project Item Line Number 0830, Material Set 703421596, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	QA needs to report 28 day break	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3126, Item 7034215, Project Item Line Number 0830, Material Set 703421596, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	QC needs to report test data	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3P3125, Item 7250424, Project Item Line Number 0280, Material Set 725042496, Material 1020CPCSZC.024 - CulvPipe Zn Ctd Corrug Stl 24" 600mm, Acceptance Action Generic 1020CPCSZC.024 is insufficient.	QC needs pipe inspection results	laymar	Overridden



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on November 3, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-C01	J3P3125	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$17,000.00	\$17,000.00
		0001	0020	2031000	CLASS A EXCAVATION	3,370.00	0.00	3,370.00	CUYD	3,370.00	\$6.00	\$20,220.00
		0001	0030	2036000	COMPACTING EMBANKMENT	1,131.00	0.00	1,131.00	CUYD	1,131.00	\$6.00	\$6,786.00
		0001	0040	2063000	CLASS 3 EXCAVATION	29.00	0.00	29.00	CUYD	29.00	\$52.00	\$1,508.00
		0001	0050	2071000	LINEAR GRADING CLASS 1	1.50	0.00	1.50	STA	1.50	\$1,600.00	\$2,400.00
		0001	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	5,210.00	0.00	5,210.00	SQYD	5,210.00	\$7.30	\$38,033.00
		0001	0070	4019905	MISC.OPTIONAL PAVEMENT	4,105.00	0.00	4,105.00	SQYD	4,105.00	\$48.00	\$197,040.00
		0001	0080	6079903	MISC.TEMPORARY FENCE	550.00	0.00	550.00	LF	0.00	\$12.00	\$0.00
		0001	0090	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	69.00	0.00	69.00	CUYD	69.00	\$37.00	\$2,553.00
		0001	0100	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	66.00	0.00	66.00	CUYD	66.00	\$55.00	\$3,630.00
		0001	0110	6096042	PLACING TYPE 2 ROCK DITCH LINER	69.00	0.00	69.00	CUYD	69.00	\$20.00	\$1,380.00
		0001	0120	6096043	PLACING TYPE 3 ROCK DITCH LINER	66.00	0.00	66.00	CUYD	66.00	\$20.00	\$1,320.00
		0001	0130	6096050	BEDDING MATERIAL FOR ROCK DITCH LINER	24.00	0.00	24.00	CUYD	24.00	\$45.00	\$1,080.00
		0001	0140	6113020	FURNISHING TYPE 2 ROCK BLANKET	274.00	0.00	274.00	CUYD	274.00	\$55.00	\$15,070.00
		0001	0150	6113040	PLACING TYPE 2 ROCK BLANKET	274.00	0.00	274.00	CUYD	274.00	\$20.00	\$5,480.00
		0001	0160	6161005	CONSTRUCTION SIGNS	963.00	0.00	963.00	SQFT	963.00	\$12.00	\$11,556.00
		0001	0170	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$90.00	\$180.00
		0001	0180	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$24.00	\$48.00
		0001	0190	6161025	CHANNELIZER (TRIM LINE)	10.00	0.00	10.00	EA	0.00	\$18.00	\$0.00
		0001	0200	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	10.00	0.00	10.00	EA	10.00	\$240.00	\$2,400.00
		0001	0210	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,600.00	\$7,200.00
		0001	0220	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$30,000.00	\$30,000.00
		0001	0230	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0240	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	3,196.00	0.00	3,196.00	LF	3,196.00	\$0.85	\$2,716.60
		0001	0250	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,398.00	0.00	1,398.00	LF	1,398.00	\$0.85	\$1,188.30
		0001	0260	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	750.00	0.00	750.00	SQYD	750.00	\$3.50	\$2,625.00
		0001	0270	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$12,000.00	\$12,000.00
		0001	0280	7250424	24 IN. PIPE GROUP C	38.00	0.00	38.00	LF	38.00	\$55.00	\$2,090.00
		0001	0290	7320824A	24 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$560.00	\$1,120.00
		0001	0300	8051000A	SEEDING - COOL SEASON MIXTURES	1.60	0.00	1.60	ACRE	1.60	\$2,220.00	\$3,552.00
		0001	0310	8061005	ROCK DITCH CHECK	60.00	0.00	60.00	LF	60.00	\$16.00	\$960.00
		0001	0320	8061006	ALTERNATE DITCH CHECK	1,250.00	0.00	1,250.00	LF	1,250.00	\$12.00	\$15,000.00
		0001	0330	8061016	SEDIMENT REMOVAL	154.00	0.00	154.00	CUYD	0.00	\$4.00	\$0.00
		0001	0340	8061019	SILT FENCE	163.00	0.00	163.00	LF	163.00	\$3.60	\$586.80
		0001	0350	8064128	TYPE 1 TURF REINFORCEMENT MAT	3,693.00	0.00	3,693.00	SQYD	0.00	\$2.80	\$0.00
		0001	0360	8064129	TYPE 2 TURF REINFORCEMENT MAT	259.00	0.00	259.00	SQYD	0.00	\$4.50	\$0.00
		0001	0370	8064130	TYPE 3 TURF REINFORCEMENT MAT	416.00	0.00	416.00	SQYD	0.00	\$4.75	\$0.00
		0001	0380	8064138	TYPE 2D EROSION CONTROL BLANKET	4,890.00	0.00	4,890.00	SQYD	4,890.00	\$2.35	\$11,491.50
		0010	0390	6061060	MGS GUARDRAIL	300.00	0.00	300.00	LF	300.00	\$27.00	\$8,100.00
		0010	0400	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,210.00	\$12,840.00
		0010	0410	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,210.00	\$12,840.00
		0070	0420	2063300	CLASS 4 EXCAVATION	835.00	0.00	835.00	CUYD	835.00	\$53.00	\$44,255.00
		0070	0430	2069901	MISC.DEWATERING	1.00	0.00	1.00	LS	1.00	\$12,000.00	\$12,000.00
		0070	0440	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on November 3, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-C01	J3P3125	0070	0450	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	248.20	0.00	248.20	CUYD	248.20	\$550.00	\$136,510.00
		0070	0460	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	31,570.00	0.00	31,570.00	LB	31,570.00	\$1.51	\$47,670.70
		0070	0470	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	62.00	0.00	62.00	LF	62.00	\$315.00	\$19,530.00
	Project J3P3125 - Total Value Posted to Date as of Report Generated Date											\$721,959.90
	J3P3126	0001	0480	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$7,000.00	\$7,000.00
		0001	0490	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$14,000.00	\$14,000.00
		0001	0500	2031000	CLASS A EXCAVATION	913.00	0.00	913.00	CUYD	913.00	\$13.00	\$11,869.00
		0001	0510	2036000	COMPACTING EMBANKMENT	761.00	0.00	761.00	CUYD	761.00	\$8.00	\$6,088.00
		0001	0520	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,213.00	0.00	1,213.00	SQYD	1,213.00	\$10.65	\$12,918.45
		0001	0530	4019905	MISC.OPTIONAL PAVEMENT	1,213.00	0.00	1,213.00	SQYD	1,213.00	\$66.00	\$80,058.00
		0001	0540	6113020	FURNISHING TYPE 2 ROCK BLANKET	643.00	0.00	643.00	CUYD	643.00	\$55.00	\$35,365.00
		0001	0550	6113040	PLACING TYPE 2 ROCK BLANKET	643.00	0.00	643.00	CUYD	643.00	\$20.00	\$12,860.00
		0001	0560	6161005	CONSTRUCTION SIGNS	205.00	0.00	205.00	SQFT	205.00	\$12.00	\$2,460.00
		0001	0570	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$90.00	\$180.00
		0001	0580	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$24.00	\$48.00
		0001	0590	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	10.00	0.00	10.00	EA	10.00	\$240.00	\$2,400.00
		0001	0600	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,600.00	\$7,200.00
		0001	0610	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$35,945.63	\$35,945.63
		0001	0620	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,186.00	0.00	1,186.00	LF	0.00	\$2.32	\$0.00
		0001	0630	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	150.00	0.00	150.00	LF	0.00	\$2.32	\$0.00
		0001	0640	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,008.00	0.00	1,008.00	SQYD	1,008.00	\$3.50	\$3,528.00
		0001	0650	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$9,840.00	\$9,840.00
		0001	0660	8051000A	SEEDING - COOL SEASON MIXTURES	0.50	0.00	0.50	ACRE	0.00	\$8,760.00	\$0.00
		0001	0670	8061006	ALTERNATE DITCH CHECK	195.00	0.00	195.00	LF	0.00	\$11.50	\$0.00
		0001	0680	8061016	SEDIMENT REMOVAL	19.00	0.00	19.00	CUYD	0.00	\$6.00	\$0.00
		0001	0690	8061019	SILT FENCE	221.00	0.00	221.00	LF	221.00	\$3.60	\$795.60
		0001	0700	8061050	TYPE C BERM	164.00	0.00	164.00	LF	0.00	\$30.00	\$0.00
		0010	0710	6061060	MGS GUARDRAIL	275.00	0.00	275.00	LF	275.00	\$27.00	\$7,425.00
		0010	0720	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,210.00	\$12,840.00
		0010	0730	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,210.00	\$12,840.00
		0070	0740	2061000	CLASS 1 EXCAVATION	140.00	0.00	140.00	CUYD	0.00	\$16.00	\$0.00
		0070	0750	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0070	0760	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	116.00	0.00	116.00	SQYD	116.00	\$66.00	\$7,656.00
		0070	0770	7021314	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	464.00	15.00	479.00	LF	479.00	\$57.00	\$27,303.00
		0070	0780	7021316	GALVANIZED CAST-IN-PLACE CONCRETE PILES (16 IN)	600.00	296.00	896.00	LF	896.00	\$76.00	\$68,096.00
		0070	0790	7025001	DYNAMIC PILE TESTING	4.00	0.00	4.00	EA	4.00	\$1,600.00	\$6,400.00
		0070	0800	7027000	PILE POINT REINFORCEMENT	16.00	0.00	16.00	EA	16.00	\$600.00	\$9,600.00
		0070	0810	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	42.70	0.00	42.70	CUYD	42.60	\$805.00	\$34,293.00
		0070	0820	7034213	SLAB ON CONCRETE I-GIRDER	397.00	0.00	397.00	SQYD	397.00	\$355.00	\$140,935.00
		0070	0830	7034215	SAFETY BARRIER CURB	287.00	0.00	287.00	LF	287.00	\$90.00	\$25,830.00
0070		0840	7056000	TYPE 2 (32 IN.), PRESTRESSED CONCRETE I-GIRDER	487.00	0.00	487.00	LF	487.00	\$230.00	\$112,010.00	
0070	0850	7061060	REINFORCING STEEL (BRIDGES)	2,640.00	0.00	2,640.00	LB	2,640.00	\$1.35	\$3,564.00		
0070	0860	7123610	SLAB DRAIN	22.00	0.00	22.00	EA	22.00	\$1,600.00	\$35,200.00		
0070	0870	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,700.00	\$3,400.00		



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on November 3, 2020

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-C01	J3P3126	0070	0880	7161000	PLAIN NEOPRENE BEARING PAD	24.00	0.00	24.00	EA	24.00	\$500.00	\$12,000.00
Project J3P3126 - Total Value Posted to Date as of Report Generated Date												\$786,947.68
200221-C01 Overall - Total Value Posted to Date as of Report Generated Date												\$1,508,907.58





Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on November 3, 2020

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J3P3126

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0520	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	10/30/20	11/1/20	1,213.00	SQYD	mainline 1045.2 shoulder 167.8					
0530	4019905	MISC.	10/30/20	11/1/20	1,213.00	SQYD	mainline 1045.2 shoulder 167.8					
0540	6113020	FURNISHING TYPE 2 ROCK BLANKET	10/30/20	11/1/20	214.47	CUYD	1/3 of bent 1 and 1/3 of bent 4					
0550	6113040	PLACING TYPE 2 ROCK BLANKET	10/30/20	11/1/20	214.47	CUYD	1/3 Bent 1 and 1/3 bent 4					
0640	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	10/30/20	11/1/20	462.20	SQYD	1/3 bent 1 and 1/3 bent 4					
0710	6061060	MGS GUARDRAIL	10/30/20	11/1/20	275.00	LF	201+41.43 to 203+17.21 rt 201+76.93 to 203+17.21 lt 204+58.79 to 205+97.07 rt 204+58.79 to 206+34.57 lt					
0720	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	10/30/20	11/1/20	4.00	EA	bridge ends					
0730	6063014	TYPE A CRSHWTHY END TERMINAL (MASH)	10/30/20	11/1/20	4.00	EA	bridge ends					
0760	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	10/30/20	11/1/20	116.00	SQYD	58 bent 1 58 bent 4					

**The information below this line are details from Line Item agency views.**

No Agency View Details Exist



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on November 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0030	COMPACTING EMBANKMENT	Material		2	May 4, 2020	SYSTEM	(\$3,396.00)		
				2	May 4, 2020	SYSTEM	\$3,396.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user sprigj overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				3	May 18, 2020	SYSTEM	(\$3,396.00)		
				3	May 18, 2020	SYSTEM	\$3,396.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user sprigj overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				4	Jun 1, 2020	SYSTEM	(\$3,396.00)		
				4	Jun 1, 2020	SYSTEM	\$3,396.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user riley1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				- Total			\$0.00		
Material - Total							\$0.00		
0030 - Total							\$0.00		
0060	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		5	Jun 16, 2020	SYSTEM	(\$32,687.21)		
				5	Jun 16, 2020	SYSTEM	\$32,687.21	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				6	Jun 30, 2020	SYSTEM	(\$38,033.00)		
				6	Jun 30, 2020	SYSTEM	\$38,033.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				7	Jul 15, 2020	SYSTEM	(\$38,033.00)		
				7	Jul 15, 2020	SYSTEM	\$38,033.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				- Total			\$0.00		
Material - Total							\$0.00		
0060 - Total							\$0.00		
0070	MISC. OPTIONAL PAVEMENT	Other Item Adjustment	ACAD	6	Jun 30, 2020	riley1	(\$3,242.83)	4,105.0 SQYD installed on 6/12 & 6/13.	
	ACAD - Total				(\$3,242.83)				
	MISC. OPTIONAL PAVEMENT			FUEL	6	Jun 30, 2020	riley1	(\$3,515.44)	4,105.0 SQYD installed on 6/12 & 6/13.
	FUEL - Total					(\$3,515.44)			
	Other Item Adjustment - Total							(\$6,758.27)	
0070 - Total							(\$6,758.27)		
0240	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		6	Jun 30, 2020	SYSTEM	(\$2,716.60)		
				6	Jun 30, 2020	SYSTEM	\$2,716.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				7	Jul 15, 2020	SYSTEM	(\$2,716.60)		
				7	Jul 15, 2020	SYSTEM	\$2,716.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				- Total			\$0.00		
Material - Total							\$0.00		
0240 - Total							\$0.00		
0250	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		6	Jun 30, 2020	SYSTEM	(\$1,188.30)		
				6	Jun 30, 2020	SYSTEM	\$1,188.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user laymar overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				7	Jul 15, 2020	SYSTEM	(\$1,188.30)		



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on November 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0250	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		7	Jul 15, 2020	SYSTEM	\$1,188.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 4 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0250 - Total							\$0.00	
0280	24 IN. PIPE GROUP C	Material		4	Jun 1, 2020	SYSTEM	(\$2,090.00)	
			4	Jun 1, 2020	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user riley1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
			5	Jun 16, 2020	SYSTEM	(\$2,090.00)		
			5	Jun 16, 2020	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 7 on the current Payment Estimate.	
			6	Jun 30, 2020	SYSTEM	(\$2,090.00)		
			6	Jun 30, 2020	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user laymar overriding Payment Estimate Exception 10 on the current Payment Estimate.	
			7	Jul 15, 2020	SYSTEM	(\$2,090.00)		
			7	Jul 15, 2020	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user laymar overriding Payment Estimate Exception 12 on the current Payment Estimate.	
			8	Aug 3, 2020	SYSTEM	(\$2,090.00)		
			8	Aug 3, 2020	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user laymar overriding Payment Estimate Exception 5 on the current Payment Estimate.	
			9	Aug 17, 2020	SYSTEM	(\$2,090.00)		
			9	Aug 17, 2020	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user laymar overriding Payment Estimate Exception 7 on the current Payment Estimate.	
			10	Sep 1, 2020	SYSTEM	(\$2,090.00)		
			10	Sep 1, 2020	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user laymar overriding Payment Estimate Exception 9 on the current Payment Estimate.	
			11	Sep 16, 2020	SYSTEM	(\$2,090.00)		
			11	Sep 16, 2020	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user laymar overriding Payment Estimate Exception 7 on the current Payment Estimate.	
			12	Oct 1, 2020	SYSTEM	(\$2,090.00)		
			12	Oct 1, 2020	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user laymar overriding Payment Estimate Exception 10 on the current Payment Estimate.	
			13	Oct 16, 2020	SYSTEM	(\$2,090.00)		
			13	Oct 16, 2020	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user laymar overriding Payment Estimate Exception 12 on the current Payment Estimate.	
			14	Nov 2, 2020	SYSTEM	(\$2,090.00)		
	14	Nov 2, 2020	SYSTEM	\$2,090.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 10 on the current Payment Estimate.			
			- Total				\$0.00	
Material - Total						\$0.00		
0280 - Total							\$0.00	
0300	SEEDING - COOL SEASON MIXTURES	Material		3	May 18, 2020	SYSTEM	(\$1,687.20)	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on November 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0300	SEEDING - COOL SEASON MIXTURES	Material		3	May 18, 2020	SYSTEM	\$1,687.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user sprigj overriding Payment Estimate Exception 8 on the current Payment Estimate.
				4	Jun 1, 2020	SYSTEM	(\$1,687.20)	
				4	Jun 1, 2020	SYSTEM	\$1,687.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user riley1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				5	Jun 16, 2020	SYSTEM	(\$1,687.20)	
				5	Jun 16, 2020	SYSTEM	\$1,687.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 8 on the current Payment Estimate.
				6	Jun 30, 2020	SYSTEM	(\$3,552.00)	
				6	Jun 30, 2020	SYSTEM	\$3,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user laymar overriding Payment Estimate Exception 11 on the current Payment Estimate.
				7	Jul 15, 2020	SYSTEM	(\$3,552.00)	
				7	Jul 15, 2020	SYSTEM	\$3,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user laymar overriding Payment Estimate Exception 13 on the current Payment Estimate.
				8	Aug 3, 2020	SYSTEM	(\$3,552.00)	
				8	Aug 3, 2020	SYSTEM	\$3,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 6 on the current Payment Estimate.
				9	Aug 17, 2020	SYSTEM	(\$3,552.00)	
				9	Aug 17, 2020	SYSTEM	\$3,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 8 on the current Payment Estimate.
				10	Sep 1, 2020	SYSTEM	(\$3,552.00)	
				10	Sep 1, 2020	SYSTEM	\$3,552.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 10 on the current Payment Estimate.
				- Total			\$0.00	
				Material - Total			\$0.00	
	0300 - Total						\$0.00	
	0310	ROCK DITCH CHECK	Material		1	Apr 16, 2020	SYSTEM	(\$960.00)
1					Apr 16, 2020	SYSTEM	\$960.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user sprigj overriding Payment Estimate Exception 5 on the current Payment Estimate.
2					May 4, 2020	SYSTEM	(\$960.00)	
2					May 4, 2020	SYSTEM	\$960.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user sprigj overriding Payment Estimate Exception 8 on the current Payment Estimate.
			- Total			\$0.00		
			Material - Total			\$0.00		
0310 - Total						\$0.00		
0390	MGS GUARDRAIL	Construction Stockpile		4	Jun 1, 2020	SYSTEM	\$3,294.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Jun 30, 2020	SYSTEM	(\$3,294.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
							- Total	
				Construction Stockpile - Total			\$0.00	
0390 - Total						\$0.00		
0400	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		4	Jun 1, 2020	SYSTEM	\$6,148.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Jun 30, 2020	SYSTEM	(\$6,148.00)	Payment Estimate Item Adjustment generated Stockpile Transaction



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on November 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0400		Construction Stockpile	- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
	0400 - Total						\$0.00	
0410	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		4	Jun 1, 2020	SYSTEM	\$6,124.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Jun 30, 2020	SYSTEM	(\$6,124.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
	0410 - Total						\$0.00	
0450	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		1	Apr 16, 2020	SYSTEM	(\$7,975.00)	
				1	Apr 16, 2020	SYSTEM	\$7,975.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user sprigj overriding Payment Estimate Exception 1 on the current Payment Estimate.
				2	May 4, 2020	SYSTEM	(\$87,175.00)	
				2	May 4, 2020	SYSTEM	\$87,175.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user sprigj overriding Payment Estimate Exception 2 on the current Payment Estimate.
				3	May 18, 2020	SYSTEM	(\$118,525.00)	
				3	May 18, 2020	SYSTEM	\$118,525.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user sprigj overriding Payment Estimate Exception 2 on the current Payment Estimate.
				4	Jun 1, 2020	SYSTEM	(\$136,510.00)	
				4	Jun 1, 2020	SYSTEM	\$136,510.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user riley1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				5	Jun 16, 2020	SYSTEM	(\$136,510.00)	
				5	Jun 16, 2020	SYSTEM	\$136,510.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.
				6	Jun 30, 2020	SYSTEM	(\$136,510.00)	
				6	Jun 30, 2020	SYSTEM	\$136,510.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user laymar overriding Payment Estimate Exception 6 on the current Payment Estimate.
				7	Jul 15, 2020	SYSTEM	(\$136,510.00)	
				7	Jul 15, 2020	SYSTEM	\$136,510.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user laymar overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total						\$0.00	
	0450 - Total						\$0.00	
0460	REINFORCING STEEL (CULVERTS-BRIDGE)	Material		2	May 4, 2020	SYSTEM	(\$34,456.69)	
				2	May 4, 2020	SYSTEM	\$34,456.69	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user sprigj overriding Payment Estimate Exception 6 on the current Payment Estimate.
				3	May 18, 2020	SYSTEM	(\$38,575.97)	
				3	May 18, 2020	SYSTEM	\$38,575.97	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user sprigj overriding Payment Estimate Exception 6 on the current Payment Estimate.
				4	Jun 1, 2020	SYSTEM	(\$47,670.70)	
				4	Jun 1, 2020	SYSTEM	\$47,670.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user riley1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				5	Jun 16, 2020	SYSTEM	(\$47,670.70)	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on November 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0460	REINFORCING STEEL (CULVERTS-BRIDGE)	Material		5	Jun 16, 2020	SYSTEM	\$47,670.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user laymar overriding Payment Estimate Exception 5 on the current Payment Estimate.
				6	Jun 30, 2020	SYSTEM	(\$47,670.70)	
				6	Jun 30, 2020	SYSTEM	\$47,670.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user laymar overriding Payment Estimate Exception 8 on the current Payment Estimate.
				7	Jul 15, 2020	SYSTEM	(\$47,670.70)	
				7	Jul 15, 2020	SYSTEM	\$47,670.70	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user laymar overriding Payment Estimate Exception 10 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total							\$0.00	
0460 - Total							\$0.00	
0530	MISC. OPTIONAL PAVEMENT	Other Item Adjustment	ACAD	14	Nov 2, 2020	laymar	(\$1,488.33)	1213.0 sqyds BB x -67.5 x 1.98 x 8.25 / 36 x 3.2%= -\$1188.86 1213.0 sqyds BP1 x -67.5 x 1.98 x 1.75 / 36 x 3.2%= -\$299.47 Total--\$1488.33
	ACAD - Total				(\$1,488.33)			
	MISC. OPTIONAL PAVEMENT		FUEL	14	Nov 2, 2020	laymar	(\$996.80)	-0.45 x 667.2 tons x 3.32 = -\$996.80
			FUEL - Total				(\$996.80)	
	Other Item Adjustment - Total							(\$2,485.13)
0530 - Total							(\$2,485.13)	
0540	FURNISHING TYPE 2 ROCK BLANKET	Material		9	Aug 17, 2020	SYSTEM	(\$11,337.15)	
				9	Aug 17, 2020	SYSTEM	\$11,337.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.
				10	Sep 1, 2020	SYSTEM	(\$11,337.15)	
				10	Sep 1, 2020	SYSTEM	\$11,337.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.
				11	Sep 16, 2020	SYSTEM	(\$23,569.15)	
				11	Sep 16, 2020	SYSTEM	\$23,569.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.
				12	Oct 1, 2020	SYSTEM	(\$23,569.15)	
				12	Oct 1, 2020	SYSTEM	\$23,569.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.
		- Total				\$0.00		
	Material - Total							\$0.00
0540 - Total							\$0.00	
0640	PERMANENT EROSION CONTROL GEOTEXTILE	Material		9	Aug 17, 2020	SYSTEM	(\$1,131.90)	
				9	Aug 17, 2020	SYSTEM	\$1,131.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.
				10	Sep 1, 2020	SYSTEM	(\$1,131.90)	
				10	Sep 1, 2020	SYSTEM	\$1,131.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.
				11	Sep 16, 2020	SYSTEM	(\$1,910.30)	
				11	Sep 16, 2020	SYSTEM	\$1,910.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.
		- Total				\$0.00		
Material - Total							\$0.00	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on November 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0640 - Total							\$0.00	
0710	MGS GUARDRAIL	Construction Stockpile		4	Jun 1, 2020	SYSTEM	\$3,029.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				14	Nov 2, 2020	SYSTEM	(\$3,029.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$0.00
	Construction Stockpile - Total						\$0.00	
	MGS GUARDRAIL	Material		14	Nov 2, 2020	SYSTEM	(\$7,425.00)	
				14	Nov 2, 2020	SYSTEM	\$7,425.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00
Material - Total						\$0.00		
0710 - Total							\$0.00	
0720	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		4	Jun 1, 2020	SYSTEM	\$6,148.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				14	Nov 2, 2020	SYSTEM	(\$6,148.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$0.00
	Construction Stockpile - Total						\$0.00	
	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material		14	Nov 2, 2020	SYSTEM	(\$12,840.00)	
				14	Nov 2, 2020	SYSTEM	\$12,840.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total				\$0.00
Material - Total						\$0.00		
0720 - Total							\$0.00	
0730	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		4	Jun 1, 2020	SYSTEM	\$6,124.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				14	Nov 2, 2020	SYSTEM	(\$6,124.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$0.00
	Construction Stockpile - Total						\$0.00	
	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		14	Nov 2, 2020	SYSTEM	(\$12,840.00)	
				14	Nov 2, 2020	SYSTEM	\$12,840.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user laymar overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total				\$0.00
Material - Total						\$0.00		
0730 - Total							\$0.00	
0770	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	Material		7	Jul 15, 2020	SYSTEM	(\$26,448.00)	
				7	Jul 15, 2020	SYSTEM	\$26,448.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user laymar overriding Payment Estimate Exception 6 on the current Payment Estimate.
				8	Aug 3, 2020	SYSTEM	(\$26,448.00)	
				8	Aug 3, 2020	SYSTEM	\$26,448.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.
				9	Aug 17, 2020	SYSTEM	(\$26,448.00)	
				9	Aug 17, 2020	SYSTEM	\$26,448.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user laymar overriding Payment Estimate Exception 3 on the current Payment Estimate.
				10	Sep 1, 2020	SYSTEM	(\$27,303.00)	
				10	Sep 1, 2020	SYSTEM	\$27,303.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user laymar overriding Payment Estimate Exception 3 on the current Payment Estimate.



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on November 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0770	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	Material		11	Sep 16, 2020	SYSTEM	(\$27,303.00)	
				11	Sep 16, 2020	SYSTEM	\$27,303.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user laymar overriding Payment Estimate Exception 3 on the current Payment Estimate.
				12	Oct 1, 2020	SYSTEM	(\$27,303.00)	
				12	Oct 1, 2020	SYSTEM	\$27,303.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.
				13	Oct 16, 2020	SYSTEM	(\$27,303.00)	
				13	Oct 16, 2020	SYSTEM	\$27,303.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.
	- Total				\$0.00			
Material - Total						\$0.00		
0770 - Total						\$0.00		
0780	GALVANIZED CAST-IN-PLACE CONCRETE PILES (16 IN)	Material		10	Sep 1, 2020	SYSTEM	(\$68,096.00)	
				10	Sep 1, 2020	SYSTEM	\$68,096.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user laymar overriding Payment Estimate Exception 5 on the current Payment Estimate.
				11	Sep 16, 2020	SYSTEM	(\$68,096.00)	
				11	Sep 16, 2020	SYSTEM	\$68,096.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user laymar overriding Payment Estimate Exception 4 on the current Payment Estimate.
				12	Oct 1, 2020	SYSTEM	(\$68,096.00)	
				12	Oct 1, 2020	SYSTEM	\$68,096.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user laymar overriding Payment Estimate Exception 3 on the current Payment Estimate.
	13	Oct 16, 2020	SYSTEM	(\$68,096.00)				
13	Oct 16, 2020	SYSTEM	\$68,096.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.				
- Total				\$0.00				
Material - Total						\$0.00		
0780 - Total						\$0.00		
0810	CLASS B CONCRETE (SUBSTRUCTURE)	Material		8	Aug 3, 2020	SYSTEM	(\$20,447.00)	
				8	Aug 3, 2020	SYSTEM	\$20,447.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user laymar overriding Payment Estimate Exception 3 on the current Payment Estimate.
				9	Aug 17, 2020	SYSTEM	(\$20,447.00)	
				9	Aug 17, 2020	SYSTEM	\$20,447.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user laymar overriding Payment Estimate Exception 5 on the current Payment Estimate.
				10	Sep 1, 2020	SYSTEM	(\$20,447.00)	
				10	Sep 1, 2020	SYSTEM	\$20,447.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user laymar overriding Payment Estimate Exception 7 on the current Payment Estimate.
				11	Sep 16, 2020	SYSTEM	(\$34,293.00)	
				11	Sep 16, 2020	SYSTEM	\$34,293.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user laymar overriding Payment Estimate Exception 5 on the current Payment Estimate.
				12	Oct 1, 2020	SYSTEM	(\$34,293.00)	
				12	Oct 1, 2020	SYSTEM	\$34,293.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user laymar overriding Payment Estimate Exception 4 on the current Payment Estimate.





Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates

Report Generated on November 3, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0810	CLASS B CONCRETE (SUBSTRUCTURE)	Material		13	Oct 16, 2020	SYSTEM	(\$34,293.00)	
				13	Oct 16, 2020	SYSTEM	\$34,293.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user laymar overriding Payment Estimate Exception 3 on the current Payment Estimate.
				14	Nov 2, 2020	SYSTEM	(\$34,293.00)	
				14	Nov 2, 2020	SYSTEM	\$34,293.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user laymar overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	0810 - Total						\$0.00	
0820	SLAB ON CONCRETE I-GIRDER	Material		12	Oct 1, 2020	SYSTEM	(\$84,561.00)	
				12	Oct 1, 2020	SYSTEM	\$84,561.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user laymar overriding Payment Estimate Exception 6 on the current Payment Estimate.
				13	Oct 16, 2020	SYSTEM	(\$140,935.00)	
				13	Oct 16, 2020	SYSTEM	\$140,935.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user laymar overriding Payment Estimate Exception 5 on the current Payment Estimate.
				14	Nov 2, 2020	SYSTEM	(\$140,935.00)	
				14	Nov 2, 2020	SYSTEM	\$140,935.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user laymar overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total						\$0.00		
0820 - Total						\$0.00		
0830	SAFETY BARRIER CURB	Material		13	Oct 16, 2020	SYSTEM	(\$25,830.00)	
				13	Oct 16, 2020	SYSTEM	\$25,830.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user laymar overriding Payment Estimate Exception 9 on the current Payment Estimate.
				14	Nov 2, 2020	SYSTEM	(\$25,830.00)	
				14	Nov 2, 2020	SYSTEM	\$25,830.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user laymar overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
0830 - Total						\$0.00		
Overall - Total							(\$9,243.40)	