



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on December 17, 2020

Pay Estimate Created Date: December 16, 2020

Progress Estimate Number 15	Contract ID 200221-D02 Prime Contractor Lehman Construction, LLC	Pay Period Start December 2, 2020 Pay Period End December 15, 2020	Original Contract Amount \$2,119,669.44 Net Change Order Amount \$8,331.32 Current Contract Amount \$2,128,000.76
---------------------------------------	---	---	--

Approval Date		By User
December 16, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	ackert1
December 16, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	niemej1
December 17, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	December 1, 2020		99.47%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 15			
	This Estimate	Previous	To Date
200221-D02			
Total Posted Items Pay	\$147,791.86	\$1,968,845.79	\$2,116,637.65
Gross Item Adjustments	(\$2,220.00)	\$0.00	(\$2,220.00)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,968,845.79	\$2,114,417.65
Contract Total Payable This Estimate:	\$145,571.86		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3260	0470	2019901	MISC.CLEARING AND GRUBBING	LS	\$6,000.000	0.5	\$3,000.00
	0540	3105003	GRAVEL (A) OR CRUSHED STONE (B)	SQYD	\$12.000	143	\$1,716.00
	0550	4019905	MISC.OPTIONAL PAVEMENT 8 IN. PCCP. OR 10 IN. HMA	SQYD	\$59.000	1,497.9	\$88,376.10
	0610	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$40.000	248.6	\$9,944.00
	0620	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$18.000	248.6	\$4,474.80
	0690	6161047	TYPE III OBJECT MARKER	EA	\$407.670	12	\$4,892.04
	0720	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	SQYD	\$3.500	431.5	\$1,510.25
	0760	8059901	MISC.SEEDING - COOL SEASON MIXTURES	LS	\$3,850.000	0.8	\$3,080.00
	0770	8061005	ROCK DITCH CHECK	LF	\$12.750	35	\$446.25
	0870	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	SQYD	\$200.000	110	\$22,000.00
	5011	7019902	MISC.Coring Drilled Shafts	EA	\$1.000	2,905.68	\$2,905.68
	5021	2039901	MISC.Unsuitable Material	LS	\$5,446.740	1	\$5,446.74
Project J5S3260 - Total							\$147,791.86
Overall - Total							\$147,791.86

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3251	0340	BRIDGE APPROACH SLAB (MINOR ROAD)	Other Item Adjustment	Asphalt Cement Price Adjustment	131.00 SY 10.25" thick 3.20 % Virgin AC Mix: 20-13 See report			(\$177.24)
	0340	BRIDGE APPROACH SLAB (MINOR ROAD)	Other Item Adjustment	Asphalt Cement Price Adjustment	131.00 SY 1.75" thick 3.50 % Virgin AC Mix: BP-1 19-81A See report			(\$33.10)
	0350	SLAB ON STEEL	MaterialCredit			993.455	\$265.00	\$263,265.58



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 17, 2020

Pay Estimate Created Date: December 16, 2020

Progress Estimate Number 15		Contract ID 200221-D02 Prime Contractor Lehman Construction, LLC		Pay Period Start December 2, 2020 Pay Period End December 15, 2020		Original Contract Amount \$2,119,669.44 Net Change Order Amount \$8,331.32 Current Contract Amount \$2,128,000.76		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3251	0350	SLAB ON STEEL	Material			-993.455	\$265.00	(\$263,265.58)
J5S3260	0500	EMBANKMENT IN PLACE	MaterialCredit			879	\$14.00	\$12,306.00
	0500	EMBANKMENT IN PLACE	Material			-879	\$14.00	(\$12,306.00)
	0510	COMPACTING EMBANKMENT	MaterialCredit			1,120	\$6.00	\$6,720.00
	0510	COMPACTING EMBANKMENT	Material			-1,120	\$6.00	(\$6,720.00)
	0540	GRAVEL (A) OR CRUSHED STONE (B)	Material			-143	\$12.00	(\$1,716.00)
	0540	GRAVEL (A) OR CRUSHED STONE (B)	Other Item Adjustment	Material Discrepancy Payment Adjustment	Rock has been reported			\$1,716.00
	0550	MISC.	Material			-1,497.9	\$59.00	(\$88,376.10)
	0550	MISC.	Other Item Adjustment	Material Discrepancy Payment Adjustment	Field tests run by QC pending asphalt plant test results.			\$88,376.10
	0550	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	1497.00 SY 8.25" thick 3.20 % Virgin AC Mix: BB 20-13 See report			(\$1,631.21)
	0550	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	1497.00 SY 1.75" thick 3.50 % Virgin AC Mix: BP-1 19-81A See report			(\$378.45)
	0560	FURNISHING TYPE 2 ROCK DITCH LINER	MaterialCredit			28	\$45.00	\$1,260.00
	0560	FURNISHING TYPE 2 ROCK DITCH LINER	Other Item Adjustment	Material Discrepancy Payment Adjustment	Rock completed			(\$1,260.00)
	0570	FURNISHING TYPE 3 ROCK DITCH LINER	MaterialCredit			41	\$45.00	\$1,845.00
	0570	FURNISHING TYPE 3 ROCK DITCH LINER	Other Item Adjustment	Material Discrepancy Payment Adjustment	Rock is completed			(\$1,845.00)
	0600	BEDDING MATERIAL FOR ROCK DITCH LINER	MaterialCredit			15	\$120.00	\$1,800.00
	0600	BEDDING MATERIAL FOR ROCK DITCH LINER	Other Item Adjustment	Material Discrepancy Payment Adjustment	Bedding completed			(\$1,800.00)
0740	15 IN. PIPE GROUP C	MaterialCredit			34	\$65.00	\$2,210.00	
0740	15 IN. PIPE GROUP C	Material			-34	\$65.00	(\$2,210.00)	
0870	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-110	\$200.00	(\$22,000.00)	
0870	BRIDGE APPROACH SLAB (MINOR ROAD)	Other Item Adjustment	Material Discrepancy Payment Adjustment	Asphalt completed waiting on core results			\$22,000.00	
0880	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	MaterialCredit			95.6	\$750.00	\$71,700.00	
0880	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	Material			-95.6	\$750.00	(\$71,700.00)	
0890	ROCK SOCKETS (3 FT 6 IN.	MaterialCredit			38	\$1,000.00	\$38,000.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on December 17, 2020

Pay Estimate Created Date: December 16, 2020

Progress Estimate Number 15		Contract ID 200221-D02 Prime Contractor Lehman Construction, LLC		Pay Period Start December 2, 2020 Pay Period End December 15, 2020		Original Contract Amount \$2,119,669.44 Net Change Order Amount \$8,331.32 Current Contract Amount \$2,128,000.76		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3260		DIA.)						
	0890	ROCK SOCKETS (3 FT 6 IN. DIA.)	Material			-38	\$1,000.00	(\$38,000.00)
	0970	SLAB ON CONCRETE I-GIRDER	MaterialCredit			556	\$312.00	\$173,472.00
	0970	SLAB ON CONCRETE I-GIRDER	Material			-101.455	\$312.00	(\$31,653.96)
	0970	SLAB ON CONCRETE I-GIRDER	Other Item Adjustment	Material Discrepancy Payment Adjustment	Deck completed 28 day breaks in soon			(\$141,818.04)
	0980	SAFETY BARRIER CURB	MaterialCredit			426	\$80.00	\$34,080.00
	0980	SAFETY BARRIER CURB	Other Item Adjustment	Material Discrepancy Payment Adjustment	waiting for 28 day break			(\$34,080.00)
	1000	REINFORCING STEEL (BRIDGES)	MaterialCredit			22,040	\$1.25	\$27,550.00
	1000	REINFORCING STEEL (BRIDGES)	Other Item Adjustment	Material Discrepancy Payment Adjustment	PAL reported			(\$27,550.00)
	1010	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	MaterialCredit			6	\$550.00	\$3,300.00
	1010	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	Other Item Adjustment	Material Discrepancy Payment Adjustment	Free Form report needed			(\$3,300.00)
	1020	SLAB DRAIN	MaterialCredit			6	\$250.00	\$1,500.00
	1020	SLAB DRAIN	Other Item Adjustment	Material Discrepancy Payment Adjustment	Slab Drains need a freeform report			(\$1,500.00)
	1030	VERTICAL DRAIN AT END BENTS	MaterialCredit			2	\$1,250.00	\$2,500.00
	1030	VERTICAL DRAIN AT END BENTS	Other Item Adjustment	Material Discrepancy Payment Adjustment	Completed			(\$2,500.00)
Total								(\$2,220.00)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on December 17, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3251	FAS S401(58)	Bridge rehabilitation	K	COOPER	over Black water River north of Black water
J5S3260	FAS S401(63)	Bridge replacement	DD	COOPER	0.7 mile west of Route K, near Blackwater
Totals by Job Numbers					
J5S3251			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$1,056,638.04	\$1,056,638.04
	Gross Item Adjustments		(\$210.34)	\$0.00	(\$210.34)
	Gross Item Pay		(\$210.34)	\$1,056,638.04	\$1,056,427.70
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J5S3260			This Estimate	Previous	To Date
	Posted Item Pay		\$147,791.86	\$912,207.75	\$1,059,999.61
	Gross Item Adjustments		(\$2,009.66)	\$0.00	(\$2,009.66)
	Gross Item Pay		\$145,782.20	\$912,207.75	\$1,057,989.95
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on December 17, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3260, Item 2035500, Project Item Line Number 0500, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3260, Item 2036000, Project Item Line Number 0510, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3260, Item 3105003, Project Item Line Number 0540, Material Set 310500396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3260, Item 4019905, Project Item Line Number 0550, Material Set 401990596, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3260, Item 5031011A, Project Item Line Number 0870, Material Set 5031011A96, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3260, Item 7011106, Project Item Line Number 0880, Material Set 701110696, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3260, Item 7011106, Project Item Line Number 0880, Material Set 701110696, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3260, Item 7011205, Project Item Line Number 0890, Material Set 701120596, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3260, Item 7011205, Project Item Line Number 0890, Material Set 701120596, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3251, Item 7034212, Project Item Line Number 0350, Material Set 703421296, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3260, Item 7034213, Project Item Line Number 0970, Material Set 703421396, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J5S3260, Item 7250415, Project Item Line Number 0740, Material Set 725041596, Material 1020CPCSZC.015 - CulvPipe Zn Ctd Corrug Stl 15" 375mm, Acceptance Action Generic 1020CPCSZC.015 is insufficient.	No Remark was entered by Engineer	ackert1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200221-D02, Contract Project J5S3260, Project Item Line Number 0790, Contract Line Item Number 0790, Item 8061019, Minor Item.	No Remark was entered by Engineer	ackert1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-D02	J5S3251	0001	0010	2019901	MISC.Clearing and Grubbing	1.00	0.00	1.00	LS	1.00	\$35,000.00	\$35,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0001	0030	2153000	SHAPING SLOPES, CLASS III	7.00	0.00	7.00	100F	7.00	\$1,100.00	\$7,700.00
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	41.20	0.00	41.20	TONS	41.20	\$199.00	\$8,198.80
		0001	0050	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	13.30	0.00	13.30	TONS	13.30	\$521.00	\$6,929.30
		0001	0060	4071005	TACK COAT	38.00	0.00	38.00	GAL	38.00	\$0.38	\$14.44
		0001	0070	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	20.00	0.00	20.00	CUYD	20.00	\$100.00	\$2,000.00
		0001	0080	6096041	PLACING TYPE 1 ROCK DITCH LINER	20.00	0.00	20.00	CUYD	20.00	\$100.00	\$2,000.00
		0001	0090	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-2.00	0.00	EA	0.00	\$500.00	\$0.00
		0001	0100	6161005	CONSTRUCTION SIGNS	1,063.00	-288.00	775.00	SQFT	775.00	\$6.50	\$5,037.50
		0001	0110	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$35.00	\$70.00
		0001	0120	6161009	FLAG ASSEMBLY	4.00	-2.00	2.00	EA	2.00	\$20.00	\$40.00
		0001	0130	6161025	CHANNELIZER (TRIM LINE)	35.00	-35.00	0.00	EA	0.00	\$18.00	\$0.00
		0001	0140	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	12.00	-2.00	10.00	EA	10.00	\$195.00	\$1,950.00
		0001	0150	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$4,000.00	\$16,000.00
		0001	0160	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$900.00	\$900.00
		0001	0170	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,242.00	0.00	1,242.00	LF	1,242.00	\$1.00	\$1,242.00
		0001	0180	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	211.00	0.00	211.00	LF	211.00	\$1.00	\$211.00
		0001	0190	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	259.00	0.00	259.00	SQYD	259.00	\$35.00	\$9,065.00
		0001	0200	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	122.00	0.00	122.00	SQYD	122.00	\$35.00	\$4,270.00
		0001	0210	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	116.00	0.00	116.00	SQYD	116.00	\$8.00	\$928.00
		0001	0220	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$2,500.00	\$2,500.00
		0001	0230	8059901	MISC.SEEDING - WARM SEASON MIX	1.00	0.00	1.00	LS	1.00	\$3,850.00	\$3,850.00
		0001	0240	8061004	SEDIMENT TRAP ROCK	5.30	-5.30	0.00	CUYD	0.00	\$95.00	\$0.00
		0001	0250	8061005	ROCK DITCH CHECK	168.00	-168.00	0.00	LF	0.00	\$12.75	\$0.00
		0001	0260	8061010A	TYPE B BERM	444.00	-444.00	0.00	LF	0.00	\$2.00	\$0.00
		0001	0270	8061016	SEDIMENT REMOVAL	37.00	-37.00	0.00	CUYD	0.00	\$10.00	\$0.00
		0001	0280	8061019	SILT FENCE	1,194.00	-649.00	545.00	LF	545.00	\$2.40	\$1,308.00
		0001	0290	8061050	TYPE C BERM	869.00	-869.00	0.00	LF	0.00	\$12.00	\$0.00
		0010	0300	6061060	MGS GUARDRAIL	200.00	0.00	200.00	LF	200.00	\$22.58	\$4,516.00
		0010	0310	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$2,675.00	\$10,700.00
		0010	0320	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$2,650.00	\$10,600.00
		0070	0330	2162500	REMOVAL OF EXISTING BRIDGE DECK	12,575.00	0.00	12,575.00	SQFT	12,575.00	\$7.00	\$88,025.00
		0070	0340	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	131.00	0.00	131.00	SQYD	131.00	\$183.00	\$23,973.00
		0070	0350	7034212	SLAB ON STEEL	1,448.00	0.00	1,448.00	SQYD	1,448.00	\$265.00	\$383,720.00
		0070	0360	7034215	SAFETY BARRIER CURB	850.00	0.00	850.00	LF	850.00	\$75.00	\$63,750.00
		0070	0370	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$3,000.00	\$3,000.00
		0070	0380	7120900	EXPANSION DEVICE (FINGER PLATE)	28.00	0.00	28.00	LF	28.00	\$3,000.00	\$84,000.00
		0070	0390	7121251	HINGE MODIFICATION	4.00	0.00	4.00	EA	4.00	\$43,500.00	\$174,000.00
		0070	0400	7123610	SLAB DRAIN	8.00	0.00	8.00	EA	8.00	\$420.00	\$3,360.00
		0070	0410	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	700.00	0.00	700.00	SQFT	700.00	\$80.00	\$56,000.00
		0070	0420	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	700.00	0.00	700.00	SQFT	700.00	\$1.00	\$700.00
		0070	0430	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	900.00	0.00	900.00	SQFT	900.00	\$1.00	\$900.00
		0070	0440	7125370A	FINISH FIELD COAT (SYSTEM G)	900.00	0.00	900.00	SQFT	900.00	\$1.00	\$900.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on December 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-D02	J5S3251	0070	0450	7126000	NON-DESTRUCTIVE TESTING	28.00	0.00	28.00	LF	28.00	\$60.00	\$1,680.00
		0070	0460	7163000	TYPE N PTFE BEARING	4.00	0.00	4.00	EA	4.00	\$2,750.00	\$11,000.00
		0070	5001	7129901	MISC.To add stiffener plates as shown in the revised plan sheets for hinge mod.	0.00	1.00	1.00	LS	1.00	\$21,600.00	\$21,600.00
Project J5S3251 - Total Value Posted to Date as of Report Generated Date												\$1,056,638.04
J5S3260	0001	0470	2019901	MISC.CLEARING AND GRUBBING		1.00	0.00	1.00	LS	1.00	\$6,000.00	\$6,000.00
	0001	0480	2022010	REMOVAL OF IMPROVEMENTS		1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
	0001	0490	2031000	CLASS A EXCAVATION		1,343.00	0.00	1,343.00	CUYD	1,343.00	\$6.50	\$8,729.50
	0001	0500	2035500	EMBANKMENT IN PLACE		879.00	0.00	879.00	CUYD	879.00	\$14.00	\$12,306.00
	0001	0510	2036000	COMPACTING EMBANKMENT		1,120.00	0.00	1,120.00	CUYD	1,120.00	\$6.00	\$6,720.00
	0001	0520	2063000	CLASS 3 EXCAVATION		10.00	0.00	10.00	CUYD	10.00	\$100.00	\$1,000.00
	0001	0530	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)		1,498.00	0.00	1,498.00	SQYD	1,498.00	\$9.00	\$13,482.00
	0001	0540	3105003	GRAVEL (A) OR CRUSHED STONE (B)		143.00	0.00	143.00	SQYD	143.00	\$12.00	\$1,716.00
	0001	0550	4019905	MISC.OPTIONAL PAVEMENT 8 IN. PCCP. OR 10 IN. HMA		1,497.90	0.00	1,497.90	SQYD	1,497.90	\$59.00	\$88,376.10
	0001	0560	6096020	FURNISHING TYPE 2 ROCK DITCH LINER		28.00	0.00	28.00	CUYD	28.00	\$45.00	\$1,260.00
	0001	0570	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER		41.00	0.00	41.00	CUYD	41.00	\$45.00	\$1,845.00
	0001	0580	6096042	PLACING TYPE 2 ROCK DITCH LINER		28.00	0.00	28.00	CUYD	28.00	\$30.00	\$840.00
	0001	0590	6096043	PLACING TYPE 3 ROCK DITCH LINER		41.00	0.00	41.00	CUYD	41.00	\$30.00	\$1,230.00
	0001	0600	6096050	BEDDING MATERIAL FOR ROCK DITCH LINER		15.00	0.00	15.00	CUYD	15.00	\$120.00	\$1,800.00
	0001	0610	6113020	FURNISHING TYPE 2 ROCK BLANKET		1,219.00	0.00	1,219.00	CUYD	1,219.00	\$40.00	\$48,760.00
	0001	0620	6113040	PLACING TYPE 2 ROCK BLANKET		1,219.00	0.00	1,219.00	CUYD	1,219.00	\$18.00	\$21,942.00
	0001	0630	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)		2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
	0001	0640	6161005	CONSTRUCTION SIGNS		342.00	0.00	342.00	SQFT	205.00	\$9.00	\$1,845.00
	0001	0650	6161008	ADVANCED WARNING RAIL SYSTEM		6.00	0.00	6.00	EA	6.00	\$35.00	\$210.00
	0001	0660	6161009	FLAG ASSEMBLY		7.00	0.00	7.00	EA	3.00	\$20.00	\$60.00
	0001	0670	6161022	CHANNELIZER (CONES)		33.00	0.00	33.00	EA	0.00	\$18.00	\$0.00
	0001	0680	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS		10.00	0.00	10.00	EA	10.00	\$210.00	\$2,100.00
	0001	0690	6161047	TYPE III OBJECT MARKER		12.00	0.00	12.00	EA	12.00	\$407.67	\$4,892.04
	0001	0700	6181000	MOBILIZATION		1.00	0.00	1.00	LS	1.00	\$96,750.00	\$96,750.00
	0001	0710	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		1,358.00	0.00	1,358.00	LF	0.00	\$1.00	\$0.00
	0001	0720	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE		2,333.00	0.00	2,333.00	SQYD	2,333.00	\$3.50	\$8,165.50
	0001	0730	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING		1.00	0.00	1.00	LS	1.00	\$5,500.00	\$5,500.00
	0001	0740	7250415	15 IN. PIPE GROUP C		34.00	0.00	34.00	LF	34.00	\$65.00	\$2,210.00
	0001	0750	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION		2.00	0.00	2.00	EA	2.00	\$400.00	\$800.00
	0001	0760	8059901	MISC.SEEDING - COOL SEASON MIXTURES		1.00	0.00	1.00	LS	0.80	\$3,850.00	\$3,080.00
	0001	0770	8061005	ROCK DITCH CHECK		283.00	0.00	283.00	LF	35.00	\$12.75	\$446.25
	0001	0780	8061016	SEDIMENT REMOVAL		38.00	0.00	38.00	CUYD	0.00	\$10.00	\$0.00
	0001	0790	8061019	SILT FENCE		598.00	0.00	598.00	LF	727.00	\$2.40	\$1,744.80
	0001	0800	8061050	TYPE C BERM		254.00	0.00	254.00	LF	135.00	\$18.00	\$2,430.00
	0040	0810	9031010	CONCRETE FOOTINGS, EMBEDDED		0.10	0.00	0.10	CUYD	0.00	\$2,500.00	\$0.00
	0040	0820	9031280	2.5 IN. PSST POST - 12 GA.		16.00	0.00	16.00	LF	0.00	\$10.26	\$0.00
0040	0830	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.		3.00	0.00	3.00	LF	0.00	\$43.35	\$0.00	
0040	0840	9035004A	SH-FLAT SHEET		13.00	0.00	13.00	SQFT	0.00	\$31.50	\$0.00	
0070	0850	2061000	CLASS 1 EXCAVATION		95.00	0.00	95.00	CUYD	95.00	\$120.00	\$11,400.00	
0070	0860	2160500	REMOVAL OF BRIDGES		1.00	0.00	1.00	LS	1.00	\$50,000.00	\$50,000.00	
0070	0870	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)		110.00	0.00	110.00	SQYD	110.00	\$200.00	\$22,000.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-D02	J5S3260	0070	0880	7011106	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	98.00	-2.40	95.60	LF	95.60	\$750.00	\$71,700.00
		0070	0890	7011205	ROCK SOCKETS (3 FT 6 IN. DIA.)	38.00	0.00	38.00	LF	38.00	\$1,000.00	\$38,000.00
		0070	0900	7011300	VIDEO CAMERA INSPECTION	4.00	0.00	4.00	EA	4.00	\$600.00	\$2,400.00
		0070	0910	7011400	FOUNDATION INSPECTION HOLES	78.00	0.00	78.00	LF	78.00	\$135.00	\$10,530.00
		0070	0920	7011600	SONIC LOGGING TESTING	4.00	0.00	4.00	EA	4.00	\$2,200.00	\$8,800.00
		0070	0930	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	236.00	0.00	236.00	LF	236.00	\$88.00	\$20,768.00
		0070	0940	7026000	PRE-BORE FOR PILING	40.00	0.00	40.00	LF	40.00	\$105.00	\$4,200.00
		0070	0950	7027000	PILE POINT REINFORCEMENT	8.00	0.00	8.00	EA	8.00	\$105.00	\$840.00
		0070	0960	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	60.90	0.00	60.90	CUYD	60.90	\$830.00	\$50,547.00
		0070	0970	7034213	SLAB ON CONCRETE I-GIRDER	556.00	0.00	556.00	SQYD	556.00	\$312.00	\$173,472.00
		0070	0980	7034215	SAFETY BARRIER CURB	426.00	0.00	426.00	LF	426.00	\$80.00	\$34,080.00
		0070	0990	7056001	TYPE 3 (39 IN.), PRESTRESSED CONCRETE I-GIRDER	554.00	0.00	554.00	LF	554.00	\$280.00	\$155,120.00
		0070	1000	7061060	REINFORCING STEEL (BRIDGES)	22,040.00	0.00	22,040.00	LB	22,040.00	\$1.25	\$27,550.00
		0070	1010	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	6.00	0.00	6.00	EA	6.00	\$550.00	\$3,300.00
		0070	1020	7123610	SLAB DRAIN	6.00	0.00	6.00	EA	6.00	\$250.00	\$1,500.00
		0070	1030	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,250.00	\$2,500.00
		0070	1040	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	18.00	0.00	18.00	EA	18.00	\$650.00	\$11,700.00
		0070	5011	7019902	MISC.Coring Drilled Shafts	0.00	2,905.68	2,905.68	EA	2,905.68	\$1.00	\$2,905.68
		0001	5021	2039901	MISC.Unsuitable Material	0.00	1.00	1.00	LS	1.00	\$5,446.74	\$5,446.74
		Project J5S3260 - Total Value Posted to Date as of Report Generated Date										
200221-D02 Overall - Total Value Posted to Date as of Report Generated Date												\$2,116,637.65



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on December 17, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3260

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0470	2019901	MISC.	12/11/20	12/11/20	0.50	LS	Completes project	113+20		121+10		
0540	3105003	GRAVEL (A) OR CRUSHED STONE (B)	12/14/20	12/15/20	143.00	SQYD	54' x 23.833' = 1287/9 = 143 SQYD	4+27.00	Left side Root Extra	4+89.17		
0550	4019905	MISC.	12/11/20	12/11/20	1,497.90	SQYD	Mainline Route DD to plan	113+20		121+10		
0610	6113020	FURNISHING TYPE 2 ROCK BLANKET	12/14/20	12/15/20	248.60	CUYD	Rock Blanket Completed	116+60.00		119+20.00		
0620	6113040	PLACING TYPE 2 ROCK BLANKET	12/14/20	12/15/20	248.60	CUYD	Completes rock blanket	116+60.00		119+20.00		
0690	6161047	TYPE III OBJECT MARKER	12/11/20	12/11/20	12.00	EA	6 on each side of bridge for a total of 12 markers	116+46.47		119+50.53		
0720	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	12/14/20	12/15/20	431.50	SQYD	Completes Rock Blanket	116+60.00		119+20.00		
0760	8059901	MISC. SEEDING	12/14/20	12/15/20	0.80	LS	Withholding 20% until desired seed growth is obtained	113+20.00		121+10.00		
0770	8061005	ROCK DITCH CHECK	12/14/20	12/15/20	35.00	LF	5 ditch checks at 7 feet each 113+85 114+50, 115+50, 116+00 left 119+60 right	113+85	left	119+60	right	
0870	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	12/11/20	12/11/20	110.00	SQYD	20' minor approaches each end of bridge A8819	117+04.07		118+92.93		
5011	7019902	MISC.	12/4/20	12/4/20	2,905.68	EA	Bent #2 and Bent #3	117+65		118+32		
5021	2039901	MISC.	12/4/20	12/4/20	1.00	LS	Unsuitable material	113+21		114+50		

The information below this line are details from Line Item agency views.

No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0040	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	ACAD	8	Sep 1, 2020	ackert1	(\$166.73)	AC adjustment for 65 tons of asphalt placed on August 4, 2020
	ACAD - Total					(\$166.73)		
	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)		MDPA	9	Sep 16, 2020	ackert1	\$166.73	AC adjustment correction
	MDPA - Total					\$166.73		
	Other Item Adjustment - Total					\$0.00		
0040 - Total							\$0.00	
0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Material		8	Sep 1, 2020	SYSTEM	(\$6,929.30)	
			- Total				(\$6,929.30)	
	Material - Total					(\$6,929.30)		
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	MaterialCredit		9	Sep 16, 2020	SYSTEM	\$6,929.30	
			- Total				\$6,929.30	
	MaterialCredit - Total					\$6,929.30		
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Other Item Adjustment	ACAD	8	Sep 1, 2020	ackert1	(\$28.73)	AC adjustment for BB20-13 placed on August 4, 2020 (BP-1 in lieu of BB20-13)
	ACAD - Total					(\$28.73)		
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)		MDPA	8	Sep 1, 2020	ackert1	\$6,929.30	BP-1 20-39 used in lieu of BB20-13
				9	Sep 16, 2020	ackert1	(\$6,900.57)	Return adjustment
			MDPA - Total				\$28.73	
	Other Item Adjustment - Total					\$0.00		
0050 - Total							\$0.00	
0060	TACK COAT	Material		9	Sep 16, 2020	SYSTEM	(\$14.44)	
			- Total				(\$14.44)	
	Material - Total					(\$14.44)		
	TACK COAT	MaterialCredit		10	Sep 30, 2020	SYSTEM	\$14.44	
			- Total				\$14.44	
	MaterialCredit - Total					\$14.44		
	TACK COAT	Other Item Adjustment	MDPA	9	Sep 16, 2020	ackert1	\$14.44	Tack coat has been reported
				10	Sep 30, 2020	ackert1	(\$14.44)	Cert on file and reported
			MDPA - Total				\$0.00	
Other Item Adjustment - Total					\$0.00			
0060 - Total							\$0.00	
0070	FURNISHING TYPE 1 ROCK DITCH LINER	Material		7	Aug 17, 2020	SYSTEM	(\$2,000.00)	
			- Total				(\$2,000.00)	
	Material - Total					(\$2,000.00)		
	FURNISHING TYPE 1 ROCK DITCH LINER	MaterialCredit		8	Sep 1, 2020	SYSTEM	\$2,000.00	
			- Total				\$2,000.00	
	MaterialCredit - Total					\$2,000.00		
	FURNISHING TYPE 1 ROCK DITCH LINER	Other Item Adjustment	MDPA	7	Aug 17, 2020	ackert1	\$2,000.00	Rock from Blackwater Quarry needs to be reported
				8	Sep 1, 2020	ackert1	(\$2,000.00)	Rock reported materials completed
			MDPA - Total				\$0.00	
Other Item Adjustment - Total					\$0.00			
0070 - Total							\$0.00	
0150	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE,	Material		1	May 18, 2020	SYSTEM	(\$16,000.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0150	CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material						
			- Total				(\$16,000.00)	
	Material - Total						(\$16,000.00)	
	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	MaterialCredit		2	Jun 2, 2020	SYSTEM	\$16,000.00	
			- Total				\$16,000.00	
	MaterialCredit - Total						\$16,000.00	
	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Other Item Adjustment	QMDS	1	May 18, 2020	woods6	\$16,000.00	Paying out while waiting on Certifications from contractor.
				2	Jun 2, 2020	mottab1	(\$16,000.00)	cert on file
			QMDS - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	0150 - Total						\$0.00	
0170	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	MDPA	9	Sep 16, 2020	ackert1	(\$62.10)	Pavement marking has been reported
			MDPA - Total				(\$62.10)	
	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		REFL	8	Sep 1, 2020	ackert1	\$62.10	Pavement Marking Payment Adjustment 1242 LF White at 105%
			REFL - Total				\$62.10	
	Other Item Adjustment - Total						\$0.00	
	0170 - Total						\$0.00	
0180	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	MDPA	9	Sep 16, 2020	ackert1	(\$10.55)	Pavement Marking has been reported
			MDPA - Total				(\$10.55)	
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS		REFL	8	Sep 1, 2020	ackert1	\$10.55	Pavement Marking Payment Adjustment 211 LF Yellow at 105%
			REFL - Total				\$10.55	
	Other Item Adjustment - Total						\$0.00	
	0180 - Total						\$0.00	
0210	PERMANENT EROSION CONTROL GEOTEXTILE	Material		7	Aug 17, 2020	SYSTEM	(\$928.00)	
				8	Sep 1, 2020	SYSTEM	(\$928.00)	
			- Total				(\$1,856.00)	
	Material - Total						(\$1,856.00)	
	PERMANENT EROSION CONTROL GEOTEXTILE	MaterialCredit		8	Sep 1, 2020	SYSTEM	\$928.00	
				9	Sep 16, 2020	SYSTEM	\$928.00	
			- Total				\$1,856.00	
	MaterialCredit - Total						\$1,856.00	
	PERMANENT EROSION CONTROL GEOTEXTILE	Other Item Adjustment	MDPA	7	Aug 17, 2020	ackert1	\$928.00	Need cert for fabric
				9	Sep 16, 2020	ackert1	(\$928.00)	Fabric needs to be reported
			MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	0210 - Total						\$0.00	
0230	MISC. SEEDING - WARM SEASON MIX	Material		8	Sep 1, 2020	SYSTEM	(\$3,850.00)	
				9	Sep 16, 2020	SYSTEM	(\$3,850.00)	
				10	Sep 30, 2020	SYSTEM	(\$3,850.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0230	MISC. SEEDING - WARM SEASON MIX	Material			2020			
			- Total				(\$11,550.00)	
	Material - Total						(\$11,550.00)	
	MISC. SEEDING - WARM SEASON MIX	MaterialCredit		9	Sep 16, 2020	SYSTEM	\$3,850.00	
				10	Sep 30, 2020	SYSTEM	\$3,850.00	
				11	Oct 15, 2020	SYSTEM	\$3,850.00	
			- Total				\$11,550.00	
	MaterialCredit - Total						\$11,550.00	
	MISC. SEEDING - WARM SEASON MIX	Other Item Adjustment	MDPA	8	Sep 1, 2020	ackert1	\$3,850.00	Waiting on cert on Ag Lime
				11	Oct 15, 2020	ackert1	(\$3,850.00)	Ag lime has been reported
			MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	0230 - Total						\$0.00	
0300	MGS GUARDRAIL	Construction Stockpile		2	Jun 2, 2020	SYSTEM	\$2,132.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Aug 17, 2020	SYSTEM	(\$2,132.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
	0300 - Total						\$0.00	
0310	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		2	Jun 2, 2020	SYSTEM	\$4,596.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Aug 17, 2020	SYSTEM	(\$4,596.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
	0310 - Total						\$0.00	
0320	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		2	Jun 2, 2020	SYSTEM	\$6,040.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				7	Aug 17, 2020	SYSTEM	(\$6,040.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
	0320 - Total						\$0.00	
0330	REMOVAL OF EXISTING BRIDGE DECK	Material		2	Jun 2, 2020	SYSTEM	(\$88,025.00)	
			- Total				(\$88,025.00)	
	Material - Total						(\$88,025.00)	
	REMOVAL OF EXISTING BRIDGE DECK	MaterialCredit		3	Jun 16, 2020	SYSTEM	\$88,025.00	
			- Total				\$88,025.00	
	MaterialCredit - Total						\$88,025.00	
	REMOVAL OF EXISTING BRIDGE DECK	Other Item Adjustment	MDPA	3	Jun 16, 2020	ackert1	(\$88,025.00)	This is offset the material payment on estimate #2
			MDPA - Total				(\$88,025.00)	
	REMOVAL OF EXISTING BRIDGE DECK		QMDS	2	Jun 2, 2020	mottab1	\$88,025.00	waiting on cert
			QMDS - Total				\$88,025.00	
	Other Item Adjustment - Total						\$0.00	
	0330 - Total						\$0.00	
0340	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		7	Aug 17, 2020	SYSTEM	(\$23,973.00)	
				8	Sep 1, 2020	SYSTEM	(\$23,973.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0340	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			2020				
				9	Sep 16, 2020	SYSTEM	(\$23,973.00)		
				10	Sep 30, 2020	SYSTEM	(\$23,973.00)		
				11	Oct 15, 2020	SYSTEM	(\$23,973.00)		
				- Total				(\$119,865.00)	
	Material - Total							(\$119,865.00)	
	BRIDGE APPROACH SLAB (MINOR ROAD)	MaterialCredit		8	Sep 1, 2020	SYSTEM	\$23,973.00		
				9	Sep 16, 2020	SYSTEM	\$23,973.00		
				10	Sep 30, 2020	SYSTEM	\$23,973.00		
				11	Oct 15, 2020	SYSTEM	\$23,973.00		
				12	Nov 2, 2020	SYSTEM	\$23,973.00		
				- Total				\$119,865.00	
	MaterialCredit - Total							\$119,865.00	
	BRIDGE APPROACH SLAB (MINOR ROAD)	Other Item Adjustment	ACAD	8	Sep 1, 2020	ackert1	(\$153.61)	AC adjustment for BB20-13 placed July 21 and July 22, 2020 (BP-1 in lieu of BB20-13)	
				8	Sep 1, 2020	ackert1	(\$32.34)	AC adjustment for BP-1 placed on August 4, 2020 1-3/4" on 131 SY	
				15	Dec 16, 2020	ackert1	(\$177.24)	131.00 SY 10.25" thick 3.20 % Virgin AC Mix: 20-13 See report	
				15	Dec 16, 2020	ackert1	(\$33.10)	131.00 SY 1.75" thick 3.50 % Virgin AC Mix: BP-1 19-81A See report	
				ACAD - Total				(\$396.29)	
	BRIDGE APPROACH SLAB (MINOR ROAD)		MDPA	7	Aug 17, 2020	ackert1	\$23,973.00	Compaction test with good results need asphalt tickets and quantity reported	
				9	Sep 16, 2020	ackert1	\$185.95	AC adjustment has been entered	
				12	Nov 2, 2020	ackert1	(\$23,973.00)	Corrected from estimate 0007	
				MDPA - Total				\$185.95	
	Other Item Adjustment - Total							(\$210.34)	
	0340 - Total							(\$210.34)	
0350	SLAB ON STEEL	Material		3	Jun 16, 2020	SYSTEM	(\$95,930.00)		
				4	Jun 30, 2020	SYSTEM	(\$211,205.00)		
				5	Jul 15, 2020	SYSTEM	(\$383,720.00)		
				6	Aug 3, 2020	SYSTEM	(\$383,720.00)		
				7	Aug 17, 2020	SYSTEM	(\$383,720.00)		
				8	Sep 1, 2020	SYSTEM	(\$383,720.00)		
				9	Sep 16, 2020	SYSTEM	(\$383,720.00)		
				10	Sep 30, 2020	SYSTEM	(\$383,720.00)		
				11	Oct 15, 2020	SYSTEM	(\$383,720.00)		
				12	Nov 2, 2020	SYSTEM	(\$383,720.00)		
				13	Nov 16, 2020	SYSTEM	(\$263,265.58)		
				14	Dec 2, 2020	SYSTEM	(\$263,265.58)		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0350	SLAB ON STEEL	Material		15	Dec 16, 2020	SYSTEM	(\$263,265.58)		
			- Total				(\$4,166,691.74)		
	Material - Total							(\$4,166,691.74)	
	SLAB ON STEEL	MaterialCredit		4	Jun 30, 2020	SYSTEM	\$95,930.00		
				5	Jul 15, 2020	SYSTEM	\$211,205.00		
				6	Aug 3, 2020	SYSTEM	\$383,720.00		
				7	Aug 17, 2020	SYSTEM	\$383,720.00		
				8	Sep 1, 2020	SYSTEM	\$383,720.00		
				9	Sep 16, 2020	SYSTEM	\$383,720.00		
				10	Sep 30, 2020	SYSTEM	\$383,720.00		
				11	Oct 15, 2020	SYSTEM	\$383,720.00		
				12	Nov 2, 2020	SYSTEM	\$383,720.00		
				13	Nov 16, 2020	SYSTEM	\$383,720.00		
				14	Dec 2, 2020	SYSTEM	\$263,265.58		
				15	Dec 16, 2020	SYSTEM	\$263,265.58		
			- Total				\$3,903,426.16		
	MaterialCredit - Total							\$3,903,426.16	
	SLAB ON STEEL	Other Item Adjustment	MDPA	3	Jun 16, 2020	ackert1	\$95,930.00	Decking and placing overhang paid 25% as per EPG	
				4	Jun 30, 2020	ackert1	(\$95,930.00)	System Adjustment	
				4	Jun 30, 2020	ackert1	\$211,205.00	System Adjustment	
				5	Jul 15, 2020	ackert1	(\$211,205.00)	This is to offset the material payment on estimate 0004	
				5	Jul 15, 2020	ackert1	\$383,720.00	Waiting for 28 strength	
				13	Nov 16, 2020	ackert1	(\$120,454.42)	Concrete item with 28 day breaks completed	
			MDPA - Total				\$263,265.58		
	Other Item Adjustment - Total							\$263,265.58	
	0350 - Total							\$0.00	
0360	SAFETY BARRIER CURB	Material		6	Aug 3, 2020	SYSTEM	(\$63,750.00)		
				7	Aug 17, 2020	SYSTEM	(\$63,750.00)		
				8	Sep 1, 2020	SYSTEM	(\$63,750.00)		
				9	Sep 16, 2020	SYSTEM	(\$63,750.00)		
				10	Sep 30, 2020	SYSTEM	(\$63,750.00)		
				11	Oct 15, 2020	SYSTEM	(\$63,750.00)		
				12	Nov 2, 2020	SYSTEM	(\$63,750.00)		
			- Total				(\$446,250.00)		
	Material - Total							(\$446,250.00)	
	SAFETY BARRIER CURB	MaterialCredit		7	Aug 17, 2020	SYSTEM	\$63,750.00		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0360	SAFETY BARRIER CURB	MaterialCredit		8	Sep 1, 2020	SYSTEM	\$63,750.00		
				9	Sep 16, 2020	SYSTEM	\$63,750.00		
				10	Sep 30, 2020	SYSTEM	\$63,750.00		
				11	Oct 15, 2020	SYSTEM	\$63,750.00		
				12	Nov 2, 2020	SYSTEM	\$63,750.00		
				13	Nov 16, 2020	SYSTEM	\$63,750.00		
				- Total			\$446,250.00		
	MaterialCredit - Total						\$446,250.00		
	SAFETY BARRIER CURB	Other Item Adjustment	MDPA	6	Aug 3, 2020	ackert1	\$63,750.00	Waiting on 28 day breaks	
				13	Nov 16, 2020	ackert1	(\$63,750.00)	Concrete item with 28 day breaks completed	
				MDPA - Total			\$0.00		
	Other Item Adjustment - Total							\$0.00	
	0360 - Total							\$0.00	
0370	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	Material		8	Sep 1, 2020	SYSTEM	(\$3,000.00)		
				9	Sep 16, 2020	SYSTEM	(\$3,000.00)		
				- Total			(\$6,000.00)		
	Material - Total						(\$6,000.00)		
	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	MaterialCredit		9	Sep 16, 2020	SYSTEM	\$3,000.00		
				10	Sep 30, 2020	SYSTEM	\$3,000.00		
				- Total			\$6,000.00		
	MaterialCredit - Total						\$6,000.00		
	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	Other Item Adjustment	MDPA	8	Sep 1, 2020	ackert1	\$3,000.00	Requested cert for this item	
				10	Sep 30, 2020	ackert1	(\$3,000.00)	Materials reported	
				MDPA - Total			\$0.00		
	Other Item Adjustment - Total							\$0.00	
	0370 - Total							\$0.00	
0380	EXPANSION DEVICE (FINGER PLATE)	Construction Stockpile		3	Jun 16, 2020	SYSTEM	\$35,280.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				4	Jun 30, 2020	SYSTEM	(\$35,280.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$0.00		
	Construction Stockpile - Total						\$0.00		
0380 - Total							\$0.00		
0390	HINGE MODIFICATION	Construction Stockpile		3	Jun 16, 2020	SYSTEM	\$101,164.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				4	Jun 30, 2020	SYSTEM	(\$101,164.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$0.00		
	Construction Stockpile - Total						\$0.00		
0390 - Total							\$0.00		
0420	FIELD APPLICATION OF INORGANIC ZINC PRIMER	Material		8	Sep 1, 2020	SYSTEM	(\$700.00)		
							- Total		
	Material - Total						(\$700.00)		
	FIELD APPLICATION OF INORGANIC ZINC PRIMER	MaterialCredit		9	Sep 16, 2020	SYSTEM	\$700.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0420		MaterialCredit	- Total				\$700.00	
	MaterialCredit - Total						\$700.00	
	FIELD APPLICATION OF INORGANIC ZINC PRIMER	Other Item Adjustment	MDPA	8	Sep 1, 2020	ackert1	\$700.00	Requested cert for this item
				9	Sep 16, 2020	ackert1	(\$700.00)	This item has been reported
			MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	0420 - Total						\$0.00	
0430	INTERMEDIATE FIELD COAT (SYSTEM G)	Material		8	Sep 1, 2020	SYSTEM	(\$900.00)	
			- Total				(\$900.00)	
	Material - Total						(\$900.00)	
	INTERMEDIATE FIELD COAT (SYSTEM G)	MaterialCredit		9	Sep 16, 2020	SYSTEM	\$900.00	
			- Total				\$900.00	
	MaterialCredit - Total						\$900.00	
	INTERMEDIATE FIELD COAT (SYSTEM G)	Other Item Adjustment	MDPA	8	Sep 1, 2020	ackert1	\$900.00	Requested cert for this item
				9	Sep 16, 2020	ackert1	(\$900.00)	This item has been reported
			MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	0430 - Total						\$0.00	
0440	FINISH FIELD COAT (SYSTEM G)	Material		8	Sep 1, 2020	SYSTEM	(\$900.00)	
			- Total				(\$900.00)	
	Material - Total						(\$900.00)	
	FINISH FIELD COAT (SYSTEM G)	MaterialCredit		9	Sep 16, 2020	SYSTEM	\$900.00	
			- Total				\$900.00	
	MaterialCredit - Total						\$900.00	
	FINISH FIELD COAT (SYSTEM G)	Other Item Adjustment	MDPA	8	Sep 1, 2020	ackert1	\$900.00	Requested cert for this item
				9	Sep 16, 2020	ackert1	(\$900.00)	This item has been reported
			MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	0440 - Total						\$0.00	
0460	TYPE N PTFE BEARING	Construction Stockpile		3	Jun 16, 2020	SYSTEM	\$4,316.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				4	Jun 30, 2020	SYSTEM	(\$4,316.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
	0460 - Total						\$0.00	
0500	EMBANKMENT IN PLACE	Material		14	Dec 2, 2020	SYSTEM	(\$12,306.00)	
				15	Dec 16, 2020	SYSTEM	(\$12,306.00)	
			- Total				(\$24,612.00)	
	Material - Total						(\$24,612.00)	
	EMBANKMENT IN PLACE	MaterialCredit		15	Dec 16, 2020	SYSTEM	\$12,306.00	
			- Total				\$12,306.00	
	MaterialCredit - Total						\$12,306.00	
	EMBANKMENT IN PLACE	Other Item Adjustment	MDPA	14	Dec 2, 2020	ackert1	\$12,306.00	Red clay from Quarry too rocky to test



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0500		Other Item Adjustment	MDPA - Total				\$12,306.00	
	Other Item Adjustment - Total						\$12,306.00	
	0500 - Total						\$0.00	
0510	COMPACTING EMBANKMENT	Material		14	Dec 2, 2020	SYSTEM	(\$6,720.00)	
				15	Dec 16, 2020	SYSTEM	(\$6,720.00)	
			- Total				(\$13,440.00)	
	Material - Total						(\$13,440.00)	
	COMPACTING EMBANKMENT	MaterialCredit		15	Dec 16, 2020	SYSTEM	\$6,720.00	
			- Total				\$6,720.00	
	MaterialCredit - Total						\$6,720.00	
	COMPACTING EMBANKMENT	Other Item Adjustment	MDPA	14	Dec 2, 2020	ackert1	\$6,720.00	Red Clay from quarry too rocky to test
			MDPA - Total				\$6,720.00	
	Other Item Adjustment - Total						\$6,720.00	
	0510 - Total						\$0.00	
0540	GRAVEL (A) OR CRUSHED STONE (B)	Material		15	Dec 16, 2020	SYSTEM	(\$1,716.00)	
				- Total				(\$1,716.00)
	Material - Total						(\$1,716.00)	
	GRAVEL (A) OR CRUSHED STONE (B)	Other Item Adjustment	MDPA	15	Dec 16, 2020	ackert1	\$1,716.00	Rock has been reported
			MDPA - Total				\$1,716.00	
	Other Item Adjustment - Total						\$1,716.00	
0540 - Total						\$0.00		
0550	MISC. OPTIONAL PAVEMENT 8 IN. PCCP. OR 10 IN. HMA	Material		15	Dec 16, 2020	SYSTEM	(\$88,376.10)	
				- Total				(\$88,376.10)
	Material - Total						(\$88,376.10)	
	MISC. OPTIONAL PAVEMENT 8 IN. PCCP. OR 10 IN. HMA	Other Item Adjustment	ACAD	15	Dec 16, 2020	ackert1	(\$1,631.21)	1497.00 SY 8.25" thick 3.20 % Virgin AC Mix: BB 20-13 See report
				15	Dec 16, 2020	ackert1	(\$378.45)	1497.00 SY 1.75" thick 3.50 % Virgin AC Mix: BP-1 19-81A See report
			ACAD - Total				(\$2,009.66)	
	MISC. OPTIONAL PAVEMENT 8 IN. PCCP. OR 10 IN. HMA		MDPA	15	Dec 16, 2020	ackert1	\$88,376.10	Field tests run by QC pending asphalt plant test results.
								\$88,376.10
Other Item Adjustment - Total						\$86,366.44		
0550 - Total						(\$2,009.66)		
0560	FURNISHING TYPE 2 ROCK DITCH LINER	Material		14	Dec 2, 2020	SYSTEM	(\$1,260.00)	
				- Total				(\$1,260.00)
	Material - Total						(\$1,260.00)	
	FURNISHING TYPE 2 ROCK DITCH LINER	MaterialCredit		15	Dec 16, 2020	SYSTEM	\$1,260.00	
			- Total				\$1,260.00	
	MaterialCredit - Total						\$1,260.00	
	FURNISHING TYPE 2 ROCK DITCH LINER	Other Item Adjustment	MDPA	14	Dec 2, 2020	ackert1	\$1,260.00	Partial rock completed
				15	Dec 16, 2020	ackert1	(\$1,260.00)	Rock completed
			MDPA - Total				\$0.00	
Other Item Adjustment - Total						\$0.00		
0560 - Total						\$0.00		
0570	FURNISHING TYPE 3 ROCK DITCH LINER	Material		14	Dec 2,	SYSTEM	(\$1,845.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0570		Material			2020			
			- Total				(\$1,845.00)	
	Material - Total						(\$1,845.00)	
	FURNISHING TYPE 3 ROCK DITCH LINER	MaterialCredit		15	Dec 16, 2020	SYSTEM	\$1,845.00	
			- Total				\$1,845.00	
	MaterialCredit - Total						\$1,845.00	
	FURNISHING TYPE 3 ROCK DITCH LINER	Other Item Adjustment	MDPA	14	Dec 2, 2020	ackert1	\$1,845.00	Report needed
				15	Dec 16, 2020	ackert1	(\$1,845.00)	Rock is completed
			MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	0570 - Total						\$0.00	
0600	BEDDING MATERIAL FOR ROCK DITCH LINER	Material		14	Dec 2, 2020	SYSTEM	(\$1,800.00)	
			- Total				(\$1,800.00)	
	Material - Total						(\$1,800.00)	
	BEDDING MATERIAL FOR ROCK DITCH LINER	MaterialCredit		15	Dec 16, 2020	SYSTEM	\$1,800.00	
			- Total				\$1,800.00	
	MaterialCredit - Total						\$1,800.00	
	BEDDING MATERIAL FOR ROCK DITCH LINER	Other Item Adjustment	MDPA	14	Dec 2, 2020	ackert1	\$1,800.00	Visual inspection needed
				15	Dec 16, 2020	ackert1	(\$1,800.00)	Bedding completed
			MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	0600 - Total						\$0.00	
0740	15 IN. PIPE GROUP C	Material		14	Dec 2, 2020	SYSTEM	(\$2,210.00)	
				15	Dec 16, 2020	SYSTEM	(\$2,210.00)	
			- Total				(\$4,420.00)	
	Material - Total						(\$4,420.00)	
	15 IN. PIPE GROUP C	MaterialCredit		15	Dec 16, 2020	SYSTEM	\$2,210.00	
			- Total				\$2,210.00	
	MaterialCredit - Total						\$2,210.00	
	15 IN. PIPE GROUP C	Other Item Adjustment	MDPA	14	Dec 2, 2020	ackert1	\$2,210.00	Cert needed to be entered into system
			MDPA - Total				\$2,210.00	
	Other Item Adjustment - Total						\$2,210.00	
	0740 - Total						\$0.00	
0790	SILT FENCE	Material		13	Nov 16, 2020	SYSTEM	(\$1,744.80)	
			- Total				(\$1,744.80)	
	Material - Total						(\$1,744.80)	
	SILT FENCE	MaterialCredit		14	Dec 2, 2020	SYSTEM	\$1,744.80	
			- Total				\$1,744.80	
	MaterialCredit - Total						\$1,744.80	
	SILT FENCE	Other Item Adjustment	MDPA	13	Nov 16, 2020	ackert1	\$1,744.80	Corrects the system change order for overrun soon
			MDPA - Total				\$1,744.80	
	SILT FENCE		OVN	14	Dec 2, 2020	ackert1	(\$1,435.20)	Pending Change Order
			OVN - Total				(\$1,435.20)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0790	Other Item Adjustment - Total						\$309.60		
	SILT FENCE	Overrun	Overrun	13	Nov 16, 2020	SYSTEM	(\$309.60)		
				13	Nov 16, 2020	SYSTEM	\$309.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 16 on the current Payment Estimate.	
				14	Dec 2, 2020	SYSTEM	(\$309.60)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				Overrun - Total			(\$309.60)		
	Overrun - Total							(\$309.60)	
0790 - Total							\$0.00		
0870	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		15	Dec 16, 2020	SYSTEM	(\$22,000.00)		
				- Total			(\$22,000.00)		
	Material - Total							(\$22,000.00)	
	BRIDGE APPROACH SLAB (MINOR ROAD)	Other Item Adjustment	MDPA	15	Dec 16, 2020	ackert1	\$22,000.00	Asphalt completed waiting on core results	
				MDPA - Total			\$22,000.00		
	Other Item Adjustment - Total							\$22,000.00	
0870 - Total							\$0.00		
0880	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	Material		11	Oct 15, 2020	SYSTEM	(\$71,700.00)		
				12	Nov 2, 2020	SYSTEM	(\$71,700.00)		
				13	Nov 16, 2020	SYSTEM	(\$71,700.00)		
				14	Dec 2, 2020	SYSTEM	(\$71,700.00)		
				15	Dec 16, 2020	SYSTEM	(\$71,700.00)		
				- Total			(\$358,500.00)		
	Material - Total							(\$358,500.00)	
	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	MaterialCredit		12	Nov 2, 2020	SYSTEM	\$71,700.00		
				13	Nov 16, 2020	SYSTEM	\$71,700.00		
				14	Dec 2, 2020	SYSTEM	\$71,700.00		
				15	Dec 16, 2020	SYSTEM	\$71,700.00		
				- Total			\$286,800.00		
	MaterialCredit - Total							\$286,800.00	
	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	Other Item Adjustment	MDPA	11	Oct 15, 2020	ackert1	\$71,700.00	Waiting on 28 day breaks and all testing results reported	
				MDPA - Total			\$71,700.00		
Other Item Adjustment - Total							\$71,700.00		
0880 - Total							\$0.00		
0890	ROCK SOCKETS (3 FT 6 IN. DIA.)	Material		11	Oct 15, 2020	SYSTEM	(\$38,000.00)		
				12	Nov 2, 2020	SYSTEM	(\$38,000.00)		
				13	Nov 16, 2020	SYSTEM	(\$38,000.00)		
				14	Dec 2, 2020	SYSTEM	(\$38,000.00)		
				15	Dec 16, 2020	SYSTEM	(\$38,000.00)		
				- Total			(\$190,000.00)		
	Material - Total							(\$190,000.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0890	ROCK SOCKETS (3 FT 6 IN. DIA.)	MaterialCredit		12	Nov 2, 2020	SYSTEM	\$38,000.00	
				13	Nov 16, 2020	SYSTEM	\$38,000.00	
				14	Dec 2, 2020	SYSTEM	\$38,000.00	
				15	Dec 16, 2020	SYSTEM	\$38,000.00	
				- Total			\$152,000.00	
	MaterialCredit - Total						\$152,000.00	
	ROCK SOCKETS (3 FT 6 IN. DIA.)	Other Item Adjustment	MDPA	11	Oct 15, 2020	ackert1	\$38,000.00	Waiting on 28 day breaks and all testing results reported
				MDPA - Total			\$38,000.00	
	Other Item Adjustment - Total						\$38,000.00	
	0890 - Total						\$0.00	
0950	PILE POINT REINFORCEMENT	Material		10	Sep 30, 2020	SYSTEM	(\$840.00)	
				11	Oct 15, 2020	SYSTEM	(\$840.00)	
				- Total			(\$1,680.00)	
	Material - Total						(\$1,680.00)	
	PILE POINT REINFORCEMENT	MaterialCredit		11	Oct 15, 2020	SYSTEM	\$840.00	
				12	Nov 2, 2020	SYSTEM	\$840.00	
				- Total			\$1,680.00	
	MaterialCredit - Total						\$1,680.00	
	PILE POINT REINFORCEMENT	Other Item Adjustment	MDPA	10	Sep 30, 2020	ackert1	\$840.00	Requesting cert from contractor
				12	Nov 2, 2020	ackert1	(\$840.00)	Correction from estimate 0010
				MDPA - Total			\$0.00	
	Other Item Adjustment - Total						\$0.00	
	0950 - Total						\$0.00	
0960	CLASS B CONCRETE (SUBSTRUCTURE)	Material		11	Oct 15, 2020	SYSTEM	(\$24,070.00)	
							- Total	
	Material - Total						(\$24,070.00)	
	CLASS B CONCRETE (SUBSTRUCTURE)	MaterialCredit		12	Nov 2, 2020	SYSTEM	\$24,070.00	
							- Total	
	MaterialCredit - Total						\$24,070.00	
	CLASS B CONCRETE (SUBSTRUCTURE)	Other Item Adjustment	MDPA	11	Oct 15, 2020	ackert1	\$24,070.00	Waiting on 28 day breaks and all testing results reported
				12	Nov 2, 2020	ackert1	(\$24,070.00)	Concrete item waiting on the 28 day breaks
				MDPA - Total			\$0.00	
Other Item Adjustment - Total						\$0.00		
0960 - Total						\$0.00		
0970	SLAB ON CONCRETE I-GIRDER	Material		12	Nov 2, 2020	SYSTEM	(\$34,694.40)	
				13	Nov 16, 2020	SYSTEM	(\$173,472.00)	
				14	Dec 2, 2020	SYSTEM	(\$173,472.00)	
				15	Dec 16, 2020	SYSTEM	(\$31,653.96)	
				- Total			(\$413,292.36)	
	Material - Total						(\$413,292.36)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0970	SLAB ON CONCRETE I-GIRDER	MaterialCredit		13	Nov 16, 2020	SYSTEM	\$34,694.40	
				14	Dec 2, 2020	SYSTEM	\$173,472.00	
				15	Dec 16, 2020	SYSTEM	\$173,472.00	
				- Total			\$381,638.40	
	MaterialCredit - Total						\$381,638.40	
	SLAB ON CONCRETE I-GIRDER	Other Item Adjustment	MDPA	12	Nov 2, 2020	ackert1	\$34,694.40	Deck panels placed 20% of deck paid as per EPG
				13	Nov 16, 2020	ackert1	\$138,777.60	Concrete item with 28 day breaks
				15	Dec 16, 2020	ackert1	(\$141,818.04)	Deck completed 28 day breaks in soon
				MDPA - Total			\$31,653.96	
	Other Item Adjustment - Total						\$31,653.96	
0970 - Total						\$0.00		
0980	SAFETY BARRIER CURB	Material		14	Dec 2, 2020	SYSTEM	(\$34,080.00)	
				- Total			(\$34,080.00)	
	Material - Total						(\$34,080.00)	
	SAFETY BARRIER CURB	MaterialCredit		15	Dec 16, 2020	SYSTEM	\$34,080.00	
				- Total			\$34,080.00	
	MaterialCredit - Total						\$34,080.00	
	SAFETY BARRIER CURB	Other Item Adjustment	MDPA	14	Dec 2, 2020	ackert1	\$34,080.00	Concrete item pending 28 day break other tests good
				15	Dec 16, 2020	ackert1	(\$34,080.00)	waiting for 28 day break
				MDPA - Total			\$0.00	
	Other Item Adjustment - Total						\$0.00	
0980 - Total						\$0.00		
1000	REINFORCING STEEL (BRIDGES)	Material		12	Nov 2, 2020	SYSTEM	(\$27,550.00)	
				13	Nov 16, 2020	SYSTEM	(\$27,550.00)	
				14	Dec 2, 2020	SYSTEM	(\$27,550.00)	
				- Total			(\$82,650.00)	
	Material - Total						(\$82,650.00)	
	REINFORCING STEEL (BRIDGES)	MaterialCredit		13	Nov 16, 2020	SYSTEM	\$27,550.00	
				14	Dec 2, 2020	SYSTEM	\$27,550.00	
				15	Dec 16, 2020	SYSTEM	\$27,550.00	
				- Total			\$82,650.00	
	MaterialCredit - Total						\$82,650.00	
	REINFORCING STEEL (BRIDGES)	Other Item Adjustment	MDPA	12	Nov 2, 2020	ackert1	\$27,550.00	PAL item
				15	Dec 16, 2020	ackert1	(\$27,550.00)	PAL reported
			MDPA - Total			\$0.00		
Other Item Adjustment - Total						\$0.00		
1000 - Total						\$0.00		
1010	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	Material		12	Nov 2, 2020	SYSTEM	(\$3,300.00)	
				13	Nov 16, 2020	SYSTEM	(\$3,300.00)	
				14	Dec 2,	SYSTEM	(\$3,300.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1010	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	Material			2020			
			- Total				(\$9,900.00)	
	Material - Total						(\$9,900.00)	
	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	MaterialCredit		13	Nov 16, 2020	SYSTEM	\$3,300.00	
				14	Dec 2, 2020	SYSTEM	\$3,300.00	
				15	Dec 16, 2020	SYSTEM	\$3,300.00	
			- Total				\$9,900.00	
	MaterialCredit - Total						\$9,900.00	
	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	Other Item Adjustment	MDPA	12	Nov 2, 2020	ackert1	\$3,300.00	Needs to be reported in system
				15	Dec 16, 2020	ackert1	(\$3,300.00)	Free Form report needed
			MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	1010 - Total						\$0.00	
1020	SLAB DRAIN	Material		14	Dec 2, 2020	SYSTEM	(\$1,500.00)	
			- Total				(\$1,500.00)	
	Material - Total						(\$1,500.00)	
	SLAB DRAIN	MaterialCredit		15	Dec 16, 2020	SYSTEM	\$1,500.00	
			- Total				\$1,500.00	
	MaterialCredit - Total						\$1,500.00	
	SLAB DRAIN	Other Item Adjustment	MDPA	14	Dec 2, 2020	ackert1	\$1,500.00	Cert required
				15	Dec 16, 2020	ackert1	(\$1,500.00)	Slab Drains need a freeform report
			MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	1020 - Total						\$0.00	
1030	VERTICAL DRAIN AT END BENTS	Material		14	Dec 2, 2020	SYSTEM	(\$2,500.00)	
			- Total				(\$2,500.00)	
	Material - Total						(\$2,500.00)	
	VERTICAL DRAIN AT END BENTS	MaterialCredit		15	Dec 16, 2020	SYSTEM	\$2,500.00	
			- Total				\$2,500.00	
	MaterialCredit - Total						\$2,500.00	
	VERTICAL DRAIN AT END BENTS	Other Item Adjustment	MDPA	14	Dec 2, 2020	ackert1	\$2,500.00	Materials cert required
				15	Dec 16, 2020	ackert1	(\$2,500.00)	Completed
			MDPA - Total				\$0.00	
	Other Item Adjustment - Total						\$0.00	
	1030 - Total						\$0.00	
5001	MISC. To add stiffener plates as shown in the revised plan sheets for hinge mod.	Material		3	Jun 16, 2020	SYSTEM	(\$16,200.00)	
				4	Jun 30, 2020	SYSTEM	(\$21,600.00)	
				5	Jul 15, 2020	SYSTEM	(\$21,600.00)	
				6	Aug 3, 2020	SYSTEM	(\$21,600.00)	
				7	Aug 17, 2020	SYSTEM	(\$21,600.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on December 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
5001	MISC. To add stiffener plates as shown in the revised plan sheets for hinge mod.	Material		8	Sep 1, 2020	SYSTEM	(\$21,600.00)	
				9	Sep 16, 2020	SYSTEM	(\$21,600.00)	
			- Total					(\$145,800.00)
	Material - Total						(\$145,800.00)	
	MISC. To add stiffener plates as shown in the revised plan sheets for hinge mod.	MaterialCredit		4	Jun 30, 2020	SYSTEM	\$16,200.00	
				5	Jul 15, 2020	SYSTEM	\$21,600.00	
				6	Aug 3, 2020	SYSTEM	\$21,600.00	
				7	Aug 17, 2020	SYSTEM	\$21,600.00	
				8	Sep 1, 2020	SYSTEM	\$21,600.00	
				9	Sep 16, 2020	SYSTEM	\$21,600.00	
				10	Sep 30, 2020	SYSTEM	\$21,600.00	
	- Total					\$145,800.00		
	MaterialCredit - Total						\$145,800.00	
	MISC. To add stiffener plates as shown in the revised plan sheets for hinge mod.	Other Item Adjustment	MDPA	3	Jun 16, 2020	ackert1	\$16,200.00	Stiffeners on project waiting on a cert
				4	Jun 30, 2020	ackert1	(\$16,200.00)	System Adjustment
				4	Jun 30, 2020	ackert1	\$21,600.00	System Adjustment
				10	Sep 30, 2020	ackert1	(\$21,600.00)	Stiffeners reported
	MDPA - Total					\$0.00		
	Other Item Adjustment - Total						\$0.00	
5001 - Total						\$0.00		
Overall - Total						(\$2,220.00)		