



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 17, 2020

Pay Estimate Created Date: July 16, 2020

Progress Estimate Number 6	Contract ID 200221-F01 Prime Contractor Parking Lot Maintenance, LLC	Pay Period Start July 1, 2020 Pay Period End July 15, 2020	Original Contract Amount \$1,484,074.05 Net Change Order Amount \$7,430.00 Current Contract Amount \$1,491,504.05
--------------------------------------	---	---	--

Approval Date				By User
July 16, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by			schirj1
July 17, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			morgac1
July 17, 2020	Reviewed and Approved at the Central Office Controllers Office Level by			greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete	
December 1, 2020	December 1, 2020		54.86%	

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
200221-F01			
Total Posted Items Pay	\$233,775.32	\$584,471.25	\$818,246.57
Gross Item Adjustments	(\$59,226.00)	\$290,156.53	\$230,930.53
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$874,627.78	\$1,049,177.10
Contract Total Payable This Estimate:	\$174,549.32		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6I3341	0020	2153000	SHAPING SLOPES, CLASS III	100F	\$392.000	11	\$4,312.00
	0030	4136000	PCCP JOINT/CRACK SEALING	LF	\$0.750	83,620	\$62,715.00
	0160	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.230	143,620	\$33,032.60
	0170	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.220	68,426	\$15,053.72
	0180	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$1.000	8,512	\$8,512.00
	0230	6061060	MGS GUARDRAIL	LF	\$19.000	3,287.5	\$62,462.50
	0240	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$23.000	212.5	\$4,887.50
	0260	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	EA	\$2,900.000	1	\$2,900.00
	0270	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$2,800.000	1	\$2,800.00
	0290	6061080	MGS END ANCHOR	EA	\$950.000	10	\$9,500.00
	0300	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	EA	\$400.000	4	\$1,600.00
	0310	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$2,600.000	10	\$26,000.00
Project J6I3341 - Total							\$233,775.32
Overall - Total							\$233,775.32

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I3341	0030	PCCP JOINT/CRACK SEALING	Material			-718,869	\$0.75	(\$539,151.75)
	0030	PCCP JOINT/CRACK SEALING	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	718,869	\$0.75	\$539,151.75



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 17, 2020

Pay Estimate Created Date: July 16, 2020

Progress Estimate Number 6			Contract ID 200221-F01 Prime Contractor Parking Lot Maintenance, LLC		Pay Period Start July 1, 2020 Pay Period End July 15, 2020	Original Contract Amount \$1,484,074.05 Net Change Order Amount \$7,430.00 Current Contract Amount \$1,491,504.05		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613341	0040	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-20	\$1,200.00	(\$24,000.00)
	0040	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	20	\$1,200.00	\$24,000.00
	0050	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	Material			-8	\$400.00	(\$3,200.00)
	0050	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	8	\$400.00	\$3,200.00
	0080	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material			-40	\$100.00	(\$4,000.00)
	0080	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	40	\$100.00	\$4,000.00
	0160	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun			-9,356	\$0.23	(\$2,151.88)
	0160	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	9,356	\$0.23	\$2,151.88
	0170	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-68,426	\$0.22	(\$15,053.72)
	0170	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	68,426	\$0.22	\$15,053.72
	0230	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$33,072.25)
	0240	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,545.75)
	0260	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,516.00)
	0270	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,468.00)
	0290	MGS END ANCHOR	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$5,080.00)
0300	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$584.00)	



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on July 17, 2020

Pay Estimate Created Date: July 16, 2020

Progress Estimate Number 6		Contract ID 200221-F01 Prime Contractor Parking Lot Maintenance, LLC		Pay Period Start July 1, 2020 Pay Period End July 15, 2020		Original Contract Amount \$1,484,074.05 Net Change Order Amount \$7,430.00 Current Contract Amount \$1,491,504.05		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I3341	0310	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$14,960.00)
Total								(\$59,226.00)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on July 17, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6I3341	I 55-3(98)	Crack sealing and guardrail	I-55	ST LOUIS	from Route 61/67 to Route 141

Totals by Job Numbers				
J6I3341		This Estimate	Previous	To Date
	Posted Item Pay	\$233,775.32	\$584,471.25	\$818,246.57
	Gross Item Adjustments	(\$59,226.00)	\$290,156.53	\$230,930.53
	Gross Item Pay	\$174,549.32	\$874,627.78	\$1,049,177.10
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions

Report Generated on July 17, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6I3341, Item 4136000, Project Item Line Number 0030, Material Set 413600096, Material 1057JMHP - Hot Pour Elastic Joint Material @, Acceptance Action Generic 1057JMHP is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3341, Item 6131010, Project Item Line Number 0040, Material Set 613101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3341, Item 6131012, Project Item Line Number 0050, Material Set 613101296, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3341, Item 6131017, Project Item Line Number 0080, Material Set 613101796, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3341, Item 6131017, Project Item Line Number 0080, Material Set 613101796, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3341, Item 6131017, Project Item Line Number 0080, Material Set 613101796, Material 1057JMDBEC6.11 - Dowel Bar Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3341, Item 6205903A, Project Item Line Number 0170, Material Set 6205903A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3341, Item 6205903A, Project Item Line Number 0170, Material Set 6205903A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Item Overrun: Contract 200221-F01, Contract Project J6I3341, Project Item Line Number 0160, Contract Line Item Number 0160, Item 6205902A, Minor Item.	No Remark was entered by Engineer	schirj1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 17, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-F01	J6I3341	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$90,000.00	\$0.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	168.00	0.00	168.00	100F	14.00	\$392.00	\$5,488.00
		0001	0030	4136000	PCCP JOINT/CRACK SEALING	718,869.00	0.00	718,869.00	LF	718,869.00	\$0.75	\$539,151.75
		0001	0040	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	8.00	12.00	20.00	SQYD	20.00	\$1,200.00	\$24,000.00
		0001	0050	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	8.00	0.00	8.00	SQYD	8.00	\$400.00	\$3,200.00
		0001	0060	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	8.00	-8.00	0.00	SQYD	0.00	\$1,200.00	\$0.00
		0001	0070	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	36.00	42.00	78.00	LF	78.00	\$15.00	\$1,170.00
		0001	0080	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	20.00	20.00	40.00	EA	40.00	\$100.00	\$4,000.00
		0001	0090	6161095	RADAR SPEED ADVISORY SYSTEM	2.00	0.00	2.00	EA	0.00	\$5,000.00	\$0.00
		0001	0100	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$20,727.00	\$10,363.50
		0001	0110	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN, CONTRACTOR FURNISHED/RETAINED	4.00	0.00	4.00	EA	2.00	\$4,000.00	\$8,000.00
		0001	0120	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$1,500.00	\$1,125.00
		0001	0130	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	142.00	0.00	142.00	LF	0.00	\$20.00	\$0.00
		0001	0140	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	27.00	0.00	27.00	EA	0.00	\$300.00	\$0.00
		0001	0150	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	18.00	0.00	18.00	EA	0.00	\$50.00	\$0.00
		0001	0160	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	134,264.00	0.00	134,264.00	LF	143,620.00	\$0.23	\$33,032.60
		0001	0170	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	68,989.00	0.00	68,989.00	LF	68,426.00	\$0.22	\$15,053.72
		0001	0180	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	12,973.00	0.00	12,973.00	LF	8,512.00	\$1.00	\$8,512.00
		0001	0190	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	718.00	0.00	718.00	LF	0.00	\$5.00	\$0.00
		0001	0200	6207001	PAVEMENT MARKING REMOVAL	3,966.00	0.00	3,966.00	LF	0.00	\$1.00	\$0.00
		0001	0210	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	45.00	0.00	45.00	EA	0.00	\$50.00	\$0.00
		0001	0220	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$1,500.00	\$0.00
		0010	0230	6061060	MGS GUARDRAIL	11,213.00	0.00	11,213.00	LF	4,687.50	\$19.00	\$89,062.50
		0010	0240	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	8,225.00	0.00	8,225.00	LF	712.50	\$23.00	\$16,387.50
		0010	0250	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	225.00	0.00	225.00	LF	25.00	\$34.00	\$850.00
		0010	0260	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	0.00	4.00	EA	1.00	\$2,900.00	\$2,900.00
		0010	0270	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	14.00	0.00	14.00	EA	2.00	\$2,800.00	\$5,600.00
		0010	0280	6061074	MGS HEIGHT AND BLOCK TRANSITION	3.00	0.00	3.00	EA	0.00	\$600.00	\$0.00
		0010	0290	6061080	MGS END ANCHOR	30.00	0.00	30.00	EA	13.00	\$950.00	\$12,350.00
		0010	0300	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	10.00	0.00	10.00	EA	4.00	\$400.00	\$1,600.00
		0010	0310	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	37.00	0.00	37.00	EA	14.00	\$2,600.00	\$36,400.00
		0010	0320	6063016	TYPE B CRASHWORTHY END TERMINAL	2.00	0.00	2.00	EA	0.00	\$5,650.00	\$0.00
		0020	0330	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	500.00	0.00	500.00	LF	0.00	\$13.12	\$0.00
		0020	0340	9015010	TRENCHING TYPE I	500.00	0.00	500.00	LF	0.00	\$3.75	\$0.00
		0020	0350	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	500.00	0.00	500.00	LF	0.00	\$4.38	\$0.00
		0020	0360	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	500.00	0.00	500.00	LF	0.00	\$3.75	\$0.00
		0050	0370	9109903	MISC.MoDOT ITS In-Ground Facility Relocation	1,500.00	0.00	1,500.00	LF	0.00	\$12.50	\$0.00
Project J6I3341 - Total Value Posted to Date as of Report Generated Date												\$818,246.57
200221-F01 Overall - Total Value Posted to Date as of Report Generated Date												\$818,246.57



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 17, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J613341

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2153000	SHAPING SLOPES, CLASS III	6/30/20	7/7/20	1.00	100F	Northbound Guardrail Run #6	221+37	RC	230+25	RC	
			7/1/20	7/7/20	1.00	100F	Northbound Guardrail Run #7	209+38	RC	212+25	RC	
			7/6/20	7/7/20	1.00	100F	Northbound Guardrail Run #8	199+75	RC	202+25	RC	
			7/7/20	7/9/20	1.00	100F	Northbound Guardrail Run #11	187+47	RC	190+09	RC	
			7/8/20	7/10/20	1.00	100F	Northbound Guardrail Run #10	187+99	RC	189+36	RC	
			7/9/20	7/10/20	1.00	100F	Northbound Guardrail Run #13	183+04	RC	184+04	RC	
			7/13/20	7/16/20	1.00	100F	NB I-55 @ RR bridge	136+43				For CET
				7/16/20	2.00	100F	NB I-55@ RR bridge	134+43		136+43		Along guardrail
			7/14/20	7/16/20	1.00	100F	NB I-55 @ overhead truss	134+43		136+43		Along back of guardrail
			7/15/20	7/16/20	1.00	100F	NB I-55 ramp to I-255	122+08				For CET
0030	4136000	PCCP JOINT/CRACK SEALING	7/1/20	7/7/20	55,747.00	LF	Transverse Joints Lanes 1-4 Lindbergh to 141	71+50	LC	40+00	LC	
			7/6/20	7/7/20	27,873.00	LF	Transverse Joints Lanes 1-4 Southbound from Butler Hill to 141	71+50	LC	40+00	LC	
0160	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	7/8/20	7/10/20	38,622.00	LF	Skips Southbound Lanes 1-4 and Skips Northbound Lanes 1-2	71+50	CR	40+00	CR	
			7/10/20	7/16/20	38,807.00	LF	SB 141 lanes 1-4, NB 141 lanes 1-2	70+50		42+50		
			7/11/20	7/16/20	66,191.00	LF	NB and SB I-55 between Lindbergh and MO 141	71+50		42+50		NB I-55 lanes 3-5, SB I-55 lane 5
0170	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	7/10/20	7/16/20	57,868.00	LF	NB and SB I-55 between Lindbergh and MO 141	71+50		42+50		Left edge line
			7/11/20	7/16/20	10,558.00	LF	NB and SB I-55	71+50		42+50		Left edge line ramps and SB I-55 between Meramec Bottom and 141
0180	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	7/10/20	7/16/20	3,148.00	LF	SB I-55 between Lindbergh and MO 141	71+50		42+50		SB I-55 ramp gore points
			7/11/20	7/16/20	5,364.00	LF	NB I-55	71+50		42+50		Gore points NB I-55
0230	6061060	MGS GUARDRAIL	6/30/20	7/7/20	825.00	LF	Northbound Guardrail Run #6	221+37	RC	230+25	RC	
			7/1/20	7/7/20	225.00	LF	Northbound Guardrail Run #7	209+38	RC	212+25	RC	
			7/6/20	7/7/20	62.50	LF	Northbound Guardrail Run #9	188+08	RC	189+33	RC	
			7/7/20	7/7/20	187.50	LF	Northbound Guardrail Run #8	199+75	RC	202+25	RC	
			7/8/20	7/10/20	75.00	LF	Northbound Guardrail Run #10	187+99	RC	189+36	RC	
			7/9/20	7/10/20	50.00	LF	Northbound Guardrail Run #13	183+04	RC	184+04	RC	
			7/10/20	7/10/20	812.50	LF	Northbound Guardrail Run #14	172+09	RC	180+46	RC	
			7/13/20	7/16/20	12.50	LF	NB I-55 @ RR bridge	133+60.5		134+23		
				7/16/20	112.50	LF	NB I-55 @ RR bridge	134+43		136+43		
			7/14/20	7/16/20	125.00	LF	NB I-55 @ sign truss	123+60.5		125+48		changed from 8' posts to 6' posts
0240	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	7/15/20	7/16/20	800.00	LF	NB I-55 ramp to I-255	122+08		114+08		Partial run
			7/7/20	7/9/20	37.50	LF	Northbound Guardrail Run #12	183+60	RC	184+48	RC	
				7/9/20	175.00	LF	Northbound Guardrail Run #11	187+47	RC	190+09	RC	
0260	6061068	MGS BRIDGE APP. TRANS SEC (EXT CURB)	7/7/20	7/9/20	1.00	EA	Northbound Guardrail Run #12	183+60	RC	184+48	RC	
0270	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	7/7/20	7/9/20	1.00	EA	Northbound Guardrail Run #11	187+47	RC	190+09	RC	
0290	6061080	MGS END ANCHOR	6/30/20	7/7/20	1.00	EA	Northbound Guardrail Run #6	221+37	RC	230+25	RC	
			7/1/20	7/7/20	1.00	EA	Northbound Guardrail Run #7	209+38	RC	212+25	RC	
			7/6/20	7/7/20	1.00	EA	Northbound Guardrail Run #8	199+75	RC	202+25	RC	
				7/7/20	1.00	EA	Northbound Guardrail Run #9	188+08	RC	189+33	RC	
			7/7/20	7/9/20	1.00	EA	Northbound Guardrail Run #12	188+08	RC	189+33	RC	
			7/8/20	7/10/20	1.00	EA	Northbound Guardrail Run #10	187+99	RC	189+36	RC	
			7/9/20	7/10/20	1.00	EA	Northbound Guardrail Run #14	172+09	RC	180+46	RC	
			7/13/20	7/16/20	1.00	EA	NB I-55 @ RR Bridge	136+43				
			7/14/20	7/16/20	1.00	EA	NB I-55 @ sign truss	123+60.5				
			7/15/20	7/16/20	1.00	EA	NB I-55 ramp to I-255	122+08				
0300	6062303	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	7/9/20	7/10/20	1.00	EA	Northbound Guardrail Run #13	183+04	RC	184+04	RC	
				7/10/20	1.00	EA	Northbound Guardrail Run #14	172+09	RC	180+46	RC	
			7/13/20	7/16/20	1.00	EA	NB I-55 @ RR Bridge	133+60.5				
0310	6063014	TYPE A CRSHWTHY END TERMINAL (MASH)		7/16/20	1.00	EA	NB I-55@ RR Bridge	134+34				
			6/30/20	7/7/20	1.00	EA	Northbound Guardrail Run #6	221+37	RC	230+25	RC	
			7/1/20	7/7/20	1.00	EA	Northbound Guardrail Run #7	209+38	RC	212+25	RC	
			7/6/20	7/7/20	1.00	EA	Northbound Guardrail Run #8	199+75	RC	202+25	RC	
				7/7/20	1.00	EA	Northbound Guardrail Run #9	188+08	RC	189	RC	
			7/7/20	7/9/20	1.00	EA	Northbound Guardrail Run #11	187+47	RC	190+09	RC	
			7/8/20	7/10/20	1.00	EA	Northbound Guardrail Run #10	187+99	RC	189+36	RC	
			7/9/20	7/10/20	1.00	EA	Northbound Guardrail Run #13	183+04	RC	184+04	RC	
			7/13/20	7/16/20	1.00	EA	NB I-55 @ RR Bridge	136+43				
			7/14/20	7/16/20	1.00	EA	NB I-55 @ sign truss	125+48				
			7/15/20	7/16/20	1.00	EA	NB I-55 ramp to I-255	122+08				

The information below this line are details from Line Item agency views.
No Agency View Details Exist



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates

Report Generated on July 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0030	PCCP JOINT/CRACK SEALING	Material		3	Jun 2, 2020	SYSTEM	(\$41,010.00)	
				3	Jun 2, 2020	SYSTEM	\$41,010.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				4	Jun 16, 2020	SYSTEM	(\$238,593.75)	
				4	Jun 16, 2020	SYSTEM	\$238,593.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				5	Jun 30, 2020	SYSTEM	(\$476,436.75)	
				5	Jun 30, 2020	SYSTEM	\$476,436.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fernam1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$539,151.75)	
				6	Jul 16, 2020	SYSTEM	\$539,151.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
0030 - Total						\$0.00		
0040	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		4	Jun 16, 2020	SYSTEM	(\$24,000.00)	
				4	Jun 16, 2020	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				5	Jun 30, 2020	SYSTEM	(\$24,000.00)	
				5	Jun 30, 2020	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fernam1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$24,000.00)	
				6	Jul 16, 2020	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total			\$0.00	
	Material - Total						\$0.00	
	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun	Overrun	4	Jun 16, 2020	SYSTEM	(\$14,400.00)	
				4	Jun 16, 2020	SYSTEM	\$14,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 7 on the current Payment Estimate.
Overrun - Total					\$0.00			
Overrun - Total					\$0.00			
0040 - Total						\$0.00		
0050	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	Material		4	Jun 16, 2020	SYSTEM	(\$3,200.00)	
				4	Jun 16, 2020	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				5	Jun 30, 2020	SYSTEM	(\$3,200.00)	
				5	Jun 30, 2020	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fernam1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				6	Jul 16,	SYSTEM	(\$3,200.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on July 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0050	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	Material			2020			
			6	Jul 16, 2020	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
		- Total					\$0.00	
	Material - Total						\$0.00	
0050 - Total							\$0.00	
0070	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	Overrun	Overrun	4	Jun 16, 2020	SYSTEM	(\$630.00)	
				5	Jun 30, 2020	SYSTEM	\$630.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.00000 - 15.00000, 'is applied (if non-zero).
		Overrun - Total					\$0.00	
	Overrun - Total						\$0.00	
0070 - Total							\$0.00	
0080	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material		4	Jun 16, 2020	SYSTEM	(\$4,000.00)	
				4	Jun 16, 2020	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				5	Jun 30, 2020	SYSTEM	(\$4,000.00)	
				5	Jun 30, 2020	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fernam1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$4,000.00)	
				6	Jul 16, 2020	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
		- Total					\$0.00	
	Material - Total						\$0.00	
	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Overrun	Overrun	4	Jun 16, 2020	SYSTEM	(\$2,000.00)	
				4	Jun 16, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 9 on the current Payment Estimate.
				Overrun - Total				
	Overrun - Total						\$0.00	
0080 - Total							\$0.00	
0160	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun	Overrun	6	Jul 16, 2020	SYSTEM	(\$2,151.88)	
				6	Jul 16, 2020	SYSTEM	\$2,151.88	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
		Overrun - Total					\$0.00	
	Overrun - Total						\$0.00	
0160 - Total							\$0.00	
0170	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		6	Jul 16, 2020	SYSTEM	(\$15,053.72)	
				6	Jul 16, 2020	SYSTEM	\$15,053.72	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
		- Total					\$0.00	
	Material - Total						\$0.00	
0170 - Total							\$0.00	
0230	MGS GUARDRAIL	Construction Stockpile		1	May 5, 2020	SYSTEM	\$112,802.78	Payment Estimate Item Adjustment generated Stockpile Transaction



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on July 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0230	MGS GUARDRAIL	Construction Stockpile		5	Jun 30, 2020	SYSTEM	(\$14,084.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				6	Jul 16, 2020	SYSTEM	(\$33,072.25)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$65,646.53		
	Construction Stockpile - Total							\$65,646.53	
	0230 - Total							\$65,646.53	
0240	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		1	May 5, 2020	SYSTEM	\$98,535.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
				5	Jun 30, 2020	SYSTEM	(\$5,990.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	6	Jul 16, 2020	SYSTEM	(\$2,545.75)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total			\$89,999.75		
	Construction Stockpile - Total							\$89,999.75	
0240 - Total							\$89,999.75		
0250	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	Construction Stockpile		1	May 5, 2020	SYSTEM	\$3,690.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				5	Jun 30, 2020	SYSTEM	(\$410.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$3,280.00		
	Construction Stockpile - Total							\$3,280.00	
	0250 - Total							\$3,280.00	
0260	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		1	May 5, 2020	SYSTEM	\$6,064.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				6	Jul 16, 2020	SYSTEM	(\$1,516.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$4,548.00		
	Construction Stockpile - Total							\$4,548.00	
	0260 - Total							\$4,548.00	
0270	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		1	May 5, 2020	SYSTEM	\$20,552.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				5	Jun 30, 2020	SYSTEM	(\$1,468.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	6	Jul 16, 2020	SYSTEM	(\$1,468.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total			\$17,616.00		
	Construction Stockpile - Total							\$17,616.00	
0270 - Total							\$17,616.00		
0280	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		1	May 5, 2020	SYSTEM	\$782.25	Payment Estimate Item Adjustment generated Stockpile Transaction	
							- Total		
	Construction Stockpile - Total							\$782.25	
0280 - Total							\$782.25		
0290	MGS END ANCHOR	Construction Stockpile		1	May 5, 2020	SYSTEM	\$15,240.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				5	Jun 30, 2020	SYSTEM	(\$1,524.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	6	Jul 16, 2020	SYSTEM	(\$5,080.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total			\$8,636.00		
	Construction Stockpile - Total							\$8,636.00	
0290 - Total							\$8,636.00		
0300	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	Construction Stockpile		1	May 5, 2020	SYSTEM	\$1,460.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				6	Jul 16, 2020	SYSTEM	(\$584.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$876.00		
	Construction Stockpile - Total							\$876.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on July 17, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0300 - Total							\$876.00	
0310	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	May 5, 2020	SYSTEM	\$55,352.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				5	Jun 30, 2020	SYSTEM	(\$5,984.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				6	Jul 16, 2020	SYSTEM	(\$14,960.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total		\$34,408.00		
Construction Stockpile - Total							\$34,408.00	
0310 - Total							\$34,408.00	
0320	TYPE B CRASHWORTHY END TERMINAL	Construction Stockpile		1	May 5, 2020	SYSTEM	\$5,138.00	Payment Estimate Item Adjustment generated Stockpile Transaction
								\$5,138.00
				- Total		\$5,138.00		
Construction Stockpile - Total							\$5,138.00	
0320 - Total							\$5,138.00	
Overall - Total							\$230,930.53	