



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on June 11, 2020

Pay Estimate Created Date: June 1, 2020

Progress Estimate Number 1	Contract ID 200221-F05 Prime Contractor Microsurfacing Contractors, LLC	Pay Period Start See NTP Date Pay Period End June 1, 2020	Original Contract Amount \$1,532,407.56 Net Change Order Amount \$0.00 Current Contract Amount \$1,532,407.56
--------------------------------------	--	--	--

Approval Date		By User
June 3, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	BAUERD1
June 3, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	janssm
June 4, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2020	October 1, 2020		0.78%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
200221-F05			
Total Posted Items Pay	\$12,000.00	\$0.00	\$12,000.00
Gross Item Adjustments	\$18,700.00	\$0.00	\$18,700.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$0.00	\$30,700.00
Contract Total Payable This Estimate:	\$30,700.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6P3422	0180	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED & RETAINED)	EA	\$2,000.000	6	\$12,000.00
Project J6P3422 - Total							\$12,000.00
Overall - Total							\$12,000.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6P3422	0350	TYPE E CRASHWORTHY END TERMINAL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$18,700.00
Total								\$18,700.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on June 11, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6P3422	FAF 364-1(44)	Microsurface	364	ST LOUIS	from Bennington Place to Schuetz Rd
J6S3267	FAS S501(47)	Microsurface	180	ST LOUIS	from Pennridge/Boenker to I-270
J6S3406	FAS S502(13)	Microsurface	D	ST LOUIS	from Schuetz Rd to Lindbergh

Totals by Job Numbers				
J6P3422		This Estimate	Previous	To Date
	Posted Item Pay	\$12,000.00	\$0.00	\$12,000.00
	Gross Item Adjustments	\$18,700.00	\$0.00	\$18,700.00
	Gross Item Pay	\$30,700.00	\$0.00	\$30,700.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J6S3267		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J6S3406		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 11, 2020

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on June 11, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-F05	J6P3422	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$32,930.39	\$0.00
		0001	0020	2159903	MISC.MODIFIED SHAPING SLOPES, CLASS III	1,100.00	0.00	1,100.00	LF	0.00	\$6.00	\$0.00
		0001	0030	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	196.00	0.00	196.00	SQYD	0.00	\$11.00	\$0.00
		0001	0040	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	422.00	0.00	422.00	TONS	0.00	\$125.00	\$0.00
		0001	0050	4099912	MISC.ASPHALT SEAL EMULSION	767.00	0.00	767.00	GAL	0.00	\$3.00	\$0.00
		0001	0060	4139905	MISC.MICRO-SURFACING, TYPE II GRADE A	57,843.00	0.00	57,843.00	SQYD	0.00	\$4.65	\$0.00
		0001	0070	5021331	CONCRETE PAVEMENT (7 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	196.00	0.00	196.00	SQYD	0.00	\$70.00	\$0.00
		0001	0080	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARRELS)	1.00	0.00	1.00	EA	0.00	\$3,000.00	\$0.00
		0001	0090	6122020	REPLACEMENT SAND BARREL	12.00	0.00	12.00	EA	0.00	\$300.00	\$0.00
		0001	0100	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00
		0001	0110	6161005	CONSTRUCTION SIGNS	1,084.00	0.00	1,084.00	SQFT	0.00	\$5.50	\$0.00
		0001	0120	6161008	ADVANCED WARNING RAIL SYSTEM	30.00	0.00	30.00	EA	0.00	\$50.00	\$0.00
		0001	0130	6161009	FLAG ASSEMBLY	10.00	0.00	10.00	EA	0.00	\$20.00	\$0.00
		0001	0140	6161025	CHANNELIZER (TRIM LINE)	475.00	0.00	475.00	EA	0.00	\$25.00	\$0.00
		0001	0150	6161030	TYPE III MOVEABLE BARRICADE	18.00	0.00	18.00	EA	0.00	\$25.00	\$0.00
		0001	0160	6161033	DIRECTIONAL INDICATOR BARRICADE	84.00	0.00	84.00	EA	0.00	\$10.00	\$0.00
		0001	0170	6161040	FLASHING ARROW PANEL	6.00	0.00	6.00	EA	0.00	\$500.00	\$0.00
		0001	0180	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED & RETAINED)	6.00	0.00	6.00	EA	6.00	\$2,000.00	\$12,000.00
		0001	0190	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	215.00	0.00	215.00	LF	0.00	\$115.00	\$0.00
		0001	0200	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	48.00	0.00	48.00	LF	0.00	\$115.00	\$0.00
		0001	0210	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$96,350.00	\$0.00
		0001	0220	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	29,807.00	0.00	29,807.00	LF	0.00	\$0.20	\$0.00
		0001	0230	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	18,305.00	0.00	18,305.00	LF	0.00	\$0.20	\$0.00
		0001	0240	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	5,206.00	0.00	5,206.00	LF	0.00	\$0.75	\$0.00
		0001	0250	6207001	PAVEMENT MARKING REMOVAL	63,730.00	0.00	63,730.00	LF	0.00	\$0.50	\$0.00
		0001	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	3,836.00	0.00	3,836.00	SQYD	0.00	\$5.00	\$0.00
		0001	0270	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3,559.00	0.00	3,559.00	SQYD	0.00	\$5.25	\$0.00
		0010	0280	6061060	MGS GUARDRAIL	4,813.00	0.00	4,813.00	LF	0.00	\$19.50	\$0.00
		0010	0290	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	100.00	0.00	100.00	LF	0.00	\$38.00	\$0.00
		0010	0300	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	175.00	0.00	175.00	LF	0.00	\$52.00	\$0.00
		0010	0310	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	11.00	0.00	11.00	EA	0.00	\$2,900.00	\$0.00
		0010	0320	6061080	MGS END ANCHOR	10.00	0.00	10.00	EA	0.00	\$1,000.00	\$0.00
		0010	0330	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	11.00	0.00	11.00	EA	0.00	\$2,700.00	\$0.00
		0010	0340	6063016	TYPE B CRASHWORTHY END TERMINAL	1.00	0.00	1.00	EA	0.00	\$5,875.00	\$0.00
		0010	0350	6063019	TYPE E CRASHWORTHY END TERMINAL	1.00	0.00	1.00	EA	0.00	\$26,400.00	\$0.00
Project J6P3422 - Total Value Posted to Date as of Report Generated Date												\$12,000.00
J6S3267	0001	0360	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$15,856.56	\$0.00	
		0370	4131000	MICROSURFACING, TYPE II	3,390.00	0.00	3,390.00	SQYD	0.00	\$8.26	\$0.00	
		0380	6081000	CONCRETE MEDIAN	87.50	0.00	87.50	SQYD	0.00	\$90.00	\$0.00	
		0390	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00	
		0400	6161005	CONSTRUCTION SIGNS	196.00	0.00	196.00	SQFT	0.00	\$5.50	\$0.00	
		0410	6161008	ADVANCED WARNING RAIL SYSTEM	9.00	0.00	9.00	EA	0.00	\$50.00	\$0.00	
		0420	6161025	CHANNELIZER (TRIM LINE)	180.00	0.00	180.00	EA	0.00	\$25.00	\$0.00	
		0430	6161030	TYPE III MOVEABLE BARRICADE	9.00	0.00	9.00	EA	0.00	\$25.00	\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 11, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
200221-F05	J6S3267	0001	0440	6161033	DIRECTIONAL INDICATOR BARRICADE	28.00	0.00	28.00	EA	0.00	\$10.00	\$0.00	
		0001	0450	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00	
		0001	0460	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN, CONTRACTOR FURNISHED & RETAINED	3.00	0.00	3.00	EA	0.00	\$2,000.00	\$0.00	
		0001	0470	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$44,000.00	\$0.00	
		0001	0480	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	776.00	0.00	776.00	LF	0.00	\$6.00	\$0.00	
		0001	0490	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	112.00	0.00	112.00	LF	0.00	\$18.00	\$0.00	
		0001	0500	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	25.00	0.00	25.00	LF	0.00	\$18.00	\$0.00	
		0001	0510	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	6.00	0.00	6.00	EA	0.00	\$280.00	\$0.00	
		0001	0520	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	3.00	0.00	3.00	EA	0.00	\$280.00	\$0.00	
		0001	0530	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	3.00	0.00	3.00	EA	0.00	\$450.00	\$0.00	
		0001	0540	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	8.00	0.00	8.00	EA	0.00	\$50.00	\$0.00	
		0001	0550	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	587.00	0.00	587.00	LF	0.00	\$1.00	\$0.00	
		0001	0560	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	734.00	0.00	734.00	LF	0.00	\$1.00	\$0.00	
		0001	0570	6207001	PAVEMENT MARKING REMOVAL	1,849.00	0.00	1,849.00	LF	0.00	\$1.00	\$0.00	
		0001	0580	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	2.00	0.00	2.00	EA	0.00	\$50.00	\$0.00	
		0001	0590	6209902	MISC.ISLAND TUBULAR MARKER	3.00	0.00	3.00	EA	0.00	\$80.00	\$0.00	
		0001	0600	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00	
		0030	0610	9020833	SH-FLAT SHEET - SIGNAL SIGN	45.00	0.00	45.00	SQFT	0.00	\$28.81	\$0.00	
		0030	0620	9020834	SIGNAL SIGN, MOUNTING HARDWARE	6.00	0.00	6.00	EA	0.00	\$24.00	\$0.00	
		0030	0630	9023255	POST, TYPE C, 55 FT. ARM	1.00	0.00	1.00	EA	0.00	\$14,664.00	\$0.00	
		0030	0640	9028311	CABLE, 16 AWG 7 CONDUCTOR	210.00	0.00	210.00	LF	0.00	\$2.00	\$0.00	
		0030	0650	9029100	BASE, CONCRETE	3.30	0.00	3.30	CUYD	0.00	\$1,535.00	\$0.00	
		0030	0660	9029902	MISC.REPLACE WITH GREEN LEFT ARROW INDICATION	1.00	0.00	1.00	EA	0.00	\$132.00	\$0.00	
		0030	0670	9029902	MISC.REPLACE WITH RED LEFT ARROW INDICATION	1.00	0.00	1.00	EA	0.00	\$132.00	\$0.00	
		0030	0680	9029902	MISC.REPLACE WITH YELLOW LEFT ARROW INDICATION	1.00	0.00	1.00	EA	0.00	\$132.00	\$0.00	
		0040	0690	9031010	CONCRETE FOOTINGS, EMBEDDED	0.70	0.00	0.70	CUYD	0.00	\$1,800.00	\$0.00	
		0040	0700	9031220	PIPE POSTS	370.00	0.00	370.00	LB	0.00	\$5.00	\$0.00	
	0040	0710	9035004A	SH-FLAT SHEET	16.00	0.00	16.00	SQFT	0.00	\$30.00	\$0.00		
	0040	0720	9039902	MISC.REMOVE AND RELOCATE SIGN	1.00	0.00	1.00	EA	0.00	\$250.00	\$0.00		
	Project J6S3267 - Total Value Posted to Date as of Report Generated Date												\$0.00
	J6S3406	0001	0730	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$18,000.00	\$0.00	
		0001	0740	2159903	MISC.Modified Shaping Slopes, Class III	550.00	0.00	550.00	LF	0.00	\$6.00	\$0.00	
		0001	0750	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	232.00	0.00	232.00	TONS	0.00	\$125.00	\$0.00	
0001		0760	4071005	TACK COAT	51.00	0.00	51.00	GAL	0.00	\$4.00	\$0.00		
0001		0770	4099912	MISC.ASPHALT SEAL EMULSION	290.00	0.00	290.00	GAL	0.00	\$3.00	\$0.00		
0001		0780	4139905	MISC.MICRO-SURFACING, TYPE II GRADE A	39,482.00	0.00	39,482.00	SQYD	0.00	\$4.48	\$0.00		
0001		0790	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	5.00	0.00	5.00	CUYD	0.00	\$600.00	\$0.00		
0001		0800	6096041	PLACING TYPE 1 ROCK DITCH LINER	5.00	0.00	5.00	CUYD	0.00	\$700.00	\$0.00		
0001		0810	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$75,600.00	\$0.00		
0001		0820	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	529.00	0.00	529.00	LF	0.00	\$18.00	\$0.00		
0001		0830	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	48.00	0.00	48.00	EA	0.00	\$280.00	\$0.00		
0001		0840	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	8.00	0.00	8.00	EA	0.00	\$450.00	\$0.00		
0001		0850	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	80.00	0.00	80.00	EA	0.00	\$50.00	\$0.00		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on June 11, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-F05	J6S3406	0001	0860	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	19,765.00	0.00	19,765.00	LF	0.00	\$0.20	\$0.00
		0001	0870	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	7,929.00	0.00	7,929.00	LF	0.00	\$0.20	\$0.00
		0001	0880	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	5,647.00	0.00	5,647.00	LF	0.00	\$0.25	\$0.00
		0001	0890	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	5,647.00	0.00	5,647.00	LF	0.00	\$0.25	\$0.00
		0001	0900	6207001	PAVEMENT MARKING REMOVAL	42,162.00	0.00	42,162.00	LF	0.00	\$0.50	\$0.00
		0001	0910	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	144.00	0.00	144.00	EA	0.00	\$40.00	\$0.00
		0001	0920	6209902	MISC.LANE REDUCTION ARROWS	8.00	0.00	8.00	EA	0.00	\$2,000.00	\$0.00
		0001	0930	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	2,108.00	0.00	2,108.00	SQYD	0.00	\$5.00	\$0.00
		0001	0940	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,030.00	0.00	2,030.00	SQYD	0.00	\$5.25	\$0.00
		0001	0950	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	28.00	0.00	28.00	STA	0.00	\$250.00	\$0.00
		0010	0960	6061060	MGS GUARDRAIL	3,882.00	0.00	3,882.00	LF	0.00	\$19.50	\$0.00
		0010	0970	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	513.00	0.00	513.00	LF	0.00	\$28.00	\$0.00
		0010	0980	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$2,900.00	\$0.00
		0010	0990	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
		0010	1000	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	0.00	\$2,700.00	\$0.00
Project J6S3406 - Total Value Posted to Date as of Report Generated Date												\$0.00
200221-F05 Overall - Total Value Posted to Date as of Report Generated Date												\$12,000.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6P3422

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0180	6169902	MISC. TRAFFIC CONTROL DEVICES	5/26/20	5/31/20	6.00	EA	there are 6 message boards 2 on I-270 just north and south of the Page interchange. 2 on page at the west and east side of the jobsite. and 2 on sheutz rd just north and south of page.					

The information below this line are details from Line Item agency views.

No Agency View Details Exist



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on June 11, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0350	TYPE E CRASHWORTHY END TERMINAL	Construction Stockpile		1	Jun 1, 2020	SYSTEM	\$18,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$18,700.00
	Construction Stockpile - Total						\$18,700.00	
	0350 - Total							\$18,700.00
Overall - Total							\$18,700.00	