



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on May 22, 2020

Pay Estimate Created Date: May 18, 2020

Progress Estimate Number 1	Contract ID 200221-F06 Prime Contractor Gerstner Electric, Inc.	Pay Period Start See NTP Date Pay Period End May 15, 2020	Original Contract Amount \$1,329,745.00 Net Change Order Amount \$0.00 Current Contract Amount \$1,329,745.00
Approval Date			By User
May 18, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by		norton1
May 19, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		silvej1
May 20, 2020	Reviewed and Approved at the Central Office Controllers Office Level by		greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 31, 2020	December 31, 2020		5.49%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
200221-F06			
Total Posted Items Pay	\$73,000.00	\$0.00	\$73,000.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$0.00	\$73,000.00
Contract Total Payable This Estimate:		\$73,000.00	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6Q3472	0280	9109902	MISC.CCTV Camera & Assembly	EA	\$2,540.000	20	\$50,800.00
	0290	9109902	MISC.Install CCTV Camera & Assembly	EA	\$800.000	20	\$16,000.00
	0300	9109902	MISC.Remove CCTV Camera & Assembly	EA	\$220.000	20	\$4,400.00
	0310	9109903	MISC.CCTV Camera Cable	LF	\$1.250	1,440	\$1,800.00
Project J6Q3472 - Total							\$73,000.00
Overall - Total							\$73,000.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 22, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6Q3467	FAS S502(52)	ITS improvements	Various	ST LOUIS CITY	at various routes across the St. Louis District
J6Q3472	FAS S502(50)	ITS improvements	Various	ST LOUIS	at various locations across the St. Louis District
Totals by Job Numbers					
J6Q3467			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$0.00	\$0.00
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$0.00	\$0.00	\$0.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J6Q3472			This Estimate	Previous	To Date
	Posted Item Pay		\$73,000.00	\$0.00	\$73,000.00
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$73,000.00	\$0.00	\$73,000.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 22, 2020

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 22, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
200221-F06	J6Q3467	0001	0010	6169901	MISC.Temporary Traffic Control	1.00	0.00	1.00	LS	0.00	\$30,000.00	\$0.00	
		0001	0020	6169902	MISC.NTCIP Changable Message Sign (Contractor Furnish & Retain)	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00	
		0001	0030	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$25,000.00	\$0.00	
		0050	0040	9108202	CABLE, 2 AWG, 1 CONDUCTOR, POWER	1,100.00	0.00	1,100.00	LF	0.00	\$2.60	\$0.00	
		0050	0050	9108402	WIRE, 2 AWG, BARE NEUTRAL	370.00	0.00	370.00	LF	0.00	\$2.00	\$0.00	
		0050	0060	9109100	BASE, CONCRETE	8.00	0.00	8.00	CUYD	0.00	\$2,335.00	\$0.00	
		0050	0070	9109901	MISC.DMS Training	1.00	0.00	1.00	LS	0.00	\$2,500.00	\$0.00	
		0050	0080	9109902	MISC.Dynamic Message Sign Retrofit	7.00	0.00	7.00	EA	0.00	\$88,000.00	\$0.00	
		0050	0090	9109902	MISC.Fiber Optic Fusion Splice	122.00	0.00	122.00	EA	0.00	\$56.00	\$0.00	
		0050	0100	9109902	MISC.Fiber Optic Jumper SM	28.00	0.00	28.00	EA	0.00	\$26.00	\$0.00	
		0050	0110	9109902	MISC.Fiber Optic Pigtail SM	34.00	0.00	34.00	EA	0.00	\$12.00	\$0.00	
		0050	0120	9109902	MISC.Install Communications Equipment	5.00	0.00	5.00	EA	0.00	\$500.00	\$0.00	
		0050	0130	9109902	MISC.Install Conduit Into Existing Box	8.00	0.00	8.00	EA	0.00	\$250.00	\$0.00	
		0050	0140	9109902	MISC.Install IP-Addressable Power Strip	7.00	0.00	7.00	EA	0.00	\$120.00	\$0.00	
		0050	0150	9109902	MISC.Modified Type 7 Cabinet	5.00	0.00	5.00	EA	0.00	\$3,500.00	\$0.00	
		0050	0160	9109902	MISC.Rack-Mounted Interconnect Center	5.00	0.00	5.00	EA	0.00	\$450.00	\$0.00	
		0050	0170	9109902	MISC.Remove and Salvage Pole-Mounted Cabinet	5.00	0.00	5.00	EA	0.00	\$300.00	\$0.00	
		0050	0180	9109902	MISC.Salvage Existing Sign Components	7.00	0.00	7.00	EA	0.00	\$1,000.00	\$0.00	
		0050	0190	9109902	MISC.Sign Structure Base Mesh	5.00	0.00	5.00	EA	0.00	\$350.00	\$0.00	
		0050	0200	9109902	MISC.Sign Structure Inspection	7.00	0.00	7.00	EA	0.00	\$2,700.00	\$0.00	
		0050	0210	9109903	MISC.Conduit, PVC, Trench, 2"	55.00	0.00	55.00	LF	0.00	\$20.00	\$0.00	
		0050	0220	9109903	MISC.Conduit, PVC, Trench, 3"	57.00	0.00	57.00	LF	0.00	\$25.00	\$0.00	
		0050	0230	9109903	MISC.DMS Control Cable	1,075.00	0.00	1,075.00	LF	0.00	\$3.50	\$0.00	
		0050	0240	9109903	MISC.Remove and Reinstall FO Cable	274.00	0.00	274.00	LF	0.00	\$3.75	\$0.00	
		0050	0250	9109903	MISC.Remove and Reinstall Power Cable	1,096.00	0.00	1,096.00	LF	0.00	\$2.00	\$0.00	
	Project J6Q3467 - Total Value Posted to Date as of Report Generated Date												\$0.00
	J6Q3472	0001	0260	6169901	MISC.Temporary Traffic Control	1.00	0.00	1.00	LS	0.00	\$3,000.00	\$0.00	
		0001	0270	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$12,500.00	\$0.00	
		0050	0280	9109902	MISC.CCTV Camera & Assembly	150.00	0.00	150.00	EA	26.00	\$2,540.00	\$66,040.00	
		0050	0290	9109902	MISC.Install CCTV Camera & Assembly	150.00	0.00	150.00	EA	26.00	\$800.00	\$20,800.00	
		0050	0300	9109902	MISC.Remove CCTV Camera & Assembly	150.00	0.00	150.00	EA	26.00	\$220.00	\$5,720.00	
		0050	0310	9109903	MISC.CCTV Camera Cable	8,600.00	0.00	8,600.00	LF	1,800.00	\$1.25	\$2,250.00	
	Project J6Q3472 - Total Value Posted to Date as of Report Generated Date												\$94,810.00
200221-F06 Overall - Total Value Posted to Date as of Report Generated Date												\$94,810.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 22, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6Q3472

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0280	9109902	MISC. ITS	5/4/20	5/5/20	3.00	EA	MO141S020.8 Camera - 40' MO 141 at Hawkins-Gladiator MO141N021.6 Camera - 40' MO 141 at Bowles Ave MO141S024.8 Camera - 50' MO 141 s/o High View					Axis 6155-E: ACCC8EF2E253 - MO141S020.8 Camera - 40' MO 141 at Hawkins-Gladiator ACCC8EF2E78E - MO141N021.6 Camera - 40' MO 141 at Bowles Ave ACCC8EF2E788 - MO141S024.8 Camera - 50' MO 141 s/o High View
			5/5/20	5/6/20	4.00	EA	MO141S025.9 Camera - 60' MO 141 at Fiedler Ln MO141S027.1 Camera - 60' MO 141 at MO 21 MO141N027.9 Camera - 60' MO 141 n/o Harper Ln MO141S028.9 Camera - 50' MO 141 at Astra Way					Axis 6155-E: ACCC8EF2E24C - ACCC8EF2E26A ACCC8EAC9E8C ACCC8EEF710D
			5/6/20	5/7/20	3.00	EA	MO141S017.5 Camera - 60' (4) MO 141 at Big Bend SWQ MO141S019.1 Camera - 60' MO 141 at Marshall Rd NWQ MO141S030.0 Camera - 50' MO 141 at Church-US 61					AXIS Q6155-E: ACCC8EF2E243 - MO141S017.5 Camera - 60' (4) MO 141 at Big Bend SWQ ACCC8EAC9E87 - MO141S019.1 Camera - 60' MO 141 at Marshall Rd NWQ ACCC8EAC9E88 - MO141S030.0 Camera - 50' MO 141 at Church-US 61
			5/7/20	5/11/20	4.00	EA	MO141S013.4 Camera - 50' MO 141 at Clayton SB Ramp MO141S014.1 Camera - 50' MO 141 at Milldale-Manors Way MO141S015.7 Camera - 60' MO 141 at MO 100 SWQ MO141N016.7 Camera - 50' MO 141 at Carman					AXIS Q6155-E: ACCC8EF2E07F - MO141S013.4 Camera - 50' MO 141 at Clayton SB Ramp ACCC8EF2E882 - MO141S014.1 Camera - 50' MO 141 at Milldale-Manors Way ACCC8EF2E07D - MO141S015.7 Camera - 60' MO 141 at MO 100 SWQ ACCC8EF2E851 - MO141N016.7 Camera - 50' MO 141 at Carman
			5/11/20	5/15/20	4.00	EA	IS044E256.8 Camera - 70' I-44 at Pacific/Viaduct St IS044W257.9 Camera - 70' I-44 E/O Pacific/Viaduct IS044E269.0 Camera - 60' I-44 at Antire Rd. MO141S013.2 Camera - 70' (r&r rail) MO 141 n/o Clayton (14+ shoulder)					AXIS Q6155-E: ACCC8EF2E074 - IS044E256.8 Camera - 70' I-44 at Pacific/Viaduct St ACCC8EF2E08F - IS044W257.9 Camera - 70' I-44 E/O Pacific/Viaduct ACCC8EF2E06B - IS044E269.0 Camera - 60' I-44 at Antire Rd. ACCC8EF2E08A - MO141S013.2 Camera - 70' (r&r rail) MO 141 n/o Clayton (14+ shoulder)
			5/12/20	5/15/20	1.00	EA	IS044W261.3b Camera - 50' I-44 Ramp at Six Flags (lower)					AXIS Q6155-E: ACCC8EF2E803 - IS044W261.3b Camera - 50' I-44 Ramp at Six Flags (lower)
			5/14/20	5/15/20	1.00	EA	IS064E010.2 Camera - 70' I-64 at RT K SWQ					Axis Q6155-E: ACCC8EF2E829 - IS064E010.2 Camera - 70' I-64 at RT K SWQ
0290	9109902	MISC. ITS	5/4/20	5/5/20	3.00	EA	MO141S020.8 Camera - 40' MO 141 at Hawkins-Gladiator MO141N021.6 Camera - 40' MO 141 at Bowles Ave MO141S024.8 Camera - 50' MO 141 s/o High View					MO141S020.8 Camera - 40' MO 141 at Hawkins-Gladiator MO141N021.6 Camera - 40' MO 141 at Bowles Ave MO141S024.8 Camera - 50' MO 141 s/o High View
			5/5/20	5/6/20	4.00	EA	MO141S025.9 Camera - 60' MO 141 at Fiedler Ln MO141S027.1 Camera - 60' MO 141 at MO 21 MO141N027.9 Camera - 60' MO 141 n/o Harper Ln MO141S028.9 Camera - 50' MO 141 at Astra Way					MO141S025.9 Camera - 60' MO 141 at Fiedler Ln MO141S027.1 Camera - 60' MO 141 at MO 21 MO141N027.9 Camera - 60' MO 141 n/o Harper Ln MO141S028.9 Camera - 50' MO 141 at Astra Way
			5/6/20	5/7/20	3.00	EA	MO141S017.5 Camera - 60' (4) MO 141 at Big Bend SWQ MO141S019.1 Camera - 60' MO 141 at Marshall Rd NWQ MO141S030.0 Camera - 50' MO 141 at Church-US 61					MO141S017.5 Camera - 60' (4) MO 141 at Big Bend SWQ MO141S019.1 Camera - 60' MO 141 at Marshall Rd NWQ MO141S030.0 Camera - 50' MO 141 at Church-US 61
			5/7/20	5/11/20	4.00	EA	MO141S013.4 Camera - 50' MO 141 at Clayton SB Ramp MO141S014.1 Camera - 50' MO 141 at Milldale-Manors Way MO141S015.7 Camera - 60' MO 141 at MO 100 SWQ MO141N016.7 Camera - 50' MO 141 at Carman					MO141S013.4 Camera - 50' MO 141 at Clayton SB Ramp MO141S014.1 Camera - 50' MO 141 at Milldale-Manors Way MO141S015.7 Camera - 60' MO 141 at MO 100 SWQ MO141N016.7 Camera - 50' MO 141 at Carman
			5/11/20	5/15/20	4.00	EA	IS044E256.8 Camera - 70' I-44 at Pacific/Viaduct St IS044W257.9 Camera - 70' I-44 E/O Pacific/Viaduct IS044E269.0 Camera - 60' I-44 at Antire Rd. MO141S013.2 Camera - 70' (r&r rail) MO 141 n/o Clayton (14+ shoulder)					IS044E256.8 Camera - 70' I-44 at Pacific/Viaduct St IS044W257.9 Camera - 70' I-44 E/O Pacific/Viaduct IS044E269.0 Camera - 60' I-44 at Antire Rd. MO141S013.2 Camera - 70' (r&r rail) MO 141 n/o Clayton (14+ shoulder)
			5/12/20	5/15/20	1.00	EA	IS044W261.3b Camera - 50' I-44 Ramp at Six Flags (lower)					IS044W261.3b Camera - 50' I-44 Ramp at Six Flags (lower)
			5/14/20	5/15/20	1.00	EA	IS064E010.2 Camera - 70' I-64 at RT K SWQ					IS064E010.2 Camera - 70' I-64 at RT K SWQ
0300	9109902	MISC. ITS	5/4/20	5/5/20	3.00	EA	MO141S020.8 Camera - 40' MO 141 at Hawkins-Gladiator MO141N021.6 Camera - 40' MO 141 at Bowles Ave MO141S024.8 Camera - 50' MO 141 s/o High View					MO141S020.8 Camera - 40' MO 141 at Hawkins-Gladiator MO141N021.6 Camera - 40' MO 141 at Bowles Ave MO141S024.8 Camera - 50' MO 141 s/o High View
			5/5/20	5/6/20	4.00	EA	MO141S025.9 Camera - 60' MO 141 at Fiedler Ln MO141S027.1 Camera - 60' MO 141 at MO 21 MO141N027.9 Camera - 60' MO 141 n/o Harper Ln MO141S028.9 Camera - 50' MO 141 at Astra Way					MO141S025.9 Camera - 60' MO 141 at Fiedler Ln MO141S027.1 Camera - 60' MO 141 at MO 21 MO141N027.9 Camera - 60' MO 141 n/o Harper Ln MO141S028.9 Camera - 50' MO 141 at Astra Way
			5/6/20	5/7/20	3.00	EA	MO141S017.5 Camera - 60' (4) MO 141 at Big Bend SWQ MO141S019.1 Camera - 60' MO 141 at Marshall Rd NWQ MO141S030.0 Camera - 50' MO 141 at Church-US 61					MO141S017.5 Camera - 60' (4) MO 141 at Big Bend SWQ MO141S019.1 Camera - 60' MO 141 at Marshall Rd NWQ MO141S030.0 Camera - 50' MO 141 at Church-US 61
			5/7/20	5/11/20	4.00	EA	MO141S013.4 Camera - 50' MO 141 at Clayton SB Ramp MO141S014.1 Camera - 50' MO 141 at Milldale-Manors Way MO141S015.7 Camera - 60' MO 141 at MO 100 SWQ MO141N016.7 Camera - 50' MO 141 at Carman					MO141S013.4 Camera - 50' MO 141 at Clayton SB Ramp MO141S014.1 Camera - 50' MO 141 at Milldale-Manors Way MO141S015.7 Camera - 60' MO 141 at MO 100 SWQ MO141N016.7 Camera - 50' MO 141 at Carman
			5/11/20	5/15/20	4.00	EA	IS044E256.8 Camera - 70' I-44 at Pacific/Viaduct St IS044W257.9 Camera - 70' I-44 E/O Pacific/Viaduct IS044E269.0 Camera - 60' I-44 at Antire Rd. MO141S013.2 Camera - 70' (r&r rail) MO 141 n/o Clayton (14+ shoulder)					IS044E256.8 Camera - 70' I-44 at Pacific/Viaduct St IS044W257.9 Camera - 70' I-44 E/O Pacific/Viaduct IS044E269.0 Camera - 60' I-44 at Antire Rd. MO141S013.2 Camera - 70' (r&r rail) MO 141 n/o Clayton (14+ shoulder)
			5/12/20	5/15/20	1.00	EA	IS044W261.3b Camera - 50' I-44 Ramp at Six Flags (lower)					IS044W261.3b Camera - 50' I-44 Ramp at Six Flags (lower)
			5/14/20	5/15/20	1.00	EA	IS064E010.2 Camera - 70' I-64 at RT K SWQ					IS064E010.2 Camera - 70' I-64 at RT K SWQ
0310	9109903	MISC. ITS	5/4/20	5/5/20	210.00	LF	MO141S020.8 Camera - 40' MO 141 at Hawkins-Gladiator - 100' MO141N021.6 Camera - 40' MO 141 at Bowles Ave - 50' MO141S024.8 Camera - 50' MO 141 s/o High View - 60'					MO141S020.8 Camera - 40' MO 141 at Hawkins-Gladiator - 100' MO141N021.6 Camera - 40' MO 141 at Bowles Ave - 50' MO141S024.8 Camera - 50' MO 141 s/o High View - 60'
			5/5/20	5/6/20	270.00	LF	MO141S025.9 MO 141 at Fiedler Ln - 70' MO141S027.1 MO 141 at MO 21 - 70' MO141N027.9 MO 141 n/o Harper Ln - 70' MO141S028.9 MO 141 at Astra Way - 60'					MO141S025.9 MO 141 at Fiedler Ln - 70' MO141S027.1 MO 141 at MO 21 - 70' MO141N027.9 MO 141 n/o Harper Ln - 70' MO141S028.9 MO 141 at Astra Way - 60'
			5/6/20	5/7/20	235.00	LF	MO141S017.5 Camera - 60' (4) MO 141 at Big Bend SWQ - 70' OF CAT 5 MO141S019.1 Camera - 60' MO 141 at Marshall Rd NWQ - 70' OF CAT 5 MO141S030.0 Camera - 50' MO 141 at Church-US 61 - 95' OF CAT 5					MO141S017.5 Camera - 60' (4) MO 141 at Big Bend SWQ - 70' OF CAT 5 MO141S019.1 Camera - 60' MO 141 at Marshall Rd NWQ - 70' OF CAT 5 MO141S030.0 Camera - 50' MO 141 at Church-US 61 - 95' OF CAT 5
			5/7/20	5/11/20	250.00	LF	MO141S013.4 Camera - 50' MO 141 at Clayton SB Ramp - 60' OF CAT 5 MO141S014.1 Camera - 50' MO 141 at Milldale-Manors Way - 60' OF CAT 5					MO141S013.4 Camera - 50' MO 141 at Clayton SB Ramp - 60' OF CAT 5 MO141S014.1 Camera - 50' MO 141 at Milldale-Manors Way - 60' OF CAT 5



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 22, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0310	9109903	MISC. ITS					MO141S015.7 Camera - 60' MO 141 at MO 100 SWQ - 70' OF CAT 5 MO141N016.7 Camera - 50' MO 141 at Carman - 60' OF CAT 5					MO141S015.7 Camera - 60' MO 141 at MO 100 SWQ - 70' OF CAT 5 MO141N016.7 Camera - 50' MO 141 at Carman - 60' OF CAT 5
			5/11/20	5/15/20	290.00	LF	IS044E256.8 Camera - 70' I-44 at Pacific/Viaduct St IS044W257.9 Camera - 70' I-44 E/O Pacific/Viaduct IS044E269.0 Camera - 60' I-44 at Antire Rd. MO141S013.2 Camera - 70' (r&r rail) MO 141 n/o Clayton (14+ shoulder)					IS044E256.8 Camera - 70' I-44 at Pacific/Viaduct St - 80' of Cat 5 IS044W257.9 Camera - 70' I-44 E/O Pacific/Viaduct - 80' of Cat 5 IS044E269.0 Camera - 60' I-44 at Antire Rd. - 50' of Cat 5 MO141S013.2 Camera - 70' MO 141 n/o Clayton - 80' of Cat 5
			5/12/20	5/15/20	45.00	LF	IS044W261.3b Camera - 50' I-44 Ramp at Six Flags (lower)					IS044W261.3b Camera - 50' I-44 Ramp at Six Flags (lower) - 45' OF CAT 5
			5/14/20	5/15/20	140.00	LF	IS064E010.2 Camera - 70' I-64 at RT K SWQ - 140' of Cat 5					IS064E010.2 Camera - 70' I-64 at RT K SWQ - 140' of Cat 5

The information below this line are details from Line Item agency views.
No Agency View Details Exist



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on May 22, 2020

No Data Available