



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on September 4, 2020

Pay Estimate Created Date: September 2, 2020

Progress Estimate Number 1	Contract ID 200221-G07	Pay Period Start See NTP Date September 1, 2020	Original Contract Amount \$356,505.00
	Prime Contractor Bennett, Inc.	Pay Period End	Net Change Order Amount \$0.00
			Current Contract Amount \$356,505.00
Approval Date	By User		
September 2, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by myersd		
September 3, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by LANEK1		
September 4, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1		
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	December 1, 2020		7.76%
Contract Informational Dates		Milestones	
Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone
Acceptance Date			
Awarded Date	March 4, 2020	March 4, 2020	
Letting Date	February 21, 2020	February 21, 2020	
Notice to Proceed Date	August 1, 2020	August 1, 2020	
Open to Traffic Date			
Work Began Date	August 24, 2020	August 24, 2020	

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
200221-G07			
Total Posted Items Pay	\$27,655.00	\$0.00	\$27,655.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$0.00	\$27,655.00
Contract Total Payable This Estimate:	\$27,655.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3190B	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$4,500.000	0.25	\$1,125.00
	0130	6161005	CONSTRUCTION SIGNS	SQFT	\$7.000	694	\$4,858.00
	0140	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$100.000	2	\$200.00
	0150	6161009	FLAG ASSEMBLY	EA	\$25.000	4	\$100.00
	0160	6161025	CHANNELIZER (TRIM LINE)	EA	\$20.000	15	\$300.00
	0170	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	EA	\$150.000	10	\$1,500.00
	0180	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$1,500.000	5	\$7,500.00
	0190	6181000	MOBILIZATION	LS	\$22,000.000	0.25	\$5,500.00
	0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$5,000.000	0.5	\$2,500.00
	0250	8061005	ROCK DITCH CHECK	LF	\$25.000	20	\$500.00
	0270	8061019	SILT FENCE	LF	\$4.000	893	\$3,572.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on September 4, 2020

Pay Estimate Created Date: September 2, 2020

Progress Estimate Number 1	Contract ID	200221-G07	Pay Period Start	See NTP Date	Original Contract Amount	\$356,505.00
	Prime Contractor	Bennett, Inc.	Pay Period End	September 1, 2020	Net Change Order Amount	\$0.00
					Current Contract Amount	\$356,505.00

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
Project J7P3190B - Total							\$27,655.00
Overall - Total							\$27,655.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on September 4, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3190B	FAS S602(56)	Culvert replacement	CC	NEWTON	approximately 0.5 miles south of Racine
Totals by Job Numbers					
J7P3190B			This Estimate	Previous	To Date
	Posted Item Pay		\$27,655.00	\$0.00	\$27,655.00
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$27,655.00	\$0.00	\$27,655.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on September 4, 2020

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 4, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-G07	J7P3190B	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.25	\$4,500.00	\$1,125.00
		0001	0020	2035000	UNCLASSIFIED EXCAVATION	250.00	0.00	250.00	CUYD	0.00	\$20.00	\$0.00
		0001	0030	2035500	EMBANKMENT IN PLACE	72.00	0.00	72.00	CUYD	0.00	\$10.00	\$0.00
		0001	0040	2036000	COMPACTING EMBANKMENT	279.00	0.00	279.00	CUYD	0.00	\$15.00	\$0.00
		0001	0050	2037075	COMPACTING IN CUT	5.00	0.00	5.00	STA	0.00	\$700.00	\$0.00
		0001	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,361.00	0.00	1,361.00	SQYD	0.00	\$7.00	\$0.00
		0001	0070	3040183	TYPE 1 AGGREGATE FOR BASE (8 IN. THICK)	197.00	0.00	197.00	SQYD	0.00	\$12.00	\$0.00
		0001	0080	3105002	GRAVEL (A) OR CRUSHED STONE (B)	18.00	0.00	18.00	TONS	0.00	\$30.00	\$0.00
		0001	0090	4019905	MISC.OPTIONAL PAVEMENT	1,154.50	0.00	1,154.50	SQYD	0.00	\$42.00	\$0.00
		0001	0100	6091060	PAVED DITCH	17.30	0.00	17.30	SQYD	0.00	\$100.00	\$0.00
		0001	0110	6113020	FURNISHING TYPE 2 ROCK BLANKET	129.00	0.00	129.00	CUYD	0.00	\$30.00	\$0.00
		0001	0120	6113040	PLACING TYPE 2 ROCK BLANKET	129.00	0.00	129.00	CUYD	0.00	\$30.00	\$0.00
		0001	0130	6161005	CONSTRUCTION SIGNS	694.00	0.00	694.00	SQFT	694.00	\$7.00	\$4,858.00
		0001	0140	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$100.00	\$200.00
		0001	0150	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$25.00	\$100.00
		0001	0160	6161025	CHANNELIZER (TRIM LINE)	15.00	0.00	15.00	EA	15.00	\$20.00	\$300.00
		0001	0170	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	10.00	0.00	10.00	EA	10.00	\$150.00	\$1,500.00
		0001	0180	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	5.00	0.00	5.00	EA	5.00	\$1,500.00	\$7,500.00
		0001	0190	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$22,000.00	\$5,500.00
		0001	0200	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	953.00	0.00	953.00	LF	0.00	\$2.50	\$0.00
		0001	0210	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	953.00	0.00	953.00	LF	0.00	\$2.50	\$0.00
		0001	0220	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	194.00	0.00	194.00	SQYD	0.00	\$5.00	\$0.00
		0001	0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$5,000.00	\$2,500.00
		0001	0240	8051000A	SEEDING - COOL SEASON MIXTURES	0.40	0.00	0.40	ACRE	0.00	\$5,000.00	\$0.00
		0001	0250	8061005	ROCK DITCH CHECK	130.00	0.00	130.00	LF	20.00	\$25.00	\$500.00
		0001	0260	8061016	SEDIMENT REMOVAL	22.00	0.00	22.00	CUYD	0.00	\$30.00	\$0.00
		0001	0270	8061019	SILT FENCE	893.00	0.00	893.00	LF	893.00	\$4.00	\$3,572.00
		0040	0280	9031010	CONCRETE FOOTINGS, EMBEDDED	0.40	0.00	0.40	CUYD	0.00	\$2,000.00	\$0.00
		0040	0290	9031270A	2 IN. PSST POST - 12 GA.	64.00	0.00	64.00	LF	0.00	\$20.00	\$0.00
		0040	0300	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	12.00	0.00	12.00	LF	0.00	\$25.00	\$0.00
		0040	0310	9035004A	SH-FLAT SHEET	18.00	0.00	18.00	SQFT	0.00	\$30.00	\$0.00
		0070	0320	2063300	CLASS 4 EXCAVATION	215.00	0.00	215.00	CUYD	0.00	\$20.00	\$0.00
		0070	0330	2063400	CLASS 4 EXCAVATION IN ROCK	10.00	0.00	10.00	CUYD	0.00	\$250.00	\$0.00
		0070	0340	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$25,000.00	\$0.00
		0070	0350	2069901	MISC.DEWATERING	1.00	0.00	1.00	LS	0.00	\$12,000.00	\$0.00
		0070	0360	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$4,500.00	\$0.00
		0070	0370	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	79.30	0.00	79.30	CUYD	0.00	\$750.00	\$0.00
		0070	0380	7034214	CLASS B-2 CONCRETE	74.90	0.00	74.90	CUYD	0.00	\$800.00	\$0.00
		0070	0390	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	8,120.00	0.00	8,120.00	LB	0.00	\$1.50	\$0.00
		0070	0400	7101000	REINFORCING STEEL (EPOXY COATED)	19,160.00	0.00	19,160.00	LB	0.00	\$1.50	\$0.00
Project J7P3190B - Total Value Posted to Date as of Report Generated Date												\$27,655.00
200221-G07 Overall - Total Value Posted to Date as of Report Generated Date												\$27,655.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on September 4, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7P3190B

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	8/31/20	9/2/20	0.25	LS		336+08.97		340+85.44		
0130	6161005	CONSTRUCTION SIGNS	8/24/20	9/2/20	694.00	SQFT		336+08.97		340+85.44		
0140	6161008	ADVANCED WARNING RAIL SYSTEM	8/24/20	9/2/20	2.00	EA		336+08.97		340+85.44		
0150	6161009	FLAG ASSEMBLY	8/24/20	9/2/20	4.00	EA		336+08.97		340+85.44		
0160	6161025	CHANNELIZER (TRIM LINE)	8/24/20	9/2/20	15.00	EA		336+08.97		340+85.44		
0170	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	8/24/20	9/2/20	10.00	EA		336+08.97		340+85.44		
0180	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	8/24/20	9/2/20	5.00	EA		336+08.97		340+85.44		
0190	6181000	MOBILIZATION	8/31/20	9/2/20	0.25	LS		336+08.97		340+85.44		
0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	8/25/20	9/2/20	0.50	LS	project	336+08.97		340+85.44		
0250	8061005	ROCK DITCH CHECK	8/26/20	9/2/20	20.00	LF	various locations	336+08.97		340+85.44		
0270	8061019	SILT FENCE	8/26/20	9/2/20	0.00	LF	RTE CC	335+98.08		338+23.78		INSTALLED PER PLAN
				9/2/20	893.00	LF	various locations	336+08.97		340+85.44		

The information below this line are details from Line Item agency views.

Contract ID: 200221-G07

DWR Date: August 24, 2020

Line Number: 0130

Description: CONSTRUCTION SIGNS

Quantity Posted: 694

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
		336+08.97 - 340+85.44	WO16-2 30x24 5.00 XXX FEET (PLAQUE)		2.00		5	10
		336+08.97 - 340+85.44	WO20-2 48x48 16.00 DETOUR AHEAD		4.00		16	64
		336+08.97 - 340+85.44	WO20-3a 4x4 16.00 ROAD CLOSED 500 FT		2.00		16	32
		336+08.97 - 340+85.44	MO4-8a 24x18 3.00 END DETOUR		2.00		3	6
		336+08.97 - 340+85.44	R11-2 48x30 10.00 ROAD CLOSED		2.00		10	20
		336+08.97 - 340+85.44	R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY		1.00		12.5	12.5
		336+08.97 - 340+85.44	R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC		1.00		12.5	12.5
		336+08.97 - 340+85.44	SPECIAL 7 96x48 32.00 POINT OF PRESENCE		2.00		32	64
		336+08.97 - 340+85.44	SPECIAL 36x60 15.00 DETOUR ASSEMBLY		23.00		15	345
		336+08.97 - 340+85.44	Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET	SOUTH RTECC CLOSED	64.00		1	64
		336+08.97 - 340+85.44	Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET	NORTH RTECC CLOSED	64.00		1	64



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on September 4, 2020

No Data Available