



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on May 12, 2020

Pay Estimate Created Date: May 4, 2020

Progress Estimate Number 2	Contract ID 200221-H02 Prime Contractor Pace Construction Company, LLC	Pay Period Start April 16, 2020 Pay Period End May 1, 2020	Original Contract Amount \$6,974,999.98 Net Change Order Amount \$0.00 Current Contract Amount \$6,974,999.98
--------------------------------------	---	---	--

Approval Date			By User
May 4, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by		forshd1
May 4, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		PULLIA
May 5, 2020	Reviewed and Approved at the Central Office Controllers Office Level by		greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2020	November 1, 2020		9.31%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
200221-H02			
Total Posted Items Pay	\$625,369.04	\$24,309.35	\$649,678.39
Gross Item Adjustments	(\$2,125.00)	\$0.00	(\$2,125.00)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$24,309.35	\$647,553.39
Contract Total Payable This Estimate:	\$623,244.04		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9S3377	0330	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$69.250	1,566	\$108,445.50
	0340	4071005	TACK COAT	GAL	\$2.060	1,471	\$3,030.26
	0360	6161005	CONSTRUCTION SIGNS	SQFT	\$5.000	1,402	\$7,010.00
	0370	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$75.000	2	\$150.00
	0380	6161009	FLAG ASSEMBLY	EA	\$20.000	4	\$80.00
	0450	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$4.550	1,466	\$6,670.30
	0460	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$5.900	414	\$2,442.60
Project J9S3377 - Total							\$127,828.66
J9S3419	0960	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$70.250	6,621.1	\$465,132.28
	0970	4071005	TACK COAT	GAL	\$2.100	7,061	\$14,828.10
	1000	6161009	FLAG ASSEMBLY	EA	\$20.000	4	\$80.00
	1020	6181000	MOBILIZATION	LS	\$35,000.000	0.5	\$17,500.00
Project J9S3419 - Total							\$497,540.38
Overall - Total							\$625,369.04

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3377	0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material			-1,566	\$69.25	(\$108,445.50)
	0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user forshd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	1,566	\$69.25	\$108,445.50
	0360	CONSTRUCTION SIGNS	Overrun			-425	\$5.00	(\$2,125.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 12, 2020

Pay Estimate Created Date: May 4, 2020

Progress Estimate Number 2		Contract ID 200221-H02		Pay Period Start April 16, 2020		Original Contract Amount \$6,974,999.98		
		Prime Contractor Pace Construction Company, LLC		Pay Period End May 1, 2020		Net Change Order Amount \$0.00		
						Current Contract Amount \$6,974,999.98		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Total								(\$2,125.00)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 12, 2020

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3427	FAF 160-4(21)	Resurface	160	OREGON	from Route 99 east to Route FF
J9S3377	FAF 76-1(36)	Resurface	76	HOWELL	from Route 137 east to Route 181
J9S3412	FAS S702(78)	Resurface	142	HOWELL	from Route 101 east to Route E
J9S3416	FAS S703(61)	Resurface	MM	TEXAS	from Route 38 to south end of Bridge No. A2967
J9S3417	FAS-S703(072)	Resurface	AM	WRIGHT	from Route 95 to end of state maintenance
J9S3419	FAS S702(79)	Resurface	Z	HOWELL	from Route 76 to Route P
J9S3422	FAS S702(82)	Resurface	M	OREGON	from Route 63 to Route 160
J9S3423	FAS S702(83)	Resurface	J	OZARK	from Route 160 to Arkansas state line
J9S3424	FAS S702(84)	Resurface	JJ	DOUGLAS	from Route 5 to Route 95

Totals by Job Numbers

J9P3427		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3377		This Estimate	Previous	To Date
	Posted Item Pay	\$127,828.66	\$0.00	\$127,828.66
	Gross Item Adjustments	(\$2,125.00)	\$0.00	(\$2,125.00)
	Gross Item Pay	\$125,703.66	\$0.00	\$125,703.66
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3412		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3416		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3417		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3419		This Estimate	Previous	To Date
	Posted Item Pay	\$497,540.38	\$24,309.35	\$521,849.73
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$497,540.38	\$24,309.35	\$521,849.73
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on May 12, 2020

Totals by Job Numbers

J9S3422		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3423		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9S3424		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 12, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9S3377, Item 4020520, Project Item Line Number 0330, Material Set 402052096, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	Material is good-reports pending	forshd1	Overridden
Estimate Exception Type: Item Overrun: Contract 200221-H02, Contract Project J9S3377, Project Item Line Number 0360, Contract Line Item Number 0360, Item 6161005, Minor Item.	No Remark was entered by Engineer	forshd1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 12, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
200221-H02	J9P3427	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$14,263.74	\$0.00	
		0001	0020	2159903	MISC.Modified Shaping Slopes, Class III	300.00	0.00	300.00	LF	0.00	\$14.17	\$0.00	
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	350.00	0.00	350.00	TONS	0.00	\$8.00	\$0.00	
		0001	0040	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	16,453.40	0.00	16,453.40	TONS	0.00	\$66.50	\$0.00	
		0001	0050	4071005	TACK COAT	20,403.00	0.00	20,403.00	GAL	0.00	\$2.08	\$0.00	
		0001	0060	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$500.00	\$0.00	
		0001	0070	6161005	CONSTRUCTION SIGNS	1,445.00	0.00	1,445.00	SQFT	0.00	\$5.00	\$0.00	
		0001	0080	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	0.00	\$75.00	\$0.00	
		0001	0090	6161009	FLAG ASSEMBLY	6.00	0.00	6.00	EA	0.00	\$20.00	\$0.00	
		0001	0100	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	0.00	\$12.00	\$0.00	
		0001	0110	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$3,500.00	\$0.00	
		0001	0120	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	0.00	\$12,000.00	\$0.00	
		0001	0130	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	225.00	0.00	225.00	LF	0.00	\$60.00	\$0.00	
		0001	0140	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	725.00	0.00	725.00	LF	0.00	\$34.00	\$0.00	
		0001	0150	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$135,000.00	\$0.00	
		0001	0160	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	208,560.00	0.00	208,560.00	LF	0.00	\$0.10	\$0.00	
		0001	0170	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	192,847.00	0.00	192,847.00	LF	0.00	\$0.10	\$0.00	
		0001	0180	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	2,109.00	0.00	2,109.00	SQYD	0.00	\$9.80	\$0.00	
		0001	0190	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3,675.00	0.00	3,675.00	SQYD	0.00	\$7.15	\$0.00	
		0010	0200	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	500.00	0.00	500.00	LF	0.00	\$28.35	\$0.00	
		0010	0210	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	10.00	0.00	10.00	EA	0.00	\$2,800.00	\$0.00	
		0010	0220	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10.00	0.00	10.00	EA	0.00	\$2,800.00	\$0.00	
		0010	0230	6063017	TYPE C CRASHWORTHY END TERMINAL	2.00	0.00	2.00	EA	0.00	\$23,500.00	\$0.00	
		0070	0240	2164000	CURB REMOVAL	225.00	0.00	225.00	LF	0.00	\$181.00	\$0.00	
		0070	0250	7122300	BRIDGE RAIL (TWO TUBE STRUCTURAL STEEL)	225.00	0.00	225.00	LF	0.00	\$380.23	\$0.00	
		0071	0260	2164000	CURB REMOVAL	122.00	0.00	122.00	LF	0.00	\$223.00	\$0.00	
		0071	0270	7122300	BRIDGE RAIL (TWO TUBE STRUCTURAL STEEL)	125.00	0.00	125.00	LF	0.00	\$452.06	\$0.00	
	0072	0280	2164000	CURB REMOVAL	175.00	0.00	175.00	LF	0.00	\$193.00	\$0.00		
	0072	0290	7122300	BRIDGE RAIL (TWO TUBE STRUCTURAL STEEL)	179.00	0.00	179.00	LF	0.00	\$413.57	\$0.00		
	Project J9P3427 - Total Value Posted to Date as of Report Generated Date												\$0.00
	J9S3377		0001	0300	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$5,215.00	\$0.00
			0001	0310	2159903	MISC.Modified Shaping Slopes, Class III	150.00	0.00	150.00	LF	0.00	\$16.28	\$0.00
			0001	0320	3105002	GRAVEL (A) OR CRUSHED STONE (B)	218.00	0.00	218.00	TONS	0.00	\$8.00	\$0.00
0001			0330	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	9,075.60	0.00	9,075.60	TONS	3,267.70	\$69.25	\$226,288.22	
0001			0340	4071005	TACK COAT	11,303.00	0.00	11,303.00	GAL	3,188.00	\$2.06	\$6,567.28	
0001			0350	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$500.00	\$0.00	
0001			0360	6161005	CONSTRUCTION SIGNS	977.00	0.00	977.00	SQFT	1,402.00	\$5.00	\$4,885.00	
0001			0370	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	2.00	\$75.00	\$150.00	
0001			0380	6161009	FLAG ASSEMBLY	6.00	0.00	6.00	EA	4.00	\$20.00	\$80.00	
0001			0390	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	0.00	\$12.00	\$0.00	
0001			0400	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$1,200.00	\$0.00	
0001			0410	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$55,000.00	\$13,750.00	
0001			0420	6200045	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LT/RT FISH HOOK ARROW	1.00	0.00	1.00	EA	0.00	\$2,000.00	\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 12, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-H02	J9S3377	0001	0430	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	111,999.00	0.00	111,999.00	LF	0.00	\$0.10	\$0.00
		0001	0440	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	97,770.00	0.00	97,770.00	LF	0.00	\$0.10	\$0.00
		0001	0450	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,466.00	0.00	1,466.00	SQYD	1,466.00	\$4.55	\$6,670.30
		0001	0460	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,343.00	0.00	1,343.00	SQYD	414.00	\$5.90	\$2,442.60
		0010	0470	6061060	MGS GUARDRAIL	150.00	0.00	150.00	LF	0.00	\$31.75	\$0.00
		0010	0480	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,125.00	\$0.00
		0010	0490	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,125.00	\$0.00
Project J9S3377 - Total Value Posted to Date as of Report Generated Date												\$260,833.40
J9S3412	0001	0500	3105002	GRAVEL (A) OR CRUSHED STONE (B)	190.00	0.00	190.00	TONS	0.00	\$8.00	\$0.00	
	0001	0510	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	7,583.90	0.00	7,583.90	TONS	0.00	\$71.25	\$0.00	
	0001	0520	4071005	TACK COAT	9,316.00	0.00	9,316.00	GAL	0.00	\$2.07	\$0.00	
	0001	0530	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$500.00	\$0.00	
	0001	0540	6161005	CONSTRUCTION SIGNS	977.00	0.00	977.00	SQFT	0.00	\$5.00	\$0.00	
	0001	0550	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	0.00	\$75.00	\$0.00	
	0001	0560	6161009	FLAG ASSEMBLY	6.00	0.00	6.00	EA	0.00	\$20.00	\$0.00	
	0001	0570	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	0.00	\$12.00	\$0.00	
	0001	0580	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$1,200.00	\$0.00	
	0001	0590	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$40,000.00	\$0.00	
	0001	0600	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	102,654.00	0.00	102,654.00	LF	0.00	\$0.10	\$0.00	
	0001	0610	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	96,921.00	0.00	96,921.00	LF	0.00	\$0.10	\$0.00	
	0001	0620	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	2,156.00	0.00	2,156.00	SQYD	0.00	\$4.20	\$0.00	
	0001	0630	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	808.00	0.00	808.00	SQYD	0.00	\$4.30	\$0.00	
Project J9S3412 - Total Value Posted to Date as of Report Generated Date												\$0.00
J9S3416	0001	0640	1041000	TEMPORARY SURFACING	15.00	0.00	15.00	CUYD	0.00	\$14.40	\$0.00	
	0001	0650	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$5,215.00	\$0.00	
	0001	0660	3105002	GRAVEL (A) OR CRUSHED STONE (B)	85.00	0.00	85.00	TONS	0.00	\$8.00	\$0.00	
	0001	0670	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	9,376.00	0.00	9,376.00	TONS	0.00	\$67.30	\$0.00	
	0001	0680	4071005	TACK COAT	11,735.00	0.00	11,735.00	GAL	0.00	\$2.06	\$0.00	
	0001	0690	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARRELS)	2.00	0.00	2.00	EA	0.00	\$3,350.00	\$0.00	
	0001	0700	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	0.00	\$900.00	\$0.00	
	0001	0710	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00	
	0001	0720	6161005	CONSTRUCTION SIGNS	1,970.00	0.00	1,970.00	SQFT	0.00	\$5.00	\$0.00	
	0001	0730	6161009	FLAG ASSEMBLY	6.00	0.00	6.00	EA	0.00	\$20.00	\$0.00	
	0001	0740	6161025	CHANNELIZER (TRIM LINE)	125.00	0.00	125.00	EA	0.00	\$12.00	\$0.00	
	0001	0750	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$80,000.00	\$0.00	
	0001	0760	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	90,928.00	0.00	90,928.00	LF	0.00	\$0.10	\$0.00	
	0001	0770	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	84,447.00	0.00	84,447.00	LF	0.00	\$0.10	\$0.00	
	0001	0780	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	812.00	0.00	812.00	SQYD	0.00	\$12.95	\$0.00	
	0010	0790	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,195.00	\$0.00	
	0010	0800	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,195.00	\$0.00	
	0070	0810	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	88.00	0.00	88.00	LF	0.00	\$85.00	\$0.00	
	0070	0820	7034600	CURB BLOCKOUT	549.00	0.00	549.00	LF	0.00	\$130.00	\$0.00	
	0070	0830	7174002	PREFORMED SILICONE OR EPDM EXPANSION JOINT SEAL	88.00	0.00	88.00	LF	0.00	\$85.00	\$0.00	
Project J9S3416 - Total Value Posted to Date as of Report Generated Date												\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 12, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-H02	J9S3417	0001	0840	3105002	GRAVEL (A) OR CRUSHED STONE (B)	106.00	0.00	106.00	TONS	0.00	\$8.00	\$0.00
		0001	0850	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	3,158.50	0.00	3,158.50	TONS	0.00	\$70.75	\$0.00
		0001	0860	4071005	TACK COAT	3,898.00	0.00	3,898.00	GAL	0.00	\$2.11	\$0.00
		0001	0870	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	0880	6161005	CONSTRUCTION SIGNS	1,261.00	0.00	1,261.00	SQFT	0.00	\$5.00	\$0.00
		0001	0890	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$20.00	\$0.00
		0001	0900	6161025	CHANNELIZER (TRIM LINE)	50.00	0.00	50.00	EA	0.00	\$12.00	\$0.00
		0001	0910	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$25,000.00	\$0.00
		0001	0920	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	35,271.00	0.00	35,271.00	LF	0.00	\$0.10	\$0.00
		0001	0930	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	38,874.00	0.00	38,874.00	LF	0.00	\$0.10	\$0.00
		0001	0940	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	847.00	0.00	847.00	SQYD	0.00	\$12.40	\$0.00
Project J9S3417 - Total Value Posted to Date as of Report Generated Date												\$0.00
J9S3419	0001	0950	3105002	GRAVEL (A) OR CRUSHED STONE (B)	86.00	0.00	86.00	TONS	0.00	\$8.00	\$0.00	
		0960	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	6,649.70	0.00	6,649.70	TONS	6,621.10	\$70.25	\$465,132.28	
		0970	4071005	TACK COAT	8,212.00	0.00	8,212.00	GAL	7,061.00	\$2.10	\$14,828.10	
		0980	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00	
		0990	6161005	CONSTRUCTION SIGNS	1,374.00	0.00	1,374.00	SQFT	1,374.00	\$5.00	\$6,870.00	
		1000	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$20.00	\$80.00	
		1010	6161025	CHANNELIZER (TRIM LINE)	50.00	0.00	50.00	EA	0.00	\$12.00	\$0.00	
		1020	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$35,000.00	\$26,250.00	
		1030	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	80,528.00	0.00	80,528.00	LF	0.00	\$0.10	\$0.00	
		1040	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	750.00	0.00	750.00	SQYD	477.00	\$7.35	\$3,505.95	
		1050	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	739.00	0.00	739.00	SQYD	636.00	\$8.15	\$5,183.40	
Project J9S3419 - Total Value Posted to Date as of Report Generated Date												\$521,849.72
J9S3422	0001	1060	3105002	GRAVEL (A) OR CRUSHED STONE (B)	106.00	0.00	106.00	TONS	0.00	\$8.00	\$0.00	
		1070	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	7,523.30	0.00	7,523.30	TONS	0.00	\$68.75	\$0.00	
		1080	4071005	TACK COAT	9,326.00	0.00	9,326.00	GAL	0.00	\$2.04	\$0.00	
		1090	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00	
		1100	6161005	CONSTRUCTION SIGNS	1,169.00	0.00	1,169.00	SQFT	0.00	\$5.00	\$0.00	
		1110	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$20.00	\$0.00	
		1120	6161025	CHANNELIZER (TRIM LINE)	50.00	0.00	50.00	EA	0.00	\$12.00	\$0.00	
		1130	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$40,000.00	\$0.00	
		1140	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	101,714.00	0.00	101,714.00	LF	0.00	\$0.10	\$0.00	
		1150	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	89,163.00	0.00	89,163.00	LF	0.00	\$0.10	\$0.00	
		1160	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,488.00	0.00	1,488.00	SQYD	0.00	\$5.60	\$0.00	
1170	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	388.00	0.00	388.00	SQYD	0.00	\$5.65	\$0.00			
Project J9S3422 - Total Value Posted to Date as of Report Generated Date												\$0.00
J9S3423	0001	1180	3105002	GRAVEL (A) OR CRUSHED STONE (B)	116.00	0.00	116.00	TONS	0.00	\$8.00	\$0.00	
		1190	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	5,757.60	0.00	5,757.60	TONS	0.00	\$67.80	\$0.00	
		1200	4071005	TACK COAT	7,141.00	0.00	7,141.00	GAL	0.00	\$2.09	\$0.00	
		1210	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00	
		1220	6161005	CONSTRUCTION SIGNS	1,191.00	0.00	1,191.00	SQFT	0.00	\$5.00	\$0.00	
		1230	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$20.00	\$0.00	
		1240	6161025	CHANNELIZER (TRIM LINE)	50.00	0.00	50.00	EA	0.00	\$12.00	\$0.00	
		1250	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$45,000.00	\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on May 12, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200221-H02	J9S3423	0001	1260	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	71,893.00	0.00	71,893.00	LF	0.00	\$0.10	\$0.00
		0001	1270	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	65,894.00	0.00	65,894.00	LF	0.00	\$0.10	\$0.00
		0001	1280	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	418.00	0.00	418.00	SQYD	0.00	\$10.30	\$0.00
		0001	1290	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	600.00	0.00	600.00	SQYD	0.00	\$10.30	\$0.00
	Project J9S3423 - Total Value Posted to Date as of Report Generated Date											\$0.00
	J9S3424	0001	1300	3049910	MISC.PERM AGG EDGE TREATMENT	79.00	0.00	79.00	TONS	0.00	\$59.00	\$0.00
		0001	1310	3105002	GRAVEL (A) OR CRUSHED STONE (B)	86.00	0.00	86.00	TONS	0.00	\$8.00	\$0.00
		0001	1320	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	9,401.40	0.00	9,401.40	TONS	0.00	\$74.30	\$0.00
		0001	1330	4071005	TACK COAT	11,266.00	0.00	11,266.00	GAL	0.00	\$2.06	\$0.00
		0001	1340	4134000	BITUMINOUS FOG SEAL	321.00	0.00	321.00	GAL	0.00	\$14.50	\$0.00
		0001	1350	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	1360	6161005	CONSTRUCTION SIGNS	1,191.00	0.00	1,191.00	SQFT	0.00	\$5.00	\$0.00
		0001	1370	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$20.00	\$0.00
		0001	1380	6161025	CHANNELIZER (TRIM LINE)	50.00	0.00	50.00	EA	0.00	\$12.00	\$0.00
		0001	1390	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$50,000.00	\$0.00
		0001	1400	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	125,548.00	0.00	125,548.00	LF	0.00	\$0.10	\$0.00
		0001	1410	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	119,782.00	0.00	119,782.00	LF	0.00	\$0.10	\$0.00
		0001	1420	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	453.00	0.00	453.00	SQYD	0.00	\$18.60	\$0.00
	Project J9S3424 - Total Value Posted to Date as of Report Generated Date											\$0.00
	200221-H02 Overall - Total Value Posted to Date as of Report Generated Date											\$782,683.13



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 12, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9S3377

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0330	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	5/1/20	5/4/20	1,566.00	TONS	Paving from the beginning of the job to log mile 197.279. This work was completed in the Eastbound lane of Route 76.	193.612		197.279		
0340	4071005	TACK COAT	5/1/20	5/4/20	1,471.00	GAL	Tack used for paving in eastbound lane on Route 76.	193.612		197.279		
0360	6161005	CONSTRUCTION SIGNS	4/17/20	5/4/20	1,402.00	SQFT		204.216				
0370	6161008	ADVANCED WARNING RAIL SYSTEM	4/17/20	5/4/20	2.00	EA	advanced warning rail system used at various locations on project.	197.612		204.218		
0380	6161009	FLAG ASSEMBLY	4/17/20	5/4/20	4.00	EA	Flag assembly used at various locations throughout the project.	197.612		204.218		
0450	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	4/29/20	5/4/20	366.30	SQYD	Mill into bridge T0972			195.064		
				5/4/20	466.70	SQYD	Beginning of project.	193.612		193.650		
				5/4/20	633.00	SQYD	Route 181 North			193.638		
0460	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	4/29/20	5/4/20	63.90	SQYD	Route 181 North intersection			193.638		
				5/4/20	116.70	SQYD	After Bridge T0973	195.064		195.073		
				5/4/20	116.70	SQYD	Before Bridge T0972	195.055		195.064		
				5/4/20	116.70	SQYD	Beginning of Project	193.650		193.659		

Project: J9S3419

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0960	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	4/17/20	5/4/20	831.80	TONS	Route Z- Southbound lane	0.004		2.065		
			4/20/20	5/4/20	1,225.10	TONS	Route Z- Southbound Lane	2.065		5.218		
			4/21/20	5/4/20	1,673.90	TONS	Paving on Route Z- Northbound lane	0.004		4.182		
			4/22/20	5/4/20	1,100.10	TONS	Route Z- Southbound Lane	5.218		8.060		
			4/24/20	5/4/20	1,376.70	TONS	Route Z- Northbound Lane	4.182		7.595		
			4/28/20	5/4/20	88.50	TONS	Tonnage used for entrances and county roads at various locations	3.470		8.106		
				5/4/20	253.60	TONS	This tonnage was used for both the northbound and southbound lanes to complete Mainline paving.	7.595		8.106		
			4/29/20	5/4/20	71.40	TONS	Tonnage for paving the entrances at various locations on Rt. Z	0.004		8.106		
0970	4071005	TACK COAT	4/17/20	5/4/20	1,030.00	GAL	Tack Coat for Rt. Z- Driving Lane	0.004		2.065		
			4/20/20	5/4/20	1,128.00	GAL	Tack Coat for Route Z- Southbound Lane	2.065		5.218		
			4/21/20	5/4/20	1,667.00	GAL	Tack Coat for Route Z- Northbound Lane	0.004		4.182		
			4/22/20	5/4/20	1,128.00	GAL	Tack Coat for Route Z- Southbound Lane	5.128		8.060		
			4/24/20	5/4/20	1,520.00	GAL	Tack Coat for pavement on Route Z- Northbound Lane	4.182		7.595		
			4/28/20	5/4/20	490.00	GAL	tack coat used for the northbound and southbound lanes to complete mainline paving.	7.595		8.106		
			4/29/20	5/4/20	98.00	GAL	Tack used for entrances at various locations throughout the project.	0.004		8.106		
1000	6161009	FLAG ASSEMBLY	4/27/20	5/4/20	4.00	EA	flag assembly to be used on entire job-Rt. Z	0.004	8.125			
1020	6181000	MOBILIZATION	4/28/20	5/4/20	0.50	LS	50% of mobilization.	0.004		8.106		

The information below this line are details from Line Item agency views.

Contract ID: 200221-H02

DWR Date: April 17, 2020

Line Number: 0070

Description: CONSTRUCTION SIGNS

Quantity Posted: 1402

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	204.216		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		2.00		8	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		2.00		6	12
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		10.00		8.75	87.5
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			GO20-2 48x24 8.00 END ROAD WORK		2.00		8	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		2.00		10	20
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			Variable 7x7?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		24.00		1	24
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			Variable 7x7?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		8.76		1	8.76
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			WO20-7a 48x48 16.00		10.00		16	160



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 12, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			FLAGGER (SYMBOL)					
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		4.00		16	64
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		12.00		16	192
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			WO8-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		9.00		5	45
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			WO8-15 48x48 16.00 GROOVED PAVEMENT		9.00		16	144
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			WO8-12 48x48 16.00 NO CENTER LINE		12.00		16	192
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			WO8-11 48x48 16.00 UNEVEN LANES		20.00		16	320
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	0		W3-4(48) 48x48 16.00 BE PREPARED TO STOP		6.00		16	96

Description: CONSTRUCTION SIGNS

Quantity Posted: 1402

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	204.216		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		2.00		8	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		2.00		6	12
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		10.00		8.75	87.5
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			GO20-2 48x24 8.00 END ROAD WORK		2.00		8	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		2.00		10	20
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			Variable 77x77 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		24.00		1	24
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			Variable 77x77 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		8.76		1	8.76
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			WO20-7a 48x48 16.00 FLAGGER (SYMBOL)		10.00		16	160
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		4.00		16	64
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		12.00		16	192
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			WO8-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		9.00		5	45
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			WO8-15 48x48 16.00 GROOVED PAVEMENT		9.00		16	144
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			WO8-12 48x48 16.00 NO CENTER LINE		12.00		16	192
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			WO8-11 48x48 16.00 UNEVEN LANES		20.00		16	320
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	0		W3-4(48) 48x48 16.00 BE PREPARED TO STOP		6.00		16	96



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 12, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Description: CONSTRUCTION SIGNS

Quantity Posted: 1402

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	204.216		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		2.00		8	16
			G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		2.00		6	12
			G020-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		10.00		8.75	87.5
			G020-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5
			G020-2 48x24 8.00 END ROAD WORK		2.00		8	16
			G020-1 60x24 10.00 ROAD WORK NEXT XX MILES		2.00		10	20
			Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		24.00		1	24
			Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		8.76		1	8.76
			W020-7a 48x48 16.00 FLAGGER (SYMBOL)		10.00		16	160
			W020-4 48x48 16.00 ONE LANE ROAD AHEAD		4.00		16	64
			W020-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		12.00		16	192
			W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		9.00		5	45
			W08-15 48x48 16.00 GROOVED PAVEMENT		9.00		16	144
			W08-12 48x48 16.00 NO CENTER LINE		12.00		16	192
			W08-11 48x48 16.00 UNEVEN LANES		20.00		16	320
	0		W3-4(48) 48x48 16.00 BE PREPARED TO STOP		6.00		16	96

Description: CONSTRUCTION SIGNS

Quantity Posted: 1402

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	204.216		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		2.00		8	16
			G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		2.00		6	12
			G020-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		10.00		8.75	87.5
			G020-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5
			G020-2 48x24 8.00 END ROAD WORK		2.00		8	16
			G020-1 60x24 10.00 ROAD WORK NEXT XX MILES		2.00		10	20
			Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY		24.00		1	24



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 12, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			OF SQUARE FEET					
			Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		8.76		1	8.76
			WO20-7a 48x48 16.00 FLAGGER (SYMBOL)		10.00		16	160
			WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		4.00		16	64
			WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		12.00		16	192
			WO8-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		9.00		5	45
			WO8-15 48x48 16.00 GROOVED PAVEMENT		9.00		16	144
			WO8-12 48x48 16.00 NO CENTER LINE		12.00		16	192
			WO8-11 48x48 16.00 UNEVEN LANES		20.00		16	320
	0		W3-4(48) 48x48 16.00 BE PREPARED TO STOP		6.00		16	96

Description: CONSTRUCTION SIGNS

Quantity Posted: 1402

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	204.216		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		2.00		8	16
			GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		2.00		6	12
			GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		10.00		8.75	87.5
			GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5
			GO20-2 48x24 8.00 END ROAD WORK		2.00		8	16
			GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		2.00		10	20
			Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		24.00		1	24
			Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		8.76		1	8.76
			WO20-7a 48x48 16.00 FLAGGER (SYMBOL)		10.00		16	160
			WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		4.00		16	64
			WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		12.00		16	192
			WO8-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		9.00		5	45
			WO8-15 48x48 16.00 GROOVED PAVEMENT		9.00		16	144
			WO8-12 48x48 16.00 NO		12.00		16	192



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 12, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			CENTER LINE					
			W08-11 48x48 16.00 UNEVEN LANES		20.00		16	320
	0		W3-4(48) 48x48 16.00 BE PREPARED TO STOP		6.00		16	96

Description: CONSTRUCTION SIGNS

Quantity Posted: 1402

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	204.216		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		2.00		8	16
			G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		2.00		6	12
			G020-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		10.00		8.75	87.5
			G020-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5
			G020-2 48x24 8.00 END ROAD WORK		2.00		8	16
			G020-1 60x24 10.00 ROAD WORK NEXT XX MILES		2.00		10	20
			Variable 77x77 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		24.00		1	24
			Variable 77x77 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		8.76		1	8.76
			W020-7a 48x48 16.00 FLAGGER (SYMBOL)		10.00		16	160
			W020-4 48x48 16.00 ONE LANE ROAD AHEAD		4.00		16	64
			W020-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		12.00		16	192
			W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		9.00		5	45
			W08-15 48x48 16.00 GROOVED PAVEMENT		9.00		16	144
			W08-12 48x48 16.00 NO CENTER LINE		12.00		16	192
			W08-11 48x48 16.00 UNEVEN LANES		20.00		16	320
	0		W3-4(48) 48x48 16.00 BE PREPARED TO STOP		6.00		16	96

Description: CONSTRUCTION SIGNS

Quantity Posted: 1402

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	204.216		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		2.00		8	16
			G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		2.00		6	12
			G020-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		10.00		8.75	87.5
			G020-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 12, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			GO20-2 48x24 8.00 END ROAD WORK		2.00		8	16
			GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		2.00		10	20
			Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		24.00		1	24
			Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		8.76		1	8.76
			WO20-7a 48x48 16.00 FLAGGER (SYMBOL)		10.00		16	160
			WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		4.00		16	64
			WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		12.00		16	192
			WO8-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		9.00		5	45
			WO8-15 48x48 16.00 GROOVED PAVEMENT		9.00		16	144
			WO8-12 48x48 16.00 NO CENTER LINE		12.00		16	192
			WO8-11 48x48 16.00 UNEVEN LANES		20.00		16	320
	0		W3-4(48) 48x48 16.00 BE PREPARED TO STOP		6.00		16	96

Description: CONSTRUCTION SIGNS

Quantity Posted: 1402

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	204.216		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		2.00		8	16
			GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		2.00		6	12
			GO20-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		10.00		8.75	87.5
			GO20-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5
			GO20-2 48x24 8.00 END ROAD WORK		2.00		8	16
			GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES		2.00		10	20
			Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		24.00		1	24
			Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		8.76		1	8.76
			WO20-7a 48x48 16.00 FLAGGER (SYMBOL)		10.00		16	160
			WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		4.00		16	64
			WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		12.00		16	192



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on May 12, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		9.00		5	45
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			W08-15 48x48 16.00 GROOVED PAVEMENT		9.00		16	144
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			W08-12 48x48 16.00 NO CENTER LINE		12.00		16	192
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			W08-11 48x48 16.00 UNEVEN LANES		20.00		16	320
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	0		W3-4(48) 48x48 16.00 BE PREPARED TO STOP		6.00		16	96

Description: CONSTRUCTION SIGNS

Quantity Posted: 1402

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	204.216		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		2.00		8	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		2.00		6	12
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			G020-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		10.00		8.75	87.5
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			G020-4 36x18 4.50 PILOT CAR FOLLOW ME		1.00		4.5	4.5
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			G020-2 48x24 8.00 END ROAD WORK		2.00		8	16
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			G020-1 60x24 10.00 ROAD WORK NEXT XX MILES		2.00		10	20
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			Variable 7x7?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		24.00		1	24
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			Variable 7x7?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		8.76		1	8.76
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			W020-7a 48x48 16.00 FLAGGER (SYMBOL)		10.00		16	160
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			W020-4 48x48 16.00 ONE LANE ROAD AHEAD		4.00		16	64
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			W020-1 48x48 16.00 ROAD/BIDGE/RAMP WORK AHEAD		12.00		16	192
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			W08-15p 30x24 5.00 MOTORCYCLE (PLAQUE)		9.00		5	45
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			W08-15 48x48 16.00 GROOVED PAVEMENT		9.00		16	144
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			W08-12 48x48 16.00 NO CENTER LINE		12.00		16	192
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
			W08-11 48x48 16.00 UNEVEN LANES		20.00		16	320
Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
	0		W3-4(48) 48x48 16.00 BE PREPARED TO STOP		6.00		16	96



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on May 12, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0330	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		2	May 4, 2020	SYSTEM	(\$108,445.50)	
				2	May 4, 2020	SYSTEM	\$108,445.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user forshd1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00	
		Material - Total				\$0.00		
		0330 - Total				\$0.00		
0360	CONSTRUCTION SIGNS	Overrun	Overrun	2	May 4, 2020	SYSTEM	(\$2,125.00)	
			Overrun - Total				(\$2,125.00)	
		Overrun - Total				(\$2,125.00)		
		0360 - Total				(\$2,125.00)		
Overall - Total							(\$2,125.00)	