



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 4, 2021

Pay Estimate Created Date: August 2, 2021

<b>Progress Estimate Number</b> 31	<b>Contract ID</b> 200320-A03 <b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period Start</b> July 16, 2021 <b>Pay Period End</b> August 1, 2021	<b>Original Contract Amount</b> \$2,050,897.18 <b>Net Change Order Amount</b> \$416,787.57 <b>Current Contract Amount</b> \$2,467,684.75
---------------------------------------	--	---	--

Approval Date	By User
August 2, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by veerj1
August 2, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by stronk1
August 3, 2021	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	July 15, 2021	July 14, 2021	99.82%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time J1S3377 Calendar Days	August 9, 2021	August 9, 2021	Milestone Complete	
Awarded Date	April 1, 2020	April 1, 2020					
Letting Date	March 20, 2020	March 20, 2020					
Notice to Proceed Date	June 1, 2020	June 1, 2020					
Open to Traffic Date							
Work Began Date	May 26, 2021	May 26, 2021					

Contract Total Pay For Estimate No. 31			
	This Estimate	Previous	To Date
200320-A03			
Total Posted Items Pay	\$1,326.00	\$2,462,028.83	\$2,463,354.83
Gross Item Adjustments	\$49,968.59	\$23,785.31	\$73,753.90
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,485,814.14	\$2,537,108.73
<b>Contract Total Payable This Estimate:</b>	<b>\$51,294.59</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1S3377	0050	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$750.000	1	\$750.00
	0080	6161005	CONSTRUCTION SIGNS	SQFT	\$9.000	64	\$576.00
<b>Project J1S3377 - Total</b>							<b>\$1,326.00</b>
<b>Overall - Total</b>							<b>\$1,326.00</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1S3377	0010	MISC.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',30.80000 - 30.80000, 'is applied (if non-zero).	1,449.04	\$30.80	\$44,630.43
	0020	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',65.40000 - 65.40000, 'is	53.7	\$65.40	\$3,511.98



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 4, 2021

Pay Estimate Created Date: August 2, 2021

<b>Progress Estimate Number</b> 31	<b>Contract ID</b> 200320-A03 <b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period Start</b> July 16, 2021 <b>Pay Period End</b> August 1, 2021	<b>Original Contract Amount</b> \$2,050,897.18 <b>Net Change Order Amount</b> \$416,787.57 <b>Current Contract Amount</b> \$2,467,684.75
---------------------------------------	--	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1S3377					applied (if non-zero).			
	0060	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',82.20000 - 82.20000, 'is applied (if non-zero).	20.31	\$82.20	\$1,669.48
	0070	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4.55000 - 4.55000, 'is applied (if non-zero).	34.44	\$4.55	\$156.70
	0120	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit			117,038	\$0.09	\$10,533.42
	0120	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-117,038	\$0.09	(\$10,533.42)
<b>Total</b>								<b>\$49,968.59</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on August 4, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1S3377	FAS-S102(015)	Pavement repair and resurface	B	ATCHISON	from I-29 to US 59 near Rock Port

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J1S3377	<b>Posted Item Pay</b>	\$1,326.00	\$2,462,028.83	\$2,463,354.83
	<b>Gross Item Adjustments</b>	\$49,968.59	\$23,785.31	\$73,753.90
	<b>Gross Item Pay</b>	<b>\$51,294.59</b>	<b>\$2,485,814.14</b>	<b>\$2,537,108.73</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 4, 2021

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J1S3377, Item 6206001C, Project Item Line Number 0120, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	No paint certs submitted from contractor, called ESS project manager. No certs yet	veej1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J1S3377, Item 6206001C, Project Item Line Number 0120, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	No paint certs submitted from contractor. Called ESS project manager, no certs yet.	veej1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 4, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-A03	J1S3377	0001	0010	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,444.00	1,449.04	4,893.04	TONS	4,893.04	\$30.80	\$150,705.63
		0001	0020	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	23,667.30	53.70	23,721.00	TONS	23,721.00	\$65.40	\$1,551,353.40
		0001	0030	4071005	TACK COAT	18,671.00	-5,436.00	13,235.00	GAL	13,235.00	\$2.00	\$26,470.00
		0001	0050	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-1.00	1.00	EA	1.00	\$750.00	\$750.00
		0001	0060	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	1,749.50	358.62	2,108.12	TONS	2,108.12	\$82.20	\$173,287.46
		0001	0070	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	7,951.50	617.94	8,569.44	SQYD	8,569.44	\$4.55	\$38,990.95
		0001	0080	6161005	CONSTRUCTION SIGNS	1,515.00	0.00	1,515.00	SQFT	1,326.50	\$9.00	\$11,938.50
		0001	0090	6161009	FLAG ASSEMBLY	4.00	-4.00	0.00	EA	0.00	\$16.90	\$0.00
		0001	0100	6161025	CHANNELIZER (TRIM LINE)	16.00	-4.00	12.00	EA	12.00	\$35.00	\$420.00
		0001	0110	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$146,650.60	\$0.00
		0001	0120	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	131,337.00	14,961.00	146,298.00	LF	117,038.00	\$0.09	\$10,533.42
		0001	0130	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	592.00	0.00	592.00	SQYD	592.00	\$9.15	\$5,416.80
		0001	5001	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$137,886.60	\$137,886.60
		0001	5002	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$8,764.00	\$8,764.00
		0001	5003	1099901	MISC.Invenergy Project Delay Cost	0.00	1.00	1.00	LS	1.00	\$346,838.08	\$346,838.08
		Project J1S3377 - Total Value Posted to Date as of Report Generated Date										
200320-A03 Overall - Total Value Posted to Date as of Report Generated Date											\$2,463,354.85	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 4, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J1S3377

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0050	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	7/22/21	7/23/21	1.00	EA	Contractor applied 4" Yellow Standard Waterborne Pavement Marking Paint, with Type P Beads using 1 Truck Mounted Attenuator on 7/14/21	.0103	CL	15.744	CL	
0080	6161005	CONSTRUCTION SIGNS	7/22/21	7/23/21	64.00	SQFT		.0103	Rt Lt of CL	15.744	Rt Lt of CL	

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



### Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J1S3377	0010	MISC. AGGREGATE FOR BASE	Overrun	Overrun	30	Jul 16, 2021	SYSTEM	(\$44,630.43)			
					31	Aug 2, 2021	SYSTEM	\$44,630.43	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',30.80000 - 30.80000, 'is applied (if non-zero).		
					Overrun - Total			\$0.00			
					Overrun - Total			\$0.00			
					0010 - Total			\$0.00			
J1S3377	0020	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	28	Jun 15, 2021	bennea2	\$14,257.61	See estimate 28 ac adjustment in Eproj		
					29	Jul 1, 2021	bennea2	\$37,969.26	AC Adjustment for BP1 Overlay, See E Projects for worksheet		
					30	Jul 16, 2021	bennea2	\$26,479.34	AC Adjustment for BP1 Overlay		
					ACAD - Total			\$78,706.21			
					Other Item Adjustment - Total			\$78,706.21			
					Overrun	Overrun	30	Jul 16, 2021	SYSTEM	(\$3,511.98)	
							31	Aug 2, 2021	SYSTEM	\$3,511.98	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',65.40000 - 65.40000, 'is applied (if non-zero).
							Overrun - Total			\$0.00	
							Overrun - Total			\$0.00	
							0020 - Total			\$78,706.21	
J1S3377	0060	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Other Item Adjustment	ACAD	28	Jun 15, 2021	bennea2	\$1,571.78	Class C repairs see eproj document		
					28	Jun 15, 2021	whitej	\$3,940.04	This is the AC Adjustment for Asphalt Repairs for Estimate 27.		
					29	Jul 1, 2021	bennea2	\$69.29	AC Adjustment for Class C Repairs, See E Projects for worksheet		
					ACAD - Total			\$5,581.11			
					Other Item Adjustment - Total			\$5,581.11			
					Overrun	Overrun	28	Jun 15, 2021	SYSTEM	(\$27,809.08)	
							29	Jul 1, 2021	SYSTEM	(\$1,669.48)	
							30	Jul 16, 2021	SYSTEM	\$27,809.08	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',82.20000 - 82.20000, 'is applied (if non-zero).
							31	Aug 2, 2021	SYSTEM	\$1,669.48	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',82.20000 - 82.20000, 'is applied (if non-zero).
							Overrun - Total			\$0.00	
Overrun - Total			\$0.00								
0060 - Total			\$5,581.11								
J1S3377	0070	REMOVAL FOR CLASS C PARTIAL DEPTH PAVT REPAIR	Overrun	Overrun	28	Jun 15, 2021	SYSTEM	(\$2,654.93)			
					29	Jul 1, 2021	SYSTEM	(\$156.70)			
					30	Jul 16, 2021	SYSTEM	\$2,654.93	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4.55000 - 4.55000, 'is applied (if non-zero).		
					31	Aug 2, 2021	SYSTEM	\$156.70	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4.55000 - 4.55000, 'is applied (if non-zero).		
					Overrun - Total			\$0.00			
Overrun - Total			\$0.00								
0070 - Total			\$0.00								
J1S3377	0120	4 IN. YELLOW WATERBORNE PAVEMENT	Material		30	Jul 16, 2021	SYSTEM	(\$10,533.42)			



### Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J1S3377	0120	MARKING	Material		31	Aug 2, 2021	SYSTEM	(\$10,533.42)	
								- Total	(\$21,066.84)
								Material - Total	(\$21,066.84)
			MaterialCredit		31	Aug 2, 2021	SYSTEM	\$10,533.42	
								- Total	\$10,533.42
								MaterialCredit - Total	\$10,533.42
								0120 - Total	(\$10,533.42)
								J1S3377 - Total	\$73,753.90
								Overall - Total	\$73,753.90