



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 4, 2021

Pay Estimate Created Date: May 5, 2021

Final Estimate Number 13	Contract ID 200320-B04	Pay Period Start May 2, 2021	Original Contract Amount \$782,561.33
	Prime Contractor E & C Bridge, LLC	Pay Period End May 5, 2021	Net Change Order Amount (\$1,808.96)
			Current Contract Amount \$780,752.37

Approval Date		By User
May 5, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	domzar
July 26, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
August 3, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	December 1, 2020	October 15, 2020	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	May 24, 2021	May 24, 2021	
Awarded Date	April 1, 2020	April 1, 2020	
Letting Date	March 20, 2020	March 20, 2020	
Notice to Proceed Date	May 4, 2020	May 4, 2020	
Open to Traffic Date	October 15, 2020	October 15, 2020	
Work Began Date	July 27, 2020	July 27, 2020	

Contract Total Pay For Estimate No. 13

	This Estimate	Previous	To Date
200320-B04			
Total Posted Items Pay	\$0.00	\$780,752.38	\$780,752.38
Gross Item Adjustments	\$0.00	(\$2,112.60)	(\$2,112.60)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$778,639.78	\$778,639.78
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on August 4, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3S0623	FAS S201(33)	Bridge replacement	161	MONTGOMERY	over Smith Branch 3.4 miles south of Rte. 19 near Danville

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J3S0623	Posted Item Pay	\$0.00	\$780,752.38
	Gross Item Adjustments	\$0.00	(\$2,112.60)
	Gross Item Pay	\$0.00	\$778,639.78
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 4, 2021

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 4, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-B04	J3S0623	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$5,000.00	\$5,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$11,500.00	\$11,500.00
		0001	0030	2031000	CLASS A EXCAVATION	1,627.00	0.00	1,627.00	CUYD	1,627.00	\$18.00	\$29,286.00
		0001	0040	2035500	EMBANKMENT IN PLACE	886.00	0.00	886.00	CUYD	886.00	\$24.25	\$21,485.50
		0001	0050	2036000	COMPACTING EMBANKMENT	1,402.00	0.00	1,402.00	CUYD	1,402.00	\$3.00	\$4,206.00
		0001	0060	2063000	CLASS 3 EXCAVATION	23.00	0.00	23.00	CUYD	23.00	\$25.00	\$575.00
		0001	0070	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	6.00	-1.00	5.00	100F	5.00	\$625.00	\$3,125.00
		0001	0080	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,370.00	-29.30	1,340.70	SQYD	1,340.70	\$7.50	\$10,055.25
		0001	0090	3049905	MISC.TYPE 1 AGGREGATE FOR SHOULDERS (6-INCH DEPTH)	228.40	0.00	228.40	SQYD	228.40	\$9.00	\$2,055.60
		0001	0100	3105002	GRAVEL (A) OR CRUSHED STONE (B)	52.00	0.00	52.00	TONS	52.00	\$30.00	\$1,560.00
		0001	0110	4019905	MISC.OPTIONAL PAVEMENT	1,370.10	-29.30	1,340.80	SQYD	1,340.80	\$57.34	\$76,881.47
		0001	0120	6113020	FURNISHING TYPE 2 ROCK BLANKET	757.60	53.00	810.60	CUYD	810.60	\$35.00	\$28,371.00
		0001	0130	6113040	PLACING TYPE 2 ROCK BLANKET	757.60	53.00	810.60	CUYD	810.60	\$20.00	\$16,212.00
		0001	0140	6161005	CONSTRUCTION SIGNS	685.00	0.00	685.00	SQFT	685.00	\$5.50	\$3,767.50
		0001	0150	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$45.00	\$180.00
		0001	0160	6161009	FLAG ASSEMBLY	2.00	-2.00	0.00	EA	0.00	\$20.00	\$0.00
		0001	0170	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	64.00	\$1.00	\$64.00
		0001	0180	6161030	TYPE III MOVEABLE BARRICADE	10.00	1.00	11.00	EA	11.00	\$110.00	\$1,210.00
		0001	0190	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	-1.00	1.00	EA	1.00	\$3,300.00	\$3,300.00
		0001	0200	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$28,000.00	\$28,000.00
		0001	0210	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	-2.00	0.00	EA	0.00	\$600.00	\$0.00
		0001	0220	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,427.00	461.00	1,888.00	LF	1,888.00	\$0.75	\$1,416.00
		0001	0230	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,427.00	420.00	1,847.00	LF	1,847.00	\$0.75	\$1,385.25
		0001	0240	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,136.40	12.00	1,148.40	SQYD	1,148.40	\$3.00	\$3,445.20
		0001	0250	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,500.00	\$3,500.00
		0001	0260	7250424	24 IN. PIPE GROUP C	44.00	0.00	44.00	LF	44.00	\$55.00	\$2,420.00
		0001	0270	8059901	MISC.SEEDING - COOL SEASON MIXTURE	1.00	0.00	1.00	LS	1.00	\$5,250.00	\$5,250.00
		0001	0280	8061005	ROCK DITCH CHECK	36.00	-3.00	33.00	LF	33.00	\$19.00	\$627.00
		0001	0290	8061016	SEDIMENT REMOVAL	16.00	0.00	16.00	CUYD	16.00	\$15.00	\$240.00
		0001	0300	8061019	SILT FENCE	1,305.00	-107.00	1,198.00	LF	1,198.00	\$2.70	\$3,234.60
		0001	0310	8061050	TYPE C BERM	220.00	-174.00	46.00	LF	46.00	\$22.50	\$1,035.00
		0010	0320	6061060	MGS GUARDRAIL	188.00	0.00	188.00	LF	188.00	\$24.00	\$4,512.00
		0010	0330	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$2,950.00	\$11,800.00
		0010	0340	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$2,800.00	\$11,200.00
		0070	0350	2061000	CLASS 1 EXCAVATION	90.00	0.00	90.00	CUYD	90.00	\$50.00	\$4,500.00
		0070	0360	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$34,000.00	\$34,000.00
		0070	0370	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	128.00	0.00	128.00	SQYD	128.00	\$75.00	\$9,600.00
		0070	0380	7011104	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	64.00	-3.60	60.40	LF	60.40	\$300.00	\$18,120.00
		0070	0390	7011203	ROCK SOCKETS (2 FT 6IN. DIA.)	36.00	7.70	43.70	LF	43.70	\$850.00	\$37,145.00
		0070	0400	7011300	VIDEO CAMERA INSPECTION	4.00	0.00	4.00	EA	4.00	\$1,100.00	\$4,400.00
		0070	0410	7011400	FOUNDATION INSPECTION HOLES	76.00	0.00	76.00	LF	76.00	\$104.00	\$7,904.00
		0070	0420	7011600	SONIC LOGGING TESTING	4.00	0.00	4.00	EA	4.00	\$1,800.00	\$7,200.00
		0070	0430	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	128.00	6.00	134.00	LF	134.00	\$55.00	\$7,370.00
		0070	0440	7027000	PILE POINT REINFORCEMENT	8.00	0.00	8.00	EA	8.00	\$500.00	\$4,000.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 4, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-B04	J3S0623	0070	0450	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	61.40	0.00	61.40	CUYD	61.40	\$625.00	\$38,375.00
		0070	0460	7034213	SLAB ON CONCRETE I-GIRDER	544.00	0.00	544.00	SQYD	544.00	\$290.00	\$157,760.00
		0070	0470	7034215	SAFETY BARRIER CURB	368.00	0.00	368.00	LF	368.00	\$65.00	\$23,920.00
		0070	0480	7056001	TYPE 3 (39 IN.), PRESTRESSED CONCRETE I-GIRDER	627.00	0.00	627.00	LF	627.00	\$160.00	\$100,320.00
		0070	0490	7061060	REINFORCING STEEL (BRIDGES)	11,220.00	0.00	11,220.00	LB	11,220.00	\$1.20	\$13,464.00
		0070	0500	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	9.00	0.00	9.00	EA	9.00	\$975.00	\$8,775.00
		0070	0510	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0070	0520	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$150.00	\$1,200.00
		0070	0530	7161002	LAMINATED NEOPRENE BEARING PAD	16.00	0.00	16.00	EA	16.00	\$175.00	\$2,800.00
Project J3S0623 - Total Value Posted to Date as of Report Generated Date											\$780,752.37	
200320-B04 Overall - Total Value Posted to Date as of Report Generated Date											\$780,752.37	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 4, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Aug 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J3S0623	0040	EMBANKMENT IN PLACE	Material		8	Sep 30, 2020	SYSTEM	(\$20,411.22)				
					9	Oct 15, 2020	SYSTEM	(\$21,485.50)				
				- Total					(\$41,896.72)			
			Material - Total								(\$41,896.72)	
			MaterialCredit		9	Oct 15, 2020	SYSTEM	\$20,411.22				
					10	Nov 2, 2020	SYSTEM	\$21,485.50				
				- Total					\$41,896.72			
			MaterialCredit - Total								\$41,896.72	
			Other Item Adjustment	MDPA	8	Oct 1, 2020	phillf2	\$20,411.22	MDPA Line 0040: Add \$20,411.22 to offset the deduction for items 0040, "Embankment in Place", due to the QC/QA have passed but QA has not entered the tests into AASHTOWare yet.			
					10	Nov 2, 2020	phillf2	(\$20,411.22)	MDPA Line 0040: Subtract \$20,411.22 to offset the MDPa adjustment added in estimate 8 dated 10/1/20 for items 0040, "Embankment in Place". The system generated a material credit this estimate period to offset system generated deduction from the previous estimate since the necessary tests have now been entered in AWP.			
					MDPA - Total					\$0.00		
			Other Item Adjustment - Total								\$0.00	
			0040 - Total								\$0.00	
				0050	COMPACTING EMBANKMENT	Material		8	Sep 30, 2020	SYSTEM	(\$3,995.70)	
								9	Oct 15, 2020	SYSTEM	(\$4,206.00)	
- Total									(\$8,201.70)			
Material - Total								(\$8,201.70)				
MaterialCredit		9				Oct 15, 2020	SYSTEM	\$3,995.70				
		10				Nov 2, 2020	SYSTEM	\$4,206.00				
	- Total								\$8,201.70			
MaterialCredit - Total								\$8,201.70				
Other Item Adjustment	MDPA	8				Oct 1, 2020	phillf2	\$3,995.70	MDPA Line 0050: Add \$3,995.70 to offset the deduction for items 0050, "Compacting Embankment", due to the QC/QA have passed but QA has not entered the tests into AASHTOWare yet.			
		10				Nov 2, 2020	phillf2	(\$3,995.70)	MDPA Line 0050: Subtract \$3,995.70 to offset the MDPa adjustment added in estimate 8 dated 10/1/20 for items 0050, "Compacting Embankment". The system generated a material credit this estimate period to offset system generated deduction from the previous estimate since the necessary tests have now been entered in AWP.			
		MDPA - Total							\$0.00			
Other Item Adjustment - Total								\$0.00				
0050 - Total								\$0.00				
	0070	SUBGRADE COMPACTION (6-INCH DEPTH)				Material		8	Sep 30, 2020	SYSTEM	(\$2,812.50)	
								9	Oct 15, 2020	SYSTEM	(\$2,812.50)	
			- Total						(\$5,625.00)			
			Material - Total								(\$5,625.00)	
			MaterialCredit		9	Oct 15, 2020	SYSTEM	\$2,812.50				
					10	Nov 2, 2020	SYSTEM	\$2,812.50				
				- Total					\$5,625.00			
			MaterialCredit - Total								\$5,625.00	
			Other Item Adjustment	MDPA	8	Oct 1, 2020	phillf2	\$2,812.50	MDPA Line 0070: Add \$2,812.50 to offset the deduction for items 0070, "Subgrade Compaction (6-inch Depth)", due to the QC/QA have passed but QA has not entered the tests into AASHTOWare yet.			
					10	Nov 2, 2020	phillf2	(\$2,812.50)	MDPA Line 0070: Subtract \$2,812.50 to offset the MDPa adjustment added in			



Line Item Adjustments by Estimate

Aug 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J3S0623	0070	SUBGRADE COMPACTION (6-INCH DEPTH)	Other Item Adjustment	MDPA		2020			estimate 8 dated 10/1/20 for items 0070, "Subgrade Compaction (6-Inch Depth)". The system generated a material credit this estimate period to offset system generated deduction from the previous estimate since the necessary tests have now been entered in AWP.	
					MDPA - Total		\$0.00			
					Other Item Adjustment - Total		\$0.00			
	0070 - Total								\$0.00	
	0080	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			8	Sep 30, 2020	SYSTEM	(\$5,137.50)	
						9	Oct 15, 2020	SYSTEM	(\$10,055.25)	
						10	Nov 2, 2020	SYSTEM	(\$10,055.25)	
				- Total		(\$25,248.00)				
				Material - Total		(\$25,248.00)				
				MaterialCredit		9	Oct 15, 2020	SYSTEM	\$5,137.50	
						10	Nov 2, 2020	SYSTEM	\$10,055.25	
						11	Dec 1, 2020	SYSTEM	\$10,055.25	
				- Total		\$25,248.00				
				MaterialCredit - Total		\$25,248.00				
				Other Item Adjustment	MDPA	10	Nov 2, 2020	phillf2	\$10,055.25	MDPA Line 0080: Add \$10,055.25 to offset the MDPA adjustment deducted this estimate for item 0080, "TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)", due to the QC/QA have passed but QA has not entered the tests into AASHTOWare yet.
						11	Dec 1, 2020	phillf2	(\$10,055.25)	MDPA Line 0080: Subtract \$10,055.25 to offset the MDPA system adjustment added to this estimate for item 0080, "TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)". All the necessary tests have passed and been entered into AASHTOWare.
	MDPA - Total		\$0.00							
	Other Item Adjustment - Total		\$0.00							
	0080 - Total								\$0.00	
	0090	MISC. AGGREGATE FOR BASE	Material			9	Oct 15, 2020	SYSTEM	(\$2,055.60)	
						10	Nov 2, 2020	SYSTEM	(\$2,055.60)	
				- Total		(\$4,111.20)				
				Material - Total		(\$4,111.20)				
				MaterialCredit		10	Nov 2, 2020	SYSTEM	\$2,055.60	
						11	Dec 1, 2020	SYSTEM	\$2,055.60	
- Total				\$4,111.20						
MaterialCredit - Total				\$4,111.20						
Other Item Adjustment				MDPA	10	Nov 2, 2020	phillf2	\$2,055.60	MDPA Line 0090: Add \$2,055.60 to offset the MDPA adjustment deducted this estimate for item 0090, "Misc. Type 1 Aggregate for Shoulders (6-inch Depth)", due to the QC/QA have passed but QA has not entered the tests into AASHTOWare yet.	
					11	Dec 1, 2020	phillf2	(\$2,055.60)	MDPA Line 0090: Subtract \$2,055.60 to offset the MDPA system adjustment added to this estimate for item 0090, "Misc. Type 1 Aggregate for Shoulders (6-inch Depth)". All the necessary tests have passed and been entered into AASHTOWare.	
MDPA - Total				\$0.00						
Other Item Adjustment - Total				\$0.00						
0090 - Total								\$0.00		
0100	GRAVEL (A) OR CRUSHED STONE (B)	Material			9	Oct 15, 2020	SYSTEM	(\$1,560.00)		
					10	Nov 2, 2020	SYSTEM	(\$1,560.00)		
			- Total		(\$3,120.00)					



Line Item Adjustments by Estimate

Aug 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J3S0623	0100	GRAVEL (A) OR CRUSHED STONE (B)	Material - Total							(\$3,120.00)				
			MaterialCredit			10	Nov 2, 2020	SYSTEM	\$1,560.00					
						11	Dec 1, 2020	SYSTEM	\$1,560.00					
					- Total						\$3,120.00			
					MaterialCredit - Total						\$3,120.00			
			Other Item Adjustment	MDPA	10	Nov 2, 2020	phillf2	\$1,560.00	MDPA Line 0100: Add \$1,560.00 to offset the MDPA adjustment deducted this estimate for item 0100, "Gravel (A) or Crushed Stone (B)", due to the QC/QA have passed but QA has not entered the tests into AASHTOWare yet.					
					11	Dec 1, 2020	phillf2	(\$1,560.00)	MDPA Line 0100: Subtract \$1,560.00 to offset the MDPA adjustment added to this estimate for item 0100, "Gravel (A) or Crushed Stone (B)". All the necessary tests have passed and been entered into AASHTOWare.					
					MDPA - Total						\$0.00			
					Other Item Adjustment - Total						\$0.00			
					0100 - Total						\$0.00			
	0110	MISC.	Other Item Adjustment	ACAD	9	Oct 15, 2020	phillf2	(\$1,632.00)	ACAD Line 0110: Subtract \$1,632.00 for the "price adjustment for Asphalt Cement Price Adjustment (ACAD) – MISC Optional Pavement" as selected by the contractor. This is for the BB20-6 base mix.					
					9	Oct 15, 2020	phillf2	(\$430.39)	ACAD Line 0110: Subtract \$430.39 for the "price adjustment for Asphalt Cement Price Adjustment (ACAD) – MISC Optional Pavement" as selected by the contractor. This is for the BP2 20-52 mix.					
					12	May 3, 2021	phillf2	\$112.55	ACAD Line 0110: Add \$112.55 for the "price adjustment for Asphalt Cement Price Adjustment (ACAD) – MISC Optional Pavement" as selected by the contractor to remedy an incorrect adjustment of -\$1,632.00 in estimate 0009. The correct adjustment is - \$1,519.45. For a difference of + \$112.55. This is for the BB20-6 base mix.					
					12	May 3, 2021	phillf2	\$29.68	ACAD Line 0110: Add \$29.68 for the "price adjustment for Asphalt Cement Price Adjustment (ACAD) – MISC Optional Pavement" as selected by the contractor to remedy an incorrect adjustment of -\$430.39 in estimate 0009. The correct adjustment is - \$400.71. For a difference of + \$29.68. This is for the BP2 20-52 mix.					
							ACAD - Total						(\$1,920.16)	
							Other Item Adjustment - Total						(\$1,920.16)	
			0110 - Total						(\$1,920.16)					
	0140	CONSTRUCTION SIGNS	Material		4	Jul 31, 2020	SYSTEM	(\$3,767.50)						
					5	Aug 17, 2020	SYSTEM	(\$3,767.50)						
					- Total						(\$7,535.00)			
				Material - Total						(\$7,535.00)				
MaterialCredit			5	Aug 17, 2020	SYSTEM	\$3,767.50								
			6	Aug 31, 2020	SYSTEM	\$3,767.50								
				- Total						\$7,535.00				
				MaterialCredit - Total						\$7,535.00				
Other Item Adjustment			MDPA	4	Aug 2, 2020	phillf2	\$3,767.50	MDPA Line 0140: Add \$3767.50 to offset the MDPA system adjustment deducted from estimate 0004 for "Construction Signs". The contractor has submitted the certifications but the Modot inspector has not entered them into AWP yet.						
				6	Aug 31, 2020	phillf2	(\$3,767.50)	MDPA Line 0140: Subtract \$3767.50 to offset the MDPA system adjustment added from estimate 0004 for "Construction Signs". Modot inspector has entered the sample records into AWP.						
		MDPA - Total						\$0.00						
		Other Item Adjustment - Total						\$0.00						
		0140 - Total						\$0.00						
0150	ADVANCED WARNING RAIL SYSTEM	Material		4	Jul 31, 2020	SYSTEM	(\$180.00)							
				5	Aug 17, 2020	SYSTEM	(\$180.00)							
				- Total						(\$360.00)				
		Material - Total						(\$360.00)						



Line Item Adjustments by Estimate

Aug 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J3S0623	0150	ADVANCED WARNING RAIL SYSTEM	MaterialCredit		5	Aug 17, 2020	SYSTEM	\$180.00					
					6	Aug 31, 2020	SYSTEM	\$180.00					
			- Total							\$360.00			
			MaterialCredit - Total							\$360.00			
			Other Item Adjustment	MDPA	4	Aug 2, 2020	phillf2	\$180.00	MDPA Line 0150: Add \$180.00 to offset the MDPA system adjustment deducted from estimate 0004 for "Construction Signs". The contractor has submitted the certifications but the Modot inspector has not entered them into AWP yet.				
					6	Aug 31, 2020	phillf2	(\$180.00)	MDPA Line 0150: Subtract \$180.00 to offset the MDPA system adjustment added from estimate 0004 for "Construction Signs". Modot inspector has entered the sample records into AWP. MDPA Line				
			MDPA - Total							\$0.00			
			Other Item Adjustment - Total							\$0.00			
			0150 - Total							\$0.00			
			0170	RELOCATED SIGNS	Material		4	Jul 31, 2020	SYSTEM	(\$64.00)			
						- Total							(\$64.00)
					Material - Total							(\$64.00)	
					MaterialCredit		5	Aug 17, 2020	SYSTEM	\$64.00			
						- Total							\$64.00
					MaterialCredit - Total							\$64.00	
Other Item Adjustment	MDPA	4			Aug 2, 2020	phillf2	\$64.00	MDPA Line 0170: Add \$64.00 to offset the MDPA system adjustment deducted from estimate 0004 for "Relocated Signs". The contractor has submitted the certifications but the Modot inspector has not entered them into AWP yet.					
		6			Aug 31, 2020	phillf2	(\$64.00)	MDPA Line 0170: Subtract \$64 to offset the added adjustments for estimate 0005, "Relocated Signs", Modot inspector has entered the sample records into AWP.					
MDPA - Total							\$0.00						
Other Item Adjustment - Total							\$0.00						
0170 - Total							\$0.00						
0180	TYPE III MOVEABLE BARRICADE	Material		4	Jul 31, 2020	SYSTEM	(\$1,100.00)						
				5	Aug 17, 2020	SYSTEM	(\$1,100.00)						
		- Total							(\$2,200.00)				
		Material - Total							(\$2,200.00)				
		MaterialCredit		5	Aug 17, 2020	SYSTEM	\$1,100.00						
				6	Aug 31, 2020	SYSTEM	\$1,100.00						
		- Total							\$2,200.00				
		MaterialCredit - Total							\$2,200.00				
		Other Item Adjustment	MDPA	4	Aug 2, 2020	phillf2	\$1,100.00	MDPA Line 0180: Add \$1100.00 to offset the MDPA system adjustment deducted from estimate 0004 for "Type III moveable Barricades". The contractor has submitted the certifications but the Modot inspector has not entered them into AWP yet.					
				6	Aug 31, 2020	phillf2	(\$1,100.00)	MDPA Line 0180: Subtract \$1100.00 to offset the MDPA system adjustment added from estimate 0004 for "Type III moveable Barricades". Modot inspector has entered the sample records into AWP.					
MDPA - Total							\$0.00						
Other Item Adjustment - Total							\$0.00						
0180 - Total							\$0.00						
0190	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		4	Jul 31, 2020	SYSTEM	(\$3,300.00)						
				5	Aug 17, 2020	SYSTEM	(\$3,300.00)						
		- Total							(\$6,600.00)				
Material - Total							(\$6,600.00)						



Line Item Adjustments by Estimate

Aug 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J3S0623	0190	CMS W/O COMMUNICATION INTERFACE, CONT F/	MaterialCredit		5	Aug 17, 2020	SYSTEM	\$3,300.00				
					6	Aug 31, 2020	SYSTEM	\$3,300.00				
			- Total							\$6,600.00		
			MaterialCredit - Total							\$6,600.00		
			Other Item Adjustment	MDPA	4	Aug 2, 2020	phillf2	\$3,300.00	MDPA Line 0190: Add \$3300.00 to offset the MDPA system adjustment deducted from estimate 0004 for "CMSs". The contractor has submitted the certifications but the Modot inspector has not entered them into AWP yet.			
					6	Aug 31, 2020	phillf2	(\$3,300.00)	MDPA Line 0190: Subtract \$3300.00 to offset the MDPA system adjustment added from estimate 0004 for "CMSs". Modot inspector has entered the sample records into AWP.			
			MDPA - Total							\$0.00		
			Other Item Adjustment - Total							\$0.00		
			0190 - Total							\$0.00		
			0200	MOBILIZATION	Other Item Adjustment	OTHR	6	Sep 2, 2020	phillf2	\$21,000.00	Other Line 0200: add \$21,000.00 to pay 100% for Mobilization since overall project is about 50% (as of 9/2/20) completed for item 0200, "Mobilization" for estimate 0006. Estimate 0007 will adjust out estimate 0006 \$21,000.00 item adjustment to correct payment in AWP.	
7	Sep 16, 2020	phillf2					(\$21,000.00)	Other Line 0200: subtract \$21,000 to adjust the line item adjustment made on estimate 0006 by phillf2.				
OTHR - Total							\$0.00					
Other Item Adjustment - Total							\$0.00					
0200 - Total							\$0.00					
0220	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		9	Oct 15, 2020	SYSTEM	(\$1,070.25)					
			- Total							(\$1,070.25)		
		Material - Total							(\$1,070.25)			
		MaterialCredit		10	Nov 2, 2020	SYSTEM	\$1,070.25					
			- Total							\$1,070.25		
		MaterialCredit - Total							\$1,070.25			
		Other Item Adjustment	REFL	10	Nov 2, 2020	phillf2	\$44.15	Line 0220: Add \$44.15 for payment adjustments per specifications 620.40.2.2.4 for item 0220, "4 in. White Standard Waterborne Pavement Marking Paint, Type P Beads". Upon approval, Change Order 0002 will pay additional pavement marking that was performed on 10-8-2020.				
				12	May 3, 2021	phillf2	\$14.54	REFL Line 0220: Add \$14.54 for payment adjustments per specifications 620.40.2.2.4 for item 0220, "4 in. White Standard Waterborne Pavement Marking Paint, Type P Beads". The original adjustment of \$44.15 only included plan quantity of 1427 LF. The additional 461 LF as discussed in CO 0002 has been added to the existing adjustment in estimate 0009. The new adjustment is \$58.69. So, the difference between the two adjustments is + \$14.54.				
		REFL - Total							\$58.69			
		Other Item Adjustment - Total							\$58.69			
0220 - Total							\$58.69					
0230	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		9	Oct 15, 2020	SYSTEM	(\$1,070.25)					
			- Total							(\$1,070.25)		
		Material - Total							(\$1,070.25)			
		MaterialCredit		10	Nov 2, 2020	SYSTEM	\$1,070.25					
			- Total							\$1,070.25		
		MaterialCredit - Total							\$1,070.25			
		Other Item Adjustment	REFL	10	Nov 2, 2020	phillf2	(\$29.40)	Line 0230: Subtract \$29.40 for payment adjustments per specifications 620.40.2.2.4 for item 0230, "4 In. Yellow Standard Waterborne Pavement Marking Paint, Type P Beads". Upon approval, Change Order 0002 will pay additional pavement marking that was performed on 10-8-2020.				
12	May 3, 2021			phillf2	(\$3.26)	REFL Line 0230: Subtract \$3.26 for payment adjustments per specifications 620.40.2.2.4 for item 0230, "4 In. Yellow Standard Waterborne Pavement Marking Paint, Type P Beads". The original adjustment of - \$29.40 only included plan quantity of 1427 LF. The additional 420 LF as discussed in CO 0002 has been added to the existing adjustment in estimate 0009. The new adjustment is - \$32.66. So, the difference between the two adjustments is - \$3.26.						



Line Item Adjustments by Estimate

Aug 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J3S0623	0230	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL - Total				(\$32.66)		
			Other Item Adjustment - Total						(\$32.66)	
			0230 - Total						(\$32.66)	
	0270	MISC. SEEDING	Material		9	Oct 15, 2020	SYSTEM	(\$5,250.00)		
				- Total						(\$5,250.00)
			Material - Total						(\$5,250.00)	
			MaterialCredit		10	Nov 2, 2020	SYSTEM	\$5,250.00		
				- Total						\$5,250.00
			MaterialCredit - Total						\$5,250.00	
	0270 - Total						\$0.00			
	0310	TYPE C BERM	Material		5	Aug 17, 2020	SYSTEM	(\$1,035.00)		
				- Total						(\$1,035.00)
			Material - Total						(\$1,035.00)	
			MaterialCredit		6	Aug 31, 2020	SYSTEM	\$1,035.00		
				- Total						\$1,035.00
			MaterialCredit - Total						\$1,035.00	
			Other Item Adjustment	MDPA	5	Aug 17, 2020	phillf2	\$1,035.00	MDPA Line 0310: Add \$1,035.00 to offset the deduction for items 0310, "Type C Berm". The certifications are on file but the information needs to be entered into AASHTOWARE by Modot.	
					6	Aug 31, 2020	phillf2	(\$1,035.00)	MDPA Line 0430: Subtract \$1,035.00 to offset the added adjustments for estimate 0006, "Type C Berm". Modot inspector has entered the sample records into AWP.	
			MDPA - Total						\$0.00	
			Other Item Adjustment - Total						\$0.00	
	0310 - Total						\$0.00			
	0320	MGS GUARDRAIL	Construction Stockpile		9	Oct 15, 2020	SYSTEM	(\$2,004.08)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						(\$2,004.08)
			Construction Stockpile - Total						(\$2,004.08)	
			Construction Stockpile STMI		2	Jul 1, 2020	SYSTEM	\$2,004.08	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						\$2,004.08
			Construction Stockpile STMI - Total						\$2,004.08	
	0320 - Total						\$0.00			
	0330	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		9	Oct 15, 2020	SYSTEM	(\$5,996.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						(\$5,996.00)
			Construction Stockpile - Total						(\$5,996.00)	
			Construction Stockpile No Transaction Type		2	Jul 1, 2020	SYSTEM	\$5,996.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						\$5,996.00
Construction Stockpile No Transaction Type - Total						\$5,996.00				
0330 - Total						\$0.00				
0340	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		9	Oct 15, 2020	SYSTEM	(\$6,040.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total						(\$6,040.00)	
		Construction Stockpile - Total						(\$6,040.00)		
		Construction Stockpile STMI		2	Jul 1, 2020	SYSTEM	\$6,040.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total						\$6,040.00	
		Construction Stockpile STMI - Total						\$6,040.00		
0340 - Total						\$0.00				



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J3S0623	0370	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		9	Oct 15, 2020	SYSTEM	(\$9,600.00)					
					10	Nov 2, 2020	SYSTEM	(\$9,600.00)					
			- Total							(\$19,200.00)			
			Material - Total							(\$19,200.00)			
			MaterialCredit		10	Nov 2, 2020	SYSTEM	\$9,600.00					
					11	Dec 1, 2020	SYSTEM	\$9,600.00					
			- Total							\$19,200.00			
			MaterialCredit - Total							\$19,200.00			
			Other Item Adjustment	ACAD	9	Oct 15, 2020	phillf2	(\$115.80)	ACAD Line 0370: Subtract \$115.80 for the "price adjustment for Asphalt Cement Price Adjustment (ACAD) – Bridge Approach Slab (Minor Road)" as selected by the contractor. This is for the BB20-6 base mix.				
					9	Oct 15, 2020	phillf2	(\$41.09)	ACAD Line 0370: Subtract \$41.09 for the "price adjustment for Asphalt Cement Price Adjustment (ACAD) – Bridge Approach Slab (Minor Road)" as selected by the contractor. This is for the BP2 20-52 mix.				
					12	May 3, 2021	phillf2	\$2.84	ACAD Line 0370: Add \$2.84 for the "price adjustment for Asphalt Cement Price Adjustment (ACAD) – Bridge Approach Slab (Minor Road)" as selected by the contractor to remedy an incorrect adjustment of -\$41.09 in estimate 0009. The correct adjustment is - \$38.25. For a difference of + \$2.84. This is for the BP2 20-52 mix.				
					12	May 3, 2021	phillf2	(\$64.42)	ACAD Line 0370: Subtract \$64.42 for the "price adjustment for Asphalt Cement Price Adjustment (ACAD) – Bridge Approach Slab (Minor Road)" as selected by the contractor to remedy an incorrect adjustment of -\$115.80 in estimate 0009. The correct adjustment is - \$180.22. For a difference of - \$64.42. This is for the BB20-6 base mix.				
			ACAD - Total							(\$218.47)			
			MDPA	9	Oct 15, 2020	phillf2	\$9,600.00	MDPA Line 0370: Add \$9,600.00 to offset the deduction for items 0370, "Bridge Approach Slab (Minor Road)", the fresh concrete has been tested but the 28 day cylinders have not been broken and will need to be entered into AASHTOWARE.					
				11	Dec 1, 2020	phillf2	(\$9,600.00)	MDPA Line 0370: Subtract \$9,600.00 to offset the MDPa system adjustment added to this estimate for items 0370, "Bridge Approach Slab (Minor Road)". All necessary tests have passed and been entered into AASHTOWARE.					
			MDPA - Total							\$0.00			
			Other Item Adjustment - Total							(\$218.47)			
			0370 - Total							(\$218.47)			
			0380	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	Material		6	Aug 31, 2020	SYSTEM	(\$18,120.00)			
							7	Sep 15, 2020	SYSTEM	(\$18,120.00)			
							8	Sep 30, 2020	SYSTEM	(\$18,120.00)			
							9	Oct 15, 2020	SYSTEM	(\$18,120.00)			
							10	Nov 2, 2020	SYSTEM	(\$18,120.00)			
						- Total							(\$90,600.00)
					Material - Total							(\$90,600.00)	
					MaterialCredit	7	Sep 15, 2020	SYSTEM	\$18,120.00				
						8	Sep 30, 2020	SYSTEM	\$18,120.00				
						9	Oct 15, 2020	SYSTEM	\$18,120.00				
10	Nov 2, 2020	SYSTEM				\$18,120.00							
11	Dec 1, 2020	SYSTEM				\$18,120.00							
- Total							\$90,600.00						
MaterialCredit - Total							\$90,600.00						
Other Item Adjustment	MDPA	6	Aug 31, 2020	phillf2	\$18,120.00	MDPA Line 0380: add \$18,120.00 to offset the deduction adjustments for item 0380, "Drilled Shafts" applied by the system on estimate 0006. There will be							



Line Item Adjustments by Estimate

Aug 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J3S0623	0380	DRILLED SHAFTS (3 FT. 0 IN. DIA.)	Other Item Adjustment	MDPA					deficiencies for this line item until the concrete has been placed and the 28 day cylinders are broken and reported into AWP.					
					11	Dec 1, 2020	phillf2	(\$18,120.00)	MDPA Line 0380: Subtract \$18,120.00 to offset the MDPA system adjustment added to this estimate for items 0380, "Drilled Shafts (3FT. 0 IN DIA.)". All necessary tests have passed and been entered into AASHTOWARE.					
	MDPA - Total								\$0.00					
	Other Item Adjustment - Total								\$0.00					
	0380 - Total								\$0.00					
	0390	ROCK SOCKETS (2 FT 6IN. DIA.)	Material			6	Aug 31, 2020	SYSTEM	(\$37,145.00)					
						7	Sep 15, 2020	SYSTEM	(\$37,145.00)					
						8	Sep 30, 2020	SYSTEM	(\$37,145.00)					
						9	Oct 15, 2020	SYSTEM	(\$37,145.00)					
						10	Nov 2, 2020	SYSTEM	(\$37,145.00)					
				- Total								(\$185,725.00)		
				Material - Total								(\$185,725.00)		
				MaterialCredit					7	Sep 15, 2020	SYSTEM	\$37,145.00		
									8	Sep 30, 2020	SYSTEM	\$37,145.00		
									9	Oct 15, 2020	SYSTEM	\$37,145.00		
									10	Nov 2, 2020	SYSTEM	\$37,145.00		
									11	Dec 1, 2020	SYSTEM	\$37,145.00		
				- Total								\$185,725.00		
				MaterialCredit - Total								\$185,725.00		
				Other Item Adjustment				MDPA	6	Aug 31, 2020	phillf2	\$30,600.00	MDPA Line 0390: add \$30,600.00 to offset the deduction adjustments for item 0390, "Rock Sockets" applied by the system on estimate 0006. There will be deficiencies for this line item until the concrete has been placed and the 28 day cylinders are broken and reported into AWP.	
								MDPA	11	Dec 1, 2020	phillf2	(\$37,145.00)	MDPA Line 0390: Subtract \$37,145.00 to offset the MDPA system adjustment added to this estimate for items 0390, "Rock Sockets (2 FT 6IN. DIA)". All necessary tests have passed and been entered into AASHTOWARE.	
					MDPA - Total								(\$6,545.00)	
					Other Item Adjustment - Total								(\$6,545.00)	
	Overrun				Overrun	6	Aug 31, 2020	SYSTEM	\$6,545.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					Overrun	6	Aug 31, 2020	SYSTEM	(\$6,545.00)					
				Overrun	7	Sep 16, 2020	phillf2	\$6,545.00	Overrun Line 0390: add \$6,545.00 to offset system-generated Overrun payment prior to Change Order 0001.					
Overrun - Total								\$6,545.00						
Overrun - Total								\$6,545.00						
0390 - Total								\$0.00						
0430	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Material			5	Aug 17, 2020	SYSTEM	(\$7,370.00)						
			- Total								(\$7,370.00)			
			Material - Total								(\$7,370.00)			
			MaterialCredit				6	Aug 31, 2020	SYSTEM	\$7,370.00				
				- Total								\$7,370.00		
			MaterialCredit - Total								\$7,370.00			
Other Item Adjustment				MDPA	5	Aug 17, 2020	phillf2	\$7,370.00	MDPA Line 0430: Add \$7,370.00 to offset the deduction for items 0430, "Galvanized Structural Steel Piles", The certifications are on file but the information needs to be entered into AASHTOWARE by Modot.					



Line Item Adjustments by Estimate

Aug 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J3S0623	0430	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Other Item Adjustment	MDPA	6	Aug 31, 2020	phillf2	(\$7,370.00)	MDPA Line 0430: Subtract \$7,370.00 to offset the added adjustments for estimate 0006, "Galvanized Structural Steel Piles", Modot inspector has entered the sample records into AWP.	
MDPA - Total								\$0.00		
Other Item Adjustment - Total								\$0.00		
			Overrun	Overrun	5	Aug 17, 2020	SYSTEM	\$330.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					5	Aug 17, 2020	SYSTEM	(\$330.00)		
					6	Aug 31, 2020	SYSTEM	(\$330.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					7	Sep 15, 2020	SYSTEM	\$330.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '55.00000 - 55.00000, 'is applied (if non-zero).	
Overrun - Total								\$0.00		
Overrun - Total								\$0.00		
0430 - Total								\$0.00		
	0440	PILE POINT REINFORCEMENT	Material		5	Aug 17, 2020	SYSTEM	(\$4,000.00)		
- Total								(\$4,000.00)		
Material - Total								(\$4,000.00)		
			MaterialCredit		6	Aug 31, 2020	SYSTEM	\$4,000.00		
- Total								\$4,000.00		
MaterialCredit - Total								\$4,000.00		
			Other Item Adjustment	MDPA	5	Aug 17, 2020	phillf2	\$4,000.00	MDPA Line 0440: Add \$4,000 to offset the deduction for items 0440, "Pile Point Reinforcement", The certifications are on file but the information needs to be entered into AASHTOWARE by Modot.	
					6	Aug 31, 2020	phillf2	(\$4,000.00)	MDPA Line 0440: Subtract \$4,000 to offset the added adjustments for estimate 0006, "Pile Point Reinforcement", Modot inspector has entered the sample records into AWP.	
MDPA - Total								\$0.00		
Other Item Adjustment - Total								\$0.00		
0440 - Total								\$0.00		
	0450	CLASS B CONCRETE (SUBSTRUCTURE)	Material		5	Aug 17, 2020	SYSTEM	(\$20,312.50)		
					6	Aug 31, 2020	SYSTEM	(\$38,375.00)		
					7	Sep 15, 2020	SYSTEM	(\$38,375.00)		
					8	Sep 30, 2020	SYSTEM	(\$38,375.00)		
					9	Oct 15, 2020	SYSTEM	(\$38,375.00)		
					10	Nov 2, 2020	SYSTEM	(\$38,375.00)		
- Total								(\$212,187.50)		
Material - Total								(\$212,187.50)		
			MaterialCredit		6	Aug 31, 2020	SYSTEM	\$20,312.50		
					7	Sep 15, 2020	SYSTEM	\$38,375.00		
					8	Sep 30, 2020	SYSTEM	\$38,375.00		
					9	Oct 15, 2020	SYSTEM	\$38,375.00		
					10	Nov 2, 2020	SYSTEM	\$38,375.00		
					11	Dec 1, 2020	SYSTEM	\$38,375.00		



Line Item Adjustments by Estimate

Aug 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J3S0623	0450	CLASS B CONCRETE (SUBSTRUCTURE)	MaterialCredit	- Total					\$212,187.50		
			MaterialCredit	- Total					\$212,187.50		
			Other Item Adjustment	MDPA	5	Aug 17, 2020	phillf2	\$20,312.50	MDPA Line 0450: Add \$20,312.50 to offset the deduction adjustments for item 0450, "Class B Concrete (Substructure)" applied by the system on estimate 0005. There will be deficiencies for this line item until the concrete has been placed and the 28 day cylinders are broken and reported into AWP.		
					6	Aug 31, 2020	phillf2	\$18,062.50	MDPA Line 0450: add \$18,062.50 to offset the deduction adjustments for item 0450, "Class B Concrete (Substructure)" applied by the system on estimate 0005. There will be deficiencies for this line item until the concrete has been placed and the 28 day cylinders are broken and reported into AWP.		
					11	Dec 1, 2020	phillf2	(\$38,375.00)	MDPA Line 0450: Subtract \$38,375.00 to offset the MDPa system adjustment added to this estimate for item 0450, "Class B Concrete (Substructure)". All necessary tests have passed and been entered into AASHTOWARE.		
					MDPA - Total					\$0.00	
					Other Item Adjustment - Total					\$0.00	
					0450 - Total					\$0.00	
			0460	SLAB ON CONCRETE I-GIRDER	Construction Stockpile		7	Sep 15, 2020	SYSTEM	(\$31,676.82)	Payment Estimate Item Adjustment generated Stockpile Transaction
							- Total				
		Construction Stockpile - Total					(\$31,676.82)				
	Construction Stockpile STMI				1	Jun 15, 2020	SYSTEM	\$31,676.82	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total					\$31,676.82	
		Construction Stockpile STMI - Total					\$31,676.82				
	Material				7	Sep 15, 2020	SYSTEM	(\$149,872.00)			
					8	Sep 30, 2020	SYSTEM	(\$157,760.00)			
					9	Oct 15, 2020	SYSTEM	(\$157,760.00)			
					10	Nov 2, 2020	SYSTEM	(\$157,760.00)			
					- Total					(\$623,152.00)	
		Material - Total					(\$623,152.00)				
	MaterialCredit				8	Sep 30, 2020	SYSTEM	\$149,872.00			
					9	Oct 15, 2020	SYSTEM	\$157,760.00			
					10	Nov 2, 2020	SYSTEM	\$157,760.00			
					11	Dec 1, 2020	SYSTEM	\$157,760.00			
					- Total					\$623,152.00	
	MaterialCredit - Total					\$623,152.00					
Other Item Adjustment	MDPA	7			Sep 16, 2020	phillf2	\$149,872.00	MDPA Line 0460: add \$149,872.00 to offset the deduction adjustments for item 0460, "Slab on Concrete I-Girder" applied by the system on estimate 0007. There will be deficiencies for this line item until the concrete has been placed and the 28 day cylinders are broken and entered into AWP.			
		8			Oct 1, 2020	phillf2	\$7,888.00	MDPA Line 0460: Add \$7,888.00 to offset the deduction adjustments for item 0460, "Slab on Concrete I-Girder" applied by the system on estimate 0008. There will be deficiencies for this line item until the concrete has been placed and the 28 day cylinders are broken and reported into AWP.			
		11			Dec 1, 2020	phillf2	(\$157,760.00)	MDPA Line 0460: Subtract \$157,760.00 to offset the MDPa system adjustment added to this estimate for item 0460, "Slab on Concrete I-Girder". All necessary tests have passed and been entered into AASHTOWARE.			
		MDPA - Total					\$0.00				
	Other Item Adjustment - Total					\$0.00					
	0460 - Total					\$0.00					
0470	SAFETY BARRIER CURB	Material				8	Sep 30, 2020	SYSTEM	(\$23,920.00)		
				9	Oct 15, 2020	SYSTEM	(\$23,920.00)				
				10	Nov 2, 2020	SYSTEM	(\$23,920.00)				



Line Item Adjustments by Estimate

Aug 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J3S0623	0470	SAFETY BARRIER CURB	Material			2020					
			- Total							(\$71,760.00)	
			Material - Total							(\$71,760.00)	
			MaterialCredit		9	Oct 15, 2020	SYSTEM	\$23,920.00			
					10	Nov 2, 2020	SYSTEM	\$23,920.00			
					11	Dec 1, 2020	SYSTEM	\$23,920.00			
			- Total							\$71,760.00	
			MaterialCredit - Total							\$71,760.00	
			Other Item Adjustment	MDPA	8	Oct 1, 2020	phillf2	\$23,920.00	MDPA Line 0470: Add \$23,920.00 to offset the deduction for items 0470, "Safety Barrier Curb", the fresh concrete has been tested but the 28 day cylinders have not been broken and will need to be entered into AASHTOWARE.		
					11	Dec 1, 2020	phillf2	(\$23,920.00)	MDPA Line 0470: Subtract \$23,920.00 to offset the MDPA system adjustment added to this estimate for item 0470, "Safety Barrier Curb". All necessary tests have passed and been entered into AASHTOWARE.		
			MDPA - Total							\$0.00	
			Other Item Adjustment - Total							\$0.00	
			0470 - Total							\$0.00	
			0480	TYPE 3 (39 IN.), PRESTRESSED CONC I-GIRD	Construction Stockpile		7	Sep 15, 2020	SYSTEM	(\$71,257.41)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total						
	Construction Stockpile - Total							(\$71,257.41)			
	Construction Stockpile STMI				1	Jun 15, 2020	SYSTEM	\$23,742.97	Payment Estimate Item Adjustment generated Stockpile Transaction		
					3	Jul 15, 2020	SYSTEM	\$47,514.44	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total							\$71,257.41			
	Construction Stockpile STMI - Total							\$71,257.41			
	0480 - Total							\$0.00			
	0490	REINFORCING STEEL (BRIDGES)	Material		5	Aug 17, 2020	SYSTEM	(\$13,464.00)			
					6	Aug 31, 2020	SYSTEM	(\$13,464.00)			
					7	Sep 15, 2020	SYSTEM	(\$13,464.00)			
			- Total							(\$40,392.00)	
Material - Total							(\$40,392.00)				
MaterialCredit				6	Aug 31, 2020	SYSTEM	\$13,464.00				
				7	Sep 15, 2020	SYSTEM	\$13,464.00				
				8	Sep 30, 2020	SYSTEM	\$13,464.00				
- Total							\$40,392.00				
MaterialCredit - Total							\$40,392.00				
Other Item Adjustment			MDPA	5	Aug 17, 2020	phillf2	\$13,464.00	MDPA Line 0490: Add \$13,464.00 to offset the deduction for items 0490, "Reinforcing Steel (Bridges)", the reinforcing steel has PAL numbers assigned but the information needs to be entered into AASHTOWARE by Modot.			
		8	Oct 1, 2020	phillf2	(\$13,464.00)	MDPA Line 0490: Subtract 13,464.00 to offset the added deductions for items 0490, "Reinforcing Steel (Bridges)" that was previously paid for in estimate 0005. AWP has released the funds for reinforcing steel that has been entered into AASHTOWARE by Modot.					
MDPA - Total							\$0.00				
Other Item Adjustment - Total							\$0.00				
0490 - Total							\$0.00				
J3S0623 - Total							(\$2,112.60)				
Overall - Total							(\$2,112.60)				