



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 3, 2021

Pay Estimate Created Date: February 2, 2021

<b>Progress Estimate Number</b> 5	<b>Contract ID</b> 200320-C04 <b>Prime Contractor</b> James H. Drew Corporation	<b>Pay Period Start</b> January 16, 2021 <b>Pay Period End</b> February 1, 2021	<b>Original Contract Amount</b> \$192,418.27 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$192,418.27
--------------------------------------	--	--	--

Approval Date		By User
February 2, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	johnsse
February 2, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	warrem1
February 3, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
April 30, 2021	April 30, 2021		96.25%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
200320-C04			
Total Posted Items Pay	\$0.00	\$185,194.21	\$185,194.21
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>	<b>\$185,194.21</b>	<b>\$185,194.21</b>

**Items Paid This Estimate Period**

No Data Available

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J413325	0080	MISC.	Material			-162	\$72.50	(\$11,745.00)
	0080	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.	162	\$72.50	\$11,745.00
	0090	MISC.	Material			-20	\$275.00	(\$5,500.00)
	0090	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.	20	\$275.00	\$5,500.00
	0100	MISC.	Material			-2	\$255.50	(\$511.00)
	0100	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.	2	\$255.50	\$511.00
<b>Total</b>								<b>\$0.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on February 3, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J413325	I 29-1(127)	Sign installation	I-29	VARIOUS	at various ramps along I-29

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J413325	<b>Posted Item Pay</b>	\$0.00	\$185,194.21
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$185,194.21</b>
	<b>Incentive</b>	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on February 3, 2021

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J413325, Item 9039902, Project Item Line Number 0100, Material Set 9039902, Material 0903HSXX - Highway Signing Material, Acceptance Action Generic 0903HSXX is insufficient.	Working with Materials and Contractor to resolve discrepancy.	johnsse	Overridden
Estimate Exception Type: Insufficient Materials: Project J413325, Item 9039902, Project Item Line Number 0080, Material Set 9039902, Material 0903HSXX - Highway Signing Material, Acceptance Action Generic 0903HSXX is insufficient.	Working with Materials and Contractor to resolve discrepancy.	johnsse	Overridden
Estimate Exception Type: Insufficient Materials: Project J413325, Item 9039902, Project Item Line Number 0090, Material Set 9039902, Material 0903HSXX - Highway Signing Material, Acceptance Action Generic 0903HSXX is insufficient.	Working with Materials and Contractor to resolve discrepancy.	johnsse	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 3, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
200320-C04	J4I3325		0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.98	\$20,415.00	\$20,006.70
			0001	0020	6169902	MISC.TRAFFIC CONTROL	44.00	0.00	44.00	EA	43.00	\$375.00	\$16,125.00
			0040	0030	9031220	PIPE POSTS	5,130.00	0.00	5,130.00	LB	4,923.07	\$7.25	\$35,692.26
			0040	0040	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	104.00	0.00	104.00	EA	100.00	\$250.00	\$25,000.00
			0040	0050	9031280	2.5 IN. PSST POST - 12 GA.	2,240.00	0.00	2,240.00	LF	2,165.00	\$8.95	\$19,376.75
			0040	0060	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	501.00	0.00	501.00	LF	486.00	\$36.55	\$17,763.30
			0040	0070	9035004A	SH-FLAT SHEET	2,321.00	0.00	2,321.00	SQFT	2,185.00	\$15.32	\$33,474.20
			0040	0080	9039902	MISC.2.5 IN. PSST FOOTING	167.00	0.00	167.00	EA	162.00	\$72.50	\$11,745.00
			0040	0090	9039902	MISC.4 IN. PIPE FOOTING	21.00	0.00	21.00	EA	20.00	\$275.00	\$5,500.00
			0040	0100	9039902	MISC.SIGN ATTACHMENT HARDWARE SPECIAL	2.00	0.00	2.00	EA	2.00	\$255.50	\$511.00
<b>Project J4I3325 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$185,194.21</b>	
<b>200320-C04 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$185,194.21</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 3, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0020	MISC. TRAFFIC CONTROL	Material		1	Dec 2, 2020	SYSTEM	(\$4,875.00)			
				1	Dec 2, 2020	SYSTEM	\$4,875.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				<b>- Total</b>					\$0.00	
				<b>Material - Total</b>					\$0.00	
<b>0020 - Total</b>						\$0.00				
0080	MISC. 2.5 IN. PSST FOOTING	Material		1	Dec 2, 2020	SYSTEM	(\$4,495.00)			
				1	Dec 2, 2020	SYSTEM	\$4,495.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				2	Dec 16, 2020	SYSTEM	(\$11,745.00)			
				2	Dec 16, 2020	SYSTEM	\$11,745.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				3	Jan 4, 2021	SYSTEM	(\$11,745.00)			
				3	Jan 4, 2021	SYSTEM	\$11,745.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				4	Jan 19, 2021	SYSTEM	(\$11,745.00)			
				4	Jan 19, 2021	SYSTEM	\$11,745.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				5	Feb 2, 2021	SYSTEM	(\$11,745.00)			
				5	Feb 2, 2021	SYSTEM	\$11,745.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.		
<b>- Total</b>					\$0.00					
<b>Material - Total</b>					\$0.00					
<b>0080 - Total</b>						\$0.00				
0090	MISC. 4 IN. PIPE FOOTING	Material		1	Dec 2, 2020	SYSTEM	(\$1,650.00)			
				1	Dec 2, 2020	SYSTEM	\$1,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				2	Dec 16, 2020	SYSTEM	(\$5,500.00)			
				2	Dec 16, 2020	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				3	Jan 4, 2021	SYSTEM	(\$5,500.00)			
				3	Jan 4, 2021	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				4	Jan 19, 2021	SYSTEM	(\$5,500.00)			
				4	Jan 19, 2021	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				5	Feb 2, 2021	SYSTEM	(\$5,500.00)			
				5	Feb 2, 2021	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.		
<b>- Total</b>					\$0.00					
<b>Material - Total</b>					\$0.00					
<b>0090 - Total</b>						\$0.00				
0100	MISC. SIGN ATTACHMENT	Material		1	Dec 2, 2020	SYSTEM	(\$511.00)			



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on February 3, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0100	HARDWARE SPECIAL	Material		1	Dec 2, 2020	SYSTEM	\$511.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.
				2	Dec 16, 2020	SYSTEM	(\$511.00)	
				2	Dec 16, 2020	SYSTEM	\$511.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.
				3	Jan 4, 2021	SYSTEM	(\$511.00)	
				3	Jan 4, 2021	SYSTEM	\$511.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.
				4	Jan 19, 2021	SYSTEM	(\$511.00)	
				4	Jan 19, 2021	SYSTEM	\$511.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.
				5	Feb 2, 2021	SYSTEM	(\$511.00)	
				5	Feb 2, 2021	SYSTEM	\$511.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.
			<b>- Total</b>				\$0.00	
	<b>Material - Total</b>						\$0.00	
<b>0100 - Total</b>							\$0.00	
<b>Overall - Total</b>							\$0.00	