



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on January 18, 2021

Pay Estimate Created Date: January 4, 2021

<b>Progress Estimate Number</b>  2	<b>Contract ID</b>	200320-F02	<b>Pay Period Start</b>	December 16, 2020	<b>Original Contract Amount</b>	\$1,635,200.00
	<b>Prime Contractor</b>	N.B. West Contracting Company	<b>Pay Period End</b>	January 1, 2021	<b>Net Change Order Amount</b>	\$9,100.00
					<b>Current Contract Amount</b>	\$1,644,300.00

Approval Date		By User
January 4, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	kratkj1
January 4, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gibbon1
January 5, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
May 1, 2021	May 1, 2021		4.93%

No Milestones Exist for Contract

**Contract Total Pay For Estimate No. 2**

		This Estimate	Previous	To Date
200320-F02	Total Posted Items Pay	\$1,615.80	\$79,528.10	\$81,143.90
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$79,528.10	\$81,143.90
<b>Contract Total Payable This Estimate:</b>		<b>\$1,615.80</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J0I3006M	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	DLR	\$1.000	1,615.8	\$1,615.80
<b>Project J0I3006M - Total</b>							<b>\$1,615.80</b>
<b>Overall - Total</b>							<b>\$1,615.80</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on January 18, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J013006M	FAS-S502(059)	Job Order Contract for asphalt pavement repair	Various	VARIOUS	in various locations in the St. Louis District

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J013006M			
	<b>Posted Item Pay</b>	\$1,615.80	\$79,528.10
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$1,615.80</b>	<b>\$79,528.10</b>
	<b>Incentive</b>	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on January 18, 2021

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 18, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-F02	J0I3006M	0001	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	1,120,000.00	0.00	1,120,000.00	DLR	0.00	\$1.21	\$0.00
		0001	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	210,000.00	0.00	210,000.00	DLR	81,143.90	\$1.00	\$81,143.90
		0001	0030	6189916	MISC.WEEKEND WORK ADJUSTMENT FACTOR	70,000.00	0.00	70,000.00	DLR	0.00	\$1.00	\$0.00
		0001	5001	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$3,500.00	\$3,500.00
		0001	5002	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	0.00	8,000.00	8,000.00	LF	8,844.00	\$0.70	\$6,190.80
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR	0.00	(\$1.00)	\$0.00
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	0.00	\$1.00	\$0.00
		0001	9200	6189902	MISC.High Priority Repair	0.00			EA	0.00	\$2,400.00	\$0.00
<b>Project J0I3006M - Total Value Posted to Date as of Report Generated Date</b>											<b>\$90,834.70</b>	
<b>200320-F02 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$90,834.70</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on January 18, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J013006M

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	6189916	MISC.	12/21/20	1/4/21	-15,176.70	DLR	Work Order #1 EB64 left shoulder from mm 0.6 to 2.6. Milling quantity correction paid on DWR 12/14/20, Estimate #1.					Work Order #1 EB64 left shoulder from mm 0.6 to 2.6. Milling quantity correction paid on DWR 12/14/20, Estimate #1.
				1/4/21	-594.00	DLR	Work Order #1 EB64 left shoulder mm 0.6 to 2.6. Correction to Raised Pavement Markers paid on DWR 12/14/20, Estimate #1.					Work Order #1 EB64 left shoulder mm 0.6 to 2.6. Correction to Raised Pavement Markers paid on DWR 12/14/20, Estimate #1.
				1/4/21	553.50	DLR	Work Order #1 EB64 left shoulder mm 0.6 to 2.6. Remeasured Raised Pavement Marker quantity paid on DWR 12/14/20, Estimate #1. 246 ea = corrected amount.					Work Order #1 EB64 left shoulder mm 0.6 to 2.6. Remeasured Raised Pavement Marker quantity paid on DWR 12/14/20, Estimate #1. 246 ea = corrected amount.
				1/4/21	2,700.00	DLR	Work Order #1 EB64 left shoulder mm 0.6 to 2.6. Work done on 12/14/20. 1 MTV.					Work Order #1 EB64 left shoulder mm 0.6 to 2.6. Work done on 12/14/20. 1 MTV.
				1/4/21	14,133.00	DLR	Work Order #1 EB64 left shoulder mm 0.6 to 2.6. 6730sy Milling remeasured <2".					Work Order #1 EB64 left shoulder mm 0.6 to 2.6. 6730sy Milling remeasured <2".

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
5002	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		3	Jan 15, 2021	SYSTEM	(\$6,190.80)	
			<b>- Total</b>				<b>(\$6,190.80)</b>	
	<b>Material - Total</b>						<b>(\$6,190.80)</b>	
<b>5002 - Total</b>							<b>(\$6,190.80)</b>	
<b>Overall - Total</b>							<b>(\$6,190.80)</b>	