



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 2, 2020

Pay Estimate Created Date: September 22, 2020

Final Estimate Number 7	Contract ID 200320-F05 Prime Contractor R. V. Wagner, Inc.	Pay Period Start August 16, 2020 Pay Period End September 15, 2020	Original Contract Amount \$685,080.00 Net Change Order Amount \$6,912.00 Current Contract Amount \$691,992.00
----------------------------	---	---	--

Approval Date		By User
September 22, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	washas
September 30, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
October 2, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	December 1, 2020	August 18, 2020	100.00%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 7

	This Estimate	Previous	To Date
200320-F05			
Total Posted Items Pay	\$0.00	\$691,992.00	\$691,992.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$691,992.00	\$691,992.00
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 2, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J613426	I 64-1(93)	Debris netting installation	I-64	ST LOUIS CITY	between 14th Street to 8th Street
Totals by Job Numbers					
J613426			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$691,992.00	\$691,992.00
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$0.00	\$691,992.00	\$691,992.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 2, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Incomplete Item Exception: Contract 200320-F05, Contract Line Item Number 0050.	No Remark was entered by Engineer	washas	Unresolved
Estimate Exception Type: Incomplete Item Exception: Contract 200320-F05, Contract Line Item Number 0060.	No Remark was entered by Engineer	washas	Unresolved
Estimate Exception Type: Incomplete Item Exception: Contract 200320-F05, Contract Line Item Number 0040.	No Remark was entered by Engineer	washas	Unresolved
Estimate Exception Type: Incomplete Item Exception: Contract 200320-F05, Contract Line Item Number 0030.	No Remark was entered by Engineer	washas	Unresolved
Estimate Exception Type: Incomplete Item Exception: Contract 200320-F05, Contract Line Item Number 0010.	No Remark was entered by Engineer	washas	Unresolved
Estimate Exception Type: Incomplete Item Exception: Contract 200320-F05, Contract Line Item Number 0020.	No Remark was entered by Engineer	washas	Unresolved



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 2, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-F05	J6I3426	0001	0010	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$6,000.00	\$12,000.00
		0001	0020	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00
		0001	0030	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$100,000.00	\$100,000.00
		0001	0040	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00
		0001	0050	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$54,000.00	\$54,000.00
		0001	0060	7039905	MISC.DEBRIS CONTAINMENT NETTING SYSTEM	7,970.00	108.00	8,078.00	SQYD	8,078.00	\$64.00	\$516,992.00
Project J6I3426 - Total Value Posted to Date as of Report Generated Date												\$691,992.00
200320-F05 Overall - Total Value Posted to Date as of Report Generated Date												\$691,992.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 2, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details from Line Item agency views.

No Agency View Details Exist



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on October 2, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0030	MISC. TEMPORARY TRAFFIC CONTROL	Material		2	Jun 16, 2020	SYSTEM	(\$5,000.00)	
				2	Jun 16, 2020	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user cunnid3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total				\$0.00			
	0030 - Total				\$0.00			
Overall - Total				\$0.00				