



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 20, 2021

Pay Estimate Created Date: December 8, 2020

Final Estimate Number 16	Contract ID 200320-F06 Prime Contractor N.B. West Contracting Company	Pay Period Start December 2, 2020 Pay Period End December 2, 2020	Original Contract Amount \$2,232,310.42 Net Change Order Amount \$79,491.05 Current Contract Amount \$2,311,801.47
------------------------------------	----------------------------------------------------------------------------------------	------------------------------------------------------------------------------------	-----------------------------------------------------------------------------------------------------------------------------------------------

Approval Date		By User
January 4, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	vancef1
January 7, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
January 20, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 2, 2020	November 2, 2020	October 9, 2020	100.00%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 16

		This Estimate	Previous	To Date
200320-F06	Total Posted Items Pay	\$0.00	\$2,311,801.46	\$2,311,801.46
	Gross Item Adjustments	\$0.00	(\$28,870.55)	(\$28,870.55)
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$2,282,930.91	\$2,282,930.91
Contract Total Payable This Estimate:		\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on January 20, 2021

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6M0276	State	Resurface	Y	FRANKLIN	from Route YY to Route E
J6S3420		Resurface	ZZ, Y	FRANKLIN	from Route C to Route Y on Route ZZ and from Route YY to Route 50 on Route Y

Totals by Job Numbers				
J6M0276		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$1,084,801.50	\$1,084,801.50
	Gross Item Adjustments	\$0.00	(\$29,385.43)	(\$29,385.43)
	Gross Item Pay	\$0.00	\$1,055,416.07	\$1,055,416.07
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J6S3420		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$1,226,999.96	\$1,226,999.96
	Gross Item Adjustments	\$0.00	\$514.88	\$514.88
	Gross Item Pay	\$0.00	\$1,227,514.84	\$1,227,514.84
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on January 20, 2021

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 20, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
200320-F06	J6M0276	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$2,500.00	\$2,500.00		
		0001	0020	2159903	MISC.MODIFIED SHAPING SLOPES, CLASS III	718.00	0.00	718.00	LF	718.00	\$12.00	\$8,616.00		
		0001	0030	3102002	CRUSHED STONE (B)	40.00	40.00	80.00	TONS	80.00	\$260.00	\$20,800.00		
		0001	0040	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	6,228.00	-93.90	6,134.10	TONS	6,134.10	\$80.00	\$490,728.00		
		0001	0050	4139912	MISC.OPTIONAL SURFACE TREATMENT	18,613.00	-3,492.00	15,121.00	GAL	15,121.00	\$2.45	\$37,046.45		
		0001	0060	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	469.30	487.20	956.50	TONS	956.50	\$112.30	\$107,414.95		
		0001	0070	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	2,807.20	2,345.10	5,152.30	SQYD	5,152.30	\$7.50	\$38,642.25		
		0001	0080	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$19,200.00	\$19,200.00		
		0001	0090	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN	4.00	-2.00	2.00	EA	2.00	\$1,000.00	\$2,000.00		
		0001	0100	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$145,000.00	\$145,000.00		
		0001	0110	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	56,021.00	0.00	56,021.00	LF	56,021.00	\$0.12	\$6,722.52		
		0001	0120	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	56,021.00	0.00	56,021.00	LF	56,021.00	\$0.13	\$7,282.73		
		0001	0130	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	12.00	0.00	12.00	LF	12.00	\$5.00	\$60.00		
		0001	0140	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,119.00	0.00	2,119.00	SQYD	2,119.00	\$4.00	\$8,476.00		
		0001	0150	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00		
		0010	0160	6061060	MGS GUARDRAIL	225.00	0.00	225.00	LF	225.00	\$24.00	\$5,400.00		
		0010	0170	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,050.00	\$12,200.00		
		0010	0180	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$2,800.00	\$11,200.00		
		0070	0190	2161501	REMOVAL OF ASPHALT WEARING SURFACE	8,080.00	0.00	8,080.00	SQFT	8,080.00	\$1.40	\$11,312.00		
		0070	0200	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	150.00	-150.00	0.00	SQYD	0.00	\$400.00	\$0.00		
		0070	0210	6239905	MISC.HYBRID POLYMER CONCRETE (HPC) OVERLAY	898.00	0.00	898.00	SQYD	898.00	\$150.00	\$134,700.00		
		0070	0220	7040104	HALF-SOLE REPAIR	200.00	-200.00	0.00	SQFT	0.00	\$66.00	\$0.00		
		0070	0230	7040113	CLEANING AND EPOXY COATING	1,419.00	0.00	1,419.00	SQFT	1,419.00	\$7.40	\$10,500.60		
		Project J6M0276 - Total Value Posted to Date as of Report Generated Date												\$1,084,801.50
		J6S3420	0001	0240	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$1,875.00	\$1,875.00	
				0250	2129909	MISC.SHOULDERING	416.90	0.00	416.90	STA	416.90	\$140.00	\$58,366.00	
				0260	2151000A	SHAPING SLOPES, CLASS I	2.00	0.00	2.00	100F	2.00	\$1,120.00	\$2,240.00	
0270	2159903			MISC.MODIFIED, SHAPING SLOPES, CLASS III	600.00	0.00	600.00	LF	600.00	\$12.00	\$7,200.00			
0280	3102002			CRUSHED STONE (B)	21.00	0.00	21.00	TONS	21.00	\$255.00	\$5,355.00			
0290	4020520			BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,898.40	-73.10	4,825.30	TONS	4,825.30	\$72.45	\$349,592.98			
0300	4071005			TACK COAT	5,357.00	-1,757.00	3,600.00	GAL	3,600.00	\$2.35	\$8,460.00			
0310	4091048			EMULSIFIED ASPHALT, SEAL COAT	11,679.00	39,710.40	51,389.40	GAL	51,389.40	\$2.60	\$133,612.44			
0320	4094001			SEAL COAT AGGREGATE, GRADE A1	116,794.00	0.00	116,794.00	SQYD	116,794.00	\$0.85	\$99,274.90			
0330	6133020			FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	2,707.80	-27.90	2,679.90	TONS	2,679.90	\$95.50	\$255,930.45			
0340	6133021			REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	16,198.00	-1,319.80	14,878.20	SQYD	14,878.20	\$7.45	\$110,842.59			
0350	6161047			TYPE III OBJECT MARKER	16.00	0.00	16.00	EA	16.00	\$200.00	\$3,200.00			
0360	6169901			MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00			
0370	6169902			MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN, CONTRACTOR FURNISHED AND RETAINED	4.00	0.00	4.00	EA	4.00	\$1,000.00	\$4,000.00			
0380	6181000			MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$90,000.00	\$90,000.00			
0390	6206000C			4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	142,032.00	0.00	142,032.00	LF	142,032.00	\$0.12	\$17,043.84			
0400	6206001C			4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	142,032.00	0.00	142,032.00	LF	142,032.00	\$0.13	\$18,464.16			
0410	6206124A			24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	40.00	0.00	40.00	LF	40.00	\$5.00	\$200.00			
0420	6224010			MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,022.00	0.00	2,022.00	SQYD	2,022.00	\$5.00	\$10,110.00			
0430	6061061			MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	375.00	-12.50	362.50	LF	362.50	\$28.00	\$10,150.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 20, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-F06	J6S3420	0010	0440	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	4.00	0.00	4.00	EA	4.00	\$600.00	\$2,400.00
		0010	0450	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$2,900.00	\$11,600.00
		0001	5001	6139905		0.00	28.00	28.00	SQYD	28.00	\$252.95	\$7,082.60
Project J6S3420 - Total Value Posted to Date as of Report Generated Date												\$1,226,999.96
200320-F06 Overall - Total Value Posted to Date as of Report Generated Date												\$2,311,801.46



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on January 20, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 20, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0030	CRUSHED STONE (B)	Material		3	Jun 2, 2020	SYSTEM	(\$20,800.00)	
				3	Jun 2, 2020	SYSTEM	\$20,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				4	Jun 16, 2020	SYSTEM	(\$20,800.00)	
				4	Jun 16, 2020	SYSTEM	\$20,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$20,800.00)	
				5	Jul 1, 2020	SYSTEM	\$20,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$20,800.00)	
				6	Jul 16, 2020	SYSTEM	\$20,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$20,800.00)	
				7	Aug 3, 2020	SYSTEM	\$20,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$20,800.00)	
				8	Aug 17, 2020	SYSTEM	\$20,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$20,800.00)	
				9	Sep 2, 2020	SYSTEM	\$20,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				10	Sep 16, 2020	SYSTEM	(\$20,800.00)	
				10	Sep 16, 2020	SYSTEM	\$20,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				11	Oct 2, 2020	SYSTEM	(\$20,800.00)	
				11	Oct 2, 2020	SYSTEM	\$20,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
			- Total				\$0.00	
Material - Total							\$0.00	
	CRUSHED STONE (B)	Other Item Adjustment	OVRN	9	Sep 2, 2020	BOWMAM2	\$10,400.00	Was holding \$10400.00 for over-run adjustment.
			OVRN - Total				\$10,400.00	
Other Item Adjustment - Total							\$10,400.00	
	CRUSHED STONE (B)	Overrun	Overrun	3	Jun 2, 2020	SYSTEM	(\$10,400.00)	
				3	Jun 2, 2020	SYSTEM	\$10,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 19 on the current Payment Estimate.
				3	Jun 2, 2020	BOWMAM2	(\$10,400.00)	Over-run adjustment.
				4	Jun 16, 2020	SYSTEM	(\$10,400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 20, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
0030	CRUSHED STONE (B)	Overrun	Overrun	4	Jun 16, 2020	SYSTEM	\$10,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 17 on the current Payment Estimate.			
				Overrun - Total							(\$10,400.00)
				Overrun - Total							(\$10,400.00)
0030 - Total							\$0.00				
0040	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		3	Jun 2, 2020	SYSTEM	(\$490,728.00)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user bowmam2 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				3	Jun 2, 2020	SYSTEM	\$490,728.00				
				- Total							\$0.00
Material - Total							\$0.00				
0040 - Total							\$0.00				
0060	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Overrun	Overrun	3	Jun 2, 2020	SYSTEM	(\$54,712.56)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '112.30000 - 112.30000, 'is applied (if non-zero).			
				5	Jul 1, 2020	SYSTEM	\$54,712.56				
				Overrun - Total							\$0.00
Overrun - Total							\$0.00				
0060 - Total							\$0.00				
0070	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Overrun	Overrun	3	Jun 2, 2020	SYSTEM	(\$17,588.25)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '7.50000 - 7.50000, 'is applied (if non-zero).			
				5	Jul 1, 2020	SYSTEM	\$17,588.25				
				Overrun - Total							\$0.00
Overrun - Total							\$0.00				
0070 - Total							\$0.00				
0110	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	6	Jul 16, 2020	BOWMAM2	(\$1,344.50)	Holding 20% of contract price , waiting on retro reflectivity results.			
				10	Sep 16, 2020	BOWMAM2	\$291.76	Retro reflectivity adjustment calculated pay adjustment of \$291.76			
				11	Oct 2, 2020	BOWMAM2	\$1,052.74	Acceptable retro-reflectivity test , releasing a 20% hold.			
				15	Dec 2, 2020	BOWMAM2	\$291.76	Retro reflectivity on estimate # 011 was incorrect on releasing 20% hold.			
				REFL - Total						\$291.76	
Other Item Adjustment - Total							\$291.76				
0110 - Total							\$291.76				
0120	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	6	Jul 16, 2020	BOWMAM2	(\$1,456.55)	Holding 20% of contract price , waiting on retro reflectivity results.			
				10	Sep 16, 2020	BOWMAM2	\$322.81	Retro reflectivity adjustment calculated pay adjustment of \$322.81			
				11	Oct 2, 2020	BOWMAM2	\$1,133.74	Acceptable retro-reflectivity test , releasing a 20% hold.			
				15	Dec 2, 2020	BOWMAM2	\$322.81	Retro reflectivity on estimate # 011 was incorrect on releasing 20% hold.			
				REFL - Total						\$322.81	
Other Item Adjustment - Total							\$322.81				
0120 - Total							\$322.81				
0130	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		6	Jul 16, 2020	SYSTEM	(\$60.00)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user bowmam2 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
				6	Jul 16, 2020	SYSTEM	\$60.00				
				7	Aug 3, 2020	SYSTEM	(\$60.00)				
				7	Aug 3, 2020	SYSTEM	\$60.00		This adjustment offsets the original system-generated Overrun		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 20, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0130	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			2020			Payment Estimate Item Adjustment (0003) due to user bowmam2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$60.00)	
				8	Aug 17, 2020	SYSTEM	\$60.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user bowmam2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$60.00)	
				9	Sep 2, 2020	SYSTEM	\$60.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user bowmam2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				10	Sep 16, 2020	SYSTEM	(\$60.00)	
				10	Sep 16, 2020	SYSTEM	\$60.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user bowmam2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				11	Oct 2, 2020	SYSTEM	(\$60.00)	
				11	Oct 2, 2020	SYSTEM	\$60.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user bowmam2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
							- Total	
Material - Total							\$0.00	
0130 - Total							\$0.00	
0170	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material		4	Jun 16, 2020	SYSTEM	(\$12,200.00)	
				4	Jun 16, 2020	SYSTEM	\$12,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user bowmam2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$12,200.00)	
				5	Jul 1, 2020	SYSTEM	\$12,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user bowmam2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$12,200.00)	
				6	Jul 16, 2020	SYSTEM	\$12,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user bowmam2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
							- Total	
Material - Total							\$0.00	
0170 - Total							\$0.00	
0180	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		4	Jun 16, 2020	SYSTEM	(\$11,200.00)	
				4	Jun 16, 2020	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user bowmam2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$11,200.00)	
				5	Jul 1, 2020	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user bowmam2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$11,200.00)	
				6	Jul 16, 2020	SYSTEM	\$11,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user bowmam2 overriding Payment Estimate Exception 15 on the current Payment Estimate.



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 20, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0180		Material	- Total				\$0.00	
	Material - Total						\$0.00	
0180	- Total						\$0.00	
0210	MISC. HYBRID POLYMER CONCRETE (HPC) OVERLAY	Other Item Adjustment	SUBI	5	Jul 1, 2020	BOWMAM2	(\$30,000.00)	Deducted \$30,000.00 for deficient material on Bridge # A4229
			SUBI - Total				(\$30,000.00)	
	Other Item Adjustment - Total						(\$30,000.00)	
0210	- Total						(\$30,000.00)	
0230	CLEANING AND EPOXY COATING	Material		2	May 18, 2020	SYSTEM	(\$5,180.00)	
				2	May 18, 2020	SYSTEM	\$5,180.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				3	Jun 2, 2020	SYSTEM	(\$5,180.00)	
				3	Jun 2, 2020	SYSTEM	\$5,180.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user bowmam2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				4	Jun 16, 2020	SYSTEM	(\$10,500.60)	
				4	Jun 16, 2020	SYSTEM	\$10,500.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user bowmam2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$10,500.60)	
				5	Jul 1, 2020	SYSTEM	\$10,500.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user bowmam2 overriding Payment Estimate Exception 24 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
0230	- Total						\$0.00	
0280	CRUSHED STONE (B)	Material		2	May 18, 2020	SYSTEM	(\$5,355.00)	
				2	May 18, 2020	SYSTEM	\$5,355.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				3	Jun 2, 2020	SYSTEM	(\$5,355.00)	
				3	Jun 2, 2020	SYSTEM	\$5,355.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				4	Jun 16, 2020	SYSTEM	(\$5,355.00)	
				4	Jun 16, 2020	SYSTEM	\$5,355.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$5,355.00)	
				5	Jul 1, 2020	SYSTEM	\$5,355.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$5,355.00)	
				6	Jul 16, 2020	SYSTEM	\$5,355.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$5,355.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 20, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0280	CRUSHED STONE (B)	Material		7	Aug 3, 2020	SYSTEM	\$5,355.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$5,355.00)	
				8	Aug 17, 2020	SYSTEM	\$5,355.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$5,355.00)	
				9	Sep 2, 2020	SYSTEM	\$5,355.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				10	Sep 16, 2020	SYSTEM	(\$5,355.00)	
				10	Sep 16, 2020	SYSTEM	\$5,355.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				11	Oct 2, 2020	SYSTEM	(\$5,355.00)	
				11	Oct 2, 2020	SYSTEM	\$5,355.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
0280 - Total							\$0.00	
0290	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		1	May 4, 2020	SYSTEM	(\$177,792.30)	
				1	May 4, 2020	SYSTEM	\$177,792.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				2	May 18, 2020	SYSTEM	(\$354,889.08)	
				2	May 18, 2020	SYSTEM	\$354,889.08	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				3	Jun 2, 2020	SYSTEM	(\$349,592.98)	
				3	Jun 2, 2020	SYSTEM	\$349,592.98	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user bowmam2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
0290 - Total							\$0.00	
0300	TACK COAT	Material		1	May 4, 2020	SYSTEM	(\$8,692.65)	
				1	May 4, 2020	SYSTEM	\$8,692.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				2	May 18, 2020	SYSTEM	(\$11,280.00)	
				2	May 18, 2020	SYSTEM	\$11,280.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user bowmam2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				3	Jun 2, 2020	SYSTEM	(\$8,460.00)	
				3	Jun 2, 2020	SYSTEM	\$8,460.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user bowmam2 overriding Payment Estimate Exception 5 on the current Payment



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 20, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0300	TACK COAT	Material						Estimate.
			4	Jun 16, 2020	SYSTEM	(\$8,460.00)		
			4	Jun 16, 2020	SYSTEM	\$8,460.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user bowmam2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			5	Jul 1, 2020	SYSTEM	(\$8,460.00)		
			5	Jul 1, 2020	SYSTEM	\$8,460.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user bowmam2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			6	Jul 16, 2020	SYSTEM	(\$8,460.00)		
			6	Jul 16, 2020	SYSTEM	\$8,460.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user bowmam2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			7	Aug 3, 2020	SYSTEM	(\$8,460.00)		
			7	Aug 3, 2020	SYSTEM	\$8,460.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user bowmam2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			8	Aug 17, 2020	SYSTEM	(\$8,460.00)		
			8	Aug 17, 2020	SYSTEM	\$8,460.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user bowmam2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			9	Sep 2, 2020	SYSTEM	(\$8,460.00)		
			9	Sep 2, 2020	SYSTEM	\$8,460.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user bowmam2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			10	Sep 16, 2020	SYSTEM	(\$8,460.00)		
			10	Sep 16, 2020	SYSTEM	\$8,460.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user bowmam2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			11	Oct 2, 2020	SYSTEM	(\$8,460.00)		
			11	Oct 2, 2020	SYSTEM	\$8,460.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user bowmam2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			12	Oct 15, 2020	SYSTEM	(\$8,460.00)		
			12	Oct 15, 2020	SYSTEM	\$8,460.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
			13	Nov 2, 2020	SYSTEM	(\$8,460.00)		
13	Nov 2, 2020	SYSTEM	\$8,460.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
14	Nov 16, 2020	SYSTEM	(\$8,460.00)					
14	Nov 16, 2020	SYSTEM	\$8,460.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
			- Total				\$0.00	
	Material - Total						\$0.00	
	0300 - Total						\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 20, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
0310	EMULSIFIED ASPHALT, SEAL COAT	Material		5	Jul 1, 2020	SYSTEM	(\$133,612.44)					
				5	Jul 1, 2020	SYSTEM	\$133,612.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user bowmam2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				6	Jul 16, 2020	SYSTEM	(\$133,612.44)					
				6	Jul 16, 2020	SYSTEM	\$133,612.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user bowmam2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				7	Aug 3, 2020	SYSTEM	(\$133,612.44)					
				7	Aug 3, 2020	SYSTEM	\$133,612.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user bowmam2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				8	Aug 17, 2020	SYSTEM	(\$133,612.44)					
				8	Aug 17, 2020	SYSTEM	\$133,612.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user bowmam2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				9	Sep 2, 2020	SYSTEM	(\$133,612.44)					
				9	Sep 2, 2020	SYSTEM	\$133,612.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user bowmam2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				10	Sep 16, 2020	SYSTEM	(\$133,612.44)					
				10	Sep 16, 2020	SYSTEM	\$133,612.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user bowmam2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				11	Oct 2, 2020	SYSTEM	(\$133,612.44)					
				11	Oct 2, 2020	SYSTEM	\$133,612.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user bowmam2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				12	Oct 15, 2020	SYSTEM	(\$133,612.44)					
				12	Oct 15, 2020	SYSTEM	\$133,612.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				13	Nov 2, 2020	SYSTEM	(\$133,612.44)					
				13	Nov 2, 2020	SYSTEM	\$133,612.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
								14	Nov 16, 2020	SYSTEM	(\$133,612.44)	
								14	Nov 16, 2020	SYSTEM	\$133,612.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
			- Total				\$0.00					
	Material - Total						\$0.00					
0310 - Total							\$0.00					
0320	SEAL COAT AGGREGATE, GRADE A1	Material		5	Jul 1, 2020	SYSTEM	(\$99,274.90)					
				5	Jul 1, 2020	SYSTEM	\$99,274.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user bowmam2 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				6	Jul 16, 2020	SYSTEM	(\$99,274.90)					



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 20, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0320	SEAL COAT AGGREGATE, GRADE A1	Material			2020			
				6	Jul 16, 2020	SYSTEM	\$99,274.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user bowmam2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$99,274.90)	
				7	Aug 3, 2020	SYSTEM	\$99,274.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user bowmam2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$99,274.90)	
				8	Aug 17, 2020	SYSTEM	\$99,274.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user bowmam2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$99,274.90)	
				9	Sep 2, 2020	SYSTEM	\$99,274.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user bowmam2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				10	Sep 16, 2020	SYSTEM	(\$99,274.90)	
				10	Sep 16, 2020	SYSTEM	\$99,274.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user bowmam2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				11	Oct 2, 2020	SYSTEM	(\$99,274.90)	
				11	Oct 2, 2020	SYSTEM	\$99,274.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user bowmam2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				12	Oct 15, 2020	SYSTEM	(\$99,274.90)	
				12	Oct 15, 2020	SYSTEM	\$99,274.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user bowmam2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				13	Nov 2, 2020	SYSTEM	(\$99,274.90)	
				13	Nov 4, 2020	SYSTEM	\$99,274.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user bowmam2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				14	Nov 16, 2020	SYSTEM	(\$99,274.90)	
				14	Nov 16, 2020	SYSTEM	\$99,274.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user bowmam2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				15	Dec 2, 2020	SYSTEM	(\$99,274.90)	
				15	Dec 2, 2020	SYSTEM	\$99,274.90	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user bowmam2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00	
Material - Total							\$0.00	
0320 - Total							\$0.00	
0330	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Overrun	Overrun	5	Jul 1, 2020	SYSTEM	(\$1,193.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				5	Jul 1, 2020	SYSTEM	\$1,193.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user bowmam2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$1,193.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 20, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0330	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Overrun	Overrun	6	Jul 16, 2020	SYSTEM	\$1,193.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$1,193.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				7	Aug 3, 2020	SYSTEM	\$1,193.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$1,193.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				8	Aug 17, 2020	SYSTEM	\$1,193.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$1,193.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				9	Sep 2, 2020	SYSTEM	\$1,193.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				10	Sep 16, 2020	SYSTEM	(\$1,193.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				10	Sep 16, 2020	SYSTEM	\$1,193.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				11	Oct 2, 2020	SYSTEM	(\$1,193.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				11	Oct 2, 2020	SYSTEM	\$1,193.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				12	Oct 15, 2020	SYSTEM	(\$1,193.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				12	Oct 15, 2020	SYSTEM	\$1,193.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				13	Nov 2, 2020	SYSTEM	(\$1,193.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				13	Nov 4, 2020	SYSTEM	\$1,193.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				14	Nov 16, 2020	SYSTEM	(\$1,193.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				14	Nov 16, 2020	SYSTEM	\$1,193.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				15	Dec 2, 2020	SYSTEM	(\$1,193.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				15	Dec 2, 2020	SYSTEM	\$1,193.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user bowmam2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				Overrun - Total				
Overrun - Total							\$0.00	
0330 - Total							\$0.00	
0390	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		2	May 18, 2020	SYSTEM	(\$5,005.44)	
				2	May 18, 2020	SYSTEM	\$5,005.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user bowmam2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				3	Jun 2, 2020	SYSTEM	(\$5,005.44)	
				3	Jun 2, 2020	SYSTEM	\$5,005.44	This adjustment offsets the original system-generated Overrun



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 20, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
0390	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			2020			Payment Estimate Item Adjustment (0010) due to user bowmam2 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				4	Jun 16, 2020	SYSTEM	(\$5,005.44)					
				4	Jun 16, 2020	SYSTEM	\$5,005.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user bowmam2 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
				5	Jul 1, 2020	SYSTEM	(\$5,005.44)					
				5	Jul 1, 2020	SYSTEM	\$5,005.44	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user bowmam2 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
				- Total						\$0.00		
				Material - Total						\$0.00		
					4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	2	May 18, 2020	BOWMAM2	(\$3,408.77)	
								6	Jul 16, 2020	BOWMAM2	(\$2,407.68)	Holding 20% of contract price , waiting on retro reflectivity results.
								9	Sep 2, 2020	BOWMAM2	\$3,408.77	Was holding \$3408.77 for Route Y and ZZ for retro reflectivity.
11	Oct 2, 2020	BOWMAM2	\$2,407.68					Acceptable retro-reflectivity test , releasing a 20% hold.				
15	Dec 2, 2020	BOWMAM2	\$247.14					Retro reflectivity adjustment. Calculated pay adjustment of \$247.14				
REFL - Total										\$247.14		
Other Item Adjustment - Total						\$247.14						
0390 - Total						\$247.14						
0400	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		2	May 18, 2020	SYSTEM	(\$5,422.56)					
				2	May 18, 2020	SYSTEM	\$5,422.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user bowmam2 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
				3	Jun 2, 2020	SYSTEM	(\$5,422.56)					
				3	Jun 2, 2020	SYSTEM	\$5,422.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user bowmam2 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
				4	Jun 16, 2020	SYSTEM	(\$5,422.56)					
				4	Jun 16, 2020	SYSTEM	\$5,422.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user bowmam2 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				5	Jul 1, 2020	SYSTEM	(\$5,422.56)					
				5	Jul 1, 2020	SYSTEM	\$5,422.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user bowmam2 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
				- Total						\$0.00		
				Material - Total						\$0.00		
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL	2	May 18, 2020	BOWMAM2	(\$3,692.83)					
				6	Jul 16, 2020	BOWMAM2	(\$2,608.32)	Holding 20% of contract price , waiting on retro reflectivity results.				
				9	Sep 2, 2020	BOWMAM2	\$3,692.83	Was holding \$3692.83 for Route Y and ZZ for retro reflectivity.				
				11	Oct 2, 2020	BOWMAM2	\$2,608.32	Acceptable retro-reflectivity test , releasing a 20% hold.				
				15	Dec 2, 2020	BOWMAM2	\$267.74	Retro reflectivity adjustment. Calculated pay adjustment of \$267.74				
				REFL - Total						\$267.74		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 20, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0400		Other Item Adjustment	REFL - Total				\$267.74	
	Other Item Adjustment - Total						\$267.74	
0400 - Total							\$267.74	
0410	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		2	May 18, 2020	SYSTEM	(\$120.00)	
				2	May 18, 2020	SYSTEM	\$120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user bowmam2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				3	Jun 2, 2020	SYSTEM	(\$120.00)	
				3	Jun 2, 2020	SYSTEM	\$120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user bowmam2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				4	Jun 16, 2020	SYSTEM	(\$120.00)	
				4	Jun 16, 2020	SYSTEM	\$120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user bowmam2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$120.00)	
				5	Jul 1, 2020	SYSTEM	\$120.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user bowmam2 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$200.00)	
				6	Jul 16, 2020	SYSTEM	\$200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user bowmam2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				7	Aug 3, 2020	SYSTEM	(\$200.00)	
				7	Aug 3, 2020	SYSTEM	\$200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user bowmam2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				8	Aug 17, 2020	SYSTEM	(\$200.00)	
				8	Aug 17, 2020	SYSTEM	\$200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user bowmam2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				9	Sep 2, 2020	SYSTEM	(\$200.00)	
				9	Sep 2, 2020	SYSTEM	\$200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user bowmam2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				10	Sep 16, 2020	SYSTEM	(\$200.00)	
				10	Sep 16, 2020	SYSTEM	\$200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user bowmam2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
		11	Oct 2, 2020	SYSTEM	(\$200.00)			
		11	Oct 2, 2020	SYSTEM	\$200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user bowmam2 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
			- Total				\$0.00	
Material - Total							\$0.00	
0410 - Total							\$0.00	
0430	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		3	Jun 2, 2020	SYSTEM	(\$10,150.00)	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 20, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0430	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		3	Jun 2, 2020	SYSTEM	\$10,150.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user bowmam2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				4	Jun 16, 2020	SYSTEM	(\$10,150.00)	
				4	Jun 16, 2020	SYSTEM	\$10,150.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user bowmam2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$10,150.00)	
				5	Jul 1, 2020	SYSTEM	\$10,150.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user bowmam2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$10,150.00)	
				6	Jul 16, 2020	SYSTEM	\$10,150.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user bowmam2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
0430 - Total							\$0.00	
0440	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	Material		3	Jun 2, 2020	SYSTEM	(\$2,400.00)	
				3	Jun 2, 2020	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user bowmam2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				4	Jun 16, 2020	SYSTEM	(\$2,400.00)	
				4	Jun 16, 2020	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user bowmam2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$2,400.00)	
				5	Jul 1, 2020	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user bowmam2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				6	Jul 16, 2020	SYSTEM	(\$2,400.00)	
				6	Jul 16, 2020	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user bowmam2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
- Total						\$0.00		
Material - Total							\$0.00	
0440 - Total							\$0.00	
0450	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		3	Jun 2, 2020	SYSTEM	(\$11,600.00)	
				3	Jun 2, 2020	SYSTEM	\$11,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user bowmam2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				4	Jun 16, 2020	SYSTEM	(\$11,600.00)	
				4	Jun 16, 2020	SYSTEM	\$11,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user bowmam2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				5	Jul 1, 2020	SYSTEM	(\$11,600.00)	
				5	Jul 1, 2020	SYSTEM	\$11,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user bowmam2 overriding Payment Estimate Exception 16 on the current Payment Estimate.



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on January 20, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0450	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material						Estimate.		
				6	Jul 16, 2020	SYSTEM	(\$11,600.00)			
				6	Jul 16, 2020	SYSTEM	\$11,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user bowmam2 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				- Total					\$0.00	
Material - Total							\$0.00			
0450 - Total							\$0.00			
5001		Material		15	Dec 2, 2020	SYSTEM	(\$7,082.60)			
				15	Dec 2, 2020	SYSTEM	\$7,082.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user bowmam2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				- Total					\$0.00	
				Material - Total						
5001 - Total							\$0.00			
Overall - Total							(\$28,870.55)			