



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on January 18, 2021

Pay Estimate Created Date: January 4, 2021

<b>Progress Estimate Number</b>  16	<b>Contract ID</b>	200320-F09	<b>Pay Period Start</b>	December 16, 2020	<b>Original Contract Amount</b>	\$3,384,741.53
	<b>Prime Contractor</b>	N.B. West Contracting Company	<b>Pay Period End</b>	January 1, 2021	<b>Net Change Order Amount</b>	\$466,782.62
					<b>Current Contract Amount</b>	\$3,851,524.15

Approval Date		By User
January 4, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	fullek2
January 4, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vancef1
January 5, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
August 6, 2021	August 6, 2021		98.05%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 16			
	This Estimate	Previous	To Date
200320-F09			
Total Posted Items Pay	\$45,405.30	\$3,731,124.78	\$3,776,530.08
Gross Item Adjustments	(\$1,197.58)	(\$50,830.95)	(\$52,028.53)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$3,680,293.83	\$3,724,501.55
<b>Contract Total Payable This Estimate:</b>	<b>\$44,207.72</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3240	0260	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$20.000	56	\$1,120.00
	0270	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	LF	\$20.000	88	\$1,760.00
	0280	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	EA	\$280.000	7	\$1,960.00
	0290	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	EA	\$500.000	2	\$1,000.00
	0300	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	EA	\$25.000	49	\$1,225.00
	0310	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.200	45,414	\$9,082.80
	0320	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.200	550	\$110.00
	0330	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	EA	\$20.000	43	\$860.00
	0350	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$1.050	5,133.5	\$5,390.18
	0360	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$3.350	4,011.9	\$13,439.87
<b>Project J6S3240 - Total</b>							<b>\$35,947.85</b>
J6S3421	0830	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$20.000	107.3	\$2,146.00
	0850	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	EA	\$280.000	10	\$2,800.00
	0860	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	EA	\$225.000	1	\$225.00
	0880	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.250	91	\$22.75
	0900	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.200	201	\$40.20
	1210	9029902	MISC.PAD MOUNTED UPS - UNINTERRUPTIBLE POWER SUPPLY	EA	\$8,447.000	0.5	\$4,223.50



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on January 18, 2021

Pay Estimate Created Date: January 4, 2021

<b>Progress Estimate Number</b> 16	<b>Contract ID</b> 200320-F09	<b>Pay Period Start</b> December 16, 2020	<b>Original Contract Amount</b> \$3,384,741.53
	<b>Prime Contractor</b> N.B. West Contracting Company	<b>Pay Period End</b> January 1, 2021	<b>Net Change Order Amount</b> \$466,782.62
			<b>Current Contract Amount</b> \$3,851,524.15

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
<b>Project J6S3421 - Total</b>							<b>\$9,457.45</b>
<b>Overall - Total</b>							<b>\$45,405.30</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3240	0100	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-307	\$5.00	(\$1,535.00)
	0100	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	307	\$5.00	\$1,535.00
	0110	GRAVEL (A) OR CRUSHED STONE (B)	Material			-129	\$33.00	(\$4,257.00)
	0110	GRAVEL (A) OR CRUSHED STONE (B)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	129	\$33.00	\$4,257.00
	0140	TACK COAT	Material			-6,375	\$1.96	(\$12,495.00)
	0140	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	6,375	\$1.96	\$12,495.00
	0150	CONCRETE GUTTER TYPE A	Material			-8	\$200.00	(\$1,600.00)
	0150	CONCRETE GUTTER TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user fuller2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	8	\$200.00	\$1,600.00
	0160	CURB AND GUTTER TYPE B	Material			-105	\$40.00	(\$4,200.00)
	0160	CURB AND GUTTER TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user fuller2 overriding Payment Estimate Exception 11 on the current Payment Estimate.	105	\$40.00	\$4,200.00
	0210	FURNISHING TYPE 1 ROCK BLANKET	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-25	\$38.00	(\$950.00)
	0210	FURNISHING TYPE 1 ROCK BLANKET	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 35 on the current Payment Estimate.	25	\$38.00	\$950.00
	0220	PLACING TYPE 1 ROCK BLANKET	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-25	\$18.00	(\$450.00)
	0220	PLACING TYPE 1 ROCK BLANKET	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 36	25	\$18.00	\$450.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on January 18, 2021

Pay Estimate Created Date: January 4, 2021

<b>Progress Estimate Number</b> 16	<b>Contract ID</b> 200320-F09	<b>Pay Period Start</b> December 16, 2020	<b>Original Contract Amount</b> \$3,384,741.53
	<b>Prime Contractor</b> N.B. West Contracting Company	<b>Pay Period End</b> January 1, 2021	<b>Net Change Order Amount</b> \$466,782.62
			<b>Current Contract Amount</b> \$3,851,524.15

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3240					on the current Payment Estimate.			
	0260	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Overrun			-18	\$20.00	(\$360.00)
	0260	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material			-146	\$20.00	(\$2,920.00)
	0260	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 37 on the current Payment Estimate. Material Insufficiency Quantity 146.000; Overrun Quantity Balance 18.00.	18	\$20.00	\$360.00
	0260	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fullerK2 overriding Payment Estimate Exception 14 on the current Payment Estimate.	146	\$20.00	\$2,920.00
	0260	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Overrun	Overrun	Change order forthcoming.			(\$360.00)
	0270	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	Material			-88	\$20.00	(\$1,760.00)
	0270	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user fullerK2 overriding Payment Estimate Exception 15 on the current Payment Estimate.	88	\$20.00	\$1,760.00
	0280	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material			-12	\$280.00	(\$3,360.00)
	0280	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user fullerK2 overriding Payment Estimate Exception 16 on the current Payment Estimate.	12	\$280.00	\$3,360.00
	0290	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	Material			-2	\$500.00	(\$1,000.00)
	0290	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user fullerK2 overriding Payment Estimate Exception 17 on the current Payment Estimate.	2	\$500.00	\$1,000.00
	0300	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	Material			-49	\$25.00	(\$1,225.00)
	0300	PREFORMED THERMOPLASTIC	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	49	\$25.00	\$1,225.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on January 18, 2021

Pay Estimate Created Date: January 4, 2021

<b>Progress Estimate Number</b> 16	<b>Contract ID</b> 200320-F09	<b>Pay Period Start</b> December 16, 2020	<b>Original Contract Amount</b> \$3,384,741.53
	<b>Prime Contractor</b> N.B. West Contracting Company	<b>Pay Period End</b> January 1, 2021	<b>Net Change Order Amount</b> \$466,782.62
			<b>Current Contract Amount</b> \$3,851,524.15

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3240		PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES			Adjustment (0026) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
	0310	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-45,414	\$0.20	(\$9,082.80)
	0310	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user fuller2 overriding Payment Estimate Exception 19 on the current Payment Estimate.	45,414	\$0.20	\$9,082.80
	0320	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun			-150	\$0.20	(\$30.00)
	0320	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-36,864	\$0.20	(\$7,372.80)
	0320	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 30 on the current Payment Estimate. Material Insufficiency Quantity 36864.000; Overrun Quantity Balance 150.00.	150	\$0.20	\$30.00
	0320	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 21 on the current Payment Estimate.	36,864	\$0.20	\$7,372.80
	0320	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun	Overrun	Change order forthcoming.			(\$30.00)
	0330	PAVEMENT MARKING REMOVAL (SYMBOLS)	Overrun			-9	\$20.00	(\$180.00)
	0330	PAVEMENT MARKING REMOVAL (SYMBOLS)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 31 on the current Payment Estimate.	9	\$20.00	\$180.00
	0330	PAVEMENT MARKING REMOVAL (SYMBOLS)	Overrun	Overrun	Change order forthcoming.			(\$180.00)
	0340	FLOWABLE BACKFILL	Material			-21	\$300.00	(\$6,300.00)
	0340	FLOWABLE BACKFILL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user fuller2 overriding Payment Estimate Exception 23 on the current Payment Estimate.	21	\$300.00	\$6,300.00
	0350	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun			-366.5	\$1.05	(\$384.83)
	0350	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 32	366.5	\$1.05	\$384.83



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on January 18, 2021

Pay Estimate Created Date: January 4, 2021

Progress Estimate Number 16		Contract ID 200320-F09 Prime Contractor N.B. West Contracting Company	Pay Period Start December 16, 2020	Pay Period End January 1, 2021	Original Contract Amount \$3,384,741.53	Net Change Order Amount \$466,782.62	Current Contract Amount \$3,851,524.15	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3240					on the current Payment Estimate.			
	0350	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun	Overrun	Change order forthcoming.			(\$384.83)
	0370	SUBSURFACE DRAINAGE GEOTEXTILE	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-45	\$5.00	(\$225.00)
	0370	SUBSURFACE DRAINAGE GEOTEXTILE	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 33 on the current Payment Estimate.	45	\$5.00	\$225.00
	0430	30 IN. PIPE GROUP A	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-5	\$240.00	(\$1,200.00)
	0430	30 IN. PIPE GROUP A	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 34 on the current Payment Estimate.	5	\$240.00	\$1,200.00
J6S3421	0710	GRAVEL (A) OR CRUSHED STONE (B)	Material			-470.4	\$40.00	(\$18,816.00)
	0710	GRAVEL (A) OR CRUSHED STONE (B)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	470.4	\$40.00	\$18,816.00
	0750	6 IN. CONCRETE MEDIAN STRIP	Material			-113	\$64.00	(\$7,232.00)
	0750	6 IN. CONCRETE MEDIAN STRIP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user fuller2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	113	\$64.00	\$7,232.00
	0770	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Material			-891.31	\$74.00	(\$65,956.94)
	0770	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user fuller2 overriding Payment Estimate Exception 13 on the current Payment Estimate.	891.31	\$74.00	\$65,956.94
	0830	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Overrun			-11	\$20.00	(\$220.00)
	0830	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 38 on the current Payment Estimate.	11	\$20.00	\$220.00
	0830	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Overrun	Overrun	Change order forthcoming.			(\$220.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on January 18, 2021

Pay Estimate Created Date: January 4, 2021

<b>Progress Estimate Number</b> 16	<b>Contract ID</b> 200320-F09	<b>Pay Period Start</b> December 16, 2020	<b>Original Contract Amount</b> \$3,384,741.53
<b>Prime Contractor</b> N.B. West Contracting Company	<b>Pay Period End</b> January 1, 2021	<b>Net Change Order Amount</b> \$466,782.62	<b>Current Contract Amount</b> \$3,851,524.15

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3421	0870	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-11	\$25.00	(\$275.00)
	0870	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fullerK2 overriding Payment Estimate Exception 39 on the current Payment Estimate.	11	\$25.00	\$275.00
	0880	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun			-91	\$0.25	(\$22.75)
	0880	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-743	\$0.25	(\$185.75)
	0880	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fullerK2 overriding Payment Estimate Exception 40 on the current Payment Estimate.	91	\$0.25	\$22.75
	0880	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fullerK2 overriding Payment Estimate Exception 40 on the current Payment Estimate.	743	\$0.25	\$185.75
	0880	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun	Overrun	Change order forthcoming.			(\$22.75)
	0890	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-46	\$0.25	(\$11.50)
	0890	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user fullerK2 overriding Payment Estimate Exception 41 on the current Payment Estimate.	46	\$0.25	\$11.50
	0920	PAVEMENT MARKING REMOVAL (SYMBOLS)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-4	\$20.00	(\$80.00)
	0920	PAVEMENT MARKING REMOVAL (SYMBOLS)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user fullerK2 overriding Payment Estimate Exception 42 on the current Payment Estimate.	4	\$20.00	\$80.00
	0980	MGS GUARDRAIL	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-12.5	\$23.00	(\$287.50)
	0980	MGS GUARDRAIL	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user fullerK2 overriding Payment Estimate Exception 43 on the current Payment Estimate.	12.5	\$23.00	\$287.50
	1010	MGS BRIDGE APPROACH	Overrun		Averaged Price Adjustment from this item on	-1	\$2,900.00	(\$2,900.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on January 18, 2021

Pay Estimate Created Date: January 4, 2021

Progress Estimate Number 16		Contract ID 200320-F09	Prime Contractor N.B. West Contracting Company	Pay Period Start December 16, 2020	Pay Period End January 1, 2021	Original Contract Amount \$3,384,741.53	Net Change Order Amount \$466,782.62	Current Contract Amount \$3,851,524.15
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3421		TRANSITION SECTION (REGULAR/NO CURB)			all previous payment estimates of '0.00000' is applied (if non-zero).			
	1010	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user fullerK2 overriding Payment Estimate Exception 44 on the current Payment Estimate.	1	\$2,900.00	\$2,900.00
	1070	CONDUIT, 3 IN. RIGID, PUSHED	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-7	\$17.25	(\$120.75)
	1070	CONDUIT, 3 IN. RIGID, PUSHED	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user fullerK2 overriding Payment Estimate Exception 45 on the current Payment Estimate.	7	\$17.25	\$120.75
	1110	SH-FLAT SHEET - SIGNAL SIGN	Material			-15	\$96.62	(\$1,449.30)
	1110	SH-FLAT SHEET - SIGNAL SIGN	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user fullerK2 overriding Payment Estimate Exception 24 on the current Payment Estimate.	15	\$96.62	\$1,449.30
	1130	POST, SIGNAL 8 FT. OR 2.4 M	Material			-1	\$807.00	(\$807.00)
	1130	POST, SIGNAL 8 FT. OR 2.4 M	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user fullerK2 overriding Payment Estimate Exception 25 on the current Payment Estimate.	1	\$807.00	\$807.00
	1170	CABLE, LOOP DETECTOR, IN DUCT	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-302	\$5.46	(\$1,648.92)
	1170	CABLE, LOOP DETECTOR, IN DUCT	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user fullerK2 overriding Payment Estimate Exception 46 on the current Payment Estimate.	302	\$5.46	\$1,648.92
	1180	BASE, CONCRETE	Material			-1.3	\$4,530.00	(\$5,889.00)
	1180	BASE, CONCRETE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user fullerK2 overriding Payment Estimate Exception 27 on the current Payment Estimate.	1.3	\$4,530.00	\$5,889.00
	5103	MISC.	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-100.88	\$81.00	(\$8,171.28)
	5103	MISC.	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user fullerK2 overriding Payment Estimate Exception 47 on the current Payment Estimate.	100.88	\$81.00	\$8,171.28
<b>Total</b>								<b>(\$1,197.58)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on January 18, 2021

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3240	FAS-S501(096)	Coldmill, resurface, & drainage	I-55	JEFFERSON	from Route M to Route Z
J6S3421	FAS S502(34)	Resurface and ADA improvements	I-55	JEFFERSON	from Vogel Road to end of maintenance and Imperial Main Street from OR 55 to Old State Road

Totals by Job Numbers				
J6S3240		<b>This Estimate</b>	<b>Previous</b>	<b>To Date</b>
	Posted Item Pay	\$35,947.85	\$2,120,496.26	\$2,156,444.11
	Gross Item Adjustments	(\$954.83)	(\$23,736.54)	(\$24,691.37)
	<b>Gross Item Pay</b>	<b>\$34,993.02</b>	<b>\$2,096,759.72</b>	<b>\$2,131,752.74</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00	
J6S3421		<b>This Estimate</b>	<b>Previous</b>	<b>To Date</b>
	Posted Item Pay	\$9,457.45	\$1,610,628.52	\$1,620,085.97
	Gross Item Adjustments	(\$242.75)	(\$27,094.41)	(\$27,337.16)
	<b>Gross Item Pay</b>	<b>\$9,214.70</b>	<b>\$1,583,534.11</b>	<b>\$1,592,748.81</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00	





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on January 18, 2021

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3240, Item 3040504, Project Item Line Number 0100, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3240, Item 3105002, Project Item Line Number 0110, Material Set 310500296, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3421, Item 3105002, Project Item Line Number 0710, Material Set 310500296, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3240, Item 4071005, Project Item Line Number 0140, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3240, Item 4071005, Project Item Line Number 0140, Material Set 407100596, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3421, Item 6083006, Project Item Line Number 0750, Material Set 608300696, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3421, Item 6083006, Project Item Line Number 0750, Material Set 608300696, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3421, Item 6083006, Project Item Line Number 0750, Material Set 608300696, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3240, Item 6091041, Project Item Line Number 0150, Material Set 609104196, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3240, Item 6091041, Project Item Line Number 0150, Material Set 609104196, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3240, Item 6091052, Project Item Line Number 0160, Material Set 609105296, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3240, Item 6091052, Project Item Line Number 0160, Material Set 609105296, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3421, Item 6133020, Project Item Line Number 0770, Material Set 613302096, Material 0401BPPMBP..1 - Plant Mix for Bit Pavement BP-1, Acceptance Action Generic AspLow is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3240, Item 6200015, Project Item Line Number 0260, Material Set 620001596, Material 1048PMPFWH - Performed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3240, Item 6200018, Project Item Line Number 0270, Material Set 620001896, Material 1048PMPFYL - Performed Thermoplastic Marking Tape YL, Acceptance Action Generic 1048PMPFYL is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3240, Item 6200021, Project Item Line Number 0280, Material Set 620002196, Material 1048PMPFWHXX - Pref Mrk Tape Direct Indcat or Shape WH, Acceptance Action Generic 1048PMPFWHXX is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3240, Item 6200027, Project Item Line Number 0290, Material Set 620002796, Material 1048PMPFWHXX - Pref Mrk Tape Direct Indcat or Shape WH, Acceptance Action Generic 1048PMPFWHXX is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3240, Item 6200042, Project Item Line Number 0300, Material Set 620004296, Material 1048PMPFWHXX - Pref Mrk Tape Direct Indcat or Shape WH, Acceptance Action Generic 1048PMPFWHXX is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3240, Item 6206000C, Project Item Line Number 0310, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3240, Item 6206000C, Project Item Line Number 0310, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3240, Item 6206001C, Project Item Line Number 0320, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3240, Item 6206001C, Project Item Line Number 0320, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3240, Item 6214600A, Project Item Line Number 0340, Material Set 6214600A96, Material 0621FB - Flowable Backfill, Acceptance Action Generic 0621FB is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3421, Item 9020833, Project Item Line Number 1110, Material Set 902083396, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is	Waiting on material approval.	fullek2	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on January 18, 2021

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
insufficient.			
Estimate Exception Type: Insufficient Materials: Project J6S3421, Item 9022708, Project Item Line Number 1130, Material Set 902270896, Material 0902TSBTZCAB - Bolts Galv Anchor for Traffic Signals, Acceptance Action Generic 0902TSBTZCAB is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3421, Item 9022708, Project Item Line Number 1130, Material Set 902270896, Material 1092TSPS - Traffic Signal Post(s) - All Types, Acceptance Action Generic 1092TSPS is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3421, Item 9029100, Project Item Line Number 1180, Material Set 902910096, Material 0501CCB.A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB.A is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3421, Item 9029100, Project Item Line Number 1180, Material Set 902910096, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3421, Item 9029100, Project Item Line Number 1180, Material Set 902910096, Material 1036RSDFL42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting on material approval.	fullek2	Overridden
Estimate Exception Type: Item Overrun: Contract 200320-F09, Contract Project J6S3240, Project Item Line Number 0320, Contract Line Item Number 0320, Item 6206001C, Minor Item.	Change order forthcoming.	fullek2	Overridden
Estimate Exception Type: Item Overrun: Contract 200320-F09, Contract Project J6S3240, Project Item Line Number 0330, Contract Line Item Number 0330, Item 6207002, Minor Item.	Change order forthcoming.	fullek2	Overridden
Estimate Exception Type: Item Overrun: Contract 200320-F09, Contract Project J6S3240, Project Item Line Number 0350, Contract Line Item Number 0350, Item 6221001, Minor Item.	Change order forthcoming.	fullek2	Overridden
Estimate Exception Type: Item Overrun: Contract 200320-F09, Contract Project J6S3240, Project Item Line Number 0370, Contract Line Item Number 0370, Item 6240101A, Minor Item.	Change order forthcoming.	fullek2	Overridden
Estimate Exception Type: Item Overrun: Contract 200320-F09, Contract Project J6S3240, Project Item Line Number 0430, Contract Line Item Number 0430, Item 7261030, Minor Item.	Change order forthcoming.	fullek2	Overridden
Estimate Exception Type: Item Overrun: Contract 200320-F09, Contract Project J6S3240, Project Item Line Number 0210, Contract Line Item Number 0210, Item 6113010, Minor Item.	Change order forthcoming.	fullek2	Overridden
Estimate Exception Type: Item Overrun: Contract 200320-F09, Contract Project J6S3240, Project Item Line Number 0220, Contract Line Item Number 0220, Item 6113030, Minor Item.	Change order forthcoming.	fullek2	Overridden
Estimate Exception Type: Item Overrun: Contract 200320-F09, Contract Project J6S3240, Project Item Line Number 0260, Contract Line Item Number 0260, Item 6200015, Minor Item.	Change order forthcoming.	fullek2	Overridden
Estimate Exception Type: Item Overrun: Contract 200320-F09, Contract Project J6S3421, Project Item Line Number 0830, Contract Line Item Number 0830, Item 6200015, Minor Item.	Change order forthcoming.	fullek2	Overridden
Estimate Exception Type: Item Overrun: Contract 200320-F09, Contract Project J6S3421, Project Item Line Number 0870, Contract Line Item Number 0870, Item 6200042, Minor Item.	Change order forthcoming.	fullek2	Overridden
Estimate Exception Type: Item Overrun: Contract 200320-F09, Contract Project J6S3421, Project Item Line Number 0880, Contract Line Item Number 0880, Item 6205902A, Minor Item.	Change order forthcoming.	fullek2	Overridden
Estimate Exception Type: Item Overrun: Contract 200320-F09, Contract Project J6S3421, Project Item Line Number 0890, Contract Line Item Number 0890, Item 6205903A, Minor Item.	Change order forthcoming.	fullek2	Overridden
Estimate Exception Type: Item Overrun: Contract 200320-F09, Contract Project J6S3421, Project Item Line Number 0920, Contract Line Item Number 0920, Item 6207002, Minor Item.	Change order forthcoming.	fullek2	Overridden
Estimate Exception Type: Item Overrun: Contract 200320-F09, Contract Project J6S3421, Project Item Line Number 0980, Contract Line Item Number 0980, Item 6061060, Minor Item.	Change order forthcoming.	fullek2	Overridden
Estimate Exception Type: Item Overrun: Contract 200320-F09, Contract Project J6S3421, Project Item Line Number 1010, Contract Line Item Number 1010, Item 6061069, Minor Item.	Change order forthcoming.	fullek2	Overridden
Estimate Exception Type: Item Overrun: Contract 200320-F09, Contract Project J6S3421, Project Item Line Number 1070, Contract Line Item Number 1070, Item 9014003, Minor Item.	Change order forthcoming.	fullek2	Overridden
Estimate Exception Type: Item Overrun: Contract 200320-F09, Contract Project J6S3421, Project Item Line Number 1170, Contract Line Item Number 1170, Item 9028500, Minor Item.	Change order forthcoming.	fullek2	Overridden
Estimate Exception Type: Item Overrun: Contract 200320-F09, Contract Project J6S3421, Project Item Line Number 5103, Contract Line Item Number 5103, Item 4039910, Minor Item.	Change order forthcoming.	fullek2	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 18, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-F09	J6S3240	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$158,200.00	\$158,200.00
		0001	0020	2031000	CLASS A EXCAVATION	309.00	0.00	309.00	CUYD	309.00	\$24.00	\$7,416.00
		0001	0030	2035500	EMBANKMENT IN PLACE	257.00	0.00	257.00	CUYD	257.00	\$36.00	\$9,252.00
		0001	0040	2036000	COMPACTING EMBANKMENT	263.00	0.00	263.00	CUYD	263.00	\$5.00	\$1,315.00
		0001	0050	2063000	CLASS 3 EXCAVATION	1,524.00	0.00	1,524.00	CUYD	1,524.00	\$0.01	\$15.24
		0001	0060	2063500	CULVERT CLEANOUT	7.00	-5.00	2.00	EA	2.00	\$800.00	\$1,600.00
		0001	0070	2072000	LINEAR GRADING CLASS 2	2.30	0.00	2.30	STA	2.30	\$1,440.00	\$3,312.00
		0001	0080	2129900	MISC.Shouldering	377.00	0.00	377.00	100F	373.00	\$100.00	\$37,300.00
		0001	0090	2159903	MISC.MODIFIED SHAPING SLOPES, CLASS III	4,400.00	0.00	4,400.00	LF	4,360.00	\$8.00	\$34,880.00
		0001	0100	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	355.00	0.00	355.00	SQYD	307.00	\$5.00	\$1,535.00
		0001	0110	3105002	GRAVEL (A) OR CRUSHED STONE (B)	293.00	0.00	293.00	TONS	129.00	\$33.00	\$4,257.00
		0001	0120	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	7,051.10	0.00	7,051.10	TONS	6,948.19	\$73.50	\$510,691.96
		0001	0130	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	144.70	0.00	144.70	TONS	133.43	\$200.00	\$26,686.00
		0001	0140	4071005	TACK COAT	7,446.00	0.00	7,446.00	GAL	6,375.00	\$1.96	\$12,495.00
		0001	0150	6091041	CONCRETE GUTTER TYPE A	8.00	0.00	8.00	LF	8.00	\$200.00	\$1,600.00
		0001	0160	6091052	CURB AND GUTTER TYPE B	105.00	0.00	105.00	LF	105.00	\$40.00	\$4,200.00
		0001	0170	6091060	PAVED DITCH	5.00	0.00	5.00	SQYD	0.00	\$200.00	\$0.00
		0001	0180	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	89.00	0.00	89.00	CUYD	89.00	\$45.00	\$4,005.00
		0001	0190	6096041	PLACING TYPE 1 ROCK DITCH LINER	89.00	0.00	89.00	CUYD	89.00	\$26.00	\$2,314.00
		0001	0200	6097000	ROCK LINING	109.00	0.00	109.00	CUYD	74.00	\$145.00	\$10,730.00
		0001	0210	6113010	FURNISHING TYPE 1 ROCK BLANKET	532.00	229.00	761.00	CUYD	786.00	\$38.00	\$29,868.00
		0001	0220	6113030	PLACING TYPE 1 ROCK BLANKET	532.00	229.00	761.00	CUYD	786.00	\$18.00	\$14,148.00
		0001	0230	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.95	\$62,000.00	\$58,900.00
		0001	0240	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN, CONTRACTOR FURNISHED/RETAINED	6.00	0.00	6.00	EA	6.00	\$1,000.00	\$6,000.00
		0001	0250	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$128,000.00	\$128,000.00
		0001	0260	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	128.00	0.00	128.00	LF	146.00	\$20.00	\$2,920.00
		0001	0270	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	88.00	0.00	88.00	LF	88.00	\$20.00	\$1,760.00
		0001	0280	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	12.00	0.00	12.00	EA	12.00	\$280.00	\$3,360.00
		0001	0290	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	0300	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	49.00	0.00	49.00	EA	49.00	\$25.00	\$1,225.00
		0001	0310	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	45,414.00	0.00	45,414.00	LF	45,414.00	\$0.20	\$9,082.80
		0001	0320	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	36,714.00	0.00	36,714.00	LF	36,864.00	\$0.20	\$7,372.80
		0001	0330	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	34.00	0.00	34.00	EA	43.00	\$20.00	\$860.00
		0001	0340	6214600A	FLOWABLE BACKFILL	21.00	0.00	21.00	CUYD	21.00	\$300.00	\$6,300.00
		0001	0350	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	64,741.00	0.00	64,741.00	SQYD	65,107.50	\$1.05	\$68,362.88
		0001	0360	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	9,381.00	0.00	9,381.00	SQYD	5,884.90	\$3.35	\$19,714.42
		0001	0370	6240101A	SUBSURFACE DRAINAGE GEOTEXTILE	1,311.00	0.00	1,311.00	SQYD	1,356.00	\$5.00	\$6,780.00
		0001	0380	6249905	MISC.Installing High Performance Geotextile	1,852.00	0.00	1,852.00	SQYD	1,852.00	\$1.00	\$1,852.00
		0001	0390	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0001	0400	7252019	CORRUGATED METALLIC-COATED STEEL PIPE-ARCH TYPE B-19/B-19A	119.00	0.00	119.00	LF	119.00	\$680.00	\$80,920.00
		0001	0410	7261018	18 IN. PIPE GROUP A	59.00	0.00	59.00	LF	59.00	\$220.00	\$12,980.00
		0001	0420	7261024	24 IN. PIPE GROUP A	158.00	0.00	158.00	LF	158.00	\$230.00	\$36,340.00
		0001	0430	7261030	30 IN. PIPE GROUP A	148.00	0.00	148.00	LF	153.00	\$240.00	\$36,720.00
		0001	0440	7261036	36 IN. PIPE GROUP A	169.00	0.00	169.00	LF	169.00	\$250.00	\$42,250.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 18, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
200320-F09	J6S3240	0001	0450	7265430	JACKED 30 IN. CLASS V REINFORCED CONCRETE PIPE CULVERT (GASKET TYPE)	173.00	0.00	173.00	LF	173.00	\$1,120.00	\$193,760.00		
		0001	0460	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,100.00	\$1,100.00		
		0001	0470	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	4.00	0.00	4.00	EA	4.00	\$1,200.00	\$4,800.00		
		0001	0480	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	5.00	0.00	5.00	EA	5.00	\$1,400.00	\$7,000.00		
		0001	0490	7320636A	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	3.00	0.00	3.00	EA	3.00	\$1,750.00	\$5,250.00		
		0001	0500	7321014A	18 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	1.00	0.00	1.00	EA	1.00	\$1,500.00	\$1,500.00		
		0001	0510	7321017A	30 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	1.00	0.00	1.00	EA	1.00	\$2,500.00	\$2,500.00		
		0001	0520	7321018A	36 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	1.00	0.00	1.00	EA	1.00	\$3,200.00	\$3,200.00		
		0001	0530	7359903	MISC.PIPE LINER FOR EXISTING 18 IN. CULVERT	98.00	-98.00	0.00	LF	0.00	\$90.00	\$0.00		
		0001	0540	7359903	MISC.PIPE LINER FOR EXISTING 36 IN. CULVERT	261.00	-261.00	0.00	LF	0.00	\$120.00	\$0.00		
		0001	0550	7359903	MISC.PIPE LINER FOR EXISTING 42 IN. CULVERT	125.00	-125.00	0.00	LF	0.00	\$160.00	\$0.00		
		0001	0560	7359903	MISC.PIPE LINER FOR EXISTING 48 IN. CULVERT	91.00	-91.00	0.00	LF	0.00	\$200.00	\$0.00		
		0001	0570	8051000A	SEEDING - COOL SEASON MIXTURES	1.70	0.00	1.70	ACRE	0.80	\$5,500.00	\$4,400.00		
		0001	0580	8061005	ROCK DITCH CHECK	510.00	0.00	510.00	LF	225.00	\$25.00	\$5,625.00		
		0001	0590	8061006	ALTERNATE DITCH CHECK	426.00	0.00	426.00	LF	0.00	\$12.00	\$0.00		
		0001	0600	8061016	SEDIMENT REMOVAL	472.00	0.00	472.00	CUYD	0.00	\$0.01	\$0.00		
		0001	0610	8061017	TEMPORARY SEEDING AND MULCHING	0.80	0.00	0.80	ACRE	0.00	\$0.01	\$0.00		
		0001	0620	8061019	SILT FENCE	1,799.00	0.00	1,799.00	LF	685.00	\$4.00	\$2,740.00		
		0010	0630	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	15,563.00	0.00	15,563.00	LF	15,563.00	\$23.00	\$357,949.00		
		0010	0640	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00		
		0010	0650	6061080	MGS END ANCHOR	3.00	1.00	4.00	EA	4.00	\$1,000.00	\$4,000.00		
		0010	0660	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	55.00	-1.00	54.00	EA	54.00	\$2,650.00	\$143,100.00		
		0030	0670	9028500	CABLE, LOOP DETECTOR, IN DUCT	350.00	0.00	350.00	LF	0.00	\$7.19	\$0.00		
		0050	0680	9109903	MISC.MoDOT ITS Assets Relocation	200.00	0.00	200.00	LF	0.00	\$11.50	\$0.00		
		<b>Project J6S3240 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$2,156,444.10</b>
		J6S3421	0001	0690	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$27,561.00	\$27,561.00	
0700	2159903			MISC.MODIFIED, SHAPING SLOPES, CLASS III	1,749.00	0.00	1,749.00	LF	1,225.00	\$8.00	\$9,800.00			
0710	3105002			GRAVEL (A) OR CRUSHED STONE (B)	501.00	0.00	501.00	TONS	470.40	\$40.00	\$18,816.00			
0720	4020520			BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,886.90	936.85	5,823.75	TONS	5,823.75	\$83.50	\$486,283.12			
0730	4071005			TACK COAT	7,348.00	5,828.00	13,176.00	GAL	11,905.00	\$1.96	\$23,333.80			
0740	6081012			TRUNCATED DOMES	142.00	13.00	155.00	SQFT	155.00	\$30.00	\$4,650.00			
0750	6083006			6 IN. CONCRETE MEDIAN STRIP	300.00	-187.00	113.00	SQYD	113.00	\$64.00	\$7,232.00			
0760	6089902			MISC.ADA CURB RAMP	1.00	0.00	1.00	EA	1.00	\$3,000.00	\$3,000.00			
0770	6133020			FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	1,070.30	-178.99	891.31	TONS	891.31	\$74.00	\$65,956.94			
0780	6133021			REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	6,526.00	-795.00	5,731.00	SQYD	5,731.00	\$13.00	\$74,503.00			
0790	6161070			TUBULAR MARKER	12.00	0.00	12.00	EA	12.00	\$80.00	\$960.00			
0800	6169901			MISC.Temporary Traffic Control	1.00	0.00	1.00	LS	0.95	\$20,000.00	\$19,000.00			
0810	6169902			MISC.NTCIP COMPLIANT CHANGEABLE SIGN, CONTRACTOR FURNISH/RETAINED	4.00	0.00	4.00	EA	4.00	\$1,000.00	\$4,000.00			
0820	6181000			MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$118,000.00	\$118,000.00			
0830	6200015			PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	464.00	310.00	774.00	LF	785.00	\$20.00	\$15,700.00			
0840	6200018			PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	68.00	0.00	68.00	LF	68.00	\$20.00	\$1,360.00			
0850	6200021			PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	35.00	25.00	60.00	EA	60.00	\$280.00	\$16,800.00			
0860	6200024			PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	8.00	0.00	8.00	EA	4.00	\$225.00	\$900.00			



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 18, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-F09	J6S3421	0001	0870	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	49.00	14.00	63.00	EA	74.00	\$25.00	\$1,850.00
		0001	0880	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,417.00	245.00	1,662.00	LF	2,496.00	\$0.25	\$624.00
		0001	0890	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	271.00	0.00	271.00	LF	317.00	\$0.25	\$79.25
		0001	0900	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	48,807.00	24,545.00	73,352.00	LF	73,352.00	\$0.20	\$14,670.40
		0001	0910	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	45,826.00	36,750.00	82,576.00	LF	82,576.00	\$0.20	\$16,515.20
		0001	0920	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	22.00	0.00	22.00	EA	26.00	\$20.00	\$520.00
		0001	0930	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	10,812.00	0.00	10,812.00	SQYD	10,812.00	\$1.90	\$20,542.80
		0001	0940	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	9,577.00	0.00	9,577.00	SQYD	9,577.00	\$2.76	\$26,432.52
		0001	0950	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	117.00	0.00	117.00	STA	117.00	\$17.00	\$1,989.00
		0001	0960	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	165.00	128.00	293.00	STA	293.00	\$27.00	\$7,911.00
		0001	0970	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$1,500.00	\$1,500.00
		0010	0980	6061060	MGS GUARDRAIL	800.00	0.00	800.00	LF	812.50	\$23.00	\$18,687.50
		0010	0990	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	150.00	0.00	150.00	LF	150.00	\$26.00	\$3,900.00
		0010	1000	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	50.00	0.00	50.00	LF	50.00	\$34.00	\$1,700.00
		0010	1010	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	5.00	\$2,900.00	\$14,500.00
		0010	1020	6061080	MGS END ANCHOR	5.00	0.00	5.00	EA	5.00	\$1,000.00	\$5,000.00
		0010	1030	6062301A	TRANSITION SECTION, 7.5 FT. POSTS	4.00	0.00	4.00	EA	4.00	\$600.00	\$2,400.00
		0010	1040	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10.00	0.00	10.00	EA	10.00	\$2,800.00	\$28,000.00
		0020	1050	9011312	LUMINAIRE, LED-B	3.00	0.00	3.00	EA	3.00	\$404.00	\$1,212.00
		0020	1060	9011313	LUMINAIRE, LED-C	18.00	0.00	18.00	EA	18.00	\$484.00	\$8,712.00
		0020	1070	9014003	CONDUIT, 3 IN. RIGID, PUSHED	56.00	90.00	146.00	LF	153.00	\$17.25	\$2,639.25
		0020	1080	9015010	TRENCHING TYPE I	9.00	0.00	9.00	LF	9.00	\$10.30	\$92.70
		0020	1090	9015020	TRENCHING TYPE II	1.00	0.00	1.00	LF	1.00	\$11.10	\$11.10
		0030	1100	9020113	SIGNAL HEAD, TYPE 3T	1.00	0.00	1.00	EA	1.00	\$780.00	\$780.00
		0030	1110	9020833	SH-FLAT SHEET - SIGNAL SIGN	15.00	0.00	15.00	SQFT	15.00	\$96.62	\$1,449.30
		0030	1120	9020834	SIGNAL SIGN, MOUNTING HARDWARE	16.00	0.00	16.00	EA	16.00	\$17.30	\$276.80
		0030	1130	9022708	POST, SIGNAL 8 FT. OR 2.4 M	1.00	0.00	1.00	EA	1.00	\$807.00	\$807.00
		0030	1140	9028206	CABLE, 6 AWG 1 CONDUCTOR, POWER	30.00	0.00	30.00	LF	30.00	\$1.75	\$52.50
		0030	1150	9028308	CABLE, 16 AWG 2 CONDUCTOR	490.00	680.00	1,170.00	LF	1,170.00	\$1.49	\$1,743.30
		0030	1160	9028310	CABLE, 16 AWG 5 CONDUCTOR	40.00	510.00	550.00	LF	550.00	\$1.75	\$962.50
		0030	1170	9028500	CABLE, LOOP DETECTOR, IN DUCT	4,520.00	4,470.00	8,990.00	LF	9,292.00	\$5.46	\$50,734.32
		0030	1180	9029100	BASE, CONCRETE	1.00	0.30	1.30	CUYD	1.30	\$4,530.00	\$5,889.00
		0030	1190	9029902	MISC.APS - AUDIBLE PEDESTRIAN SIGNAL - PUSHBUTTON	16.00	0.00	16.00	EA	16.00	\$748.00	\$11,968.00
		0030	1200	9029902	MISC.COUNTDOWN PEDESTRIAN HEAD, TYPE 1S	16.00	0.00	16.00	EA	16.00	\$518.00	\$8,288.00
		0030	1210	9029902	MISC.PAD MOUNTED UPS - UNINTERRUPTIBLE POWER SUPPLY	1.00	0.00	1.00	EA	1.00	\$8,447.00	\$8,447.00
		0030	1220	9029902	MISC.PEDESTRIAN PUSH BUTTON STANCHION	5.00	7.00	12.00	EA	12.00	\$653.00	\$7,836.00
		0050	1230	9109903	MISC.MoDOT ITS Assets Relocation	1,500.00	0.00	1,500.00	LF	0.00	\$11.50	\$0.00
		0070	1240	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	75.00	0.00	75.00	LF	75.00	\$200.00	\$15,000.00
		0001	5101	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$4,702.56	\$4,702.56
		0030	5102	9029901	MISC.Adjust to Grade Pullbox	0.00	1.00	1.00	LS	1.00	\$1,659.82	\$1,659.82
0001	5103	4039910	MISC.ASPHALTIC CONCRETE MIXTURE (SP095-1835C)	0.00	3,915.00	3,915.00	TONS	4,015.88	\$81.00	\$325,286.28		
0001	5104	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	0.00	55,906.00	55,906.00	SQYD	55,906.00	\$1.50	\$83,859.00		
0001	5105	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$13,000.00	\$13,000.00		
Project J6S3421 - Total Value Posted to Date as of Report Generated Date											\$1,620,085.96	
200320-F09 Overall - Total Value Posted to Date as of Report Generated Date											\$3,776,530.06	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on January 18, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J6S3240

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0260	6200015	PREF THERMO PVMT MARK, 24 IN WHIT	12/17/20	12/21/20	38.00	LF	Metropolitan Boulevard Latitude: 38.41518 Longitude: -90.39124 Accuracy: 90m	10	Lt/Rt	36	Lt/Rt	Traffic Control on site installing 24 inch preformed thermoplastic pavement marking, 12 inch white yield triangle preformed thermoplastic pavement marking, and preformed thermoplastic pavement marking left / right arrows.
			12/18/20	12/21/20	18.00	LF	Metropolitan Boulevard Latitude: 38.36896 Longitude: -90.38564 Accuracy: 100m	241	Rt	241	Rt	Traffic Control: 10:00am - 1 Foreman, 3 painters, work pickup, truck with traffic control arrow, hand tools  Traffic control on site to install preformed thermoplastic pavement marking arrows, hatching and stop bar.  Traffic arrows at Imperial Main Street/ West Outer Road intersection turn lanes and turn arrows at Metropolitan Boulevard / Route Z intersection. Yellow preformed thermoplastic pavement marking hatching installed at Metropolitan Boulevard / Twelve Oaks intersection. 24 inch white preformed thermoplastic pavement marking installed at Metropolitan Boulevard / Route Z intersection.
0270	6200018	PREF THERMO PVMT MARK, 24 IN YELLOW	12/18/20	12/21/20	88.00	LF	Metropolitan Boulevard Latitude: 38.36934 Longitude: -90.38572 Accuracy: 65m	188	Rt	199	Rt	Traffic Control: 10:00am - 1 Foreman, 3 painters, work pickup, truck with traffic control arrow, hand tools  Traffic control on site to install preformed thermoplastic pavement marking arrows, hatching and stop bar.  Traffic arrows at Imperial Main Street/ West Outer Road intersection turn lanes and turn arrows at Metropolitan Boulevard / Route Z intersection. Yellow preformed thermoplastic pavement marking hatching installed at Metropolitan Boulevard / Twelve Oaks intersection. 24 inch white preformed thermoplastic pavement marking installed at Metropolitan Boulevard / Route Z intersection.
0280	6200021	PREF THERMO PVMT MARK, LT/RT ARROW	12/17/20	12/21/20	7.00	EA	Metropolitan Boulevard Latitude: 38.41580 Longitude: -90.39052 Accuracy: 81m	10	Lt/Rt	192	Lt/Rt	Traffic Control on site installing 24 inch preformed thermoplastic pavement marking, 12 inch white yield triangle preformed thermoplastic pavement marking, and preformed thermoplastic pavement marking left / right arrows. 5 of the right turn arrows for turn lanes along Metropolitan Boulevard were installed previously on 12/11/2020.
0290	6200027	PREF THERMO PVMT MARKING, COMBO	12/18/20	12/21/20	2.00	EA	Metropolitan Boulevard Latitude: 38.33697 Longitude: -90.39988 Accuracy: 95m	238	Rt	240	Rt	Traffic Control: 10:00am - 1 Foreman, 3 painters, work pickup, truck with traffic control arrow, hand tools  Traffic control on site to install preformed thermoplastic pavement marking arrows, hatching and stop bar.  Traffic arrows at Imperial Main Street/ West Outer Road intersection turn lanes and turn arrows at Metropolitan Boulevard / Route Z intersection. Yellow preformed thermoplastic pavement marking hatching installed at Metropolitan Boulevard / Twelve Oaks intersection. 24 inch white preformed thermoplastic pavement marking installed at Metropolitan Boulevard / Route Z intersection.
0300	6200042	PREF THERMO PVMT MARK, YIELD TRIAN	12/17/20	12/21/20	49.00	EA	Metropolitan Boulevard Latitude: 38.41582 Longitude: -90.39112 Accuracy: 75m	10	Lt/Rt	20	Lt/Rt	Traffic Control on site installing 24 inch preformed thermoplastic pavement marking, 12 inch white yield triangle preformed thermoplastic pavement marking, and preformed thermoplastic pavement marking left / right arrows. 39 triangles at roundabout and 10 triangles at route M.
0310	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	12/21/20	12/31/20	45,414.00	LF	Metropolitan Boulevard Latitude: 38.33536 Longitude: -90.39924 Accuracy: 78m	10	Lt/Rt	241	Lt/Rt	Traffic Control on site to perform white striping at pavement edges and for turn lanes at Route M.
0320	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	12/21/20	12/31/20	150.00	LF	Metropolitan Boulevard Latitude: 38.33536 Longitude: -90.39924 Accuracy: 78m	15	Lt/Rt	20	Lt/Rt	Traffic Control painted yellow striping at roundabout.
			12/23/20	12/31/20	400.00	LF	Metropolitan Boulevard Latitude: 38.33672 Longitude: -90.39907 Accuracy: 165m	16	Lt	110	Rt	Traffic Control has been on site to finish missing striping referred to on the punch list. - completed yellow stripe at roundabout leading to I-55. - completed yellow striping at Engle Creek Road approach to Metropolitan Boulevard.
0330	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	12/17/20	12/21/20	43.00	EA	Metropolitan Boulevard Latitude: 38.36942 Longitude: -90.38579 Accuracy: 65m	10	Lt/Rt	20	Lt/Rt	Pavement marking arrows, triangles and stop bars removed to be replaced by traffic control.
0350	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	12/21/20	12/31/20	5,133.50	SOYD	Metropolitan Boulevard Latitude: 38.34071 Longitude: -90.39914 Accuracy: 65m	12	Lt/Rt	241	Lt/Rt	Remainder of coldmilling for resurfacing of Metropolitan Boulevard 366.7 Square Yards changed from transition milling to coldmilling at Bayberry Lane accounting for quantity over plan.
0360	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	12/21/20	12/31/20	4,011.90	SOYD	Metropolitan Boulevard Latitude: 38.34071 Longitude: -90.39914 Accuracy: 65m	12	Lt/Rt	130	Lt/Rt	Measured field conditions from field book and record data on plans to pay remaining quantities completed during milling and resurfacing.

Project: J6S3421

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0830	6200015	PREF THERMO PVMT MARK, 24 IN WHIT	12/17/20	12/21/20	107.30	LF	Imperial Main Street / West outer road Latitude: 38.37037 Longitude: -90.38134 Accuracy: 65m	178	Lt/Rt	181	Lt/Rt	Traffic Control on site after CMT left site at 10:30 am to install remaining 24 inch stop bar thermoplastic pavement marking.
0850	6200021	PREF THERMO PVMT MARK, LT/RT ARROW	12/18/20	12/21/20	10.00	EA	Imperial Main Street/ West Outer Road Latitude: 38.33624 Longitude: -90.39795 Accuracy: 67m	176	Rt/Lt	180	Rt/Lt	Traffic Control: 10:00am - 1 Foreman, 3 painters, work pickup, truck with traffic control arrow, hand tools  Traffic control on site to install preformed thermoplastic pavement marking arrows, hatching and stop bar.  Traffic arrows at Imperial Main Street eastbound lane of Imperial Main Street and southbound turn lanes/ West Outer Road intersection turn lanes and turn arrows at Metropolitan Boulevard / Route Z intersection. Yellow preformed thermoplastic pavement marking hatching installed at Metropolitan Boulevard / Twelve Oaks intersection. 24 inch white preformed thermoplastic pavement marking installed at Metropolitan Boulevard / Route Z intersection.
0860	6200024	PREF THERMO PVMT MRKG, STRIAIGHT ARROW	12/21/20	12/31/20	1.00	EA	I-55 West Outer Road Latitude: 38.40141 Longitude: -90.38376 Accuracy: 70m	128	Rt	128	Rt	Straight arrow previously installed.
0880	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	12/21/20	12/31/20	91.00	LF	Imperial Main Street/ West Outer Road	179	Lt/Rt	181	Lt/Rt	Remainder of crosswalk striping painted by Traffic



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on January 18, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
							Latitude: 38.36969 Longitude: -90.38394 Accuracy: 85m					Control.
0900	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	12/21/20	12/31/20	201.00	LF	West outer road / Imperial Main Street Latitude: 38.33676 Longitude: -90.40065 Accuracy: 76m	24	Lt/Rt	182	Lt/Rt	Traffic Control on site to complete 4 inch solid white edge stripe where required.
1210	9029902	MISC.	12/17/20	12/21/20	0.50	EA	I-55 West outer road Latitude: 38.36942 Longitude: -90.38579 Accuracy: 65m	23	Rt	23	Rt	Gerstner previously installed UPS and is now in service.

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0030	EMBANKMENT IN PLACE	Material		7	Aug 17, 2020	SYSTEM	(\$9,252.00)			
				7	Aug 17, 2020	SYSTEM	\$9,252.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				<b>- Total</b>					\$0.00	
				<b>Material - Total</b>					\$0.00	
<b>0030 - Total</b>						\$0.00				
0040	COMPACTING EMBANKMENT	Material		7	Aug 17, 2020	SYSTEM	(\$1,315.00)			
				7	Aug 17, 2020	SYSTEM	\$1,315.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				<b>- Total</b>					\$0.00	
				<b>Material - Total</b>					\$0.00	
<b>0040 - Total</b>						\$0.00				
0100	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		5	Jul 16, 2020	SYSTEM	(\$571.45)			
				5	Jul 16, 2020	SYSTEM	\$571.45	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				6	Aug 3, 2020	SYSTEM	(\$850.95)			
				6	Aug 3, 2020	SYSTEM	\$850.95	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				7	Aug 17, 2020	SYSTEM	(\$1,535.00)			
				7	Aug 17, 2020	SYSTEM	\$1,535.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				8	Sep 1, 2020	SYSTEM	(\$1,535.00)			
				8	Sep 1, 2020	SYSTEM	\$1,535.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				9	Sep 16, 2020	SYSTEM	(\$1,535.00)			
				9	Sep 16, 2020	SYSTEM	\$1,535.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				10	Oct 1, 2020	SYSTEM	(\$1,535.00)			
				10	Oct 1, 2020	SYSTEM	\$1,535.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				11	Oct 16, 2020	SYSTEM	(\$1,535.00)			
				11	Oct 16, 2020	SYSTEM	\$1,535.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				12	Nov 2, 2020	SYSTEM	(\$1,535.00)			
				12	Nov 2, 2020	SYSTEM	\$1,535.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				13	Nov 16, 2020	SYSTEM	(\$1,535.00)			
				13	Nov 16, 2020	SYSTEM	\$1,535.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
14	Dec 2, 2020	SYSTEM	(\$1,535.00)							
14	Dec 2, 2020	SYSTEM	\$1,535.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.						





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0100	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		15	Dec 16, 2020	SYSTEM	(\$1,535.00)	
				15	Dec 16, 2020	SYSTEM	\$1,535.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				16	Jan 4, 2021	SYSTEM	(\$1,535.00)	
				16	Jan 4, 2021	SYSTEM	\$1,535.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				17	Jan 15, 2021	SYSTEM	(\$1,535.00)	
				17	Jan 15, 2021	SYSTEM	\$1,535.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				<b>- Total</b>				
<b>Material - Total</b>							<b>\$0.00</b>	
<b>0100 - Total</b>							<b>\$0.00</b>	
0110	GRAVEL (A) OR CRUSHED STONE (B)	Material		5	Jul 16, 2020	SYSTEM	(\$1,379.07)	
				5	Jul 16, 2020	SYSTEM	\$1,379.07	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				6	Aug 3, 2020	SYSTEM	(\$1,913.67)	
				6	Aug 3, 2020	SYSTEM	\$1,913.67	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				7	Aug 17, 2020	SYSTEM	(\$3,098.37)	
				7	Aug 17, 2020	SYSTEM	\$3,098.37	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				8	Sep 1, 2020	SYSTEM	(\$3,098.37)	
				8	Sep 1, 2020	SYSTEM	\$3,098.37	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				9	Sep 16, 2020	SYSTEM	(\$3,098.37)	
				9	Sep 16, 2020	SYSTEM	\$3,098.37	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$3,098.37)	
				10	Oct 1, 2020	SYSTEM	\$3,098.37	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$3,098.37)	
				11	Oct 16, 2020	SYSTEM	\$3,098.37	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				12	Nov 2, 2020	SYSTEM	(\$3,098.37)	
				12	Nov 2, 2020	SYSTEM	\$3,098.37	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				13	Nov 16, 2020	SYSTEM	(\$3,098.37)	
				13	Nov 16, 2020	SYSTEM	\$3,098.37	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				14	Dec 2, 2020	SYSTEM	(\$3,098.37)	
				14	Dec 2, 2020	SYSTEM	\$3,098.37	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
0110	GRAVEL (A) OR CRUSHED STONE (B)	Material		15	Dec 16, 2020	SYSTEM	(\$4,257.00)				
				15	Dec 16, 2020	SYSTEM	\$4,257.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				16	Jan 4, 2021	SYSTEM	(\$4,257.00)				
				16	Jan 4, 2021	SYSTEM	\$4,257.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				17	Jan 15, 2021	SYSTEM	(\$4,257.00)				
				17	Jan 15, 2021	SYSTEM	\$4,257.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
<b>- Total</b>							<b>\$0.00</b>				
<b>Material - Total</b>							<b>\$0.00</b>				
<b>0110 - Total</b>							<b>\$0.00</b>				
0120	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	ACAD	14	Dec 2, 2020	fullek2	(\$19,142.26)	BP-1 19-19 Mix ID 3.80% Virgin 6948.19 Tons Placed 11162020 to 12012020 Base = \$462.50 Current = \$390.00 Difference = -\$72.50 Total = -19,142.26			
				<b>ACAD - Total</b>							<b>(\$19,142.26)</b>
				<b>Other Item Adjustment - Total</b>							<b>(\$19,142.26)</b>
<b>0120 - Total</b>							<b>(\$19,142.26)</b>				
0130	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Other Item Adjustment	ACAD	14	Dec 2, 2020	fullek2	(\$115.76)	BB 19-16 3.6% Virgin 49.47 Tons Placed 07012020 to 07152020 Base = \$462.50 Current = \$397.50 Difference = -\$65.00 Total = -\$115.76			
				14	Dec 2, 2020	fullek2	(\$79.51)	BB 19-16 3.6% Virgin 33.98 Tons Placed 07162020 to 08012020 Base = \$462.50 Current = \$397.50 Difference = -\$65.00 Total = -\$79.51			
				14	Dec 2, 2020	fullek2	(\$121.45)	BB 19-16 3.6% Virgin 49.9847 Tons Placed 08162020 to 09012020 Base = \$462.50 Current = \$395.00 Difference = -\$67.50 Total = -\$121.45			
				<b>ACAD - Total</b>							<b>(\$316.72)</b>
<b>Other Item Adjustment - Total</b>							<b>(\$316.72)</b>				
<b>0130 - Total</b>							<b>(\$316.72)</b>				
0140	TACK COAT	Material		14	Dec 2, 2020	SYSTEM	(\$12,495.00)				
				14	Dec 2, 2020	SYSTEM	\$12,495.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				15	Dec 16, 2020	SYSTEM	(\$12,495.00)				
				15	Dec 16, 2020	SYSTEM	\$12,495.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				16	Jan 4, 2021	SYSTEM	(\$12,495.00)				
				16	Jan 4, 2021	SYSTEM	\$12,495.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.			



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0140	TACK COAT	Material		17	Jan 15, 2021	SYSTEM	(\$12,495.00)	
				17	Jan 15, 2021	SYSTEM	\$12,495.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user fullerK2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				<b>- Total</b>			\$0.00	
	<b>Material - Total</b>						\$0.00	
<b>0140 - Total</b>							\$0.00	
0150	CONCRETE GUTTER TYPE A	Material		8	Sep 1, 2020	SYSTEM	(\$1,600.00)	
				8	Sep 1, 2020	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fullerK2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				9	Sep 16, 2020	SYSTEM	(\$1,600.00)	
				9	Sep 16, 2020	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fullerK2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$1,600.00)	
				10	Oct 1, 2020	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fullerK2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$1,600.00)	
				11	Oct 16, 2020	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fullerK2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				12	Nov 2, 2020	SYSTEM	(\$1,600.00)	
				12	Nov 2, 2020	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fullerK2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				13	Nov 16, 2020	SYSTEM	(\$1,600.00)	
				13	Nov 16, 2020	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fullerK2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				14	Dec 2, 2020	SYSTEM	(\$1,600.00)	
				14	Dec 2, 2020	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user fullerK2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				15	Dec 16, 2020	SYSTEM	(\$1,600.00)	
				15	Dec 16, 2020	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user fullerK2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				16	Jan 4, 2021	SYSTEM	(\$1,600.00)	
				16	Jan 4, 2021	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user fullerK2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				17	Jan 15, 2021	SYSTEM	(\$1,600.00)	
				17	Jan 15, 2021	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user fullerK2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
			<b>- Total</b>			\$0.00		
<b>Material - Total</b>						\$0.00		
<b>0150 - Total</b>							\$0.00	
0160	CURB AND GUTTER TYPE B	Material		8	Sep 1, 2020	SYSTEM	(\$4,200.00)	
				8	Sep 1, 2020	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fullerK2 overriding Payment Estimate Exception 12 on the current Payment Estimate.



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0160	CURB AND GUTTER TYPE B	Material		9	Sep 16, 2020	SYSTEM	(\$4,200.00)	
				9	Sep 16, 2020	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$4,200.00)	
				10	Oct 1, 2020	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$4,200.00)	
				11	Oct 16, 2020	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				12	Nov 2, 2020	SYSTEM	(\$4,200.00)	
				12	Nov 2, 2020	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				13	Nov 16, 2020	SYSTEM	(\$4,200.00)	
				13	Nov 16, 2020	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				14	Dec 2, 2020	SYSTEM	(\$4,200.00)	
				14	Dec 2, 2020	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user fuller2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				15	Dec 16, 2020	SYSTEM	(\$4,200.00)	
				15	Dec 16, 2020	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user fuller2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				16	Jan 4, 2021	SYSTEM	(\$4,200.00)	
				16	Jan 4, 2021	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user fuller2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				17	Jan 15, 2021	SYSTEM	(\$4,200.00)	
17	Jan 15, 2021	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user fuller2 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				<b>- Total</b>			\$0.00	
<b>Material - Total</b>							\$0.00	
<b>0160 - Total</b>							\$0.00	
0180	FURNISHING TYPE 1 ROCK DITCH LINER	Material		5	Jul 16, 2020	SYSTEM	(\$4,005.00)	
				5	Jul 16, 2020	SYSTEM	\$4,005.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				<b>- Total</b>			\$0.00	
<b>Material - Total</b>							\$0.00	
<b>0180 - Total</b>							\$0.00	
0200	ROCK LINING	Material		3	Jun 16, 2020	SYSTEM	(\$1,160.00)	
				3	Jun 16, 2020	SYSTEM	\$1,160.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				<b>- Total</b>			\$0.00	
<b>Material - Total</b>							\$0.00	
<b>0200 - Total</b>							\$0.00	
0210	FURNISHING TYPE 1 ROCK BLANKET	Other Item Adjustment	OVRN	7	Aug 17, 2020	fullek2	(\$950.00)	Change order in progress.



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0210		Other Item Adjustment	OVRN - Total				(\$950.00)		
	<b>Other Item Adjustment - Total</b>						(\$950.00)		
		FURNISHING TYPE 1 ROCK BLANKET	Overrun	Overrun	7	Aug 17, 2020	SYSTEM	(\$950.00)	
					7	Aug 17, 2020	SYSTEM	\$950.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					8	Sep 1, 2020	SYSTEM	(\$950.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					8	Sep 1, 2020	SYSTEM	\$950.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					9	Sep 16, 2020	SYSTEM	(\$950.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					9	Sep 16, 2020	SYSTEM	\$950.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					10	Oct 1, 2020	SYSTEM	(\$950.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					10	Oct 1, 2020	SYSTEM	\$950.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					11	Oct 16, 2020	SYSTEM	(\$950.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					11	Oct 16, 2020	SYSTEM	\$950.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					12	Nov 2, 2020	SYSTEM	(\$950.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					12	Nov 2, 2020	SYSTEM	\$950.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					13	Nov 16, 2020	SYSTEM	(\$950.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					13	Nov 16, 2020	SYSTEM	\$950.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					14	Dec 2, 2020	SYSTEM	(\$950.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					14	Dec 2, 2020	SYSTEM	\$950.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					15	Dec 16, 2020	SYSTEM	(\$950.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					15	Dec 16, 2020	SYSTEM	\$950.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				16	Jan 4, 2021	SYSTEM	(\$950.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				16	Jan 4, 2021	SYSTEM	\$950.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 35 on the current Payment Estimate.	
				17	Jan 15, 2021	SYSTEM	(\$950.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				17	Jan 15, 2021	SYSTEM	\$950.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 33 on the current Payment Estimate.	
			Overrun - Total				\$0.00		
	<b>Overrun - Total</b>						\$0.00		
<b>0210 - Total</b>							(\$950.00)		
0220	PLACING TYPE 1 ROCK BLANKET	Other Item Adjustment	OVRN	7	Aug 17, 2020	fullek2	(\$450.00)	Change order in progress.	
			OVRN - Total				(\$450.00)		
	<b>Other Item Adjustment - Total</b>						(\$450.00)		
	PLACING TYPE 1 ROCK	Overrun	Overrun	7	Aug 17,	SYSTEM	(\$450.00)		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
0220	BLANKET	Overrun	Overrun		2020							
				7	Aug 17, 2020	SYSTEM	\$450.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
				8	Sep 1, 2020	SYSTEM	(\$450.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				8	Sep 1, 2020	SYSTEM	\$450.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 27 on the current Payment Estimate.				
				9	Sep 16, 2020	SYSTEM	(\$450.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				9	Sep 16, 2020	SYSTEM	\$450.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
				10	Oct 1, 2020	SYSTEM	(\$450.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				10	Oct 1, 2020	SYSTEM	\$450.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
				11	Oct 16, 2020	SYSTEM	(\$450.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				11	Oct 16, 2020	SYSTEM	\$450.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
				12	Nov 2, 2020	SYSTEM	(\$450.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				12	Nov 2, 2020	SYSTEM	\$450.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
				13	Nov 16, 2020	SYSTEM	(\$450.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				13	Nov 16, 2020	SYSTEM	\$450.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
				14	Dec 2, 2020	SYSTEM	(\$450.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				14	Dec 2, 2020	SYSTEM	\$450.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 27 on the current Payment Estimate.				
				15	Dec 16, 2020	SYSTEM	(\$450.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				15	Dec 16, 2020	SYSTEM	\$450.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 28 on the current Payment Estimate.				
				16	Jan 4, 2021	SYSTEM	(\$450.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				16	Jan 4, 2021	SYSTEM	\$450.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 36 on the current Payment Estimate.				
				17	Jan 15, 2021	SYSTEM	(\$450.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				17	Jan 15, 2021	SYSTEM	\$450.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 34 on the current Payment Estimate.				
				<b>Overrun - Total</b>							<b>\$0.00</b>	
				<b>Overrun - Total</b>							<b>\$0.00</b>	
				<b>0220 - Total</b>							<b>(\$450.00)</b>	
0230	MISC. TEMPORARY TRAFFIC CONTROL	Material		1	May 18, 2020	SYSTEM	(\$15,500.00)					
				1	May 18, 2020	SYSTEM	\$15,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user buribe overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				<b>- Total</b>							<b>\$0.00</b>	
<b>Material - Total</b>							<b>\$0.00</b>					
<b>0230 - Total</b>							<b>\$0.00</b>					
0240	MISC. NTCIP COMPLIANT	Material		1	May 18,	SYSTEM	(\$2,000.00)					



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
0240	CHANGEABLE MESSAGE SIGN, CONTRACTOR FURNISHED/RETAINED	Material			2020							
				1	May 18, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user buribe overriding Payment Estimate Exception 7 on the current Payment Estimate.				
				<b>- Total</b>						\$0.00		
				<b>Material - Total</b>						\$0.00		
<b>0240 - Total</b>						\$0.00						
0260	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		15	Dec 16, 2020	SYSTEM	(\$1,800.00)					
				15	Dec 16, 2020	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
				16	Jan 4, 2021	SYSTEM	(\$2,920.00)					
				16	Jan 4, 2021	SYSTEM	\$2,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
				17	Jan 15, 2021	SYSTEM	(\$2,920.00)					
				17	Jan 15, 2021	SYSTEM	\$2,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
				<b>- Total</b>						\$0.00		
				<b>Material - Total</b>						\$0.00		
				0260	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Overrun	Overrun	16	Jan 4, 2021	SYSTEM	(\$360.00)	
								16	Jan 4, 2021	SYSTEM	\$360.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 37 on the current Payment Estimate. Material Insufficiency Quantity 146.000; Overrun Quantity Balance 18.00.
16	Jan 4, 2021	fullek2	(\$360.00)					Change order forthcoming.				
17	Jan 15, 2021	SYSTEM	(\$360.00)					Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
17	Jan 15, 2021	SYSTEM	\$360.00					This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 35 on the current Payment Estimate. Material Insufficiency Quantity 146.000; Overrun Quantity Balance 18.00.				
<b>Overrun - Total</b>										(\$360.00)		
<b>Overrun - Total</b>						(\$360.00)						
<b>0260 - Total</b>						(\$360.00)						
0270	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	Material		16	Jan 4, 2021	SYSTEM	(\$1,760.00)					
				16	Jan 4, 2021	SYSTEM	\$1,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user fuller2 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
				17	Jan 15, 2021	SYSTEM	(\$1,760.00)					
				17	Jan 15, 2021	SYSTEM	\$1,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user fuller2 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
				<b>- Total</b>						\$0.00		
<b>Material - Total</b>						\$0.00						
<b>0270 - Total</b>						\$0.00						
0280	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		15	Dec 16, 2020	SYSTEM	(\$1,400.00)					
				15	Dec 16, 2020	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user fuller2 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
				16	Jan 4, 2021	SYSTEM	(\$3,360.00)					
				16	Jan 4, 2021	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
				17	Jan 15, 2021	SYSTEM	(\$3,360.00)					



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0280	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material			2021					
				17	Jan 15, 2021	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user fuller2k2 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				- Total					\$0.00	
				Material - Total					\$0.00	
0280 - Total						\$0.00				
0290	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	Material		16	Jan 4, 2021	SYSTEM	(\$1,000.00)			
				16	Jan 4, 2021	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user fuller2k2 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
				17	Jan 15, 2021	SYSTEM	(\$1,000.00)			
				17	Jan 15, 2021	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user fuller2k2 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
				- Total					\$0.00	
Material - Total					\$0.00					
0290 - Total						\$0.00				
0300	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	Material		16	Jan 4, 2021	SYSTEM	(\$1,225.00)			
				16	Jan 4, 2021	SYSTEM	\$1,225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user fuller2k2 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				17	Jan 15, 2021	SYSTEM	(\$1,225.00)			
				17	Jan 15, 2021	SYSTEM	\$1,225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user fuller2k2 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				- Total					\$0.00	
Material - Total					\$0.00					
0300 - Total						\$0.00				
0310	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		16	Jan 4, 2021	SYSTEM	(\$9,082.80)			
				16	Jan 4, 2021	SYSTEM	\$9,082.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user fuller2k2 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
				- Total					\$0.00	
Material - Total					\$0.00					
0310 - Total						\$0.00				
0320	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		15	Dec 16, 2020	SYSTEM	(\$7,262.80)			
				15	Dec 16, 2020	SYSTEM	\$7,262.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user fuller2k2 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				16	Jan 4, 2021	SYSTEM	(\$7,372.80)			
				16	Jan 4, 2021	SYSTEM	\$7,372.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fuller2k2 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
				17	Jan 15, 2021	SYSTEM	(\$7,372.80)			
				17	Jan 15, 2021	SYSTEM	\$7,372.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user fuller2k2 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
	- Total					\$0.00				
Material - Total					\$0.00					
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	PPPS	15	Dec 16, 2020	fullek2	(\$1,452.56)	20% deduct until retro-reflectivity results are obtained.		
				17	Jan 15, 2021	fullek2	\$1,452.56	20% previously withheld pending retro-reflectivity payment. Retro-reflectivity is acceptable so withheld amount of \$1452.56 is being paid.		
PPPS - Total						\$0.00				





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0320	<b>Other Item Adjustment - Total</b>						<b>\$0.00</b>	
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun	Overrun	16	Jan 4, 2021	SYSTEM	(\$30.00)	
				16	Jan 4, 2021	SYSTEM	\$30.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 30 on the current Payment Estimate. Material Insufficiency Quantity 36864.000; Overrun Quantity Balance 150.00.
				16	Jan 4, 2021	fullek2	(\$30.00)	Change order forthcoming.
				17	Jan 15, 2021	SYSTEM	(\$30.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.000000' is applied (if non-zero).
				17	Jan 15, 2021	SYSTEM	\$30.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 28 on the current Payment Estimate. Material Insufficiency Quantity 36864.000; Overrun Quantity Balance 150.00.
				<b>Overrun - Total</b>			<b>(\$30.00)</b>	
	<b>Overrun - Total</b>						<b>(\$30.00)</b>	
<b>0320 - Total</b>							<b>(\$30.00)</b>	
0330	PAVEMENT MARKING REMOVAL (SYMBOLS)	Overrun	Overrun	16	Jan 4, 2021	SYSTEM	(\$180.00)	
				16	Jan 4, 2021	SYSTEM	\$180.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 31 on the current Payment Estimate.
				16	Jan 4, 2021	fullek2	(\$180.00)	Change order forthcoming.
				17	Jan 15, 2021	SYSTEM	(\$180.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.000000' is applied (if non-zero).
				17	Jan 15, 2021	SYSTEM	\$180.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				<b>Overrun - Total</b>			<b>(\$180.00)</b>	
	<b>Overrun - Total</b>						<b>(\$180.00)</b>	
<b>0330 - Total</b>							<b>(\$180.00)</b>	
0340	FLOWABLE BACKFILL	Material		5	Jul 16, 2020	SYSTEM	(\$6,300.00)	
			5	Jul 16, 2020	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
			6	Aug 3, 2020	SYSTEM	(\$6,300.00)		
			6	Aug 3, 2020	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user fuller2 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
			7	Aug 17, 2020	SYSTEM	(\$6,300.00)		
			7	Aug 17, 2020	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
			8	Sep 1, 2020	SYSTEM	(\$6,300.00)		
			8	Sep 1, 2020	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
			9	Sep 16, 2020	SYSTEM	(\$6,300.00)		
			9	Sep 16, 2020	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
			10	Oct 1, 2020	SYSTEM	(\$6,300.00)		
			10	Oct 1, 2020	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
			11	Oct 16, 2020	SYSTEM	(\$6,300.00)		
	11	Oct 16, 2020	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Overrun Payment			



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0340	FLOWABLE BACKFILL	Material			2020			Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				12	Nov 2, 2020	SYSTEM	(\$6,300.00)	
				12	Nov 2, 2020	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				13	Nov 16, 2020	SYSTEM	(\$6,300.00)	
				13	Nov 16, 2020	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				14	Dec 2, 2020	SYSTEM	(\$6,300.00)	
				14	Dec 2, 2020	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user fuller2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				15	Dec 16, 2020	SYSTEM	(\$6,300.00)	
				15	Dec 16, 2020	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				16	Jan 4, 2021	SYSTEM	(\$6,300.00)	
				16	Jan 4, 2021	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user fuller2 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				17	Jan 15, 2021	SYSTEM	(\$6,300.00)	
				17	Jan 15, 2021	SYSTEM	\$6,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user fuller2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				<b>- Total</b>				
<b>Material - Total</b>							<b>\$0.00</b>	
<b>0340 - Total</b>							<b>\$0.00</b>	
0350	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun	Overrun	16	Jan 4, 2021	SYSTEM	(\$384.83)	
				16	Jan 4, 2021	SYSTEM	\$384.83	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 32 on the current Payment Estimate.
				16	Jan 4, 2021	fullek2	(\$384.83)	Change order forthcoming.
				17	Jan 15, 2021	SYSTEM	(\$384.83)	Averaged Price Adjustment from this item on all previous payment estimates of '0.000000' is applied (if non-zero).
				17	Jan 15, 2021	SYSTEM	\$384.83	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 30 on the current Payment Estimate.
<b>Overrun - Total</b>							<b>(\$384.83)</b>	
<b>Overrun - Total</b>							<b>(\$384.83)</b>	
<b>0350 - Total</b>							<b>(\$384.83)</b>	
0370	SUBSURFACE DRAINAGE GEOTEXTILE	Other Item Adjustment	OVRN	7	Aug 17, 2020	fullek2	(\$225.00)	Change order in progress.
				<b>OVRN - Total</b>				
<b>Other Item Adjustment - Total</b>							<b>(\$225.00)</b>	
0370	SUBSURFACE DRAINAGE GEOTEXTILE	Overrun	Overrun	7	Aug 17, 2020	SYSTEM	(\$225.00)	
				7	Aug 17, 2020	SYSTEM	\$225.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user fuller2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				8	Sep 1, 2020	SYSTEM	(\$225.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.000000' is applied (if non-zero).
				8	Sep 1, 2020	SYSTEM	\$225.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user fuller2 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				9	Sep 16, 2020	SYSTEM	(\$225.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.000000' is applied (if non-zero).



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
0370	SUBSURFACE DRAINAGE GEOTEXTILE	Overrun	Overrun	9	Sep 16, 2020	SYSTEM	\$225.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user fuller2 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
				10	Oct 1, 2020	SYSTEM	(\$225.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				10	Oct 1, 2020	SYSTEM	\$225.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
				11	Oct 16, 2020	SYSTEM	(\$225.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				11	Oct 16, 2020	SYSTEM	\$225.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
				12	Nov 2, 2020	SYSTEM	(\$225.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				12	Nov 2, 2020	SYSTEM	\$225.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
				13	Nov 16, 2020	SYSTEM	(\$225.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				13	Nov 16, 2020	SYSTEM	\$225.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user fuller2 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
				14	Dec 2, 2020	SYSTEM	(\$225.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				14	Dec 2, 2020	SYSTEM	\$225.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user fuller2 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
				15	Dec 16, 2020	SYSTEM	(\$225.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				15	Dec 16, 2020	SYSTEM	\$225.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user fuller2 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
				16	Jan 4, 2021	SYSTEM	(\$225.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				16	Jan 4, 2021	SYSTEM	\$225.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 33 on the current Payment Estimate.				
				17	Jan 15, 2021	SYSTEM	(\$225.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				17	Jan 15, 2021	SYSTEM	\$225.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 31 on the current Payment Estimate.				
				<b>Overrun - Total</b>							<b>\$0.00</b>	
<b>Overrun - Total</b>							<b>\$0.00</b>					
<b>0370 - Total</b>							<b>(\$225.00)</b>					
0380	MISC. Installing High Performance Geotextile	Material		5	Jul 16, 2020	SYSTEM	(\$1,324.00)					
				5	Jul 16, 2020	SYSTEM	\$1,324.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
				6	Aug 3, 2020	SYSTEM	(\$1,852.00)					
				6	Aug 3, 2020	SYSTEM	\$1,852.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user fuller2 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
				<b>- Total</b>							<b>\$0.00</b>	
<b>Material - Total</b>							<b>\$0.00</b>					
<b>0380 - Total</b>							<b>\$0.00</b>					
0430	30 IN. PIPE GROUP A	Other Item Adjustment	OVRN	7	Aug 17, 2020	fullek2	(\$1,200.00)	Change order in progress.				
				<b>OVRN - Total</b>							<b>(\$1,200.00)</b>	
				<b>Other Item Adjustment - Total</b>							<b>(\$1,200.00)</b>	
0430	30 IN. PIPE GROUP A	Overrun	Overrun	7	Aug 17, 2020	SYSTEM	(\$1,200.00)					
				7	Aug 17, 2020	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment				



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0430	30 IN. PIPE GROUP A	Overrun	Overrun		2020			Estimate Item Adjustment (0002) due to user fullerK2 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				8	Sep 1, 2020	SYSTEM	(\$1,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				8	Sep 1, 2020	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fullerK2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				9	Sep 16, 2020	SYSTEM	(\$1,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				9	Sep 16, 2020	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fullerK2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$1,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				10	Oct 1, 2020	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fullerK2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$1,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				11	Oct 16, 2020	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fullerK2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				12	Nov 2, 2020	SYSTEM	(\$1,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				12	Nov 2, 2020	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fullerK2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				13	Nov 16, 2020	SYSTEM	(\$1,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				13	Nov 16, 2020	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fullerK2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				14	Dec 2, 2020	SYSTEM	(\$1,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				14	Dec 2, 2020	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fullerK2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				15	Dec 16, 2020	SYSTEM	(\$1,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				15	Dec 16, 2020	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fullerK2 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				16	Jan 4, 2021	SYSTEM	(\$1,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				16	Jan 4, 2021	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fullerK2 overriding Payment Estimate Exception 34 on the current Payment Estimate.
				17	Jan 15, 2021	SYSTEM	(\$1,200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
17	Jan 15, 2021	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fullerK2 overriding Payment Estimate Exception 32 on the current Payment Estimate.				
			<b>Overrun - Total</b>				<b>\$0.00</b>	
<b>Overrun - Total</b>							<b>\$0.00</b>	
<b>0430 - Total</b>							<b>(\$1,200.00)</b>	
0520	36 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	Material		5	Jul 16, 2020	SYSTEM	(\$3,200.00)	
				5	Jul 16, 2020	SYSTEM	\$3,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fullerK2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				<b>- Total</b>				
<b>Material - Total</b>							<b>\$0.00</b>	
<b>0520 - Total</b>							<b>\$0.00</b>	
0570	SEEDING - COOL SEASON MIXTURES	Material		8	Sep 1, 2020	SYSTEM	(\$4,400.00)	
				8	Sep 1, 2020	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Overrun Payment



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0570	SEEDING - COOL SEASON MIXTURES	Material			2020			Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
			- Total					\$0.00	
			Material - Total					\$0.00	
0570 - Total							\$0.00		
0580	ROCK DITCH CHECK	Material		3	Jun 16, 2020	SYSTEM	(\$2,375.00)		
				3	Jun 16, 2020	SYSTEM	\$2,375.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				4	Jul 1, 2020	SYSTEM	(\$2,375.00)		
				4	Jul 1, 2020	SYSTEM	\$2,375.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				5	Jul 16, 2020	SYSTEM	(\$2,875.00)		
				5	Jul 16, 2020	SYSTEM	\$2,875.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user fuller2 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				6	Aug 3, 2020	SYSTEM	(\$4,375.00)		
				6	Aug 3, 2020	SYSTEM	\$4,375.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user fuller2 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
			- Total					\$0.00	
			Material - Total					\$0.00	
0580 - Total							\$0.00		
0620	SILT FENCE	Material		2	Jun 2, 2020	SYSTEM	(\$200.00)		
				2	Jun 2, 2020	SYSTEM	\$200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				3	Jun 16, 2020	SYSTEM	(\$960.00)		
				3	Jun 16, 2020	SYSTEM	\$960.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
				4	Jul 1, 2020	SYSTEM	(\$960.00)		
				4	Jul 1, 2020	SYSTEM	\$960.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user fuller2 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
			- Total					\$0.00	
Material - Total					\$0.00				
0620 - Total							\$0.00		
0630	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		1	May 18, 2020	SYSTEM	\$157,085.95	Payment Estimate Item Adjustment generated Stockpile Transaction	
				2	Jun 2, 2020	SYSTEM	(\$27,504.93)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				3	Jun 16, 2020	SYSTEM	(\$45,516.87)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				4	Jul 1, 2020	SYSTEM	(\$21,574.97)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				5	Jul 16, 2020	SYSTEM	(\$19,934.76)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				6	Aug 3, 2020	SYSTEM	(\$42,554.42)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$0.00	
Construction Stockpile - Total					\$0.00				
0630 - Total							\$0.00		
0640	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		1	May 18, 2020	SYSTEM	\$3,012.00	Payment Estimate Item Adjustment generated Stockpile Transaction	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0640	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		6	Aug 3, 2020	SYSTEM	(\$3,012.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>					\$0.00	
			<b>Construction Stockpile - Total</b>					\$0.00	
<b>0640 - Total</b>							\$0.00		
0650	MGS END ANCHOR	Construction Stockpile		1	May 18, 2020	SYSTEM	\$982.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				2	Jun 2, 2020	SYSTEM	(\$327.33)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				4	Jul 1, 2020	SYSTEM	(\$654.67)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>					\$0.00	
<b>Construction Stockpile - Total</b>					\$0.00				
<b>0650 - Total</b>							\$0.00		
0660	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	May 18, 2020	SYSTEM	\$65,824.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				2	Jun 2, 2020	SYSTEM	(\$10,771.20)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				3	Jun 16, 2020	SYSTEM	(\$10,771.20)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				4	Jul 1, 2020	SYSTEM	(\$8,377.60)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				5	Jul 16, 2020	SYSTEM	(\$10,771.20)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				6	Aug 3, 2020	SYSTEM	(\$25,132.80)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>					\$0.00	
<b>Construction Stockpile - Total</b>					\$0.00				
<b>0660 - Total</b>							\$0.00		
0710	GRAVEL (A) OR CRUSHED STONE (B)	Material		3	Jun 16, 2020	SYSTEM	(\$18,816.00)		
				3	Jun 16, 2020	SYSTEM	\$18,816.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fullerK2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				4	Jul 1, 2020	SYSTEM	(\$18,816.00)		
				4	Jul 1, 2020	SYSTEM	\$18,816.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fullerK2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				5	Jul 16, 2020	SYSTEM	(\$18,816.00)		
				5	Jul 16, 2020	SYSTEM	\$18,816.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user fullerK2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				6	Aug 3, 2020	SYSTEM	(\$18,816.00)		
				6	Aug 3, 2020	SYSTEM	\$18,816.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user fullerK2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				7	Aug 17, 2020	SYSTEM	(\$18,816.00)		
				7	Aug 17, 2020	SYSTEM	\$18,816.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user fullerK2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				8	Sep 1, 2020	SYSTEM	(\$18,816.00)		
				8	Sep 1, 2020	SYSTEM	\$18,816.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user fullerK2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
	9	Sep 16, 2020	SYSTEM	(\$18,816.00)					
	9	Sep 16, 2020	SYSTEM	\$18,816.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user fullerK2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
0710	GRAVEL (A) OR CRUSHED STONE (B)	Material		10	Oct 1, 2020	SYSTEM	(\$18,816.00)					
				10	Oct 1, 2020	SYSTEM	\$18,816.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				11	Oct 16, 2020	SYSTEM	(\$18,816.00)					
				11	Oct 16, 2020	SYSTEM	\$18,816.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				12	Nov 2, 2020	SYSTEM	(\$18,816.00)					
				12	Nov 2, 2020	SYSTEM	\$18,816.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				13	Nov 16, 2020	SYSTEM	(\$18,816.00)					
				13	Nov 16, 2020	SYSTEM	\$18,816.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				14	Dec 2, 2020	SYSTEM	(\$18,816.00)					
				14	Dec 2, 2020	SYSTEM	\$18,816.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				15	Dec 16, 2020	SYSTEM	(\$18,816.00)					
				15	Dec 16, 2020	SYSTEM	\$18,816.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				16	Jan 4, 2021	SYSTEM	(\$18,816.00)					
				16	Jan 4, 2021	SYSTEM	\$18,816.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				17	Jan 15, 2021	SYSTEM	(\$18,816.00)					
				17	Jan 15, 2021	SYSTEM	\$18,816.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
								<b>- Total</b>			<b>\$0.00</b>	
				<b>Material - Total</b>							<b>\$0.00</b>	
<b>0710 - Total</b>							<b>\$0.00</b>					
0720	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		1	May 18, 2020	SYSTEM	(\$171,923.16)					
				1	May 18, 2020	SYSTEM	\$171,923.16	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user burlbe overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				2	Jun 2, 2020	SYSTEM	(\$486,283.12)					
				2	Jun 2, 2020	SYSTEM	\$486,283.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				3	Jun 16, 2020	SYSTEM	(\$486,283.12)					
				3	Jun 16, 2020	SYSTEM	\$486,283.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				4	Jul 1, 2020	SYSTEM	(\$486,283.12)					
				4	Jul 1, 2020	SYSTEM	\$486,283.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				5	Jul 16, 2020	SYSTEM	(\$486,283.12)					
				5	Jul 16, 2020	SYSTEM	\$486,283.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0720	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		6	Aug 3, 2020	SYSTEM	(\$486,283.12)		
				6	Aug 3, 2020	SYSTEM	\$486,283.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				7	Aug 17, 2020	SYSTEM	(\$486,283.12)		
				7	Aug 17, 2020	SYSTEM	\$486,283.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
	<b>- Total</b>							<b>\$0.00</b>	
	<b>Material - Total</b>							<b>\$0.00</b>	
	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	ACAD	1	May 18, 2020	buribe	(\$3,675.24)	SL 18-29 Mix ID 4.2% Virgin 2058.96 Tons Placed 05012020 to 05152020 Base = \$462.50 Current = \$420.00 Difference = -\$42.50 Total = -\$3675.24	
				2	Jun 2, 2020	fullek2	(\$6,721.44)	SL 18-29 Mix ID 4.2% Virgin 3765.51 Tons Placed 05162020 to 06012020 Base = \$462.50 Current = \$420.00 Difference = -\$42.50 Total = -\$6721.44	
	<b>ACAD - Total</b>							<b>(\$10,396.68)</b>	
	<b>Other Item Adjustment - Total</b>							<b>(\$10,396.68)</b>	
BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun	Overrun	2	Jun 2, 2020	SYSTEM	(\$78,226.98)			
			2	Jun 2, 2020	SYSTEM	\$78,226.98	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 5 on the current Payment Estimate.		
			2	Jun 2, 2020	fullek2	(\$78,226.98)	Overrun deduction.		
			3	Jun 16, 2020	SYSTEM	(\$78,226.98)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
			3	Jun 16, 2020	SYSTEM	\$78,226.98	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 27 on the current Payment Estimate.		
			4	Jul 1, 2020	SYSTEM	(\$78,226.98)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
			4	Jul 1, 2020	SYSTEM	\$78,226.98	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 22 on the current Payment Estimate.		
			5	Jul 16, 2020	SYSTEM	(\$78,226.98)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
			5	Jul 16, 2020	SYSTEM	\$78,226.98	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 26 on the current Payment Estimate.		
			6	Aug 3, 2020	fullek2	\$78,226.98	Change Order Approved		
<b>Overrun - Total</b>							<b>\$0.00</b>		
<b>Overrun - Total</b>							<b>\$0.00</b>		
<b>0720 - Total</b>							<b>(\$10,396.68)</b>		
0730	TACK COAT	Material		1	May 18, 2020	SYSTEM	(\$5,458.60)		
				1	May 18, 2020	SYSTEM	\$5,458.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user buribe overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				2	Jun 2, 2020	SYSTEM	(\$14,866.60)		
				2	Jun 2, 2020	SYSTEM	\$14,866.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				3	Jun 16, 2020	SYSTEM	(\$14,866.60)		





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0730	TACK COAT	Material		3	Jun 16, 2020	SYSTEM	\$14,866.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				4	Jul 1, 2020	SYSTEM	(\$14,866.60)		
				4	Jul 1, 2020	SYSTEM	\$14,866.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				5	Jul 16, 2020	SYSTEM	(\$14,866.60)		
				5	Jul 16, 2020	SYSTEM	\$14,866.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				6	Aug 3, 2020	SYSTEM	(\$14,866.60)		
				6	Aug 3, 2020	SYSTEM	\$14,866.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user fuller2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
	<b>- Total</b>							<b>\$0.00</b>	
	<b>Material - Total</b>							<b>\$0.00</b>	
	0730	TACK COAT	Overrun	Overrun	2	Jun 2, 2020	SYSTEM	(\$464.52)	
					2	Jun 2, 2020	SYSTEM	\$464.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 6 on the current Payment Estimate.
					2	Jun 2, 2020	fullek2	(\$464.52)	Overrun deduction.
					3	Jun 16, 2020	SYSTEM	(\$464.52)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					3	Jun 16, 2020	SYSTEM	\$464.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 28 on the current Payment Estimate.
4					Jul 1, 2020	SYSTEM	(\$464.52)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
4					Jul 1, 2020	SYSTEM	\$464.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 23 on the current Payment Estimate.	
5					Jul 16, 2020	SYSTEM	(\$464.52)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
5					Jul 16, 2020	SYSTEM	\$464.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 27 on the current Payment Estimate.	
6					Aug 3, 2020	fullek2	\$464.52	Change Order Approved	
<b>Overrun - Total</b>							<b>\$0.00</b>		
<b>Overrun - Total</b>							<b>\$0.00</b>		
<b>0730 - Total</b>							<b>\$0.00</b>		
0740	TRUNCATED DOMES	Material		3	Jun 16, 2020	SYSTEM	(\$4,665.00)		
				3	Jun 16, 2020	SYSTEM	\$4,665.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				4	Jul 1, 2020	SYSTEM	(\$4,665.00)		
				4	Jul 1, 2020	SYSTEM	\$4,665.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
	<b>- Total</b>							<b>\$0.00</b>	
	<b>Material - Total</b>							<b>\$0.00</b>	
	0740	TRUNCATED DOMES	Overrun	Overrun	3	Jun 16, 2020	SYSTEM	(\$405.00)	
3					Jun 16, 2020	SYSTEM	\$405.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 29 on the current Payment Estimate.	
3					Jun 16, 2020	fullek2	(\$405.00)		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0740	TRUNCATED DOMES	Overrun	Overrun	4	Jul 1, 2020	SYSTEM	(\$405.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				4	Jul 1, 2020	SYSTEM	\$405.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) overriding Payment Estimate Exception 24 on the current Payment Estimate.
				5	Jul 16, 2020	SYSTEM	(\$405.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				5	Jul 16, 2020	SYSTEM	\$405.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				6	Aug 3, 2020	fullek2	\$390.00	Change order approved.
				8	Sep 1, 2020	fullek2	\$15.00	Change Order approved.
				<b>Overrun - Total</b>				
<b>Overrun - Total</b>							<b>\$0.00</b>	
<b>0740 - Total</b>							<b>\$0.00</b>	
0750	6 IN. CONCRETE MEDIAN STRIP	Material		3	Jun 16, 2020	SYSTEM	(\$7,232.00)	
				3	Jun 16, 2020	SYSTEM	\$7,232.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				4	Jul 1, 2020	SYSTEM	(\$7,232.00)	
				4	Jul 1, 2020	SYSTEM	\$7,232.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				5	Jul 16, 2020	SYSTEM	(\$7,232.00)	
				5	Jul 16, 2020	SYSTEM	\$7,232.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				6	Aug 3, 2020	SYSTEM	(\$7,232.00)	
				6	Aug 3, 2020	SYSTEM	\$7,232.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user fuller2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				7	Aug 17, 2020	SYSTEM	(\$7,232.00)	
				7	Aug 17, 2020	SYSTEM	\$7,232.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user fuller2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				8	Sep 1, 2020	SYSTEM	(\$7,232.00)	
				8	Sep 1, 2020	SYSTEM	\$7,232.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				9	Sep 16, 2020	SYSTEM	(\$7,232.00)	
				9	Sep 16, 2020	SYSTEM	\$7,232.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
10	Oct 1, 2020	SYSTEM	(\$7,232.00)					
10	Oct 1, 2020	SYSTEM	\$7,232.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
11	Oct 16, 2020	SYSTEM	(\$7,232.00)					
11	Oct 16, 2020	SYSTEM	\$7,232.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
12	Nov 2, 2020	SYSTEM	(\$7,232.00)					
12	Nov 2, 2020	SYSTEM	\$7,232.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0750	6 IN. CONCRETE MEDIAN STRIP	Material		13	Nov 16, 2020	SYSTEM	(\$7,232.00)	
				13	Nov 16, 2020	SYSTEM	\$7,232.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user fuller2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				14	Dec 2, 2020	SYSTEM	(\$7,232.00)	
				14	Dec 2, 2020	SYSTEM	\$7,232.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user fuller2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				15	Dec 16, 2020	SYSTEM	(\$7,232.00)	
				15	Dec 16, 2020	SYSTEM	\$7,232.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user fuller2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				16	Jan 4, 2021	SYSTEM	(\$7,232.00)	
				16	Jan 4, 2021	SYSTEM	\$7,232.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user fuller2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				17	Jan 15, 2021	SYSTEM	(\$7,232.00)	
				17	Jan 15, 2021	SYSTEM	\$7,232.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user fuller2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				<b>- Total</b>				
<b>Material - Total</b>							<b>\$0.00</b>	
<b>0750 - Total</b>							<b>\$0.00</b>	
0770	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Material		14	Dec 2, 2020	SYSTEM	(\$65,956.94)	
				14	Dec 2, 2020	SYSTEM	\$65,956.94	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				15	Dec 16, 2020	SYSTEM	(\$65,956.94)	
				15	Dec 16, 2020	SYSTEM	\$65,956.94	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user fuller2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				16	Jan 4, 2021	SYSTEM	(\$65,956.94)	
				16	Jan 4, 2021	SYSTEM	\$65,956.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user fuller2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				17	Jan 15, 2021	SYSTEM	(\$65,956.94)	
				17	Jan 15, 2021	SYSTEM	\$65,956.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user fuller2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
<b>- Total</b>							<b>\$0.00</b>	
<b>Material - Total</b>							<b>\$0.00</b>	
	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	Other Item Adjustment	ACAD	1	May 18, 2020	burlbe	(\$1,439.47)	BP1 19-19 Mix ID 3.8% Virgin 891.31 Tons Placed 05012020 to 05152020 Base = \$462.50 Current = \$420.00 Difference = -\$42.50 Total = -\$1439.47
<b>ACAD - Total</b>							<b>(\$1,439.47)</b>	
<b>Other Item Adjustment - Total</b>							<b>(\$1,439.47)</b>	
<b>0770 - Total</b>							<b>(\$1,439.47)</b>	
0800	MISC. Temporary Traffic Control	Material		1	May 18, 2020	SYSTEM	(\$5,000.00)	
				1	May 18, 2020	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user burlbe overriding Payment Estimate Exception 5 on the current Payment Estimate.
<b>- Total</b>							<b>\$0.00</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0800	<b>Material - Total</b>						\$0.00		
<b>0800 - Total</b>							\$0.00		
0810	MISC. NTCIP COMPLIANT CHANGEABLE SIGN, CONTRACTOR FURNISH/RETAINED	Material		1	May 18, 2020	SYSTEM	(\$2,000.00)		
				1	May 18, 2020	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user buribe overriding Payment Estimate Exception 6 on the current Payment Estimate.	
			<b>- Total</b>					\$0.00	
<b>Material - Total</b>							\$0.00		
<b>0810 - Total</b>							\$0.00		
0830	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		3	Jun 16, 2020	SYSTEM	(\$4,320.00)		
				3	Jun 16, 2020	SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
			<b>- Total</b>					\$0.00	
	<b>Material - Total</b>							\$0.00	
	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Overrun	Overrun		16	Jan 4, 2021	SYSTEM	(\$220.00)	
					16	Jan 4, 2021	SYSTEM	\$220.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 38 on the current Payment Estimate.
				16	Jan 4, 2021	fullek2	(\$220.00)	Change order forthcoming.	
				17	Jan 15, 2021	SYSTEM	(\$220.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				17	Jan 15, 2021	SYSTEM	\$220.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 36 on the current Payment Estimate.	
<b>Overrun - Total</b>					(\$220.00)				
<b>Overrun - Total</b>							(\$220.00)		
<b>0830 - Total</b>							(\$220.00)		
0850	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		3	Jun 16, 2020	SYSTEM	(\$5,320.00)		
				3	Jun 16, 2020	SYSTEM	\$5,320.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
			<b>- Total</b>					\$0.00	
<b>Material - Total</b>							\$0.00		
<b>0850 - Total</b>							\$0.00		
0870	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	Material		3	Jun 16, 2020	SYSTEM	(\$175.00)		
				3	Jun 16, 2020	SYSTEM	\$175.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
			<b>- Total</b>					\$0.00	
	<b>Material - Total</b>							\$0.00	
	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	Overrun	Overrun		4	Jul 1, 2020	SYSTEM	(\$200.00)	
					4	Jul 1, 2020	SYSTEM	\$200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					4	Jul 1, 2020	fullek2	(\$200.00)	Change order in progress.
				5	Jul 16, 2020	SYSTEM	(\$200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				5	Jul 16, 2020	SYSTEM	\$200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 29 on the current Payment Estimate.	
	6	Aug 3, 2020	SYSTEM	(\$200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
	6	Aug 3, 2020	SYSTEM	\$200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment				



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
0870	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	Overrun	Overrun					Estimate Exception 21 on the current Payment Estimate.				
				7	Aug 17, 2020	SYSTEM	(\$200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				7	Aug 17, 2020	SYSTEM	\$200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
				8	Sep 1, 2020	SYSTEM	(\$200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				8	Sep 1, 2020	SYSTEM	\$200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 28 on the current Payment Estimate.				
				9	Sep 16, 2020	SYSTEM	(\$200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				9	Sep 16, 2020	SYSTEM	\$200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
				10	Oct 1, 2020	SYSTEM	(\$200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				10	Oct 1, 2020	SYSTEM	\$200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
				11	Oct 16, 2020	SYSTEM	(\$200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				11	Oct 16, 2020	SYSTEM	\$200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
				12	Nov 2, 2020	SYSTEM	(\$200.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				12	Nov 2, 2020	SYSTEM	\$200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
				14	Dec 2, 2020	SYSTEM	(\$275.00)					
				14	Dec 2, 2020	SYSTEM	\$200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 28 on the current Payment Estimate.				
				14	Dec 2, 2020	SYSTEM	\$75.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 28 on the current Payment Estimate.				
				14	Dec 2, 2020	fullek2	(\$75.00)	Adjusting the overrun amount to account for the current quantity placed.				
				15	Dec 16, 2020	SYSTEM	(\$275.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				15	Dec 16, 2020	SYSTEM	\$275.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 29 on the current Payment Estimate.				
				16	Jan 4, 2021	SYSTEM	(\$275.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				16	Jan 4, 2021	SYSTEM	\$275.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 39 on the current Payment Estimate.				
				17	Jan 15, 2021	SYSTEM	(\$275.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				17	Jan 15, 2021	SYSTEM	\$275.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 37 on the current Payment Estimate.				
											(\$275.00)	<b>Overrun - Total</b>
				<b>Overrun - Total</b>							(\$275.00)	
				<b>0870 - Total</b>							(\$275.00)	
				0880	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun	Overrun	4	Jul 1, 2020	SYSTEM	(\$129.00)	
4	Jul 1, 2020	SYSTEM	\$97.75					This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 26 on the current Payment Estimate.				
4	Jul 1, 2020	SYSTEM	\$31.25					This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 26 on the current Payment Estimate.				



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0880	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun	Overrun	4	Jul 1, 2020	fullek2	(\$129.00)	Change order in progress.
				5	Jul 16, 2020	SYSTEM	(\$129.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				5	Jul 16, 2020	SYSTEM	\$129.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user fuller2 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				6	Aug 3, 2020	SYSTEM	(\$129.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				6	Aug 3, 2020	SYSTEM	\$129.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				7	Aug 17, 2020	SYSTEM	(\$129.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				7	Aug 17, 2020	SYSTEM	\$129.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				8	Sep 1, 2020	SYSTEM	(\$129.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				8	Sep 1, 2020	SYSTEM	\$129.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				9	Sep 16, 2020	SYSTEM	(\$129.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				9	Sep 16, 2020	SYSTEM	\$129.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$129.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				10	Oct 1, 2020	SYSTEM	\$129.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$129.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				11	Oct 16, 2020	SYSTEM	\$129.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				12	Nov 2, 2020	SYSTEM	(\$129.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				12	Nov 2, 2020	SYSTEM	\$129.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				13	Nov 16, 2020	SYSTEM	(\$67.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				13	Nov 16, 2020	SYSTEM	\$67.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user fuller2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				14	Dec 2, 2020	SYSTEM	(\$67.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				14	Dec 2, 2020	SYSTEM	(\$10.50)	
				14	Dec 2, 2020	SYSTEM	\$10.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				14	Dec 2, 2020	SYSTEM	\$67.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				14	Dec 2, 2020	fullek2	\$50.75	Adjusting the overrun amount to adjust to the current quantity placed and amount authorized by the contract and change order.
15	Dec 16, 2020	SYSTEM	(\$78.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
15	Dec 16, 2020	SYSTEM	(\$107.50)					
15	Dec 16, 2020	SYSTEM	\$107.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
15	Dec 16, 2020	SYSTEM	\$78.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 30 on the current Payment Estimate.				



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
0880	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun	Overrun	15	Dec 16, 2020	fullek2	(\$107.50)	Reducing payment to bid plus authorized change order amount. Change order forthcoming.				
				16	Jan 4, 2021	SYSTEM	(\$185.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				16	Jan 4, 2021	SYSTEM	(\$22.75)					
				16	Jan 4, 2021	SYSTEM	\$22.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 40 on the current Payment Estimate.				
				16	Jan 4, 2021	SYSTEM	\$185.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 40 on the current Payment Estimate.				
				16	Jan 4, 2021	fullek2	(\$22.75)	Change order forthcoming.				
				17	Jan 15, 2021	SYSTEM	(\$208.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				17	Jan 15, 2021	SYSTEM	\$208.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 38 on the current Payment Estimate.				
				<b>Overrun - Total</b>							<b>(\$208.50)</b>	
				<b>Overrun - Total</b>							<b>(\$208.50)</b>	
<b>0880 - Total</b>							<b>(\$208.50)</b>					
0890	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun	Overrun	4	Jul 1, 2020	SYSTEM	(\$11.50)					
				4	Jul 1, 2020	SYSTEM	\$11.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user fuller2 overriding Payment Estimate Exception 27 on the current Payment Estimate.				
				4	Jul 1, 2020	fullek2	(\$11.50)	Change order in progress.				
				5	Jul 16, 2020	SYSTEM	(\$11.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				5	Jul 16, 2020	SYSTEM	\$11.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user fuller2 overriding Payment Estimate Exception 31 on the current Payment Estimate.				
				6	Aug 3, 2020	SYSTEM	(\$11.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				6	Aug 3, 2020	SYSTEM	\$11.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
				7	Aug 17, 2020	SYSTEM	(\$11.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				7	Aug 17, 2020	SYSTEM	\$11.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
				8	Sep 1, 2020	SYSTEM	(\$11.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				8	Sep 1, 2020	SYSTEM	\$11.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
				9	Sep 16, 2020	SYSTEM	(\$11.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				9	Sep 16, 2020	SYSTEM	\$11.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 27 on the current Payment Estimate.				
				10	Oct 1, 2020	SYSTEM	(\$11.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				10	Oct 1, 2020	SYSTEM	\$11.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 27 on the current Payment Estimate.				
				11	Oct 16, 2020	SYSTEM	(\$11.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				11	Oct 16, 2020	SYSTEM	\$11.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 27 on the current Payment Estimate.				
				12	Nov 2, 2020	SYSTEM	(\$11.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
12	Nov 2, 2020	SYSTEM	\$11.50	This adjustment offsets the original system-generated Overrun Payment								



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0890	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun	Overrun		2020			Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
				13	Nov 16, 2020	SYSTEM	(\$11.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				13	Nov 16, 2020	SYSTEM	\$11.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user fuller2 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
				14	Dec 2, 2020	SYSTEM	(\$11.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				14	Dec 2, 2020	SYSTEM	\$11.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
				15	Dec 16, 2020	SYSTEM	(\$11.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				15	Dec 16, 2020	SYSTEM	\$11.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
				16	Jan 4, 2021	SYSTEM	(\$11.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				16	Jan 4, 2021	SYSTEM	\$11.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 41 on the current Payment Estimate.	
				17	Jan 15, 2021	SYSTEM	(\$11.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				17	Jan 15, 2021	SYSTEM	\$11.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 39 on the current Payment Estimate.	
				<b>Overrun - Total</b>					
<b>Overrun - Total</b>							<b>(\$11.50)</b>		
<b>0890 - Total</b>							<b>(\$11.50)</b>		
0900	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		3	Jun 16, 2020	SYSTEM	(\$9,213.40)		
				3	Jun 16, 2020	SYSTEM	\$9,213.40	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
	<b>- Total</b>							<b>\$0.00</b>	
	<b>Material - Total</b>							<b>\$0.00</b>	
	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	PPPS		15	Dec 16, 2020	fullek2	(\$1,018.80)	20% deduct until retro-reflectivity results are obtained.
					17	Jan 15, 2021	fullek2	\$1,018.80	20% previously withheld pending retro-reflectivity payment. Retro-reflectivity is acceptable so withheld amount of \$1018.80 is being paid.
	<b>PPPS - Total</b>							<b>\$0.00</b>	
	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL		7	Aug 17, 2020	fullek2	\$455.83	Results in e-projects under project file.
					<b>REFL - Total</b>				
	<b>Other Item Adjustment - Total</b>							<b>\$455.83</b>	
<b>0900 - Total</b>							<b>\$455.83</b>		
0910	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		3	Jun 16, 2020	SYSTEM	(\$9,031.60)		
				3	Jun 16, 2020	SYSTEM	\$9,031.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
	<b>- Total</b>							<b>\$0.00</b>	
	<b>Material - Total</b>							<b>\$0.00</b>	
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	PPPS		15	Dec 16, 2020	fullek2	(\$1,441.00)	20% deduct until retro-reflectivity results are obtained.
					17	Jan 15, 2021	fullek2	\$1,441.00	20% previously withheld pending retro-reflectivity payment. Retro-reflectivity is acceptable so withheld amount of 1441.00 is being paid.
<b>PPPS - Total</b>							<b>\$0.00</b>		
4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	REFL		7	Aug 17, 2020	fullek2	\$426.41	Results in e-projects under project file.	





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0910		Other Item Adjustment	REFL - Total				\$426.41		
	Other Item Adjustment - Total							\$426.41	
	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Overrun	Overrun	4	Jul 1, 2020	SYSTEM	(\$145.00)		
				4	Jul 1, 2020	SYSTEM	\$145.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user fuller2 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
				4	Jul 1, 2020	fullek2	(\$145.00)	Change order in progress.	
				5	Jul 16, 2020	SYSTEM	(\$145.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				5	Jul 16, 2020	SYSTEM	\$145.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user fuller2 overriding Payment Estimate Exception 32 on the current Payment Estimate.	
				6	Aug 3, 2020	fullek2	\$145.00	Change order approved.	
	Overrun - Total							\$0.00	
	Overrun - Total							\$0.00	
0910 - Total							\$426.41		
0920	PAVEMENT MARKING REMOVAL (SYMBOLS)	Overrun	Overrun	4	Jul 1, 2020	SYSTEM	(\$80.00)		
				4	Jul 1, 2020	SYSTEM	\$80.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user fuller2 overriding Payment Estimate Exception 29 on the current Payment Estimate.	
				4	Jul 1, 2020	fullek2	(\$80.00)	Change order in progress.	
				5	Jul 16, 2020	SYSTEM	(\$80.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				5	Jul 16, 2020	SYSTEM	\$80.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user fuller2 overriding Payment Estimate Exception 33 on the current Payment Estimate.	
				6	Aug 3, 2020	SYSTEM	(\$80.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				6	Aug 3, 2020	SYSTEM	\$80.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
				7	Aug 17, 2020	SYSTEM	(\$80.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				7	Aug 17, 2020	SYSTEM	\$80.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
				8	Sep 1, 2020	SYSTEM	(\$80.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				8	Sep 1, 2020	SYSTEM	\$80.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
				9	Sep 16, 2020	SYSTEM	(\$80.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				9	Sep 16, 2020	SYSTEM	\$80.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
				10	Oct 1, 2020	SYSTEM	(\$80.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				10	Oct 1, 2020	SYSTEM	\$80.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
				11	Oct 16, 2020	SYSTEM	(\$80.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				11	Oct 16, 2020	SYSTEM	\$80.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
				12	Nov 2, 2020	SYSTEM	(\$80.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
12	Nov 2, 2020	SYSTEM	\$80.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 28 on the current Payment Estimate.					



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0920	PAVEMENT MARKING REMOVAL (SYMBOLS)	Overrun	Overrun	13	Nov 16, 2020	SYSTEM	(\$80.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				13	Nov 16, 2020	SYSTEM	\$80.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user fuller2 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				14	Dec 2, 2020	SYSTEM	(\$80.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				14	Dec 2, 2020	SYSTEM	\$80.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 31 on the current Payment Estimate.
				15	Dec 16, 2020	SYSTEM	(\$80.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				15	Dec 16, 2020	SYSTEM	\$80.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 32 on the current Payment Estimate.
				16	Jan 4, 2021	SYSTEM	(\$80.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				16	Jan 4, 2021	SYSTEM	\$80.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user fuller2 overriding Payment Estimate Exception 42 on the current Payment Estimate.
				17	Jan 15, 2021	SYSTEM	(\$80.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				17	Jan 15, 2021	SYSTEM	\$80.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 40 on the current Payment Estimate.
				<b>Overrun - Total</b>				
<b>Overrun - Total</b>							<b>(\$80.00)</b>	
<b>0920 - Total</b>							<b>(\$80.00)</b>	
0980	MGS GUARDRAIL	Construction Stockpile		1	May 18, 2020	SYSTEM	\$8,104.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Oct 1, 2020	SYSTEM	(\$4,938.38)	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Oct 16, 2020	SYSTEM	(\$3,039.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				12	Nov 2, 2020	SYSTEM	(\$126.62)	Payment Estimate Item Adjustment generated Stockpile Transaction
				<b>- Total</b>				
<b>Construction Stockpile - Total</b>							<b>\$0.00</b>	
	MGS GUARDRAIL	Overrun	Overrun	12	Nov 2, 2020	SYSTEM	(\$287.50)	
				12	Nov 2, 2020	SYSTEM	\$287.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user fuller2 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				12	Nov 2, 2020	fullek2	(\$287.50)	Reducing payment by the amount of overrun until change order is processed.
				13	Nov 16, 2020	SYSTEM	(\$287.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				13	Nov 16, 2020	SYSTEM	\$287.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user fuller2 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				14	Dec 2, 2020	SYSTEM	(\$287.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				14	Dec 2, 2020	SYSTEM	\$287.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 32 on the current Payment Estimate.
				15	Dec 16, 2020	SYSTEM	(\$287.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				15	Dec 16, 2020	SYSTEM	\$287.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 33 on the current Payment Estimate.
				16	Jan 4, 2021	SYSTEM	(\$287.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				16	Jan 4, 2021	SYSTEM	\$287.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user fuller2 overriding Payment Estimate Exception 43 on the current Payment Estimate.
17	Jan 15, 2021	SYSTEM	(\$287.50)	Averaged Price Adjustment from this item on all previous payment estimates				



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0980	MGS GUARDRAIL	Overrun	Overrun		2021			of '0.00000' is applied (if non-zero).	
				17	Jan 15, 2021	SYSTEM	\$287.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user fullerK2 overriding Payment Estimate Exception 41 on the current Payment Estimate.	
	<b>Overrun - Total</b>						<b>(\$287.50)</b>		
	<b>Overrun - Total</b>						<b>(\$287.50)</b>		
<b>0980 - Total</b>						<b>(\$287.50)</b>			
0990	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		1	May 18, 2020	SYSTEM	\$1,785.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				11	Oct 16, 2020	SYSTEM	(\$1,785.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	<b>- Total</b>						<b>\$0.00</b>		
	<b>Construction Stockpile - Total</b>						<b>\$0.00</b>		
<b>0990 - Total</b>						<b>\$0.00</b>			
1000	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	Construction Stockpile		1	May 18, 2020	SYSTEM	\$823.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				11	Oct 16, 2020	SYSTEM	(\$823.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	<b>- Total</b>						<b>\$0.00</b>		
	<b>Construction Stockpile - Total</b>						<b>\$0.00</b>		
<b>1000 - Total</b>						<b>\$0.00</b>			
1010	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		1	May 18, 2020	SYSTEM	\$6,024.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				10	Oct 1, 2020	SYSTEM	(\$1,506.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				11	Oct 16, 2020	SYSTEM	(\$3,012.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				12	Nov 2, 2020	SYSTEM	(\$1,506.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	<b>- Total</b>						<b>\$0.00</b>		
	<b>Construction Stockpile - Total</b>						<b>\$0.00</b>		
	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Overrun	Overrun		12	Nov 2, 2020	SYSTEM	(\$2,900.00)	
					12	Nov 2, 2020	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user fullerK2 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					12	Nov 2, 2020	fullek2	(\$2,900.00)	Reducing payment by the amount of overrun until change order is processed.
					13	Nov 16, 2020	SYSTEM	(\$2,900.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					13	Nov 16, 2020	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fullerK2 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					14	Dec 2, 2020	SYSTEM	(\$2,900.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					14	Dec 2, 2020	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fullerK2 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					15	Dec 16, 2020	SYSTEM	(\$2,900.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				15	Dec 16, 2020	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fullerK2 overriding Payment Estimate Exception 34 on the current Payment Estimate.	
				16	Jan 4, 2021	SYSTEM	(\$2,900.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
	16	Jan 4, 2021	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user fullerK2 overriding Payment Estimate Exception 44 on the current Payment Estimate.				
	17	Jan 15, 2021	SYSTEM	(\$2,900.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
	17	Jan 15, 2021	SYSTEM	\$2,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) due to user fullerK2 overriding Payment Estimate Exception 42 on the current Payment Estimate.				



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1010		Overrun	Overrun - Total				(\$2,900.00)	
	Overrun - Total						(\$2,900.00)	
<b>1010 - Total</b>							<b>(\$2,900.00)</b>	
1020	MGS END ANCHOR	Construction Stockpile		1	May 18, 2020	SYSTEM	\$2,455.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Oct 16, 2020	SYSTEM	(\$2,455.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
<b>1020 - Total</b>							<b>\$0.00</b>	
1030	TRANSITION SECTION, 7.5 FT. POSTS	Construction Stockpile		1	May 18, 2020	SYSTEM	\$608.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Oct 16, 2020	SYSTEM	(\$608.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
<b>1030 - Total</b>							<b>\$0.00</b>	
1040	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		1	May 18, 2020	SYSTEM	\$14,960.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				10	Oct 1, 2020	SYSTEM	(\$4,488.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				11	Oct 16, 2020	SYSTEM	(\$7,480.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				12	Nov 2, 2020	SYSTEM	(\$2,992.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$0.00	
	Construction Stockpile - Total						\$0.00	
<b>1040 - Total</b>							<b>\$0.00</b>	
1070	CONDUIT, 3 IN. RIGID, PUSHED	Material		3	Jun 16, 2020	SYSTEM	(\$2,518.50)	
				3	Jun 16, 2020	SYSTEM	\$2,518.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user fuller2 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				4	Jul 1, 2020	SYSTEM	(\$2,518.50)	
				4	Jul 1, 2020	SYSTEM	\$2,518.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user fuller2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				5	Jul 16, 2020	SYSTEM	(\$2,518.50)	
				5	Jul 16, 2020	SYSTEM	\$2,518.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				6	Aug 3, 2020	SYSTEM	(\$2,639.25)	
				6	Aug 3, 2020	SYSTEM	\$2,639.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	CONDUIT, 3 IN. RIGID, PUSHED	Overrun	Overrun	3	Jun 16, 2020	SYSTEM	(\$1,552.50)	
				3	Jun 16, 2020	SYSTEM	\$1,552.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) overriding Payment Estimate Exception 30 on the current Payment Estimate.
				3	Jun 16, 2020	fullek2	(\$1,552.50)	
				4	Jul 1, 2020	SYSTEM	(\$1,552.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				4	Jul 1, 2020	SYSTEM	\$1,552.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) overriding Payment Estimate Exception 30 on the current Payment Estimate.
				5	Jul 16, 2020	SYSTEM	(\$1,552.50)	Averaged Price Adjustment from this item on all previous payment estimates



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1070	CONDUIT, 3 IN. RIGID, PUSHED	Overrun	Overrun		2020			of '0.00000' is applied (if non-zero).
				5	Jul 16, 2020	SYSTEM	\$1,552.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) overriding Payment Estimate Exception 34 on the current Payment Estimate.
				6	Aug 3, 2020	SYSTEM	\$120.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) overriding Payment Estimate Exception 25 on the current Payment Estimate.
				6	Aug 3, 2020	SYSTEM	(\$120.75)	
				6	Aug 3, 2020	fullek2	\$1,552.50	Change Order has been approved.
				6	Aug 3, 2020	fullek2	(\$120.75)	Overrun of 7 feet.
				7	Aug 17, 2020	SYSTEM	(\$120.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				7	Aug 17, 2020	SYSTEM	\$120.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 27 on the current Payment Estimate.
				8	Sep 1, 2020	SYSTEM	(\$120.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				8	Sep 1, 2020	SYSTEM	\$120.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 32 on the current Payment Estimate.
				9	Sep 16, 2020	SYSTEM	(\$120.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				9	Sep 16, 2020	SYSTEM	\$120.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user fuller2 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$120.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				10	Oct 1, 2020	SYSTEM	\$120.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user fuller2 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$120.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				11	Oct 16, 2020	SYSTEM	\$120.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user fuller2 overriding Payment Estimate Exception 29 on the current Payment Estimate.
				12	Nov 2, 2020	SYSTEM	(\$120.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				12	Nov 2, 2020	SYSTEM	\$120.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user fuller2 overriding Payment Estimate Exception 31 on the current Payment Estimate.
				13	Nov 16, 2020	SYSTEM	(\$120.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				13	Nov 16, 2020	SYSTEM	\$120.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 30 on the current Payment Estimate.
				14	Dec 2, 2020	SYSTEM	(\$120.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				14	Dec 2, 2020	SYSTEM	\$120.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 34 on the current Payment Estimate.
				15	Dec 16, 2020	SYSTEM	(\$120.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				15	Dec 16, 2020	SYSTEM	\$120.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user fuller2 overriding Payment Estimate Exception 35 on the current Payment Estimate.
				16	Jan 4, 2021	SYSTEM	(\$120.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				16	Jan 4, 2021	SYSTEM	\$120.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user fuller2 overriding Payment Estimate Exception 45 on the current Payment Estimate.
				17	Jan 15, 2021	SYSTEM	(\$120.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				17	Jan 15, 2021	SYSTEM	\$120.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user fuller2 overriding Payment Estimate Exception 43 on the current Payment Estimate.



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1070		Overrun	<b>Overrun - Total</b>				(\$120.75)	
	<b>Overrun - Total</b>						(\$120.75)	
<b>1070 - Total</b>							(\$120.75)	
1110	SH-FLAT SHEET - SIGNAL SIGN	Material						
				6	Aug 3, 2020	SYSTEM	(\$1,449.30)	
				6	Aug 3, 2020	SYSTEM	\$1,449.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user fullerK2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				7	Aug 17, 2020	SYSTEM	(\$1,449.30)	
				7	Aug 17, 2020	SYSTEM	\$1,449.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user fullerK2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				8	Sep 1, 2020	SYSTEM	(\$1,449.30)	
				8	Sep 1, 2020	SYSTEM	\$1,449.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user fullerK2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				9	Sep 16, 2020	SYSTEM	(\$1,449.30)	
				9	Sep 16, 2020	SYSTEM	\$1,449.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user fullerK2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$1,449.30)	
				10	Oct 1, 2020	SYSTEM	\$1,449.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user fullerK2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$1,449.30)	
				11	Oct 16, 2020	SYSTEM	\$1,449.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user fullerK2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				12	Nov 2, 2020	SYSTEM	(\$1,449.30)	
				12	Nov 2, 2020	SYSTEM	\$1,449.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user fullerK2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				13	Nov 16, 2020	SYSTEM	(\$1,449.30)	
				13	Nov 16, 2020	SYSTEM	\$1,449.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user fullerK2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				14	Dec 2, 2020	SYSTEM	(\$1,449.30)	
				14	Dec 2, 2020	SYSTEM	\$1,449.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user fullerK2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				15	Dec 16, 2020	SYSTEM	(\$1,449.30)	
				15	Dec 16, 2020	SYSTEM	\$1,449.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user fullerK2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				16	Jan 4, 2021	SYSTEM	(\$1,449.30)	
				16	Jan 4, 2021	SYSTEM	\$1,449.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user fullerK2 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				17	Jan 15, 2021	SYSTEM	(\$1,449.30)	
				17	Jan 15, 2021	SYSTEM	\$1,449.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user fullerK2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
			<b>- Total</b>				<b>\$0.00</b>	
	<b>Material - Total</b>						<b>\$0.00</b>	
<b>1110 - Total</b>							<b>\$0.00</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1130	POST, SIGNAL 8 FT. OR 2.4 M	Material		4	Jul 1, 2020	SYSTEM	(\$807.00)	
				4	Jul 1, 2020	SYSTEM	\$807.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user fuller2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				5	Jul 16, 2020	SYSTEM	(\$807.00)	
				5	Jul 16, 2020	SYSTEM	\$807.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user fuller2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				6	Aug 3, 2020	SYSTEM	(\$807.00)	
				6	Aug 3, 2020	SYSTEM	\$807.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				7	Aug 17, 2020	SYSTEM	(\$807.00)	
				7	Aug 17, 2020	SYSTEM	\$807.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user fuller2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				8	Sep 1, 2020	SYSTEM	(\$807.00)	
				8	Sep 1, 2020	SYSTEM	\$807.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user fuller2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				9	Sep 16, 2020	SYSTEM	(\$807.00)	
				9	Sep 16, 2020	SYSTEM	\$807.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$807.00)	
				10	Oct 1, 2020	SYSTEM	\$807.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$807.00)	
				11	Oct 16, 2020	SYSTEM	\$807.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				12	Nov 2, 2020	SYSTEM	(\$807.00)	
				12	Nov 2, 2020	SYSTEM	\$807.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				13	Nov 16, 2020	SYSTEM	(\$807.00)	
				13	Nov 16, 2020	SYSTEM	\$807.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				14	Dec 2, 2020	SYSTEM	(\$807.00)	
				14	Dec 2, 2020	SYSTEM	\$807.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user fuller2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				15	Dec 16, 2020	SYSTEM	(\$807.00)	
				15	Dec 16, 2020	SYSTEM	\$807.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user fuller2 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				16	Jan 4, 2021	SYSTEM	(\$807.00)	
				16	Jan 4, 2021	SYSTEM	\$807.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user fuller2 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				17	Jan 15, 2021	SYSTEM	(\$807.00)	
				17	Jan 15, 2021	SYSTEM	\$807.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user fuller2 overriding Payment



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1130	POST, SIGNAL 8 FT. OR 2.4 M	Material						Estimate Exception 23 on the current Payment Estimate.
			<b>- Total</b>				<b>\$0.00</b>	
	<b>Material - Total</b>						<b>\$0.00</b>	
<b>1130 - Total</b>							<b>\$0.00</b>	
1150	CABLE, 16 AWG 2 CONDUCTOR	Material		3	Jun 16, 2020	SYSTEM	(\$1,743.30)	
				3	Jun 16, 2020	SYSTEM	\$1,743.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user fuller2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				4	Jul 1, 2020	SYSTEM	(\$1,743.30)	
				4	Jul 1, 2020	SYSTEM	\$1,743.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				5	Jul 16, 2020	SYSTEM	(\$1,743.30)	
				5	Jul 16, 2020	SYSTEM	\$1,743.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user fuller2 overriding Payment Estimate Exception 20 on the current Payment Estimate.
			<b>- Total</b>				<b>\$0.00</b>	
	<b>Material - Total</b>						<b>\$0.00</b>	
	CABLE, 16 AWG 2 CONDUCTOR	Overrun	Overrun	3	Jun 16, 2020	SYSTEM	(\$1,013.20)	
				3	Jun 16, 2020	SYSTEM	\$1,013.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) overriding Payment Estimate Exception 31 on the current Payment Estimate.
				3	Jun 16, 2020	fullek2	(\$1,013.20)	
				4	Jul 1, 2020	SYSTEM	(\$1,013.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				4	Jul 1, 2020	SYSTEM	\$1,013.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) overriding Payment Estimate Exception 31 on the current Payment Estimate.
				5	Jul 16, 2020	SYSTEM	(\$1,013.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				5	Jul 16, 2020	SYSTEM	\$1,013.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) overriding Payment Estimate Exception 35 on the current Payment Estimate.
				6	Aug 3, 2020	fullek2	\$1,013.20	Change order approved.
			<b>Overrun - Total</b>				<b>\$0.00</b>	
	<b>Overrun - Total</b>						<b>\$0.00</b>	
<b>1150 - Total</b>							<b>\$0.00</b>	
1160	CABLE, 16 AWG 5 CONDUCTOR	Material		3	Jun 16, 2020	SYSTEM	(\$953.75)	
				3	Jun 16, 2020	SYSTEM	\$953.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user fuller2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				4	Jul 1, 2020	SYSTEM	(\$953.75)	
				4	Jul 1, 2020	SYSTEM	\$953.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user fuller2 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				5	Jul 16, 2020	SYSTEM	(\$953.75)	
				5	Jul 16, 2020	SYSTEM	\$953.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) due to user fuller2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
			<b>- Total</b>				<b>\$0.00</b>	
	<b>Material - Total</b>						<b>\$0.00</b>	
	CABLE, 16 AWG 5 CONDUCTOR	Overrun	Overrun	3	Jun 16, 2020	SYSTEM	(\$883.75)	
				3	Jun 16, 2020	SYSTEM	\$883.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 32 on the current Payment Estimate.





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1160	CABLE, 16 AWG 5 CONDUCTOR	Overrun	Overrun	3	Jun 16, 2020	fullek2	(\$883.75)	
				4	Jul 1, 2020	SYSTEM	(\$883.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				4	Jul 1, 2020	SYSTEM	\$883.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) overriding Payment Estimate Exception 32 on the current Payment Estimate.
				5	Jul 16, 2020	SYSTEM	(\$883.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				5	Jul 16, 2020	SYSTEM	\$883.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) overriding Payment Estimate Exception 36 on the current Payment Estimate.
				6	Aug 3, 2020	fullek2	\$883.75	Change order approved.
				<b>Overrun - Total</b>				
<b>Overrun - Total</b>							<b>\$0.00</b>	
<b>1160 - Total</b>							<b>\$0.00</b>	
1170	CABLE, LOOP DETECTOR, IN DUCT	Material		3	Jun 16, 2020	SYSTEM	(\$21,086.52)	
				3	Jun 16, 2020	SYSTEM	\$21,086.52	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user fuller2 overriding Payment Estimate Exception 23 on the current Payment Estimate.
				4	Jul 1, 2020	SYSTEM	(\$27,332.76)	
				4	Jul 1, 2020	SYSTEM	\$27,332.76	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				5	Jul 16, 2020	SYSTEM	(\$27,332.76)	
				5	Jul 16, 2020	SYSTEM	\$27,332.76	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user fuller2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				<b>- Total</b>				
<b>Material - Total</b>							<b>\$0.00</b>	
1170	CABLE, LOOP DETECTOR, IN DUCT	Overrun	Overrun	4	Jul 1, 2020	SYSTEM	(\$2,653.56)	
				4	Jul 1, 2020	SYSTEM	\$2,653.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) overriding Payment Estimate Exception 33 on the current Payment Estimate.
				4	Jul 1, 2020	fullek2	(\$2,653.56)	Change order in progress.
				5	Jul 16, 2020	SYSTEM	(\$2,653.56)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				5	Jul 16, 2020	SYSTEM	\$2,653.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) overriding Payment Estimate Exception 37 on the current Payment Estimate.
				6	Aug 3, 2020	SYSTEM	(\$2,653.56)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				6	Aug 3, 2020	SYSTEM	\$2,653.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user fuller2 overriding Payment Estimate Exception 26 on the current Payment Estimate.
				7	Aug 17, 2020	SYSTEM	(\$2,653.56)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				7	Aug 17, 2020	SYSTEM	\$2,653.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 28 on the current Payment Estimate.
				8	Sep 1, 2020	SYSTEM	(\$2,653.56)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				8	Sep 1, 2020	SYSTEM	\$2,653.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 33 on the current Payment Estimate.
				9	Sep 16, 2020	SYSTEM	(\$2,653.56)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				9	Sep 16, 2020	SYSTEM	\$2,653.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user fuller2 overriding Payment Estimate Exception 30 on the current Payment Estimate.



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
1170	CABLE, LOOP DETECTOR, IN DUCT	Overrun	Overrun	10	Oct 1, 2020	SYSTEM	(\$2,653.56)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				10	Oct 1, 2020	SYSTEM	\$2,653.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) due to user fuller2 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
				11	Oct 16, 2020	SYSTEM	(\$2,653.56)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				11	Oct 16, 2020	SYSTEM	\$2,653.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) due to user fuller2 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
				12	Nov 2, 2020	SYSTEM	(\$2,653.56)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				12	Nov 2, 2020	SYSTEM	\$2,653.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user fuller2 overriding Payment Estimate Exception 32 on the current Payment Estimate.				
				14	Dec 2, 2020	SYSTEM	(\$1,648.92)					
				14	Dec 2, 2020	SYSTEM	\$1,648.92	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 35 on the current Payment Estimate.				
				14	Dec 2, 2020	fullek2	\$1,004.64	Adjusting the overrun amount to adjust to the current quantity installed and amount authorized by the contract and change order.				
				15	Dec 16, 2020	SYSTEM	(\$1,648.92)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				15	Dec 16, 2020	SYSTEM	\$1,648.92	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user fuller2 overriding Payment Estimate Exception 36 on the current Payment Estimate.				
				16	Jan 4, 2021	SYSTEM	(\$1,648.92)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				16	Jan 4, 2021	SYSTEM	\$1,648.92	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user fuller2 overriding Payment Estimate Exception 46 on the current Payment Estimate.				
				17	Jan 15, 2021	SYSTEM	(\$1,648.92)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).				
				17	Jan 15, 2021	SYSTEM	\$1,648.92	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user fuller2 overriding Payment Estimate Exception 44 on the current Payment Estimate.				
								<b>Overrun - Total</b>			(\$1,648.92)	
								<b>Overrun - Total</b>			(\$1,648.92)	
				<b>1170 - Total</b>			(\$1,648.92)					
1180	BASE, CONCRETE	Material		3	Jun 16, 2020	SYSTEM	(\$5,889.00)					
				3	Jun 16, 2020	SYSTEM	\$5,889.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user fuller2 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
				4	Jul 1, 2020	SYSTEM	(\$5,889.00)					
				4	Jul 1, 2020	SYSTEM	\$5,889.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) due to user fuller2 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
				5	Jul 16, 2020	SYSTEM	(\$5,889.00)					
				5	Jul 16, 2020	SYSTEM	\$5,889.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user fuller2 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
				6	Aug 3, 2020	SYSTEM	(\$5,889.00)					
				6	Aug 3, 2020	SYSTEM	\$5,889.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
				7	Aug 17, 2020	SYSTEM	(\$5,889.00)					
				7	Aug 17, 2020	SYSTEM	\$5,889.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user fuller2 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
				8	Sep 1, 2020	SYSTEM	(\$5,889.00)					



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
1180	BASE, CONCRETE	Material		8	Sep 1, 2020	SYSTEM	\$5,889.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user fuller2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				9	Sep 16, 2020	SYSTEM	(\$5,889.00)	
				9	Sep 16, 2020	SYSTEM	\$5,889.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$5,889.00)	
				10	Oct 1, 2020	SYSTEM	\$5,889.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$5,889.00)	
				11	Oct 16, 2020	SYSTEM	\$5,889.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				12	Nov 2, 2020	SYSTEM	(\$5,889.00)	
				12	Nov 2, 2020	SYSTEM	\$5,889.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				13	Nov 16, 2020	SYSTEM	(\$5,889.00)	
				13	Nov 16, 2020	SYSTEM	\$5,889.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user fuller2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				14	Dec 2, 2020	SYSTEM	(\$5,889.00)	
				14	Dec 2, 2020	SYSTEM	\$5,889.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0027) due to user fuller2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
				15	Dec 16, 2020	SYSTEM	(\$5,889.00)	
				15	Dec 16, 2020	SYSTEM	\$5,889.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user fuller2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				16	Jan 4, 2021	SYSTEM	(\$5,889.00)	
				16	Jan 4, 2021	SYSTEM	\$5,889.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user fuller2 overriding Payment Estimate Exception 27 on the current Payment Estimate.
17	Jan 15, 2021	SYSTEM	(\$5,889.00)					
17	Jan 15, 2021	SYSTEM	\$5,889.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user fuller2 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
			<b>- Total</b>				<b>\$0.00</b>	
<b>Material - Total</b>							<b>\$0.00</b>	
	BASE, CONCRETE	Overrun	Overrun	3	Jun 16, 2020	SYSTEM	(\$1,359.00)	
				3	Jun 16, 2020	SYSTEM	\$1,359.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) overriding Payment Estimate Exception 33 on the current Payment Estimate.
				3	Jun 16, 2020	fullek2	(\$1,359.00)	
				4	Jul 1, 2020	SYSTEM	(\$1,359.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				4	Jul 1, 2020	SYSTEM	\$1,359.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0030) overriding Payment Estimate Exception 34 on the current Payment Estimate.
				5	Jul 16, 2020	SYSTEM	(\$1,359.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
				5	Jul 16, 2020	SYSTEM	\$1,359.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0031) overriding Payment Estimate Exception 38 on the current Payment Estimate.
				6	Aug 3, 2020	fullek2	\$1,359.00	Change order approved.



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Line Item Adjustments - All Estimates**

Report Generated on January 18, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
1180	BASE, CONCRETE	Overrun	Overrun		2020						
				<b>Overrun - Total</b>						<b>\$0.00</b>	
				<b>Overrun - Total</b>						<b>\$0.00</b>	
<b>1180 - Total</b>							<b>\$0.00</b>				
1220	MISC. PEDESTRIAN PUSH BUTTON STANCHION	Overrun	Overrun	4	Jul 1, 2020	SYSTEM	(\$2,612.00)				
				4	Jul 1, 2020	SYSTEM	\$2,612.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0032) due to user fuller2 overriding Payment Estimate Exception 35 on the current Payment Estimate.			
				4	Jul 1, 2020	fullek2	(\$2,612.00)	Change order in progress.			
				5	Jul 16, 2020	SYSTEM	(\$2,612.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
				5	Jul 16, 2020	SYSTEM	\$2,612.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0033) due to user fuller2 overriding Payment Estimate Exception 39 on the current Payment Estimate.			
				6	Aug 3, 2020	fullek2	\$2,612.00	Change order approved.			
				<b>Overrun - Total</b>						<b>\$0.00</b>	
<b>Overrun - Total</b>						<b>\$0.00</b>					
<b>1220 - Total</b>							<b>\$0.00</b>				
5103	MISC. ASPHALTIC CONCRETE MIXTURE (SP095-1835C)	Overrun	Overrun	13	Nov 16, 2020	SYSTEM	(\$8,171.28)				
				13	Nov 16, 2020	SYSTEM	\$8,171.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user fuller2 overriding Payment Estimate Exception 31 on the current Payment Estimate.			
				13	Nov 16, 2020	fullek2	(\$8,171.28)	Change order forthcoming.			
				14	Dec 2, 2020	SYSTEM	(\$8,171.28)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
				14	Dec 2, 2020	SYSTEM	\$8,171.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user fuller2 overriding Payment Estimate Exception 36 on the current Payment Estimate.			
				15	Dec 16, 2020	SYSTEM	(\$8,171.28)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
				15	Dec 16, 2020	SYSTEM	\$8,171.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user fuller2 overriding Payment Estimate Exception 37 on the current Payment Estimate.			
				16	Jan 4, 2021	SYSTEM	(\$8,171.28)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
				16	Jan 4, 2021	SYSTEM	\$8,171.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) due to user fuller2 overriding Payment Estimate Exception 47 on the current Payment Estimate.			
				17	Jan 15, 2021	SYSTEM	(\$8,171.28)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
				17	Jan 15, 2021	SYSTEM	\$8,171.28	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) due to user fuller2 overriding Payment Estimate Exception 45 on the current Payment Estimate.			
<b>Overrun - Total</b>						<b>(\$8,171.28)</b>					
<b>Overrun - Total</b>						<b>(\$8,171.28)</b>					
<b>5103 - Total</b>							<b>(\$8,171.28)</b>				
<b>Overall - Total</b>							<b>(\$48,116.17)</b>				