



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 17, 2021

Pay Estimate Created Date: December 17, 2020

Final Estimate Number 15	Contract ID 200320-F10 Prime Contractor R. V. Wagner, Inc.	Pay Period Start December 2, 2020 Pay Period End December 8, 2020	Original Contract Amount \$819,381.50 Net Change Order Amount (\$29,566.70) Current Contract Amount \$789,814.80
------------------------------------	---	--	---

Approval Date		By User
March 11, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	morgac1
March 11, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
March 17, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 2, 2020	November 2, 2020	October 30, 2020	100.00%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date	January 19, 2021	January 19, 2021	Milestone - Completion Date	November 2, 2020	November 2, 2020	Milestone Complete	
Awarded Date	April 1, 2020	April 1, 2020					
Letting Date	March 20, 2020	March 20, 2020					
Notice to Proceed Date	May 4, 2020	May 4, 2020					
Open to Traffic Date							
Work Began Date	May 4, 2020	May 4, 2020					

Contract Total Pay For Estimate No. 15			
	This Estimate	Previous	To Date
200320-F10			
Total Posted Items Pay	\$0.00	\$789,814.80	\$789,814.80
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$0.00	\$789,814.80	\$789,814.80

Items Paid This Estimate Period
No Data Available

Contract Adjustments This Estimate
No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate
No Data Available



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on March 17, 2021

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3287	FAF 30-1(47)	6 Bridge rehabilitations	Various	JEFFERSON	on Routes 30, B, NN and MM

Totals by Job Numbers			
-----------------------	--	--	--

		This Estimate	Previous	To Date
J6S3287	Posted Item Pay	\$0.00	\$789,814.80	\$789,814.80
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$789,814.80	\$789,814.80
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on March 17, 2021

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 17, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-F10	J6S3287	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$12,000.00	\$12,000.00
		0001	0020	2159903	MISC.Modified Shaping Slopes, Class III	2,945.00	0.00	2,945.00	LF	2,945.00	\$9.50	\$27,977.50
		0001	0030	2164000	CURB REMOVAL	25.00	0.00	25.00	LF	25.00	\$6.00	\$150.00
		0001	0040	4135000	BITUMINOUS PAVEMENT CRACK SEALING	48.00	-48.00	0.00	LF	0.00	\$24.00	\$0.00
		0001	0050	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	25.00	0.00	25.00	LF	25.00	\$36.00	\$900.00
		0001	0060	6113020	FURNISHING TYPE 2 ROCK BLANKET	430.00	0.00	430.00	CUYD	430.00	\$34.00	\$14,620.00
		0001	0070	6113040	PLACING TYPE 2 ROCK BLANKET	430.00	0.00	430.00	CUYD	430.00	\$20.00	\$8,600.00
		0001	0080	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	0.10	-0.10	0.00	TONS	0.00	\$11,000.00	\$0.00
		0001	0090	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	4.40	-4.40	0.00	SQYD	0.00	\$215.00	\$0.00
		0001	0100	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$37,000.00	\$37,000.00
		0001	0110	6169902	MISC.NTCIP CHANGEABLE MESSAGE SIGN WITH COMM. INTERFACE, CONTRACTOR FURNISHED/RETAINED	4.00	0.00	4.00	EA	4.00	\$3,350.00	\$13,400.00
		0001	0120	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$62,000.00	\$62,000.00
		0001	0130	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,297.00	0.00	1,297.00	LF	1,297.00	\$1.05	\$1,361.85
		0001	0140	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,523.00	0.00	1,523.00	LF	1,523.00	\$1.05	\$1,599.15
		0001	0150	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	592.00	0.00	592.00	LF	592.00	\$1.05	\$621.60
		0001	0160	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	592.00	0.00	592.00	LF	592.00	\$1.05	\$621.60
		0001	0170	6214600A	FLOWABLE BACKFILL	5.00	0.00	5.00	CUYD	5.00	\$450.00	\$2,250.00
		0001	0180	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	211.00	-211.00	0.00	SQYD	0.00	\$27.00	\$0.00
		0001	0190	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	643.00	-643.00	0.00	SQYD	0.00	\$2.40	\$0.00
		0001	0200	8061019	SILT FENCE	740.00	-740.00	0.00	LF	0.00	\$4.00	\$0.00
		0010	0210	6061060	MGS GUARDRAIL	1,783.00	0.00	1,783.00	LF	1,783.00	\$20.20	\$36,016.60
		0010	0220	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	8.00	0.00	8.00	EA	8.00	\$3,200.00	\$25,600.00
		0010	0230	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	0.00	3.00	EA	3.00	\$3,100.00	\$9,300.00
		0010	0240	6061074	MGS HEIGHT AND BLOCK TRANSITION	2.00	0.00	2.00	EA	2.00	\$640.00	\$1,280.00
		0010	0250	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00
		0010	0260	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	12.00	0.00	12.00	EA	12.00	\$2,800.00	\$33,600.00
		0030	0270	9029902	MISC.MISC. PULLBOX ADJUSTMENT	1.00	0.00	1.00	EA	1.00	\$1,200.00	\$1,200.00
		0070	0280	2062000	CLASS 2 EXCAVATION	16.00	0.00	16.00	CUYD	16.00	\$770.00	\$12,320.00
		0070	0290	6233000	EPOXY POLYMER WEARING SURFACE	893.00	0.00	893.00	SQYD	893.00	\$35.00	\$31,255.00
		0070	0300	7040113	CLEANING AND EPOXY COATING	18.00	-18.00	0.00	SQFT	0.00	\$74.00	\$0.00
		0070	0310	7049902	MISC.FRP PILE JACKETING SYSTEM	14.00	0.00	14.00	EA	14.00	\$3,300.00	\$46,200.00
		0070	0320	7049904	MISC.REPAIRING BRIDGE APPROACH SLAB (HALF-SOLING)	50.00	0.00	50.00	SQFT	50.00	\$112.00	\$5,600.00
		0070	0330	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$11,500.00	\$11,500.00
		0070	0340	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$5,300.00	\$5,300.00
		0070	0350	7173002	SILICONE EXPANSION JOINT SEALANT	116.00	0.00	116.00	LF	116.00	\$33.80	\$3,920.80
		0071	0360	2062000	CLASS 2 EXCAVATION	18.00	0.00	18.00	CUYD	18.00	\$850.00	\$15,300.00
		0071	0370	6233000	EPOXY POLYMER WEARING SURFACE	1,116.00	0.00	1,116.00	SQYD	1,116.00	\$32.50	\$36,270.00
		0071	0380	7040113	CLEANING AND EPOXY COATING	7.00	-7.00	0.00	SQFT	0.00	\$74.00	\$0.00
		0071	0390	7049902	MISC.FRP PILE JACKETING SYSTEM	16.00	0.00	16.00	EA	16.00	\$3,550.00	\$56,800.00
		0071	0400	7049904	MISC.REPAIRING BRIDGE APPROACH SLAB (HALF-SOLING)	180.00	-89.00	91.00	SQFT	91.00	\$86.50	\$7,871.50
		0071	0410	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$11,900.00	\$11,900.00
		0071	0420	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$5,300.00	\$5,300.00
		0071	0430	7173002	SILICONE EXPANSION JOINT SEALANT	189.00	0.00	189.00	LF	189.00	\$32.50	\$6,142.50



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 17, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-F10	J6S3287	0072	0440	6233000	EPOXY POLYMER WEARING SURFACE	946.00	0.00	946.00	SQYD	946.00	\$34.00	\$32,164.00
		0072	0450	7040113	CLEANING AND EPOXY COATING	60.00	-30.00	30.00	SQFT	30.00	\$74.00	\$2,220.00
		0072	0460	7129902	MISC.CORED SLAB DRAINS	18.00	0.00	18.00	EA	18.00	\$1,000.00	\$18,000.00
		0072	0470	7173002	SILICONE EXPANSION JOINT SEALANT	138.00	0.00	138.00	LF	138.00	\$37.00	\$5,106.00
		0073	0480	2062000	CLASS 2 EXCAVATION	16.00	0.00	16.00	CUYD	16.00	\$840.00	\$13,440.00
		0073	0490	6233000	EPOXY POLYMER WEARING SURFACE	1,415.00	0.00	1,415.00	SQYD	1,415.00	\$35.50	\$50,232.50
		0073	0500	7049902	MISC.FRP PILE JACKETING SYSTEM	14.00	0.00	14.00	EA	14.00	\$3,150.00	\$44,100.00
		0073	0510	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$11,800.00	\$11,800.00
		0073	0520	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$5,300.00	\$5,300.00
		0073	0530	7173002	SILICONE EXPANSION JOINT SEALANT	134.00	0.00	134.00	LF	134.00	\$37.00	\$4,958.00
		0074	0540	6233000	EPOXY POLYMER WEARING SURFACE	969.00	0.00	969.00	SQYD	969.00	\$33.80	\$32,752.20
		0074	0550	7173002	SILICONE EXPANSION JOINT SEALANT	123.00	0.00	123.00	LF	123.00	\$38.00	\$4,674.00
		0075	0560	6233000	EPOXY POLYMER WEARING SURFACE	266.00	0.00	266.00	SQYD	266.00	\$65.00	\$17,290.00
		0075	0570	7173002	SILICONE EXPANSION JOINT SEALANT	110.00	-110.00	0.00	LF	0.00	\$40.00	\$0.00
		Project J6S3287 - Total Value Posted to Date as of Report Generated Date										
200320-F10 Overall - Total Value Posted to Date as of Report Generated Date											\$789,814.80	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 17, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on March 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0050	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material		1	May 18, 2020	SYSTEM	(\$900.00)	
				1	May 18, 2020	SYSTEM	\$900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				2	Jun 3, 2020	SYSTEM	(\$900.00)	
				2	Jun 3, 2020	SYSTEM	\$900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				3	Jun 16, 2020	SYSTEM	(\$900.00)	
				3	Jun 16, 2020	SYSTEM	\$900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				4	Jul 1, 2020	SYSTEM	(\$900.00)	
				4	Jul 1, 2020	SYSTEM	\$900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				5	Jul 17, 2020	SYSTEM	(\$900.00)	
				5	Jul 17, 2020	SYSTEM	\$900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				6	Aug 3, 2020	SYSTEM	(\$900.00)	
				6	Aug 3, 2020	SYSTEM	\$900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				7	Aug 17, 2020	SYSTEM	(\$900.00)	
				7	Aug 17, 2020	SYSTEM	\$900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				8	Sep 3, 2020	SYSTEM	(\$900.00)	
				8	Sep 3, 2020	SYSTEM	\$900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				9	Sep 16, 2020	SYSTEM	(\$900.00)	
				9	Sep 16, 2020	SYSTEM	\$900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				10	Oct 1, 2020	SYSTEM	(\$900.00)	
				10	Oct 1, 2020	SYSTEM	\$900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$900.00)	
				11	Oct 16, 2020	SYSTEM	\$900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				12	Nov 2, 2020	SYSTEM	(\$900.00)	
				12	Nov 2, 2020	SYSTEM	\$900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				13	Nov 16, 2020	SYSTEM	(\$900.00)	
				13	Nov 16, 2020	SYSTEM	\$900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				14	Dec 2, 2020	SYSTEM	(\$900.00)	
				14	Dec 2, 2020	SYSTEM	\$900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user steppr1 overriding Payment



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on March 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0050	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material						Estimate Exception 1 on the current Payment Estimate.	
			- Total					\$0.00	
			Material - Total					\$0.00	
0050 - Total							\$0.00		
0060	FURNISHING TYPE 2 ROCK BLANKET	Material		3	Jun 16, 2020	SYSTEM	(\$14,620.00)		
				3	Jun 16, 2020	SYSTEM	\$14,620.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
			- Total					\$0.00	
			Material - Total					\$0.00	
0060 - Total							\$0.00		
0130	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		5	Jul 17, 2020	SYSTEM	(\$1,361.85)		
				5	Jul 17, 2020	SYSTEM	\$1,361.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				6	Aug 3, 2020	SYSTEM	(\$1,361.85)		
				6	Aug 3, 2020	SYSTEM	\$1,361.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				7	Aug 17, 2020	SYSTEM	(\$1,361.85)		
				7	Aug 17, 2020	SYSTEM	\$1,361.85	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
			- Total					\$0.00	
Material - Total					\$0.00				
0130 - Total							\$0.00		
0140	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		5	Jul 17, 2020	SYSTEM	(\$1,599.15)		
				5	Jul 17, 2020	SYSTEM	\$1,599.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				6	Aug 3, 2020	SYSTEM	(\$1,599.15)		
				6	Aug 3, 2020	SYSTEM	\$1,599.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				7	Aug 17, 2020	SYSTEM	(\$1,599.15)		
				7	Aug 17, 2020	SYSTEM	\$1,599.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
			- Total					\$0.00	
Material - Total					\$0.00				
0140 - Total							\$0.00		
0150	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		5	Jul 17, 2020	SYSTEM	(\$621.60)		
				5	Jul 17, 2020	SYSTEM	\$621.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				6	Aug 3, 2020	SYSTEM	(\$621.60)		
				6	Aug 3, 2020	SYSTEM	\$621.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				7	Aug 17, 2020	SYSTEM	(\$621.60)		
				7	Aug 17, 2020	SYSTEM	\$621.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on March 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0150		Material	- Total				\$0.00	
	Material - Total						\$0.00	
0150 - Total							\$0.00	
0160	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		5	Jul 17, 2020	SYSTEM	(\$621.60)	
				5	Jul 17, 2020	SYSTEM	\$621.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				6	Aug 3, 2020	SYSTEM	(\$621.60)	
				6	Aug 3, 2020	SYSTEM	\$621.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				7	Aug 17, 2020	SYSTEM	(\$621.60)	
				7	Aug 17, 2020	SYSTEM	\$621.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				- Total				\$0.00
	Material - Total						\$0.00	
0160 - Total							\$0.00	
0170	FLOWABLE BACKFILL	Material		1	May 18, 2020	SYSTEM	(\$2,250.00)	
				1	May 18, 2020	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				2	Jun 3, 2020	SYSTEM	(\$2,250.00)	
				2	Jun 3, 2020	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				3	Jun 16, 2020	SYSTEM	(\$2,250.00)	
				3	Jun 16, 2020	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				4	Jul 1, 2020	SYSTEM	(\$2,250.00)	
				4	Jul 1, 2020	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				5	Jul 17, 2020	SYSTEM	(\$2,250.00)	
				5	Jul 17, 2020	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				6	Aug 3, 2020	SYSTEM	(\$2,250.00)	
				6	Aug 3, 2020	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				7	Aug 17, 2020	SYSTEM	(\$2,250.00)	
				7	Aug 17, 2020	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				8	Sep 3, 2020	SYSTEM	(\$2,250.00)	
				8	Sep 3, 2020	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				9	Sep 16, 2020	SYSTEM	(\$2,250.00)	
				9	Sep 16, 2020	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on March 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0170	FLOWABLE BACKFILL	Material		10	Oct 1, 2020	SYSTEM	(\$2,250.00)	
				10	Oct 1, 2020	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				11	Oct 16, 2020	SYSTEM	(\$2,250.00)	
				11	Oct 16, 2020	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				12	Nov 2, 2020	SYSTEM	(\$2,250.00)	
				12	Nov 2, 2020	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total							\$0.00	
0170 - Total							\$0.00	
0210	MGS GUARDRAIL	Material		1	May 18, 2020	SYSTEM	(\$11,615.00)	
				1	May 18, 2020	SYSTEM	\$11,615.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				2	Jun 3, 2020	SYSTEM	(\$26,765.00)	
				2	Jun 3, 2020	SYSTEM	\$26,765.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				3	Jun 16, 2020	SYSTEM	(\$34,744.00)	
				3	Jun 16, 2020	SYSTEM	\$34,744.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total							\$0.00	
0210 - Total							\$0.00	
0220	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Material		2	Jun 3, 2020	SYSTEM	(\$6,400.00)	
				2	Jun 3, 2020	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				3	Jun 16, 2020	SYSTEM	(\$19,200.00)	
				3	Jun 16, 2020	SYSTEM	\$19,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total			\$0.00	
Material - Total							\$0.00	
0220 - Total							\$0.00	
0230	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material		1	May 18, 2020	SYSTEM	(\$6,200.00)	
				1	May 18, 2020	SYSTEM	\$6,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				2	Jun 3, 2020	SYSTEM	(\$9,300.00)	
				2	Jun 3, 2020	SYSTEM	\$9,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				3	Jun 16, 2020	SYSTEM	(\$9,300.00)	
				3	Jun 16, 2020	SYSTEM	\$9,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total			\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on March 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0230	Material - Total						\$0.00	
0230 - Total							\$0.00	
0250	MGS END ANCHOR	Material		3	Jun 16, 2020	SYSTEM	(\$1,000.00)	
				3	Jun 16, 2020	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
- Total							\$0.00	
Material - Total							\$0.00	
0250 - Total							\$0.00	
0260	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		1	May 18, 2020	SYSTEM	(\$5,600.00)	
				1	May 18, 2020	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				2	Jun 3, 2020	SYSTEM	(\$16,800.00)	
				2	Jun 3, 2020	SYSTEM	\$16,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				3	Jun 16, 2020	SYSTEM	(\$30,800.00)	
				3	Jun 16, 2020	SYSTEM	\$30,800.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
- Total							\$0.00	
Material - Total							\$0.00	
0260 - Total							\$0.00	
0290	EPOXY POLYMER WEARING SURFACE	Material		4	Jul 1, 2020	SYSTEM	(\$31,255.00)	
				4	Jul 1, 2020	SYSTEM	\$31,255.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
- Total							\$0.00	
Material - Total							\$0.00	
0290 - Total							\$0.00	
0350	SILICONE EXPANSION JOINT SEALANT	Material		1	May 18, 2020	SYSTEM	(\$3,920.80)	
				1	May 18, 2020	SYSTEM	\$3,920.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				2	Jun 3, 2020	SYSTEM	(\$3,920.80)	
				2	Jun 3, 2020	SYSTEM	\$3,920.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				3	Jun 16, 2020	SYSTEM	(\$3,920.80)	
				3	Jun 16, 2020	SYSTEM	\$3,920.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
				4	Jul 1, 2020	SYSTEM	(\$3,920.80)	
				4	Jul 1, 2020	SYSTEM	\$3,920.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				5	Jul 17, 2020	SYSTEM	(\$3,920.80)	
				5	Jul 17, 2020	SYSTEM	\$3,920.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				6	Aug 3, 2020	SYSTEM	(\$3,920.80)	
				6	Aug 3, 2020	SYSTEM	\$3,920.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on March 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0350	SILICONE EXPANSION JOINT SEALANT	Material						Estimate Exception 15 on the current Payment Estimate.		
				7	Aug 17, 2020	SYSTEM	(\$3,920.80)			
				7	Aug 17, 2020	SYSTEM	\$3,920.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
				- Total					\$0.00	
Material - Total					\$0.00					
0350 - Total					\$0.00					
0370	EPOXY POLYMER WEARING SURFACE	Material		4	Jul 1, 2020	SYSTEM	(\$36,270.00)			
				4	Jul 1, 2020	SYSTEM	\$36,270.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
				- Total					\$0.00	
				Material - Total					\$0.00	
0370 - Total					\$0.00					
0430	SILICONE EXPANSION JOINT SEALANT	Material		1	May 18, 2020	SYSTEM	(\$6,142.50)			
				1	May 18, 2020	SYSTEM	\$6,142.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
				2	Jun 3, 2020	SYSTEM	(\$6,142.50)			
				2	Jun 3, 2020	SYSTEM	\$6,142.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
				3	Jun 16, 2020	SYSTEM	(\$6,142.50)			
				3	Jun 16, 2020	SYSTEM	\$6,142.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
				4	Jul 1, 2020	SYSTEM	(\$6,142.50)			
				4	Jul 1, 2020	SYSTEM	\$6,142.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
				5	Jul 17, 2020	SYSTEM	(\$6,142.50)			
				5	Jul 17, 2020	SYSTEM	\$6,142.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
				6	Aug 3, 2020	SYSTEM	(\$6,142.50)			
				6	Aug 3, 2020	SYSTEM	\$6,142.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
				7	Aug 17, 2020	SYSTEM	(\$6,142.50)			
				7	Aug 17, 2020	SYSTEM	\$6,142.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
- Total					\$0.00					
Material - Total					\$0.00					
0430 - Total					\$0.00					
0440	EPOXY POLYMER WEARING SURFACE	Material		4	Jul 1, 2020	SYSTEM	(\$32,164.00)			
				4	Jul 1, 2020	SYSTEM	\$32,164.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				- Total					\$0.00	
Material - Total					\$0.00					
0440 - Total					\$0.00					
0450	CLEANING AND EPOXY	Material		3	Jun 16,	SYSTEM	(\$2,220.00)			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on March 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
0450	COATING	Material			2020							
				3	Jun 16, 2020	SYSTEM	\$2,220.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
				4	Jul 1, 2020	SYSTEM	(\$2,220.00)					
				4	Jul 1, 2020	SYSTEM	\$2,220.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				5	Jul 17, 2020	SYSTEM	(\$2,220.00)					
				5	Jul 17, 2020	SYSTEM	\$2,220.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
				6	Aug 3, 2020	SYSTEM	(\$2,220.00)					
				6	Aug 3, 2020	SYSTEM	\$2,220.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
				7	Aug 17, 2020	SYSTEM	(\$2,220.00)					
				7	Aug 17, 2020	SYSTEM	\$2,220.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
				8	Sep 3, 2020	SYSTEM	(\$2,220.00)					
				8	Sep 3, 2020	SYSTEM	\$2,220.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				9	Sep 16, 2020	SYSTEM	(\$2,220.00)					
				9	Sep 16, 2020	SYSTEM	\$2,220.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				10	Oct 1, 2020	SYSTEM	(\$2,220.00)					
				10	Oct 1, 2020	SYSTEM	\$2,220.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				11	Oct 16, 2020	SYSTEM	(\$2,220.00)					
				11	Oct 16, 2020	SYSTEM	\$2,220.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
											- Total	
				Material - Total							\$0.00	
0450 - Total							\$0.00					
0470	SILICONE EXPANSION JOINT SEALANT	Material		3	Jun 16, 2020	SYSTEM	(\$5,106.00)					
				3	Jun 16, 2020	SYSTEM	\$5,106.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
				4	Jul 1, 2020	SYSTEM	(\$5,106.00)					
				4	Jul 1, 2020	SYSTEM	\$5,106.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
				5	Jul 17, 2020	SYSTEM	(\$5,106.00)					
				5	Jul 17, 2020	SYSTEM	\$5,106.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
				6	Aug 3, 2020	SYSTEM	(\$5,106.00)					
				6	Aug 3, 2020	SYSTEM	\$5,106.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on March 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
0470	SILICONE EXPANSION JOINT SEALANT	Material		7	Aug 17, 2020	SYSTEM	(\$5,106.00)			
				7	Aug 17, 2020	SYSTEM	\$5,106.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
				- Total					\$0.00	
				Material - Total					\$0.00	
0470 - Total						\$0.00				
0490	EPOXY POLYMER WEARING SURFACE	Material		4	Jul 1, 2020	SYSTEM	(\$50,232.50)			
				4	Jul 1, 2020	SYSTEM	\$50,232.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
				- Total					\$0.00	
				Material - Total					\$0.00	
0490 - Total						\$0.00				
0520	GRAY EPOXY-MASTIC PRIMER	Material		1	May 18, 2020	SYSTEM	(\$5,300.00)			
				1	May 18, 2020	SYSTEM	\$5,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
				2	Jun 3, 2020	SYSTEM	(\$5,300.00)			
				2	Jun 3, 2020	SYSTEM	\$5,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
				3	Jun 16, 2020	SYSTEM	(\$5,300.00)			
				3	Jun 16, 2020	SYSTEM	\$5,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				4	Jul 1, 2020	SYSTEM	(\$5,300.00)			
				4	Jul 1, 2020	SYSTEM	\$5,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
				5	Jul 17, 2020	SYSTEM	(\$5,300.00)			
				5	Jul 17, 2020	SYSTEM	\$5,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
				6	Aug 3, 2020	SYSTEM	(\$5,300.00)			
				6	Aug 3, 2020	SYSTEM	\$5,300.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
				- Total					\$0.00	
				Material - Total					\$0.00	
0520 - Total						\$0.00				
0530	SILICONE EXPANSION JOINT SEALANT	Material		1	May 18, 2020	SYSTEM	(\$4,958.00)			
				1	May 18, 2020	SYSTEM	\$4,958.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
				2	Jun 3, 2020	SYSTEM	(\$4,958.00)			
				2	Jun 3, 2020	SYSTEM	\$4,958.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
				3	Jun 16, 2020	SYSTEM	(\$4,958.00)			
				3	Jun 16, 2020	SYSTEM	\$4,958.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				4	Jul 1, 2020	SYSTEM	(\$4,958.00)			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on March 17, 2021

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0530	SILICONE EXPANSION JOINT SEALANT	Material		4	Jul 1, 2020	SYSTEM	\$4,958.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				5	Jul 17, 2020	SYSTEM	(\$4,958.00)	
				5	Jul 17, 2020	SYSTEM	\$4,958.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				6	Aug 3, 2020	SYSTEM	(\$4,958.00)	
				6	Aug 3, 2020	SYSTEM	\$4,958.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
				7	Aug 17, 2020	SYSTEM	(\$4,958.00)	
				7	Aug 17, 2020	SYSTEM	\$4,958.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
0530 - Total							\$0.00	
0540	EPOXY POLYMER WEARING SURFACE	Material		4	Jul 1, 2020	SYSTEM	(\$32,752.20)	
				4	Jul 1, 2020	SYSTEM	\$32,752.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
0540 - Total							\$0.00	
0560	EPOXY POLYMER WEARING SURFACE	Material		4	Jul 1, 2020	SYSTEM	(\$17,290.00)	
				4	Jul 1, 2020	SYSTEM	\$17,290.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				- Total				
Material - Total							\$0.00	
0560 - Total							\$0.00	
Overall - Total							\$0.00	