



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 14, 2021

Pay Estimate Created Date: December 2, 2021

Progress Estimate Number 38	Contract ID 200320-G05	Pay Period Start November 16, 2021	Original Contract Amount \$973,738.00
	Prime Contractor D & E Plumbing and Heating, Inc.	Pay Period End December 1, 2021	Net Change Order Amount (\$2,511.00)
			Current Contract Amount \$971,227.00

Approval Date		By User
December 2, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	edelhb1
December 6, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	howelj4
December 7, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2020	November 1, 2020	October 31, 2020	95.92%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 1, 2020	April 1, 2020	
Letting Date	March 20, 2020	March 20, 2020	
Notice to Proceed Date	May 4, 2020	May 4, 2020	
Open to Traffic Date	November 11, 2020	November 11, 2020	
Work Began Date	May 7, 2020	May 7, 2020	

Contract Total Pay For Estimate No. 38			
	This Estimate	Previous	To Date
200320-G05			
Total Posted Items Pay	\$58,146.00	\$873,485.00	\$931,631.00
Gross Item Adjustments	(\$45,409.16)	(\$4,847.14)	(\$50,256.30)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$12,736.84	\$868,637.86	\$881,374.70

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3244	0080	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$12.000	9	\$108.00
	0140	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$50.000	-37.2	(\$1,860.00)
	0150	6086008	CONCRETE SIDEWALK, 8 IN.	SQYD	\$70.000	33.9	\$2,373.00
	0210	6141023	GRATE AND BEARING PLATE (5 FT. X 2 FT. OR 1524 MM X 610 MM)	EA	\$1,500.000	1	\$1,500.00
	0220	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	-64	(\$384.00)
	0320	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	LB	\$2.000	2,420	\$4,840.00
	0450	7320824A	24 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	EA	\$550.000	1	\$550.00
Project J7P3244 - Total							\$7,127.00
J7S3247	0600	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	LF	\$10.000	156	\$1,560.00
	0610	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$10.000	64.5	\$645.00
	0620	6081010	CONCRETE CURB RAMP	SQYD	\$90.000	23.4	\$2,106.00
	0630	6081012	TRUNCATED DOMES	SQFT	\$30.000	49	\$1,470.00
	0760	6161009	FLAG ASSEMBLY	EA	\$20.000	-2	(\$40.00)
Project J7S3247 - Total							\$5,741.00
J7S3253	1090	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	LF	\$10.000	81	\$810.00
	1100	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$10.000	1,959	\$19,590.00
	1110	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$50.000	20	\$1,000.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 14, 2021

Pay Estimate Created Date: December 2, 2021

Progress Estimate Number 38	Contract ID 200320-G05	Pay Period Start November 16, 2021	Original Contract Amount \$973,738.00
	Prime Contractor D & E Plumbing and Heating, Inc.	Pay Period End December 1, 2021	Net Change Order Amount (\$2,511.00)
			Current Contract Amount \$971,227.00

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7S3253	1120	6044011	PIPE COLLAR, TYPE A	EA	\$1,500.000	2	\$3,000.00
	1150	6081012	TRUNCATED DOMES	SQFT	\$30.000	1.6	\$48.00
	1250	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	EA	\$1,500.000	2	\$3,000.00
	1260	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	EA	\$600.000	1	\$600.00
	1270	6143011	MANHOLE FRAME AND COVER, TYPE 1-B	EA	\$600.000	1	\$600.00
	1350	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$3,000.000	-2	(\$6,000.00)
	1380	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	LF	\$5.000	531	\$2,655.00
	1390	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$40.000	90	\$3,600.00
	1410	7261012	12 IN. PIPE GROUP A	LF	\$35.000	15	\$525.00
	1440	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	FT	\$700.000	8	\$5,600.00
	1450	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	FT	\$1,000.000	4	\$4,000.00
	1460	8031000A	TURF TYPE TALL FESCUE SODDING	SQYD	\$5.000	1,250	\$6,250.00

Project J7S3253 - Total	\$45,278.00
Overall - Total	\$58,146.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7P3244	0080	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	9	\$0.22	\$2.01
	0130	PAVED APPROACH, 7 IN.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',69.70345 - 70.00000, 'is applied (if non-zero).	8.7	\$69.70	\$606.42
	0150	CONCRETE SIDEWALK, 8 IN.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',70.00000 - 70.00000, 'is applied (if non-zero).	18.9	\$70.00	\$1,323.00
	0210	GRATE AND BEARING PLATE (5 FT. X 2 FT. OR 1524 MM X 610 MM)	Material			-1	\$1,500.00	(\$1,500.00)
	0320	REINFORCING STEEL (CULVERTS-BRIDGE)	Material			-2,420	\$2.00	(\$4,840.00)
J7S3247	0610	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	64.5	\$0.15	\$9.38
J7S3253	1100	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,959	\$0.15	\$285.03
	1100	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			-1,959	\$10.00	(\$19,590.00)
	1120	PIPE COLLAR, TYPE A	Overrun			-1	\$1,500.00	(\$1,500.00)
	1250	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	Material			-2	\$1,500.00	(\$3,000.00)
	1260	MANHOLE FRAME AND	Material			-1	\$600.00	(\$600.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 14, 2021

Pay Estimate Created Date: December 2, 2021

Progress Estimate Number 38	Contract ID 200320-G05 Prime Contractor D & E Plumbing and Heating, Inc.	Pay Period Start November 16, 2021 Pay Period End December 1, 2021	Original Contract Amount \$973,738.00 Net Change Order Amount (\$2,511.00) Current Contract Amount \$971,227.00
---------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7S3253		COVER, TYPE 1-A						
	1270	MANHOLE FRAME AND COVER, TYPE 1-B	Material			-1	\$600.00	(\$600.00)
	1380	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	Material			-531	\$5.00	(\$2,655.00)
	1390	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material			-90	\$40.00	(\$3,600.00)
	1440	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material			-8	\$700.00	(\$5,600.00)
	1450	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	Material			-4	\$1,000.00	(\$4,000.00)
	1460	TURF TYPE TALL FESCUE SODDING	Overrun			-30	\$5.00	(\$150.00)
Total								(\$45,409.16)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on December 14, 2021

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3244	FAF 37-1(37)	ADA Improvements	37	BARTON	from Jefferson Street to Gallagher Road in Golden City
J7S3247	FAS S602(15)	ADA improvements	H	JASPER	from Park St. to 4th St. in Jasper
J7S3253	FAS S602(18)	ADA improvements	MM	JASPER	at Ruby Jack Trail crossing and from 3rd Street to Grant Street in Oronogo

Totals by Job Numbers				
J7P3244		This Estimate	Previous	To Date
	Posted Item Pay	\$7,127.00	\$201,747.00	\$208,874.00
	Gross Item Adjustments	(\$4,408.57)	(\$2,260.39)	(\$6,668.96)
	Gross Item Pay	\$2,718.43	\$199,486.61	\$202,205.04
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
J7S3247		This Estimate	Previous	To Date
	Posted Item Pay	\$5,741.00	\$296,087.00	\$301,828.00
	Gross Item Adjustments	\$9.38	(\$105.02)	(\$95.64)
	Gross Item Pay	\$5,750.38	\$295,981.98	\$301,732.36
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
J7S3253		This Estimate	Previous	To Date
	Posted Item Pay	\$45,278.00	\$375,651.00	\$420,929.00
	Gross Item Adjustments	(\$41,009.97)	(\$2,481.73)	(\$43,491.70)
	Gross Item Pay	\$4,268.03	\$373,169.27	\$377,437.30
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 14, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J7S3253, Item 3040143, Project Item Line Number 1100, Material Set 304014396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Missing gradation and deleterious tests.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3244, Item 6141023, Project Item Line Number 0210, Material Set 614102396, Material 0614DFGTBP - Grates and Bearing Plates, Acceptance Action Generic 0614DFGTBP is insufficient.	Missing certification for 3ft x 2ft plate.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3253, Item 6141120, Project Item Line Number 1250, Material Set 614112096, Material 0614DFGTVCV - Curved Vane Grate and Frame, Acceptance Action Generic 0614DFGTVCV is insufficient.	Missing certification for 2ft x 2ft curved vane grate and frame.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3253, Item 6143010, Project Item Line Number 1260, Material Set 614301096, Material 0614DFMNFC - Manhole Frame and Cover, Acceptance Action Generic 0614DFMNFC is insufficient.	Missing certification for Type 1-A manhole cover.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3253, Item 6143011, Project Item Line Number 1270, Material Set 614301196, Material 0614DFMNFC - Manhole Frame and Cover, Acceptance Action Generic 0614DFMNFC is insufficient.	Missing certification for Type 1-B manhole cover.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3253, Item 6200009, Project Item Line Number 1380, Material Set 620000996, Material 1048PMPFWH - Performed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Missing certification of Preformed Marking Tape.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3253, Item 6200015, Project Item Line Number 1390, Material Set 620001596, Material 1048PMPFWH - Performed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Missing certification of Preformed Marking Tape.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3244, Item 7061020, Project Item Line Number 0320, Material Set 706102096, Material 1036RSDFP42M25 - Reinforcing Steel No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Missing PALs for #8 bars.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3244, Item 7061020, Project Item Line Number 0320, Material Set 706102096, Material 1036RSDFP42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Missing PALs for #4 bars.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3253, Item 7311022, Project Item Line Number 1440, Material Set 731102296, Material 1033DIRCPK - Precast Conc Drop Inlet, Acceptance Action Generic 1033DIRCPK is insufficient.	Missing shop drawings for 2ft x 2ft precast drop inlet.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7S3253, Item 7311053, Project Item Line Number 1450, Material Set 731105396, Material 1033DIRCPK - Precast Conc Drop Inlet, Acceptance Action Generic 1033DIRCPK is insufficient.	Missing shop drawings for 5ft x 3ft precast drop inlet.	edelhb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200320-G05, Contract Project J7S3253, Project Item Line Number 1120, Contract Line Item Number 1120, Item 6044011, Minor Item.	Change order in progress.	edelhb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200320-G05, Contract Project J7S3253, Project Item Line Number 1460, Contract Line Item Number 1460, Item 8031000A, Minor Item.	Change order in progress.	edelhb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200320-G05, Contract Project J7P3244, Project Item Line Number 0070, Contract Line Item Number 0070, Item 3040143, Minor Item.	Change order in progress.	edelhb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200320-G05, Contract Project J7P3244, Project Item Line Number 0110, Contract Line Item Number 0110, Item 6081010, Minor Item.	Change order in progress.	edelhb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200320-G05, Contract Project J7S3253, Project Item Line Number 1140, Contract Line Item Number 1140, Item 6081010, Minor Item.	Change order in progress.	edelhb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200320-G05, Contract Project J7S3253, Project Item Line Number 1160, Contract Line Item Number 1160, Item 6083006, Minor Item.	Change order in progress.	edelhb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200320-G05, Contract Project J7S3253, Project Item Line Number 1180, Contract Line Item Number 1180, Item 6085008, Minor Item.	Change order in progress.	edelhb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 200320-G05, Contract Project J7S3253, Project Item Line Number 1190, Contract Line Item Number 1190, Item 6086004, Minor Item.	Change order in progress.	edelhb1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 14, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-G05	J7P3244	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$5,000.00	\$5,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00
		0001	0030	2063000	CLASS 3 EXCAVATION	15.00	0.00	15.00	CUYD	15.00	\$50.00	\$750.00
		0001	0040	2063300	CLASS 4 EXCAVATION	13.00	0.00	13.00	CUYD	13.00	\$50.00	\$650.00
		0001	0050	2072000	LINEAR GRADING CLASS 2	2.60	0.00	2.60	STA	2.60	\$1,000.00	\$2,600.00
		0001	0060	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	1,599.00	0.00	1,599.00	LF	1,599.00	\$10.00	\$15,990.00
		0001	0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,257.00	0.00	1,257.00	SQYD	1,259.40	\$10.00	\$12,594.00
		0001	0080	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	9.00	0.00	9.00	SQYD	9.00	\$12.00	\$108.00
		0001	0090	6044011	PIPE COLLAR, TYPE A	3.00	0.00	3.00	EA	3.00	\$1,000.00	\$3,000.00
		0001	0100	6044013	PIPE COLLAR, TYPE C	1.00	0.00	1.00	EA	1.00	\$1,000.00	\$1,000.00
		0001	0110	6081010	CONCRETE CURB RAMP	21.50	0.00	21.50	SQYD	22.60	\$90.00	\$2,034.00
		0001	0120	6081012	TRUNCATED DOMES	86.00	0.00	86.00	SQFT	86.00	\$30.00	\$2,580.00
		0001	0130	6085007	PAVED APPROACH, 7 IN.	254.80	101.20	356.00	SQYD	263.50	\$70.00	\$18,445.00
		0001	0140	6086004	CONCRETE SIDEWALK, 4 IN.	835.30	-53.90	781.40	SQYD	781.40	\$50.00	\$39,070.00
		0001	0150	6086008	CONCRETE SIDEWALK, 8 IN.	50.80	52.80	103.60	SQYD	103.60	\$70.00	\$7,252.00
		0001	0160	6091052	CURB AND GUTTER TYPE B	256.00	0.00	256.00	LF	256.00	\$35.00	\$8,960.00
		0001	0170	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	22.00	0.00	22.00	LF	22.00	\$20.00	\$440.00
		0001	0180	6097000	ROCK LINING	8.00	0.00	8.00	CUYD	8.00	\$100.00	\$800.00
		0001	0190	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	-1.00	0.00	EA	0.00	\$2,500.00	\$0.00
		0001	0200	6141021	GRATE AND BEARING PLATE (3 FT. X 2 FT. OR 914 MM X 610 MM)	1.00	0.00	1.00	EA	1.00	\$1,200.00	\$1,200.00
		0001	0210	6141023	GRATE AND BEARING PLATE (5 FT. X 2 FT. OR 1524 MM X 610 MM)	1.00	0.00	1.00	EA	1.00	\$1,500.00	\$1,500.00
		0001	0220	6161005	CONSTRUCTION SIGNS	304.00	-64.00	240.00	SQFT	240.00	\$6.00	\$1,440.00
		0001	0230	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$50.00	\$100.00
		0001	0240	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$20.00	\$40.00
		0001	0250	6161025	CHANNELIZER (TRIM LINE)	60.00	0.00	60.00	EA	60.00	\$10.00	\$600.00
		0001	0260	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$1,350.00	\$2,700.00
		0001	0270	6169902	MISC.ADA COMPLIANT MOVEABLE BARRIER	8.00	0.00	8.00	EA	8.00	\$55.00	\$440.00
		0001	0280	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00
		0001	0290	6200034	COLD APPLIED TAPE PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	5.00	0.00	5.00	EA	5.00	\$500.00	\$2,500.00
		0001	0300	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$10,130.00	\$10,130.00
		0001	0310	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	6.40	0.00	6.40	CUYD	0.00	\$1,500.00	\$0.00
		0001	0320	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	2,420.00	0.00	2,420.00	LB	2,420.00	\$2.00	\$4,840.00
		0001	0330	7250312A	12 IN. PIPE GROUP B	27.00	0.00	27.00	LF	27.00	\$30.00	\$810.00
		0001	0340	7250318A	18 IN. PIPE GROUP B	8.00	0.00	8.00	LF	8.00	\$40.00	\$320.00
		0001	0350	7250412	12 IN. PIPE GROUP C	52.00	0.00	52.00	LF	52.00	\$30.00	\$1,560.00
		0001	0360	7250424	24 IN. PIPE GROUP C	4.00	0.00	4.00	LF	4.00	\$75.00	\$300.00
		0001	0370	7261015	15 IN. PIPE GROUP A	12.00	0.00	12.00	LF	12.00	\$35.00	\$420.00
		0001	0380	7269903	MISC.ELLIPTICAL PIPE	14.00	0.00	14.00	LF	14.00	\$150.00	\$2,100.00
		0001	0390	7311032	PRECAST CONCRETE DROP INLET 3 FT X 2 FT	2.00	0.00	2.00	FT	2.00	\$750.00	\$1,500.00
		0001	0400	7311052	PRECAST CONCRETE DROP INLET 5 FT X 2 FT	2.00	0.00	2.00	FT	2.00	\$1,000.00	\$2,000.00
		0001	0410	7320012A	12 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$250.00	\$250.00
		0001	0420	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	0430	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$600.00	\$600.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 14, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-G05	J7P3244	0001	0440	7320812A	12 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$250.00	\$500.00
		0001	0450	7320824A	24 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$550.00	\$550.00
		0001	0460	7349902	MISC.BEVELED PIPE END TREATMENT FOR 19"X30" ELLIPTICAL PIPE	1.00	0.00	1.00	EA	1.00	\$1,000.00	\$1,000.00
		0001	0470	8031000A	TURF TYPE TALL FESCUE SODDING	803.00	0.00	803.00	SQYD	803.00	\$5.00	\$4,015.00
		0001	0480	8061006	ALTERNATE DITCH CHECK	57.00	0.00	57.00	LF	57.00	\$10.00	\$570.00
		0001	0490	8061016	SEDIMENT REMOVAL	12.60	0.00	12.60	CUYD	12.60	\$10.00	\$126.00
		0001	0500	8061019	SILT FENCE	358.00	0.00	358.00	LF	0.00	\$3.00	\$0.00
		0040	0510	9031010	CONCRETE FOOTINGS, EMBEDDED	0.40	0.00	0.40	CUYD	0.40	\$1,700.00	\$680.00
		0040	0520	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	4.00	0.00	4.00	EA	4.00	\$230.00	\$920.00
		0040	0530	9031280	2.5 IN. PSST POST - 12 GA.	64.00	0.00	64.00	LF	64.00	\$10.00	\$640.00
		0040	0540	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	12.00	0.00	12.00	LF	12.00	\$60.00	\$720.00
		0040	0550	9035069A	SHF-FLAT SHEET FLUORESCENT	51.00	0.00	51.00	SQFT	51.00	\$30.00	\$1,530.00
		Project J7P3244 - Total Value Posted to Date as of Report Generated Date										
J7S3247	0001	0560	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$5,000.00	\$5,000.00	
		0570	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$35,000.00	\$35,000.00	
		0580	2063000	CLASS 3 EXCAVATION	12.00	0.00	12.00	CUYD	12.00	\$50.00	\$600.00	
		0590	2072000	LINEAR GRADING CLASS 2	1.10	0.00	1.10	STA	1.10	\$1,000.00	\$1,100.00	
		0600	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	2,201.00	0.00	2,201.00	LF	2,201.00	\$10.00	\$22,010.00	
		0610	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,614.00	0.00	1,614.00	SQYD	1,614.00	\$10.00	\$16,140.00	
		0620	6081010	CONCRETE CURB RAMP	181.10	0.00	181.10	SQYD	181.10	\$90.00	\$16,299.00	
		0630	6081012	TRUNCATED DOMES	283.00	0.00	283.00	SQFT	283.00	\$30.00	\$8,490.00	
		0640	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	34.00	0.00	34.00	LF	34.00	\$165.00	\$5,610.00	
		0650	6085007	PAVED APPROACH, 7 IN.	137.70	0.00	137.70	SQYD	137.70	\$70.00	\$9,639.00	
		0660	6085008	PAVED APPROACH, 8 IN.	111.50	0.00	111.50	SQYD	111.50	\$80.00	\$8,920.00	
		0670	6086004	CONCRETE SIDEWALK, 4 IN.	1,174.50	0.00	1,174.50	SQYD	1,136.30	\$50.00	\$56,815.00	
		0680	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	699.00	0.00	699.00	LF	699.00	\$40.00	\$27,960.00	
		0690	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	77.00	0.00	77.00	LF	77.00	\$50.00	\$3,850.00	
		0700	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	129.00	0.00	129.00	LF	129.00	\$20.00	\$2,580.00	
		0710	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	1.00	\$2,500.00	\$2,500.00	
		0720	6141021	GRATE AND BEARING PLATE (3 FT. X 2 FT. OR 914 MM X 610 MM)	2.00	0.00	2.00	EA	2.00	\$1,200.00	\$2,400.00	
		0730	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	1.00	0.00	1.00	EA	1.00	\$1,500.00	\$1,500.00	
		0740	6161005	CONSTRUCTION SIGNS	208.00	0.00	208.00	SQFT	208.00	\$6.00	\$1,248.00	
		0750	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$50.00	\$100.00	
		0760	6161009	FLAG ASSEMBLY	4.00	-2.00	2.00	EA	2.00	\$20.00	\$40.00	
		0770	6161025	CHANNELIZER (TRIM LINE)	40.00	0.00	40.00	EA	40.00	\$10.00	\$400.00	
		0780	6161033	DIRECTIONAL INDICATOR BARRICADE	6.00	-6.00	0.00	EA	0.00	\$85.00	\$0.00	
		0790	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$1,400.00	\$2,800.00	
		0800	6169902	MISC.ADA COMPLIANT MOVEABLE BARRIER	6.00	0.00	6.00	EA	6.00	\$55.00	\$330.00	
		0810	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00	
		0820	6200034	COLD APPLIED TAPE PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	7.00	0.00	7.00	EA	7.00	\$500.00	\$3,500.00	
		0830	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	115.00	0.00	115.00	LF	115.00	\$8.00	\$920.00	
		0840	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	24.00	0.00	24.00	LF	24.00	\$8.00	\$192.00	
		0850	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$14,000.00	\$14,000.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 14, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-G05	J7S3247	0001	0860	7250315A	15 IN. PIPE GROUP B	18.00	0.00	18.00	LF	18.00	\$35.00	\$630.00
		0001	0870	7250412	12 IN. PIPE GROUP C	165.00	0.00	165.00	LF	165.00	\$30.00	\$4,950.00
		0001	0880	7250415	15 IN. PIPE GROUP C	53.00	0.00	53.00	LF	53.00	\$35.00	\$1,855.00
		0001	0890	7250418	18 IN. PIPE GROUP C	12.00	0.00	12.00	LF	12.00	\$40.00	\$480.00
		0001	0900	7259903	MISC.8 IN. PIPE GROUP B	64.00	0.00	64.00	LF	64.00	\$25.00	\$1,600.00
		0001	0910	7259903	MISC.8 IN. PIPE GROUP C	18.00	0.00	18.00	LF	18.00	\$25.00	\$450.00
		0001	0920	7269903	MISC.4 IN. PVC PIPE	78.00	0.00	78.00	LF	78.00	\$20.00	\$1,560.00
		0001	0930	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	1.00	0.00	1.00	FT	1.00	\$1,500.00	\$1,500.00
		0001	0940	7311032	PRECAST CONCRETE DROP INLET 3 FT X 2 FT	5.00	0.00	5.00	FT	5.00	\$1,200.00	\$6,000.00
		0001	0950	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$600.00	\$600.00
		0001	0960	8031000A	TURF TYPE TALL FESCUE SODDING	1,031.00	0.00	1,031.00	SQYD	0.00	\$5.00	\$0.00
		0001	0970	8061006	ALTERNATE DITCH CHECK	124.00	0.00	124.00	LF	124.00	\$10.00	\$1,240.00
		0001	0980	8061007A	CURB INLET CHECK	2.00	0.00	2.00	EA	2.00	\$100.00	\$200.00
		0001	0990	8061016	SEDIMENT REMOVAL	22.00	0.00	22.00	CUYD	22.00	\$10.00	\$220.00
		0001	1000	8061019	SILT FENCE	20.00	0.00	20.00	LF	0.00	\$3.00	\$0.00
		0040	1010	9031010	CONCRETE FOOTINGS, EMBEDDED	0.80	0.00	0.80	CUYD	0.80	\$1,700.00	\$1,360.00
		0040	1020	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	8.00	0.00	8.00	EA	8.00	\$300.00	\$2,400.00
		0040	1030	9031280	2.5 IN. PSST POST - 12 GA.	82.00	0.00	82.00	LF	82.00	\$10.00	\$820.00
		0040	1040	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	24.00	0.00	24.00	LF	24.00	\$60.00	\$1,440.00
		0040	1050	9035004A	SH-FLAT SHEET	57.00	0.00	57.00	SQFT	57.00	\$20.00	\$1,140.00
Project J7S3247 - Total Value Posted to Date as of Report Generated Date												\$303,388.00
J7S3253		0001	1060	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00
		0001	1070	2063000	CLASS 3 EXCAVATION	43.00	0.00	43.00	CUYD	43.00	\$50.00	\$2,150.00
		0001	1080	2071000	LINEAR GRADING CLASS 1	2.00	0.00	2.00	STA	2.00	\$1,000.00	\$2,000.00
		0001	1090	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	2,462.00	0.00	2,462.00	LF	2,462.00	\$10.00	\$24,620.00
		0001	1100	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,959.00	0.00	1,959.00	SQYD	1,959.00	\$10.00	\$19,590.00
		0001	1110	3105002	GRAVEL (A) OR CRUSHED STONE (B)	20.00	0.00	20.00	TONS	20.00	\$50.00	\$1,000.00
		0001	1120	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	2.00	\$1,500.00	\$3,000.00
		0001	1130	6049904	MISC.STEEL PLATE	18.00	0.00	18.00	SQFT	0.00	\$100.00	\$0.00
		0001	1140	6081010	CONCRETE CURB RAMP	232.70	0.00	232.70	SQYD	240.70	\$90.00	\$21,663.00
		0001	1150	6081012	TRUNCATED DOMES	345.00	0.00	345.00	SQFT	345.00	\$30.00	\$10,350.00
		0001	1160	6083006	6 IN. CONCRETE MEDIAN STRIP	8.80	0.00	8.80	SQYD	17.90	\$70.00	\$1,253.00
		0001	1170	6085007	PAVED APPROACH, 7 IN.	350.50	0.00	350.50	SQYD	327.20	\$70.00	\$22,904.00
		0001	1180	6085008	PAVED APPROACH, 8 IN.	337.10	0.00	337.10	SQYD	338.10	\$80.00	\$27,048.00
		0001	1190	6086004	CONCRETE SIDEWALK, 4 IN.	1,271.60	0.00	1,271.60	SQYD	1,290.70	\$50.00	\$64,535.00
		0001	1200	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	124.00	0.00	124.00	LF	87.80	\$40.00	\$3,512.00
		0001	1210	6091052	CURB AND GUTTER TYPE B	2,098.00	0.00	2,098.00	LF	2,098.00	\$35.00	\$73,430.00
		0001	1220	6092032	CONCRETE CURB LOW PROFILE TYPE F	123.00	0.00	123.00	LF	123.00	\$40.00	\$4,920.00
		0001	1230	6099903	MISC.MODIFIED TYPE A GUTTER	10.00	0.00	10.00	LF	0.00	\$100.00	\$0.00
		0001	1240	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	1.00	\$2,500.00	\$2,500.00
		0001	1250	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
0001	1260	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	1.00	0.00	1.00	EA	1.00	\$600.00	\$600.00		
0001	1270	6143011	MANHOLE FRAME AND COVER, TYPE 1-B	1.00	0.00	1.00	EA	1.00	\$600.00	\$600.00		
0001	1280	6143020	CURB INLET	2.00	0.00	2.00	EA	1.00	\$2,500.00	\$2,500.00		
0001	1290	6161005	CONSTRUCTION SIGNS	346.00	-102.00	244.00	SQFT	244.00	\$6.00	\$1,464.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 14, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-G05	J7S3253	0001	1300	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$65.00	\$130.00
		0001	1310	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$25.00	\$50.00
		0001	1320	6161025	CHANNELIZER (TRIM LINE)	50.00	0.00	50.00	EA	50.00	\$11.00	\$550.00
		0001	1330	6161030	TYPE III MOVEABLE BARRICADE	12.00	0.00	12.00	EA	12.00	\$150.00	\$1,800.00
		0001	1340	6161033	DIRECTIONAL INDICATOR BARRICADE	10.00	-10.00	0.00	EA	0.00	\$55.00	\$0.00
		0001	1350	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	-2.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
		0001	1360	6169902	MISC.ADA-COMPLIANT TYPE III MOVABLE BARRICADE	20.00	0.00	20.00	EA	20.00	\$65.00	\$1,300.00
		0001	1370	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00
		0001	1380	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	531.00	0.00	531.00	LF	531.00	\$5.00	\$2,655.00
		0001	1390	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	90.00	0.00	90.00	LF	90.00	\$40.00	\$3,600.00
		0001	1400	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00
		0001	1410	7261012	12 IN. PIPE GROUP A	15.00	0.00	15.00	LF	15.00	\$35.00	\$525.00
		0001	1420	7261024	24 IN. PIPE GROUP A	14.00	0.00	14.00	LF	0.00	\$70.00	\$0.00
		0001	1430	7310072	PRECAST CONCRETE MANHOLE - 72 IN.	6.00	0.00	6.00	FT	0.00	\$1,000.00	\$0.00
		0001	1440	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	8.00	0.00	8.00	FT	8.00	\$700.00	\$5,600.00
		0001	1450	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	4.00	0.00	4.00	FT	4.00	\$1,000.00	\$4,000.00
		0001	1460	8031000A	TURF TYPE TALL FESCUE SODDING	1,220.00	0.00	1,220.00	SQYD	1,250.00	\$5.00	\$6,250.00
		0001	1470	8061007A	CURB INLET CHECK	7.00	0.00	7.00	EA	7.00	\$100.00	\$700.00
		0001	1480	8061016	SEDIMENT REMOVAL	13.00	0.00	13.00	CUYD	13.00	\$10.00	\$130.00
		0001	1490	8061017	TEMPORARY SEEDING AND MULCHING	0.30	0.00	0.30	ACRE	0.00	\$3,000.00	\$0.00
0001	1500	8061019	SILT FENCE	556.00	0.00	556.00	LF	0.00	\$3.00	\$0.00		
Project J7S3253 - Total Value Posted to Date as of Report Generated Date												\$420,929.00
200320-G05 Overall - Total Value Posted to Date as of Report Generated Date												\$933,191.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 14, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7P3244

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0080	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	11/29/21	11/29/21	9.00	SQYD	Golden City, Rte 37 and High st.					
0140	6086004	CONCRETE SIDEWALK, 4 IN.	11/29/21	11/29/21	-37.20	SQYD	Golden City					Originally overpaid. Corrected to installed amount here.
0150	6086008	CONCRETE SIDEWALK, 8 IN.	11/29/21	11/29/21	33.90	SQYD	Golden City					Originally overpaid. Corrected to installed amount here.
0210	6141023	GRATES AND BEARING PLATES (5 FT X 2 FT)	11/29/21	11/29/21	1.00	EA	Golden City					
0220	6161005	CONSTRUCTION SIGNS	11/29/21	11/29/21	-64.00	SQFT	Golden City					Originally overpaid. Corrected to installed amount here.
0320	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	11/29/21	11/29/21	2,420.00	LB	Golden City					
0450	7320824A	24 IN. GROUP C FLARED END SEC	11/29/21	11/29/21	1.00	EA	Golden City					

Project: J7S3247

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0600	2079903	MISC. GRADING	11/29/21	11/29/21	156.00	LF	City of Jasper					
0610	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	11/29/21	11/29/21	64.50	SQYD	City of Jasper					
0620	6081010	CONCRETE CURB RAMP	11/29/21	11/29/21	23.40	SQYD	City of Jasper					
0630	6081012	TRUNCATED DOMES	11/29/21	11/29/21	49.00	SQFT	City of Jasper					
0760	6161009	FLAG ASSEMBLY	11/29/21	11/29/21	-2.00	EA	City of Jasper					Originally overpaid. Corrected to installed amount here.

Project: J7S3253

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
1090	2079903	MISC. GRADING	11/29/21	11/29/21	81.00	LF	City of Oronogo					
1100	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	11/29/21	11/29/21	1,959.00	SQYD	City of Oronogo					
1110	3105002	GRAVEL (A) OR CRUSHED STONE (B)	11/29/21	11/29/21	20.00	TONS	City of Oronogo					
1120	6044011	PIPE COLLAR, TYPE A	11/29/21	11/29/21	2.00	EA	City of Oronogo					
1150	6081012	TRUNCATED DOMES	11/29/21	11/29/21	1.60	SQFT	City of Oronogo					
1250	6141120	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	11/29/21	11/29/21	2.00	EA	City of Oronogo					
1260	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	11/29/21	11/29/21	1.00	EA	City of Oronogo					
1270	6143011	MANHOLE FRAME AND COVER, TYPE 1-B	11/29/21	11/29/21	1.00	EA	City of Oronogo					
1350	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	11/29/21	11/29/21	-2.00	EA	City of Oronogo					Originally overpaid. Corrected to installed amount here.
1380	6200009	PREF THERMO PAVMT MARKING, 6 IN WHITE	11/29/21	11/29/21	531.00	LF	City of Oronogo					
1390	6200015	PREF THERMO PAVMT MARK, 24 IN WHIT	11/29/21	11/29/21	90.00	LF	City of Oronogo					
1410	7261012	12 IN. PIPE GROUP A	11/29/21	11/29/21	15.00	LF	City of Oronogo					
1440	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	11/29/21	11/29/21	8.00	FT	City of Oronogo					
1450	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	11/29/21	11/29/21	4.00	FT	City of Oronogo					
1460	8031000A	TURF TYPE TALL FESCUE SODDING	11/29/21	11/29/21	1,250.00	SQYD	City of Oronogo					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3244	0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		1	May 18, 2020	SYSTEM	(\$4,675.00)			
			- Total							(\$4,675.00)	
			Material - Total							(\$4,675.00)	
			MaterialCredit		2	Jun 3, 2020	SYSTEM	\$4,675.00			
			- Total							\$4,675.00	
			MaterialCredit - Total							\$4,675.00	
			Overrun	Overrun	3	Jun 17, 2020	SYSTEM	(\$23.81)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			Overrun - Total							(\$23.81)	
			Overrun - Total							(\$23.81)	
			Price FUEL		1	May 18, 2020	SYSTEM	(\$44.88)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					2	Jun 3, 2020	SYSTEM	(\$59.17)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					3	Jun 17, 2020	SYSTEM	(\$14.22)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total							(\$118.27)	
			Price FUEL - Total							(\$118.27)	
			0070 - Total							(\$142.08)	
J7P3244	0080	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Price FUEL		38	Dec 2, 2021	SYSTEM	\$2.01	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total							\$2.01	
			Price FUEL - Total							\$2.01	
0080 - Total							\$2.01				
J7P3244	0110	CONCRETE CURB RAMP	Material		2	Jun 3, 2020	SYSTEM	(\$729.00)			
			- Total							(\$729.00)	
			Material - Total							(\$729.00)	
			MaterialCredit		3	Jun 17, 2020	SYSTEM	\$729.00			
			- Total							\$729.00	
			MaterialCredit - Total							\$729.00	
			Overrun	Overrun	3	Jun 17, 2020	SYSTEM	(\$99.00)			
			Overrun - Total							(\$99.00)	
0110 - Total							(\$99.00)				
J7P3244	0130	PAVED APPROACH, 7 IN.	Material		2	Jun 3, 2020	SYSTEM	(\$14,791.00)			
			- Total							(\$14,791.00)	
			Material - Total							(\$14,791.00)	
			MaterialCredit		3	Jun 17, 2020	SYSTEM	\$14,791.00			
			- Total							\$14,791.00	
			MaterialCredit - Total							\$14,791.00	
			Overrun	Overrun	3	Jun 17, 2020	SYSTEM	(\$606.42)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					38	Dec 2, 2021	SYSTEM	\$606.42	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',69.70345 - 70.00000, 'is applied (if non-zero).		
			Overrun - Total							\$0.00	
			Overrun - Total							\$0.00	
Price FUEL		2	Jun 3, 2020	SYSTEM	(\$74.39)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					



Line Item Adjustments by Estimate

Dec 14, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3244	0130	PAVED APPROACH, 7 IN.	Price FUEL		3	Jun 17, 2020	SYSTEM	(\$15.50)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total							(\$89.89)	
			Price FUEL - Total							(\$89.89)	
	0130 - Total								(\$89.89)		
	0140	CONCRETE SIDEWALK, 4 IN.	Material		1	May 18, 2020	SYSTEM	(\$19,125.00)			
					2	Jun 3, 2020	SYSTEM	(\$35,450.00)			
			- Total							(\$54,575.00)	
			Material - Total							(\$54,575.00)	
			MaterialCredit		2	Jun 3, 2020	SYSTEM	\$19,125.00			
					3	Jun 17, 2020	SYSTEM	\$35,450.00			
			- Total							\$54,575.00	
	MaterialCredit - Total							\$54,575.00			
	0140 - Total								\$0.00		
	0150	CONCRETE SIDEWALK, 8 IN.	Material		2	Jun 3, 2020	SYSTEM	(\$4,879.00)			
				- Total							(\$4,879.00)
			Material - Total							(\$4,879.00)	
			MaterialCredit		3	Jun 17, 2020	SYSTEM	\$4,879.00			
				- Total							\$4,879.00
			MaterialCredit - Total							\$4,879.00	
			Overrun	Overrun		2	Jun 3, 2020	SYSTEM	\$1,323.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 13 on the current Payment Estimate.	
						2	Jun 3, 2020	SYSTEM	(\$1,323.00)		
						3	Jun 17, 2020	SYSTEM	(\$1,323.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
						38	Dec 2, 2021	SYSTEM	\$1,323.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',70.00000 - 70.00000', is applied (if non-zero).	
Overrun - Total							\$0.00				
Overrun - Total							\$0.00				
0150 - Total								\$0.00			
0160	CURB AND GUTTER TYPE B	Material		1	May 18, 2020	SYSTEM	(\$8,960.00)				
				2	Jun 3, 2020	SYSTEM	(\$8,960.00)				
		- Total							(\$17,920.00)		
		Material - Total							(\$17,920.00)		
		MaterialCredit		2	Jun 3, 2020	SYSTEM	\$8,960.00				
				3	Jun 17, 2020	SYSTEM	\$8,960.00				
- Total							\$17,920.00				
MaterialCredit - Total							\$17,920.00				
0160 - Total								\$0.00			
0210	GRATES AND BEARING PLATES (5 FT X 2 FT)	Material		38	Dec 2, 2021	SYSTEM	(\$1,500.00)				
			- Total							(\$1,500.00)	
Material - Total							(\$1,500.00)				
0210 - Total								(\$1,500.00)			



Line Item Adjustments by Estimate

Dec 14, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3244	0320	REINFORCING STEEL (CULVERTS-BRIDGE)	Material		38	Dec 2, 2021	SYSTEM	(\$4,840.00)			
			- Total							(\$4,840.00)	
			Material - Total							(\$4,840.00)	
	0320 - Total								(\$4,840.00)		
	0470	TURF TYPE TALL FESCUE SODDING	Material		3	Jun 17, 2020	SYSTEM	(\$4,015.00)			
			- Total							(\$4,015.00)	
			Material - Total							(\$4,015.00)	
			MaterialCredit		4	Jul 1, 2020	SYSTEM	\$4,015.00			
			- Total							\$4,015.00	
	MaterialCredit - Total							\$4,015.00			
	0470 - Total								\$0.00		
	0480	ALTERNATE DITCH CHECK	Material		1	May 18, 2020	SYSTEM	(\$570.00)			
					2	Jun 3, 2020	SYSTEM	(\$570.00)			
					3	Jun 17, 2020	SYSTEM	(\$570.00)			
					4	Jul 1, 2020	SYSTEM	(\$570.00)			
					5	Jul 17, 2020	SYSTEM	(\$570.00)			
					6	Aug 4, 2020	SYSTEM	(\$570.00)			
					7	Aug 18, 2020	SYSTEM	(\$570.00)			
			- Total							(\$3,990.00)	
			Material - Total							(\$3,990.00)	
			MaterialCredit		2	Jun 3, 2020	SYSTEM	\$570.00			
					3	Jun 17, 2020	SYSTEM	\$570.00			
					4	Jul 1, 2020	SYSTEM	\$570.00			
					5	Jul 17, 2020	SYSTEM	\$570.00			
					6	Aug 4, 2020	SYSTEM	\$570.00			
			7	Aug 18, 2020	SYSTEM	\$570.00					
			8	Sep 3, 2020	SYSTEM	\$570.00					
- Total							\$3,990.00				
MaterialCredit - Total							\$3,990.00				
0480 - Total								\$0.00			
0550	SHF-FLAT SHEET FLUORESCENT	Material		11	Oct 19, 2020	SYSTEM	(\$1,530.00)				
		- Total							(\$1,530.00)		
		Material - Total							(\$1,530.00)		
		MaterialCredit		12	Nov 2, 2020	SYSTEM	\$1,530.00				
		- Total							\$1,530.00		
MaterialCredit - Total							\$1,530.00				
0550 - Total								\$0.00			
J7P3244 - Total								(\$6,668.96)			
J7S3247	0610	TYPE 1	Price FUEL		5	Jul 17,	SYSTEM	(\$65.08)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		



Line Item Adjustments by Estimate

Dec 14, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J7S3247	0610	AGGREGATE FOR BASE (4 IN. THICK)	Price FUEL			2020						
					38	Dec 2, 2021	SYSTEM	\$9.38	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				- Total							(\$55.70)	
				Price FUEL - Total							(\$55.70)	
				0610 - Total							(\$55.70)	
	0650	PAVED APPROACH, 7 IN.	Price FUEL		5	Jul 17, 2020	SYSTEM	(\$21.21)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				- Total							(\$21.21)	
				Price FUEL - Total							(\$21.21)	
				0650 - Total							(\$21.21)	
				0660 - Total							(\$18.73)	
	0660	PAVED APPROACH, 8 IN.	Price FUEL		5	Jul 17, 2020	SYSTEM	(\$18.73)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				- Total							(\$18.73)	
				Price FUEL - Total							(\$18.73)	
				0660 - Total							(\$18.73)	
				0660 - Total							(\$18.73)	
	0970	ALTERNATE DITCH CHECK	Material		9	Sep 16, 2020	SYSTEM	(\$1,240.00)				
					10	Oct 1, 2020	SYSTEM	(\$1,240.00)				
				- Total							(\$2,480.00)	
				Material - Total							(\$2,480.00)	
				MaterialCredit		10	Oct 1, 2020	SYSTEM	\$1,240.00			
					11	Oct 19, 2020	SYSTEM	\$1,240.00				
			- Total							\$2,480.00		
			MaterialCredit - Total							\$2,480.00		
0970 - Total							\$0.00					
0980			CURB INLET CHECK	Material		9	Sep 16, 2020	SYSTEM	(\$200.00)			
		10			Oct 1, 2020	SYSTEM	(\$200.00)					
	- Total							(\$400.00)				
	Material - Total							(\$400.00)				
	MaterialCredit				10	Oct 1, 2020	SYSTEM	\$200.00				
				11	Oct 19, 2020	SYSTEM	\$200.00					
		- Total							\$400.00			
	MaterialCredit - Total							\$400.00				
	0980 - Total							\$0.00				
	1050	SH-FLAT SHEET		Material		11	Oct 19, 2020	SYSTEM	(\$1,140.00)			
- Total							(\$1,140.00)					
Material - Total							(\$1,140.00)					
MaterialCredit				12	Nov 2, 2020	SYSTEM	\$1,140.00					
			- Total							\$1,140.00		
			MaterialCredit - Total							\$1,140.00		
1050 - Total							\$0.00					
J7S3247 - Total							(\$95.64)					
J7S3253	1100	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		38	Dec 2, 2021	SYSTEM	(\$19,590.00)				
				- Total							(\$19,590.00)	
				Material - Total							(\$19,590.00)	



Line Item Adjustments by Estimate

Dec 14, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7S3253	1100	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price FUEL		38	Dec 2, 2021	SYSTEM	\$285.03	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total							\$285.03	
			Price FUEL - Total							\$285.03	
			1100 - Total							(\$19,304.97)	
1120	PIPE COLLAR, TYPE A	Overrun	Overrun	38	Dec 2, 2021	SYSTEM	(\$1,500.00)				
		Overrun - Total							(\$1,500.00)		
		Overrun - Total							(\$1,500.00)		
		1120 - Total							(\$1,500.00)		
1140	CONCRETE CURB RAMP	Overrun	Overrun	13	Nov 16, 2020	SYSTEM	(\$720.00)				
		Overrun - Total							(\$720.00)		
		Overrun - Total							(\$720.00)		
		1140 - Total							(\$720.00)		
1160	6 IN. CONCRETE MEDIAN STRIP	Overrun	Overrun	13	Nov 16, 2020	SYSTEM	(\$637.00)				
		Overrun - Total							(\$637.00)		
		Overrun - Total							(\$637.00)		
		1160 - Total							(\$637.00)		
1170	PAVED APPROACH, 7 IN.	Price FUEL		7	Aug 18, 2020	SYSTEM	(\$45.81)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				30	Aug 2, 2021	SYSTEM	\$14.74	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		- Total							(\$31.07)		
		Price FUEL - Total							(\$31.07)		
		1170 - Total							(\$31.07)		
1180	PAVED APPROACH, 8 IN.	Overrun	Overrun	8	Sep 3, 2020	SYSTEM	(\$79.83)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		Overrun - Total							(\$79.83)		
		Overrun - Total							(\$79.83)		
		Price FUEL		7	Aug 18, 2020	SYSTEM	(\$19.38)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				8	Sep 2, 2020	SYSTEM	(\$39.45)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		- Total							(\$58.83)		
		Price FUEL - Total							(\$58.83)		
1180 - Total							(\$138.66)				
1190	CONCRETE SIDEWALK, 4 IN.	Overrun	Overrun	10	Oct 1, 2020	SYSTEM	(\$565.00)				
				13	Nov 16, 2020	SYSTEM	(\$390.00)				
		Overrun - Total							(\$955.00)		
		Overrun - Total							(\$955.00)		
1190 - Total							(\$955.00)				
1250	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material		38	Dec 2, 2021	SYSTEM	(\$3,000.00)				
		- Total							(\$3,000.00)		
		Material - Total							(\$3,000.00)		
1250 - Total							(\$3,000.00)				
1260	MANHOLE FRAME AND COVER, TYPE 1-A	Material		38	Dec 2, 2021	SYSTEM	(\$600.00)				
		- Total							(\$600.00)		
		Material - Total							(\$600.00)		
1260 - Total							(\$600.00)				



Line Item Adjustments by Estimate

Dec 14, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7S3253	1270	MANHOLE FRAME AND COVER, TYPE 1-B	Material		38	Dec 2, 2021	SYSTEM	(\$600.00)			
			- Total							(\$600.00)	
			Material - Total							(\$600.00)	
	1270 - Total								(\$600.00)		
	1380	PREF THERMO PAVMT MARKING, 6 IN WHITE	Material		38	Dec 2, 2021	SYSTEM	(\$2,655.00)			
			- Total							(\$2,655.00)	
			Material - Total							(\$2,655.00)	
	1380 - Total								(\$2,655.00)		
	1390	PREF THERMO PVMT MARK, 24 IN WHIT	Material		38	Dec 2, 2021	SYSTEM	(\$3,600.00)			
			- Total							(\$3,600.00)	
			Material - Total							(\$3,600.00)	
	1390 - Total								(\$3,600.00)		
	1440	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material		38	Dec 2, 2021	SYSTEM	(\$5,600.00)			
			- Total							(\$5,600.00)	
			Material - Total							(\$5,600.00)	
	1440 - Total								(\$5,600.00)		
	1450	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	Material		38	Dec 2, 2021	SYSTEM	(\$4,000.00)			
			- Total							(\$4,000.00)	
			Material - Total							(\$4,000.00)	
	1450 - Total								(\$4,000.00)		
	1460	TURF TYPE TALL FESCUE SODDING	Overrun	Overrun	38	Dec 2, 2021	SYSTEM	(\$150.00)			
			Overrun - Total							(\$150.00)	
			Overrun - Total							(\$150.00)	
1460 - Total								(\$150.00)			
J7S3253 - Total								(\$43,491.70)			
Overall - Total								(\$50,256.30)			