



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on September 21, 2020

Pay Estimate Created Date: September 17, 2020

Progress Estimate Number 6	Contract ID 200320-G07 Prime Contractor Cale Seymour Construction	Pay Period Start September 2, 2020 Pay Period End September 15, 2020	Original Contract Amount \$199,690.88 Net Change Order Amount \$0.00 Current Contract Amount \$199,690.88
--------------------------------------	--	---	--

Approval Date		By User
September 17, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	howelj4
September 18, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	roeged1
September 21, 2020	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2020	November 1, 2020		53.04%

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 6

	This Estimate	Previous	To Date
200320-G07			
Total Posted Items Pay	\$20,185.30	\$85,727.92	\$105,913.22
Gross Item Adjustments	(\$15.85)	(\$16.27)	(\$32.12)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$85,711.65	\$105,881.10

Contract Total Payable This Estimate: \$20,169.45

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7S3251	0030	2063500	CULVERT CLEANOUT	EA	\$1,109.840	2	\$2,219.68
	0060	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	LF	\$5.560	103	\$572.68
	0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$6.610	63	\$416.43
	0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$9.520	62	\$590.24
	0100	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	SQYD	\$72.580	62	\$4,499.96
	0120	6071101	MODIFIED CONCRETE GUTTER TYPE A	LF	\$32.970	14.5	\$478.07
	0140	6081012	TRUNCATED DOMES	SQFT	\$22.000	60	\$1,320.00
	0160	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$45.000	35.2	\$1,584.00
	0170	6086008	CONCRETE SIDEWALK, 8 IN.	SQYD	\$65.980	27.8	\$1,834.24
	0200	6149902	MISC.STEEL PLATE	EA	\$2,000.000	2	\$4,000.00
	0350	7250312A	12 IN. PIPE GROUP B	LF	\$42.500	24	\$1,020.00
	0370	7320012A	12 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	EA	\$550.000	3	\$1,650.00
Project J7S3251 - Total							\$20,185.30
Overall - Total							\$20,185.30

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7S3251	0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	10.9	(\$0.04)	(\$0.43)
	0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	22.8	(\$0.04)	(\$0.89)
	0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	20.4	(\$0.04)	(\$0.80)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on September 21, 2020

Pay Estimate Created Date: September 17, 2020

Progress Estimate Number 6		Contract ID 200320-G07 Prime Contractor Cale Seymour Construction		Pay Period Start September 2, 2020 Pay Period End September 15, 2020		Original Contract Amount \$199,690.88 Net Change Order Amount \$0.00 Current Contract Amount \$199,690.88		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7S3251	0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	8.9	(\$0.04)	(\$0.35)
	0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	62	(\$0.06)	(\$3.71)
	0100	CONCRETE PAVEMENT (8 IN. NON-REINF)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	62	(\$0.16)	(\$9.67)
Total								(\$15.85)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on September 21, 2020

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7S3251	FAS S601(81)	ADA improvements	K	HENRY	on various locations on Route K in Ulrich, on Route K in Germantown, from California Ave. to Missouri Ave. in Montrose and from High St. to Mechanic St
Totals by Job Numbers					
J7S3251			This Estimate	Previous	To Date
	Posted Item Pay		\$20,185.30	\$85,727.92	\$105,913.22
	Gross Item Adjustments		(\$15.85)	(\$16.27)	(\$32.12)
	Gross Item Pay		\$20,169.45	\$85,711.65	\$105,881.10
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on September 21, 2020

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on September 21, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-G07	J7S3251	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.25	\$1,500.00	\$375.00
		0001	0020	2063000	CLASS 3 EXCAVATION	23.00	0.00	23.00	CUYD	7.50	\$30.00	\$225.00
		0001	0030	2063500	CULVERT CLEANOUT	9.00	0.00	9.00	EA	2.00	\$1,109.84	\$2,219.68
		0001	0040	2071000	LINEAR GRADING CLASS 1	1.90	0.00	1.90	STA	1.60	\$296.00	\$473.60
		0001	0050	2072000	LINEAR GRADING CLASS 2	2.20	0.00	2.20	STA	0.80	\$555.00	\$444.00
		0001	0060	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	1,200.00	0.00	1,200.00	LF	767.70	\$5.56	\$4,268.41
		0001	0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	685.00	0.00	685.00	SQYD	415.31	\$6.61	\$2,745.20
		0001	0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	110.00	0.00	110.00	SQYD	79.80	\$9.52	\$759.70
		0001	0090	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	5.30	0.00	5.30	TONS	0.00	\$150.00	\$0.00
		0001	0100	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	62.00	0.00	62.00	SQYD	62.00	\$72.58	\$4,499.96
		0001	0110	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
		0001	0120	6071101	MODIFIED CONCRETE GUTTER TYPE A	55.00	0.00	55.00	LF	34.50	\$32.97	\$1,137.46
		0001	0130	6081010	CONCRETE CURB RAMP	194.60	0.00	194.60	SQYD	116.20	\$132.23	\$15,365.13
		0001	0140	6081012	TRUNCATED DOMES	405.00	0.00	405.00	SQFT	190.00	\$22.00	\$4,180.00
		0001	0150	6083008	8 IN. CONCRETE MEDIAN STRIP	7.40	0.00	7.40	SQYD	0.00	\$144.91	\$0.00
		0001	0160	6086004	CONCRETE SIDEWALK, 4 IN.	410.50	0.00	410.50	SQYD	238.00	\$45.00	\$10,710.00
		0001	0170	6086008	CONCRETE SIDEWALK, 8 IN.	79.50	0.00	79.50	SQYD	61.11	\$65.98	\$4,032.04
		0001	0180	6099903	MISC.CURB AND GUTTER TYPE CG-1	217.00	0.00	217.00	LF	80.00	\$35.00	\$2,800.00
		0001	0190	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	1.00	\$5,000.00	\$5,000.00
		0001	0200	6149902	MISC.STEEL PLATE	11.00	0.00	11.00	EA	6.00	\$2,000.00	\$12,000.00
		0001	0210	6161005	CONSTRUCTION SIGNS	296.00	0.00	296.00	SQFT	229.00	\$8.00	\$1,832.00
		0001	0220	6161008	ADVANCED WARNING RAIL SYSTEM	8.00	0.00	8.00	EA	4.00	\$60.00	\$240.00
		0001	0230	6161009	FLAG ASSEMBLY	8.00	0.00	8.00	EA	4.00	\$30.00	\$120.00
		0001	0240	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	100.00	\$12.00	\$1,200.00
		0001	0250	6161030	TYPE III MOVEABLE BARRICADE	8.00	0.00	8.00	EA	8.00	\$50.00	\$400.00
		0001	0260	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$2,500.00	\$0.00
		0001	0270	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
		0001	0280	6169902	MISC.ADA-COMPLIANT MOVABLE BARRICADE	6.00	0.00	6.00	EA	6.00	\$175.00	\$1,050.00
		0001	0290	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$11,303.25	\$8,477.44
		0001	0300	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	41.00	0.00	41.00	SQYD	0.00	\$50.00	\$0.00
		0001	0310	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$8,800.00	\$4,400.00
		0001	0320	7034001	CLASS B-1 CONCRETE	5.40	0.00	5.40	CUYD	0.00	\$516.16	\$0.00
		0001	0330	7101000	REINFORCING STEEL (EPOXY COATED)	630.00	0.00	630.00	LB	0.00	\$1.67	\$0.00
		0001	0340	7101010	EPOXY COATED TIE BARS (DRILLED AND INSTALLED)	10.00	0.00	10.00	LB	0.00	\$31.08	\$0.00
		0001	0350	7250312A	12 IN. PIPE GROUP B	81.00	0.00	81.00	LF	57.00	\$42.50	\$2,422.50
		0001	0360	7250315A	15 IN. PIPE GROUP B	15.00	0.00	15.00	LF	0.00	\$45.00	\$0.00
		0001	0370	7320012A	12 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	8.00	0.00	8.00	EA	5.00	\$550.00	\$2,750.00
		0001	0380	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	0390	8031000A	TURF TYPE TALL FESCUE SODDING	364.00	0.00	364.00	SQYD	0.00	\$8.48	\$0.00
		0001	0400	8061006	ALTERNATE DITCH CHECK	165.00	0.00	165.00	LF	15.00	\$13.50	\$202.50
		0001	0410	8061016	SEDIMENT REMOVAL	40.00	0.00	40.00	CUYD	0.00	\$29.24	\$0.00
		0001	0420	8061019	SILT FENCE	640.00	0.00	640.00	LF	0.00	\$3.00	\$0.00
		0040	0430	9031010	CONCRETE FOOTINGS, EMBEDDED	0.20	0.00	0.20	CUYD	0.20	\$1,450.00	\$290.00
		0040	0440	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	2.00	0.00	2.00	EA	2.00	\$250.00	\$500.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on September 21, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-G07	J7S3251	0040	0450	9031280	2.5 IN. PSST POST - 12 GA.	32.00	0.00	32.00	LF	32.00	\$42.38	\$1,356.16
		0040	0460	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	6.00	0.00	6.00	LF	6.00	\$17.91	\$107.46
		0040	0470	9039902	MISC.RELOCATE AND REMOUNT EXISTING SIGN ON NEW PSST	6.00	0.00	6.00	EA	6.00	\$555.00	\$3,330.00
	Project J7S3251 - Total Value Posted to Date as of Report Generated Date											\$105,913.23
200320-G07 Overall - Total Value Posted to Date as of Report Generated Date												\$105,913.23



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on September 21, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7S3251

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0030	2063500	CULVERT CLEANOUT	9/15/20	9/17/20	1.00	EA	Location 15	Texas Ave Montrose				Plan qty howel4
				9/17/20	1.00	EA	Location 16	Kansas Ave				Field adjusted with contractor to cover section of misc. clean out south of Route K in lieu of culvert north of Route k.BGD howel4
0060	2079903	MISC. GRADING	9/9/20	9/17/20	21.70	LF	Location 15 Northwest quadrant	Texas Ave Montrose	Northwest quadrant			Installed per plan howel4
				9/14/20	9/17/20	45.00	LF	Location 15 Southwest Quadrant	Texas Ave Montrose	Southwest Quadrant		Installed 5 additional LF to south beyond plan qty Field Measured BGD howel4
				9/15/20	9/17/20	16.00	LF	Location 16 Northwest Quadrant	Kansas Ave Montrose	Northwest		Field Measured BGD howel4
				9/17/20	20.30	LF	Location 16 Southwest Quadrant	Kansas Ave Montrose	Southwest			Installed per plan howel4
0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	9/2/20	9/17/20	8.90	SQYD	Location 14 Under 8" SW	German town	Under 8" SW			Installed Per plan
				9/9/20	9/17/20	10.90	SQYD	Location 15 Northwest quadrant	Texas Ave Montrose	Northwest quadrant		Installed under 4" & 8" Sidewalk at this location howel4
				9/14/20	9/17/20	22.80	SQYD	Location 15 Southwest quadrant	Texas Ave Montrose	Southwest		Installed under 4" & 8" Sidewalk at this location Field Measured BGD howel4
				9/15/20	9/17/20	8.90	SQYD	Location 16 Northwest Quadrant	Kansas Ave Montrose	Northwest		under Field Measured 4" & 8" Sidewalk BGD howel4
				9/17/20	11.50	SQYD	Location 16 Southwest Quadrant	Kansas Ave Montrose	Southwest			under Field Measured 4" & 8" Sidewalk BGD howel4
0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	9/2/20	9/17/20	62.00	SQYD	Location 14 under PCCP paved approach	Location 14				Installed per plan
0100	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	9/2/20	9/17/20	62.00	SQYD	Location 14 entrance to church & home.	Location 14				Installed per plan
0120	6071101	MODIFIED CONCRETE GUTTER TYPE A	9/9/20	9/17/20	5.00	LF	Location 15 Southwest quadrant	Texas Ave Montrose	Southwest Quadrant			installed per plan howel4
				9/14/20	9/17/20	9.50	LF	Location 16 Southwest Quadrant	Kansas Ave Montrose	Southwest Quadrant		installed an additional 4.5lf east of plan qty to tie into existing structures. Field Measured BGD howel4
0140	6081012	TRUNCATED DOMES	9/2/20	9/17/20	20.00	SQFT	Location 14 Left and Right of Paved approach	Location 14				installed in 4" sidewalk paid for on 8-27.
				9/9/20	9/17/20	10.00	SQFT	Location 15 Northwest quadrant	Texas Ave Montrose	Northwest Quadrant		Installed per plan howel4
				9/14/20	9/17/20	10.00	SQFT	Location 15 Southwest quadrant	Texas Ave Montrose	Southwest		Installed per plan howel4
				9/15/20	9/17/20	10.00	SQFT	Location 16 Northwest Quadrant	Kansas Ave Montrose	Northwest		Installed Per Plan howel4
				9/17/20	10.00	SQFT	Location 16 Southwest Quadrant	Kansas Ave Montrose	Southwest Quadrant			Installed Per Plan howel4
0160	6086004	CONCRETE SIDEWALK, 4 IN.	9/9/20	9/17/20	7.80	SQYD	Location 15 Northwest Quadrant	Texas Ave Montrose	Northwest quadrant			Installed Per Plan howel4
				9/14/20	9/17/20	16.10	SQYD	Location 15 Southwest Quadrant	Texas Ave Montrose	Southwest Quadrant		Field Measured (5x5)+(5x5)+(5x5)+(10x5)+(4x5)BGD howel4
				9/15/20	9/17/20	5.60	SQYD	Location 16 Northwest Quadrant	Kansas Ave Montrose	Northwest		Field Measured BGD (5x10) howel4
				9/17/20	5.70	SQYD	Location 16 Southwest	Kansas Ave Montrose	Southwest			Installed per plan howel4
0170	6086008	CONCRETE SIDEWALK, 8 IN.	9/2/20	9/17/20	8.90	SQYD	Location 14 across paved approach in German town.	Location 14				installed per plan
				9/9/20	9/17/20	3.10	SQYD	Location 15 Northwest quadrant	Texas Ave Montrose	Northwest Quadrant		Field Measured by BGD 5'x5.5' howel4
				9/14/20	9/17/20	6.70	SQYD	Location 15 Southwest quadrant	Texas Ave Montrose	Southwest Quadrant		Field Measured (5x11)+(1x5)BGD howel4
				9/15/20	9/17/20	3.30	SQYD	Location 16 Northwest Quadrant	Kansas Ave Montrose	Northwest		Field Measured BGD (5x6) howel4
				9/17/20	5.80	SQYD	Location 16 Southwest Quadrant	Kansas Ave Montrose	Southwest			Field Measured BGD (10.5x5) howel4
0200	6149902	MISC. DRAINAGE FITTINGS	9/14/20	9/17/20	1.00	EA	Location 15 Southwest Quadrant	Texas Ave Montrose	Southwest Quadrant			Installed per plan
				9/15/20	9/17/20	1.00	EA	Location 16 Southwest Quadrant	Kansas Ave Montrose	Southwest		Installed per Plan howel4
0350	7250312A	12 IN. PIPE CULVERT GROUP B	9/8/20	9/17/20	12.00	LF	Location 15 Northwest Quadrant	Texas Ave Montrose	Northwest quadrant			Installed per plan howel4
				9/17/20	12.00	LF	Location 16 Montrose	Kansas Ave Montrose	Northwest Quadrant			Installed Per Plan howel4
0370	7320012A	12 IN. GROUP B FLARED END SECT	9/8/20	9/17/20	1.00	EA	Location 16 Northwest Quadrant	Kansas Ave Montrose	Northwest Quadrant			installed per plan howel4
				9/17/20	2.00	EA	Location 15 Northwest Quadrant	Texas ave Montrose	Northwest Quadrant			installed per plan howel4

The information below this line are details from Line Item agency views.
No Agency View Details Exist



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on September 21, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		2	Jul 16, 2020	SYSTEM	(\$1.18)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				3	Aug 3, 2020	SYSTEM	(\$4.49)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				4	Aug 18, 2020	SYSTEM	(\$0.74)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				5	Sep 3, 2020	SYSTEM	(\$8.72)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				6	Sep 17, 2020	SYSTEM	(\$2.47)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
	- Total					(\$17.60)		
	Price - Total					(\$17.60)		
0070 - Total							(\$17.60)	
0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		2	Jul 16, 2020	SYSTEM	(\$0.57)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				3	Aug 3, 2020	SYSTEM	(\$0.57)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				6	Sep 17, 2020	SYSTEM	(\$3.71)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
	- Total					(\$4.85)		
	Price - Total					(\$4.85)		
0080 - Total							(\$4.85)	
0100	CONCRETE PAVEMENT (8 IN. NON-REINF)	Price		6	Sep 17, 2020	SYSTEM	(\$9.67)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
	Price - Total					(\$9.67)		
0100 - Total							(\$9.67)	
0130	CONCRETE CURB RAMP	Material		2	Jul 16, 2020	SYSTEM	(\$2,776.83)	
	Material - Total				(\$2,776.83)			
	CONCRETE CURB RAMP	MaterialCredit		3	Aug 3, 2020	SYSTEM	\$2,776.83	
	MaterialCredit - Total					\$2,776.83		
0130 - Total							\$0.00	
0160	CONCRETE SIDEWALK, 4 IN.	Material		2	Jul 16, 2020	SYSTEM	(\$324.00)	
	Material - Total				(\$324.00)			
	CONCRETE SIDEWALK, 4 IN.	MaterialCredit		3	Aug 3, 2020	SYSTEM	\$324.00	
	MaterialCredit - Total					\$324.00		
0160 - Total							\$0.00	
0170	CONCRETE SIDEWALK, 8 IN.	Material		3	Aug 3, 2020	SYSTEM	(\$1,280.67)	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user howel4 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				3	Aug 3, 2020	SYSTEM	\$1,280.67	
	- Total					\$0.00		
	Material - Total					\$0.00		
0170 - Total							\$0.00	
0180	MISC. CURB AND GUTTER TYPE CG-1	Material		2	Jul 16, 2020	SYSTEM	(\$1,400.00)	
	Material - Total					(\$1,400.00)		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on September 21, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0180	MISC. CURB AND GUTTER TYPE CG-1	MaterialCredit		3	Aug 3, 2020	SYSTEM	\$1,400.00	
			- Total				\$1,400.00	
			MaterialCredit - Total				\$1,400.00	
	0180 - Total				\$0.00			
0200	MISC. STEEL PLATE	Material		4	Aug 18, 2020	SYSTEM	(\$4,000.00)	
				4	Aug 18, 2020	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user howelj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total				\$0.00			
0200 - Total				\$0.00				
Overall - Total					(\$32.12)			