



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on June 11, 2020

Pay Estimate Created Date: June 3, 2020

Progress Estimate Number 2	Contract ID 200320-H01 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start May 2, 2020 Pay Period End June 1, 2020	Original Contract Amount \$17,459,459.12 Net Change Order Amount \$0.00 Current Contract Amount \$17,459,459.12
--------------------------------------	--	---	--

Approval Date				By User
June 3, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by			seabad1
June 3, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by			holtb1
June 4, 2020	Reviewed and Approved at the Central Office Controllers Office Level by			greggd1
Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete	
September 1, 2021	September 1, 2021		0.88%	

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
200320-H01			
Total Posted Items Pay	\$84,755.28	\$69,304.00	\$154,059.28
Gross Item Adjustments	\$405,806.45	\$0.00	\$405,806.45
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$69,304.00	\$559,865.73
Contract Total Payable This Estimate:	\$490,561.73		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J913309	0670	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARRELS)	EA	\$3,100.000	2	\$6,200.00
	0780	6161005	CONSTRUCTION SIGNS	SQFT	\$9.850	396	\$3,900.60
	0790	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$51.700	9	\$465.30
	0800	6161009	FLAG ASSEMBLY	EA	\$20.700	9	\$186.30
	0810	6161025	CHANNELIZER (TRIM LINE)	EA	\$31.000	100	\$3,100.00
	0820	6161033	DIRECTIONAL INDICATOR BARRICADE	EA	\$15.500	14	\$217.00
	0830	6161040	FLASHING ARROW PANEL	EA	\$310.000	1	\$310.00
	0840	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$20,670.000	2	\$41,340.00
	0870	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	LF	\$20.700	996	\$20,617.20
	0980	6207001	PAVEMENT MARKING REMOVAL	LF	\$2.070	550	\$1,138.50
	1200	2161501	REMOVAL OF ASPHALT WEARING SURFACE	SQFT	\$2.400	2,561	\$6,146.40
	1700	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	SQFT	\$0.310	3,658	\$1,133.98
Project J913309 - Total							\$84,755.28
Overall - Total							\$84,755.28

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J913110	0380	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$21,526.25
J913309	0780	CONSTRUCTION SIGNS	Material			-396	\$9.85	(\$3,900.60)
	0780	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user seabad1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	396	\$9.85	\$3,900.60



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 11, 2020

Pay Estimate Created Date: June 3, 2020

Progress Estimate Number 2			Contract ID Prime Contractor		200320-H01 Emery Sapp & Sons, Inc.	Pay Period Start Pay Period End	May 2, 2020 June 1, 2020	Original Contract Amount Net Change Order Amount Current Contract Amount	\$17,459,459.12 \$0.00 \$17,459,459.12
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J913309	0790	ADVANCED WARNING RAIL SYSTEM	Material				-9	\$51.70	(\$465.30)
	0790	ADVANCED WARNING RAIL SYSTEM	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user seabad1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		9	\$51.70	\$465.30
	0800	FLAG ASSEMBLY	Material				-9	\$20.70	(\$186.30)
	0800	FLAG ASSEMBLY	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user seabad1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		9	\$20.70	\$186.30
	0810	CHANNELIZER (TRIM LINE)	Material				-100	\$31.00	(\$3,100.00)
	0810	CHANNELIZER (TRIM LINE)	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user seabad1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		100	\$31.00	\$3,100.00
	0820	DIRECTIONAL INDICATOR BARRICADE	Material				-14	\$15.50	(\$217.00)
	0820	DIRECTIONAL INDICATOR BARRICADE	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user seabad1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		14	\$15.50	\$217.00
	0830	FLASHING ARROW PANEL	Material				-1	\$310.00	(\$310.00)
	0830	FLASHING ARROW PANEL	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user seabad1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		1	\$310.00	\$310.00
	0840	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material				-2	\$20,670.00	(\$41,340.00)
	0840	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user seabad1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		2	\$20,670.00	\$41,340.00
	0870	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material				-996	\$20.70	(\$20,617.20)
	0870	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user seabad1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		996	\$20.70	\$20,617.20
	1030	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				\$256,795.50
1040	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction				\$127,484.70	
Total									\$405,806.45



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on June 11, 2020

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9I3110	I-55-1 (160)	Resurface	I-55	CAPE GIRARDEAU	0.7 miles South of Route KK to Route T
J9I3309	I 55-2(114)	Resurface	I-55	VARIOUS	in southbound lane from Route 51 to Route 61 and from Route 74 to Route 77 and in northbound lane from Route 77 to Route M

Totals by Job Numbers

J9I3110		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$21,526.25	\$0.00	\$21,526.25
	Gross Item Pay	\$21,526.25	\$0.00	\$21,526.25
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J9I3309		This Estimate	Previous	To Date
	Posted Item Pay	\$84,755.28	\$69,304.00	\$154,059.28
	Gross Item Adjustments	\$384,280.20	\$0.00	\$384,280.20
	Gross Item Pay	\$469,035.48	\$69,304.00	\$538,339.48
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 11, 2020

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9I3309, Item 6161005, Project Item Line Number 0780, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Mat Rep Pending	seabad1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3309, Item 6161008, Project Item Line Number 0790, Material Set 616100896, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Mat Rep Pending	seabad1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3309, Item 6161009, Project Item Line Number 0800, Material Set 616100996, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Mat Rep Pending	seabad1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3309, Item 6161025, Project Item Line Number 0810, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Mat Rep Pending	seabad1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3309, Item 6161033, Project Item Line Number 0820, Material Set 616103396, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Mat Rep Pending	seabad1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3309, Item 6161040, Project Item Line Number 0830, Material Set 616104096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Mat Rep Pending	seabad1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3309, Item 6161098A, Project Item Line Number 0840, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Mat Rep Pending	seabad1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9I3309, Item 6173600D, Project Item Line Number 0870, Material Set 6173600D96, Material 0617TCRCTF - Type F Concrete Traffic Barrier, Acceptance Action Generic 0617TCRCTF is insufficient.	Mat Rep Pending	seabad1	Overridden



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on June 11, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-H01	J9I3110	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$13,615.00	\$0.00
		0001	0020	2072000	LINEAR GRADING CLASS 2	38.00	0.00	38.00	STA	0.00	\$320.00	\$0.00
		0001	0030	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,385.00	0.00	1,385.00	TONS	0.00	\$23.05	\$0.00
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	985.00	0.00	985.00	TONS	0.00	\$20.85	\$0.00
		0001	0050	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	6,445.50	0.00	6,445.50	TONS	0.00	\$43.90	\$0.00
		0001	0060	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	26,011.10	0.00	26,011.10	TONS	0.00	\$76.15	\$0.00
		0001	0070	4071005	TACK COAT	25,629.00	0.00	25,629.00	GAL	0.00	\$2.00	\$0.00
		0001	0080	4134000	BITUMINOUS FOG SEAL	4,070.00	0.00	4,070.00	GAL	0.00	\$2.90	\$0.00
		0001	0090	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARRELS)	2.00	0.00	2.00	EA	0.00	\$3,100.00	\$0.00
		0001	0100	6122020	REPLACEMENT SAND BARREL	12.00	0.00	12.00	EA	0.00	\$310.00	\$0.00
		0001	0110	6122030	IMPACT ATTENUATOR (RELOCATION)	4.00	0.00	4.00	EA	0.00	\$1,035.00	\$0.00
		0001	0120	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00
		0001	0130	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	64.00	0.00	64.00	SQYD	0.00	\$425.00	\$0.00
		0001	0140	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	6.00	0.00	6.00	SQYD	0.00	\$1.00	\$0.00
		0001	0150	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	6.00	0.00	6.00	SQYD	0.00	\$1.00	\$0.00
		0001	0160	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	252.00	0.00	252.00	LF	0.00	\$8.50	\$0.00
		0001	0170	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	160.00	0.00	160.00	EA	0.00	\$6.35	\$0.00
		0001	0180	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	99.70	0.00	99.70	TONS	0.00	\$103.00	\$0.00
		0001	0190	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	221.30	0.00	221.30	SQYD	0.00	\$150.00	\$0.00
		0001	0200	6161005	CONSTRUCTION SIGNS	3,839.00	0.00	3,839.00	SQFT	0.00	\$9.85	\$0.00
		0001	0210	6161008	ADVANCED WARNING RAIL SYSTEM	35.00	0.00	35.00	EA	0.00	\$51.70	\$0.00
		0001	0220	6161009	FLAG ASSEMBLY	14.00	0.00	14.00	EA	0.00	\$20.70	\$0.00
		0001	0230	6161025	CHANNELIZER (TRIM LINE)	694.00	0.00	694.00	EA	0.00	\$31.00	\$0.00
		0001	0240	6161033	DIRECTIONAL INDICATOR BARRICADE	186.00	0.00	186.00	EA	0.00	\$15.50	\$0.00
		0001	0250	6161040	FLASHING ARROW PANEL	10.00	0.00	10.00	EA	0.00	\$310.00	\$0.00
		0001	0260	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$20,700.00	\$0.00
		0001	0261	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	12.00	0.00	12.00	EA	0.00	\$517.00	\$0.00
		0001	0270	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,036.00	0.00	1,036.00	LF	0.00	\$20.70	\$0.00
		0001	0271	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,848.00	0.00	1,848.00	LF	0.00	\$8.30	\$0.00
		0001	0280	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$155,000.00	\$0.00
		0001	0290	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	4,596.00	0.00	4,596.00	LF	0.00	\$1.60	\$0.00
		0001	0300	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	75,767.00	0.00	75,767.00	LF	0.00	\$0.14	\$0.00
		0001	0310	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	94,979.00	0.00	94,979.00	LF	0.00	\$0.14	\$0.00
		0001	0320	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,050.00	0.00	3,050.00	LF	0.00	\$0.67	\$0.00
		0001	0330	6207001	PAVEMENT MARKING REMOVAL	4,596.00	0.00	4,596.00	LF	0.00	\$2.07	\$0.00
		0001	0340	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$1.05	\$0.00
		0001	0350	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	41.00	0.00	41.00	SQYD	0.00	\$44.60	\$0.00
		0001	0360	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	11,665.00	0.00	11,665.00	SQYD	0.00	\$3.06	\$0.00
		0001	0370	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,465.30	0.00	1,465.30	STA	0.00	\$11.70	\$0.00
		0010	0380	6061060	MGS GUARDRAIL	2,125.00	0.00	2,125.00	LF	0.00	\$20.65	\$0.00
		0010	0390	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	6.00	0.00	6.00	EA	0.00	\$2,895.00	\$0.00
		0010	0400	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	0.00	\$2,790.00	\$0.00
		0070	0410	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	44.00	0.00	44.00	LF	0.00	\$262.50	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 11, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-H01	J9I3110	0070	0420	2169903	MISC.Remove and Replace Barrier Curb	6.00	0.00	6.00	LF	0.00	\$534.00	\$0.00
		0070	0430	7034214	CLASS B-2 CONCRETE	3.60	0.00	3.60	CUYD	0.00	\$2,545.00	\$0.00
		0070	0440	7034600	CURB BLOCKOUT	519.00	0.00	519.00	LF	0.00	\$95.55	\$0.00
		0070	0450	7040113	CLEAN AND EPOXY SEAL	1,930.00	0.00	1,930.00	SQFT	0.00	\$15.90	\$0.00
		0070	0460	7101000	REINFORCING STEEL (EPOXY COATED)	320.00	0.00	320.00	LB	0.00	\$3.20	\$0.00
		0070	0470	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	44.00	0.00	44.00	LF	0.00	\$412.30	\$0.00
		0071	0480	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	54.00	0.00	54.00	LF	0.00	\$262.30	\$0.00
		0071	0490	2169903	MISC.Remove and Replace Barrier Curb	7.00	0.00	7.00	LF	0.00	\$574.00	\$0.00
		0071	0500	7034214	CLASS B-2 CONCRETE	4.40	0.00	4.40	CUYD	0.00	\$2,515.00	\$0.00
		0071	0510	7034600	CURB BLOCKOUT	464.00	0.00	464.00	LF	0.00	\$103.15	\$0.00
		0071	0520	7040113	CLEAN AND EPOXY SEAL	1,778.00	0.00	1,778.00	SQFT	0.00	\$15.90	\$0.00
		0071	0530	7101000	REINFORCING STEEL (EPOXY COATED)	370.00	0.00	370.00	LB	0.00	\$3.06	\$0.00
		0071	0540	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	54.00	0.00	54.00	LF	0.00	\$411.20	\$0.00
		0072	0550	7034600	CURB BLOCKOUT	348.00	0.00	348.00	LF	0.00	\$117.10	\$0.00
		0072	0560	7040113	CLEAN AND EPOXY SEAL	1,308.00	0.00	1,308.00	SQFT	0.00	\$15.90	\$0.00
	Project J9I3110 - Total Value Posted to Date as of Report Generated Date											\$0.00
J9I3309		0001	0570	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$88,835.00	\$0.00
		0001	0580	2072000	LINEAR GRADING CLASS 2	98.20	0.00	98.20	STA	0.00	\$291.25	\$0.00
		0001	0590	2159903	MISC.MODIFIED SHAPING SLOPES CLASS III	15,973.00	0.00	15,973.00	LF	0.00	\$8.25	\$0.00
		0001	0600	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	5,474.00	0.00	5,474.00	TONS	0.00	\$20.70	\$0.00
		0001	0610	3105002	GRAVEL (A) OR CRUSHED STONE (B)	2,279.00	0.00	2,279.00	TONS	0.00	\$21.65	\$0.00
		0001	0620	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	22,652.30	0.00	22,652.30	TONS	0.00	\$44.70	\$0.00
		0001	0630	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	104,760.30	0.00	104,760.30	TONS	0.00	\$76.50	\$0.00
		0001	0640	4071005	TACK COAT	133,552.00	0.00	133,552.00	GAL	0.00	\$2.00	\$0.00
		0001	0650	4134000	BITUMINOUS FOG SEAL	16,087.00	0.00	16,087.00	GAL	0.00	\$2.45	\$0.00
		0001	0660	6083003	3 IN. CONCRETE MEDIAN STRIP	880.00	0.00	880.00	SQYD	0.00	\$43.95	\$0.00
		0001	0670	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARRELS)	2.00	0.00	2.00	EA	2.00	\$3,100.00	\$6,200.00
		0001	0680	6122020	REPLACEMENT SAND BARREL	36.00	0.00	36.00	EA	0.00	\$310.00	\$0.00
		0001	0690	6122030	IMPACT ATTENUATOR (RELOCATION)	16.00	0.00	16.00	EA	0.00	\$1,035.00	\$0.00
		0001	0700	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	0.00	\$750.00	\$0.00
		0001	0710	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	48.00	0.00	48.00	SQYD	0.00	\$424.00	\$0.00
		0001	0720	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	5.00	0.00	5.00	SQYD	0.00	\$1.00	\$0.00
		0001	0730	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	5.00	0.00	5.00	SQYD	0.00	\$1.00	\$0.00
		0001	0740	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	204.00	0.00	204.00	LF	0.00	\$8.50	\$0.00
		0001	0750	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	120.00	0.00	120.00	EA	0.00	\$6.35	\$0.00
		0001	0760	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	492.20	0.00	492.20	TONS	0.00	\$77.50	\$0.00
		0001	0770	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	1,093.00	0.00	1,093.00	SQYD	0.00	\$57.00	\$0.00
		0001	0780	6161005	CONSTRUCTION SIGNS	6,671.00	0.00	6,671.00	SQFT	396.00	\$9.85	\$3,900.60
		0001	0790	6161008	ADVANCED WARNING RAIL SYSTEM	56.00	0.00	56.00	EA	9.00	\$51.70	\$465.30
		0001	0800	6161009	FLAG ASSEMBLY	24.00	0.00	24.00	EA	9.00	\$20.70	\$186.30
		0001	0810	6161025	CHANNELIZER (TRIM LINE)	850.00	0.00	850.00	EA	100.00	\$31.00	\$3,100.00
		0001	0820	6161033	DIRECTIONAL INDICATOR BARRICADE	204.00	0.00	204.00	EA	14.00	\$15.50	\$217.00
		0001	0830	6161040	FLASHING ARROW PANEL	11.00	0.00	11.00	EA	1.00	\$310.00	\$310.00
		0001	0840	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$20,670.00	\$41,340.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 11, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-H01	J9I3309	0001	0850	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	2.00	0.00	2.00	EA	0.00	\$13,020.00	\$0.00
		0001	0851	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	16.00	0.00	16.00	EA	0.00	\$517.00	\$0.00
		0001	0860	6172000	CONCRETE TRAFFIC BARRIER, TYPE B	488.00	0.00	488.00	LF	0.00	\$171.15	\$0.00
		0001	0870	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,137.00	0.00	1,137.00	LF	996.00	\$20.70	\$20,617.20
		0001	0871	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	8,601.00	0.00	8,601.00	LF	0.00	\$8.30	\$0.00
		0001	0880	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$259,000.25	\$0.00
		0001	0881	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$189,696.25	\$0.00
		0001	0890	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	97.00	0.00	97.00	LF	0.00	\$23.80	\$0.00
		0001	0900	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	9.00	0.00	9.00	EA	0.00	\$335.85	\$0.00
		0001	0910	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	20.00	0.00	20.00	EA	0.00	\$56.85	\$0.00
		0001	0920	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	5,096.00	0.00	5,096.00	LF	0.00	\$3.10	\$0.00
		0001	0930	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	2,000.00	0.00	2,000.00	LF	0.00	\$3.10	\$0.00
		0001	0940	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	60.00	0.00	60.00	LF	0.00	\$18.60	\$0.00
		0001	0950	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	324,212.00	0.00	324,212.00	LF	0.00	\$0.14	\$0.00
		0001	0960	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	262,522.00	0.00	262,522.00	LF	0.00	\$0.14	\$0.00
		0001	0970	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	6,175.00	0.00	6,175.00	LF	0.00	\$0.67	\$0.00
		0001	0980	6207001	PAVEMENT MARKING REMOVAL	7,956.00	0.00	7,956.00	LF	550.00	\$2.07	\$1,138.50
		0001	0990	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$1.05	\$0.00
		0001	1000	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	751,899.00	0.00	751,899.00	SQYD	0.00	\$0.46	\$0.00
		0001	1010	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	29,501.00	0.00	29,501.00	SQYD	0.00	\$1.31	\$0.00
		0001	1020	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	4,774.60	0.00	4,774.60	STA	0.00	\$11.70	\$0.00
		0010	1030	6061060	MGS GUARDRAIL	25,350.00	0.00	25,350.00	LF	0.00	\$20.40	\$0.00
		0010	1040	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	10,713.00	0.00	10,713.00	LF	0.00	\$24.60	\$0.00
		0010	1050	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	73.00	0.00	73.00	EA	0.00	\$2,895.00	\$0.00
		0010	1060	6061080	MGS END ANCHOR	60.00	0.00	60.00	EA	0.00	\$1,010.00	\$0.00
		0010	1070	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	90.00	0.00	90.00	EA	0.00	\$2,740.00	\$0.00
		0070	1080	2161501	REMOVAL OF ASPHALT WEARING SURFACE	5,121.00	0.00	5,121.00	SQFT	0.00	\$2.07	\$0.00
		0070	1090	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	32.00	0.00	32.00	LF	0.00	\$262.90	\$0.00
		0070	1100	2169903	MISC.Remove and Replace Curb	4.00	0.00	4.00	LF	0.00	\$1,002.05	\$0.00
		0070	1110	4091048	EMULSIFIED ASPHALT, SEAL COAT	224.00	0.00	224.00	GAL	0.00	\$5.00	\$0.00
		0070	1120	4094011	SEAL COAT AGGREGATE, GRADE B1	561.00	0.00	561.00	SQYD	0.00	\$10.00	\$0.00
		0070	1130	7034214	CLASS B-2 CONCRETE	3.50	0.00	3.50	CUYD	0.00	\$2,014.00	\$0.00
		0070	1140	7034600	CURB BLOCKOUT	339.00	0.00	339.00	LF	0.00	\$131.70	\$0.00
		0070	1150	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	140.00	0.00	140.00	SQFT	0.00	\$49.00	\$0.00
		0070	1160	7040104	HALF-SOLE REPAIR	600.00	0.00	600.00	SQFT	0.00	\$39.45	\$0.00
		0070	1170	7040107	SLAB EDGE REPAIR (BRIDGES)	70.00	0.00	70.00	LF	0.00	\$104.10	\$0.00
		0070	1180	7101000	REINFORCING STEEL (EPOXY COATED)	270.00	0.00	270.00	LB	0.00	\$3.35	\$0.00
		0070	1190	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	32.00	0.00	32.00	LF	0.00	\$410.55	\$0.00
		0071	1200	2161501	REMOVAL OF ASPHALT WEARING SURFACE	5,121.00	0.00	5,121.00	SQFT	2,561.00	\$2.40	\$6,146.40
		0071	1210	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	32.00	0.00	32.00	LF	0.00	\$262.90	\$0.00
		0071	1220	2169903	MISC.Remove and Replace Curb	4.00	0.00	4.00	LF	0.00	\$1,002.05	\$0.00
		0071	1230	4091048	EMULSIFIED ASPHALT, SEAL COAT	224.00	0.00	224.00	GAL	0.00	\$5.00	\$0.00
		0071	1240	4094011	SEAL COAT AGGREGATE, GRADE B1	561.00	0.00	561.00	SQYD	0.00	\$10.00	\$0.00
		0071	1250	7034214	CLASS B-2 CONCRETE	3.50	0.00	3.50	CUYD	0.00	\$2,014.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 11, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-H01	J9I3309	0071	1260	7034600	CURB BLOCKOUT	339.00	0.00	339.00	LF	0.00	\$127.55	\$0.00
		0071	1270	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	140.00	0.00	140.00	SQFT	0.00	\$49.00	\$0.00
		0071	1280	7040104	HALF-SOLE REPAIR	800.00	0.00	800.00	SQFT	0.00	\$39.45	\$0.00
		0071	1290	7040106	FULL DEPTH REPAIR	100.00	0.00	100.00	SQFT	0.00	\$92.40	\$0.00
		0071	1300	7040107	SLAB EDGE REPAIR (BRIDGES)	70.00	0.00	70.00	LF	0.00	\$104.10	\$0.00
		0071	1310	7101000	REINFORCING STEEL (EPOXY COATED)	270.00	0.00	270.00	LB	0.00	\$3.35	\$0.00
		0071	1320	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	32.00	0.00	32.00	LF	0.00	\$410.55	\$0.00
		0072	1330	2161501	REMOVAL OF ASPHALT WEARING SURFACE	5,626.00	0.00	5,626.00	SQFT	0.00	\$2.25	\$0.00
		0072	1340	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	31.00	0.00	31.00	LF	0.00	\$263.10	\$0.00
		0072	1350	2169903	MISC.Remove and Replace Curb	4.00	0.00	4.00	LF	0.00	\$1,002.05	\$0.00
		0072	1360	4091048	EMULSIFIED ASPHALT, SEAL COAT	247.00	0.00	247.00	GAL	0.00	\$5.00	\$0.00
		0072	1370	4094011	SEAL COAT AGGREGATE, GRADE B1	617.00	0.00	617.00	SQYD	0.00	\$10.00	\$0.00
		0072	1380	7034214	CLASS B-2 CONCRETE	3.50	0.00	3.50	CUYD	0.00	\$2,014.00	\$0.00
		0072	1390	7034600	CURB BLOCKOUT	372.00	0.00	372.00	LF	0.00	\$124.55	\$0.00
		0072	1400	7040101	SUBSTRUCTURE REPAIR (FORMED)	10.00	0.00	10.00	SQFT	0.00	\$260.70	\$0.00
		0072	1410	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	144.00	0.00	144.00	SQFT	0.00	\$49.00	\$0.00
		0072	1420	7040104	HALF-SOLE REPAIR	1,000.00	0.00	1,000.00	SQFT	0.00	\$39.45	\$0.00
		0072	1430	7040106	FULL DEPTH REPAIR	200.00	0.00	200.00	SQFT	0.00	\$91.00	\$0.00
		0072	1440	7040107	SLAB EDGE REPAIR (BRIDGES)	72.00	0.00	72.00	LF	0.00	\$104.10	\$0.00
		0072	1450	7101000	REINFORCING STEEL (EPOXY COATED)	270.00	0.00	270.00	LB	0.00	\$3.35	\$0.00
		0072	1460	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	31.00	0.00	31.00	LF	0.00	\$415.00	\$0.00
		0073	1470	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	31.00	0.00	31.00	LF	0.00	\$263.10	\$0.00
		0073	1480	2169903	MISC.Remove and Replace Curb	4.00	0.00	4.00	LF	0.00	\$1,002.05	\$0.00
		0073	1490	4091048	EMULSIFIED ASPHALT, SEAL COAT	250.00	0.00	250.00	GAL	0.00	\$5.00	\$0.00
		0073	1500	4094011	SEAL COAT AGGREGATE, GRADE B1	625.00	0.00	625.00	SQYD	0.00	\$10.00	\$0.00
		0073	1510	7034214	CLASS B-2 CONCRETE	3.50	0.00	3.50	CUYD	0.00	\$2,014.00	\$0.00
		0073	1520	7034600	CURB BLOCKOUT	372.00	0.00	372.00	LF	0.00	\$124.55	\$0.00
		0073	1530	7040103	SUPERSTRUCTURE REPAIR (UNFORMED)	144.00	0.00	144.00	SQFT	0.00	\$49.00	\$0.00
		0073	1540	7040104	HALF-SOLE REPAIR	800.00	0.00	800.00	SQFT	0.00	\$39.45	\$0.00
		0073	1550	7040106	FULL DEPTH REPAIR	200.00	0.00	200.00	SQFT	0.00	\$91.00	\$0.00
		0073	1560	7040107	SLAB EDGE REPAIR (BRIDGES)	72.00	0.00	72.00	LF	0.00	\$104.10	\$0.00
		0073	1570	7101000	REINFORCING STEEL (EPOXY COATED)	270.00	0.00	270.00	LB	0.00	\$3.35	\$0.00
		0073	1580	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	31.00	0.00	31.00	LF	0.00	\$410.70	\$0.00
		0074	1590	2161501	REMOVAL OF ASPHALT WEARING SURFACE	8,827.00	0.00	8,827.00	SQFT	0.00	\$1.85	\$0.00
		0074	1600	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	63.00	0.00	63.00	LF	0.00	\$257.80	\$0.00
		0074	1610	2169903	MISC.Remove and Replace Curb	12.00	0.00	12.00	LF	0.00	\$535.45	\$0.00
		0074	1620	4091048	EMULSIFIED ASPHALT, SEAL COAT	386.00	0.00	386.00	GAL	0.00	\$5.00	\$0.00
		0074	1630	4094011	SEAL COAT AGGREGATE, GRADE B1	963.00	0.00	963.00	SQYD	0.00	\$10.00	\$0.00
		0074	1640	7034214	CLASS B-2 CONCRETE	7.20	0.00	7.20	CUYD	0.00	\$1,914.00	\$0.00
		0074	1650	7034600	CURB BLOCKOUT	583.00	0.00	583.00	LF	0.00	\$98.85	\$0.00
		0074	1660	7040104	HALF-SOLE REPAIR	800.00	0.00	800.00	SQFT	0.00	\$39.45	\$0.00
		0074	1670	7040106	FULL DEPTH REPAIR	100.00	0.00	100.00	SQFT	0.00	\$91.00	\$0.00
		0074	1680	7101000	REINFORCING STEEL (EPOXY COATED)	540.00	0.00	540.00	LB	0.00	\$3.35	\$0.00
		0074	1690	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	63.00	0.00	63.00	LF	0.00	\$410.55	\$0.00
		0075	1700	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	10,975.00	0.00	10,975.00	SQFT	3,658.00	\$0.31	\$1,133.98



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 11, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-H01	J9I3309	0075	1710	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	82.00	0.00	82.00	LF	0.00	\$262.75	\$0.00
		0075	1720	2169903	MISC.Remove and Replace Curb	12.00	0.00	12.00	LF	0.00	\$644.80	\$0.00
		0075	1730	4091048	EMULSIFIED ASPHALT, SEAL COAT	479.00	0.00	479.00	GAL	0.00	\$5.00	\$0.00
		0075	1740	4094011	SEAL COAT AGGREGATE, GRADE B1	1,197.00	0.00	1,197.00	SQYD	0.00	\$10.00	\$0.00
		0075	1750	7034214	CLASS B-2 CONCRETE	8.50	0.00	8.50	CUYD	0.00	\$2,040.00	\$0.00
		0075	1760	7034600	CURB BLOCKOUT	556.00	0.00	556.00	LF	0.00	\$101.00	\$0.00
		0075	1770	7040104	HALF-SOLE REPAIR	1,500.00	0.00	1,500.00	SQFT	0.00	\$39.45	\$0.00
		0075	1780	7040106	FULL DEPTH REPAIR	300.00	0.00	300.00	SQFT	0.00	\$60.00	\$0.00
		0075	1790	7101000	REINFORCING STEEL (EPOXY COATED)	650.00	0.00	650.00	LB	0.00	\$2.76	\$0.00
		0075	1800	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	82.00	0.00	82.00	LF	0.00	\$409.60	\$0.00
		0076	1810	7034600	CURB BLOCKOUT	365.00	0.00	365.00	LF	0.00	\$88.50	\$0.00
		0076	1820	7040113	CLEAN AND EPOXY SEAL	902.00	0.00	902.00	SQFT	0.00	\$15.90	\$0.00
		0077	1830	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	44.00	0.00	44.00	LF	0.00	\$469.00	\$0.00
		0077	1840	2169903	MISC.Remove and Replace Curb and Parapet	7.00	0.00	7.00	LF	0.00	\$946.50	\$0.00
		0077	1850	7034214	CLASS B-2 CONCRETE	3.60	0.00	3.60	CUYD	0.00	\$2,014.00	\$0.00
		0077	1860	7034600	CURB BLOCKOUT	517.00	0.00	517.00	LF	0.00	\$78.00	\$0.00
		0077	1870	7040113	CLEAN AND EPOXY SEAL	1,930.00	0.00	1,930.00	SQFT	0.00	\$15.90	\$0.00
		0077	1880	7101000	REINFORCING STEEL (EPOXY COATED)	330.00	0.00	330.00	LB	0.00	\$3.15	\$0.00
		0077	1890	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	44.00	0.00	44.00	LF	0.00	\$409.70	\$0.00
		0078	1900	2161501	REMOVAL OF ASPHALT WEARING SURFACE	13,001.00	0.00	13,001.00	SQFT	0.00	\$1.40	\$0.00
		0078	1910	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	107.00	0.00	107.00	LF	0.00	\$227.20	\$0.00
		0078	1920	2169903	MISC.Remove and Replace Curb and Parapet	15.00	0.00	15.00	LF	0.00	\$594.00	\$0.00
		0078	1930	4091048	EMULSIFIED ASPHALT, SEAL COAT	566.00	0.00	566.00	GAL	0.00	\$5.00	\$0.00
		0078	1940	4094011	SEAL COAT AGGREGATE, GRADE B1	1,415.00	0.00	1,415.00	SQYD	0.00	\$10.00	\$0.00
		0078	1950	7034214	CLASS B-2 CONCRETE	9.40	0.00	9.40	CUYD	0.00	\$2,328.00	\$0.00
		0078	1960	7034600	CURB BLOCKOUT	645.00	0.00	645.00	LF	0.00	\$67.05	\$0.00
		0078	1970	7040104	HALF-SOLE REPAIR	600.00	0.00	600.00	SQFT	0.00	\$39.45	\$0.00
		0078	1980	7040113	CLEAN AND EPOXY SEAL	720.00	0.00	720.00	SQFT	0.00	\$15.90	\$0.00
		0078	1990	7101000	REINFORCING STEEL (EPOXY COATED)	790.00	0.00	790.00	LB	0.00	\$2.70	\$0.00
		0078	2000	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	107.00	0.00	107.00	LF	0.00	\$409.00	\$0.00
		0079	2010	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	54.00	0.00	54.00	LF	0.00	\$261.25	\$0.00
		0079	2020	2169903	MISC.Remove and Replace Curb and Parapet	9.00	0.00	9.00	LF	0.00	\$925.00	\$0.00
		0079	2030	7034214	CLASS B-2 CONCRETE	4.40	0.00	4.40	CUYD	0.00	\$2,515.00	\$0.00
		0079	2040	7034600	CURB BLOCKOUT	462.00	0.00	462.00	LF	0.00	\$84.50	\$0.00
		0079	2050	7040113	CLEAN AND EPOXY SEAL	1,778.00	0.00	1,778.00	SQFT	0.00	\$15.90	\$0.00
		0079	2060	7101000	REINFORCING STEEL (EPOXY COATED)	380.00	0.00	380.00	LB	0.00	\$3.05	\$0.00
		0079	2070	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	54.00	0.00	54.00	LF	0.00	\$411.20	\$0.00
		0080	2080	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	68.00	0.00	68.00	LF	0.00	\$264.00	\$0.00
		0080	2090	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	68.00	0.00	68.00	LF	0.00	\$27.40	\$0.00
		0080	2100	2169903	MISC.Remove and Replace Curb and Parapet	12.00	0.00	12.00	LF	0.00	\$595.00	\$0.00
		0080	2110	7034214	CLASS B-2 CONCRETE	6.90	0.00	6.90	CUYD	0.00	\$2,361.00	\$0.00
		0080	2120	7034600	CURB BLOCKOUT	535.00	0.00	535.00	LF	0.00	\$71.70	\$0.00
		0080	2121	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	0.00	\$46.15	\$0.00
		0080	2130	7040113	CLEAN AND EPOXY SEAL	619.00	0.00	619.00	SQFT	0.00	\$15.90	\$0.00
		0080	2131	7049904	MISC.Repairing Concrete Wearing Surface	200.00	0.00	200.00	SQFT	0.00	\$39.45	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on June 11, 2020

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-H01	J9I3309	0080	2140	7101000	REINFORCING STEEL (EPOXY COATED)	1,100.00	0.00	1,100.00	LB	0.00	\$2.85	\$0.00
		0080	2150	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	68.00	0.00	68.00	LF	0.00	\$410.30	\$0.00
		0080	2160	7172054	OPEN CELL FOAM JOINT SEAL	68.00	0.00	68.00	LF	0.00	\$83.95	\$0.00
		0081	2170	7034600	CURB BLOCKOUT	348.00	0.00	348.00	LF	0.00	\$104.50	\$0.00
		0081	2180	7040113	CLEAN AND EPOXY SEAL	1,308.00	0.00	1,308.00	SQFT	0.00	\$15.90	\$0.00
		0001	5101	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$69,304.00	\$69,304.00
Project J9I3309 - Total Value Posted to Date as of Report Generated Date												\$154,059.28
200320-H01 Overall - Total Value Posted to Date as of Report Generated Date												\$154,059.28



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J913309

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0670	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARRELS)	6/1/20	6/3/20	2.00	EA	Brg A10212	119.9	Lt of CL			Passing Lane Closure for bridge work
0780	6161005	CONSTRUCTION SIGNS	6/1/20	6/2/20	396.00	SQFT	I55 SB and NB	78.713		114.358		sign template used
0790	6161008	ADVANCED WARNING RAIL SYSTEM	6/1/20	6/2/20	9.00	EA	I55 SB and NB	78.713		114.358		2 x W020-1 I55 SB LM 118.554 2 x W020-5 I55 SB LM 119.046 1 x W04-1al I55 SB LM 119.361 1 x W020-6a I55 SB LM 119.361 1 x W020-1 US 61 NB LM 95.642 1 x W020-1 Rte. M to I55 SB LM 0.026 1 x W020-1 Rte. AB to I55 SB LM 0.45
0800	6161009	FLAG ASSEMBLY	6/1/20	6/2/20	9.00	EA	2 x W020-1 I55 SB LM 118.554 2 x W020-5 I55 SB LM 119.046 1 x W04-1al I55 SB LM 119.361 1 x W020-6a I55 SB LM 119.361 1 x W020-1 US 61 NB LM 95.642 1 x W020-1 Rte. M to I55 SB LM 0.026 1 x W020-1 Rte. AB to I55 SB LM 0.45	78.713		114.358		
0810	6161025	CHANNELIZER (TRIM LINE)	6/1/20	6/3/20	100.00	EA	I-55 SB Passing Lane	119.8	Lt CL	122.5		Lane Closure for long term Bridge work A10212 over Rte M/UPRR and A09112 over Ramsey Crk and Rte M on Ramp LM .09
0820	6161033	DIRECTIONAL INDICATOR BARRICADE	6/1/20	6/3/20	14.00	EA	I-55 SB Passing Lane	119.8	Lt of CL			Passing Lane closure for bridge work A10212
0830	6161040	FLASHING ARROW PANEL	6/1/20	6/3/20	1.00	EA	I-55 SB	119.8	Lt of CL			SB passing lane closure for long term bridge work A10212 over Rte M/UPRR
0840	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	6/1/20	6/3/20	1.00	EA	I-55 SB Shoulder	118.4	RT of CL			Long Term WZ lane closure for Brg repair A10212 and A09112
				6/3/20	1.00	EA	Rte M ON Ramp to I-55	.09	LT of CL			ESS PM requested CMS to be placed for additional safety measures due to congested area and confined work area.
0870	6173600D	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	6/1/20	6/3/20	456.00	LF	Brg A09112 over Ramsey Crk	121.1				SB Passing Lane closure for bridge work 38 sections at 12 ft + 456 LF
				6/3/20	540.00	LF	Brg A10212	119.9	Lt of CL			SB Passing Lane Closure 45 sections at 12 ft = 540 LF
0980	6207001	PAVEMENT MARKING REMOVAL	6/1/20	6/3/20	250.00	LF	I-55 SB passing lane	121.1	LT of CL			Lane closure for Bridge work A09122 over Ramsey Crk
				6/3/20	300.00	LF	I-55 SB Passing Lane	119.8	Lt CL	119.95		For Bridge work A10212 over Rte M/UPRR
1200	2161501	REMOVAL OF ASPHALT WEARING SURFACE	6/1/20	6/3/20	2,561.00	SQFT	Brg A09112 over Ramsey	246+39.34	LT of CL			Milled half of bridge deck- Passing Lane.
1700	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	6/1/20	6/3/20	3,658.00	SQFT	Brg A10212 over Rte M/UPRR	189+69.99	Lt of CL			Milled 1/3 of bridge deck

The information below this line are details from Line Item agency views.

Contract ID: 200320-H01

DWR Date: June 1, 2020

Line Number: 0200

Description: CONSTRUCTION SIGNS

Quantity Posted: 396

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
I55 SB	118.554		W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.00		16	32
I55 SB	119.046		W020-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		2.00		16	32
I55 SB	119.361		W04-1al 48x48 16.00 MERGE (SYMBOL FROM LEFT)		1.00		16	16
I55 SB	119.361		W020-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		1.00		16	16
I55 SB	119.516		G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		2.00		6	12
I55 SB	119.516		R2-1 36x48 12.00 SPEED LIMIT XX	Speed Limit 60 MPH	2.00		12	24
I55 NB	78.713		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
I55 NB	78.921		G020-1 60x24 10.00 ROAD WORK NEXT XX MILES	Road Work Next 9 Miles	2.00		10	20
I55 NB	79.124		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		2.00		12	24
I55 SB	114.358		CONST-7-72 72x36 18.00 RATE OUR WORK ZONE		1.00		18	18
I55 SB	114.568		G020-1 60x24 10.00 ROAD WORK NEXT XX MILES	Road Work Next 13 Miles	2.00		10	20
I55 SB	114.776		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		2.00		12	24



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
I55 SB	121.647		GO20-2 48x24 8.00 END ROAD WORK		2.00		8	16
US 61 on Ramp NB Exit 87	95.642		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Rte AB on ramp SB Exit 91	0.045		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Rte M on ramp SB Exit 89	0.026		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Rte M on ramp SB Exit 89	0.071		WO5-1 48x48 16.00 ROAD/BRIDGE/RAMP NARROWS		1.00		16	16
Rte M on ramp SB Exit 89	0.157		WO3-2 48x48 16.00 YIELD AHEAD (SYMBOL)		1.00		16	16
Rte M on ramp SB Exit 89	0.161		WO4-1R 48x48 16.00 MERGE (SYMBOL FROM RIGHT)		1.00		16	16
Rte M on ramp SB Exit 89	0.161		R2-1 36x48 12.00 SPEED LIMIT XX	Speed Limit 60 MPH	1.00		12	12
Rte M on ramp SB Exit 89	0.161		GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		1.00		6	6
Rte M on ramp SB Exit 89	0.125		R2-1 36x48 12.00 SPEED LIMIT XX	Speed Limit 60 MPH	1.00		12	12
I55 NB	115.330		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
I55 SB	77.955		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
I55 NB	115.544		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES	Road Work Next 14 Miles	2.00		10	20
I55 SB	78.182		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES	Road Work Next 24 Miles	2.00		10	20
I55 NB	115.769		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		2.00		12	24
I55 SB	78.394		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		2.00		12	24

Description: CONSTRUCTION SIGNS

Quantity Posted: 396

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
I55 SB	118.554		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.00		16	32
I55 SB	119.046		WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		2.00		16	32
I55 SB	119.361		WO4-1aL 48x48 16.00 MERGE (SYMBOL FROM LEFT)		1.00		16	16
I55 SB	119.361		WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		1.00		16	16
I55 SB	119.516		GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		2.00		6	12
I55 SB	119.516		R2-1 36x48 12.00 SPEED LIMIT XX	Speed Limit 60 MPH	2.00		12	24
I55 NB	78.713		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 11, 2020

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details from Line Item agency views.

Location	Log Mile	Station	Sign Number	Special Sign	Number of Items	SF Special Sign	Units Each	Total SF Pay
I55 NB	78.921		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES	Road Work Next 9 Miles	2.00		10	20
I55 NB	79.124		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		2.00		12	24
I55 SB	114.358		CONST-7-72 72x36 18.00 RATE OUR WORK ZONE		1.00		18	18
I55 SB	114.568		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES	Road Work Next 13 Miles	2.00		10	20
I55 SB	114.776		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		2.00		12	24
I55 SB	121.647		GO20-2 48x24 8.00 END ROAD WORK		2.00		8	16
US 61 on Ramp NB Exit 87	95.642		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Rte AB on ramp SB Exit 91	0.045		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Rte M on ramp SB Exit 89	0.026		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		1.00		16	16
Rte M on ramp SB Exit 89	0.071		WO5-1 48x48 16.00 ROAD/BRIDGE/RAMP NARROWS		1.00		16	16
Rte M on ramp SB Exit 89	0.157		WO3-2 48x48 16.00 YIELD AHEAD (SYMBOL)		1.00		16	16
Rte M on ramp SB Exit 89	0.161		WO4-1R 48x48 16.00 MERGE (SYMBOL FROM RIGHT)		1.00		16	16
Rte M on ramp SB Exit 89	0.161		R2-1 36x48 12.00 SPEED LIMIT XX	Speed Limit 60 MPH	1.00		12	12
Rte M on ramp SB Exit 89	0.161		GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		1.00		6	6
Rte M on ramp SB Exit 89	0.125		R2-1 36x48 12.00 SPEED LIMIT XX	Speed Limit 60 MPH	1.00		12	12
I55 NB	115.330		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
I55 SB	77.955		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		1.00		8	8
I55 NB	115.544		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES	Road Work Next 14 Miles	2.00		10	20
I55 SB	78.182		GO20-1 60x24 10.00 ROAD WORK NEXT XX MILES	Road Work Next 24 Miles	2.00		10	20
I55 NB	115.769		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		2.00		12	24
I55 SB	78.394		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		2.00		12	24



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on June 11, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
0380	MGS GUARDRAIL	Construction Stockpile		2	Jun 3, 2020	SYSTEM	\$21,526.25	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				\$21,526.25		
	Construction Stockpile - Total						\$21,526.25		
	0380 - Total						\$21,526.25		
0780	CONSTRUCTION SIGNS	Material		2	Jun 3, 2020	SYSTEM	(\$3,900.60)		
				2	Jun 3, 2020	SYSTEM	\$3,900.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user seabad1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
	- Total				\$0.00				
	Material - Total						\$0.00		
0780 - Total							\$0.00		
0790	ADVANCED WARNING RAIL SYSTEM	Material		2	Jun 3, 2020	SYSTEM	(\$465.30)		
				2	Jun 3, 2020	SYSTEM	\$465.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user seabad1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
	- Total				\$0.00				
	Material - Total						\$0.00		
0790 - Total							\$0.00		
0800	FLAG ASSEMBLY	Material		2	Jun 3, 2020	SYSTEM	(\$186.30)		
				2	Jun 3, 2020	SYSTEM	\$186.30	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user seabad1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
	- Total				\$0.00				
	Material - Total						\$0.00		
0800 - Total							\$0.00		
0810	CHANNELIZER (TRIM LINE)	Material		2	Jun 3, 2020	SYSTEM	(\$3,100.00)		
				2	Jun 3, 2020	SYSTEM	\$3,100.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user seabad1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
	- Total				\$0.00				
	Material - Total						\$0.00		
0810 - Total							\$0.00		
0820	DIRECTIONAL INDICATOR BARRICADE	Material		2	Jun 3, 2020	SYSTEM	(\$217.00)		
				2	Jun 3, 2020	SYSTEM	\$217.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user seabad1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
	- Total				\$0.00				
	Material - Total						\$0.00		
0820 - Total							\$0.00		
0830	FLASHING ARROW PANEL	Material		2	Jun 3, 2020	SYSTEM	(\$310.00)		
				2	Jun 3, 2020	SYSTEM	\$310.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user seabad1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
	- Total				\$0.00				
	Material - Total						\$0.00		
0830 - Total							\$0.00		
0840	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		2	Jun 3, 2020	SYSTEM	(\$41,340.00)		
				2	Jun 3, 2020	SYSTEM	\$41,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user seabad1	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Line Item Adjustments - All Estimates**

Report Generated on June 11, 2020

Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
0840	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material						overriding Payment Estimate Exception 7 on the current Payment Estimate.
			- Total				\$0.00	
	Material - Total						\$0.00	
	0840 - Total						\$0.00	
0870	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material		2	Jun 3, 2020	SYSTEM	(\$20,617.20)	
				2	Jun 3, 2020	SYSTEM	\$20,617.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user seabad1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
	- Total				\$0.00			
	Material - Total						\$0.00	
0870 - Total						\$0.00		
1030	MGS GUARDRAIL	Construction Stockpile		2	Jun 3, 2020	SYSTEM	\$256,795.50	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$256,795.50	
	Construction Stockpile - Total						\$256,795.50	
	1030 - Total						\$256,795.50	
1040	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		2	Jun 3, 2020	SYSTEM	\$127,484.70	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total				\$127,484.70	
	Construction Stockpile - Total						\$127,484.70	
	1040 - Total						\$127,484.70	
Overall - Total						\$405,806.45		