



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on September 4, 2021

Pay Estimate Created Date: September 1, 2021

<b>Progress Estimate Number</b> 5	<b>Contract ID</b> 200320-H07 <b>Prime Contractor</b> Putz Construction, LLC	<b>Pay Period Start</b> August 16, 2021 <b>Pay Period End</b> September 1, 2021	<b>Original Contract Amount</b> \$265,000.00 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$265,000.00
--------------------------------------	---	--	--

Approval Date		By User
September 1, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	bolli1
September 1, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	bolli1
September 3, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
May 1, 2021	May 1, 2022		116.93%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 1, 2020	April 1, 2020	
Letting Date	March 20, 2020	March 20, 2020	
Notice to Proceed Date	May 4, 2020	May 4, 2020	
Open to Traffic Date			
Work Began Date			

**Contract Total Pay For Estimate No. 5**

	This Estimate	Previous	To Date
200320-H07			
Total Posted Items Pay	\$108,225.26	\$201,645.01	\$309,870.27
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$108,225.26</b>	\$201,645.01	\$309,870.27

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9S3634	0020	6189916	MISC.Normal work adjustment factor	DLR	\$1.050	103,071.68	\$108,225.26
<b>Project J9S3634 - Total</b>							<b>\$108,225.26</b>
<b>Overall - Total</b>							<b>\$108,225.26</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on September 4, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3634	FAS-S703(076)	Job Order Contract for concrete pavement repair	Various	VARIOUS	on all major highway except interstates in the Southeast district

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J9S3634	<b>Posted Item Pay</b>	\$108,225.26	\$201,645.01	\$309,870.27
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$108,225.26</b>	<b>\$201,645.01</b>	<b>\$309,870.27</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on September 4, 2021

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 4, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200320-H07	J9S3634	0001	0010	6189916	MISC.Nighttime work adjustment factor	25,000.00	0.00	25,000.00	DLR	65,484.25	\$1.10	\$72,032.68
		0001	0020	6189916	MISC.Normal work adjustment factor	212,500.00	0.00	212,500.00	DLR	226,512.00	\$1.05	\$237,837.59
		0001	0030	6189916	MISC.Weekend work adjustment factor	12,500.00	0.00	12,500.00	DLR	0.00	\$1.15	\$0.00
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR	0.00	(\$1.00)	\$0.00
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	0.00	\$1.00	\$0.00
		0001	9200	6189902	MISC.High Priority Repair	0.00			EA	0.00	\$2,400.00	\$0.00
<b>Project J9S3634 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$309,870.27</b>	
<b>200320-H07 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$309,870.27</b>	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on September 4, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J9S3634

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	6189916	MISC.	8/17/21	8/25/21	46,071.45	DLR	Butler County US 67, Work Order 2021-4	192.253	CL	193.224	CL	
			8/26/21	9/1/21	57,000.23	DLR	US 67 SB, Work Order 2021-5	194.51	CL	196.710	CL	

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Sep 4, 2021

Contract ID:190621-F01

No Data Available