



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 19, 2022

Pay Estimate Created Date: October 17, 2022

Final Estimate Number 31	Contract ID 200417-C05 Prime Contractor Capital Electric Line Builders, Inc.	Pay Period Start April 2, 2022 Pay Period End October 15, 2022	Original Contract Amount \$965,424.35 Net Change Order Amount \$202,390.65 Current Contract Amount \$1,167,815.00
------------------------------------	---	---	--

Approval Date		By User
October 17, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	karlic1
October 17, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
October 18, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	April 30, 2021	April 30, 2021	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	October 6, 2022	October 6, 2022	
Awarded Date	May 6, 2020	May 6, 2020	
Letting Date	April 17, 2020	April 17, 2020	
Notice to Proceed Date	June 8, 2020	June 8, 2020	
Open to Traffic Date			
Work Began Date	January 12, 2021	January 12, 2021	

Contract Total Pay For Estimate No. 31

	This Estimate	Previous	To Date
200417-C05			
Total Posted Items Pay	\$0.00	\$1,167,815.00	\$1,167,815.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,167,815.00	\$1,167,815.00
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 19, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S3294	FAS S302(23)	Signal improvements	Various	VARIOUS	in various locations in the Kansas City District

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J4S3294	Posted Item Pay	\$0.00	\$1,167,815.00	\$1,167,815.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$1,167,815.00	\$1,167,815.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 19, 2022

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 19, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200417-C05	J4S3294	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$9,635.00	\$9,635.00
		0001	0020	6169902	MISC.TEMPORARY TRAFFIC CONTROL TYPE 1	1.00	1.00	2.00	EA	2.00	\$105.00	\$210.00
		0001	0030	6169902	MISC.TEMPORARY TRAFFIC CONTROL TYPE 2	23.00	3.00	26.00	EA	26.00	\$430.00	\$11,180.00
		0001	0040	6169902	MISC.TEMPORARY TRAFFIC CONTROL TYPE 3	8.00	3.00	11.00	EA	11.00	\$455.00	\$5,005.00
		0001	0050	6169902	MISC.TEMPORARY TRAFFIC CONTROL TYPE 4	11.00	-1.00	10.00	EA	10.00	\$455.00	\$4,550.00
		0001	0060	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$116,000.00	\$116,000.00
		0020	0070	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	120.00	0.00	120.00	LF	120.00	\$11.25	\$1,350.00
		0020	0080	9028302	CABLE, 12 AWG 2 CONDUCTOR	650.00	74.00	724.00	LF	724.00	\$3.75	\$2,715.00
		0030	0090	9020414	SIGNAL HEAD, TYPE 4C	6.00	0.00	6.00	EA	6.00	\$1,170.00	\$7,020.00
		0030	0100	9020514	SIGNAL HEAD, TYPE 4B	9.00	0.00	9.00	EA	9.00	\$1,435.00	\$12,915.00
		0030	0110	9020833	SH-FLAT SHEET - SIGNAL SIGN	120.00	0.00	120.00	SQFT	120.00	\$57.00	\$6,840.00
		0030	0120	9020834	SIGNAL SIGN, MOUNTING HARDWARE	16.00	0.00	16.00	EA	16.00	\$170.00	\$2,720.00
		0030	0130	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	9.00	0.00	9.00	EA	9.00	\$15,240.00	\$137,160.00
		0030	0140	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	619.00	44.00	663.00	LF	663.00	\$38.00	\$25,194.00
		0030	0150	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	15.00	0.00	15.00	LF	15.00	\$88.00	\$1,320.00
		0030	0160	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	950.00	4.00	954.00	LF	954.00	\$2.75	\$2,623.50
		0030	0170	9028308	CABLE, 16 AWG 2 CONDUCTOR	490.00	85.00	575.00	LF	575.00	\$3.10	\$1,782.50
		0030	0180	9028310	CABLE, 16 AWG 5 CONDUCTOR	490.00	90.00	580.00	LF	580.00	\$4.25	\$2,465.00
		0030	0190	9028311	CABLE, 16 AWG 7 CONDUCTOR	2,920.00	1,258.00	4,178.00	LF	4,178.00	\$4.85	\$20,263.30
		0030	0200	9028510	CABLE, LOOP DETECTOR, LEAD-IN	1,550.00	335.00	1,885.00	LF	1,885.00	\$4.10	\$7,728.50
		0030	0210	9028621	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V LIGHTING CONTROL CABINET	4.00	0.00	4.00	EA	4.00	\$5,300.00	\$21,200.00
		0030	0220	9028812	PULL BOX, PREFORMED CLASS 3	4.00	0.00	4.00	EA	4.00	\$2,265.00	\$9,060.00
		0030	0230	9029100	BASE, CONCRETE	11.60	4.00	15.60	CUYD	15.60	\$1,800.00	\$28,080.00
		0030	0240	9029902	MISC.CONTROLLER MODOT KC DISTRICT SPECIFIED INTO EXISTING CABINET	1.00	0.00	1.00	EA	1.00	\$3,840.00	\$3,840.00
		0030	0250	9029902	MISC.LENS REPLACEMENT, ARROWS TO CIRCULAR	2.00	2.00	4.00	EA	4.00	\$270.00	\$1,080.00
		0030	0260	9029902	MISC.MMU2 MODOT KC DISTRICT SPECIFIED INTO EXISTING CABINET	1.00	0.00	1.00	EA	1.00	\$2,380.00	\$2,380.00
		0030	0270	9029903	MISC.VIDEO CABLE	778.00	0.00	778.00	LF	778.00	\$6.00	\$4,668.00
		0050	0280	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	2,452.00	541.00	2,993.00	LF	2,993.00	\$10.80	\$32,324.40
		0050	0290	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	30.00	46.00	76.00	LF	76.00	\$49.70	\$3,777.20
		0050	0300	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	15.00	0.00	15.00	LF	15.00	\$100.00	\$1,500.00
		0050	0310	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	548.00	401.00	949.00	LF	949.00	\$17.25	\$16,370.25
		0050	0320	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	14.00	-14.00	0.00	LF	0.00	\$120.00	\$0.00
		0050	0330	9029902	MISC.CONTROLLER, MODOT KC DISTRICT SPECIFIED	1.00	1.00	2.00	EA	2.00	\$3,840.00	\$7,680.00
		0050	0340	9108353	FIBER OPTIC CABLE, 12-STRAND, SINGLE MODE	7,190.00	1,577.00	8,767.00	LF	8,767.00	\$3.35	\$29,369.45
		0050	0350	9108812	PULL BOX, PREFORMED CLASS 3	9.00	2.00	11.00	EA	11.00	\$2,065.00	\$22,715.00
		0050	0360	9108816	PULL BOX, PREFORMED CLASS 5	6.00	0.00	6.00	EA	6.00	\$1,720.00	\$10,320.00
		0050	0370	9109901	MISC.FIBER OPTIC TESTING AND DOCUMENTATION	1.00	0.00	1.00	LS	1.00	\$2,450.00	\$2,450.00
		0050	0380	9109901	MISC.INSTALLATION OF COMMISSION FURNISHED TELE COMMUNICATION EQUIPMENT	1.00	0.00	1.00	LS	1.00	\$10,430.00	\$10,430.00
		0050	0390	9109902	MISC.BASE, CONCRETE FOR CABINET SHIFT	1.00	0.00	1.00	EA	1.00	\$2,390.00	\$2,390.00
		0050	0400	9109902	MISC.CAMERA AND RADIO POLE RISER, 20 FT	23.00	0.00	23.00	EA	23.00	\$2,740.00	\$63,020.00
		0050	0410	9109902	MISC.CCTV CAMERA ASSEMBLY, DOME TYPE WITH CABLE	4.00	0.00	4.00	EA	4.00	\$4,670.00	\$18,680.00
		0050	0420	9109902	MISC.CCTV CAMERA ASSEMBLY, TOP MOUNTED TYPE WITH CABLE	11.00	0.00	11.00	EA	11.00	\$6,315.00	\$69,465.00
		0050	0430	9109902	MISC.EXISTING CABINET SHIFT	1.00	0.00	1.00	EA	1.00	\$2,325.00	\$2,325.00
		0050	0440	9109902	MISC.EXTERNAL RIGID CONDUIT ENTRY	2.00	0.00	2.00	EA	2.00	\$1,460.00	\$2,920.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 19, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200417-C05	J4S3294	0050	0450	9109902	MISC.FIBER OPTIC SPLICE ENCLOSURE	11.00	0.00	11.00	EA	11.00	\$615.00	\$6,765.00
		0050	0460	9109902	MISC.FIBER OPTIC SPLICE, UNDERGROUND	9.00	61.00	70.00	EA	70.00	\$210.00	\$14,700.00
		0050	0470	9109902	MISC.MEDIA CONVERTER, FURNISH AND INSTALL	14.00	2.00	16.00	EA	16.00	\$340.00	\$5,440.00
		0050	0480	9109902	MISC.OGL SUBSCRIBER WIRELESS RADIO, WITH CABLE	24.00	0.00	24.00	EA	24.00	\$2,165.00	\$51,960.00
		0050	0490	9109902	MISC.OGL BASE WIRELESS RADIO, WITH CABLE	12.00	0.00	12.00	EA	12.00	\$4,265.00	\$51,180.00
		0050	0500	9109902	MISC.OGL POINT TO POINT WIRELESS RADIO, WITH CABLE	2.00	0.00	2.00	EA	2.00	\$10,115.00	\$20,230.00
		0050	0510	9109902	MISC.OGL SFP MODULE, FURNISH AND INSTALL	1.00	0.00	1.00	EA	1.00	\$282.00	\$282.00
		0050	0520	9109902	MISC.OGL SWITCH, FURNISH AND INSTALL	4.00	0.00	4.00	EA	4.00	\$1,170.00	\$4,680.00
		0050	0530	9109902	MISC.PRE-TERMINATED FIBER PANEL	8.00	0.00	8.00	EA	8.00	\$530.00	\$4,240.00
		0050	0540	9109902	MISC.PULL BOX, INTERCEPT, CLASS 5	1.00	0.00	1.00	EA	1.00	\$590.00	\$590.00
		0050	0550	9109902	MISC.PULL BOX, INTERCEPT, STANDARD CONCRETE	3.00	-1.00	2.00	EA	2.00	\$725.00	\$1,450.00
		0050	0560	9109903	MISC.PRE-TERMINATED FIBER PANEL CABLE	995.00	230.00	1,225.00	LF	1,225.00	\$4.25	\$5,206.25
		0050	0570	9109903	MISC.TRACER WIRE NO. 14 FOR EXISTING CONDUIT	3,600.00	96.00	3,696.00	LF	3,696.00	\$1.10	\$4,065.60
		0051	0580	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$4,930.00	\$4,930.00
		0051	0590	6169902	MISC.TEMPORARY TRAFFIC CONTROL TYPE 4	1.00	5.00	6.00	EA	6.00	\$785.00	\$4,710.00
		0051	0600	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$8,785.00	\$8,785.00
		0051	0610	9020413	SIGNAL HEAD, TYPE 3C	8.00	0.00	8.00	EA	8.00	\$820.00	\$6,560.00
		0051	0620	9020414	SIGNAL HEAD, TYPE 4C	2.00	0.00	2.00	EA	2.00	\$1,070.00	\$2,140.00
		0051	0630	9022708	POST, SIGNAL 8 FT. OR 2.4 M	2.00	0.00	2.00	EA	2.00	\$970.00	\$1,940.00
		0051	0640	9023602	SPAN WIRE ASSEMBLY, MESSENGER WITH TETHER	365.00	0.00	365.00	LF	365.00	\$7.40	\$2,701.00
		0051	0650	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	1.00	\$14,580.00	\$14,580.00
		0051	0660	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	105.00	0.00	105.00	LF	105.00	\$23.00	\$2,415.00
		0051	0670	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	106.00	28.00	134.00	LF	134.00	\$31.00	\$4,154.00
		0051	0680	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	140.00	0.00	140.00	LF	140.00	\$23.00	\$3,220.00
		0051	0690	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	84.00	0.00	84.00	LF	84.00	\$26.00	\$2,184.00
		0051	0700	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	100.00	0.00	100.00	LF	100.00	\$4.00	\$400.00
		0051	0710	9028308	CABLE, 16 AWG 2 CONDUCTOR	540.00	0.00	540.00	LF	540.00	\$1.35	\$729.00
		0051	0720	9028310	CABLE, 16 AWG 5 CONDUCTOR	550.00	0.00	550.00	LF	550.00	\$1.70	\$935.00
		0051	0730	9028311	CABLE, 16 AWG 7 CONDUCTOR	1,860.00	0.00	1,860.00	LF	1,860.00	\$2.00	\$3,720.00
		0051	0740	9028621	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V LIGHTING CONTROL CABINET	1.00	0.00	1.00	EA	1.00	\$4,650.00	\$4,650.00
		0051	0750	9028812	PULL BOX, PREFORMED CLASS 3	2.00	1.00	3.00	EA	3.00	\$2,130.00	\$6,390.00
		0051	0760	9028812	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	1.00	\$2,130.00	\$2,130.00
		0051	0770	9029100	BASE, CONCRETE	15.40	1.04	16.44	CUYD	16.44	\$1,620.00	\$26,632.80
		0051	0780	9029902	MISC.ACCESSIBLE PEDESTRIAN SIGNALS (PUSHBUTTONS)	2.00	0.00	2.00	EA	2.00	\$1,300.00	\$2,600.00
		0051	0790	9029902	MISC.POST, STEEL SPAN WIRE - INSTALLATION	4.00	0.00	4.00	EA	4.00	\$1,280.00	\$5,120.00
		0051	0800	9029902	MISC.RELOCATE EXISTING VIDEO DETECTION SYSTEM	1.00	0.00	1.00	EA	1.00	\$3,390.00	\$3,390.00
		0051	0810	9029903	MISC.VIDEO CABLE	1,200.00	0.00	1,200.00	LF	1,200.00	\$2.55	\$3,060.00
		0051	0820	9108353	FIBER OPTIC CABLE, 12-STRAND, SINGLE MODE	40.00	0.00	40.00	LF	40.00	\$26.00	\$1,040.00
		0020	5001	9109902	MISC.MISC. ADDITIONAL POLE RISER BRACKETS	0.00	46.00	46.00	EA	46.00	\$248.18	\$11,416.28
		0020	5002	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	0.00	6.00	6.00	EA	6.00	\$6,143.00	\$36,858.00
		0051	5003	9020833	SH-FLAT SHEET - SIGNAL SIGN	0.00	15.00	15.00	SQFT	15.00	\$57.00	\$855.00
		0051	5004	9020834	SIGNAL SIGN, MOUNTING HARDWARE	0.00	2.00	2.00	EA	2.00	\$170.00	\$340.00
		0051	5005	9020211	SIGNAL HEAD, TYPE 1S	0.00	2.00	2.00	EA	2.00	\$782.00	\$1,564.00
		0050	5006	9028812	PULL BOX, PREFORMED CLASS 3	0.00	3.00	3.00	EA	3.00	\$2,467.00	\$7,401.00
		0020	5007	9109902	MISC.ADDITIONAL 20 FT POLE RISER	0.00	1.00	1.00	EA	1.00	\$3,643.00	\$3,643.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 19, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200417-C05	J4S3294	0030	5008	9109902	MISC.TRAFFIC SIGNAL ANCHOR BOLTS 1.75 X 90 -GAV	0.00	4.00	4.00	EA	4.00	\$936.50	\$3,746.00
		0050	5009	9109901	MISC.ADDITIONAL WIRELESS RADIO	0.00	1.00	1.00	LS	1.00	\$5,460.00	\$5,460.00
		0050	5010	9109901	MISC.FIBER OPTIC TESTING AND DOCUMENTATION	0.00	1.00	1.00	LS	1.00	\$4,067.00	\$4,067.00
		0050	5011	9109901	MISC.INSTALLATION OF COMMISSION FURNISHED TELE COMMUNICATION EQUIPMENT	0.00	1.00	1.00	LS	1.00	\$4,172.00	\$4,172.00
		0001	5012	9109901	MISC.INSTALLATION OF SIGNAL EQUIPMENT	0.00	1.00	1.00	LS	1.00	\$6,084.75	\$6,084.75
		0050	5013	9109901	MISC.RECONFIGURE AND PROGRAM MODOT SWITCHES	0.00	1.00	1.00	LS	1.00	\$1,352.00	\$1,352.00
		0001	5014	9109901	MISC.CONFIGURE AND PROGRAM SWITCHES PROVIDED BY MODOT	0.00	1.00	1.00	LS	1.00	\$1,071.00	\$1,071.00
		0001	5015	6209901	MISC.FURNISH AND INSTALL PAVEMENT MARKINGS	0.00	1.00	1.00	LS	1.00	\$4,194.75	\$4,194.75
		0001	5016	2029901	MISC.REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$4,725.00	\$4,725.00
		0050	5017	9109901	MISC.ADDITIONAL WIRELESS RADIOS	0.00	1.00	1.00	LS	1.00	\$18,590.25	\$18,590.25
		0050	5018	9109901	MISC.FIBER OPTIC TESTING AND DOCUMENTATION	0.00	1.00	1.00	LS	1.00	\$12,522.22	\$12,522.22
		0050	5019	9109901	MISC.CONFIGURE AND PROGRAM MODOT SWITCHES	0.00	1.00	1.00	LS	1.00	\$4,056.00	\$4,056.00
		0001	5020	9109901	MISC.CONFIGURE AND PROGRAM SWITCHES PROVIDED BY MODOT	0.00	1.00	1.00	LS	1.00	\$1,071.00	\$1,071.00
		Project J4S3294 - Total Value Posted to Date as of Report Generated Date										
200417-C05 Overall - Total Value Posted to Date as of Report Generated Date											\$1,167,815.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 19, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0020	MISC. TRAFFIC CONTROL DEVICES	Overrun		8	May 3, 2021	SYSTEM	(\$105.00)						
					8	May 3, 2021	johnsse	\$105.00						
					8	May 4, 2021	johnsse	(\$105.00)						
					24	Jan 4, 2022	SYSTEM	\$105.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',105.00000 - 105.00000, 'is applied (if non-zero).					
					Overrun - Total						\$0.00			
					Overrun - Total						\$0.00			
					0020 - Total						\$0.00			
					0030		MISC. TRAFFIC CONTROL DEVICES	Overrun		7	Apr 19, 2021	SYSTEM	(\$860.00)	
										21	Nov 17, 2021	SYSTEM	\$860.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',430.00000 - 430.00000, 'is applied (if non-zero).
										Overrun - Total				
Overrun - Total											\$0.00			
0030 - Total											\$0.00			
0040		MISC. TRAFFIC CONTROL DEVICES	Overrun		7	Apr 19, 2021	SYSTEM	(\$1,365.00)						
					24	Jan 4, 2022	SYSTEM	\$1,365.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',455.00000 - 455.00000, 'is applied (if non-zero).					
					Overrun - Total						\$0.00			
					Overrun - Total						\$0.00			
					0040 - Total						\$0.00			
0070	CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKE	Material			4	Mar 3, 2021	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	Mar 3, 2021	SYSTEM	(\$1,350.00)						
					5	Mar 16, 2021	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Mar 16, 2021	SYSTEM	(\$1,350.00)						
					6	Apr 2, 2021	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Apr 2, 2021	SYSTEM	(\$1,350.00)						
					7	Apr 19, 2021	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	Apr 19, 2021	SYSTEM	(\$1,350.00)						
					8	May 3, 2021	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	May 3, 2021	SYSTEM	(\$1,350.00)						
					9	May 16, 2021	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					9	May 16, 2021	SYSTEM	(\$1,350.00)						
					10	Jun 2, 2021	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Jun 2, 2021	SYSTEM	(\$1,350.00)						



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0070	CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKE	Material		11	Jun 15, 2021	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					11	Jun 15, 2021	SYSTEM	(\$1,350.00)						
					12	Jul 1, 2021	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					12	Jun 30, 2021	SYSTEM	(\$1,350.00)						
					13	Jul 16, 2021	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					13	Jul 15, 2021	SYSTEM	(\$1,350.00)						
					14	Aug 3, 2021	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user karlic1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					14	Aug 3, 2021	SYSTEM	(\$1,350.00)						
					15	Aug 16, 2021	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					15	Aug 16, 2021	SYSTEM	(\$1,350.00)						
					16	Sep 2, 2021	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					16	Sep 2, 2021	SYSTEM	(\$1,350.00)						
					17	Sep 16, 2021	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$1,350.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0070 - Total								\$0.00	
					0080		CABLE, 12 AWG 2 CONDUCTOR	Material		3	Feb 16, 2021	SYSTEM	\$1,368.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user johnsse overriding Payment Estimate Exception 6 on the current Payment Estimate.
										3	Feb 16, 2021	SYSTEM	(\$1,368.75)	
4	Mar 3, 2021	SYSTEM	\$2,715.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user johnsse overriding Payment Estimate Exception 12 on the current Payment Estimate.										
4	Mar 3, 2021	SYSTEM	(\$2,715.00)											
5	Mar 16, 2021	SYSTEM	\$2,715.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user johnsse overriding Payment Estimate Exception 16 on the current Payment Estimate.										
5	Mar 16, 2021	SYSTEM	(\$2,715.00)											
6	Apr 2, 2021	SYSTEM	\$2,715.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user johnsse overriding Payment Estimate Exception 16 on the current Payment Estimate.										
6	Apr 2, 2021	SYSTEM	(\$2,715.00)											
7	Apr 19, 2021	SYSTEM	\$2,715.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user johnsse overriding Payment Estimate Exception 16 on the current Payment Estimate.										
7	Apr 19, 2021	SYSTEM	(\$2,715.00)											
8	May 3, 2021	SYSTEM	\$2,715.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user johnsse overriding Payment										



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3294	0080	CABLE, 12 AWG 2 CONDUCTOR	Material						Estimate Exception 24 on the current Payment Estimate.
					8	May 3, 2021	SYSTEM	(\$2,715.00)	
					9	May 16, 2021	SYSTEM	\$2,715.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user johnsse overriding Payment Estimate Exception 24 on the current Payment Estimate.
					9	May 16, 2021	SYSTEM	(\$2,715.00)	
					10	Jun 2, 2021	SYSTEM	\$2,715.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user johnsse overriding Payment Estimate Exception 24 on the current Payment Estimate.
					10	Jun 2, 2021	SYSTEM	(\$2,715.00)	
					11	Jun 15, 2021	SYSTEM	\$2,715.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user johnsse overriding Payment Estimate Exception 24 on the current Payment Estimate.
					11	Jun 15, 2021	SYSTEM	(\$2,715.00)	
					12	Jul 1, 2021	SYSTEM	\$2,715.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user johnsse overriding Payment Estimate Exception 24 on the current Payment Estimate.
					12	Jun 30, 2021	SYSTEM	(\$2,715.00)	
					13	Jul 16, 2021	SYSTEM	\$2,715.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user johnsse overriding Payment Estimate Exception 24 on the current Payment Estimate.
					13	Jul 15, 2021	SYSTEM	(\$2,715.00)	
					14	Aug 3, 2021	SYSTEM	\$2,715.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user karlic1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					14	Aug 3, 2021	SYSTEM	(\$2,715.00)	
					15	Aug 16, 2021	SYSTEM	\$2,715.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user johnsse overriding Payment Estimate Exception 24 on the current Payment Estimate.
					15	Aug 16, 2021	SYSTEM	(\$2,715.00)	
					16	Sep 2, 2021	SYSTEM	\$2,715.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user johnsse overriding Payment Estimate Exception 24 on the current Payment Estimate.
					16	Sep 2, 2021	SYSTEM	(\$2,715.00)	
					17	Sep 16, 2021	SYSTEM	\$2,715.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user johnsse overriding Payment Estimate Exception 24 on the current Payment Estimate.
					17	Sep 16, 2021	SYSTEM	(\$2,715.00)	
					18	Oct 1, 2021	SYSTEM	\$2,715.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user warrem1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
18	Oct 1, 2021	SYSTEM	(\$2,715.00)						
19	Oct 18, 2021	SYSTEM	\$2,715.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user johnsse overriding Payment Estimate Exception 12 on the current Payment Estimate.					
19	Oct 18, 2021	SYSTEM	(\$2,715.00)						
20	Nov 3, 2021	SYSTEM	\$2,715.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user johnsse overriding Payment Estimate Exception 12 on the current Payment Estimate.					
20	Nov 1, 2021	SYSTEM	(\$2,715.00)						
21	Nov 17, 2021	SYSTEM	\$2,715.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user karlic1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3294	0080	CABLE, 12 AWG 2 CONDUCTOR	Material		21	Nov 17, 2021	SYSTEM	(\$2,715.00)			
			- Total							\$0.00	
			Material - Total							\$0.00	
			Other Item Adjustment	OVRN	4	Mar 3, 2021	karlic1	(\$277.50)	holding overrun amount due to materials exception also on this line.		
					29	Mar 17, 2022	johnsse	\$277.50	removing manual adjustment on estimate 4.		
			OVRN - Total							\$0.00	
			Other Item Adjustment - Total							\$0.00	
			Overrun	Overrun	4	Mar 3, 2021	SYSTEM	\$277.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 27 on the current Payment Estimate. Material Insufficiency Quantity 724.000; Overrun Quantity Balance 74.00.		
					4	Mar 3, 2021	SYSTEM	(\$277.50)			
					5	Mar 16, 2021	SYSTEM	(\$277.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					5	Mar 16, 2021	SYSTEM	\$277.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 39 on the current Payment Estimate. Material Insufficiency Quantity 724.000; Overrun Quantity Balance 74.00.		
					6	Apr 2, 2021	SYSTEM	(\$277.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					6	Apr 2, 2021	SYSTEM	\$277.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 42 on the current Payment Estimate. Material Insufficiency Quantity 724.000; Overrun Quantity Balance 74.00.		
					7	Apr 19, 2021	SYSTEM	(\$277.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					7	Apr 19, 2021	SYSTEM	\$277.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) overriding Payment Estimate Exception 44 on the current Payment Estimate. Material Insufficiency Quantity 724.000; Overrun Quantity Balance 74.00.		
					8	May 3, 2021	SYSTEM	(\$277.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					8	May 3, 2021	SYSTEM	\$277.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) overriding Payment Estimate Exception 54 on the current Payment Estimate. Material Insufficiency Quantity 724.000; Overrun Quantity Balance 74.00.		
					9	May 16, 2021	SYSTEM	(\$277.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					9	May 16, 2021	SYSTEM	\$277.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 54 on the current Payment Estimate. Material Insufficiency Quantity 724.000; Overrun Quantity Balance 74.00.		
					10	Jun 2, 2021	SYSTEM	(\$277.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					10	Jun 2, 2021	SYSTEM	\$277.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 59 on the current Payment Estimate. Material Insufficiency Quantity 724.000; Overrun Quantity Balance 74.00.		
					11	Jun 15, 2021	SYSTEM	(\$277.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					11	Jun 15, 2021	SYSTEM	\$277.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 54 on the current Payment Estimate. Material Insufficiency Quantity 724.000; Overrun Quantity Balance 74.00.		
					12	Jun 30, 2021	SYSTEM	(\$277.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					12	Jun 30, 2021	SYSTEM	\$277.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 49 on the current Payment Estimate. Material Insufficiency Quantity 724.000; Overrun Quantity Balance 74.00.		
					13	Jul 15, 2021	SYSTEM	(\$277.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0080	CABLE, 12 AWG 2 CONDUCTOR	Overrun	Overrun	13	Jul 15, 2021	SYSTEM	\$277.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 54 on the current Payment Estimate. Material Insufficiency Quantity 724.000; Overrun Quantity Balance 74.00.					
					14	Aug 3, 2021	SYSTEM	(\$277.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					14	Aug 3, 2021	SYSTEM	\$277.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 61 on the current Payment Estimate. Material Insufficiency Quantity 724.000; Overrun Quantity Balance 74.00.					
					15	Aug 16, 2021	SYSTEM	(\$277.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					15	Aug 16, 2021	SYSTEM	\$277.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 58 on the current Payment Estimate. Material Insufficiency Quantity 724.000; Overrun Quantity Balance 74.00.					
					16	Sep 2, 2021	SYSTEM	(\$277.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					16	Sep 2, 2021	SYSTEM	\$277.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 57 on the current Payment Estimate. Material Insufficiency Quantity 724.000; Overrun Quantity Balance 74.00.					
					17	Sep 16, 2021	SYSTEM	(\$277.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					17	Sep 16, 2021	SYSTEM	\$277.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 57 on the current Payment Estimate. Material Insufficiency Quantity 724.000; Overrun Quantity Balance 74.00.					
					18	Oct 1, 2021	SYSTEM	(\$277.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					18	Oct 1, 2021	SYSTEM	\$277.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) overriding Payment Estimate Exception 39 on the current Payment Estimate. Material Insufficiency Quantity 724.000; Overrun Quantity Balance 74.00.					
					19	Oct 18, 2021	SYSTEM	(\$277.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					19	Oct 18, 2021	SYSTEM	\$277.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 37 on the current Payment Estimate. Material Insufficiency Quantity 724.000; Overrun Quantity Balance 74.00.					
					20	Nov 1, 2021	SYSTEM	(\$277.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					20	Nov 1, 2021	SYSTEM	\$277.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 37 on the current Payment Estimate. Material Insufficiency Quantity 724.000; Overrun Quantity Balance 74.00.					
					21	Nov 17, 2021	SYSTEM	(\$277.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					21	Nov 17, 2021	SYSTEM	\$277.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 36 on the current Payment Estimate. Material Insufficiency Quantity 724.000; Overrun Quantity Balance 74.00.					
					22	Dec 3, 2021	SYSTEM	(\$277.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					22	Dec 3, 2021	SYSTEM	\$277.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user karlic1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					23	Dec 16, 2021	SYSTEM	(\$277.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					23	Dec 16, 2021	SYSTEM	\$277.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					24	Jan 4, 2022	johnsse	\$277.50						
					29	Mar 17, 2022	johnsse	(\$277.50)	Removing manual hold on estimate 24.					
					Overrun - Total								\$0.00	



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3294	0080	CABLE, 12 AWG 2 CONDUCTOR	Overrun - Total						\$0.00	
	0080 - Total						\$0.00			
	0090	SIGNAL HEAD, TYPE 4C	Material							
					4	Mar 3, 2021	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					4	Mar 3, 2021	SYSTEM	(\$2,340.00)		
					5	Mar 16, 2021	SYSTEM	\$7,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					5	Mar 16, 2021	SYSTEM	(\$7,020.00)		
					6	Apr 2, 2021	SYSTEM	\$7,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					6	Apr 2, 2021	SYSTEM	(\$7,020.00)		
					7	Apr 19, 2021	SYSTEM	\$7,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					7	Apr 19, 2021	SYSTEM	(\$7,020.00)		
					8	May 3, 2021	SYSTEM	\$7,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					8	May 3, 2021	SYSTEM	(\$7,020.00)		
					9	May 16, 2021	SYSTEM	\$9,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					9	May 16, 2021	SYSTEM	(\$9,360.00)		
					10	Jun 2, 2021	SYSTEM	\$9,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					10	Jun 2, 2021	SYSTEM	(\$9,360.00)		
					11	Jun 15, 2021	SYSTEM	\$9,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					11	Jun 15, 2021	SYSTEM	(\$9,360.00)		
					12	Jul 1, 2021	SYSTEM	\$9,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					12	Jun 30, 2021	SYSTEM	(\$9,360.00)		
					13	Jul 16, 2021	SYSTEM	\$9,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					13	Jul 15, 2021	SYSTEM	(\$9,360.00)		
					14	Aug 3, 2021	SYSTEM	\$9,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user karlic1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					14	Aug 3, 2021	SYSTEM	(\$9,360.00)		
					15	Aug 16, 2021	SYSTEM	\$9,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					15	Aug 16, 2021	SYSTEM	(\$9,360.00)		
					16	Sep 2, 2021	SYSTEM	\$9,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment	



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3294	0090	SIGNAL HEAD, TYPE 4C	Material						Estimate Exception 4 on the current Payment Estimate.			
					16	Sep 2, 2021	SYSTEM	(\$9,360.00)				
					17	Sep 16, 2021	SYSTEM	\$9,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					17	Sep 16, 2021	SYSTEM	(\$9,360.00)				
					18	Oct 1, 2021	SYSTEM	\$9,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user warrem1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					18	Oct 1, 2021	SYSTEM	(\$9,360.00)				
					19	Oct 18, 2021	SYSTEM	\$9,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					19	Oct 18, 2021	SYSTEM	(\$9,360.00)				
					20	Nov 3, 2021	SYSTEM	\$9,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					20	Nov 1, 2021	SYSTEM	(\$9,360.00)				
					21	Nov 17, 2021	SYSTEM	\$9,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user karlic1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					21	Nov 17, 2021	SYSTEM	(\$9,360.00)				
								- Total			\$0.00	
								Material - Total			\$0.00	
				Other Item Adjustment		OVRN	9	May 18, 2021	karlic1	(\$2,340.00)	Holding overrun amount until CO is completed	
					29		Mar 17, 2022	johnsse	\$2,340.00	releasing the hold from estimate 9.		
							OVRN - Total			\$0.00		
						Other Item Adjustment - Total			\$0.00			
				Overrun	Overrun		9	May 16, 2021	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 46 on the current Payment Estimate. Material Insufficiency Quantity 8.000; Overrun Quantity Balance 2.00.	
							9	May 16, 2021	SYSTEM	(\$2,340.00)		
							10	Jun 2, 2021	SYSTEM	(\$2,340.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
							10	Jun 2, 2021	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 51 on the current Payment Estimate. Material Insufficiency Quantity 8.000; Overrun Quantity Balance 2.00.	
							11	Jun 15, 2021	SYSTEM	(\$2,340.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
							11	Jun 15, 2021	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 46 on the current Payment Estimate. Material Insufficiency Quantity 8.000; Overrun Quantity Balance 2.00.	
							12	Jun 30, 2021	SYSTEM	(\$2,340.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
							12	Jun 30, 2021	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 59 on the current Payment Estimate. Material Insufficiency Quantity 8.000; Overrun Quantity Balance 2.00.	
							13	Jul 15, 2021	SYSTEM	(\$2,340.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
							13	Jul 15, 2021	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 47 on the current Payment Estimate. Material Insufficiency Quantity 8.000;	



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0090	SIGNAL HEAD, TYPE 4C	Overrun	Overrun					Overrun Quantity Balance 2.00.					
					14	Aug 3, 2021	SYSTEM	(\$2,340.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					14	Aug 3, 2021	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 53 on the current Payment Estimate. Material Insufficiency Quantity 8.000; Overrun Quantity Balance 2.00.					
					15	Aug 16, 2021	SYSTEM	(\$2,340.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					15	Aug 16, 2021	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 50 on the current Payment Estimate. Material Insufficiency Quantity 8.000; Overrun Quantity Balance 2.00.					
					16	Sep 2, 2021	SYSTEM	(\$2,340.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					16	Sep 2, 2021	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 49 on the current Payment Estimate. Material Insufficiency Quantity 8.000; Overrun Quantity Balance 2.00.					
					17	Sep 16, 2021	SYSTEM	(\$2,340.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					17	Sep 16, 2021	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 49 on the current Payment Estimate. Material Insufficiency Quantity 8.000; Overrun Quantity Balance 2.00.					
					18	Oct 1, 2021	SYSTEM	(\$2,340.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					18	Oct 1, 2021	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 31 on the current Payment Estimate. Material Insufficiency Quantity 8.000; Overrun Quantity Balance 2.00.					
					19	Oct 18, 2021	SYSTEM	(\$2,340.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					19	Oct 18, 2021	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 31 on the current Payment Estimate. Material Insufficiency Quantity 8.000; Overrun Quantity Balance 2.00.					
					20	Nov 1, 2021	SYSTEM	(\$2,340.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					20	Nov 1, 2021	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 31 on the current Payment Estimate. Material Insufficiency Quantity 8.000; Overrun Quantity Balance 2.00.					
					21	Nov 17, 2021	SYSTEM	(\$2,340.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					21	Nov 17, 2021	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 31 on the current Payment Estimate. Material Insufficiency Quantity 8.000; Overrun Quantity Balance 2.00.					
					22	Dec 3, 2021	SYSTEM	(\$2,340.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					22	Dec 3, 2021	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user karlic1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					23	Dec 16, 2021	SYSTEM	(\$2,340.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					23	Dec 16, 2021	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					24	Jan 4, 2022	johnsse	\$2,340.00						
					29	Mar 17, 2022	johnsse	(\$2,340.00)	removing manual adjustment on estimate 24.					
													Overrun - Total	\$0.00
													Overrun - Total	\$0.00
													0090 - Total	\$0.00



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3294	0100	SIGNAL HEAD, TYPE 4B	Material		4	Mar 3, 2021	SYSTEM	\$2,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.
					4	Mar 3, 2021	SYSTEM	(\$2,870.00)	
					5	Mar 16, 2021	SYSTEM	\$7,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.
					5	Mar 16, 2021	SYSTEM	(\$7,175.00)	
					6	Apr 2, 2021	SYSTEM	\$10,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.
					6	Apr 2, 2021	SYSTEM	(\$10,045.00)	
					7	Apr 19, 2021	SYSTEM	\$10,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.
					7	Apr 19, 2021	SYSTEM	(\$10,045.00)	
					8	May 3, 2021	SYSTEM	\$10,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user johnsse overriding Payment Estimate Exception 6 on the current Payment Estimate.
					8	May 3, 2021	SYSTEM	(\$10,045.00)	
					9	May 16, 2021	SYSTEM	\$10,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user johnsse overriding Payment Estimate Exception 6 on the current Payment Estimate.
					9	May 16, 2021	SYSTEM	(\$10,045.00)	
					10	Jun 2, 2021	SYSTEM	\$10,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user johnsse overriding Payment Estimate Exception 6 on the current Payment Estimate.
					10	Jun 2, 2021	SYSTEM	(\$10,045.00)	
					11	Jun 15, 2021	SYSTEM	\$10,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user johnsse overriding Payment Estimate Exception 6 on the current Payment Estimate.
					11	Jun 15, 2021	SYSTEM	(\$10,045.00)	
					12	Jul 1, 2021	SYSTEM	\$10,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user johnsse overriding Payment Estimate Exception 6 on the current Payment Estimate.
					12	Jun 30, 2021	SYSTEM	(\$10,045.00)	
					13	Jul 16, 2021	SYSTEM	\$10,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user johnsse overriding Payment Estimate Exception 6 on the current Payment Estimate.
					13	Jul 15, 2021	SYSTEM	(\$10,045.00)	
14	Aug 3, 2021	SYSTEM	\$10,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user karlic1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
14	Aug 3, 2021	SYSTEM	(\$10,045.00)						
15	Aug 16, 2021	SYSTEM	\$10,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user johnsse overriding Payment Estimate Exception 6 on the current Payment Estimate.					
15	Aug 16, 2021	SYSTEM	(\$10,045.00)						
16	Sep 2, 2021	SYSTEM	\$12,915.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user johnsse overriding Payment Estimate Exception 6 on the current Payment Estimate.					
16	Sep 2, 2021	SYSTEM	(\$12,915.00)						
17	Sep 16, 2021	SYSTEM	\$12,915.00	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0100	SIGNAL HEAD, TYPE 4B	Material			2021			Estimate Item Adjustment (0031) due to user johnsse overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$12,915.00)						
					18	Oct 1, 2021	SYSTEM	\$12,915.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user warrem1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					18	Oct 1, 2021	SYSTEM	(\$12,915.00)						
					19	Oct 18, 2021	SYSTEM	\$12,915.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					19	Oct 18, 2021	SYSTEM	(\$12,915.00)						
					20	Nov 3, 2021	SYSTEM	\$12,915.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					20	Nov 1, 2021	SYSTEM	(\$12,915.00)						
					21	Nov 17, 2021	SYSTEM	\$12,915.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user karlic1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					21	Nov 17, 2021	SYSTEM	(\$12,915.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0100 - Total								\$0.00	
					J4S3294	0110	SH-FLAT SHEET - SIGNAL SIGN	Material		4	Mar 3, 2021	SYSTEM	\$1,710.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.
4	Mar 3, 2021	SYSTEM	(\$1,710.00)											
5	Mar 16, 2021	SYSTEM	\$4,788.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.										
5	Mar 16, 2021	SYSTEM	(\$4,788.00)											
6	Apr 2, 2021	SYSTEM	\$5,643.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.										
6	Apr 2, 2021	SYSTEM	(\$5,643.00)											
7	Apr 19, 2021	SYSTEM	\$5,643.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.										
7	Apr 19, 2021	SYSTEM	(\$5,643.00)											
8	May 3, 2021	SYSTEM	\$5,643.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.										
8	May 3, 2021	SYSTEM	(\$5,643.00)											
9	May 16, 2021	SYSTEM	\$6,498.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.										
9	May 16, 2021	SYSTEM	(\$6,498.00)											
10	Jun 2, 2021	SYSTEM	\$6,498.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.										
10	Jun 2, 2021	SYSTEM	(\$6,498.00)											
11	Jun 15, 2021	SYSTEM	\$6,498.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0110	SH-FLAT SHEET - SIGNAL SIGN	Material		11	Jun 15, 2021	SYSTEM	(\$6,498.00)						
					12	Jul 1, 2021	SYSTEM	\$6,498.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					12	Jun 30, 2021	SYSTEM	(\$6,498.00)						
					13	Jul 16, 2021	SYSTEM	\$6,498.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					13	Jul 15, 2021	SYSTEM	(\$6,498.00)						
					14	Aug 3, 2021	SYSTEM	\$6,498.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user karlic1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					14	Aug 3, 2021	SYSTEM	(\$6,498.00)						
					15	Aug 16, 2021	SYSTEM	\$6,498.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					15	Aug 16, 2021	SYSTEM	(\$6,498.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0110 - Total								\$0.00	
					0130		CONTROLLER ASSEMBLY HOUSING,	Material		2	Feb 2, 2021	SYSTEM	\$30,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.
										2	Feb 2, 2021	SYSTEM	(\$30,480.00)	
										3	Feb 16, 2021	SYSTEM	\$30,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.
										3	Feb 16, 2021	SYSTEM	(\$30,480.00)	
										4	Mar 3, 2021	SYSTEM	\$60,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.
										4	Mar 3, 2021	SYSTEM	(\$60,960.00)	
										5	Mar 16, 2021	SYSTEM	\$137,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.
5	Mar 16, 2021	SYSTEM	(\$137,160.00)											
6	Apr 2, 2021	SYSTEM	\$167,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.										
6	Apr 2, 2021	SYSTEM	(\$167,640.00)											
7	Apr 19, 2021	SYSTEM	\$167,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.										
7	Apr 19, 2021	SYSTEM	(\$167,640.00)											
8	May 3, 2021	SYSTEM	\$167,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 13 on the current Payment Estimate.										
8	May 3, 2021	SYSTEM	(\$167,640.00)											
9	May 16, 2021	SYSTEM	\$167,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 13 on the current Payment Estimate.										
9	May 16, 2021	SYSTEM	(\$167,640.00)											



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3294	0130	CONTROLLER ASSEMBLY HOUSING,	Material		10	Jun 2, 2021	SYSTEM	\$167,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 13 on the current Payment Estimate.
					10	Jun 2, 2021	SYSTEM	(\$167,640.00)	
					11	Jun 15, 2021	SYSTEM	\$167,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 13 on the current Payment Estimate.
					11	Jun 15, 2021	SYSTEM	(\$167,640.00)	
					12	Jul 1, 2021	SYSTEM	\$167,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 13 on the current Payment Estimate.
					12	Jun 30, 2021	SYSTEM	(\$167,640.00)	
					13	Jul 16, 2021	SYSTEM	\$167,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 13 on the current Payment Estimate.
					13	Jul 15, 2021	SYSTEM	(\$167,640.00)	
					14	Aug 3, 2021	SYSTEM	\$167,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user karlic1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					14	Aug 3, 2021	SYSTEM	(\$167,640.00)	
					15	Aug 16, 2021	SYSTEM	\$167,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 13 on the current Payment Estimate.
					15	Aug 16, 2021	SYSTEM	(\$167,640.00)	
					16	Sep 2, 2021	SYSTEM	\$167,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 11 on the current Payment Estimate.
					16	Sep 2, 2021	SYSTEM	(\$167,640.00)	
					17	Sep 16, 2021	SYSTEM	\$167,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 11 on the current Payment Estimate.
					17	Sep 16, 2021	SYSTEM	(\$167,640.00)	
					18	Oct 1, 2021	SYSTEM	\$167,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user warrem1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					18	Oct 1, 2021	SYSTEM	(\$167,640.00)	
					19	Oct 18, 2021	SYSTEM	\$167,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 8 on the current Payment Estimate.
					19	Oct 18, 2021	SYSTEM	(\$167,640.00)	
					20	Nov 3, 2021	SYSTEM	\$167,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 8 on the current Payment Estimate.
					20	Nov 1, 2021	SYSTEM	(\$167,640.00)	
					21	Nov 17, 2021	SYSTEM	\$137,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user karlic1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
21	Nov 17, 2021	SYSTEM	(\$137,160.00)						
- Total								\$0.00	
Material - Total								\$0.00	
		Other Item Adjustment	OVRN	6	Apr 5, 2021	karlic1	(\$30,480.00)	Entered to hold overrun amount until a change order is approved.	
				21	Nov 17,	karlic1	\$30,480.00	Removing manual overrun adjustment from estimate 6	



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3294	0130	CONTROLLER ASSEMBLY HOUSING,	Other Item Adjustment	OVRN		2021			
OVRN - Total								\$0.00	
Other Item Adjustment - Total								\$0.00	
			Overrun	Overrun	6	Apr 2, 2021	SYSTEM	\$15,240.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 34 on the current Payment Estimate. Material Insufficiency Quantity 11.000; Overrun Quantity Balance 2.00.
					6	Apr 2, 2021	SYSTEM	\$15,240.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 34 on the current Payment Estimate. Material Insufficiency Quantity 11.000; Overrun Quantity Balance 2.00.
					6	Apr 2, 2021	SYSTEM	(\$30,480.00)	
					7	Apr 19, 2021	SYSTEM	(\$30,480.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					7	Apr 19, 2021	SYSTEM	\$30,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 34 on the current Payment Estimate. Material Insufficiency Quantity 11.000; Overrun Quantity Balance 2.00.
					8	May 3, 2021	SYSTEM	(\$30,480.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					8	May 3, 2021	SYSTEM	\$30,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 46 on the current Payment Estimate. Material Insufficiency Quantity 11.000; Overrun Quantity Balance 2.00.
					9	May 16, 2021	SYSTEM	(\$30,480.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					9	May 16, 2021	SYSTEM	\$30,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 47 on the current Payment Estimate. Material Insufficiency Quantity 11.000; Overrun Quantity Balance 2.00.
					10	Jun 2, 2021	SYSTEM	(\$30,480.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					10	Jun 2, 2021	SYSTEM	\$30,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 52 on the current Payment Estimate. Material Insufficiency Quantity 11.000; Overrun Quantity Balance 2.00.
					11	Jun 15, 2021	SYSTEM	(\$30,480.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					11	Jun 15, 2021	SYSTEM	\$30,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 47 on the current Payment Estimate. Material Insufficiency Quantity 11.000; Overrun Quantity Balance 2.00.
					12	Jun 30, 2021	SYSTEM	(\$30,480.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					12	Jun 30, 2021	SYSTEM	\$30,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 60 on the current Payment Estimate. Material Insufficiency Quantity 11.000; Overrun Quantity Balance 2.00.
					13	Jul 15, 2021	SYSTEM	(\$30,480.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					13	Jul 15, 2021	SYSTEM	\$30,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 48 on the current Payment Estimate. Material Insufficiency Quantity 11.000; Overrun Quantity Balance 2.00.
					14	Aug 3, 2021	SYSTEM	(\$30,480.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					14	Aug 3, 2021	SYSTEM	\$30,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 54 on the current Payment Estimate. Material Insufficiency Quantity 11.000; Overrun Quantity Balance 2.00.
					15	Aug 16, 2021	SYSTEM	(\$30,480.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					15	Aug 16, 2021	SYSTEM	\$30,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 51 on the current Payment Estimate. Material Insufficiency Quantity 11.000; Overrun Quantity Balance 2.00.



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0130	CONTROLLER ASSEMBLY HOUSING,	Overrun	Overrun	16	Sep 2, 2021	SYSTEM	(\$30,480.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					16	Sep 2, 2021	SYSTEM	\$30,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 50 on the current Payment Estimate. Material Insufficiency Quantity 11.000; Overrun Quantity Balance 2.00.					
					17	Sep 16, 2021	SYSTEM	(\$30,480.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					17	Sep 16, 2021	SYSTEM	\$30,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 50 on the current Payment Estimate. Material Insufficiency Quantity 11.000; Overrun Quantity Balance 2.00.					
					18	Oct 1, 2021	SYSTEM	(\$30,480.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					18	Oct 1, 2021	SYSTEM	\$30,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 32 on the current Payment Estimate. Material Insufficiency Quantity 11.000; Overrun Quantity Balance 2.00.					
					19	Oct 18, 2021	SYSTEM	(\$30,480.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					19	Oct 18, 2021	SYSTEM	\$30,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 32 on the current Payment Estimate. Material Insufficiency Quantity 11.000; Overrun Quantity Balance 2.00.					
					20	Nov 1, 2021	SYSTEM	(\$30,480.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					20	Nov 1, 2021	SYSTEM	\$30,480.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 32 on the current Payment Estimate. Material Insufficiency Quantity 11.000; Overrun Quantity Balance 2.00.					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0130 - Total								\$0.00	
0140	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material			1	Jan 19, 2021	SYSTEM	\$9,044.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					1	Jan 19, 2021	SYSTEM	(\$9,044.00)						
					2	Feb 2, 2021	SYSTEM	\$9,044.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					2	Feb 2, 2021	SYSTEM	(\$9,044.00)						
					3	Feb 16, 2021	SYSTEM	\$11,324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					3	Feb 16, 2021	SYSTEM	(\$11,324.00)						
					4	Mar 3, 2021	SYSTEM	\$25,194.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					4	Mar 3, 2021	SYSTEM	(\$25,194.00)						
					5	Mar 16, 2021	SYSTEM	\$26,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					5	Mar 16, 2021	SYSTEM	(\$26,790.00)						
					6	Apr 2, 2021	SYSTEM	\$26,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user johnsse overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					6	Apr 2, 2021	SYSTEM	(\$26,790.00)						
					7	Apr 19, 2021	SYSTEM	\$26,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 8 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0140	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		7	Apr 19, 2021	SYSTEM	(\$26,790.00)						
					8	May 3, 2021	SYSTEM	\$26,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					8	May 3, 2021	SYSTEM	(\$26,790.00)						
					9	May 16, 2021	SYSTEM	\$26,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					9	May 16, 2021	SYSTEM	(\$26,790.00)						
					10	Jun 2, 2021	SYSTEM	\$26,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					10	Jun 2, 2021	SYSTEM	(\$26,790.00)						
					11	Jun 15, 2021	SYSTEM	\$26,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					11	Jun 15, 2021	SYSTEM	(\$26,790.00)						
					12	Jul 1, 2021	SYSTEM	\$26,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					12	Jun 30, 2021	SYSTEM	(\$26,790.00)						
					13	Jul 16, 2021	SYSTEM	\$26,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					13	Jul 15, 2021	SYSTEM	(\$26,790.00)						
					14	Aug 3, 2021	SYSTEM	\$26,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user karlic1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					14	Aug 3, 2021	SYSTEM	(\$26,790.00)						
					15	Aug 16, 2021	SYSTEM	\$26,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					15	Aug 16, 2021	SYSTEM	(\$26,790.00)						
					16	Sep 2, 2021	SYSTEM	\$26,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					16	Sep 2, 2021	SYSTEM	(\$26,790.00)						
					17	Sep 16, 2021	SYSTEM	\$26,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$26,790.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
									OVRN	4	Mar 3, 2021	johnsse	(\$1,672.00)	holding overrun amount due to materials exception also on this line.
					OVRN - Total								(\$1,672.00)	
										18	Oct 4, 2021	johnsse	\$1,672.00	
					- Total								\$1,672.00	
					Other Item Adjustment - Total								\$0.00	
			Overrun	Overrun	4	Mar 3, 2021	SYSTEM	\$1,672.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 22 on the current Payment Estimate. Material Insufficiency Quantity 663.000;					



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3294	0140	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Overrun	Overrun					Overrun Quantity Balance 44.00.
					4	Mar 3, 2021	SYSTEM	(\$1,672.00)	
					5	Mar 16, 2021	SYSTEM	(\$1,672.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					5	Mar 16, 2021	SYSTEM	\$1,596.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 33 on the current Payment Estimate. Material Insufficiency Quantity 705.000; Overrun Quantity Balance 86.00.
					5	Mar 16, 2021	SYSTEM	\$1,672.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 33 on the current Payment Estimate. Material Insufficiency Quantity 705.000; Overrun Quantity Balance 86.00.
					5	Mar 17, 2021	johnsse	(\$1,596.00)	WORKING WITH CONTRACTOR CHANGE ORDER IN PROGRESS.
					5	Mar 16, 2021	SYSTEM	(\$1,596.00)	
					6	Apr 2, 2021	SYSTEM	(\$3,268.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					6	Apr 2, 2021	SYSTEM	\$3,268.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 35 on the current Payment Estimate. Material Insufficiency Quantity 705.000; Overrun Quantity Balance 86.00.
					7	Apr 19, 2021	SYSTEM	(\$3,268.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					7	Apr 19, 2021	SYSTEM	\$3,268.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 35 on the current Payment Estimate. Material Insufficiency Quantity 705.000; Overrun Quantity Balance 86.00.
					8	May 3, 2021	SYSTEM	(\$3,268.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					8	May 3, 2021	SYSTEM	\$3,268.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 47 on the current Payment Estimate. Material Insufficiency Quantity 705.000; Overrun Quantity Balance 86.00.
					9	May 16, 2021	SYSTEM	(\$3,268.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					9	May 16, 2021	SYSTEM	\$3,268.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 48 on the current Payment Estimate. Material Insufficiency Quantity 705.000; Overrun Quantity Balance 86.00.
					10	Jun 2, 2021	SYSTEM	(\$3,268.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					10	Jun 2, 2021	SYSTEM	\$3,268.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 53 on the current Payment Estimate. Material Insufficiency Quantity 705.000; Overrun Quantity Balance 86.00.
					11	Jun 15, 2021	SYSTEM	(\$3,268.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					11	Jun 15, 2021	SYSTEM	\$3,268.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 48 on the current Payment Estimate. Material Insufficiency Quantity 705.000; Overrun Quantity Balance 86.00.
					12	Jun 30, 2021	SYSTEM	(\$3,268.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					12	Jun 30, 2021	SYSTEM	\$3,268.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 61 on the current Payment Estimate. Material Insufficiency Quantity 705.000; Overrun Quantity Balance 86.00.
13	Jul 15, 2021	SYSTEM	(\$3,268.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
13	Jul 15, 2021	SYSTEM	\$3,268.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 49 on the current Payment Estimate. Material Insufficiency Quantity 705.000; Overrun Quantity Balance 86.00.					
14	Aug 3, 2021	SYSTEM	(\$3,268.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0140	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Overrun	Overrun	14	Aug 3, 2021	SYSTEM	\$3,268.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 55 on the current Payment Estimate. Material Insufficiency Quantity 705.000; Overrun Quantity Balance 86.00.					
					15	Aug 16, 2021	SYSTEM	(\$3,268.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					15	Aug 16, 2021	SYSTEM	\$3,268.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 52 on the current Payment Estimate. Material Insufficiency Quantity 705.000; Overrun Quantity Balance 86.00.					
					16	Sep 2, 2021	SYSTEM	(\$3,268.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					16	Sep 2, 2021	SYSTEM	\$3,268.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 51 on the current Payment Estimate. Material Insufficiency Quantity 705.000; Overrun Quantity Balance 86.00.					
					17	Sep 16, 2021	SYSTEM	(\$3,268.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					17	Sep 16, 2021	SYSTEM	\$3,268.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 51 on the current Payment Estimate. Material Insufficiency Quantity 705.000; Overrun Quantity Balance 86.00.					
					18	Oct 1, 2021	SYSTEM	(\$3,268.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					18	Oct 4, 2021	johnsse	\$1,596.00						
					21	Nov 17, 2021	SYSTEM	\$1,596.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',38.00000 - 38.00000, 'is applied (if non-zero).					
					24	Jan 4, 2022	SYSTEM	\$1,672.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',38.00000 - 38.00000, 'is applied (if non-zero).					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
0140 - Total								\$0.00						
J4S3294	0150	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		1	Jan 19, 2021	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					1	Jan 19, 2021	SYSTEM	(\$1,320.00)						
					2	Feb 2, 2021	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					2	Feb 2, 2021	SYSTEM	(\$1,320.00)						
					3	Feb 16, 2021	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					3	Feb 16, 2021	SYSTEM	(\$1,320.00)						
					4	Mar 3, 2021	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user johnsse overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					4	Mar 3, 2021	SYSTEM	(\$1,320.00)						
					5	Mar 16, 2021	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user johnsse overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					5	Mar 16, 2021	SYSTEM	(\$1,320.00)						
					6	Apr 2, 2021	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user johnsse overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					6	Apr 2, 2021	SYSTEM	(\$1,320.00)						
					7	Apr 19, 2021	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3294	0150	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material			2021			Estimate Item Adjustment (0031) due to user johnsse overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					7	Apr 19, 2021	SYSTEM	(\$1,320.00)					
					8	May 3, 2021	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user johnsse overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					8	May 3, 2021	SYSTEM	(\$1,320.00)					
					9	May 16, 2021	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user johnsse overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					9	May 16, 2021	SYSTEM	(\$1,320.00)					
					10	Jun 2, 2021	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user johnsse overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					10	Jun 2, 2021	SYSTEM	(\$1,320.00)					
					11	Jun 15, 2021	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user johnsse overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					11	Jun 15, 2021	SYSTEM	(\$1,320.00)					
					12	Jul 1, 2021	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user johnsse overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					12	Jun 30, 2021	SYSTEM	(\$1,320.00)					
					13	Jul 16, 2021	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user johnsse overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					13	Jul 15, 2021	SYSTEM	(\$1,320.00)					
					14	Aug 3, 2021	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user karlic1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					14	Aug 3, 2021	SYSTEM	(\$1,320.00)					
					15	Aug 16, 2021	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user johnsse overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					15	Aug 16, 2021	SYSTEM	(\$1,320.00)					
					16	Sep 2, 2021	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user johnsse overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					16	Sep 2, 2021	SYSTEM	(\$1,320.00)					
					17	Sep 16, 2021	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user johnsse overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					17	Sep 16, 2021	SYSTEM	(\$1,320.00)					
								- Total				\$0.00	
								Material - Total				\$0.00	
					0150 - Total							\$0.00	
					0160	CABLE, 8 AWG 1 CONDUCTOR, POWER	Material		4	Mar 3, 2021	SYSTEM	\$511.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user johnsse overriding Payment Estimate Exception 11 on the current Payment Estimate.
									4	Mar 3, 2021	SYSTEM	(\$511.50)	
									5	Mar 16, 2021	SYSTEM	\$2,178.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user johnsse overriding Payment Estimate Exception 15 on the current Payment Estimate.



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3294	0160	CABLE, 8 AWG 1 CONDUCTOR, POWER	Material		5	Mar 16, 2021	SYSTEM	(\$2,178.00)	
					6	Apr 2, 2021	SYSTEM	\$2,392.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user johnsse overriding Payment Estimate Exception 15 on the current Payment Estimate.
					6	Apr 2, 2021	SYSTEM	(\$2,392.50)	
					7	Apr 19, 2021	SYSTEM	\$2,392.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user johnsse overriding Payment Estimate Exception 15 on the current Payment Estimate.
					7	Apr 19, 2021	SYSTEM	(\$2,392.50)	
					8	May 3, 2021	SYSTEM	\$2,392.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user johnsse overriding Payment Estimate Exception 23 on the current Payment Estimate.
					8	May 3, 2021	SYSTEM	(\$2,392.50)	
					9	May 16, 2021	SYSTEM	\$2,392.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user johnsse overriding Payment Estimate Exception 23 on the current Payment Estimate.
					9	May 16, 2021	SYSTEM	(\$2,392.50)	
					10	Jun 2, 2021	SYSTEM	\$2,392.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user johnsse overriding Payment Estimate Exception 23 on the current Payment Estimate.
					10	Jun 2, 2021	SYSTEM	(\$2,392.50)	
					11	Jun 15, 2021	SYSTEM	\$2,392.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user johnsse overriding Payment Estimate Exception 23 on the current Payment Estimate.
					11	Jun 15, 2021	SYSTEM	(\$2,392.50)	
					12	Jul 1, 2021	SYSTEM	\$2,392.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user johnsse overriding Payment Estimate Exception 23 on the current Payment Estimate.
					12	Jun 30, 2021	SYSTEM	(\$2,392.50)	
					13	Jul 16, 2021	SYSTEM	\$2,392.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user johnsse overriding Payment Estimate Exception 23 on the current Payment Estimate.
					13	Jul 15, 2021	SYSTEM	(\$2,392.50)	
					14	Aug 3, 2021	SYSTEM	\$2,392.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user karlic1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					14	Aug 3, 2021	SYSTEM	(\$2,392.50)	
					15	Aug 16, 2021	SYSTEM	\$2,392.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user johnsse overriding Payment Estimate Exception 23 on the current Payment Estimate.
					15	Aug 16, 2021	SYSTEM	(\$2,392.50)	
					16	Sep 2, 2021	SYSTEM	\$2,612.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user johnsse overriding Payment Estimate Exception 22 on the current Payment Estimate.
					16	Sep 2, 2021	SYSTEM	(\$2,612.50)	
					17	Sep 16, 2021	SYSTEM	\$2,612.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user johnsse overriding Payment Estimate Exception 22 on the current Payment Estimate.
17	Sep 16, 2021	SYSTEM	(\$2,612.50)						
18	Oct 1, 2021	SYSTEM	\$2,612.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user warrem1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
18	Oct 1, 2021	SYSTEM	(\$2,612.50)						



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0160	CABLE, 8 AWG 1 CONDUCTOR, POWER	Material			2021								
					19	Oct 18, 2021	SYSTEM	\$2,612.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user johnsse overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					19	Oct 18, 2021	SYSTEM	(\$2,612.50)						
					20	Nov 3, 2021	SYSTEM	\$2,612.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user johnsse overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					20	Nov 1, 2021	SYSTEM	(\$2,612.50)						
					21	Nov 17, 2021	SYSTEM	\$2,623.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user karlic1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					21	Nov 17, 2021	SYSTEM	(\$2,623.50)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0160 - Total								\$0.00	
					0170		CABLE, 16 AWG 2 CONDUCTOR	Material		3	Feb 16, 2021	SYSTEM	\$899.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.
										3	Feb 16, 2021	SYSTEM	(\$899.00)	
										4	Mar 3, 2021	SYSTEM	\$1,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 13 on the current Payment Estimate.
										4	Mar 3, 2021	SYSTEM	(\$1,782.50)	
5	Mar 16, 2021	SYSTEM	\$1,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user johnsse overriding Payment Estimate Exception 17 on the current Payment Estimate.										
5	Mar 16, 2021	SYSTEM	(\$1,782.50)											
6	Apr 2, 2021	SYSTEM	\$1,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user johnsse overriding Payment Estimate Exception 17 on the current Payment Estimate.										
6	Apr 2, 2021	SYSTEM	(\$1,782.50)											
7	Apr 19, 2021	SYSTEM	\$1,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 17 on the current Payment Estimate.										
7	Apr 19, 2021	SYSTEM	(\$1,782.50)											
8	May 3, 2021	SYSTEM	\$1,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 25 on the current Payment Estimate.										
8	May 3, 2021	SYSTEM	(\$1,782.50)											
9	May 16, 2021	SYSTEM	\$1,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 25 on the current Payment Estimate.										
9	May 16, 2021	SYSTEM	(\$1,782.50)											
10	Jun 2, 2021	SYSTEM	\$1,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 25 on the current Payment Estimate.										
10	Jun 2, 2021	SYSTEM	(\$1,782.50)											
11	Jun 15, 2021	SYSTEM	\$1,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 25 on the current Payment Estimate.										
11	Jun 15, 2021	SYSTEM	(\$1,782.50)											



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3294	0170	CABLE, 16 AWG 2 CONDUCTOR	Material		12	Jul 1, 2021	SYSTEM	\$1,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 25 on the current Payment Estimate.				
					12	Jun 30, 2021	SYSTEM	(\$1,782.50)					
					13	Jul 16, 2021	SYSTEM	\$1,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 25 on the current Payment Estimate.				
					13	Jul 15, 2021	SYSTEM	(\$1,782.50)					
					14	Aug 3, 2021	SYSTEM	\$1,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user karlic1 overriding Payment Estimate Exception 25 on the current Payment Estimate.				
					14	Aug 3, 2021	SYSTEM	(\$1,782.50)					
					15	Aug 16, 2021	SYSTEM	\$1,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 25 on the current Payment Estimate.				
					15	Aug 16, 2021	SYSTEM	(\$1,782.50)					
					16	Sep 2, 2021	SYSTEM	\$1,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 25 on the current Payment Estimate.				
					16	Sep 2, 2021	SYSTEM	(\$1,782.50)					
					17	Sep 16, 2021	SYSTEM	\$1,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 25 on the current Payment Estimate.				
					17	Sep 16, 2021	SYSTEM	(\$1,782.50)					
					18	Oct 1, 2021	SYSTEM	\$1,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user warrem1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					18	Oct 1, 2021	SYSTEM	(\$1,782.50)					
					19	Oct 18, 2021	SYSTEM	\$1,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					19	Oct 18, 2021	SYSTEM	(\$1,782.50)					
					20	Nov 3, 2021	SYSTEM	\$1,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					20	Nov 1, 2021	SYSTEM	(\$1,782.50)					
					21	Nov 17, 2021	SYSTEM	\$1,782.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user karlic1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					21	Nov 17, 2021	SYSTEM	(\$1,782.50)					
									- Total			\$0.00	
									Material - Total			\$0.00	
							Other Item Adjustment	OVRN	4	Mar 3, 2021	johnsse	(\$263.50)	holding overrun amount due to materials exception also on this line.
									24	Jan 4, 2022	johnsse	\$263.50	
									OVRN - Total			\$0.00	
									Other Item Adjustment - Total			\$0.00	
							Overrun	Overrun	4	Mar 3, 2021	SYSTEM	\$263.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 23 on the current Payment Estimate. Material Insufficiency Quantity 575.000; Overrun Quantity Balance 85.00.
									4	Mar 3, 2021	SYSTEM	(\$263.50)	



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3294	0170	CABLE, 16 AWG 2 CONDUCTOR	Overrun	Overrun	5	Mar 16, 2021	SYSTEM	(\$263.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					5	Mar 16, 2021	SYSTEM	\$263.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 34 on the current Payment Estimate. Material Insufficiency Quantity 575.000; Overrun Quantity Balance 85.00.
					6	Apr 2, 2021	SYSTEM	(\$263.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					6	Apr 2, 2021	SYSTEM	\$263.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 36 on the current Payment Estimate. Material Insufficiency Quantity 575.000; Overrun Quantity Balance 85.00.
					7	Apr 19, 2021	SYSTEM	(\$263.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					7	Apr 19, 2021	SYSTEM	\$263.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 36 on the current Payment Estimate. Material Insufficiency Quantity 575.000; Overrun Quantity Balance 85.00.
					8	May 3, 2021	SYSTEM	(\$263.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					8	May 3, 2021	SYSTEM	\$263.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 48 on the current Payment Estimate. Material Insufficiency Quantity 575.000; Overrun Quantity Balance 85.00.
					9	May 16, 2021	SYSTEM	(\$263.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					9	May 16, 2021	SYSTEM	\$263.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 49 on the current Payment Estimate. Material Insufficiency Quantity 575.000; Overrun Quantity Balance 85.00.
					10	Jun 2, 2021	SYSTEM	(\$263.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					10	Jun 2, 2021	SYSTEM	\$263.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 54 on the current Payment Estimate. Material Insufficiency Quantity 575.000; Overrun Quantity Balance 85.00.
					11	Jun 15, 2021	SYSTEM	(\$263.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					11	Jun 15, 2021	SYSTEM	\$263.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 49 on the current Payment Estimate. Material Insufficiency Quantity 575.000; Overrun Quantity Balance 85.00.
					12	Jun 30, 2021	SYSTEM	(\$263.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					12	Jun 30, 2021	SYSTEM	\$263.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 62 on the current Payment Estimate. Material Insufficiency Quantity 575.000; Overrun Quantity Balance 85.00.
					13	Jul 15, 2021	SYSTEM	(\$263.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					13	Jul 15, 2021	SYSTEM	\$263.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 50 on the current Payment Estimate. Material Insufficiency Quantity 575.000; Overrun Quantity Balance 85.00.
					14	Aug 3, 2021	SYSTEM	(\$263.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					14	Aug 3, 2021	SYSTEM	\$263.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 56 on the current Payment Estimate. Material Insufficiency Quantity 575.000; Overrun Quantity Balance 85.00.
15	Aug 16, 2021	SYSTEM	(\$263.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
15	Aug 16, 2021	SYSTEM	\$263.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 53 on the current Payment Estimate. Material Insufficiency Quantity 575.000; Overrun Quantity Balance 85.00.					
16	Sep 2, 2021	SYSTEM	(\$263.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0170	CABLE, 16 AWG 2 CONDUCTOR	Overrun	Overrun	16	Sep 2, 2021	SYSTEM	\$263.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 52 on the current Payment Estimate. Material Insufficiency Quantity 575.000; Overrun Quantity Balance 85.00.					
					17	Sep 16, 2021	SYSTEM	(\$263.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					17	Sep 16, 2021	SYSTEM	\$263.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 52 on the current Payment Estimate. Material Insufficiency Quantity 575.000; Overrun Quantity Balance 85.00.					
					18	Oct 1, 2021	SYSTEM	(\$263.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					18	Oct 1, 2021	SYSTEM	\$263.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 34 on the current Payment Estimate. Material Insufficiency Quantity 575.000; Overrun Quantity Balance 85.00.					
					19	Oct 18, 2021	SYSTEM	(\$263.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					19	Oct 18, 2021	SYSTEM	\$263.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 33 on the current Payment Estimate. Material Insufficiency Quantity 575.000; Overrun Quantity Balance 85.00.					
					20	Nov 1, 2021	SYSTEM	(\$263.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					20	Nov 1, 2021	SYSTEM	\$263.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 33 on the current Payment Estimate. Material Insufficiency Quantity 575.000; Overrun Quantity Balance 85.00.					
					21	Nov 17, 2021	SYSTEM	(\$263.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					21	Nov 17, 2021	SYSTEM	\$263.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 32 on the current Payment Estimate. Material Insufficiency Quantity 575.000; Overrun Quantity Balance 85.00.					
					22	Dec 3, 2021	SYSTEM	(\$263.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					22	Dec 3, 2021	SYSTEM	\$263.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user karlic1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					23	Dec 16, 2021	SYSTEM	(\$263.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					23	Dec 16, 2021	SYSTEM	\$263.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0170 - Total								\$0.00	
					J4S3294	0180	CABLE, 16 AWG 5 CONDUCTOR	Material		3	Feb 16, 2021	SYSTEM	\$1,232.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 8 on the current Payment Estimate.
										3	Feb 16, 2021	SYSTEM	(\$1,232.50)	
										4	Mar 3, 2021	SYSTEM	\$2,465.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 14 on the current Payment Estimate.
										4	Mar 3, 2021	SYSTEM	(\$2,465.00)	
										5	Mar 16, 2021	SYSTEM	\$2,465.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user johnsse overriding Payment Estimate Exception 18 on the current Payment Estimate.
5	Mar 16, 2021	SYSTEM	(\$2,465.00)											
6	Apr 2, 2021	SYSTEM	\$2,465.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user johnsse overriding Payment Estimate Exception 18 on the current Payment Estimate.										
6	Apr 2, 2021	SYSTEM	(\$2,465.00)											



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3294	0180	CABLE, 16 AWG 5 CONDUCTOR	Material			2021			
					7	Apr 19, 2021	SYSTEM	\$2,465.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 18 on the current Payment Estimate.
					7	Apr 19, 2021	SYSTEM	(\$2,465.00)	
					8	May 3, 2021	SYSTEM	\$2,465.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 27 on the current Payment Estimate.
					8	May 3, 2021	SYSTEM	(\$2,465.00)	
					9	May 16, 2021	SYSTEM	\$2,465.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user johnsse overriding Payment Estimate Exception 27 on the current Payment Estimate.
					9	May 16, 2021	SYSTEM	(\$2,465.00)	
					10	Jun 2, 2021	SYSTEM	\$2,465.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user johnsse overriding Payment Estimate Exception 27 on the current Payment Estimate.
					10	Jun 2, 2021	SYSTEM	(\$2,465.00)	
					11	Jun 15, 2021	SYSTEM	\$2,465.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user johnsse overriding Payment Estimate Exception 27 on the current Payment Estimate.
					11	Jun 15, 2021	SYSTEM	(\$2,465.00)	
					12	Jul 1, 2021	SYSTEM	\$2,465.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user johnsse overriding Payment Estimate Exception 27 on the current Payment Estimate.
					12	Jun 30, 2021	SYSTEM	(\$2,465.00)	
					13	Jul 16, 2021	SYSTEM	\$2,465.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user johnsse overriding Payment Estimate Exception 27 on the current Payment Estimate.
					13	Jul 15, 2021	SYSTEM	(\$2,465.00)	
					14	Aug 3, 2021	SYSTEM	\$2,465.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user karlic1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					14	Aug 3, 2021	SYSTEM	(\$2,465.00)	
					15	Aug 16, 2021	SYSTEM	\$2,465.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user johnsse overriding Payment Estimate Exception 27 on the current Payment Estimate.
					15	Aug 16, 2021	SYSTEM	(\$2,465.00)	
					16	Sep 2, 2021	SYSTEM	\$2,465.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user johnsse overriding Payment Estimate Exception 27 on the current Payment Estimate.
					16	Sep 2, 2021	SYSTEM	(\$2,465.00)	
					17	Sep 16, 2021	SYSTEM	\$2,465.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user johnsse overriding Payment Estimate Exception 27 on the current Payment Estimate.
					17	Sep 16, 2021	SYSTEM	(\$2,465.00)	
					18	Oct 1, 2021	SYSTEM	\$2,465.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user warrem1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
18	Oct 1, 2021	SYSTEM	(\$2,465.00)						
19	Oct 18, 2021	SYSTEM	\$2,465.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 15 on the current Payment Estimate.					
19	Oct 18, 2021	SYSTEM	(\$2,465.00)						



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3294	0180	CABLE, 16 AWG 5 CONDUCTOR	Material		20	Nov 3, 2021	SYSTEM	\$2,465.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					20	Nov 1, 2021	SYSTEM	(\$2,465.00)					
					21	Nov 17, 2021	SYSTEM	\$2,465.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user karlic1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					21	Nov 17, 2021	SYSTEM	(\$2,465.00)					
				- Total								\$0.00	
				Material - Total								\$0.00	
				Other Item Adjustment	OVRN	4	Mar 3, 2021	johnsse		(\$382.50)	holding overrun amount due to materials exception also on this line.		
						29	Mar 17, 2022	johnsse		\$382.50	Remove the hold overrun from estimate 4.		
						OVRN - Total							\$0.00
				Other Item Adjustment - Total							\$0.00		
				Overrun	Overrun	4	Mar 3, 2021	SYSTEM		\$382.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 24 on the current Payment Estimate. Material Insufficiency Quantity 580.000; Overrun Quantity Balance 90.00.		
						4	Mar 3, 2021	SYSTEM		(\$382.50)			
			5			Mar 16, 2021	SYSTEM		(\$382.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
			5			Mar 16, 2021	SYSTEM		\$382.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 35 on the current Payment Estimate. Material Insufficiency Quantity 580.000; Overrun Quantity Balance 90.00.			
			6			Apr 2, 2021	SYSTEM		(\$382.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
			6			Apr 2, 2021	SYSTEM		\$382.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 37 on the current Payment Estimate. Material Insufficiency Quantity 580.000; Overrun Quantity Balance 90.00.			
			7			Apr 19, 2021	SYSTEM		(\$382.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
			7			Apr 19, 2021	SYSTEM		\$382.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 37 on the current Payment Estimate. Material Insufficiency Quantity 580.000; Overrun Quantity Balance 90.00.			
			8			May 3, 2021	SYSTEM		(\$382.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
			8			May 3, 2021	SYSTEM		\$382.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 49 on the current Payment Estimate. Material Insufficiency Quantity 580.000; Overrun Quantity Balance 90.00.			
			9			May 16, 2021	SYSTEM		(\$382.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
			9			May 16, 2021	SYSTEM		\$382.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 50 on the current Payment Estimate. Material Insufficiency Quantity 580.000; Overrun Quantity Balance 90.00.			
			10			Jun 2, 2021	SYSTEM		(\$382.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
			10			Jun 2, 2021	SYSTEM		\$382.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 55 on the current Payment Estimate. Material Insufficiency Quantity 580.000; Overrun Quantity Balance 90.00.			
			11			Jun 15, 2021	SYSTEM		(\$382.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
			11			Jun 15, 2021	SYSTEM		\$382.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 50 on the current Payment Estimate. Material Insufficiency Quantity 580.000; Overrun Quantity Balance 90.00.			



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3294	0180	CABLE, 16 AWG 5 CONDUCTOR	Overrun	Overrun	12	Jun 30, 2021	SYSTEM	(\$382.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					12	Jun 30, 2021	SYSTEM	\$382.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 63 on the current Payment Estimate. Material Insufficiency Quantity 580.000; Overrun Quantity Balance 90.00.
					13	Jul 15, 2021	SYSTEM	(\$382.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					13	Jul 15, 2021	SYSTEM	\$382.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 51 on the current Payment Estimate. Material Insufficiency Quantity 580.000; Overrun Quantity Balance 90.00.
					14	Aug 3, 2021	SYSTEM	(\$382.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					14	Aug 3, 2021	SYSTEM	\$382.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 57 on the current Payment Estimate. Material Insufficiency Quantity 580.000; Overrun Quantity Balance 90.00.
					15	Aug 16, 2021	SYSTEM	(\$382.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					15	Aug 16, 2021	SYSTEM	\$382.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 54 on the current Payment Estimate. Material Insufficiency Quantity 580.000; Overrun Quantity Balance 90.00.
					16	Sep 2, 2021	SYSTEM	(\$382.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					16	Sep 2, 2021	SYSTEM	\$382.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 53 on the current Payment Estimate. Material Insufficiency Quantity 580.000; Overrun Quantity Balance 90.00.
					17	Sep 16, 2021	SYSTEM	(\$382.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					17	Sep 16, 2021	SYSTEM	\$382.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 53 on the current Payment Estimate. Material Insufficiency Quantity 580.000; Overrun Quantity Balance 90.00.
					18	Oct 1, 2021	SYSTEM	(\$382.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					18	Oct 1, 2021	SYSTEM	\$382.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 35 on the current Payment Estimate. Material Insufficiency Quantity 580.000; Overrun Quantity Balance 90.00.
					19	Oct 18, 2021	SYSTEM	(\$382.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					19	Oct 18, 2021	SYSTEM	\$382.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 34 on the current Payment Estimate. Material Insufficiency Quantity 580.000; Overrun Quantity Balance 90.00.
					20	Nov 1, 2021	SYSTEM	(\$382.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					20	Nov 1, 2021	SYSTEM	\$382.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 34 on the current Payment Estimate. Material Insufficiency Quantity 580.000; Overrun Quantity Balance 90.00.
					21	Nov 17, 2021	SYSTEM	(\$382.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					21	Nov 17, 2021	SYSTEM	\$382.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 33 on the current Payment Estimate. Material Insufficiency Quantity 580.000; Overrun Quantity Balance 90.00.
					22	Dec 3, 2021	SYSTEM	(\$382.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					22	Dec 3, 2021	SYSTEM	\$382.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user karlic1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					23	Dec 16, 2021	SYSTEM	(\$382.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
23	Dec 16, 2021	SYSTEM	\$382.50	This adjustment offsets the original system-generated Overrun Payment					



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3294	0180	CABLE, 16 AWG 5 CONDUCTOR	Overrun	Overrun		2021			Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 6 on the current Payment Estimate.
					24	Jan 4, 2022	johnsse	\$382.50	
					29	Mar 17, 2022	johnsse	(\$382.50)	Removing the manual adjustment from estimate 24.
					Overrun - Total			\$0.00	
Overrun - Total			\$0.00						
0180 - Total			\$0.00						
J4S3294	0190	CABLE, 16 AWG 7 CONDUCTOR	Material		3	Feb 16, 2021	SYSTEM	\$5,262.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user johnsse overriding Payment Estimate Exception 9 on the current Payment Estimate.
					3	Feb 16, 2021	SYSTEM	(\$5,262.25)	
					4	Mar 3, 2021	SYSTEM	\$10,573.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user johnsse overriding Payment Estimate Exception 15 on the current Payment Estimate.
					4	Mar 3, 2021	SYSTEM	(\$10,573.00)	
					5	Mar 16, 2021	SYSTEM	\$16,368.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user johnsse overriding Payment Estimate Exception 19 on the current Payment Estimate.
					5	Mar 16, 2021	SYSTEM	(\$16,368.75)	
					6	Apr 2, 2021	SYSTEM	\$16,368.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user johnsse overriding Payment Estimate Exception 19 on the current Payment Estimate.
					6	Apr 2, 2021	SYSTEM	(\$16,368.75)	
					7	Apr 19, 2021	SYSTEM	\$16,368.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user johnsse overriding Payment Estimate Exception 19 on the current Payment Estimate.
					7	Apr 19, 2021	SYSTEM	(\$16,368.75)	
					8	May 3, 2021	SYSTEM	\$16,368.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user johnsse overriding Payment Estimate Exception 29 on the current Payment Estimate.
					8	May 3, 2021	SYSTEM	(\$16,368.75)	
					9	May 16, 2021	SYSTEM	\$16,368.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user johnsse overriding Payment Estimate Exception 29 on the current Payment Estimate.
					9	May 16, 2021	SYSTEM	(\$16,368.75)	
					10	Jun 2, 2021	SYSTEM	\$16,368.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user johnsse overriding Payment Estimate Exception 29 on the current Payment Estimate.
					10	Jun 2, 2021	SYSTEM	(\$16,368.75)	
					11	Jun 15, 2021	SYSTEM	\$16,368.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user johnsse overriding Payment Estimate Exception 29 on the current Payment Estimate.
					11	Jun 15, 2021	SYSTEM	(\$16,368.75)	
					12	Jul 1, 2021	SYSTEM	\$16,368.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user johnsse overriding Payment Estimate Exception 29 on the current Payment Estimate.
					12	Jun 30, 2021	SYSTEM	(\$16,368.75)	
13	Jul 16, 2021	SYSTEM	\$16,368.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user johnsse overriding Payment Estimate Exception 29 on the current Payment Estimate.					
13	Jul 15, 2021	SYSTEM	(\$16,368.75)						



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0190	CABLE, 16 AWG 7 CONDUCTOR	Material		14	Aug 3, 2021	SYSTEM	\$20,263.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user karlic1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					14	Aug 3, 2021	SYSTEM	(\$20,263.30)						
					15	Aug 16, 2021	SYSTEM	\$20,263.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user johnsse overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					15	Aug 16, 2021	SYSTEM	(\$20,263.30)						
					16	Sep 2, 2021	SYSTEM	\$20,263.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user johnsse overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					16	Sep 2, 2021	SYSTEM	(\$20,263.30)						
					17	Sep 16, 2021	SYSTEM	\$20,263.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user johnsse overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$20,263.30)						
					18	Oct 1, 2021	SYSTEM	\$20,263.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user warrem1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					18	Oct 1, 2021	SYSTEM	(\$20,263.30)						
					19	Oct 18, 2021	SYSTEM	\$20,263.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user johnsse overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					19	Oct 18, 2021	SYSTEM	(\$20,263.30)						
					20	Nov 3, 2021	SYSTEM	\$20,263.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user johnsse overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					20	Nov 1, 2021	SYSTEM	(\$20,263.30)						
					21	Nov 17, 2021	SYSTEM	\$20,263.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user karlic1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					21	Nov 17, 2021	SYSTEM	(\$20,263.30)						
					- Total								\$0.00	
					Material - Total								\$0.00	
								Overrun	Overrun	5	Mar 16, 2021	SYSTEM	\$2,206.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 36 on the current Payment Estimate. Material Insufficiency Quantity 3375.000; Overrun Quantity Balance 455.00.
										5	Mar 17, 2021	johnsse	(\$2,206.75)	WORKING WITH CONTRACTOR CHANGE ORDER IN PROGRESS
										5	Mar 16, 2021	SYSTEM	(\$2,206.75)	
										6	Apr 2, 2021	SYSTEM	(\$2,206.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										6	Apr 2, 2021	SYSTEM	\$2,206.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 38 on the current Payment Estimate. Material Insufficiency Quantity 3375.000; Overrun Quantity Balance 455.00.
										7	Apr 19, 2021	SYSTEM	(\$2,109.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
										7	Apr 19, 2021	SYSTEM	\$2,109.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 38 on the current Payment Estimate. Material Insufficiency Quantity 3375.000; Overrun Quantity Balance 435.00.
										7	Apr 19, 2021	johnsse	(\$2,109.75)	
										7	Apr 19, 2021	johnsse	\$2,206.75	



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3294	0190	CABLE, 16 AWG 7 CONDUCTOR	Overrun	Overrun	8	May 3, 2021	SYSTEM	(\$2,109.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					8	May 3, 2021	SYSTEM	\$2,109.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 50 on the current Payment Estimate. Material Insufficiency Quantity 3375.000; Overrun Quantity Balance 435.00.
					9	May 16, 2021	SYSTEM	(\$2,109.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					9	May 16, 2021	SYSTEM	\$2,109.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 51 on the current Payment Estimate. Material Insufficiency Quantity 3375.000; Overrun Quantity Balance 435.00.
					10	Jun 2, 2021	SYSTEM	(\$2,109.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					10	Jun 2, 2021	SYSTEM	\$2,109.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 56 on the current Payment Estimate. Material Insufficiency Quantity 3375.000; Overrun Quantity Balance 435.00.
					11	Jun 15, 2021	SYSTEM	(\$2,109.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					11	Jun 15, 2021	SYSTEM	\$2,109.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 51 on the current Payment Estimate. Material Insufficiency Quantity 3375.000; Overrun Quantity Balance 435.00.
					12	Jun 30, 2021	SYSTEM	(\$2,109.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					12	Jun 30, 2021	SYSTEM	\$2,109.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 46 on the current Payment Estimate. Material Insufficiency Quantity 3375.000; Overrun Quantity Balance 435.00.
					13	Jul 15, 2021	SYSTEM	(\$2,109.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					13	Jul 15, 2021	SYSTEM	\$2,109.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 52 on the current Payment Estimate. Material Insufficiency Quantity 3375.000; Overrun Quantity Balance 435.00.
					14	Aug 3, 2021	SYSTEM	\$2,109.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 58 on the current Payment Estimate. Material Insufficiency Quantity 4178.000; Overrun Quantity Balance 435.00.
					14	Aug 3, 2021	SYSTEM	(\$2,109.75)	
					15	Aug 16, 2021	SYSTEM	(\$2,109.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					15	Aug 16, 2021	SYSTEM	\$2,109.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 55 on the current Payment Estimate. Material Insufficiency Quantity 4178.000; Overrun Quantity Balance 435.00.
					16	Sep 2, 2021	SYSTEM	(\$2,109.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					16	Sep 2, 2021	SYSTEM	\$2,109.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 54 on the current Payment Estimate. Material Insufficiency Quantity 4178.000; Overrun Quantity Balance 435.00.
					17	Sep 16, 2021	SYSTEM	(\$2,109.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					17	Sep 16, 2021	SYSTEM	\$2,109.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 54 on the current Payment Estimate. Material Insufficiency Quantity 4178.000; Overrun Quantity Balance 435.00.
18	Oct 1, 2021	SYSTEM	(\$2,109.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
18	Oct 1, 2021	SYSTEM	\$2,109.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 36 on the current Payment Estimate. Material Insufficiency Quantity 4178.000; Overrun Quantity Balance 435.00.					
19	Oct 18, 2021	SYSTEM	(\$2,109.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0190	CABLE, 16 AWG 7 CONDUCTOR	Overrun	Overrun	19	Oct 18, 2021	SYSTEM	\$2,109.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 35 on the current Payment Estimate. Material Insufficiency Quantity 4178.000; Overrun Quantity Balance 435.00.					
					20	Nov 1, 2021	SYSTEM	(\$2,109.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					20	Nov 1, 2021	SYSTEM	\$2,109.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 35 on the current Payment Estimate. Material Insufficiency Quantity 4178.000; Overrun Quantity Balance 435.00.					
					21	Nov 17, 2021	SYSTEM	(\$2,109.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					21	Nov 17, 2021	SYSTEM	\$2,109.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 34 on the current Payment Estimate. Material Insufficiency Quantity 4178.000; Overrun Quantity Balance 435.00.					
					22	Dec 3, 2021	SYSTEM	(\$2,109.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					22	Dec 3, 2021	SYSTEM	\$2,109.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user karlic1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					23	Dec 16, 2021	SYSTEM	(\$2,109.75)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					23	Dec 16, 2021	SYSTEM	\$2,109.75	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					24	Jan 4, 2022	johnsse	\$2,109.75						
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0190 - Total								\$0.00	
0200	CABLE, LOOP DETECTOR, LEAD-IN	Material			3	Feb 16, 2021	SYSTEM	\$3,628.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					3	Feb 16, 2021	SYSTEM	(\$3,628.50)						
					4	Mar 3, 2021	SYSTEM	\$7,728.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					4	Mar 3, 2021	SYSTEM	(\$7,728.50)						
					5	Mar 16, 2021	SYSTEM	\$7,728.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user johnsse overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					5	Mar 16, 2021	SYSTEM	(\$7,728.50)						
					6	Apr 2, 2021	SYSTEM	\$7,728.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user johnsse overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					6	Apr 2, 2021	SYSTEM	(\$7,728.50)						
					7	Apr 19, 2021	SYSTEM	\$7,728.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user johnsse overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					7	Apr 19, 2021	SYSTEM	(\$7,728.50)						
					8	May 3, 2021	SYSTEM	\$7,728.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user johnsse overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					8	May 3, 2021	SYSTEM	(\$7,728.50)						
					9	May 16, 2021	SYSTEM	\$7,728.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user johnsse overriding Payment Estimate Exception 31 on the current Payment Estimate.					
9	May 16, 2021	SYSTEM	(\$7,728.50)											



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0200	CABLE, LOOP DETECTOR, LEAD-IN	Material		10	Jun 2, 2021	SYSTEM	\$7,728.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user johnsse overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					10	Jun 2, 2021	SYSTEM	(\$7,728.50)						
					11	Jun 15, 2021	SYSTEM	\$7,728.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user johnsse overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					11	Jun 15, 2021	SYSTEM	(\$7,728.50)						
					12	Jul 1, 2021	SYSTEM	\$7,728.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user johnsse overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					12	Jun 30, 2021	SYSTEM	(\$7,728.50)						
					13	Jul 16, 2021	SYSTEM	\$7,728.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user johnsse overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					13	Jul 15, 2021	SYSTEM	(\$7,728.50)						
					14	Aug 3, 2021	SYSTEM	\$7,728.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user karlic1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					14	Aug 3, 2021	SYSTEM	(\$7,728.50)						
					15	Aug 16, 2021	SYSTEM	\$7,728.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user johnsse overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					15	Aug 16, 2021	SYSTEM	(\$7,728.50)						
					16	Sep 2, 2021	SYSTEM	\$7,728.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user johnsse overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					16	Sep 2, 2021	SYSTEM	(\$7,728.50)						
					17	Sep 16, 2021	SYSTEM	\$7,728.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user johnsse overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$7,728.50)						
					18	Oct 1, 2021	SYSTEM	\$7,728.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user warrem1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					18	Oct 1, 2021	SYSTEM	(\$7,728.50)						
					19	Oct 18, 2021	SYSTEM	\$7,728.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user johnsse overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					19	Oct 18, 2021	SYSTEM	(\$7,728.50)						
					20	Nov 3, 2021	SYSTEM	\$7,728.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user johnsse overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					20	Nov 1, 2021	SYSTEM	(\$7,728.50)						
					21	Nov 17, 2021	SYSTEM	\$7,728.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user karlic1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					21	Nov 17, 2021	SYSTEM	(\$7,728.50)						
					- Total								\$0.00	
					Material - Total								\$0.00	
		Other Item Adjustment	OVRN	4	Mar 3, 2021	johnsse	(\$1,373.50)	holding overrun amount due to materials exception also on this line.						
				29	Mar 17, 2021	johnsse	\$1,373.50	Removing the manual hold Overrun from estimate 4.						



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3294	0200	CABLE, LOOP DETECTOR, LEAD-IN	Other Item Adjustment	OVRN		2022			
								\$0.00	
								\$0.00	
			Overrun	Overrun	4	Mar 3, 2021	SYSTEM	\$1,373.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 25 on the current Payment Estimate. Material Insufficiency Quantity 1885.000; Overrun Quantity Balance 335.00.
					4	Mar 3, 2021	SYSTEM	(\$1,373.50)	
					5	Mar 16, 2021	SYSTEM	(\$1,373.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					5	Mar 16, 2021	SYSTEM	\$1,373.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 37 on the current Payment Estimate. Material Insufficiency Quantity 1885.000; Overrun Quantity Balance 335.00.
					6	Apr 2, 2021	SYSTEM	(\$1,373.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					6	Apr 2, 2021	SYSTEM	\$1,373.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) overriding Payment Estimate Exception 39 on the current Payment Estimate. Material Insufficiency Quantity 1885.000; Overrun Quantity Balance 335.00.
					7	Apr 19, 2021	SYSTEM	(\$1,373.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					7	Apr 19, 2021	SYSTEM	\$1,373.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 39 on the current Payment Estimate. Material Insufficiency Quantity 1885.000; Overrun Quantity Balance 335.00.
					8	May 3, 2021	SYSTEM	(\$1,373.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					8	May 3, 2021	SYSTEM	\$1,373.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 51 on the current Payment Estimate. Material Insufficiency Quantity 1885.000; Overrun Quantity Balance 335.00.
					9	May 16, 2021	SYSTEM	(\$1,373.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					9	May 16, 2021	SYSTEM	\$1,373.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 52 on the current Payment Estimate. Material Insufficiency Quantity 1885.000; Overrun Quantity Balance 335.00.
					10	Jun 2, 2021	SYSTEM	(\$1,373.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					10	Jun 2, 2021	SYSTEM	\$1,373.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 57 on the current Payment Estimate. Material Insufficiency Quantity 1885.000; Overrun Quantity Balance 335.00.
					11	Jun 15, 2021	SYSTEM	(\$1,373.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					11	Jun 15, 2021	SYSTEM	\$1,373.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 52 on the current Payment Estimate. Material Insufficiency Quantity 1885.000; Overrun Quantity Balance 335.00.
					12	Jun 30, 2021	SYSTEM	(\$1,373.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					12	Jun 30, 2021	SYSTEM	\$1,373.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 47 on the current Payment Estimate. Material Insufficiency Quantity 1885.000; Overrun Quantity Balance 335.00.
					13	Jul 15, 2021	SYSTEM	(\$1,373.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					13	Jul 15, 2021	SYSTEM	\$1,373.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 53 on the current Payment Estimate. Material Insufficiency Quantity 1885.000; Overrun Quantity Balance 335.00.
					14	Aug 3, 2021	SYSTEM	(\$1,373.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					14	Aug 3, 2021	SYSTEM	\$1,373.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 59



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0200	CABLE, LOOP DETECTOR, LEAD-IN	Overrun	Overrun					on the current Payment Estimate. Material Insufficiency Quantity 1885.000; Overrun Quantity Balance 335.00.					
					15	Aug 16, 2021	SYSTEM	(\$1,373.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					15	Aug 16, 2021	SYSTEM	\$1,373.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 56 on the current Payment Estimate. Material Insufficiency Quantity 1885.000; Overrun Quantity Balance 335.00.					
					16	Sep 2, 2021	SYSTEM	(\$1,373.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					16	Sep 2, 2021	SYSTEM	\$1,373.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 55 on the current Payment Estimate. Material Insufficiency Quantity 1885.000; Overrun Quantity Balance 335.00.					
					17	Sep 16, 2021	SYSTEM	(\$1,373.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					17	Sep 16, 2021	SYSTEM	\$1,373.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 55 on the current Payment Estimate. Material Insufficiency Quantity 1885.000; Overrun Quantity Balance 335.00.					
					18	Oct 1, 2021	SYSTEM	(\$1,373.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					18	Oct 1, 2021	SYSTEM	\$1,373.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 37 on the current Payment Estimate. Material Insufficiency Quantity 1885.000; Overrun Quantity Balance 335.00.					
					19	Oct 18, 2021	SYSTEM	(\$1,373.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					19	Oct 18, 2021	SYSTEM	\$1,373.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 36 on the current Payment Estimate. Material Insufficiency Quantity 1885.000; Overrun Quantity Balance 335.00.					
					20	Nov 1, 2021	SYSTEM	(\$1,373.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					20	Nov 1, 2021	SYSTEM	\$1,373.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 36 on the current Payment Estimate. Material Insufficiency Quantity 1885.000; Overrun Quantity Balance 335.00.					
					21	Nov 17, 2021	SYSTEM	(\$1,373.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					21	Nov 17, 2021	SYSTEM	\$1,373.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 35 on the current Payment Estimate. Material Insufficiency Quantity 1885.000; Overrun Quantity Balance 335.00.					
					22	Dec 3, 2021	SYSTEM	(\$1,373.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					22	Dec 3, 2021	SYSTEM	\$1,373.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user karlic1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					23	Dec 16, 2021	SYSTEM	(\$1,373.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					23	Dec 16, 2021	SYSTEM	\$1,373.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user johnsse overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					24	Jan 4, 2022	johnsse	\$1,373.50						
					29	Mar 17, 2022	johnsse	(\$1,373.50)	Removing the manual Overrun from estimate 24.					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0200 - Total								\$0.00	
						0210	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V	Material		2	Feb 2, 2021	SYSTEM	\$10,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.
										2	Feb 2, 2021	SYSTEM	(\$10,600.00)	



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3294	0210	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V	Material		3	Feb 16, 2021	SYSTEM	\$10,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 11 on the current Payment Estimate.
					3	Feb 16, 2021	SYSTEM	(\$10,600.00)	
					4	Mar 3, 2021	SYSTEM	\$21,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user johnsse overriding Payment Estimate Exception 17 on the current Payment Estimate.
					4	Mar 3, 2021	SYSTEM	(\$21,200.00)	
					5	Mar 16, 2021	SYSTEM	\$21,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user johnsse overriding Payment Estimate Exception 21 on the current Payment Estimate.
					5	Mar 16, 2021	SYSTEM	(\$21,200.00)	
					6	Apr 2, 2021	SYSTEM	\$21,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user johnsse overriding Payment Estimate Exception 21 on the current Payment Estimate.
					6	Apr 2, 2021	SYSTEM	(\$21,200.00)	
					7	Apr 19, 2021	SYSTEM	\$21,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user johnsse overriding Payment Estimate Exception 21 on the current Payment Estimate.
					7	Apr 19, 2021	SYSTEM	(\$21,200.00)	
					8	May 3, 2021	SYSTEM	\$21,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user johnsse overriding Payment Estimate Exception 32 on the current Payment Estimate.
					8	May 3, 2021	SYSTEM	(\$21,200.00)	
					9	May 16, 2021	SYSTEM	\$21,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user johnsse overriding Payment Estimate Exception 32 on the current Payment Estimate.
					9	May 16, 2021	SYSTEM	(\$21,200.00)	
					10	Jun 2, 2021	SYSTEM	\$21,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user johnsse overriding Payment Estimate Exception 32 on the current Payment Estimate.
					10	Jun 2, 2021	SYSTEM	(\$21,200.00)	
11	Jun 15, 2021	SYSTEM	\$21,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user johnsse overriding Payment Estimate Exception 32 on the current Payment Estimate.					
11	Jun 15, 2021	SYSTEM	(\$21,200.00)						
12	Jul 1, 2021	SYSTEM	\$21,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user johnsse overriding Payment Estimate Exception 32 on the current Payment Estimate.					
12	Jun 30, 2021	SYSTEM	(\$21,200.00)						
13	Jul 16, 2021	SYSTEM	\$21,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user johnsse overriding Payment Estimate Exception 32 on the current Payment Estimate.					
13	Jul 15, 2021	SYSTEM	(\$21,200.00)						
14	Aug 3, 2021	SYSTEM	\$21,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user karlic1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
14	Aug 3, 2021	SYSTEM	(\$21,200.00)						
15	Aug 16, 2021	SYSTEM	\$21,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user johnsse overriding Payment Estimate Exception 32 on the current Payment Estimate.					
15	Aug 16, 2021	SYSTEM	(\$21,200.00)						
16	Sep 2, 2021	SYSTEM	\$21,200.00	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0210	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V	Material			2021			Estimate Item Adjustment (0034) due to user johnsse overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					16	Sep 2, 2021	SYSTEM	(\$21,200.00)						
					17	Sep 16, 2021	SYSTEM	\$21,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user johnsse overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$21,200.00)						
					18	Oct 1, 2021	SYSTEM	\$21,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user warrem1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					18	Oct 1, 2021	SYSTEM	(\$21,200.00)						
					19	Oct 18, 2021	SYSTEM	\$21,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user johnsse overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					19	Oct 18, 2021	SYSTEM	(\$21,200.00)						
					20	Nov 3, 2021	SYSTEM	\$21,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user johnsse overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					20	Nov 1, 2021	SYSTEM	(\$21,200.00)						
					21	Nov 17, 2021	SYSTEM	\$21,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user karlic1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					21	Nov 17, 2021	SYSTEM	(\$21,200.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0210 - Total								\$0.00						
0220		PULL BOX, PREFORMED CLASS 3	Material		1	Jan 19, 2021	SYSTEM	\$4,530.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					1	Jan 19, 2021	SYSTEM	(\$4,530.00)						
					2	Feb 2, 2021	SYSTEM	\$4,530.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					2	Feb 2, 2021	SYSTEM	(\$4,530.00)						
					3	Feb 16, 2021	SYSTEM	\$6,795.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user johnsse overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					3	Feb 16, 2021	SYSTEM	(\$6,795.00)						
					4	Mar 3, 2021	SYSTEM	\$13,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user johnsse overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					4	Mar 3, 2021	SYSTEM	(\$13,590.00)						
					5	Mar 16, 2021	SYSTEM	\$13,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user johnsse overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					5	Mar 16, 2021	SYSTEM	(\$13,590.00)						
					6	Apr 2, 2021	SYSTEM	\$13,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user johnsse overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					6	Apr 2, 2021	SYSTEM	(\$13,590.00)						
					7	Apr 19, 2021	SYSTEM	\$13,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user johnsse overriding Payment Estimate Exception 23 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0220	PULL BOX, PREFORMED CLASS 3	Material		7	Apr 19, 2021	SYSTEM	(\$13,590.00)						
					8	May 3, 2021	SYSTEM	\$13,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user johnsse overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					8	May 3, 2021	SYSTEM	(\$13,590.00)						
					9	May 16, 2021	SYSTEM	\$13,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user johnsse overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					9	May 16, 2021	SYSTEM	(\$13,590.00)						
					10	Jun 2, 2021	SYSTEM	\$13,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user johnsse overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					10	Jun 2, 2021	SYSTEM	(\$13,590.00)						
					11	Jun 15, 2021	SYSTEM	\$13,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user johnsse overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					11	Jun 15, 2021	SYSTEM	(\$13,590.00)						
					12	Jul 1, 2021	SYSTEM	\$13,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user johnsse overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					12	Jun 30, 2021	SYSTEM	(\$13,590.00)						
					13	Jul 16, 2021	SYSTEM	\$13,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user johnsse overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					13	Jul 15, 2021	SYSTEM	(\$13,590.00)						
					14	Aug 3, 2021	SYSTEM	\$13,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user karlic1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					14	Aug 3, 2021	SYSTEM	(\$13,590.00)						
					15	Aug 16, 2021	SYSTEM	\$13,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user johnsse overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					15	Aug 16, 2021	SYSTEM	(\$13,590.00)						
					16	Sep 2, 2021	SYSTEM	\$13,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user johnsse overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					16	Sep 2, 2021	SYSTEM	(\$13,590.00)						
					17	Sep 16, 2021	SYSTEM	\$13,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user johnsse overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$13,590.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
									OVRN	4	Mar 3, 2021	johnsse	(\$4,530.00)	holding overrun amount due to materials exception also on this line.
					OVRN - Total								(\$4,530.00)	
										18	Oct 4, 2021	johnsse	\$4,530.00	
					- Total								\$4,530.00	
					Other Item Adjustment - Total								\$0.00	
								Overrun	Overrun	4	Mar 3, 2021	SYSTEM	\$4,530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 26 on the current Payment Estimate. Material Insufficiency Quantity 6.000;



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3294	0220	PULL BOX, PREFORMED CLASS 3	Overrun	Overrun					Overrun Quantity Balance 2.00.
					4	Mar 3, 2021	SYSTEM	(\$4,530.00)	
					5	Mar 16, 2021	SYSTEM	(\$4,530.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					5	Mar 16, 2021	SYSTEM	\$4,530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) overriding Payment Estimate Exception 38 on the current Payment Estimate. Material Insufficiency Quantity 6.000; Overrun Quantity Balance 2.00.
					6	Apr 2, 2021	SYSTEM	(\$4,530.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					6	Apr 2, 2021	SYSTEM	\$4,530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 40 on the current Payment Estimate. Material Insufficiency Quantity 6.000; Overrun Quantity Balance 2.00.
					7	Apr 19, 2021	SYSTEM	(\$4,530.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					7	Apr 19, 2021	SYSTEM	\$4,530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 40 on the current Payment Estimate. Material Insufficiency Quantity 6.000; Overrun Quantity Balance 2.00.
					8	May 3, 2021	SYSTEM	(\$4,530.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					8	May 3, 2021	SYSTEM	\$4,530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) overriding Payment Estimate Exception 52 on the current Payment Estimate. Material Insufficiency Quantity 6.000; Overrun Quantity Balance 2.00.
					9	May 16, 2021	SYSTEM	(\$4,530.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					9	May 16, 2021	SYSTEM	\$4,530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 53 on the current Payment Estimate. Material Insufficiency Quantity 6.000; Overrun Quantity Balance 2.00.
					10	Jun 2, 2021	SYSTEM	(\$4,530.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					10	Jun 2, 2021	SYSTEM	\$4,530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 58 on the current Payment Estimate. Material Insufficiency Quantity 6.000; Overrun Quantity Balance 2.00.
					11	Jun 15, 2021	SYSTEM	(\$4,530.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					11	Jun 15, 2021	SYSTEM	\$4,530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 53 on the current Payment Estimate. Material Insufficiency Quantity 6.000; Overrun Quantity Balance 2.00.
					12	Jun 30, 2021	SYSTEM	(\$4,530.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					12	Jun 30, 2021	SYSTEM	\$4,530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 48 on the current Payment Estimate. Material Insufficiency Quantity 6.000; Overrun Quantity Balance 2.00.
					13	Jul 15, 2021	SYSTEM	(\$4,530.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					13	Jul 15, 2021	SYSTEM	\$4,530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 46 on the current Payment Estimate. Material Insufficiency Quantity 6.000; Overrun Quantity Balance 2.00.
					14	Aug 3, 2021	SYSTEM	(\$4,530.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					14	Aug 3, 2021	SYSTEM	\$4,530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 60 on the current Payment Estimate. Material Insufficiency Quantity 6.000; Overrun Quantity Balance 2.00.
					15	Aug 16, 2021	SYSTEM	(\$4,530.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					15	Aug 16, 2021	SYSTEM	\$4,530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 57 on the current Payment Estimate. Material Insufficiency Quantity 6.000;



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0220	PULL BOX, PREFORMED CLASS 3	Overrun	Overrun					Overrun Quantity Balance 2.00.					
					16	Sep 2, 2021	SYSTEM	(\$4,530.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					16	Sep 2, 2021	SYSTEM	\$4,530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 56 on the current Payment Estimate. Material Insufficiency Quantity 6.000; Overrun Quantity Balance 2.00.					
					17	Sep 16, 2021	SYSTEM	(\$4,530.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					17	Sep 16, 2021	SYSTEM	\$4,530.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 56 on the current Payment Estimate. Material Insufficiency Quantity 6.000; Overrun Quantity Balance 2.00.					
					18	Oct 1, 2021	SYSTEM	(\$4,530.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					24	Jan 4, 2022	SYSTEM	\$4,530.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2265.00000 - 2265.00000, 'is applied (if non-zero).					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0220 - Total								\$0.00	
					0230	BASE, CONCRETE	Material	Material	1	Jan 19, 2021	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.	
									1	Jan 19, 2021	SYSTEM	(\$7,200.00)		
									2	Feb 2, 2021	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsse overriding Payment Estimate Exception 6 on the current Payment Estimate.	
2	Feb 2, 2021	SYSTEM	(\$7,200.00)											
3	Feb 16, 2021	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user johnsse overriding Payment Estimate Exception 13 on the current Payment Estimate.										
3	Feb 16, 2021	SYSTEM	(\$7,200.00)											
4	Mar 3, 2021	SYSTEM	\$14,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user johnsse overriding Payment Estimate Exception 19 on the current Payment Estimate.										
4	Mar 3, 2021	SYSTEM	(\$14,400.00)											
5	Mar 16, 2021	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user johnsse overriding Payment Estimate Exception 26 on the current Payment Estimate.										
5	Mar 16, 2021	SYSTEM	(\$18,000.00)											
6	Apr 2, 2021	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user johnsse overriding Payment Estimate Exception 26 on the current Payment Estimate.										
6	Apr 2, 2021	SYSTEM	(\$18,000.00)											
7	Apr 19, 2021	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user johnsse overriding Payment Estimate Exception 26 on the current Payment Estimate.										
7	Apr 19, 2021	SYSTEM	(\$18,000.00)											
8	May 3, 2021	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user johnsse overriding Payment Estimate Exception 37 on the current Payment Estimate.										
8	May 3, 2021	SYSTEM	(\$18,000.00)											
9	May 16, 2021	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user johnsse overriding Payment Estimate Exception 37 on the current Payment Estimate.										
9	May 16, 2021	SYSTEM	(\$18,000.00)											



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0230	BASE, CONCRETE	Material			2021								
					10	Jun 2, 2021	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user johnsse overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					10	Jun 2, 2021	SYSTEM	(\$18,000.00)						
					11	Jun 15, 2021	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user johnsse overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					11	Jun 15, 2021	SYSTEM	(\$18,000.00)						
					12	Jul 1, 2021	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user johnsse overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					12	Jun 30, 2021	SYSTEM	(\$18,000.00)						
					13	Jul 16, 2021	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user johnsse overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					13	Jul 15, 2021	SYSTEM	(\$18,000.00)						
					14	Aug 3, 2021	SYSTEM	\$23,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user karlic1 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					14	Aug 3, 2021	SYSTEM	(\$23,760.00)						
					15	Aug 16, 2021	SYSTEM	\$23,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user johnsse overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					15	Aug 16, 2021	SYSTEM	(\$23,760.00)						
					16	Sep 2, 2021	SYSTEM	\$26,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user johnsse overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					16	Sep 2, 2021	SYSTEM	(\$26,640.00)						
					17	Sep 16, 2021	SYSTEM	\$26,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user johnsse overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$26,640.00)						
					18	Oct 1, 2021	SYSTEM	\$26,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user warrem1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					18	Oct 1, 2021	SYSTEM	(\$26,640.00)						
					19	Oct 18, 2021	SYSTEM	\$26,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user johnsse overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					19	Oct 18, 2021	SYSTEM	(\$26,640.00)						
					20	Nov 3, 2021	SYSTEM	\$26,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user johnsse overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					20	Nov 1, 2021	SYSTEM	(\$26,640.00)						
					21	Nov 17, 2021	SYSTEM	\$28,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user karlic1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					21	Nov 17, 2021	SYSTEM	(\$28,080.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0230 - Total								\$0.00	



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0250	MISC.	Other Item Adjustment	OVRN	6	Apr 5, 2021	karlic1	(\$540.00)	Entered to hold overrun amount until a change order is approved.					
					29	Mar 17, 2022	johnsse	\$540.00	Removing the manual hold Overrun from estimate 6.					
					OVRN - Total							\$0.00		
					Other Item Adjustment - Total							\$0.00		
					Overrun	Overrun	6	Apr 2, 2021	SYSTEM	\$540.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) due to user johnsse overriding Payment Estimate Exception 41 on the current Payment Estimate.			
							6	Apr 2, 2021	SYSTEM	(\$540.00)				
							7	Apr 19, 2021	SYSTEM	(\$540.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
							7	Apr 19, 2021	johnsse	\$540.00				
							24	Jan 4, 2022	SYSTEM	\$540.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',270.00000 - 270.00000, 'is applied (if non-zero).			
							29	Mar 17, 2022	johnsse	(\$540.00)	Removing the manual adjustment from estimate 7.			
							Overrun - Total					\$0.00		
					Overrun - Total					\$0.00				
					0250 - Total					\$0.00				
					0270	MISC.	Material			5	Mar 16, 2021	SYSTEM	\$4,668.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user johnsse overriding Payment Estimate Exception 30 on the current Payment Estimate.
										5	Mar 16, 2021	SYSTEM	(\$4,668.00)	
										6	Apr 2, 2021	SYSTEM	\$4,668.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user johnsse overriding Payment Estimate Exception 30 on the current Payment Estimate.
										6	Apr 2, 2021	SYSTEM	(\$4,668.00)	
										7	Apr 19, 2021	SYSTEM	\$4,668.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user taylot3 overriding Payment Estimate Exception 30 on the current Payment Estimate.
										7	Apr 19, 2021	SYSTEM	(\$4,668.00)	
										8	May 3, 2021	SYSTEM	\$4,668.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user johnsse overriding Payment Estimate Exception 41 on the current Payment Estimate.
										8	May 3, 2021	SYSTEM	(\$4,668.00)	
										9	May 16, 2021	SYSTEM	\$4,668.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user johnsse overriding Payment Estimate Exception 41 on the current Payment Estimate.
										9	May 16, 2021	SYSTEM	(\$4,668.00)	
10	Jun 2, 2021	SYSTEM	\$4,668.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user johnsse overriding Payment Estimate Exception 41 on the current Payment Estimate.										
10	Jun 2, 2021	SYSTEM	(\$4,668.00)											
11	Jun 15, 2021	SYSTEM	\$4,668.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user johnsse overriding Payment Estimate Exception 41 on the current Payment Estimate.										
11	Jun 15, 2021	SYSTEM	(\$4,668.00)											
12	Jul 1, 2021	SYSTEM	\$4,668.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user johnsse overriding Payment Estimate Exception 41 on the current Payment Estimate.										
12	Jun 30, 2021	SYSTEM	(\$4,668.00)											



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J4S3294	0270	MISC.	Material		13	Jul 16, 2021	SYSTEM	\$4,668.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user johnsse overriding Payment Estimate Exception 41 on the current Payment Estimate.						
					13	Jul 15, 2021	SYSTEM	(\$4,668.00)							
					14	Aug 3, 2021	SYSTEM	\$4,668.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user karlic1 overriding Payment Estimate Exception 42 on the current Payment Estimate.						
					14	Aug 3, 2021	SYSTEM	(\$4,668.00)							
					15	Aug 16, 2021	SYSTEM	\$4,668.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user johnsse overriding Payment Estimate Exception 42 on the current Payment Estimate.						
					15	Aug 16, 2021	SYSTEM	(\$4,668.00)							
					16	Sep 2, 2021	SYSTEM	\$4,668.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user johnsse overriding Payment Estimate Exception 42 on the current Payment Estimate.						
					16	Sep 2, 2021	SYSTEM	(\$4,668.00)							
					17	Sep 16, 2021	SYSTEM	\$4,668.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user johnsse overriding Payment Estimate Exception 42 on the current Payment Estimate.						
					17	Sep 16, 2021	SYSTEM	(\$4,668.00)							
					18	Oct 1, 2021	SYSTEM	\$4,668.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user warrem1 overriding Payment Estimate Exception 26 on the current Payment Estimate.						
					18	Oct 1, 2021	SYSTEM	(\$4,668.00)							
					19	Oct 18, 2021	SYSTEM	\$4,668.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user johnsse overriding Payment Estimate Exception 26 on the current Payment Estimate.						
					19	Oct 18, 2021	SYSTEM	(\$4,668.00)							
					20	Nov 3, 2021	SYSTEM	\$4,668.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user johnsse overriding Payment Estimate Exception 26 on the current Payment Estimate.						
					20	Nov 1, 2021	SYSTEM	(\$4,668.00)							
					21	Nov 17, 2021	SYSTEM	\$4,668.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user karlic1 overriding Payment Estimate Exception 26 on the current Payment Estimate.						
					21	Nov 17, 2021	SYSTEM	(\$4,668.00)							
													- Total	\$0.00	
													Material - Total	\$0.00	
													0270 - Total	\$0.00	
0280		CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Material		4	Mar 3, 2021	SYSTEM	\$648.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user johnsse overriding Payment Estimate Exception 6 on the current Payment Estimate.						
					4	Mar 3, 2021	SYSTEM	(\$648.00)							
					5	Mar 16, 2021	SYSTEM	\$2,775.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.						
					5	Mar 16, 2021	SYSTEM	(\$2,775.60)							
					6	Apr 2, 2021	SYSTEM	\$2,775.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.						
					6	Apr 2, 2021	SYSTEM	(\$2,775.60)							
					7	Apr 19, 2021	SYSTEM	\$32,562.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user johnsse overriding Payment						



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0280	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Material						Estimate Exception 7 on the current Payment Estimate.					
					7	Apr 19, 2021	SYSTEM	(\$32,562.00)						
					8	May 3, 2021	SYSTEM	\$32,562.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user johnsse overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					8	May 3, 2021	SYSTEM	(\$32,562.00)						
					9	May 16, 2021	SYSTEM	\$31,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user johnsse overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					9	May 16, 2021	SYSTEM	(\$31,914.00)						
					10	Jun 2, 2021	SYSTEM	\$31,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user johnsse overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					10	Jun 2, 2021	SYSTEM	(\$31,914.00)						
					11	Jun 15, 2021	SYSTEM	\$31,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user johnsse overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					11	Jun 15, 2021	SYSTEM	(\$31,914.00)						
					12	Jul 1, 2021	SYSTEM	\$31,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user johnsse overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					12	Jun 30, 2021	SYSTEM	(\$31,914.00)						
					13	Jul 16, 2021	SYSTEM	\$31,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user johnsse overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					13	Jul 15, 2021	SYSTEM	(\$31,914.00)						
					14	Aug 3, 2021	SYSTEM	\$31,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user karlic1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					14	Aug 3, 2021	SYSTEM	(\$31,914.00)						
					15	Aug 16, 2021	SYSTEM	\$31,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user johnsse overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					15	Aug 16, 2021	SYSTEM	(\$31,914.00)						
					16	Sep 2, 2021	SYSTEM	\$31,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user johnsse overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					16	Sep 2, 2021	SYSTEM	(\$31,914.00)						
					17	Sep 16, 2021	SYSTEM	\$31,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user johnsse overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$31,914.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
							Overrun	Overrun	7	Apr 19, 2021	SYSTEM	\$4,816.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) overriding Payment Estimate Exception 45 on the current Payment Estimate. Material Insufficiency Quantity 3015.000; Overrun Quantity Balance 446.00.	
									7	Apr 19, 2021	SYSTEM	(\$4,816.80)		
									7	Apr 19, 2021	johnsse	(\$4,816.80)		
									8	May 3, 2021	SYSTEM	(\$4,816.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3294	0280	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Overrun	Overrun	8	May 3, 2021	SYSTEM	\$4,816.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) overriding Payment Estimate Exception 55 on the current Payment Estimate. Material Insufficiency Quantity 3015.000; Overrun Quantity Balance 446.00.
					9	May 16, 2021	SYSTEM	(\$4,168.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					9	May 16, 2021	SYSTEM	\$4,168.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) overriding Payment Estimate Exception 58 on the current Payment Estimate. Material Insufficiency Quantity 2955.000; Overrun Quantity Balance 386.00.
					10	Jun 2, 2021	SYSTEM	(\$4,168.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					10	Jun 2, 2021	SYSTEM	\$4,168.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) overriding Payment Estimate Exception 60 on the current Payment Estimate. Material Insufficiency Quantity 2955.000; Overrun Quantity Balance 386.00.
					11	Jun 15, 2021	SYSTEM	(\$4,168.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					11	Jun 15, 2021	SYSTEM	\$4,168.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) overriding Payment Estimate Exception 55 on the current Payment Estimate. Material Insufficiency Quantity 2955.000; Overrun Quantity Balance 386.00.
					12	Jun 30, 2021	SYSTEM	(\$4,168.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					12	Jun 30, 2021	SYSTEM	\$4,168.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) overriding Payment Estimate Exception 50 on the current Payment Estimate. Material Insufficiency Quantity 2955.000; Overrun Quantity Balance 386.00.
					13	Jul 15, 2021	SYSTEM	(\$4,168.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					13	Jul 15, 2021	SYSTEM	\$4,168.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) overriding Payment Estimate Exception 55 on the current Payment Estimate. Material Insufficiency Quantity 2955.000; Overrun Quantity Balance 386.00.
					14	Aug 3, 2021	SYSTEM	(\$4,168.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					14	Aug 3, 2021	SYSTEM	\$4,168.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) overriding Payment Estimate Exception 62 on the current Payment Estimate. Material Insufficiency Quantity 2955.000; Overrun Quantity Balance 386.00.
					15	Aug 16, 2021	SYSTEM	(\$4,168.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					15	Aug 16, 2021	SYSTEM	\$4,168.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) overriding Payment Estimate Exception 59 on the current Payment Estimate. Material Insufficiency Quantity 2955.000; Overrun Quantity Balance 386.00.
					16	Sep 2, 2021	SYSTEM	(\$4,168.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					16	Sep 2, 2021	SYSTEM	\$4,168.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) overriding Payment Estimate Exception 58 on the current Payment Estimate. Material Insufficiency Quantity 2955.000; Overrun Quantity Balance 386.00.
					16	Sep 3, 2021	johnsse	\$4,816.80	
					16	Sep 3, 2021	johnsse	(\$4,168.80)	
					17	Sep 16, 2021	SYSTEM	(\$4,168.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					17	Sep 16, 2021	SYSTEM	\$4,168.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) overriding Payment Estimate Exception 58 on the current Payment Estimate. Material Insufficiency Quantity 2955.000; Overrun Quantity Balance 386.00.
					18	Oct 1, 2021	SYSTEM	(\$4,168.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					18	Oct 4, 2021	johnsse	\$4,168.80	
					18	Oct 4, 2021	johnsse	\$4,168.80	



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3294	0280	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Overrun	Overrun	18	Oct 4, 2021	johnsse	(\$4,168.80)					
					21	Nov 17, 2021	SYSTEM	\$4,168.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',10.80000 - 10.80000, 'is applied (if non-zero).				
					Overrun - Total			\$0.00					
					Overrun - Total			\$0.00					
					0280 - Total			\$0.00					
					0290	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Overrun	Overrun	21	Nov 17, 2021	SYSTEM	(\$3,777.20)	
									22	Dec 3, 2021	SYSTEM	\$3,777.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',49.70000 - 49.70000, 'is applied (if non-zero).
									Overrun - Total			\$0.00	
									Overrun - Total			\$0.00	
									0290 - Total			\$0.00	
0300	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	Material		3					Feb 16, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				3					Feb 16, 2021	SYSTEM	(\$1,500.00)		
				4					Mar 3, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user johnsse overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				4					Mar 3, 2021	SYSTEM	(\$1,500.00)		
				5					Mar 16, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user johnsse overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				5	Mar 16, 2021	SYSTEM	(\$1,500.00)						
				6	Apr 2, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user johnsse overriding Payment Estimate Exception 10 on the current Payment Estimate.					
				6	Apr 2, 2021	SYSTEM	(\$1,500.00)						
				7	Apr 19, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user johnsse overriding Payment Estimate Exception 10 on the current Payment Estimate.					
				7	Apr 19, 2021	SYSTEM	(\$1,500.00)						
				8	May 3, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user johnsse overriding Payment Estimate Exception 18 on the current Payment Estimate.					
				8	May 3, 2021	SYSTEM	(\$1,500.00)						
				9	May 16, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user johnsse overriding Payment Estimate Exception 18 on the current Payment Estimate.					
				9	May 16, 2021	SYSTEM	(\$1,500.00)						
				10	Jun 2, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user johnsse overriding Payment Estimate Exception 18 on the current Payment Estimate.					
				10	Jun 2, 2021	SYSTEM	(\$1,500.00)						
				11	Jun 15, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user johnsse overriding Payment Estimate Exception 18 on the current Payment Estimate.					
				11	Jun 15, 2021	SYSTEM	(\$1,500.00)						
				12	Jul 1, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user johnsse overriding Payment Estimate Exception 18 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0300	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	Material		12	Jun 30, 2021	SYSTEM	(\$1,500.00)						
					13	Jul 16, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user johnsse overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					13	Jul 15, 2021	SYSTEM	(\$1,500.00)						
					14	Aug 3, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user karlic1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					14	Aug 3, 2021	SYSTEM	(\$1,500.00)						
					15	Aug 16, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user johnsse overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					15	Aug 16, 2021	SYSTEM	(\$1,500.00)						
					16	Sep 2, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user johnsse overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					16	Sep 2, 2021	SYSTEM	(\$1,500.00)						
					17	Sep 16, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user johnsse overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$1,500.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0300 - Total								\$0.00						
	0310	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	Material		3	Feb 16, 2021	SYSTEM	\$258.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					3	Feb 16, 2021	SYSTEM	(\$258.75)						
					4	Mar 3, 2021	SYSTEM	\$1,035.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user johnsse overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					4	Mar 3, 2021	SYSTEM	(\$1,035.00)						
					5	Mar 16, 2021	SYSTEM	\$1,035.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user johnsse overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					5	Mar 16, 2021	SYSTEM	(\$1,035.00)						
					6	Apr 2, 2021	SYSTEM	\$1,035.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user johnsse overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					6	Apr 2, 2021	SYSTEM	(\$1,035.00)						
					7	Apr 19, 2021	SYSTEM	\$6,934.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user johnsse overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					7	Apr 19, 2021	SYSTEM	(\$6,934.50)						
					8	May 3, 2021	SYSTEM	\$6,934.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user johnsse overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					8	May 3, 2021	SYSTEM	(\$6,934.50)						
					9	May 16, 2021	SYSTEM	\$6,934.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user johnsse overriding Payment Estimate Exception 19 on the current Payment Estimate.					
9	May 16, 2021	SYSTEM	(\$6,934.50)											



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0310	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	Material		10	Jun 2, 2021	SYSTEM	\$6,934.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user johnsse overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					10	Jun 2, 2021	SYSTEM	(\$6,934.50)						
					11	Jun 15, 2021	SYSTEM	\$6,934.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user johnsse overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					11	Jun 15, 2021	SYSTEM	(\$6,934.50)						
					12	Jul 1, 2021	SYSTEM	\$6,934.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user johnsse overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					12	Jun 30, 2021	SYSTEM	(\$6,934.50)						
					13	Jul 16, 2021	SYSTEM	\$6,934.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user johnsse overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					13	Jul 15, 2021	SYSTEM	(\$6,934.50)						
					14	Aug 3, 2021	SYSTEM	\$7,952.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user karlic1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					14	Aug 3, 2021	SYSTEM	(\$7,952.25)						
					15	Aug 16, 2021	SYSTEM	\$7,952.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user johnsse overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					15	Aug 16, 2021	SYSTEM	(\$7,952.25)						
					16	Sep 2, 2021	SYSTEM	\$10,470.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user johnsse overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					16	Sep 2, 2021	SYSTEM	(\$10,470.75)						
					17	Sep 16, 2021	SYSTEM	\$10,470.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user johnsse overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$10,470.75)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0310 - Total								\$0.00	
						0340	FIBER OPTIC CABLE, 12-STRAND, SINGLE MOD	Material		6	Apr 2, 2021	SYSTEM	\$15,332.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user johnsse overriding Payment Estimate Exception 31 on the current Payment Estimate.
6	Apr 2, 2021	SYSTEM	(\$15,332.95)											
7	Apr 19, 2021	SYSTEM	\$15,332.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user taylot3 overriding Payment Estimate Exception 31 on the current Payment Estimate.										
7	Apr 19, 2021	SYSTEM	(\$15,332.95)											
8	May 3, 2021	SYSTEM	\$15,332.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user johnsse overriding Payment Estimate Exception 43 on the current Payment Estimate.										
8	May 3, 2021	SYSTEM	(\$15,332.95)											
9	May 16, 2021	SYSTEM	\$15,332.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user johnsse overriding Payment Estimate Exception 43 on the current Payment Estimate.										
9	May 16, 2021	SYSTEM	(\$15,332.95)											
10	Jun 2, 2021	SYSTEM	\$15,332.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user johnsse overriding Payment										



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3294	0340	FIBER OPTIC CABLE, 12-STRAND, SINGLE MOD	Material						Estimate Exception 43 on the current Payment Estimate.
					10	Jun 2, 2021	SYSTEM	(\$15,332.95)	
					11	Jun 15, 2021	SYSTEM	\$15,332.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user johnsse overriding Payment Estimate Exception 43 on the current Payment Estimate.
					11	Jun 15, 2021	SYSTEM	(\$15,332.95)	
					12	Jul 1, 2021	SYSTEM	\$15,332.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user johnsse overriding Payment Estimate Exception 43 on the current Payment Estimate.
					12	Jun 30, 2021	SYSTEM	(\$15,332.95)	
					13	Jul 16, 2021	SYSTEM	\$15,332.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user johnsse overriding Payment Estimate Exception 43 on the current Payment Estimate.
					13	Jul 15, 2021	SYSTEM	(\$15,332.95)	
					14	Aug 3, 2021	SYSTEM	\$18,716.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user karlic1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					14	Aug 3, 2021	SYSTEM	(\$18,716.45)	
					15	Aug 16, 2021	SYSTEM	\$18,716.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user johnsse overriding Payment Estimate Exception 44 on the current Payment Estimate.
					15	Aug 16, 2021	SYSTEM	(\$18,716.45)	
					16	Sep 2, 2021	SYSTEM	\$27,470.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user johnsse overriding Payment Estimate Exception 44 on the current Payment Estimate.
					16	Sep 2, 2021	SYSTEM	(\$27,470.00)	
					17	Sep 16, 2021	SYSTEM	\$27,470.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user johnsse overriding Payment Estimate Exception 44 on the current Payment Estimate.
					17	Sep 16, 2021	SYSTEM	(\$27,470.00)	
					18	Oct 1, 2021	SYSTEM	\$27,470.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user warrem1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					18	Oct 1, 2021	SYSTEM	(\$27,470.00)	
					19	Oct 18, 2021	SYSTEM	\$27,470.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user johnsse overriding Payment Estimate Exception 28 on the current Payment Estimate.
					19	Oct 18, 2021	SYSTEM	(\$27,470.00)	
					20	Nov 3, 2021	SYSTEM	\$27,470.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user johnsse overriding Payment Estimate Exception 28 on the current Payment Estimate.
					20	Nov 1, 2021	SYSTEM	(\$27,470.00)	
					21	Nov 17, 2021	SYSTEM	\$29,369.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user karlic1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
21	Nov 17, 2021	SYSTEM	(\$29,369.45)						
- Total								\$0.00	
Material - Total								\$0.00	
0340 - Total								\$0.00	
	0350	PULL BOX, PREFORMED CLASS 3	Material		4	Mar 3, 2021	SYSTEM	\$4,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user johnsse overriding Payment Estimate Exception 21 on the current Payment Estimate.



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3294	0350	PULL BOX, PREFORMED CLASS 3	Material		4	Mar 3, 2021	SYSTEM	(\$4,130.00)	
					5	Mar 16, 2021	SYSTEM	\$10,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user johnsse overriding Payment Estimate Exception 31 on the current Payment Estimate.
					5	Mar 16, 2021	SYSTEM	(\$10,325.00)	
					6	Apr 2, 2021	SYSTEM	\$10,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user johnsse overriding Payment Estimate Exception 32 on the current Payment Estimate.
					6	Apr 2, 2021	SYSTEM	(\$10,325.00)	
					7	Apr 19, 2021	SYSTEM	\$16,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user taylot3 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					7	Apr 19, 2021	SYSTEM	(\$16,520.00)	
					8	May 3, 2021	SYSTEM	\$26,845.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user johnsse overriding Payment Estimate Exception 44 on the current Payment Estimate.
					8	May 3, 2021	SYSTEM	(\$26,845.00)	
					9	May 16, 2021	SYSTEM	\$39,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user johnsse overriding Payment Estimate Exception 44 on the current Payment Estimate.
					9	May 16, 2021	SYSTEM	(\$39,235.00)	
					10	Jun 2, 2021	SYSTEM	\$39,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user johnsse overriding Payment Estimate Exception 44 on the current Payment Estimate.
					10	Jun 2, 2021	SYSTEM	(\$39,235.00)	
					11	Jun 15, 2021	SYSTEM	\$39,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user johnsse overriding Payment Estimate Exception 44 on the current Payment Estimate.
					11	Jun 15, 2021	SYSTEM	(\$39,235.00)	
					12	Jul 1, 2021	SYSTEM	\$39,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user johnsse overriding Payment Estimate Exception 44 on the current Payment Estimate.
					12	Jun 30, 2021	SYSTEM	(\$39,235.00)	
					13	Jul 16, 2021	SYSTEM	\$39,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user johnsse overriding Payment Estimate Exception 44 on the current Payment Estimate.
					13	Jul 15, 2021	SYSTEM	(\$39,235.00)	
					14	Aug 3, 2021	SYSTEM	\$39,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user karlic1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					14	Aug 3, 2021	SYSTEM	(\$39,235.00)	
					15	Aug 16, 2021	SYSTEM	\$39,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user johnsse overriding Payment Estimate Exception 45 on the current Payment Estimate.
					15	Aug 16, 2021	SYSTEM	(\$39,235.00)	
					16	Sep 2, 2021	SYSTEM	\$39,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user johnsse overriding Payment Estimate Exception 46 on the current Payment Estimate.
					16	Sep 2, 2021	SYSTEM	(\$39,235.00)	
					17	Sep 16, 2021	SYSTEM	\$39,235.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user johnsse overriding Payment Estimate Exception 46 on the current Payment Estimate.
					17	Sep 16, 2021	SYSTEM	(\$39,235.00)	



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3294	0350	PULL BOX, PREFORMED CLASS 3	Material			2021					
			- Total							\$0.00	
			Material - Total							\$0.00	
			Other Item Adjustment	OVRN	9	May 18, 2021	karlic1			(\$12,390.00)	Holding overrun amount until CO is completed
			OVRN - Total							(\$12,390.00)	
					18	Oct 4, 2021	johnsse			\$12,390.00	
			- Total							\$12,390.00	
			Other Item Adjustment - Total							\$0.00	
			Overrun	Overrun	8	May 3, 2021	SYSTEM			\$8,260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) overriding Payment Estimate Exception 56 on the current Payment Estimate. Material Insufficiency Quantity 13.000; Overrun Quantity Balance 4.00.
					8	May 3, 2021	SYSTEM			(\$8,260.00)	
					8	May 3, 2021	johnsse			(\$8,260.00)	
					9	May 16, 2021	SYSTEM			(\$8,260.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					9	May 16, 2021	SYSTEM			\$12,390.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) overriding Payment Estimate Exception 55 on the current Payment Estimate. Material Insufficiency Quantity 19.000; Overrun Quantity Balance 10.00.
					9	May 16, 2021	SYSTEM			\$8,260.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) overriding Payment Estimate Exception 55 on the current Payment Estimate. Material Insufficiency Quantity 19.000; Overrun Quantity Balance 10.00.
					9	May 16, 2021	SYSTEM			(\$12,390.00)	
					10	Jun 2, 2021	SYSTEM			(\$20,650.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					10	Jun 2, 2021	SYSTEM			\$20,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) overriding Payment Estimate Exception 61 on the current Payment Estimate. Material Insufficiency Quantity 19.000; Overrun Quantity Balance 10.00.
					11	Jun 15, 2021	SYSTEM			(\$20,650.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					11	Jun 15, 2021	SYSTEM			\$20,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) overriding Payment Estimate Exception 56 on the current Payment Estimate. Material Insufficiency Quantity 19.000; Overrun Quantity Balance 10.00.
					12	Jun 30, 2021	SYSTEM			(\$20,650.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					12	Jun 30, 2021	SYSTEM			\$20,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) overriding Payment Estimate Exception 51 on the current Payment Estimate. Material Insufficiency Quantity 19.000; Overrun Quantity Balance 10.00.
					13	Jul 15, 2021	SYSTEM			(\$20,650.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					13	Jul 15, 2021	SYSTEM			\$20,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) overriding Payment Estimate Exception 56 on the current Payment Estimate. Material Insufficiency Quantity 19.000; Overrun Quantity Balance 10.00.
					14	Aug 3, 2021	SYSTEM			(\$20,650.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					14	Aug 3, 2021	SYSTEM			\$20,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) overriding Payment Estimate Exception 63 on the current Payment Estimate. Material Insufficiency Quantity 19.000; Overrun Quantity Balance 10.00.
					15	Aug 16, 2021	SYSTEM			(\$20,650.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					15	Aug 16, 2021	SYSTEM			\$20,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) overriding Payment Estimate Exception 60 on the current Payment Estimate. Material Insufficiency Quantity 19.000; Overrun Quantity Balance 10.00.



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0350	PULL BOX, PREFORMED CLASS 3	Overrun	Overrun	16	Sep 2, 2021	SYSTEM	(\$20,650.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					16	Sep 2, 2021	SYSTEM	\$20,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) overriding Payment Estimate Exception 59 on the current Payment Estimate. Material Insufficiency Quantity 19.000; Overrun Quantity Balance 10.00.					
					17	Sep 16, 2021	SYSTEM	(\$20,650.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					17	Sep 16, 2021	SYSTEM	\$20,650.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) overriding Payment Estimate Exception 59 on the current Payment Estimate. Material Insufficiency Quantity 19.000; Overrun Quantity Balance 10.00.					
					18	Oct 1, 2021	SYSTEM	(\$20,650.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					18	Oct 4, 2021	johnsse	\$8,260.00						
					24	Jan 4, 2022	SYSTEM	\$20,650.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2065.00000 - 2065.00000, 'is applied (if non-zero).					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0350 - Total								\$0.00	
					0360	0360	PULL BOX, PREFORMED CLASS 5	Material		5	Mar 16, 2021	SYSTEM	\$5,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user johnsse overriding Payment Estimate Exception 32 on the current Payment Estimate.
										5	Mar 16, 2021	SYSTEM	(\$5,160.00)	
										6	Apr 2, 2021	SYSTEM	\$5,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user johnsse overriding Payment Estimate Exception 33 on the current Payment Estimate.
										6	Apr 2, 2021	SYSTEM	(\$5,160.00)	
7	Apr 19, 2021	SYSTEM	\$5,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user taylot3 overriding Payment Estimate Exception 33 on the current Payment Estimate.										
7	Apr 19, 2021	SYSTEM	(\$5,160.00)											
8	May 3, 2021	SYSTEM	\$5,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user johnsse overriding Payment Estimate Exception 45 on the current Payment Estimate.										
8	May 3, 2021	SYSTEM	(\$5,160.00)											
9	May 16, 2021	SYSTEM	\$3,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user johnsse overriding Payment Estimate Exception 45 on the current Payment Estimate.										
9	May 16, 2021	SYSTEM	(\$3,440.00)											
10	Jun 2, 2021	SYSTEM	\$3,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user johnsse overriding Payment Estimate Exception 45 on the current Payment Estimate.										
10	Jun 2, 2021	SYSTEM	(\$3,440.00)											
11	Jun 15, 2021	SYSTEM	\$3,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user johnsse overriding Payment Estimate Exception 45 on the current Payment Estimate.										
11	Jun 15, 2021	SYSTEM	(\$3,440.00)											
12	Jul 1, 2021	SYSTEM	\$3,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user johnsse overriding Payment Estimate Exception 45 on the current Payment Estimate.										
12	Jun 30, 2021	SYSTEM	(\$3,440.00)											
13	Jul 16, 2021	SYSTEM	\$3,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user johnsse overriding Payment Estimate Exception 45 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0360	PULL BOX, PREFORMED CLASS 5	Material		13	Jul 15, 2021	SYSTEM	(\$3,440.00)						
					14	Aug 3, 2021	SYSTEM	\$3,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user karlic1 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
					14	Aug 3, 2021	SYSTEM	(\$3,440.00)						
					15	Aug 16, 2021	SYSTEM	\$3,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user johnsse overriding Payment Estimate Exception 46 on the current Payment Estimate.					
					15	Aug 16, 2021	SYSTEM	(\$3,440.00)						
					16	Sep 2, 2021	SYSTEM	\$10,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user johnsse overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					16	Sep 2, 2021	SYSTEM	(\$10,320.00)						
					17	Sep 16, 2021	SYSTEM	\$10,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user johnsse overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$10,320.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0360 - Total								\$0.00	
					0420	MISC. ITS	Material			16	Sep 2, 2021	SYSTEM	\$6,315.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user johnsse overriding Payment Estimate Exception 48 on the current Payment Estimate.
										16	Sep 2, 2021	SYSTEM	(\$6,315.00)	
										17	Sep 16, 2021	SYSTEM	\$6,315.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user johnsse overriding Payment Estimate Exception 48 on the current Payment Estimate.
17	Sep 16, 2021	SYSTEM	(\$6,315.00)											
18	Oct 1, 2021	SYSTEM	\$6,315.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user warrem1 overriding Payment Estimate Exception 30 on the current Payment Estimate.										
18	Oct 1, 2021	SYSTEM	(\$6,315.00)											
19	Oct 18, 2021	SYSTEM	\$6,315.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user johnsse overriding Payment Estimate Exception 30 on the current Payment Estimate.										
19	Oct 18, 2021	SYSTEM	(\$6,315.00)											
20	Nov 3, 2021	SYSTEM	\$6,315.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user johnsse overriding Payment Estimate Exception 30 on the current Payment Estimate.										
20	Nov 1, 2021	SYSTEM	(\$6,315.00)											
21	Nov 17, 2021	SYSTEM	\$6,315.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user karlic1 overriding Payment Estimate Exception 30 on the current Payment Estimate.										
21	Nov 17, 2021	SYSTEM	(\$6,315.00)											
- Total										\$0.00				
Material - Total								\$0.00						
0420 - Total								\$0.00						
0460	MISC. ITS	Overrun	Overrun		21	Nov 17, 2021	SYSTEM	(\$9,660.00)						
					22	Dec 3, 2021	SYSTEM	\$9,660.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',210.00000 - 210.00000, 'is applied (if non-zero).					



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3294	0460	MISC. ITS	Overrun	Overrun - Total					\$0.00				
				Overrun - Total					\$0.00				
				0460 - Total					\$0.00				
	0570	MISC. ITS	Other Item Adjustment	OVRN	6	Apr 5, 2021	karlic1	(\$150.60)	Entered to hold overrun amount until a change order is approved.				
					7	Apr 20, 2021	warrem1	\$150.60	Change order has been approved.				
					OVRN - Total					\$0.00			
					Other Item Adjustment - Total					\$0.00			
					Overrun	Overrun	6	Apr 2, 2021	SYSTEM	\$105.60	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user johnsse overriding Payment Estimate Exception 43 on the current Payment Estimate.		
							6	Apr 2, 2021	SYSTEM	(\$105.60)			
							14	Aug 3, 2021	SYSTEM	(\$105.60)			
							24	Jan 4, 2022	SYSTEM	\$105.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.10000 - 1.10000, 'is applied (if non-zero).		
							Overrun - Total					\$0.00	
							Overrun - Total					\$0.00	
							0570 - Total					\$0.00	
							0590	MISC. TRAFFIC CONTROL DEVICES	Overrun	Overrun	7	Apr 19, 2021	SYSTEM
	8	May 3, 2021	SYSTEM	(\$3,140.00)									
	8	May 3, 2021	johnsse	\$3,925.00									
	8	May 4, 2021	johnsse	(\$3,925.00)									
	24	Jan 4, 2022	SYSTEM	\$3,925.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',785.00000 - 785.00000, 'is applied (if non-zero).								
	Overrun - Total					\$0.00							
	Overrun - Total					\$0.00							
	0590 - Total					\$0.00							
	0610	SIGNAL HEAD, TYPE 3C	Material		8	May 3, 2021					SYSTEM	\$6,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	May 3, 2021					SYSTEM	(\$6,560.00)	
					9	May 16, 2021	SYSTEM	\$6,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					9	May 16, 2021	SYSTEM	(\$6,560.00)					
					10	Jun 2, 2021	SYSTEM	\$6,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					10	Jun 2, 2021	SYSTEM	(\$6,560.00)					
					11	Jun 15, 2021	SYSTEM	\$6,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					11	Jun 15, 2021	SYSTEM	(\$6,560.00)					
					12	Jul 1, 2021	SYSTEM	\$6,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					12	Jun 30, 2021	SYSTEM	(\$6,560.00)					



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0610	SIGNAL HEAD, TYPE 3C	Material		13	Jul 16, 2021	SYSTEM	\$6,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					13	Jul 15, 2021	SYSTEM	(\$6,560.00)						
					14	Aug 3, 2021	SYSTEM	\$6,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user karlic1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					14	Aug 3, 2021	SYSTEM	(\$6,560.00)						
					15	Aug 16, 2021	SYSTEM	\$6,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					15	Aug 16, 2021	SYSTEM	(\$6,560.00)						
					16	Sep 2, 2021	SYSTEM	\$6,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					16	Sep 2, 2021	SYSTEM	(\$6,560.00)						
					17	Sep 16, 2021	SYSTEM	\$6,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$6,560.00)						
					18	Oct 1, 2021	SYSTEM	\$6,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user warrem1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					18	Oct 1, 2021	SYSTEM	(\$6,560.00)						
					19	Oct 18, 2021	SYSTEM	\$6,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					19	Oct 18, 2021	SYSTEM	(\$6,560.00)						
					20	Nov 3, 2021	SYSTEM	\$6,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					20	Nov 1, 2021	SYSTEM	(\$6,560.00)						
					21	Nov 17, 2021	SYSTEM	\$6,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user karlic1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					21	Nov 17, 2021	SYSTEM	(\$6,560.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0610 - Total								\$0.00	
	0620	SIGNAL HEAD, TYPE 4C	Material		8	May 3, 2021	SYSTEM	\$3,210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					8	May 3, 2021	SYSTEM	(\$3,210.00)						
					9	May 16, 2021	SYSTEM	\$2,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					9	May 16, 2021	SYSTEM	(\$2,140.00)						
					10	Jun 2, 2021	SYSTEM	\$2,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					10	Jun 2, 2021	SYSTEM	(\$2,140.00)						
					11	Jun 15, 2021	SYSTEM	\$2,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user johnsse overriding Payment					



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3294	0620	SIGNAL HEAD, TYPE 4C	Material						Estimate Exception 5 on the current Payment Estimate.				
					11	Jun 15, 2021	SYSTEM	(\$2,140.00)					
					12	Jul 1, 2021	SYSTEM	\$2,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					12	Jun 30, 2021	SYSTEM	(\$2,140.00)					
					13	Jul 16, 2021	SYSTEM	\$2,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					13	Jul 15, 2021	SYSTEM	(\$2,140.00)					
					14	Aug 3, 2021	SYSTEM	\$2,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user karlic1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					14	Aug 3, 2021	SYSTEM	(\$2,140.00)					
					15	Aug 16, 2021	SYSTEM	\$2,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					15	Aug 16, 2021	SYSTEM	(\$2,140.00)					
					16	Sep 2, 2021	SYSTEM	\$2,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					16	Sep 2, 2021	SYSTEM	(\$2,140.00)					
					17	Sep 16, 2021	SYSTEM	\$2,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user johnsse overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					17	Sep 16, 2021	SYSTEM	(\$2,140.00)					
					18	Oct 1, 2021	SYSTEM	\$2,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user warrem1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					18	Oct 1, 2021	SYSTEM	(\$2,140.00)					
					19	Oct 18, 2021	SYSTEM	\$2,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					19	Oct 18, 2021	SYSTEM	(\$2,140.00)					
					20	Nov 3, 2021	SYSTEM	\$2,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					20	Nov 1, 2021	SYSTEM	(\$2,140.00)					
					21	Nov 17, 2021	SYSTEM	\$2,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user karlic1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					21	Nov 17, 2021	SYSTEM	(\$2,140.00)					
													- Total
													\$0.00
													Material - Total
													\$0.00
							Other Item Adjustment	OVRN	9	May 18, 2021	karlic1	\$1,070.00	updating overrun holding amount to match paid quantity.
									29	Mar 17, 2022	johnsse	(\$1,070.00)	Removing manual adjustment hold Overrun from estimate 9.
													OVRN - Total
													\$0.00
									Other Item Adjustment - Total				
									\$0.00				
			Overrun	Overrun	8	May 3, 2021	SYSTEM	\$1,070.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) overriding Payment Estimate Exception 57 on the current Payment Estimate. Material Insufficiency Quantity 3.000;				



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3294	0620	SIGNAL HEAD, TYPE 4C	Overrun	Overrun					Overrun Quantity Balance 1.00.				
					8	May 3, 2021	SYSTEM	(\$1,070.00)					
					8	May 3, 2021	johnsse	(\$1,070.00)					
					29	Mar 17, 2022	johnsse	\$1,070.00	Removing manual adjustment from estimate 8.				
					Overrun - Total				\$0.00				
					Overrun - Total				\$0.00				
					0620 - Total				\$0.00				
					0630	POST, SIGNAL 8 FT. OR 2.4 M	Material		8	May 3, 2021	SYSTEM	\$1,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user johnsse overriding Payment Estimate Exception 9 on the current Payment Estimate.
									8	May 3, 2021	SYSTEM	(\$1,940.00)	
									9	May 16, 2021	SYSTEM	\$1,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user johnsse overriding Payment Estimate Exception 9 on the current Payment Estimate.
	9	May 16, 2021	SYSTEM	(\$1,940.00)									
	10	Jun 2, 2021	SYSTEM	\$1,940.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user johnsse overriding Payment Estimate Exception 9 on the current Payment Estimate.					
	10	Jun 2, 2021	SYSTEM	(\$1,940.00)									
	11	Jun 15, 2021	SYSTEM	\$1,940.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user johnsse overriding Payment Estimate Exception 9 on the current Payment Estimate.					
	11	Jun 15, 2021	SYSTEM	(\$1,940.00)									
	12	Jul 1, 2021	SYSTEM	\$1,940.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user johnsse overriding Payment Estimate Exception 9 on the current Payment Estimate.					
	12	Jun 30, 2021	SYSTEM	(\$1,940.00)									
	13	Jul 16, 2021	SYSTEM	\$1,940.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user johnsse overriding Payment Estimate Exception 9 on the current Payment Estimate.					
	13	Jul 15, 2021	SYSTEM	(\$1,940.00)									
	14	Aug 3, 2021	SYSTEM	\$1,940.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user karlic1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
	14	Aug 3, 2021	SYSTEM	(\$1,940.00)									
	15	Aug 16, 2021	SYSTEM	\$1,940.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user johnsse overriding Payment Estimate Exception 9 on the current Payment Estimate.					
	15	Aug 16, 2021	SYSTEM	(\$1,940.00)									
	16	Sep 2, 2021	SYSTEM	\$1,940.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.					
	16	Sep 2, 2021	SYSTEM	(\$1,940.00)									
	17	Sep 16, 2021	SYSTEM	\$1,940.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.					
	17	Sep 16, 2021	SYSTEM	(\$1,940.00)									
	18	Oct 1, 2021	SYSTEM	\$1,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user warrem1 overriding Payment Estimate Exception 6 on the current Payment Estimate.								
	18	Oct 1, 2021	SYSTEM	(\$1,940.00)									



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3294	0630	POST, SIGNAL 8 FT. OR 2.4 M	Material			2021							
					19	Oct 18, 2021	SYSTEM	\$1,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user johnsse overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					19	Oct 18, 2021	SYSTEM	(\$1,940.00)					
					20	Nov 3, 2021	SYSTEM	\$1,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user johnsse overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					20	Nov 1, 2021	SYSTEM	(\$1,940.00)					
					21	Nov 17, 2021	SYSTEM	\$1,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user karlic1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					21	Nov 17, 2021	SYSTEM	(\$1,940.00)					
					- Total						\$0.00		
					Material - Total						\$0.00		
					0630 - Total						\$0.00		
				0640		SPAN WIRE ASSEMBLY, MESSENGER WITH TETHE	Material		8	May 3, 2021	SYSTEM	\$2,701.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user johnsse overriding Payment Estimate Exception 12 on the current Payment Estimate.
									8	May 3, 2021	SYSTEM	(\$2,701.00)	
									9	May 16, 2021	SYSTEM	\$2,701.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user johnsse overriding Payment Estimate Exception 12 on the current Payment Estimate.
									9	May 16, 2021	SYSTEM	(\$2,701.00)	
	10	Jun 2, 2021	SYSTEM					\$2,701.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user johnsse overriding Payment Estimate Exception 12 on the current Payment Estimate.				
	10	Jun 2, 2021	SYSTEM					(\$2,701.00)					
	11	Jun 15, 2021	SYSTEM					\$2,701.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user johnsse overriding Payment Estimate Exception 12 on the current Payment Estimate.				
	11	Jun 15, 2021	SYSTEM					(\$2,701.00)					
	12	Jul 1, 2021	SYSTEM					\$2,701.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user johnsse overriding Payment Estimate Exception 12 on the current Payment Estimate.				
	12	Jun 30, 2021	SYSTEM					(\$2,701.00)					
	13	Jul 16, 2021	SYSTEM					\$2,701.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user johnsse overriding Payment Estimate Exception 12 on the current Payment Estimate.				
	13	Jul 15, 2021	SYSTEM					(\$2,701.00)					
	14	Aug 3, 2021	SYSTEM					\$2,701.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user karlic1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
	14	Aug 3, 2021	SYSTEM					(\$2,701.00)					
	15	Aug 16, 2021	SYSTEM					\$2,701.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user johnsse overriding Payment Estimate Exception 12 on the current Payment Estimate.				
	15	Aug 16, 2021	SYSTEM					(\$2,701.00)					
	16	Sep 2, 2021	SYSTEM					\$2,701.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user johnsse overriding Payment Estimate Exception 10 on the current Payment Estimate.				
	16	Sep 2, 2021	SYSTEM					(\$2,701.00)					



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0640	SPAN WIRE ASSEMBLY, MESSENGER WITH TETHE	Material		17	Sep 16, 2021	SYSTEM	\$2,701.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user johnsse overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$2,701.00)						
					18	Oct 1, 2021	SYSTEM	\$2,701.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user warrem1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					18	Oct 1, 2021	SYSTEM	(\$2,701.00)						
					19	Oct 18, 2021	SYSTEM	\$2,701.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					19	Oct 18, 2021	SYSTEM	(\$2,701.00)						
					20	Nov 3, 2021	SYSTEM	\$2,701.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user johnsse overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					20	Nov 1, 2021	SYSTEM	(\$2,701.00)						
					21	Nov 17, 2021	SYSTEM	\$2,701.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user karlic1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					21	Nov 17, 2021	SYSTEM	(\$2,701.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0640 - Total								\$0.00	
	0650	CONTROLLER ASSEMBLY HOUSING,	Material		5	Mar 16, 2021	SYSTEM	\$14,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user johnsse overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					5	Mar 16, 2021	SYSTEM	(\$14,580.00)						
					6	Apr 2, 2021	SYSTEM	\$14,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user johnsse overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					6	Apr 2, 2021	SYSTEM	(\$14,580.00)						
					7	Apr 19, 2021	SYSTEM	\$14,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user johnsse overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					7	Apr 19, 2021	SYSTEM	(\$14,580.00)						
					8	May 3, 2021	SYSTEM	\$14,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user johnsse overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					8	May 3, 2021	SYSTEM	(\$14,580.00)						
					9	May 16, 2021	SYSTEM	\$14,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user johnsse overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					9	May 16, 2021	SYSTEM	(\$14,580.00)						
					10	Jun 2, 2021	SYSTEM	\$14,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user johnsse overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					10	Jun 2, 2021	SYSTEM	(\$14,580.00)						
					11	Jun 15, 2021	SYSTEM	\$14,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user johnsse overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					11	Jun 15, 2021	SYSTEM	(\$14,580.00)						
12	Jul 1, 2021	SYSTEM	\$14,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user johnsse overriding Payment										



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0650	CONTROLLER ASSEMBLY HOUSING,	Material						Estimate Exception 14 on the current Payment Estimate.					
					12	Jun 30, 2021	SYSTEM	(\$14,580.00)						
					13	Jul 16, 2021	SYSTEM	\$14,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user johnsse overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					13	Jul 15, 2021	SYSTEM	(\$14,580.00)						
					14	Aug 3, 2021	SYSTEM	\$14,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user karlic1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					14	Aug 3, 2021	SYSTEM	(\$14,580.00)						
					15	Aug 16, 2021	SYSTEM	\$14,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user johnsse overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					15	Aug 16, 2021	SYSTEM	(\$14,580.00)						
					16	Sep 2, 2021	SYSTEM	\$14,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user johnsse overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					16	Sep 2, 2021	SYSTEM	(\$14,580.00)						
					17	Sep 16, 2021	SYSTEM	\$14,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user johnsse overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$14,580.00)						
					18	Oct 1, 2021	SYSTEM	\$14,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user warrem1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					18	Oct 1, 2021	SYSTEM	(\$14,580.00)						
					19	Oct 18, 2021	SYSTEM	\$14,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user johnsse overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					19	Oct 18, 2021	SYSTEM	(\$14,580.00)						
					20	Nov 3, 2021	SYSTEM	\$14,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user johnsse overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					20	Nov 1, 2021	SYSTEM	(\$14,580.00)						
					21	Nov 17, 2021	SYSTEM	\$14,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user karlic1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					21	Nov 17, 2021	SYSTEM	(\$14,580.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0650 - Total								\$0.00	
	0660	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Material		16	Sep 2, 2021	SYSTEM	\$2,415.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user johnsse overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					16	Sep 2, 2021	SYSTEM	(\$2,415.00)						
					17	Sep 16, 2021	SYSTEM	\$2,415.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user johnsse overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$2,415.00)						
					- Total								\$0.00	
Material - Total								\$0.00						



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3294	0660 - Total							\$0.00	
	0670	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		5	Mar 16, 2021	SYSTEM	\$3,286.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user johnsse overriding Payment Estimate Exception 9 on the current Payment Estimate.
					5	Mar 16, 2021	SYSTEM	(\$3,286.00)	
					6	Apr 2, 2021	SYSTEM	\$4,154.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user johnsse overriding Payment Estimate Exception 9 on the current Payment Estimate.
					6	Apr 2, 2021	SYSTEM	(\$4,154.00)	
					7	Apr 19, 2021	SYSTEM	\$4,154.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user johnsse overriding Payment Estimate Exception 9 on the current Payment Estimate.
					7	Apr 19, 2021	SYSTEM	(\$4,154.00)	
					8	May 3, 2021	SYSTEM	\$4,154.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user johnsse overriding Payment Estimate Exception 17 on the current Payment Estimate.
					8	May 3, 2021	SYSTEM	(\$4,154.00)	
					9	May 16, 2021	SYSTEM	\$4,154.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user johnsse overriding Payment Estimate Exception 17 on the current Payment Estimate.
					9	May 16, 2021	SYSTEM	(\$4,154.00)	
					10	Jun 2, 2021	SYSTEM	\$4,154.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user johnsse overriding Payment Estimate Exception 17 on the current Payment Estimate.
					10	Jun 2, 2021	SYSTEM	(\$4,154.00)	
					11	Jun 15, 2021	SYSTEM	\$4,154.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user johnsse overriding Payment Estimate Exception 17 on the current Payment Estimate.
					11	Jun 15, 2021	SYSTEM	(\$4,154.00)	
					12	Jul 1, 2021	SYSTEM	\$4,154.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user johnsse overriding Payment Estimate Exception 17 on the current Payment Estimate.
					12	Jun 30, 2021	SYSTEM	(\$4,154.00)	
					13	Jul 16, 2021	SYSTEM	\$4,154.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user johnsse overriding Payment Estimate Exception 17 on the current Payment Estimate.
					13	Jul 15, 2021	SYSTEM	(\$4,154.00)	
					14	Aug 3, 2021	SYSTEM	\$4,154.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user karlic1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					14	Aug 3, 2021	SYSTEM	(\$4,154.00)	
					15	Aug 16, 2021	SYSTEM	\$4,154.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user johnsse overriding Payment Estimate Exception 17 on the current Payment Estimate.
					15	Aug 16, 2021	SYSTEM	(\$4,154.00)	
					16	Sep 2, 2021	SYSTEM	\$4,154.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user johnsse overriding Payment Estimate Exception 16 on the current Payment Estimate.
					16	Sep 2, 2021	SYSTEM	(\$4,154.00)	
					17	Sep 16, 2021	SYSTEM	\$4,154.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user johnsse overriding Payment Estimate Exception 16 on the current Payment Estimate.
					17	Sep 16, 2021	SYSTEM	(\$4,154.00)	



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3294	0670	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material	- Total					\$0.00			
			Material - Total								\$0.00	
			Other Item Adjustment	OVRN	6	Apr 5, 2021	karlic1	(\$868.00)	Entered to hold overrun amount until a change order is approved.			
						OVRN - Total					(\$868.00)	
							18	Oct 4, 2021	johnsse	\$868.00		
						- Total					\$868.00	
						Other Item Adjustment - Total					\$0.00	
			Overrun	Overrun	6	Apr 2, 2021	SYSTEM	\$868.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 44 on the current Payment Estimate. Material Insufficiency Quantity 134.000; Overrun Quantity Balance 28.00.			
					6	Apr 2, 2021	SYSTEM	(\$868.00)				
					7	Apr 19, 2021	SYSTEM	(\$868.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					7	Apr 19, 2021	SYSTEM	\$868.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 46 on the current Payment Estimate. Material Insufficiency Quantity 134.000; Overrun Quantity Balance 28.00.			
					8	May 3, 2021	SYSTEM	(\$868.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					8	May 3, 2021	SYSTEM	\$868.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) overriding Payment Estimate Exception 58 on the current Payment Estimate. Material Insufficiency Quantity 134.000; Overrun Quantity Balance 28.00.			
					9	May 16, 2021	SYSTEM	(\$868.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					9	May 16, 2021	SYSTEM	\$868.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 56 on the current Payment Estimate. Material Insufficiency Quantity 134.000; Overrun Quantity Balance 28.00.			
					10	Jun 2, 2021	SYSTEM	(\$868.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					10	Jun 2, 2021	SYSTEM	\$868.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 62 on the current Payment Estimate. Material Insufficiency Quantity 134.000; Overrun Quantity Balance 28.00.			
					11	Jun 15, 2021	SYSTEM	(\$868.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					11	Jun 15, 2021	SYSTEM	\$868.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 57 on the current Payment Estimate. Material Insufficiency Quantity 134.000; Overrun Quantity Balance 28.00.			
					12	Jun 30, 2021	SYSTEM	(\$868.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					12	Jun 30, 2021	SYSTEM	\$868.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 52 on the current Payment Estimate. Material Insufficiency Quantity 134.000; Overrun Quantity Balance 28.00.			
					13	Jul 15, 2021	SYSTEM	(\$868.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					13	Jul 15, 2021	SYSTEM	\$868.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 57 on the current Payment Estimate. Material Insufficiency Quantity 134.000; Overrun Quantity Balance 28.00.			
					14	Aug 3, 2021	SYSTEM	(\$868.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					14	Aug 3, 2021	SYSTEM	\$868.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) overriding Payment Estimate Exception 48 on the current Payment Estimate. Material Insufficiency Quantity 134.000; Overrun Quantity Balance 28.00.			
					15	Aug 16, 2021	SYSTEM	(\$868.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					15	Aug 16, 2021	SYSTEM	\$868.00	This adjustment offsets the original system-generated Overrun Payment			



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0670	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Overrun	Overrun		2021			Estimate Item Adjustment (0023) overriding Payment Estimate Exception 61 on the current Payment Estimate. Material Insufficiency Quantity 134.000; Overrun Quantity Balance 28.00.					
					16	Sep 2, 2021	SYSTEM	(\$868.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					16	Sep 2, 2021	SYSTEM	\$868.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 60 on the current Payment Estimate. Material Insufficiency Quantity 134.000; Overrun Quantity Balance 28.00.					
					17	Sep 16, 2021	SYSTEM	(\$868.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					17	Sep 16, 2021	SYSTEM	\$868.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 60 on the current Payment Estimate. Material Insufficiency Quantity 134.000; Overrun Quantity Balance 28.00.					
					18	Oct 1, 2021	SYSTEM	(\$868.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					24	Jan 4, 2022	SYSTEM	\$868.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',31.00000 - 31.00000, 'is applied (if non-zero).					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0670 - Total								\$0.00	
					0680	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	Material		5	Mar 16, 2021	SYSTEM	\$3,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user johnsse overriding Payment Estimate Exception 12 on the current Payment Estimate.	
									5	Mar 16, 2021	SYSTEM	(\$3,220.00)		
									6	Apr 2, 2021	SYSTEM	\$3,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user johnsse overriding Payment Estimate Exception 12 on the current Payment Estimate.	
									6	Apr 2, 2021	SYSTEM	(\$3,220.00)		
	7	Apr 19, 2021	SYSTEM	\$3,220.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user johnsse overriding Payment Estimate Exception 12 on the current Payment Estimate.						
	7	Apr 19, 2021	SYSTEM	(\$3,220.00)										
	8	May 3, 2021	SYSTEM	\$3,220.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user johnsse overriding Payment Estimate Exception 20 on the current Payment Estimate.						
	8	May 3, 2021	SYSTEM	(\$3,220.00)										
	9	May 16, 2021	SYSTEM	\$3,220.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user johnsse overriding Payment Estimate Exception 20 on the current Payment Estimate.						
	9	May 16, 2021	SYSTEM	(\$3,220.00)										
	10	Jun 2, 2021	SYSTEM	\$3,220.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user johnsse overriding Payment Estimate Exception 20 on the current Payment Estimate.						
	10	Jun 2, 2021	SYSTEM	(\$3,220.00)										
	11	Jun 15, 2021	SYSTEM	\$3,220.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user johnsse overriding Payment Estimate Exception 20 on the current Payment Estimate.						
	11	Jun 15, 2021	SYSTEM	(\$3,220.00)										
	12	Jul 1, 2021	SYSTEM	\$3,220.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user johnsse overriding Payment Estimate Exception 20 on the current Payment Estimate.						
	12	Jun 30, 2021	SYSTEM	(\$3,220.00)										
	13	Jul 16, 2021	SYSTEM	\$3,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user johnsse overriding Payment Estimate Exception 20 on the current Payment Estimate.									



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0680	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	Material		13	Jul 15, 2021	SYSTEM	(\$3,220.00)						
					14	Aug 3, 2021	SYSTEM	\$3,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user karlic1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					14	Aug 3, 2021	SYSTEM	(\$3,220.00)						
					15	Aug 16, 2021	SYSTEM	\$3,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user johnsse overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					15	Aug 16, 2021	SYSTEM	(\$3,220.00)						
					16	Sep 2, 2021	SYSTEM	\$3,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user johnsse overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					16	Sep 2, 2021	SYSTEM	(\$3,220.00)						
					17	Sep 16, 2021	SYSTEM	\$3,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user johnsse overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$3,220.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					Other Item Adjustment				OVRN	6	Apr 5, 2021	karlic1	(\$3,220.00)	Entered to hold overrun amount until a change order is approved.
										7	Apr 20, 2021	warrem1	\$3,220.00	Change order has been approved.
										OVRN - Total				
					Other Item Adjustment - Total								\$0.00	
					0680 - Total								\$0.00	
					J4S3294	0690	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		5	Mar 16, 2021	SYSTEM	\$2,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user johnsse overriding Payment Estimate Exception 14 on the current Payment Estimate.
										5	Mar 16, 2021	SYSTEM	(\$2,184.00)	
										6	Apr 2, 2021	SYSTEM	\$2,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user johnsse overriding Payment Estimate Exception 14 on the current Payment Estimate.
										6	Apr 2, 2021	SYSTEM	(\$2,184.00)	
										7	Apr 19, 2021	SYSTEM	\$2,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user johnsse overriding Payment Estimate Exception 14 on the current Payment Estimate.
										7	Apr 19, 2021	SYSTEM	(\$2,184.00)	
										8	May 3, 2021	SYSTEM	\$2,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user johnsse overriding Payment Estimate Exception 22 on the current Payment Estimate.
										8	May 3, 2021	SYSTEM	(\$2,184.00)	
9	May 16, 2021	SYSTEM	\$2,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user johnsse overriding Payment Estimate Exception 22 on the current Payment Estimate.										
9	May 16, 2021	SYSTEM	(\$2,184.00)											
10	Jun 2, 2021	SYSTEM	\$2,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user johnsse overriding Payment Estimate Exception 22 on the current Payment Estimate.										
10	Jun 2, 2021	SYSTEM	(\$2,184.00)											
11	Jun 15, 2021	SYSTEM	\$2,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user johnsse overriding Payment Estimate Exception 22 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0690	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		11	Jun 15, 2021	SYSTEM	(\$2,184.00)						
					12	Jul 1, 2021	SYSTEM	\$2,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user johnsse overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					12	Jun 30, 2021	SYSTEM	(\$2,184.00)						
					13	Jul 16, 2021	SYSTEM	\$2,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user johnsse overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					13	Jul 15, 2021	SYSTEM	(\$2,184.00)						
					14	Aug 3, 2021	SYSTEM	\$2,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user karlic1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					14	Aug 3, 2021	SYSTEM	(\$2,184.00)						
					15	Aug 16, 2021	SYSTEM	\$2,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user johnsse overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					15	Aug 16, 2021	SYSTEM	(\$2,184.00)						
					16	Sep 2, 2021	SYSTEM	\$2,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user johnsse overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					16	Sep 2, 2021	SYSTEM	(\$2,184.00)						
					17	Sep 16, 2021	SYSTEM	\$2,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user johnsse overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$2,184.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
							Other Item Adjustment		OVRN	6	Apr 5, 2021	karlic1	(\$2,184.00)	Entered to hold overrun amount until a change order is approved.
										7	Apr 20, 2021	warrem1	\$2,184.00	Change order has been approved.
					OVRN - Total								\$0.00	
					Other Item Adjustment - Total								\$0.00	
					0690 - Total								\$0.00	
					0700		CABLE, 8 AWG 1 CONDUCTOR, POWER	Material		16	Sep 2, 2021	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user johnsse overriding Payment Estimate Exception 23 on the current Payment Estimate.
										16	Sep 2, 2021	SYSTEM	(\$400.00)	
										17	Sep 16, 2021	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user johnsse overriding Payment Estimate Exception 23 on the current Payment Estimate.
17	Sep 16, 2021	SYSTEM	(\$400.00)											
18	Oct 1, 2021	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user warrem1 overriding Payment Estimate Exception 11 on the current Payment Estimate.										
18	Oct 1, 2021	SYSTEM	(\$400.00)											
19	Oct 18, 2021	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user johnsse overriding Payment Estimate Exception 11 on the current Payment Estimate.										
19	Oct 18, 2021	SYSTEM	(\$400.00)											
20	Nov 3, 2021	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user johnsse overriding Payment Estimate Exception 11 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3294	0700	CABLE, 8 AWG 1 CONDUCTOR, POWER	Material		20	Nov 1, 2021	SYSTEM	(\$400.00)					
					21	Nov 17, 2021	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user karlic1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					21	Nov 17, 2021	SYSTEM	(\$400.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					0700 - Total							\$0.00	
					0710	CABLE, 16 AWG 2 CONDUCTOR	Material		8	May 3, 2021	SYSTEM	\$729.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user johnsse overriding Payment Estimate Exception 26 on the current Payment Estimate.
									8	May 3, 2021	SYSTEM	(\$729.00)	
									9	May 16, 2021	SYSTEM	\$729.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user johnsse overriding Payment Estimate Exception 26 on the current Payment Estimate.
									9	May 16, 2021	SYSTEM	(\$729.00)	
10	Jun 2, 2021	SYSTEM	\$729.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user johnsse overriding Payment Estimate Exception 26 on the current Payment Estimate.									
10	Jun 2, 2021	SYSTEM	(\$729.00)										
11	Jun 15, 2021	SYSTEM	\$729.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user johnsse overriding Payment Estimate Exception 26 on the current Payment Estimate.									
11	Jun 15, 2021	SYSTEM	(\$729.00)										
12	Jul 1, 2021	SYSTEM	\$729.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user johnsse overriding Payment Estimate Exception 26 on the current Payment Estimate.									
12	Jun 30, 2021	SYSTEM	(\$729.00)										
13	Jul 16, 2021	SYSTEM	\$729.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user johnsse overriding Payment Estimate Exception 26 on the current Payment Estimate.									
13	Jul 15, 2021	SYSTEM	(\$729.00)										
14	Aug 3, 2021	SYSTEM	\$729.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user karlic1 overriding Payment Estimate Exception 26 on the current Payment Estimate.									
14	Aug 3, 2021	SYSTEM	(\$729.00)										
15	Aug 16, 2021	SYSTEM	\$729.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user johnsse overriding Payment Estimate Exception 26 on the current Payment Estimate.									
15	Aug 16, 2021	SYSTEM	(\$729.00)										
16	Sep 2, 2021	SYSTEM	\$729.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user johnsse overriding Payment Estimate Exception 26 on the current Payment Estimate.									
16	Sep 2, 2021	SYSTEM	(\$729.00)										
17	Sep 16, 2021	SYSTEM	\$729.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user johnsse overriding Payment Estimate Exception 26 on the current Payment Estimate.									
17	Sep 16, 2021	SYSTEM	(\$729.00)										
18	Oct 1, 2021	SYSTEM	\$729.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user warrem1 overriding Payment Estimate Exception 14 on the current Payment Estimate.									
18	Oct 1, 2021	SYSTEM	(\$729.00)										



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0710	CABLE, 16 AWG 2 CONDUCTOR	Material		19	Oct 18, 2021	SYSTEM	\$729.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user johnsse overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					19	Oct 18, 2021	SYSTEM	(\$729.00)						
					20	Nov 3, 2021	SYSTEM	\$729.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user johnsse overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					20	Nov 1, 2021	SYSTEM	(\$729.00)						
					21	Nov 17, 2021	SYSTEM	\$729.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user karlic1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					21	Nov 17, 2021	SYSTEM	(\$729.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0710 - Total								\$0.00	
					0720	CABLE, 16 AWG 5 CONDUCTOR	Material		8	May 3, 2021	SYSTEM	\$935.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user johnsse overriding Payment Estimate Exception 28 on the current Payment Estimate.	
									8	May 3, 2021	SYSTEM	(\$935.00)		
									9	May 16, 2021	SYSTEM	\$935.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user johnsse overriding Payment Estimate Exception 28 on the current Payment Estimate.	
									9	May 16, 2021	SYSTEM	(\$935.00)		
10	Jun 2, 2021	SYSTEM	\$935.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user johnsse overriding Payment Estimate Exception 28 on the current Payment Estimate.										
10	Jun 2, 2021	SYSTEM	(\$935.00)											
11	Jun 15, 2021	SYSTEM	\$935.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user johnsse overriding Payment Estimate Exception 28 on the current Payment Estimate.										
11	Jun 15, 2021	SYSTEM	(\$935.00)											
12	Jul 1, 2021	SYSTEM	\$935.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user johnsse overriding Payment Estimate Exception 28 on the current Payment Estimate.										
12	Jun 30, 2021	SYSTEM	(\$935.00)											
13	Jul 16, 2021	SYSTEM	\$935.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user johnsse overriding Payment Estimate Exception 28 on the current Payment Estimate.										
13	Jul 15, 2021	SYSTEM	(\$935.00)											
14	Aug 3, 2021	SYSTEM	\$935.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user karlic1 overriding Payment Estimate Exception 28 on the current Payment Estimate.										
14	Aug 3, 2021	SYSTEM	(\$935.00)											
15	Aug 16, 2021	SYSTEM	\$935.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user johnsse overriding Payment Estimate Exception 28 on the current Payment Estimate.										
15	Aug 16, 2021	SYSTEM	(\$935.00)											
16	Sep 2, 2021	SYSTEM	\$935.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user johnsse overriding Payment Estimate Exception 28 on the current Payment Estimate.										
16	Sep 2, 2021	SYSTEM	(\$935.00)											
17	Sep 16, 2021	SYSTEM	\$935.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user johnsse overriding Payment										



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0720	CABLE, 16 AWG 5 CONDUCTOR	Material						Estimate Exception 28 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$935.00)						
					18	Oct 1, 2021	SYSTEM	\$935.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user warrem1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					18	Oct 1, 2021	SYSTEM	(\$935.00)						
					19	Oct 18, 2021	SYSTEM	\$935.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user johnsse overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					19	Oct 18, 2021	SYSTEM	(\$935.00)						
					20	Nov 3, 2021	SYSTEM	\$935.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user johnsse overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					20	Nov 1, 2021	SYSTEM	(\$935.00)						
					21	Nov 17, 2021	SYSTEM	\$935.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user karlic1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					21	Nov 17, 2021	SYSTEM	(\$935.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0720 - Total								\$0.00	
					0730		CABLE, 16 AWG 7 CONDUCTOR	Material		8	May 3, 2021	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user johnsse overriding Payment Estimate Exception 30 on the current Payment Estimate.
8	May 3, 2021	SYSTEM	(\$3,720.00)											
9	May 16, 2021	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user johnsse overriding Payment Estimate Exception 30 on the current Payment Estimate.										
9	May 16, 2021	SYSTEM	(\$3,720.00)											
10	Jun 2, 2021	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user johnsse overriding Payment Estimate Exception 30 on the current Payment Estimate.										
10	Jun 2, 2021	SYSTEM	(\$3,720.00)											
11	Jun 15, 2021	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user johnsse overriding Payment Estimate Exception 30 on the current Payment Estimate.										
11	Jun 15, 2021	SYSTEM	(\$3,720.00)											
12	Jul 1, 2021	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user johnsse overriding Payment Estimate Exception 30 on the current Payment Estimate.										
12	Jun 30, 2021	SYSTEM	(\$3,720.00)											
13	Jul 16, 2021	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user johnsse overriding Payment Estimate Exception 30 on the current Payment Estimate.										
13	Jul 15, 2021	SYSTEM	(\$3,720.00)											
14	Aug 3, 2021	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user karlic1 overriding Payment Estimate Exception 30 on the current Payment Estimate.										
14	Aug 3, 2021	SYSTEM	(\$3,720.00)											
15	Aug 16, 2021	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user johnsse overriding Payment Estimate Exception 30 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3294	0730	CABLE, 16 AWG 7 CONDUCTOR	Material		15	Aug 16, 2021	SYSTEM	(\$3,720.00)	
					16	Sep 2, 2021	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user johnsse overriding Payment Estimate Exception 30 on the current Payment Estimate.
					16	Sep 2, 2021	SYSTEM	(\$3,720.00)	
					17	Sep 16, 2021	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user johnsse overriding Payment Estimate Exception 30 on the current Payment Estimate.
					17	Sep 16, 2021	SYSTEM	(\$3,720.00)	
					18	Oct 1, 2021	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user warrem1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					18	Oct 1, 2021	SYSTEM	(\$3,720.00)	
					19	Oct 18, 2021	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user johnsse overriding Payment Estimate Exception 18 on the current Payment Estimate.
					19	Oct 18, 2021	SYSTEM	(\$3,720.00)	
					20	Nov 3, 2021	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user johnsse overriding Payment Estimate Exception 18 on the current Payment Estimate.
					20	Nov 1, 2021	SYSTEM	(\$3,720.00)	
					21	Nov 17, 2021	SYSTEM	\$3,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user karlic1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					21	Nov 17, 2021	SYSTEM	(\$3,720.00)	
					- Total				
Material - Total								\$0.00	
0730 - Total								\$0.00	
	0740	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V	Material		5	Mar 16, 2021	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user johnsse overriding Payment Estimate Exception 22 on the current Payment Estimate.
					5	Mar 16, 2021	SYSTEM	(\$4,650.00)	
					6	Apr 2, 2021	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user johnsse overriding Payment Estimate Exception 22 on the current Payment Estimate.
					6	Apr 2, 2021	SYSTEM	(\$4,650.00)	
					7	Apr 19, 2021	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user johnsse overriding Payment Estimate Exception 22 on the current Payment Estimate.
					7	Apr 19, 2021	SYSTEM	(\$4,650.00)	
					8	May 3, 2021	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user johnsse overriding Payment Estimate Exception 33 on the current Payment Estimate.
					8	May 3, 2021	SYSTEM	(\$4,650.00)	
					9	May 16, 2021	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user johnsse overriding Payment Estimate Exception 33 on the current Payment Estimate.
					9	May 16, 2021	SYSTEM	(\$4,650.00)	
					10	Jun 2, 2021	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user johnsse overriding Payment Estimate Exception 33 on the current Payment Estimate.
					10	Jun 2, 2021	SYSTEM	(\$4,650.00)	



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0740	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V	Material		11	Jun 15, 2021	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user johnsse overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					11	Jun 15, 2021	SYSTEM	(\$4,650.00)						
					12	Jul 1, 2021	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user johnsse overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					12	Jun 30, 2021	SYSTEM	(\$4,650.00)						
					13	Jul 16, 2021	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user johnsse overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					13	Jul 15, 2021	SYSTEM	(\$4,650.00)						
					14	Aug 3, 2021	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user karlic1 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					14	Aug 3, 2021	SYSTEM	(\$4,650.00)						
					15	Aug 16, 2021	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user johnsse overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					15	Aug 16, 2021	SYSTEM	(\$4,650.00)						
					16	Sep 2, 2021	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user johnsse overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					16	Sep 2, 2021	SYSTEM	(\$4,650.00)						
					17	Sep 16, 2021	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user johnsse overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$4,650.00)						
					18	Oct 1, 2021	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user warrem1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					18	Oct 1, 2021	SYSTEM	(\$4,650.00)						
					19	Oct 18, 2021	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user johnsse overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					19	Oct 18, 2021	SYSTEM	(\$4,650.00)						
					20	Nov 3, 2021	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user johnsse overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					20	Nov 1, 2021	SYSTEM	(\$4,650.00)						
					21	Nov 17, 2021	SYSTEM	\$4,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user karlic1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					21	Nov 17, 2021	SYSTEM	(\$4,650.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0740 - Total								\$0.00	
						0750	PULL BOX, PREFORMED CLASS 3	Material		5	Mar 16, 2021	SYSTEM	\$4,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user johnsse overriding Payment Estimate Exception 24 on the current Payment Estimate.
										5	Mar 16, 2021	SYSTEM	(\$4,260.00)	
										6	Apr 2, 2021	SYSTEM	\$4,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user johnsse overriding Payment



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0750	PULL BOX, PREFORMED CLASS 3	Material						Estimate Exception 24 on the current Payment Estimate.					
					6	Apr 2, 2021	SYSTEM	(\$4,260.00)						
					7	Apr 19, 2021	SYSTEM	\$4,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user johnsse overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					7	Apr 19, 2021	SYSTEM	(\$4,260.00)						
					8	May 3, 2021	SYSTEM	\$4,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user johnsse overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					8	May 3, 2021	SYSTEM	(\$4,260.00)						
					9	May 16, 2021	SYSTEM	\$4,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user johnsse overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					9	May 16, 2021	SYSTEM	(\$4,260.00)						
					10	Jun 2, 2021	SYSTEM	\$4,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user johnsse overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					10	Jun 2, 2021	SYSTEM	(\$4,260.00)						
					11	Jun 15, 2021	SYSTEM	\$4,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user johnsse overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					11	Jun 15, 2021	SYSTEM	(\$4,260.00)						
					12	Jul 1, 2021	SYSTEM	\$4,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user johnsse overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					12	Jun 30, 2021	SYSTEM	(\$4,260.00)						
					13	Jul 16, 2021	SYSTEM	\$4,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user johnsse overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					13	Jul 15, 2021	SYSTEM	(\$4,260.00)						
					14	Aug 3, 2021	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user karlic1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					14	Aug 3, 2021	SYSTEM	(\$6,390.00)						
					15	Aug 16, 2021	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user johnsse overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					15	Aug 16, 2021	SYSTEM	(\$6,390.00)						
					16	Sep 2, 2021	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user johnsse overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					16	Sep 2, 2021	SYSTEM	(\$6,390.00)						
					17	Sep 16, 2021	SYSTEM	\$6,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user johnsse overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$6,390.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0750 - Total								\$0.00	
						0760	PULL BOX, PREFORMED CLASS 3	Material		5	Mar 16, 2021	SYSTEM	\$2,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user johnsse overriding Payment Estimate Exception 25 on the current Payment Estimate.



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0760	PULL BOX, PREFORMED CLASS 3	Material		5	Mar 16, 2021	SYSTEM	(\$2,130.00)						
					6	Apr 2, 2021	SYSTEM	\$2,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user johnsse overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					6	Apr 2, 2021	SYSTEM	(\$2,130.00)						
					7	Apr 19, 2021	SYSTEM	\$2,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user johnsse overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					7	Apr 19, 2021	SYSTEM	(\$2,130.00)						
					8	May 3, 2021	SYSTEM	\$2,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user johnsse overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					8	May 3, 2021	SYSTEM	(\$2,130.00)						
					9	May 16, 2021	SYSTEM	\$2,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user johnsse overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					9	May 16, 2021	SYSTEM	(\$2,130.00)						
					10	Jun 2, 2021	SYSTEM	\$2,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user johnsse overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					10	Jun 2, 2021	SYSTEM	(\$2,130.00)						
					11	Jun 15, 2021	SYSTEM	\$2,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user johnsse overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					11	Jun 15, 2021	SYSTEM	(\$2,130.00)						
					12	Jul 1, 2021	SYSTEM	\$2,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user johnsse overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					12	Jun 30, 2021	SYSTEM	(\$2,130.00)						
					13	Jul 16, 2021	SYSTEM	\$2,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user johnsse overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					13	Jul 15, 2021	SYSTEM	(\$2,130.00)						
					14	Aug 3, 2021	SYSTEM	\$2,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user karlic1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					14	Aug 3, 2021	SYSTEM	(\$2,130.00)						
					15	Aug 16, 2021	SYSTEM	\$2,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user johnsse overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					15	Aug 16, 2021	SYSTEM	(\$2,130.00)						
					16	Sep 2, 2021	SYSTEM	\$2,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user johnsse overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					16	Sep 2, 2021	SYSTEM	(\$2,130.00)						
					17	Sep 16, 2021	SYSTEM	\$2,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user johnsse overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$2,130.00)						
													- Total	\$0.00
													Material - Total	\$0.00
					0760 - Total								\$0.00	



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3294	0770	BASE, CONCRETE	Material		5	Mar 16, 2021	SYSTEM	\$3,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user johnsse overriding Payment Estimate Exception 28 on the current Payment Estimate.
					5	Mar 16, 2021	SYSTEM	(\$3,240.00)	
					6	Apr 2, 2021	SYSTEM	\$3,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user johnsse overriding Payment Estimate Exception 28 on the current Payment Estimate.
					6	Apr 2, 2021	SYSTEM	(\$3,240.00)	
					7	Apr 19, 2021	SYSTEM	\$4,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user taylot3 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					7	Apr 19, 2021	SYSTEM	(\$4,860.00)	
					8	May 3, 2021	SYSTEM	\$4,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user johnsse overriding Payment Estimate Exception 39 on the current Payment Estimate.
					8	May 3, 2021	SYSTEM	(\$4,860.00)	
					9	May 16, 2021	SYSTEM	\$26,632.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user johnsse overriding Payment Estimate Exception 39 on the current Payment Estimate.
					9	May 16, 2021	SYSTEM	(\$26,632.80)	
					10	Jun 2, 2021	SYSTEM	\$26,632.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user johnsse overriding Payment Estimate Exception 39 on the current Payment Estimate.
					10	Jun 2, 2021	SYSTEM	(\$26,632.80)	
					11	Jun 15, 2021	SYSTEM	\$26,632.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user johnsse overriding Payment Estimate Exception 39 on the current Payment Estimate.
					11	Jun 15, 2021	SYSTEM	(\$26,632.80)	
					12	Jul 1, 2021	SYSTEM	\$26,632.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user johnsse overriding Payment Estimate Exception 39 on the current Payment Estimate.
					12	Jun 30, 2021	SYSTEM	(\$26,632.80)	
					13	Jul 16, 2021	SYSTEM	\$26,632.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user johnsse overriding Payment Estimate Exception 39 on the current Payment Estimate.
					13	Jul 15, 2021	SYSTEM	(\$26,632.80)	
14	Aug 3, 2021	SYSTEM	\$26,632.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user karlic1 overriding Payment Estimate Exception 40 on the current Payment Estimate.					
14	Aug 3, 2021	SYSTEM	(\$26,632.80)						
15	Aug 16, 2021	SYSTEM	\$26,632.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user johnsse overriding Payment Estimate Exception 40 on the current Payment Estimate.					
15	Aug 16, 2021	SYSTEM	(\$26,632.80)						
16	Sep 2, 2021	SYSTEM	\$26,632.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user johnsse overriding Payment Estimate Exception 40 on the current Payment Estimate.					
16	Sep 2, 2021	SYSTEM	(\$26,632.80)						
17	Sep 16, 2021	SYSTEM	\$26,632.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user johnsse overriding Payment Estimate Exception 40 on the current Payment Estimate.					
17	Sep 16, 2021	SYSTEM	(\$26,632.80)						
18	Oct 1,	SYSTEM	\$26,632.80	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3294	0770	BASE, CONCRETE	Material			2021			Estimate Item Adjustment (0024) due to user warrem1 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
					18	Oct 1, 2021	SYSTEM	(\$26,632.80)					
					19	Oct 18, 2021	SYSTEM	\$26,632.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user johnsse overriding Payment Estimate Exception 24 on the current Payment Estimate.				
					19	Oct 18, 2021	SYSTEM	(\$26,632.80)					
					20	Nov 3, 2021	SYSTEM	\$26,632.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user johnsse overriding Payment Estimate Exception 24 on the current Payment Estimate.				
					20	Nov 1, 2021	SYSTEM	(\$26,632.80)					
					21	Nov 17, 2021	SYSTEM	\$26,632.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user karlic1 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
					21	Nov 17, 2021	SYSTEM	(\$26,632.80)					
				- Total								\$0.00	
				Material - Total								\$0.00	
					Other Item Adjustment	OVRN	9	May 18, 2021	karlic1	(\$388.80)	Holding overrun amount until CO is completed		
							29	Mar 17, 2022	johnsse	\$388.80	Removing manual hold from estimate 9.		
			OVRN - Total								\$0.00		
			Other Item Adjustment - Total								\$0.00		
					Overrun	Overrun	9	May 16, 2021	SYSTEM	\$388.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) overriding Payment Estimate Exception 57 on the current Payment Estimate. Material Insufficiency Quantity 16.440; Overrun Quantity Balance 0.24.		
							9	May 16, 2021	SYSTEM	(\$388.80)			
							10	Jun 2, 2021	SYSTEM	(\$388.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
							10	Jun 2, 2021	SYSTEM	\$388.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) overriding Payment Estimate Exception 63 on the current Payment Estimate. Material Insufficiency Quantity 16.440; Overrun Quantity Balance 0.24.		
							11	Jun 15, 2021	SYSTEM	(\$388.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
							11	Jun 15, 2021	SYSTEM	\$388.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) overriding Payment Estimate Exception 58 on the current Payment Estimate. Material Insufficiency Quantity 16.440; Overrun Quantity Balance 0.24.		
							12	Jun 30, 2021	SYSTEM	(\$388.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
							12	Jun 30, 2021	SYSTEM	\$388.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) overriding Payment Estimate Exception 53 on the current Payment Estimate. Material Insufficiency Quantity 16.440; Overrun Quantity Balance 0.24.		
							13	Jul 15, 2021	SYSTEM	(\$388.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
							13	Jul 15, 2021	SYSTEM	\$388.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) overriding Payment Estimate Exception 58 on the current Payment Estimate. Material Insufficiency Quantity 16.440; Overrun Quantity Balance 0.24.		
							14	Aug 3, 2021	SYSTEM	(\$388.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
							14	Aug 3, 2021	SYSTEM	\$388.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) overriding Payment Estimate Exception 49 on the current Payment Estimate. Material Insufficiency Quantity 16.440; Overrun Quantity Balance 0.24.		
							15	Aug 16, 2021	SYSTEM	(\$388.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0770	BASE, CONCRETE	Overrun	Overrun	15	Aug 16, 2021	SYSTEM	\$388.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) overriding Payment Estimate Exception 62 on the current Payment Estimate. Material Insufficiency Quantity 16.440; Overrun Quantity Balance 0.24.					
					16	Sep 2, 2021	SYSTEM	(\$388.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					16	Sep 2, 2021	SYSTEM	\$388.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) overriding Payment Estimate Exception 61 on the current Payment Estimate. Material Insufficiency Quantity 16.440; Overrun Quantity Balance 0.24.					
					17	Sep 16, 2021	SYSTEM	(\$388.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					17	Sep 16, 2021	SYSTEM	\$388.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) overriding Payment Estimate Exception 61 on the current Payment Estimate. Material Insufficiency Quantity 16.440; Overrun Quantity Balance 0.24.					
					18	Oct 1, 2021	SYSTEM	(\$388.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					18	Oct 1, 2021	SYSTEM	\$388.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 43 on the current Payment Estimate. Material Insufficiency Quantity 16.440; Overrun Quantity Balance 0.24.					
					19	Oct 18, 2021	SYSTEM	(\$388.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					19	Oct 18, 2021	SYSTEM	\$388.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 38 on the current Payment Estimate. Material Insufficiency Quantity 16.440; Overrun Quantity Balance 0.24.					
					20	Nov 1, 2021	SYSTEM	(\$388.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					20	Nov 1, 2021	SYSTEM	\$388.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 38 on the current Payment Estimate. Material Insufficiency Quantity 16.440; Overrun Quantity Balance 0.24.					
					21	Nov 17, 2021	SYSTEM	(\$388.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					21	Nov 17, 2021	SYSTEM	\$388.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) overriding Payment Estimate Exception 39 on the current Payment Estimate. Material Insufficiency Quantity 16.440; Overrun Quantity Balance 0.24.					
					22	Dec 3, 2021	SYSTEM	(\$388.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					22	Dec 3, 2021	SYSTEM	\$388.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user karlic1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					23	Dec 16, 2021	SYSTEM	(\$388.80)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					23	Dec 16, 2021	SYSTEM	\$388.80	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) due to user johnsse overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					24	Jan 4, 2022	johnsse	\$388.80						
					29	Mar 17, 2022	johnsse	(\$388.80)	Removing the manual adjustment from estimate 24.					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0770 - Total								\$0.00	
						0810	MISC.	Material		8	May 3, 2021	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user johnsse overriding Payment Estimate Exception 42 on the current Payment Estimate.
										8	May 3, 2021	SYSTEM	(\$3,060.00)	
										9	May 16, 2021	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user johnsse overriding Payment Estimate Exception 42 on the current Payment Estimate.
										9	May 16, 2021	SYSTEM	(\$3,060.00)	



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0810	MISC.	Material			2021								
					10	Jun 2, 2021	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user johnsse overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					10	Jun 2, 2021	SYSTEM	(\$3,060.00)						
					11	Jun 15, 2021	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user johnsse overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					11	Jun 15, 2021	SYSTEM	(\$3,060.00)						
					12	Jul 1, 2021	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user johnsse overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					12	Jun 30, 2021	SYSTEM	(\$3,060.00)						
					13	Jul 16, 2021	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user johnsse overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					13	Jul 15, 2021	SYSTEM	(\$3,060.00)						
					14	Aug 3, 2021	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user karlic1 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					14	Aug 3, 2021	SYSTEM	(\$3,060.00)						
					15	Aug 16, 2021	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user johnsse overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					15	Aug 16, 2021	SYSTEM	(\$3,060.00)						
					16	Sep 2, 2021	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user johnsse overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					16	Sep 2, 2021	SYSTEM	(\$3,060.00)						
					17	Sep 16, 2021	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user johnsse overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$3,060.00)						
					18	Oct 1, 2021	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user warrem1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					18	Oct 1, 2021	SYSTEM	(\$3,060.00)						
					19	Oct 18, 2021	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user johnsse overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					19	Oct 18, 2021	SYSTEM	(\$3,060.00)						
					20	Nov 3, 2021	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user johnsse overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					20	Nov 1, 2021	SYSTEM	(\$3,060.00)						
					21	Nov 17, 2021	SYSTEM	\$3,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user karlic1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					21	Nov 17, 2021	SYSTEM	(\$3,060.00)						
													- Total	\$0.00
													Material - Total	\$0.00
													0810 - Total	\$0.00



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	0820	FIBER OPTIC CABLE, 12-STRAND, SINGLE MOD	Material		16	Sep 2, 2021	SYSTEM	\$1,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user johnsse overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					16	Sep 2, 2021	SYSTEM	(\$1,040.00)						
					17	Sep 16, 2021	SYSTEM	\$1,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user johnsse overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					17	Sep 16, 2021	SYSTEM	(\$1,040.00)						
					18	Oct 1, 2021	SYSTEM	\$1,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user warrem1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					18	Oct 1, 2021	SYSTEM	(\$1,040.00)						
					19	Oct 18, 2021	SYSTEM	\$1,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user johnsse overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					19	Oct 18, 2021	SYSTEM	(\$1,040.00)						
					20	Nov 3, 2021	SYSTEM	\$1,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user johnsse overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					20	Nov 1, 2021	SYSTEM	(\$1,040.00)						
					21	Nov 17, 2021	SYSTEM	\$1,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user karlic1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					21	Nov 17, 2021	SYSTEM	(\$1,040.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0820 - Total								\$0.00						
5003		SH-FLAT SHEET - SIGNAL SIGN	Material		8	May 3, 2021	SYSTEM	\$855.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user johnsse overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					8	May 3, 2021	SYSTEM	(\$855.00)						
					9	May 16, 2021	SYSTEM	\$855.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user johnsse overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					9	May 16, 2021	SYSTEM	(\$855.00)						
					10	Jun 2, 2021	SYSTEM	\$855.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user johnsse overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					10	Jun 2, 2021	SYSTEM	(\$855.00)						
					11	Jun 15, 2021	SYSTEM	\$855.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user johnsse overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					11	Jun 15, 2021	SYSTEM	(\$855.00)						
					12	Jul 1, 2021	SYSTEM	\$855.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user johnsse overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					12	Jun 30, 2021	SYSTEM	(\$855.00)						
					13	Jul 16, 2021	SYSTEM	\$855.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user johnsse overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					13	Jul 15, 2021	SYSTEM	(\$855.00)						
					14	Aug 3, 2021	SYSTEM	\$855.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user karlic1 overriding Payment					



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3294	5003	SH-FLAT SHEET - SIGNAL SIGN	Material						Estimate Exception 8 on the current Payment Estimate.			
					14	Aug 3, 2021	SYSTEM	(\$855.00)				
					15	Aug 16, 2021	SYSTEM	\$855.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user johnsse overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					15	Aug 16, 2021	SYSTEM	(\$855.00)				
									- Total	\$0.00		
										Material - Total	\$0.00	
										5003 - Total	\$0.00	
		5005	SIGNAL HEAD, TYPE 1S	Material		8	May 3, 2021	SYSTEM	\$1,564.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.		
	8					May 3, 2021	SYSTEM	(\$1,564.00)				
	9					May 16, 2021	SYSTEM	\$1,564.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	9					May 16, 2021	SYSTEM	(\$1,564.00)				
	10					Jun 2, 2021	SYSTEM	\$1,564.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	10					Jun 2, 2021	SYSTEM	(\$1,564.00)				
	11					Jun 15, 2021	SYSTEM	\$1,564.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	11					Jun 15, 2021	SYSTEM	(\$1,564.00)				
	12					Jul 1, 2021	SYSTEM	\$1,564.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	12					Jun 30, 2021	SYSTEM	(\$1,564.00)				
	13					Jul 16, 2021	SYSTEM	\$1,564.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	13					Jul 15, 2021	SYSTEM	(\$1,564.00)				
	14					Aug 3, 2021	SYSTEM	\$1,564.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user karlic1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
14	Aug 3, 2021					SYSTEM	(\$1,564.00)					
15	Aug 16, 2021					SYSTEM	\$1,564.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.				
15	Aug 16, 2021					SYSTEM	(\$1,564.00)					
16	Sep 2, 2021	SYSTEM	\$1,564.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.								
16	Sep 2, 2021	SYSTEM	(\$1,564.00)									
17	Sep 16, 2021	SYSTEM	\$1,564.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.								
17	Sep 16, 2021	SYSTEM	(\$1,564.00)									
18	Oct 1, 2021	SYSTEM	\$1,564.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user warrem1 overriding Payment Estimate Exception 1 on the current Payment Estimate.								



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3294	5005	SIGNAL HEAD, TYPE 1S	Material		18	Oct 1, 2021	SYSTEM	(\$1,564.00)						
					19	Oct 18, 2021	SYSTEM	\$1,564.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					19	Oct 18, 2021	SYSTEM	(\$1,564.00)						
					20	Nov 3, 2021	SYSTEM	\$1,564.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					20	Nov 1, 2021	SYSTEM	(\$1,564.00)						
					21	Nov 17, 2021	SYSTEM	\$1,564.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user karlic1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					21	Nov 17, 2021	SYSTEM	(\$1,564.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					5005 - Total								\$0.00	
					5006		PULL BOX, PREFORMED CLASS 3	Material		14	Aug 3, 2021	SYSTEM	\$2,467.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user karlic1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
										14	Aug 3, 2021	SYSTEM	(\$2,467.00)	
										15	Aug 16, 2021	SYSTEM	\$2,467.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user johnsse overriding Payment Estimate Exception 37 on the current Payment Estimate.
15	Aug 16, 2021	SYSTEM	(\$2,467.00)											
16	Sep 2, 2021	SYSTEM	\$4,934.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user johnsse overriding Payment Estimate Exception 37 on the current Payment Estimate.										
16	Sep 2, 2021	SYSTEM	(\$4,934.00)											
17	Sep 16, 2021	SYSTEM	\$4,934.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user johnsse overriding Payment Estimate Exception 37 on the current Payment Estimate.										
17	Sep 16, 2021	SYSTEM	(\$4,934.00)											
- Total										\$0.00				
Material - Total								\$0.00						
5006 - Total								\$0.00						
5017		MISC. ITS	Material		25	Jan 18, 2022	SYSTEM	\$18,590.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					25	Jan 18, 2022	SYSTEM	(\$18,590.25)						
					26	Feb 1, 2022	SYSTEM	\$18,590.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					26	Feb 1, 2022	SYSTEM	(\$18,590.25)						
					27	Feb 16, 2022	SYSTEM	\$18,590.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					27	Feb 16, 2022	SYSTEM	(\$18,590.25)						
					28	Mar 2, 2022	SYSTEM	\$18,590.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					28	Mar 2, 2022	SYSTEM	(\$18,590.25)						



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3294	5017	MISC. ITS	Material	- Total					\$0.00	
				Material - Total					\$0.00	
				5017 - Total					\$0.00	
	5018	MISC. ITS	Material			22	Dec 3, 2021	SYSTEM	\$12,522.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user karlic1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						22	Dec 3, 2021	SYSTEM	(\$12,522.22)	
						23	Dec 16, 2021	SYSTEM	\$12,522.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.
						23	Dec 16, 2021	SYSTEM	(\$12,522.22)	
						24	Jan 4, 2022	SYSTEM	\$12,522.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.
						24	Jan 4, 2022	SYSTEM	(\$12,522.22)	
						25	Jan 18, 2022	SYSTEM	\$12,522.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.
						25	Jan 18, 2022	SYSTEM	(\$12,522.22)	
						26	Feb 1, 2022	SYSTEM	\$12,522.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.
						26	Feb 1, 2022	SYSTEM	(\$12,522.22)	
						27	Feb 16, 2022	SYSTEM	\$12,522.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.
						27	Feb 16, 2022	SYSTEM	(\$12,522.22)	
						28	Mar 2, 2022	SYSTEM	\$12,522.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.
						28	Mar 2, 2022	SYSTEM	(\$12,522.22)	
						- Total				
	Material - Total					\$0.00				
	5018 - Total					\$0.00				
	5019	MISC. ITS	Material			22	Dec 3, 2021	SYSTEM	\$4,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user karlic1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						22	Dec 3, 2021	SYSTEM	(\$4,056.00)	
						23	Dec 16, 2021	SYSTEM	\$4,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.
						23	Dec 16, 2021	SYSTEM	(\$4,056.00)	
						24	Jan 4, 2022	SYSTEM	\$4,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user johnsse overriding Payment Estimate Exception 1 on the current Payment Estimate.
						24	Jan 4, 2022	SYSTEM	(\$4,056.00)	
						25	Jan 18, 2022	SYSTEM	\$4,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.
						25	Jan 18, 2022	SYSTEM	(\$4,056.00)	
						26	Feb 1, 2022	SYSTEM	\$4,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.
						26	Feb 1, 2022	SYSTEM	(\$4,056.00)	



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3294	5019	MISC. ITS	Material		26	Feb 1, 2022	SYSTEM	(\$4,056.00)			
					27	Feb 16, 2022	SYSTEM	\$4,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					27	Feb 16, 2022	SYSTEM	(\$4,056.00)			
					28	Mar 2, 2022	SYSTEM	\$4,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsse overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					28	Mar 2, 2022	SYSTEM	(\$4,056.00)			
									- Total	\$0.00	
									Material - Total	\$0.00	
									5019 - Total	\$0.00	
	5020	MISC. ITS	Material		22	Dec 3, 2021	SYSTEM	\$1,071.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user karlic1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					22	Dec 3, 2021	SYSTEM	(\$1,071.00)			
					23	Dec 16, 2021	SYSTEM	\$1,071.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					23	Dec 16, 2021	SYSTEM	(\$1,071.00)			
					24	Jan 4, 2022	SYSTEM	\$1,071.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user johnsse overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					24	Jan 4, 2022	SYSTEM	(\$1,071.00)			
					25	Jan 18, 2022	SYSTEM	\$1,071.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					25	Jan 18, 2022	SYSTEM	(\$1,071.00)			
					26	Feb 1, 2022	SYSTEM	\$1,071.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					26	Feb 1, 2022	SYSTEM	(\$1,071.00)			
					27	Feb 16, 2022	SYSTEM	\$1,071.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					27	Feb 16, 2022	SYSTEM	(\$1,071.00)			
28					Mar 2, 2022	SYSTEM	\$1,071.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsse overriding Payment Estimate Exception 4 on the current Payment Estimate.			
28					Mar 2, 2022	SYSTEM	(\$1,071.00)				
								Material - Total	\$0.00		
								5020 - Total	\$0.00		
								J4S3294 - Total	\$0.00		
								Overall - Total	\$0.00		