



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 6, 2021

Pay Estimate Created Date: September 30, 2021

Progress Estimate Number 25	Contract ID 200417-F02 Prime Contractor Phillips Hardy, Inc.	Pay Period Start September 16, 2021 Pay Period End September 30, 2021	Original Contract Amount \$1,243,422.00 Net Change Order Amount (\$80,521.77) Current Contract Amount \$1,162,900.23
---------------------------------------	---	--	---

Approval Date		By User
September 30, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	buribe
October 4, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vancef1
October 5, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2020	April 26, 2021		98.61%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 6, 2020	May 6, 2020	
Letting Date	April 17, 2020	April 17, 2020	
Notice to Proceed Date	June 8, 2020	June 8, 2020	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 25

	This Estimate	Previous	To Date
200417-F02			
Total Posted Items Pay	\$0.00	\$1,146,700.23	\$1,146,700.23
Gross Item Adjustments	\$0.00	\$1,426.01	\$1,426.01
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,148,126.24	\$1,148,126.24
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 6, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J613506	I-44-3(206)	Rock removal	I-44	FRANKLIN	west of Route OO

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J613506	Posted Item Pay	\$0.00	\$1,146,700.23
	Gross Item Adjustments	\$0.00	\$1,426.01
	Gross Item Pay	\$0.00	\$1,148,126.24
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 6, 2021

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200417-F02	J6I3506	0001	0010	2013000	CLEARING AND GRUBBING	1.00	-1.00	0.00	ACRE	0.00	\$25,000.00	\$0.00
		0001	0020	2035000	UNCLASSIFIED EXCAVATION	12,476.00	-4,352.00	8,124.00	CUYD	8,124.00	\$47.00	\$381,828.00
		0001	0030	6096040A	FURNISHING TYPE 4 ROCK DITCH LINER	48.00	0.00	48.00	CUYD	48.00	\$50.00	\$2,400.00
		0001	0040	6096044	PLACING TYPE 4 ROCK DITCH LINER	48.00	0.00	48.00	CUYD	48.00	\$30.00	\$1,440.00
		0001	0050	6096050	BEDDING MATERIAL FOR ROCK DITCH LINER	19.00	0.00	19.00	CUYD	19.00	\$105.00	\$1,995.00
		0001	0060	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	1.00	\$2,850.00	\$2,850.00
		0001	0070	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	6.00	0.00	6.00	EA	6.00	\$1,200.00	\$7,200.00
		0001	0080	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$13,566.00	\$13,566.00
		0001	0090	6169901	MISC.WORK ZONE INTELLIGENT TRANSPORTATION SYSTEM	1.00	0.00	1.00	LS	1.00	\$66,960.00	\$66,960.00
		0001	0100	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	2.00	-2.00	0.00	EA	0.00	\$6,000.00	\$0.00
		0001	0110	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	300.00	0.00	300.00	LF	300.00	\$20.00	\$6,000.00
		0001	0120	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.92	\$200,000.00	\$183,800.00
		0001	0130	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	116.00	-116.00	0.00	SQYD	0.00	\$4.00	\$0.00
		0001	0140	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,500.00	\$3,500.00
		0001	0150	8061005	ROCK DITCH CHECK	60.00	102.00	162.00	LF	162.00	\$25.00	\$4,050.00
		0001	0160	8061019	SILT FENCE	750.00	-695.00	55.00	LF	55.00	\$3.50	\$192.50
		0050	0170	6069905	MISC.ROCKFALL DRAPE, TYPE III	3,775.00	803.00	4,578.00	SQYD	4,578.00	\$82.00	\$375,396.00
		0001	5001	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	0.00	1.00	1.00	LS	1.00	\$5,553.00	\$5,553.00
		0001	5002	6189901	MISC.Additional Mob for Equipment Rental	0.00	1.00	1.00	LS	1.00	\$14,339.51	\$14,339.51
		0001	5003	1094000A	FORCE ACCOUNT	0.00	0.00	0.00	EA	0.00	\$30,000.00	\$0.00
		0001	5004	1094000A	FORCE ACCOUNT	0.00	32,018.11	32,018.11	EA	32,018.11	\$1.00	\$32,018.11
		0001	5005	1094000A	FORCE ACCOUNT	0.00	17,362.11	17,362.11	EA	17,362.11	\$1.00	\$17,362.11
		0001	5006	2013000	CLEARING AND GRUBBING	0.00	1.15	1.15	ACRE	1.15	\$22,826.09	\$26,250.00
Project J6I3506 - Total Value Posted to Date as of Report Generated Date											\$1,146,700.23	
200417-F02 Overall - Total Value Posted to Date as of Report Generated Date											\$1,146,700.23	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 6, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J613506	0010	CLEARING AND GRUBBING	Other Item Adjustment	OTHR	20	Jul 16, 2021	LEEKEJ1	(\$2,500.00)	
					24	Sep 15, 2021	buribe	\$2,500.00	This adjustment is now under Line No. 5006.
					OTHR - Total			\$0.00	
	Other Item Adjustment - Total			\$0.00					
	0010 - Total			\$0.00					
	0020	UNCLASSIFIED EXCAVATION	Price FUEL		1	Oct 1, 2020	SYSTEM	\$2.25	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					2	Oct 16, 2020	SYSTEM	(\$0.45)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					4	Nov 15, 2020	SYSTEM	\$1.80	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					8	Jan 15, 2021	SYSTEM	\$100.57	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					9	Feb 2, 2021	SYSTEM	\$101.18	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					10	Feb 16, 2021	SYSTEM	\$87.22	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					12	Mar 17, 2021	SYSTEM	\$108.86	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					13	Apr 2, 2021	SYSTEM	\$675.36	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					15	May 3, 2021	SYSTEM	\$344.12	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					16	May 17, 2021	SYSTEM	\$5.10	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
- Total						\$1,426.01			
Price FUEL - Total						\$1,426.01			
0020 - Total			\$1,426.01						
0030	FURNISHING TYPE 4 ROCK DITCH LINER	Material		13	Apr 2, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user leekj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				13	Apr 2, 2021	SYSTEM	(\$2,400.00)		
				14	Apr 16, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user buribe overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				14	Apr 16, 2021	SYSTEM	(\$2,400.00)		
				15	May 3, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buribe overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				15	May 3, 2021	SYSTEM	(\$2,400.00)		
				- Total			\$0.00		
Material - Total			\$0.00						
0030 - Total			\$0.00						
0050	BEDDING MATERIAL FOR ROCK DITCH LINER	Material		13	Apr 2, 2021	SYSTEM	\$1,995.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user leekj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				13	Apr 2, 2021	SYSTEM	(\$1,995.00)		
				14	Apr 16, 2021	SYSTEM	\$1,995.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buribe overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				14	Apr 16, 2021	SYSTEM	(\$1,995.00)		
				15	May 3, 2021	SYSTEM	\$1,995.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user buribe overriding Payment Estimate Exception 2 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J613506	0050	BEDDING MATERIAL FOR ROCK DITCH LINER	Material		15	May 3, 2021	SYSTEM	(\$1,995.00)		
					- Total				\$0.00	
					Material - Total				\$0.00	
				0050 - Total				\$0.00		
J613506	0070	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		2	Oct 16, 2020	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user buribe overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					2	Oct 16, 2020	SYSTEM	(\$7,200.00)		
					3	Nov 2, 2020	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user buribe overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	Nov 2, 2020	SYSTEM	(\$7,200.00)		
					- Total				\$0.00	
					Material - Total				\$0.00	
0070 - Total				\$0.00						
J613506	0080	MISC.	Material		12	Mar 17, 2021	SYSTEM	\$2,713.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buribe overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					12	Mar 17, 2021	SYSTEM	(\$2,713.20)		
					- Total				\$0.00	
					Material - Total				\$0.00	
0080 - Total				\$0.00						
J613506	0110	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		4	Nov 15, 2020	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user buribe overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					4	Nov 15, 2020	SYSTEM	(\$6,000.00)		
					- Total				\$0.00	
					Material - Total				\$0.00	
0110 - Total				\$0.00						
J613506	0130	PERMANENT EROSION CONTROL GEOTEXTILE	Material		13	Apr 2, 2021	SYSTEM	\$464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user leekj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					13	Apr 2, 2021	SYSTEM	(\$464.00)		
					14	Apr 16, 2021	SYSTEM	\$464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user buribe overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					14	Apr 16, 2021	SYSTEM	(\$464.00)		
					15	May 3, 2021	SYSTEM	\$464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user buribe overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					15	May 3, 2021	SYSTEM	(\$464.00)		
					16	May 17, 2021	SYSTEM	\$464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buribe overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					16	May 17, 2021	SYSTEM	(\$464.00)		
					17	Jun 1, 2021	SYSTEM	\$464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buribe overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					17	Jun 1, 2021	SYSTEM	(\$464.00)		
					18	Jun 15, 2021	SYSTEM	\$464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buribe overriding Payment	



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J613506	0130	PERMANENT EROSION CONTROL GEOTEXTILE	Material						Estimate Exception 1 on the current Payment Estimate.				
					18	Jun 15, 2021	SYSTEM	(\$464.00)					
					19	Jun 30, 2021	SYSTEM	\$464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buribe overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					19	Jun 30, 2021	SYSTEM	(\$464.00)					
					20	Jul 16, 2021	SYSTEM	\$464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user leekej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					20	Jul 16, 2021	SYSTEM	(\$464.00)					
					21	Aug 2, 2021	SYSTEM	\$464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buribe overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					21	Aug 2, 2021	SYSTEM	(\$464.00)					
					22	Aug 16, 2021	SYSTEM	\$464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buribe overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					22	Aug 16, 2021	SYSTEM	(\$464.00)					
					23	Sep 2, 2021	SYSTEM	\$464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user buribe overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					23	Sep 2, 2021	SYSTEM	(\$464.00)					
								- Total				\$0.00	
								Material - Total					\$0.00
				0130 - Total					\$0.00				
0150	ROCK DITCH CHECK	Material			1	Oct 1, 2020	SYSTEM	\$750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user buribe overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					1	Oct 1, 2020	SYSTEM	(\$750.00)					
							- Total			\$0.00			
							Material - Total				\$0.00		
					Overrun	Overrun	15	May 3, 2021	buribe	(\$1,550.00)	CO Forthcoming		
							15	May 3, 2021	SYSTEM	\$1,550.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user buribe overriding Payment Estimate Exception 5 on the current Payment Estimate.		
							15	May 3, 2021	SYSTEM	(\$1,550.00)			
							16	May 17, 2021	SYSTEM	(\$1,550.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
							16	May 17, 2021	SYSTEM	\$1,550.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user buribe overriding Payment Estimate Exception 3 on the current Payment Estimate.		
							17	Jun 1, 2021	SYSTEM	(\$1,550.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
							17	Jun 1, 2021	SYSTEM	\$1,550.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user buribe overriding Payment Estimate Exception 3 on the current Payment Estimate.		
							18	Jun 15, 2021	SYSTEM	(\$1,550.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
							18	Jun 15, 2021	SYSTEM	\$1,550.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user buribe overriding Payment Estimate Exception 3 on the current Payment Estimate.		
							19	Jun 30, 2021	SYSTEM	(\$1,550.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J613506	0150	ROCK DITCH CHECK	Overrun	Overrun	19	Jun 30, 2021	SYSTEM	\$1,550.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user buribe overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					20	Jul 16, 2021	SYSTEM	(\$1,550.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					20	Jul 16, 2021	SYSTEM	\$1,550.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user leekej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					21	Aug 2, 2021	SYSTEM	(\$1,550.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					21	Aug 2, 2021	SYSTEM	\$1,550.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user leekej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					22	Aug 16, 2021	SYSTEM	(\$1,550.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					22	Aug 16, 2021	SYSTEM	\$1,550.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user buribe overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					23	Sep 2, 2021	SYSTEM	(\$1,550.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					23	Sep 2, 2021	SYSTEM	\$1,550.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user buribe overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					24	Sep 15, 2021	buribe	\$1,550.00	CO Complete					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0150 - Total								\$0.00	
					0160	SILT FENCE	Material			15	May 3, 2021	SYSTEM	\$192.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user buribe overriding Payment Estimate Exception 4 on the current Payment Estimate.
15	May 3, 2021	SYSTEM	(\$192.50)											
16	May 17, 2021	SYSTEM	\$192.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user buribe overriding Payment Estimate Exception 2 on the current Payment Estimate.										
16	May 17, 2021	SYSTEM	(\$192.50)											
17	Jun 1, 2021	SYSTEM	\$192.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user buribe overriding Payment Estimate Exception 2 on the current Payment Estimate.										
17	Jun 1, 2021	SYSTEM	(\$192.50)											
18	Jun 15, 2021	SYSTEM	\$192.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user buribe overriding Payment Estimate Exception 2 on the current Payment Estimate.										
18	Jun 15, 2021	SYSTEM	(\$192.50)											
19	Jun 30, 2021	SYSTEM	\$192.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user buribe overriding Payment Estimate Exception 2 on the current Payment Estimate.										
19	Jun 30, 2021	SYSTEM	(\$192.50)											
20	Jul 16, 2021	SYSTEM	\$192.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user leekej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
20	Jul 16, 2021	SYSTEM	(\$192.50)											
21	Aug 2, 2021	SYSTEM	\$192.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user leekej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
21	Aug 2, 2021	SYSTEM	(\$192.50)											
- Total								\$0.00						



Line Item Adjustments by Estimate

Oct 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3506	0160	SILT FENCE	Material - Total						\$0.00	
	0160 - Total								\$0.00	
J6I3506 - Total								\$1,426.01		
Overall - Total								\$1,426.01		