



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 4, 2022

Pay Estimate Created Date: June 1, 2022

Progress Estimate Number 9	Contract ID 200417-H02 Prime Contractor Fronabarger Concreters, Inc.	Pay Period Start May 2, 2022 Pay Period End June 1, 2022	Original Contract Amount \$243,125.00 Net Change Order Amount \$223,586.35 Current Contract Amount \$466,711.35
--------------------------------------	---	---	--

Approval Date		By User
June 1, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	bollis1
June 1, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	bollis1
June 3, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
May 31, 2021	May 31, 2022	May 31, 2022	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 6, 2020	May 6, 2020	
Letting Date	April 17, 2020	April 17, 2020	
Notice to Proceed Date	June 1, 2020	June 1, 2020	
Open to Traffic Date	June 1, 2020	June 1, 2020	
Work Began Date			

Contract Total Pay For Estimate No. 9

	This Estimate	Previous	To Date
200417-H02			
Total Posted Items Pay	\$4,560.00	\$462,151.35	\$466,711.35
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$462,151.35	\$466,711.35
Contract Total Payable This Estimate:	\$4,560.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J0I3006U	0020	6189916	MISC.Normal work adjustment factor	DLR	\$0.950	4,800	\$4,560.00
Project J0I3006U - Total							\$4,560.00
Overall - Total							\$4,560.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 4, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J013006U	I 55-1(174)	Job Order Contract for concrete pavement repairs	Various	VARIOUS	from the Jefferson County Line on I-55 to the Arkansas State line and all of I-57 and I-155

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J013006U			
	Posted Item Pay	\$4,560.00	\$462,151.35
	Gross Item Adjustments	\$0.00	\$0.00
	Gross Item Pay	\$4,560.00	\$462,151.35
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 4, 2022

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200417-H02	J0I3006U	0001	0010	6189916	MISC.Nighttime work adjustment factor	25,000.00	-25,000.00	0.00	DLR	0.00	\$1.10	\$0.00
		0001	0020	6189916	MISC.Normal work adjustment factor	212,500.00	278,775.10	491,275.10	DLR	491,275.10	\$0.95	\$466,711.34
		0001	0030	6189916	MISC.Weekend work adjustment factor	12,500.00	-12,500.00	0.00	DLR	0.00	\$1.10	\$0.00
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR		\$1.00	
		0001	9200	6189902	MISC.High Priority Repair	0.00			EA		\$2,400.00	
Project J0I3006U - Total Value Posted to Date as of Report Generated Date												\$466,711.34
200417-H02 Overall - Total Value Posted to Date as of Report Generated Date												\$466,711.34



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 4, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J0I3006U

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	6189916	MISC.	5/31/22	5/31/22	4,800.00	DLR	R 155 SB MM 160.2 Off Ramp @ Weigh Station	160.2	Right of Center			Mob Payment

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jun 4, 2022

Contract ID:190215-D05

No Data Available