

Missouri Department of Transportation Contractor's Pay Estimate Summary

Pay Estimate Created Date: April 15, 2021

Progress Estimate Number 19		Contract ID 200417-H04 Prime Contractor Collins & Herm	Pay Period Start April ann, Inc. Pay Period End April	2, 2021 Original Contract Amount 15, 2021 Net Change Order Amount Current Contract Amount					
Approval Date									
April 16, 2021		Generated and Approved (and should be considered Draft) at the Project Office Level b							
April 16, 2021		Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by							
April 19, 2021		Reviewed and Approved at the Central Office Controllers Office Level I							
Original Comp	letion Date	% of Current Contract Amour	nt Complete						
June 30,	2021	June 30, 2022		70.97%					

	Contract Informational Dat	tes	Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 6, 2020	May 6, 2020	
Letting Date	April 17, 2020	April 17, 2020	
Notice to Proceed Date	July 1, 2020	July 1, 2020	
Open to Traffic Date			
Work Began Date			

Contract Total Pay	For Estimate No. 19			
		This Estimate	Previous	To Date
200417-H04				
	Total Posted Items Pay	\$75,066.05	\$1,163,835.61	\$1,238,901.66
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	•		\$1,163,835.61	\$1,238,901.66
Contract Total Pay	/able This Estimate:	\$75,066.05		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3578	0010	6189916	MISC.Nighttime work adjustment factor	DLR	\$1.550	7,175	\$11,121.25
	0020	6189916	MISC.Normal work adjustment factor	DLR	\$1.600	39,965.5	\$63,944.80
Project J9P3578	- Total						\$75,066.05
Overall - Total	\$75,066.05						

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract Line Item Adjustments This Estimate

No Data Available


Revision 4/1/2020 Page 1 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

						Contract Project Information	2		
						oonii act i Tojeet iiiloimailoi			
Project Number	Federal Proj. Number	Project Description	Route	County			Location of Work		
J9P3578	FAS- S703(081)	Job Order Contract for guard cable and guardrail repairs	Various	Various VARIOUS in various locations in the Southeast District					
Γotals by J	Job Number	s							
J9P3578					This Estimate	Previous	To Date		
J9F3576		Item Pay Item Adjustme	ents Gross It	em Pay	\$75,066.05 \$0.00 \$75,066.05	\$1,163,835.61 \$0.00 \$1,163,835.61	\$1,238,901.66 \$0.00 \$1,238,901.66		
	Incenti	ve			\$0.00	\$0.00	\$0.00		
	Disince				\$0.00	\$0.00	\$0.00		
		ated Damages			\$0.00	\$0.00	\$0.00		
		Contract Adjus			\$0.00	\$0.00	\$0.00		

Revision 4/1/2020 Page 2 of 6





Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

Revision 4/1/2020 Page 3 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)
Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200417-H04	J9P3578	0001	0010	6189916	MISC.Nighttime work adjustment factor	55,000.00	0.00	55,000.00	DLR	92,796.00	\$1.55	\$143,833.80
		0001	0020	6189916	MISC.Normal work adjustment factor	990,000.00	0.00	990,000.00	DLR	680,603.50	\$1.60	\$1,088,965.60
		0001	0030	6189916	MISC.Weekend work adjustment factor	55,000.00	0.00	55,000.00	DLR	700.00	\$1.39	\$973.00
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR	5,000.00	(\$1.00)	(\$5,000.00)
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	5,329.26	\$1.00	\$5,329.26
		0001	9200	6189902	MISC.High Priority Repair	0.00			EA	2.00	\$2,400.00	\$4,800.00
	Project J	9P3578 - To	otal Value	Posted to	Date as of Report Generated Date							\$1,238,901.66
200417-H04 Ove	rall - Total	Value Post	ted to Da	te as of Re	port Generated Date							\$1,238,901.66

Revision 4/1/2020 Page 4 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	4/15/21	4/15/21	7,175.00	DLR	K21H7944 I-55 mm 94.0 - Cape Girardeau County					
0020	6189916	MISC.	4/15/21	4/15/21	800.00	DLR	K21H7955 I-55 NB mm 139.6 – Ste Genevieve County					
				4/15/21	1,015.00	DLR	K21H7925 MO-72 EB 0.5 mile W of CR 349 - Cape County					
				4/15/21	1,177.00	DLR	K21H7965 MO-25 at Bus 60 EB - Stoddard County					
				4/15/21	1,247.00	DLR	K21H7927 I-57 WB at 0.5 mile E of I-55 - Scott County					
				4/15/21	1,363.00	DLR	K21H7915 I-55 SB mm 66.0 - Scott County					
				4/15/21	1,795.00	DLR	K21H7926 I-57 WB exit 1B - Scott County					
				4/15/21	2,169.50	DLR	K21H7924 MO-34 WB at 300' E of Rte U, at CR 370 – Cape County					
				4/15/21	3,107.00	DLR	K21H7988 US-67 N at rte JJ - St. Francois County					
				4/15/21	3,121.00	DLR	K21H7958 US 67 – 0.5 mile N of MO 72 - Madison County					
				4/15/21	3,759.00	DLR	K21H7966 I-55 at Exit 19 MO-84 overpass - Pemiscot County					
				4/15/21	3,850.00	DLR	K21H7922 I-55 NB mm 104.5 - Cape Co					
				4/15/21	4,172.00	DLR	K21H7910 I-55 mm 44.6 - New Madrid County					
				4/15/21	4,785.00	DLR	K21H7953 I-55 mm 51.4 - New Madrid County					
				4/15/21	7,605.00	DLR	K21H7911 I-55 mm 40.0 - New Madrid County					

The information below this line are details for Construction Signs (if applicable).

No Data Available

Revision 4/1/2020 Page 5 of 6



Line Item Adjustments by Estimate

Apr 21, 2021

Contract ID:190315-C01

No Data Available