

Missouri Department of Transportation Contractor's Pay Estimate Summary

Pay Estimate Created Date: June 30, 2022

Progress Estim	nate Number	te Number Prime Contract ID 200417-H04 Pay Period Start June 16, 2022 Original Contract Amount Pay Period End June 30, 2022 Net Change Order Amount Current Contract Amount							
Approval Date					By User				
June 30, 2022		Generated and Approved (and should be considered Draft) at the Project Office Level by							
June 30, 2022		Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by							
July 5, 2022		al Office Controllers Office Level by	ramses1						
Original Comp	oletion Date Current Completion Date Actual Completion Date % of Current Contract Amo								
June 30,	2021	88.72%							

	Milestones		
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 6, 2020	May 6, 2020	
Letting Date	April 17, 2020	April 17, 2020	
Notice to Proceed Date	July 1, 2020	July 1, 2020	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 48										
		This Estimate	Previous	To Date						
200417-H04										
	Total Posted Items Pay	\$44,793.60	\$2,838,462.62	\$2,883,256.22						
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00						
	Incentive	\$0.00	\$0.00	\$0.00						
	Disincentive	\$0.00	\$0.00	\$0.00						
	Liquidated Damage	\$0.00	\$0.00	\$0.00						
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00						
	·		\$2,838,462.62	\$2,883,256.22						
Contract Total Pag	yable This Estimate:	\$44,793.60								

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3578	0020	6189916	MISC.Normal work adjustment factor	DLR	\$1.600	27,996	\$44,793.60
Project J9P3578	- Total						\$44,793.60
Overall - Total							\$44,793.60

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available


Revision 4/1/2020 Page 1 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

						Contract Project Information					
Project Number	Number Proj. Number Description										
J9P3578	FAS- S703(081)	Job Order Contract for guard cable and guardrail repairs	Various	VARIOUS	in various locations in	the Southeast District					
Totals by J	Job Number	'S									
J9P3578					This Estimate	Previous	To Date				
		l Item Pay Item Adjustme	ents Gross It	om Boy	\$44,793.60 \$0.00	\$2,838,462.62 \$0.00	\$2,883,256.22 \$0.00				
			GIOSSII	eiii ray	\$44,793.60	\$2,838,462.62	\$2,883,256.22				
	Incenti	ve			\$0.00	\$0.00	\$0.00				
	Disince	entive			\$0.00	\$0.00	\$0.00	\$0.00			
	Liquida	ated Damages			\$0.00	\$0.00	\$0.00				
	Other (Contract Adjus	stments		\$0.00	\$0.00	\$0.00				

Revision 4/1/2020 Page 2 of 6





Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

Revision 4/1/2020 Page 3 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)
Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
200417-H04	J9P3578	0001	0010	6189916	MISC.Nighttime work adjustment factor	55,000.00	0.00	55,000.00	DLR	130,836.00	\$1.55	\$202,795.80
		0001	0020	6189916	MISC.Normal work adjustment factor	990,000.00	940,187.50	1,930,187.50	DLR	1,658,002.53	\$1.60	\$2,652,804.05
		0001	0030	6189916	MISC.Weekend work adjustment factor	55,000.00	0.00	55,000.00	DLR	0.00	\$1.39	\$0.00
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR	5,000.00	(\$1.00)	(\$5,000.00)
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	25,456.37	\$1.00	\$25,456.37
		0001	9200	6189902	MISC.High Priority Repair	0.00			EA	3.00	\$2,400.00	\$7,200.00
	Project J	9P3578 - To	tal Value	Posted to	Date as of Report Generated Date							\$2,883,256.22
200417-H04 Ove	0417-H04 Overall - Total Value Posted to Date as of Report Generated Date									\$2,883,256.22		

Revision 4/1/2020 Page 4 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J9P3578

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020 6189916	MISC.	6/29/22	6/30/22	-3,205.00	DLR	K22H8843 - I-55 SB mm 30.6 - Pemiscot County					Corrected from estimate 0047 to include Guardrail damages	
			6/30/22	786.00	DLR	K22H8934 - BUS-67 SBDL at Cherry Street - Butler County						
			6/30/22	1,003.00	DLR	K22H8904 - US-67 at 0.1 of mile N of Pike Run Rd - St Francois County						
				6/30/22	2,002.00	DLR	K22H8935 - I-57 mm 0.4 - Mississippi County					
				6/30/22	3,269.00	DLR	K22H8826 - US-67 at 0.6 miles S of MO-221 - St. Francois County					
				6/30/22	3,323.00	DLR	K22H8918 - I -55 mm 142.6 - Ste. Genevieve County					
			6/30/22	3,418.00	DLR	K22H8917 - I-55 mm 155.8 - Ste Genevieve County						
			6/30/22	4,180.00	DLR	K22H8843 - I-55 SB mm 30.6 - Pemiscot County					Correction to include Guardrail damages	
			6/30/22	5,560.00	DLR	K22H8919 - I-55 mm 135.0 mm - Perry County						
				6/30/22	7,660.00	DLR	K22H8926 - I-55 mm 73.4 - Scott County					
			6/30/22	6/30/22	-7,736.00	DLR	K21H8501 - I-55 mm 8.8 - Pemiscot County					Revised for BILLING purposes to include additional accident reports.
				6/30/22	-6,728.00	DLR	K22H8655 - I-55 mm 5.8 - Pemiscot County					Revised to split BILLING by accident reports
				6/30/22	448.00	DLR	K21H8870 - I-55 mm 8.8 - Pemiscot County					Revised from K22H8501 for BILLING purposes to separate accident reports.
				6/30/22	560.00	DLR	K21H8869 - I-55 mm 8.8 - Pemiscot County					Revised from K22H8501 for BILLING purposes to separate accident reports.
				6/30/22	1,008.00	DLR	K22H8896 - I-55 mm 8.8 - Pemiscot County					Revised from K22H8501 for BILLING purposes to separate accident reports.
				6/30/22	1,680.00	DLR	K21H8871 - I-55 mm 8.8 - Pemiscot County					Revised from K22H8501 for BILLING purposes to separate accident reports.
				6/30/22	1,977.00	DLR	M22H180 - I-55 mm 8.8 - Pemiscot County					Revised from K22H8501 for BILLING purposes to separate accident reports.
				6/30/22	2,063.00	DLR	K21H8501 - I-55 mm 8.8 - Pemiscot County					Revised for BILLING purposes to separate by acci reports.
				6/30/22	2,240.00	DLR	K22H8655 - I-55 mm 5.8 - Pemiscot County					Revised to split K22H8655 BILLING by accident re
				6/30/22	4,488.00	DLR	K22H8655 - I-55 mm 5.8 - Pemiscot County					Revised to split BILLING by accident reports

The information below this line are details for Construction Signs (if applicable). No Data Available

Revision 4/1/2020 Page 5 of 6



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

No Data Available